

DISTRICT MONTHLY REPORT
APRIL 2019

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
CITY OF PEORIA: 75TH AVE & CACTUS RD	SH53501C	LPA- PEORIA	CENTRAL	1	365	390	107%	\$6,134,772.80	\$5,917,862.23	96%	ALL CONSTRUCTION WORK COMPLETED.	CLOSEOUT	N/A	18-Oct
CITY OF PEORIA: 75TH AVE & PEORIA AVE	SH53601C	LPA- PEORIA	CENTRAL	1	365	390	107%	\$5,136,904.93	\$5,201,650.99	101%	ALL CONSTRUCTION WORK COMPLETED.	CLOSEOUT	N/A	18-Oct
CITY OF BUCKEYE	SH63401P	LPA- BUCKEYE	CENTRAL	1	365	133	36%	\$124,718.27	\$30,811.01	25%	N/A	FINAL SHIPMENT PLANNED FOR 4/1/19.	N/A	20-Apr
TOWN OF FOUNTAIN HILLS	SZ03901C	LPA-FOUNTAIN HILLS	CENTRAL	1	120	16	13%	\$880,000.00	\$49,525.60	6%	PARTNERING AND PRECON.	CONSTRUCTION START 4/1/19, TRAFFIC CONTROL & EARTHWORK.	SHOULDER CLOSURE.	19-Jul
MARICOPA COUNTY	T000101P	LPA- MARICOPA	CENTRAL	1	365	297	81%	\$520,858.85	\$494,437.50	95%	ALL EQUIPMENT INSTALLED.	SAT STARTED 3/18/19.	N/A	19-Apr
CITY OF GLENDALE	T003101C	LPA- GLENDALE	CENTRAL	1	200	100	50%	\$949,081.45	\$508,836.93	54%	LEAD ABATEMENT.	DRILL & POUR SIGNAL POLE FOUNDATIONS.	RIGHT TURN & THROUGH LANES CLOSED.	19-Aug
APACHE TRAIL TO SUPERSTITION BLVD: DELAWARE DR - APACHE TRAIL	T006001C	LPA-SR88	CENTRAL	1	205	177	86%	\$1,270,000.00	\$810,996.96	64%	SOUTHWEST GAS CONFLICTS RELOCATED BY UTILITY.	NB CURB & GUTTER CONSTRUCTION & NB CATCH BASIN CONSTRUCTION.	SOUTHBOUND DELAWARE DRIVE CLOSED. TRAFFIC DETOURED TO PARALLEL STREETS.	19-May
CITY OF BUCKEYE: LOWER BUCKEYE RD - WATSON	T006201C	LPA- BUCKEYE	CENTRAL	1	120	104	87%	\$1,145,817.90	\$824,172.17	72%	SEGMENT 1, RAINBOW RD PATHWAY COMPLETE.	PED POLES & ADA RAMPS LOWER BUCKEYE RD & WATSON RD.	INTERMITTENT LN RESTRICTIONS AT LOWER BUCKEYE & WATSON RD	19-Apr
CITY OF EL MIRAGE: EL MIRAGE RD: OLIVE TO GRAND	T006401C	LPA-EL MIRAGE	CENTRAL	1	150	149	99%	\$197,490.00	\$161,799.21	82%	FINAL ACCEPTANCE 3/21/19.	PROJECT CLOSEOUT.	N/A	19-Mar
CITY OF GLENDALE: PARADISE LN- 55TH AVE TO 59TH AVE	T007001C	LPA-GLENDALE	CENTRAL	1	60	35	58%	\$253,921.69	\$204,820.50	81%	PROJECT CONTRACT WORK SUBSTANTIALLY COMPLETE.	WORKING FINAL BALANCE, MATERIAL CLOSEOUT, AND RECORD DRAWINGS.	N/A	19-Apr
CITY OF GLENDALE: EVP SYSTEMS CITYWIDE	T007701C	LPA-GLENDALE	CENTRAL	1	200	180	90%	\$460,969.00	\$421,045.29	91%	FINAL INSPECTION.	SUBSTANTIAL COMPLETION.	N/A	19-Apr
SRPMIC: PALM LN; HARRIS ST - GIL & MCDOWELL	T007801C	LPA- SRPMIC	CENTRAL	1	95	81	85%	\$1,743,400.00	\$987,669.46	57%	SUBGRADE WORK AT BOTH LOCATIONS & WATERLINE WORK AT PALM LANE.	PAVING BOTH LOCATIONS & CONCRETE LINED DITCH.	N/A	19-May
CITY OF APACHE JUNCTION: VAR LOCATIONS	T010401C	LPA- APACHE JCT	CENTRAL	1	220	80	36%	\$267,169.00	\$184,640.55	69%	INSTALLED WALL MOUNT AND SLED POLES.	INSTALLING RADIOS.	N/A	19-Jun
CITY OF GOODYEAR: COTTON LN/ELWOOD ST	T013601C	LPA- GOODYEAR	CENTRAL	1	210	76	36%	\$859,880.00	\$271,043.72	32%	CONDUITS, YARD SET UP.	DIRECTIONAL DRILL CONDUIT & PULL BOX REMOVAL AND INSTALLATION.	N/A	19-Aug
BOB STUMP MEMORIAL PKWY: US60 (GRAND AVE) TO I-17	F001301C	SR303	CENTRAL	1	350	31	9%	\$314,269.00	\$234,630.64	75%	SURVEY, INVENTORY & EMBEDDED SIGN POSTS.	TCB, DEMO CURB AND GUTTER & GUARDRAIL.	LANE RESTRICTIONS TO SET TCB. NO DATES SET.	20-Jun
STATEWIDE: VARIOUS LOCATIONS	F005501C	STATEWIDE	CENTRAL	1	200	60	30%	\$1,035,837.30	\$53,854.77	5%	SIERRA VISTA COMBO PADS.	SIERRA VISTA, TUCSON, ORO VALLEY STAND ALONES AND COMBO PADS.	N/A	19-Aug
PIMA FWY, SR101L: I-17 - PIMA RD	F012101C	SR101L	CENTRAL	1	640	43	7%	\$184,835,000.00	\$27,148,348.91	15%	FIRST BARRIER PLACEMENT AND TRAFFIC SHIFT ON 101.	DRILLED SHAFTS 19TH AVE. CONSTRUCTION OF LOOP 101 TEMP PAVING FOR MILLER RD (PH 1).	FULL DIRECTION CLOSURES, CROSS STREET & FRONTAGE RD RESTRICTIONS,	20-Dec
CENTRAL DISTRICT- VAR LOC	F014301C	VAR LOC	CENTRAL	1	160	137	86%	\$628,660.64	\$432,643.00	69%	DELINEATOR CONSTRUCTION.	REMAINING GROUND-MOUNTED SIGN INSTALLATION.	WB LOOP 101 TO SB I-17 RAMP CLOSURE.	19-May

DISTRICT MONTHLY REPORT
APRIL 2019

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
SUPERSTITION FWY US60: VAL VISTA DR	F014801C	US60	CENTRAL	1	180	324	180%	\$1,658,260.00	\$1,711,150.34	103%	PUMP ENGINE #3 INSTALLATION.	ELECTRICAL SYSTEM INSTALLATION.	N/A	19-Feb
MARICOPA RD: SR347 @ UNION PACIFIC RAILROAD	H700701C	SR347	CENTRAL	1	750	512	68%	\$23,103,780.95	\$14,181,794.57	61%	BRIDGE DECK POUR, NORTH & SOUTH BRIDGE APPROACHED & HONEYCUTT AVE FLATWORK	BRIDGE DECK POURS & ELECTRICAL ON SR347.	PHASE 2 TRAFFIC CONFIGURATION.	19-Nov
PHOENIX-CORDES JCT HWY: I-17 PINNACLE PEAK RD TI	H738301C	I-17	CENTRAL	1	635	127	20%	\$50,069,219.12	\$10,824,396.96	22%	OVER EX UNDERWAY AT HV.	PINNACLE PEAK BOX CULVERT AND BRIDGE UPCOMING IN FEBRUARY 2019.	N/A	20-Jun
CASA GRANDE HWY (I-10): I-10/SR 87 TI	H769601C	I-10/SR87	CENTRAL	1	640	457	71%	\$58,465,000.00	\$47,821,205.45	82%	FINAL PIER & ABUTMENT OF THE UPRR STRUCTURE HAS BEEN POURED.	FINAL SECTION PCCP TO START THE WEEK OF 4/5/19.	CLOSURE OF EB I-10 ON RAMP.	19-Oct
CASA GRANDE HWY (I-10): EARLEY RD TO I-8	H798401C	I-10/I-8	CENTRAL	1	482	379	79%	\$36,649,062.24	\$29,198,781.19	80%	PH 2 ABUTMENT WALLS & BRIDGE DEMO COMPLETED.	WB GIRDER SETTING SCHEDULED TO BEGIN 4/7/19.	WB JIMMIE KERR OFF RAMP CLOSED.	19-Aug
EHRENBERG HWY (I-10) FAIRWAY DR (EL MIRAGE)	H858701C	EHRENBERG	CENTRAL	1	420	34	8%	\$20,807,745.25	\$1,345,178.79	6%	TEMPORARY CONCRETE BARRIER SET 3/1 & 3/2 ON I-10. TREE REMOVALS COMPLETE.	CACTUS SALVAGE & NURSERY CONSTRUCTION, EARTHWORK TO BUILD RAMPS & ABUTMENTS TO BEGIN.	SHOULDER CLOSURES ON I-10 BTWN DYSART & AVONDALE.	19-May
EHRENBERG HWY (I-10): DYSART RD TO I-17	H878601C	EHRENBERG	CENTRAL	1	245	108	44%	\$9,953,305.73	\$2,607,657.95	26%	SRP IRRIGATION RELOCATION AT 39TH AVE.	FMS CUTOVER & RELOCATION.	35TH AVE ON-RAMP CLOSED.	19-Aug
BOB STUMP MEMORIAL PKWY: I-10-NORTHERN	H881301C	SR303	CENTRAL	1	340	97	29%	\$2,759,994.90	\$2,592,396.17	94%	FIBER SLICING AND TESTING.	FIBER TESTING	N/A	19-Jun
EHRENBERG HWY (I-10): PERRYVILLE RD TO BULLARD AVE	H881901C	EHRENBERG	CENTRAL	1	370	99	27%	\$2,042,269.00	\$2,097,034.90	103%	SAT 30 DAY TESTING 2/25/19 TO 3/26/19. LANDSCAPE RESTORATION & MISC PUNCH LIST ITEMS.	SUBSTANTIAL COMPLETION.	N/A	19-Apr
SOUTH MTN FWY: SR 202	H882701C	L202, MP 56 - 78	CENTRAL	1	1350	1131	84%	\$916,549,178.13	\$702,320,103.80	77%	CONTINUED AC PAVING, DG PLACEMENT & LANDSCAPING, NIGHT ROCK HAUL FROM DFP TO CALABREA & CRUSHING ROCK AT DFP FOR PECOS SEGMENT.	PECOS SEGMENT- EARLY WORKS MEDIAN BARRIER & AC PAVING BEGINNING OF PROJECT TO 32ND ST.	WBAR1 (WB ACCESS RD) BETWEEN 59TH AVE & 67TH AVE CLOSED FROM APRIL 1ST FOR 35 DAYS.	19-Nov
US60: GREENWAY RD TO THOMPSON	H887401C	US60	CENTRAL	1	340	262	77%	\$4,063,736.50	\$2,287,412.61	56%	NEW CHANNEL CROSSING.	FENCE PANEL INSTALLATION, EB FRONTAGE RD PAVING GREENWAY TO RR TRACKS.	EB FRONTAGE RD. GREENWAY TO SANTA FE, US60 MAINLINE- INSIDE LANE.	19-Jun
I-10 - INA ROAD TI	H847901C	I10, 248	SOUTHCENTRAL	2	885	793	90%	\$85,628,517	\$75,781,177.00	88%	SIGNAL INSTALLATION, SIGNAL ELECTRICAL, UPRR BRIDGE DECK	BARRIER, CURB GUTTER AND SIDEWALK, STRIPING	NEXT TRAFFIC SHIFT MAR 2019	19-Jun
INA ROAD, SILVERBELL TO STARCOMMERCE	SB41301C	I10, 248	SOUTHCENTRAL	2	885	793	90%	\$22,504,912	\$18,196,641	81%	PAVING WEST END OF INA FIRST LIFT	GRADING, CURB, GUTTER, SIDEWALK FOR NORTH SIDE INA ROAD	NEXT TRAFFIC SHIFT FEB 2019	19-Jun
I-19 - CANOA RANCH TO DUVAL	H871601C	I19, 31.8-42.5	SOUTHCENTRAL	2	420	518	123%	\$9,477,799	\$7,725,438	82%	AC PAVING, SIGNS, CRASH FENCE	AR-ACFC PAVING, THERMO STRIPE, RUMBLE STRIP, DECK JOINTS	NO SIGNIFICANT IMPACTS UNTIL AR-ACFC PLACEMENT IN SPRING	19-May
I-10 - WILMOT, KOLB, RITA SIGNALS	H889601C	I10, 269-273.4	SOUTHCENTRAL	2	250	240	96%	\$1,753,205	\$1,074,858	61%	SIGNAL FOUNDATIONS, CONDUIT, EARTHWORK	TIME STOPPED, WAITING FOR DELIVERY OF SIGNAL POLES.	NONE	19-Feb
SANTA CRUZ RIVER LEVEE	SL64901C	TOWN OF MARANA	SOUTHCENTRAL	2	104	117	113%	\$880,543	\$888,893	101%		SUBSTANTIALLY COMPLETE	NONE	18-Nov
SR 87 - RUINS DRIVE	H883801C	SR 87, 134.10-134.31	SOUTHCENTRAL	2	165	15	9%	\$545,000	\$54,703	10%	CONCRETE REMOVALS, CURB REPLACEMENT	CURB PLACEMENT. BORING DELAYED FOR POT HOLE RESOLUTION.		19-Sep

DISTRICT MONTHLY REPORT
APRIL 2019

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
I-19 - AJO WAY, PH. II	F013201C	I19, 62	SOUTHCENTRAL	2	570	234	41%	\$31,991,712	\$10,625,833	33%	PCCP PAVING I-19, BRIDGE PIER CAP, BACKWALLS & GDR INSTALLATION EB SIDE, WORKED ON STORM DRAINS AJO & BOX #3 OUTLET	I-19 TIE PCCP SB TO EXIST PCCP (AC PAVING), STORM DRAIN TO SANTA CRUZ RIVER AND AJO AC PHASE 1 DETOUR SHIFT, BRIDGE DECK	NEXT DETOUR FOR SB I-19 BEGIN OF APRIL 2019 & PLACE AJO ON PHASE 1 DETOUR	20-Feb
I-19 - PIMA MINE ROAD TI	H817801C	I19, 50	SOUTHCENTRAL	2	501	746	149%	\$4,748,522	\$5,083,961	107%	NONE (ON WINTER SHUTDOWN)	THERMO STRIPING (ON HOLD)	NONE	19-Apr
I-10 - WILMOT BRIDGES	F006301C	I10, 267-269	SOUTHCENTRAL	2	398	395	99%	\$3,979,255	\$4,204,900	106%	45 DAY SEEDING MAINTENANCE PERIOD COMPLETE	ACFC, FINAL STRIPING, SLOPE PAVING REPAIRS	NONE	19-Jun
I-10 - EASTBOUND OFF RAMP AT SR 83	F006801C	I-10,SR83, 281	SOUTHCENTRAL	2	115	113	98%	\$409,908	\$393,486	96%	ALL WORK COMPLETE; REDLINES AND RECORD DRAWINGS COMPLETE	MATERIALS CLOSEOUT, PROJECT CLOSEOUT	NONE	19-Jan
I-10 - PINAL AIR PARK TI UP STR #771	H894101C	I-10, PINAL AIR PARK ROAD	SOUTHCENTRAL	2	210	143	68%	\$1,678,827	\$1,178,725	70%	BRIDGE DECK POUR	BRIDGE BARRIER, GUARD RAIL, AC PAVING AT BRIDGE APPROACHES	PERIODIC NIGHT LANE CLOSURES (1 LANE LEFT OPEN)	19-Jun
I-10 - WASH BRIDGES #463 & #1020	F009501C	I-10	SOUTHCENTRAL	2	130	96	74%	\$272,000	\$239,114	88%	ALL WORK COMPLETE; SEEDING COMPLETE	45 CALENDAR DAY SEEDING MAINTENANCE PERIOD	NONE	19-Apr
SANTA CRUZ COUNTY - PENDLETON DRIVE	SH53301C	SANTA CRUZ COUNTY	SOUTHCENTRAL	2	230	33	14%	\$2,932,000	\$315,443	11%	MOBILIZATION CLEARING AND GRUBBING	HEADWALL REMOVAL ASPHALT REMOVAL SUBGRADE RECOMPACTION	INTERMITTENT LANE SUWITCHES THROUGHOUT THE PROJECT	19-Sep
SR86 - VALENCIA RD - KINNEY RD	H680601C	SR 86, 159.0 - 166.6	SOUTHCENTRAL	2	920	982	107%	\$40,960,323	\$49,552,563	121%	PUNCHLIST	STOP WORK ORDER UNTIL AR-ACFC	NONE	19-Mar
CANOA AND SACATON REST AREAS	H821301C	I10, 182 & I19, 33	SOUTHCENTRAL	4,2	465	435	94%	\$4,355,955	\$4,328,034	99%	CANOA WATERLINE; 4" ONSITE WATER	ELECTRICAL WORK, RESTROOM TILE FLOORS, OPENING FRONTAGE ROAD	CANOA REST AREA RAMPS CLOSED ON 10-31-18; OPENING FRONTAGE RD	19-May
SR 92 - SIERRA VISTA	H871701C	JCT SR 90 TO KACHINA	SOUTHCENTRAL	3	225	336	149%	\$3,616,252	\$2,910,735	80%	NONE (ON WINTER SHUTDOWN)	THERMO STRIPING (ON HOLD)	NONE	19-Apr
SR 92 AT FOOTHILLS DRIVE	H826501C	SR 92, FOOTHILLS BLVD	SOUTHCENTRAL	3	225	336	149%	\$3,353,444	\$2,171,404	65%	SIGNAL INSTALLATION (ON WINTER SHUTDOWN)	THERMO STRIPING (ON HOLD)	NONE	19-Apr
US 70 SAFFORD 20TH-8TH	H891701C	US 70 & 8TH	SOUTHEAST	3	90	38	42%	\$767,472	\$394,636	0.00%	ELECTRICAL, SIGNS, ALL REMOVALS, ALL CONCRETE	MILL - 04-15 -PAVE 04-16-ACFC-4-17 AND STRIPE 04-18 AND GRANITE MULCH	FLAGGING, DPS, SIGNING FOR WEEK OF 4-15 THRU 4-19	19-May
GLANCE CREEK BRIDGE	H891401C	SR 80	SOUTHEAST	3	270	185	69%	\$1,989,981	\$1,257,836	63%	BRIDGE REMOVAL COMPLETE, CONCRETE, REBAR, ASPHALT REMOVAL, NOXIOUS WEEDS	PHASE 2 - CONSTRUCTING BRIDGE	TCB & TEMP SIGNAL, ONE WAY TRAFFIC	19-Jun
BACK COUNTRY BYWAY	H870101C	US 191	SOUTHEAST	3	140	138	99%	\$3,991,387	\$341,219	9%	PARTNERING JUNE 15, 2018	PAVING 417 AC SOUTH BOUND, SEEDING, GUARDRAIL, AR-ACFC	PILOR CAR,FLAGGING, DPS, TWO WAY TRAFFIC	19-May
BISBEE ROUNDABOUT	H889101C	SR92	SOUTHEAST	3	80	42	30%	\$1,987,382	\$516,497	15%	CRACKSEALING COMPLETE	90 CURE PERIOD BEFORE CHIP SEALING		19-Jun
JOHNSON RD-RED BIRD HILLS	M698901C	I-10	SOUTHEAST	3	45	0	0%	\$1,731,271	\$0	0%				
I-8 - MARICOPA TO STANFIELD	F011201C	I-8, 147 - 158.5	SOUTHCENTRAL	4	365	0	0%	\$14,420,214	\$0	0%				20-Feb

DISTRICT MONTHLY REPORT
APRIL 2019

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
I-8 - STANFIELD TO BIANCO	F003501C	I-8, 158 - 170.2	SOUTHCENTRAL	4	365	0	0%	\$2,117,243	\$0	0%				20-Feb
US60, MP301.81 TO 311	H859901C	US60 MP 301.81 - 311	NORTHEAST	4	141	130	92%	\$4,557,677	\$4,131,082	91%	WORK SHUTDOWN - ACFC BINDER UNAVAILABLE	ACFC IN SPRING	NONE	19-Jul
I-40, PARKS TI TO RIORDAN PAVEMENT REHAB	H879501C	I-40, MP 179-191	NORTHCENTRAL	5	335	210	63%	\$13,985,792	\$15,343,511	110%	CHANGE ORDER WORK BEING NEGOTIATED TO REPAIR A BRIDGE DECK JOINT. ANTICIPATE MAY 2019 FOR THIS WORK.	EB RIORDAN BRIDGE DECK JOINT REPLACEMENT	NONE	18-Aug
I-40, CATARACT LAKE ROAD TO PARKS TI	H869401C	I-40, MP 162-179	NORTHCENTRAL	5	284	163	57%	\$35,347,806	\$25,064,847	71%	RECONSTRUCT WORK, PPC BRIDGE OVERLAY,	BARRIER WORK, GUARDRAIL WORK, MILL AND FILL, SBS OVERLAY, INTERSECTION RECONSTRUCTION	WINTER SHUTDOWN	19-Oct
I-40/I-17 INTERCHANGE STRUCTURES 1261-1264	H877501C	I-40, MP 195-195.5	NORTHCENTRAL	5	2018 NOV	7/24/2019		\$10,128,666	\$9,455,009	93%	ALL ACTIVITIES HAVE BEEN COMPLETED EXCEPT, FINAL STABILIZATION, ACFC PAVING, FINAL STRIPING, RUMBLE STRIPS, PAINTING THE BRIDGE, AND PUNCH LIST. CONTRACTOR IS ANTICIPATED TO START IN LATE MAY EARLY JUNE. WORKING ON AN ADDITIONAL CHANGE ORDER FOR PAVING.	WINTER SHUTDOWN, REPAIRING WESTBOUND LIGHTING.	ALL LANES AND RAMPS ON I-40 ARE OPEN UNTIL ACFC PAVING, RUMBLE STRIPS, AND FINAL STRIPING NEXT SPRING. THEN FURTHER CLOSURES WILL BE NEEDED.	19-Jul
I-40, COTTONWOOD WASH BRIDGES	H872201C	I-40, MP 258	NORTHCENTRAL	5	292	137	47%	\$4,542,338	\$2,165,391	48%	EB WORK COMPLETED	WINTER SHUTDOWN UNTIL APRIL 2019	ALL LANES OPEN NOW	19-Oct
CITY OF FLAGSTAFF N4TH ST FROM E HUNTINGTON DR	SL73101C	4TH STREET	NORTHCENTRAL	5	110	35	32%	\$596,000.00	\$209,197.00	35%	WORKED STOPPED FOR WINTER SHUTDOWN	RESUME WORK ON/ABOUT 15 APRIL 2019	NONE	July-2019
I-40 - TWIN ARROWS TI	H873401C	I-40 / MP 218 - 220	NORTHCENTRAL	5	220	197	90%	\$4,574,000	\$4,725,041	103%	45 DAY SEEDING INSPECTION APPROVED	RECONSTRUCT BARRIER WALLS AND RELOCATE GUIDE SIGNS	NONE	19-Jun
I-17, COUNTY LINE TO I-40	H893401C	1-17 MP 312 - 340	NORTHCENTRAL	5	320	191	60%	\$24,450,000	\$16,967,468	69%	WILLARD SPRINGS RD BRIDGES COMPLETE	PROJECT IN WINTER SHUTDOWN 'TIL 1 APRIL 2019	NONE	19-Jul
SR-64 ROW FENCE	F006201C	SR-64 MP 224 - 236	NORTHCENTRAL	5	105	99	94%	\$608,912	\$566,313	93%	ALL WORK COMPLETED	FINAL PAPERWORK IN PROGRESS	NO IMPACT TO TRAFFIC	19-Mar
CITY OF FLAGSTAFF SWITZER ROUNDABOUT	SH51101C	SWITZER & TURQUOISE	NORTHCENTRAL	5	150	134	89%	\$1,388,873	\$859,487	62%	TEMP AC PLACED FOR WINTER SHUTDOWN	WINTER SHUTDOWN UNTIL APPROX 01 APRIL 2019	TURQUOISE & SWITZER ARE OPEN	19-Jun
VR BRIDGES 2, 4, & 5	H881201C	I-15 / MP 12	NORTHCENTRAL	5	260	12	5%	\$6,375,000	\$0.00	0%		PARTNERING / PRE-CON MTG	NONE	20-Mar
LITTLE CAPITAN VALLEY	H892901C	US 163 MP 400.1 - 400.6	NORTHEAST	5	153	134	88%	\$3,355,556	\$3,434,813	102%	PHASE II CONSTRUCTION COMPLETE	SEEDING ESTABLISHMENT, ACFC, IN WINTER SHUTDOWN	NONE	19-Jun
CHINLE WASH BRIDGE	H849001C	US 160 MP 429	NORTHEAST	5	214	227	106%	\$6,065,103	\$5,978,052	99%	BRIDGE COMPLETE, DEMO OLD ALIGNMENT & BRIDGE, PAVING TO NEW BRIDGE	GUARDRAIL, SEEDING ESTABLISHMENT	NONE	19-Jul
SR 277 - SR 77	H893001C	SR 377 MP 00.00 - 33.82	NORTHEAST	5	177	64	36%	\$4,468,698	\$1,190,751	27%	NONE	WIDENING CURVES 5 THRU 10	10' WIDTH LANE RESTRICTION DURING WINTER SHUTDOWN	19-Jul
JACKRABBIT - JOSEPH CITY	H893801C	I-40 MP 268.00 - 277.60	NORTHEAST	5	160	0	0%	\$9,902,998	\$237,389	2%	NONE	NOXIOUS WEED CONTROL, GUARDRAIL, FENCING	NONE	19-Nov
LAGUNA CREEK BRIDGE	H845501C	US 163 MP 396	NORTHEAST	5	250	8	3%	\$9,508,304	\$262,642	3%	NONE	ACCESS ROAD	NONE	20-Sep
DRAW - TES TOH WASH	M699101C	SR 87 MP 368.12 - 384.84	NORTHEAST	5	60	0	0%	\$1,049,568	\$0	0%	NONE	PARTNERING	NONE	19-Aug
CEMETERY RD-GENERATING STATION	H869001C	US 191 MP 317 - 320	NORTHEAST	5	210	132	63%	\$4,243,575	\$4,914,379	116%	WORK SHUTDOWN - ACFC BINDER UNAVAILABLE	ACFC IN SPRING	NONE	19-Jul
NACOG SIGN REPLACEMENT	T011301C	NACOG SIGN REPLACEMENT	NORTHEAST	5	180	107	59%	\$268,641	\$259,472	97%	SIGNS REPLACED	SUBSTANTIAL COMPLETION	NONE	19-Mar

DISTRICT MONTHLY REPORT
APRIL 2019

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
US 60 - MCNARY	M699701C	SR 260 MP 341.69 - 360.5	NORTHEAST	5	25	9	36%	\$405,825	\$60,674	15%	CRACKSEALING	CRACKSEALING	LANE CLOSURE IN EACH DIRECTION / ONE LANE OPEN EACH DIRECTION	19-Apr
STANFORD DR - SR 61 TO RESA RANCH RD	T004401C	STANFORD RD	NORTHEAST	5	60	0	0%	\$493,656	\$4,500	1%	TIME STARTS APRIL 15	PAVING	RESTRICTED TO ONE LANE / PILOT VEHICLE & FLAGGERS	19-Jul
THOUSAND TRAILS TO I-17	H869901C	SR 260 MP 209	NORTHWEST	6	640	651	102%	\$45,704,162.00	\$47,087,034.33	103%	ALL ACTIVITIES EXCEPT AR-ACFC AND FINAL STRIPING/MARKING	AR-ACFC PAVING, FINAL STRIPING AND PAVEMENT MARKINGS	ONE LANE CLOSED FOR PAVING AND STRIPING	19-Jun
JCT SR 89A TO DEEP WELL RANCH ROAD	H851801C	SR 89 MP 319	NORTHWEST	6	280	153	55%	\$10,361,415.00	\$4,877,871.85	47%	GRADING, CULVERTS, SOUND WALL, CURBS, AB.	SOUND WALLS, STORM DRAIN, AB, PAVING	SHIFT SB TRAFFIC TO NEW PAVEMENT, LANE CLOSURES, NIGHT CLOSURES	19-Aug
MEATH WASH BRIDGE	H872001C	SR 89 MP 357	NORTHWEST	6	200	40	20%	\$2,997,624.00	\$811,783.10	27%	TEMPORARY DETOUR	DEMOLISH EXST BRIDGE, CONSTRUCT NEW BRIDGE	SHIFT TRAFFIC TO DETOUR	19-Aug
HAVILAND REST AREA REHAB	H826301C	I-40 MP 23	NORTHWEST	6	215	342	159%	\$3,623,173.00	\$2,442,655.00	67%	CLEARING AND GRUBBING, SEPTIC TANK WORK, BLOCK WALL, SEEDING, FOUNDATIONS FOR HIGH MAST LIGHTING AND RESTROOM DEMO	CONTINUE PLUMBING AND ELECTRIC, CONTINUE PUMP HOUSE WORK, FINISHING DISPOSAL PIT WORK, LANDSCAPE ITEMS, RESTROOM REHAB, HIGH MAST LIGHTING	EB AND WB REST AREAS ARE CLOSED	19-Jun
CYMPO SIGN REPLACEMENT	SH60001C	LPA	NORTHWEST	6	110	67	61%	\$199,625.65	\$118,618.90	59%	SIGNS INSTALLED IN PRESCOTT VALLEY AND YAVAPAI COUNTY	SIGN FOUNDATIONS BEING INSTALLED IN PRESCOTT	NONE UPCOMING THIS MONTH	SUMMER 2019
DETRITAL WASH-SANTA MARIA CRACK SEAL	H891601C	US 93 Various Locations	NORTHWEST	6	140	80	57%	\$1,309,549.00	\$400,403.00	31%	CRACK SEAL ON US 93 MP 50-41 AND MP 125-134 SB	CRACK SEAL US 93 MP 162-125 NB AND SB	SB and NB ONE LANE CLOSURE	19-May
WEST SELIGMAN BRIDGES	H894001C	B-40 MP 139	NORTHWEST	6	280	311	111%	\$4,250,251.00	\$3,134,288.92	74%	DEMOLITION AND REMOVALS ON THE I-40 TIUP BRIDGE	DECK POUR SCHEDULED FOR APRIL 6TH	LANE CLOSURES ON I-40 AND EXIT 121 TO BE CLOSED UNTIL MAY 2019	19-Apr
BIG JIM WASH BRIDGE	H878001C	US 93 MP 165	NORTHWEST	6	115	106	92%	\$598,888.00	\$553,929.00	92%	ALL CONTRACT WORK HAS BEEN COMPLETED	REMOVE AND REPLACE PAVEMENT ON APPROACHED - CHANGE ORDER WORK	NONE UPCOMING THIS MONTH	19-May
MP 82 TO AGUILA	H888301C	US 60 MP 82	NORTHWEST	6	265	95	36%	\$2,346,204.00	\$1,177,128.83	50%	HANDRAIL, MILLING, AND AC REPLACEMENT	REMOVAL AND REPLACEMENT ON LOTS IN REJECT	NONE UPCOMING THIS MONTH	SUMMER 2019
CENTENNIAL WASH TO AGUILA	H888401C	US 60 MP 62.5	NORTHWEST	6	265	95	36%	\$2,120,203.00	\$450,071.92	21%	WORK ON H888301C SECTION (DOUBLE PROJECT)	MILLING/CHIP SEAL	LANE CLOSURE FOR MILLING AND CHIP SEAL FOR MID/LATE APRIL	SUMMER 2019
PAULDEN TURN LANES	H891801C	SR 89 MP 336	NORTHWEST	6	165	59	36%	\$1,259,399.00	\$440,980.38	35%	CULVERTS, GRADING, LIGHTING, CURB AND GUTTER	MILLING, PAVING, STRIPING	LANE CLOSURES, FLAGGING	SUMMER 2019
WHITE HILLS TO 11TH STREET	H865701C	US 93 MP 28	NORTHWEST	6	225	97	43%	\$9,990,000.00	\$738,485.00	7%	STAGING YARD, NOXIOUS WEED REMOVAL AT PIPE EXTENSIONS, AND INITIAL SURVEY WORK	CONTINUE PIPE EXTENSIONS AND CLEAR AND GRUBBING, MILLING OPERATION FOR RAP AND PAVING SCHEDULED FOR MID-APRIL	NB AND SB SHOULDER/LANE CLOSURE	19-Oct
CARROW-STEPHENS	H823201C	US 93 MP 116-119	NORTHWEST	6	450	35	8%	\$31,314,751.00	\$1,847,113.00	6%	PARTNERING/PRECON	CLEARING AND GRUBBING/NOXIOUS WEED REMOVAL AND DIRT WORK ON GOING	NONE UPCOMING THIS MONTH	19-Nov
YARNELL HILL	H849801C	SR 89 MP 272-276	NORTHWEST	6	110	20	18%	\$1,562,651.85	\$133,814.43	9%	PARTNERING/PRECON	GUARDRAIL REMOVE AND REPLACE	NB, ONE LANE CLOSURE	19-Aug
BAGDAD CHIP SEAL	F004801C	SR 96, SR 97	NORTHWEST	6	80	17	21%	\$2,269,602.05	\$35,261.00	2%	CHIP SEAL OPERATION ON SR 97	CHIP SEAL OPERATION ON SR 96 UNTIL MID-APRIL	SR 96 REDUCED TO ONE LANE IN BOTH DIRECTIONS	19-Jun
MP 96 - PALOMA ROAD	H892201C	YUMA-CASA GRANDE HIGHWAY (I-8)	SOUTHWEST	6	180	179	99%	\$8,581,891.00	\$9,576,784.79	112%	SEEDING ESTABLISHMENT	PROJECT CLOSEOUT	NONE	19-Mar

**DISTRICT MONTHLY REPORT
APRIL 2019**

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
STATEWIDE PORT OF ENTRY TRUCK SCREENING	F010401C	STATEWIDE	SOUTHWEST	6	550	122	22%	\$4,441,029.00	\$584,309.56	13%	DESIGN KICK OFF MEETING, SUBMITTALS	DESIGN	NONE	21-Jan
SR 72 MP 30 TO JCT US 60	H871101C	JCT SR 95 - HOPE HWY (SR 72)	SOUTHWEST	6	240	47	20%	\$8,333,362.02	\$1,806,394.21	22%	PAVING, BARRIER WALLS	PAVING, BARRIER WALLS	SINGLE LANE, 10' WIDTH RESTRICTION	19-Dec
SR 72 AT JOSHUA DRIVE	F008301C	JCT SR 95 - HOPE HWY (SR 72)	SOUTHWEST	6	240	11	5%	\$1,149,078.96	\$133,554.32	12%	SUBMITTALS	EARTHWORK, AB PLACEMENT	SINGLE LANE, 10' WIDTH RESTRICTION	20-Feb
BEACON RD - EAST OF RIVERSIDE DR	F012701C	QUARTZSITE-PARKER-TOPOCK HWY (SR95)	SOUTHWEST	6	235	57	24%	\$9,177,449.71	\$2,826,155.66	31%	GUARDRAIL, PAVING, SLOPE PAVING	GUARDRAIL, DOWN DRAINS, PAVING, STRIPING	SINGLE LANE, 11' WIDTH RESTRICTION	19-Nov
INTERSTATE 8 & INTERSTATE 10 FOG SEAL	M699401C	I-8 & I-10	SOUTHWEST	6	75	56	75%	\$856,790.38	\$15,634.50	2%	FOG SEAL	FOG SEAL, STRIPIING, PAVEMENT MARKERS	SINGLE LANE, 12' WIDTH RESTRICTION	19-May
SR 89A SLURRY SEAL	F004601C	SR89A, MP 355	NORTHCENTRAL	6	85	73	86%	\$2,580,657	\$2,611,441	101%	ALL WORK COMPLETED	CLOSEOUT PROJECT	NONE	19-Mar
I-17 VERDE RIVER BRIDGES	H854401C	I-17 MP 287.84	NORTHCENTRAL	6	240	35		\$1,835,514.00	\$53,969.00		PARTNERING WORKSHOP	SUBMITTALS FROM CONTRACTOR	NONE	19-Jun
SR 179 RANGER STA - CHAPEL RD	M699001C	SR 179 MP 304 - 311	NORTHCENTRAL			7/12/2019	0%	\$718,000.00	\$0.00	0%	SHUTDOWN UNTIL MAY 1	PARTNERING / PRE-CON MTG	CLOSED LANES	19-May

TOTALS	27286	104802	26%	\$1,854,980,500	\$1,168,333,553	159%
--------	-------	--------	-----	-----------------	-----------------	------