

DISTRICT MONTHLY REPORT
AUGUST 2019

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
CITY OF PEORIA: 75TH AVE & CACTUS RD	SH53501C	LPA- PEORIA	CENTRAL	1	365	390	107%	\$6,134,772.80	\$5,917,862.23	96%	ALL CONSTRUCTION WORK COMPLETED.	CLOSEOUT	N/A	18-Oct
CITY OF PEORIA: 75TH AVE & PEORIA AVE	SH53601C	LPA- PEORIA	CENTRAL	1	365	390	107%	\$5,136,904.93	\$5,201,903.67	101%	ALL CONSTRUCTION WORK COMPLETED.	CLOSEOUT	N/A	18-Oct
CITY OF GOODYEAR	SH60701P	LPA- GOODYEAR	CENTRAL	1	365	8	2%	\$135,777.96	\$0.00	0%	FIRST DELIVERY 8/1/19.	INSTALLATION OF SIGNS ON GOING.	N/A	20-Jun
CITY OF BUCKEYE	SH63401P	LPA- BUCKEYE	CENTRAL	1	365	133	36%	\$124,718.27	\$30,811.01	25%	3RD SHIPMENT INSTALLED.	INSTALLATION OF 4TH SHIPMENT.	N/A	20-Apr
TOWN OF FOUNTAIN HILLS	SZ03901C	LPA-FOUNTAIN HILLS	CENTRAL	1	120	132	110%	\$880,000.00	\$750,359.78	85%	SB CONSTRUCTION ITEMS, INSPECTION/PUNCHLIST ITEMS & STOP WORK ORDER.	TERMINATION OF CONTRACT.	N/A	19-Aug
CITY OF GLENDALE	T003101C	LPA- GLENDALE	CENTRAL	1	200	148	74%	\$949,081.45	\$800,650.94	84%	STOP WORK ORDER WHILE WE WAIT FOR NEW POLES TO ARRIVE.	NEW POLES ARRIVE IN SEPT.	N/A	19-Oct
APACHE TRAIL TO SUPERSTITION BLVD: DELAWARE DR - APACHE TRAIL	T006001C	LPA-SR88	CENTRAL	1	205	224	109%	\$1,270,000.00	\$1,301,633.75	102%	ALL CONSTRUCTION WORK COMPLETED.	CLOSEOUT	N/A	19-Jun
CITY OF APACHE JUNCTION: VAR LOCATIONS	T010401C	LPA- APACHE JCT	CENTRAL	1	220	157	71%	\$267,169.00	\$249,120.31	93%	SUBSTANTIAL COMPLETION	RECORD DRAWING, MATERIALS CLOSEOUT & FINAL ACCEPTANCE.	N/A	19-Jul
CITY OF GOODYEAR: COTTON LN/ELWOOD ST	T013601C	LPA- GOODYEAR	CENTRAL	1	210	163	78%	\$859,880.00	\$543,033.01	63%	PORING FOUNDATIONS AND PLACING CABINETS.	MANDREL CONDUIT, PLACE CONDUCTOR & PLACE FIBER OPTIC CABLE.	SHOULDER CLOSURES.	19-Oct
BOB STUMP MEMORIAL PKWY: SR303 - NORTHERN AVE TO US 60	F000601C	SR303	CENTRAL	1	140	60	43%	\$4,360,420.00	\$276,535.23	6%	COMPLETED INVENTORY.	LOAD CENTER FOUNDATIONS AND DMS FOUNDATIONS.	N/A	20-Aug
BOB STUMP MEMORIAL PKWY: US60 (GRAND AVE) TO I-17	F001301C	SR303	CENTRAL	1	140	119	85%	\$3,914,269.00	\$921,803.61	24%	SURVEY, INVENTORY & GUARDRAIL.	PHASE II CONDUIT WORK WEEK OF 9/9/19	N/A	20-Jun
PIMA FWY, SR101L: I-17 - PIMA RD	F012101C	SR101L	CENTRAL	1	640	169	26%	\$184,835,000.00	\$42,284,775.76	23%	FINISH MILLING SURFACE SECTION EB101- CAVE CREEK TO SRS1	TEMP PAVING FOR MILLER RD, FRONTAGE RD WORK @ 15TH AVE, 19TH AVE DECK & ABUT & PIER FOR SCOTTSDALE & HAYDEN.	FULL DIRECTION CLOSURES, CROSS STREET & FRONTAGE RD RESTRICTIONS,	19-Dec
MARICOPA COUNTY: MAG WRONG WAY SIGNAL	F018101C	VAR LOC	CENTRAL	1	180	108	60%	\$2,098,797.80	\$604,458.95	29%	GROUND-MOUNTED SIGN FOUNDATIONS 95% COMPLETE.	SIGN STRUCTURE MOUNTS.	TI OFF RAMP RESTRICTIONS.	19-Oct
I-10 & US60: VARIOUS LOCATIONS	F018601C	VAR LOC	CENTRAL	1	120	37	31%	\$146,146.00	\$26,224.16	18%	SITE REVIEW.	FOUNDATIONS FORM & POUR AND SIGN PLACEMENT.	SHOULDER CLOSURES	19-Dec
MARICOPA, PINAL & MOHAVE: VAR LOC	F019401C	VAR LOC	CENTRAL	1	120	60	50%	\$337,733.00	\$92,112.86	27%	SITE REVIEW.	POLE AND SIGN PLACEMENT.	SHOULDER CLOSURES	19-Nov
PRICE FWY: SR-101	H687301C	SR101L	CENTRAL	1	367	65	18%	\$59,482,777.00	\$12,157,653.70	20%	CLEAR & GRUB AND SAWCUT.	OVEREX AND SUBGRADE TREATMENT & INSTALL STORM DRAIN.	SB ELLIOT ON-RAMP TO WARNER OFF-RAMP FULL CLOSURE FOR 45 DAYS. (AUG12-SEPT 26).	20-May
MARICOPA RD: SR347 @ UNION PACIFIC RAILROAD	H700701C	SR347	CENTRAL	1	750	631	84%	\$23,103,780.95	\$19,935,863.75	86%	PHASE 3 TRAFFIC SHIFT & MCGH CLOSURE.	MARICOPA RD FULL RECONSTRUCTION.	PHASE 3 TRAFFIC CONFIGURATION.	19-Nov
PHOENIX-CORDES JCT HWY: I-17 PINNACLE PEAK RD TI	H738301C	I-17	CENTRAL	1	635	253	40%	\$50,069,219.12	\$16,736,174.21	33%	ABUTEMENTS 1 & 2 AT PINNACLE PEAK, WB PIERS AT PINNACLE PEAK & BACKFILL MSE & ABUTEMENT WALL AT PINNACLE PEAK RD.	ABUTEMENTS 1 & 2 AND PIERS AT HAPPY VALLEY RD, HAPPY VALLEY EB GIRDERS & PINNACLE PEAK WB GIRDERS.	6/21/19 10PM TO 6/22/19 7AM- I-17 SB CLOSED AT PINNACLE PEAK.	20-Jun
CASA GRANDE HWY (I-10): I-10/SR 87 TI	H769601C	I-10/SR87	CENTRAL	1	640	576	90%	\$58,465,000.00	\$55,983,714.85	96%	4 NEW DMS STRUCTURE INSTALLED.	STRIPE THE NEW EB PAVEMENT WITH CONTRAST TAPE.	SHIFT EB I-10 TRAFFIC TO NEW EB PAVEMENT ON THE NIGHT OF 7/15/19.	19-Oct
CASA GRANDE HWY (I-10): EARLEY RD TO I-8	H798401C	I-10/I-8	CENTRAL	1	482	498	103%	\$36,649,062.24	\$38,834,882.48	106%	JIMMIE KERR SUPERSTRUCTURE COMPLETE.	PUNCHLIST.	N/A	19-Sep
EHRENBERG HWY (I-10) FAIRWAY DR (EL MIRAGE)	H858701C	EHRENBERG	CENTRAL	1	420	160	38%	\$20,807,745.25	\$6,610,345.01	32%	STORM DRAINS INSTALLED ON BOTH SHOULDERS.	EARTHWORK WILL BE ONGOING OVER THE NEXT COUPLE OF MONTHS.	SHOULDER CLOSURES ON I-10 BTWN DYSART & AVONDALE.	20-May

DISTRICT MONTHLY REPORT
AUGUST 2019

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
EHRENBERG HWY (I-10): DYSART RD TO I-17	H878601C	EHRENBERG	CENTRAL	1	245	227	93%	\$9,953,305.73	\$5,029,033.44	51%	SIDEWALK RAMP CONSTRUCTION 98% COMPLETE.	101/I-10 RESTRIPING.	35TH AVE ON-RAMP CLOSED.	19-Oct
SOUTH MTN FWY: SR 202	H882701C	L202, MP 56 - 78	CENTRAL	1	1350	1250	93%	\$916,549,178.13	\$790,246,586.13	86%	PECOS SEG- MASONRY PORTION OF ALL SOUNDWALLS COMPLETE TO DESERT FOOTHILLS PARKWAY.	PECOS SEG- DECK POUR FOR DESERT FOOTHILLS PARKWAY.	40TH ST CLOSURE TILL 9/6/19	19-Nov
I-10 - INA ROAD TI	H847901C	I10, 248	SOUTHCENTRAL	2	885	885	100%	\$85,628,517	\$82,319,936.00	96%	CO WORK FOR REPAIR OF CABLE.		NEXT TRAFFIC SHIFT MAR 2019	19-Jun
INA ROAD, SILVERBELL TO STARCOMMERCE	SB41301C	I10, 248	SOUTHCENTRAL	2	885	885	100%	\$22,504,912	\$19,851,360	88%	CO WORK FOR ADDITIONAL CABLE WORK.		NEXT TRAFFIC SHIFT FEB 2019	19-Jun
I-19 - CANOA RANCH TO DUVAL	H871601C	I19, 31.8-42.5	SOUTHCENTRAL	2	420	630	150%	\$9,477,799	\$10,003,763	106%	CO GR #49		NO SIGNIFICANT IMPACTS UNTIL AR-ACFC PLACEMENT IN SPRING	19-Jun
I-10 - WILMOT, KOLB, RITA SIGNALS	H889601C	I10, 269-273.4	SOUTHCENTRAL	2	313	241	77%	\$1,753,205	\$1,087,964	62%	SIGNAL FOUNDATIONS, CONDUIT	RESUME WORK JULY 15, 2019	NONE	19-Jul
SANTA CRUZ RIVER LEVEE	SL64901C	TOWN OF MARANA	SOUTHCENTRAL	2	104	104	100%	\$880,543	\$900,651	102%		SUBSTANTIALLY COMPLETE	NONE	19-Feb
SR 87 - RUINS DRIVE	H883801C	SR 87, 134.10-134.31	SOUTHCENTRAL	2	165	99	60%	\$545,000	\$386,488	71%	CURB, FOUNDATIONS, CONDUIT INSTALLED. ASPHALT COMPLETE.	RESUME WORK JULY 15, 2019	NONE	19-Aug
VALLE VERDE/PASEO VERDE DR. PAVE DIRT RDS.	T014201C	VALLE VERDE/ PASEO VERDE	SOUTHCENTRAL	2	60	0	0%	\$486,896	\$0	0%		STOP WORK ORDER UNTIL AUGUST 26, 2019. AVOID MONSOON.		19-Sep
HORIZONTAL CURVE WARNING SIGNS	F014201C	VARIOUS	SOUTHCENTRAL	2	210	0	0%	\$1,392,298	\$0	0%		PARTNERING WORKSHOP COMPLETE. WILL BEGIN WORK SEPTEMBER		20-Jun
RUTHRAUFF TI DEMO	H848011C	I-10	SOUTHCENTRAL	2	60	21	35%	\$739,130	\$176,700	24%	THREE PROPERTIES DEMOED.	BEGAN WORK JUNE 14, 2019		19-Aug
I-19 - AJO WAY, PH. II	F013201C	I19, 62	SOUTHCENTRAL	2	609	295	48%	\$31,991,712	\$16,184,912	51%	REMOVAL OF I-19 PCCP PAVEMENT, ALSO COMPLETED FOUNDATIONS OF MICHIGAN PEDESTRIAN BRIDGE, ON AJO STREET COMPLETED RETAINING WALL AND SOUNDWALL, COMPLETED INSTALLATION OF DRAIN PIPES ON SOUTH SIDE OF AJO, SANTA CRUZ RIVER BRIDGE COMPLETED APPROACHES AND CONCRETE BARRIER	REMOVAL OF EXISTING I-19 SOUTHBOUND AC PAVEMENT, RETAINING WALLS AND SOUNDWALLS ON I-19, AJO TO COMPLETE CURB SOUTH SIDE OF STREETS AND DRIVEWAYS, ALSO TO START AC ON CURRENT PHASE	I19 SOUTHBOUND ON RAMP CLOSED FOR PHASE 2 CONSTRUCTION OF I-19	20-Mar
I-19 - PIMA MINE ROAD TI	H817801C	I19, 50	SOUTHCENTRAL	2	548	589	107%	\$4,748,522	\$5,194,848	109%	COMPLETED THERMOPLASTIC STRIPES AND ALL REMAINING WORK	COMPLETED	NONE	19-Jun
I-10 - WILMOT BRIDGES	F006301C	I10, 267-269	SOUTHCENTRAL	2	428	428	100%	\$3,979,255	\$4,312,489	108%	FINAL STRIPING AND SLOPE REPAIR COMPLETE	NONE	NONE	19-Jul
I-10 - PINAL AIR PARK TI UP STR #771	H894101C	I-10, PINAL AIR PARK ROAD	SOUTHCENTRAL	2	247	247	100%	\$1,678,827	\$1,704,602	102%	BRIDGE SIGN INSTALLATION & FINAL STRIPE	NONE	NONE	19-Jun
SR77 CHIP SEAL	M699201C	SR 77, 120.44 TO 134.57	SOUTHCENTRAL	2	70	70	100%	\$1,019,421	\$1,012,794	99%	THERMOPLASTIC STRIPING AND RPM'S	NONE	NONE	19-Jun
I-10 & SR 86 FOG SEAL	M710501C	I-10, MP 186.65 TO 196.42, MP 254.71 TO 259.80, MP 296.20 TO 301.23, MP 307.90 TO 322.00, SR 86, MP 115.80 TO 120.60, MP 123.88 TO 128.80, MP 132.81 TO 137.13	SOUTHCENTRAL	2	76	76	100%	\$1,305,550	\$1,189,119	91%	2ND PAINT APPLICATION IN TUCSON & RPM REMOVAL AND RESINSTALLATION	NONE	NONE	19-May

DISTRICT MONTHLY REPORT
AUGUST 2019

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
I-19/EL TORO RD BRIDGES	F000401C	MP 45.88	SOUTHCENTRAL	2	450	38	8%	\$5,978,331	\$172,250	3%	NA	SPRAY NOXIOUS AND INVASIVE SPECIES, CLEAR AND GRUB, SETUP CONSTRUCTION YARD, TC PREWARNERS	NONE	20-Sep
SR 86 - FRESNAL TO MP 123.9	H846901C	SR 86, MP 120.51 TO MP 123.90	SOUTHCENTRAL	2	440	0	0%	\$12,043,265	\$0	0%	NONE	PARTNERING/PRECON SCHEDULED FOR JULY 17TH; CONTRACT TIME STARTS AUGUST 8, 2019; CONTRACTOR ANTICIPATES STARTING WORK THE BEGINNING OF SEPTEMBER	NONE	20-Sep
SANTA CRUZ COUNTY - PENDLETON DRIVE	SH53301C	SANTA CRUZ COUNTY	SOUTHCENTRAL	2	230	117	51%	\$2,932,000	\$2,007,001	68%	AB PLACEMENT MOBILIZATION CLEARING AND GRUBBING SUBGRADE	AC PLACEMENT FORD WALL INSTALLATION	INTERMITENT LANE SUWITCHES THROUGHOUT THE PROJECT	19-Sep
SR86 - VALENCIA RD - KINNEY RD	H680601C	SR 86, 159.0 - 166.6	SOUTHCENTRAL	2	920	982	107%	\$40,960,323	\$49,552,563	121%	PUNCHLIST	STOP WORK ORDER UNTIL AR-ACFC	NONE	19-Mar
I-10 VAIL RD. TI UP EB 744 MOUNTAIN	F003301C	I-10,	SOUTHCENTRAL	2	550	39	7%	\$3,658,776	\$0	0%	PARTNERING MEETING	CONTRACTOR TO START WORK ON JULY 22, 2019	NONE	20-Dec
SR 92 - SIERRA VISTA	H871701C	JCT SR 90 TO KACHINA	SOUTHCENTRAL	3	225	215	96%	\$3,616,252	\$3,003,191	83%	COMPLETED THERMOPLASTIC STRIPES AND ALL REMAINING WORK	COMPLETED	NONE	19-Jun
SR 92 AT FOOTHILLS DRIVE	H826501C	SR 92, FOOTHILLS BLVD	SOUTHCENTRAL	3	285	215	75%	\$3,353,444	\$2,093,853	62%	COMPLETED THERMOPLASTIC STRIPES AND ALL REMAINING WORK	COMPLETED	NONE	19-Jun
GLANCE CREEK BRIDGE	H891401C	SR 80	SOUTHEAST	3	270	265	98%	\$1,989,981	\$1,854,258	93%	BRIDGE REMOVAL COMPLETE, CONCRETE, REBAR, ASPHALT REMOVAL, NOXIOUS WEEDS	PROJECT IS COMPLETE	OPEN TO TRAFFIC	19-Aug
BACK COUNTRY BYWAY	H870101C	US 191	SOUTHEAST	3	140	222	159%	\$3,991,388	\$2,779,567	70%	PARTNERING JUNE 15, 2018	PAVING 417 AC SOUTH BOUND, SEEDING, GUARDRAIL, AR-ACFC	PILOT CAR, FLAGGING, DPS, TWO WAY TRAFFIC	19-Sep
BISBEE ROUNDABOUT	H889101C	SR92	SOUTHEAST	3	80	42	53%	\$1,987,382	\$516,497	26%	CRACKSEALING COMPLETE	CURE PERIOD BEFORE CHIP SEALING	FLAGGING, DPS, PILOT CAR WHEN CHIP SEAL BEGINS	19-Sep
JOHNSON RD-RED BIRD HILLS	M698901C	I-10	SOUTHEAST	3	45	65	144%	\$1,731,271	\$1,757,744	102%	MICROSEAL	RPM'S	FLAGGING, DPS FOR RPM'S	19-Jul
PINTO CREEK BRIDGE #351	H824301C	US 60, MP238	SOUTHEAST	3	500	21	4%	\$22,751,059	\$0	0%	REPLACE BRIDGE	ACCESS ROAD GEOTECH REVIEW, PUBLIC OUTREACH, RFI REQUESTS	NONE	21-Jul
US60, MP301.81 TO 311	H859901C	US60 MP 301.81 - 311	NORTHEAST	4	169	160	95%	\$4,557,677	\$4,903,000	108%	RPM	FINAL WALK THROUGH	NONE	19-Jul
I-8 - MARICOPA TO STANFIELD	F011201C	I-8, 147 - 158.5	SOUTHCENTRAL	4	365	58	16%	\$14,420,214	\$3,023,924	21%	MOBILIZATION	AC PLACEMENT GUARDRAIL INSTALLATION WOODY VEGETATION REMOVAL NOXIOUS WEED REMOVAL	INTERMITENT RIGHT AND LEFT LANE CLOSURES	20-Feb
I-8 - STANFIELD TO BIANCO	F003501C	I-8, 158 - 170.2	SOUTHCENTRAL	4	365	58	16%	\$2,117,243	\$175,801	8%	MOBILIZATION	NONE	NONE	20-Feb
KAYENTA - UTAH STATE LINE HIGHWAY	H892901C	US 163	NORTHEAST	5	130	177	136%	\$3,355,556	\$3,436,562	102%	PHASE II CONSTRUCTION COMPLETE	POSSIBLE ACFC REPLACEMENT	NONE	19-Jun
CHINLE WASH BRIDGE	H849001C	US 160 MP 429	NORTHEAST	5	200	291	146%	\$6,065,103	\$6,155,278	101%	BRIDGE COMPLETE, DEMO OLD ALIGNMENT AND BRIDGE, PAVING TO NEW BRIDGE	SEEDING ESTABLISHMENT	NONE	19-Jul
HEBER-HOLBROOK HIGHWAY SR 377	H893001C	SR 377 MP 00.00 TO 33.82	NORTHEAST	5	155	144	93%	\$4,468,698	\$3,214,619	72%	SHOULDER WIDENING, SUPER-ELEVATION CORRECTIONS, PIPE EXTENSIONS.	SEEDINNG, MULTI-PLATE PIPE EXTENSIONS	10' WIDTH LANE RESTRICTION, DAILY LANE CLOSURES WITH PILOT CAR OPERATIONS	19-Sep

DISTRICT MONTHLY REPORT
AUGUST 2019

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
ST. JOHNS - SANDERS HWY (US191)	H869001C	CEMETERY RD-GENERATING STATION	NORTHEAST	5	210	160	76%	\$4,243,575	\$5,112,277	120%	RPM	FINAL WALK THROUGH	NONE	19-Jul
US 60 - MCNARY	M699701C	SR 260 MP 341.69-360.5	NORTHEAST	5	40	30	75%	\$405,825	\$353,811	87%	CRACK SEALING	SUBSTANTIAL COMPLETE	NONE	19-Jun
MORTENSEN WASH BRIDGE	H854801C	SR 260 MP 328	NORTHEAST	5	65	41	63%	\$292,000	\$300,000	103%	SEEDING	SEEDING ESTABLISHMENT AND FINAL WALK THROUGH	NONE	19-Sep
MAINLINE RD - OVERGAARD	F003801C	SR 260 MP 302.7-310.05	NORTHEAST	5	110	36	33%	\$3,884,665	\$931,000	24%	DRIVEWAYS	CURB & GUTTER AND SIDEWALK	LANE CLOSURES	19-Nov
FLAGSTAFF - HOLBROOK HIGHWAY I-40	H893801C	I-40 MP 268.00 TO 277.60	NORTHEAST	5	160	81	51%	\$9,902,998	\$4,181,383	42%	BRIDGE BARRIER, I-40 SUBGRADE REPAIRS	MAINLINE PAVING ONGOING, GUARDRAIL INSTALL ONGOING	NONE	19-Nov
FLAGSTAFF - HOLBROOK HIGHWAY I-40	H821401C	I-40 MP 235.00 and 359.00	NORTHEAST	5	365	80	22%	\$5,896,610	\$645,434	11%	PAINTED CLIFFS REMOVALS, SEPTIC TANKS INSTALLED, 30,000 GALLON WATER RES COMPLETED	PLUMBING, ELECTRICAL, PAINTING, CAPENTRY WORK	NONE	20-Apr
WINSLOW - KAYENTA HIGHWAY SR 87	M699101C	SR 87 MP 368.12 TO 384.84	NORTHEAST	5	60	28	47%	\$1,049,568	\$953,786	91%	ALL	NONE	NONE	19-Aug
KAYENTA - UTAH STATE LINE HIGHWAY	H845501C	US 163	NORTHEAST	5	250	90	36%	\$9,508,304	\$2,608,993	27%	DRILLED SHAFTS	GIRDER SET	NONE	20-Sep
SR89A, SEDONA CITY LIMITS - BEAR HOWARD DR	F004701C	SR 89A, 374 - 387	NORTHCENTRAL	5	185	0	0%	\$8,270,015	\$0	0%	PARTNERING AND PRE-CONSTRUCTION MEETING	SUBMITTALS, TREE REMOVAL, GUARDRAIL, ASPHALT PAVING	SINGLE LANE CLOSURES AND FLAGGING OPERATONS	20-Mar
I-40, PARKS TI TO RIORDAN PAVEMENT REHAB	H879501C	I-40, MP 179-191	NORTHCENTRAL	5	335	267	80%	\$13,985,792	\$15,404,314	110%	CHANGE ORDER WORK BEING NEGOTIATED TO REPAIR A BRIDGE DECK JOINT. ANTICIPATE MAY 2019 FOR THIS WORK.	EB RIORDAN BRIDGE DECK JOINT REPLACEMENT	NONE	19-Aug
I-40 SPOT REPAIR, MP190-195	F004301C	I-40, MP190-195	NORTHCENTRAL	5	60	35	58%	\$909,817	\$895,715	98%	ALL PAVING AND LOOP DETECTORS	RECESSED PAVEMENT MARKERS AND PREFORMED PAVEMENT MARKING	SINGLE LANE CLOSURES	19-Aug
I-40, CATARACT LAKE ROAD TO PARKS TI	H869401C	I-40, MP 162-179	NORTHCENTRAL	5	317	250	79%	\$35,347,806	\$33,370,204	94%	RECONSTRUCT WORK, PPC BRIDGE OVERLAY, GRAN CANYON BLVD RECONSTRUCT, MILL & FILL BRIDGE APPROACHES, BASE COURSE PAVING, GUARDRAIL	AR-ACFC, SIGNS, STRIPING, RUMBLE STRIP, RECESSED PAVEMENT MARKERS,	SINGLE LANE CLOSURES, RAMP CLOSURES FOR ACFC	18-Oct
I-40/I-17 INTERCHANGE STRUCTURES 1261-1264	H877501C	I-40, MP 195-195.5	NORTHCENTRAL	5	2018 NOV	7/24/2019	#VALUE!	\$10,128,666	\$10,302,930	102%	ALL ACTIVITIES HAVE BEEN COMPLETED EXCEPT, FINAL STABILIZATION, FINAL STRIPING, RUMBLE STRIPS, PAINTING THE BRIDGE, AND PUNCH LIST.	FINAL PAVEMENT MARKINGS AND STABILIZATION	SINGLE LANE AND RAMP CLOSURES	19-Aug
I-40, BELLEFONT BRIDGES SUPERSTRUCTURE REPLACEMENT	F010601C	I-40, MP 185	NORTHCENTRAL	5	240	118	49%	\$5,850,000.00	\$503,672.81	9%	SUBMITTALS, PRE-CONSTR BRIDGE SURVEY, RAMP B&D WIDENING.	EXST CONCRETE BARRIER DEMO, FALSEWORK ERECTION, STRUCTURAL STEEL FABRICATION & ERECTION, BRIDGE DECK CONSTRUCTION	SINGE LANE CLOSURES, I-40 EB & WB FULL CLOSURE SET FOR AUGUST 20 & 22, 2019 FOR 12 HRS EACH	19-Nov
SR89A SPUR OVER PASS (MCCONNELL ROAD BRIDGE)	H877901C	SR 89A SPUR	NORTHCENTRAL	5	11/31/2020	6/20/2019		\$5,325,526.71	\$1,007,059.13	19%	TRAFFIC SHIFT OVER BRIDGE, SOUTH ABUTMENT SHAFTS, PIER 1 AND PEIR 2 SHAFTS, AND PIER 2 COLUM POURED	DRILLED SHAFTS, BOX CULVERT WIDENING, PIER 1 , 2 CAPS, DECK DEMO	MCCONNELL DR. CLOSURE. DETOURS SET AND TRAFFIC ON NORTHBOUND MILTON IS SHIFTED WEST. MCCONNELL WILL OPEN 8/18/2019	20-Oct
METEOR CITY BRIDGE REPLACEMENT	H873501C	I-40, MP 239	NORTHCENTRAL	5	105	52	50%	\$5,588,004	\$2,150,696	38%	NEW BRIDGES, MAINLINE PAVING	ACFC PAVING	I-40 CLOSED, TRAFFIC DETOURED TO RAMPS	19-Nov
I-40, COTTONWOOD WASH BRIDGES	H872201C	I-40, MP 258	NORTHCENTRAL	5	292	223	76%	\$4,542,338	\$3,151,880	69%	INSTALL REBAR FOR NEW DECK	WB BRIDGE REBAR AND PAVING	TRAFFIC SHIFTED TO SHARE EB LANES VIA CROSSOVERS	19-Oct

DISTRICT MONTHLY REPORT
AUGUST 2019

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
WEST WINSLOW INDUSTRIAL SPUR BRIDGE DECK REPLACEMENT	H894401C	I-40 SPUR	NORTHCENTRAL	5	320	76	24%	\$2,307,868	\$293,752	13%	DEMO NEARLY COMPLETED	REBAR FOR DECK	SINGLE LANE WITH SIGNALS OVER BRIDGE	20-Nov
I-40 - TWIN ARROWS TI	H873401C	I-40 / MP 218 - 220	NORTHCENTRAL	5	220	217	99%	\$4,574,000	\$4,831,801	106%	ALL WORK COMPLETE	NONE	NONE	19-Jun
I-17, COUNTY LINE TO I-40	H893401C	1-17 MP 312 - 340	NORTHCENTRAL	5	320	237	74%	\$24,450,000	\$18,628,011	76%	ALL BASE COURSE OF PAVING COMPLETE	FRICTION COURSE PAVING UNDERWAY / BRIDGE APPROACH SLABS AND DECK JOINTS	SINGLE LANE CLSURES FOR ACFC PAVING, SINGLE LANE CLOSURES FOR BRIDGE JOINTS, RAMP CLOSURES FOR PAVING	19-Jul
CITY OF FLAGSTAFF N4TH ST FROM E HUNTINGTON DR	SL73101C	4TH STREET	NORTHCENTRAL	5	110	100	91%	\$596,000	\$602,428	101%	SOUTH RIGHT TURN LANE PAVED. ALL FUTS PLACED / PAVED	DELINEATORS, SEEDING ESTABLISHMENT	NONE	19-Jul
CITY OF FLAGSTAFF SWITZER ROUNDABOUT	SH51101C	SWITZER & TURQUOISE	NORTHCENTRAL	5	161	200	124%	\$1,388,873	\$1,112,477	80%	ALL CONCRETE PLACED / ALL RETAINING WALL COMPLETE / ALL AB PLACED	FINAL PAVING / LIGHTING / SIGNAGE / STRIPING / SEEDING	FULL CLOSURE SCHEDULED FOR 12 / 13 AUG	19-Jun
VIRGIN RIVER BRIDGES 2, 4, & 5	H881201C	I-15 / MP 12	NORTHCENTRAL	5	260	97	37%	\$6,375,000	\$1,607,598.46	25%	TRAFFIC SHIFTED	BRIDGE DEMO CONTINUES	TRAFFIC SHIFTED TO SINGLE LANE IN EACH BOUND FOR BRIDGE WORK	20-Mar
US 95 & AVE 8E INTERSECTION	H838801C	SAN LUIS-YUMA-QUARTZSITE HWY (US95)	SOUTHWEST	6	150	83	55%	\$1,771,780.41	\$894,941.11	51%	GEO FABRIC, ROADWAY EXCAVATION, CURB & GUTTER, POLE FOUNDATIONS, PAVING	PAVING, STRIPING	SINGLE LANE, 11' WIDTH RESTRICTION	19-Oct
STATEWIDE PORT OF ENTRY TRUCK SCREENING	F010401C	STATEWIDE	SOUTHWEST	6	550	241	44%	\$4,441,029.00	\$939,949.56	21%	PRECONSTRUCTION MEETING, SUBMITTALS, MATERIAL PROCUREMENT	TOPOCK PAVING, FOUNDATIONS	SINGLE LANE 12' WITH RESTRICTION	20-May
SR 72 MP 30 TO JCT US 60	H871101C	JCT SR 95 - HOPE HWY (SR 72)	SOUTHWEST	6	240	129	54%	\$8,333,362.02	\$8,261,356.82	99%	SEEDING, STRIPING, RUMBLE STRIP, GABION BASKETS, FENCING	STRIPING, PUNCHLIST	SINGLE LANE, 10' WIDTH RESTRICTION	19-Dec
SR 72 AT JOSHUA DRIVE	F008301C	JCT SR 95 - HOPE HWY (SR 72)	SOUTHWEST	6	240	93	39%	\$1,149,078.96	\$1,030,847.01	90%	SEEDING, STRIPING, RUMBLE STRIP, GABION BASKETS, FENCING	STRIPING, PUNCHLIST	SINGLE LANE, 10' WIDTH RESTRICTION	20-Feb
BEACON RD - EAST OF RIVERSIDE DR	F012701C	QUARTZSITE-PARKER-TOPOCK HWY (SR95)	SOUTHWEST	6	235	121	51%	\$9,177,449.71	\$8,872,592.90	97%	STRIPING & SEEDING	TREE REMOVAL, PAINTING BRIDGE	SINGLE LANE, 11' WIDTH RESTRICTION	19-Nov
COYOTE WASH MULTIUSE PATH	SZ07701C	TOWN OF WELLTON	SOUTHWEST	6	120	3	3%	\$1,049,988.48	\$0.00	0%	PARTNERING MEETING	SUBMITTALS, SURVEY	NONE	20-Jan
WELLTON & MOHAWK CANAL BRIDGES	T002801C	TOWN OF WELLTON	SOUTHWEST	6	170	0	0%	\$1,539,911.90	\$0.00	0%	PARTNERING MEETING, SUBMITTALS, SURVEY	BRIDGE DEMO	NONE	20-Feb
THOUSAND TRAILS TO I-17	H869901C	SR 260 MP 209	NORTHWEST	6	640	695	109%	\$45,704,162.00	\$48,197,098.17	105%	ALL ACTIVITIES	PENDING SUBSTANTIAL COMPLETION	NONE UPCOMING THIS MONTH	19-Aug
JCT SR 89A TO DEEP WELL RANCH ROAD	H851801C	SR 89 MP 319	NORTHWEST	6	280	241	86%	\$10,361,415.00	\$7,789,693.43	75%	GRADING, CULVERTS, SOUND WALL, CURBS, AB.	SOUND WALLS, STORM DRAIN, AB, PAVING	OCCASIONAL NIGHT CLOSURES, MACCURDY DR DETOUR	19-Sep
MEATH WASH BRIDGE	H872001C	SR 89 MP 357	NORTHWEST	6	200	137	69%	\$2,997,624.00	\$2,105,503.24	70%	BRIDGE COMPLETE	PAVING, REMOVE DETOUR	SWITCH TRAFFIC ONTO NEW BRIDGE	19-Sep
PAULDEN TURN LANES	H891801C	SR 89 MP 336	NORTHWEST	6	165	151	92%	\$1,259,399.00	\$1,441,248.95	114%	ALL WORK EXCEPT FINAL STRIPING	FINAL STRIPING	LANE CLOSURES, FLAGGING	19-Aug
CYMPO SIGN REPLACEMENT	SH60001C	LPA	NORTHWEST	6	110	106	96%	\$199,625.65	\$196,200.30	98%	ALL SIGNS INSTALLED	CLOSEOUT	NONE UPCOMING THIS MONTH	19-Jul

DISTRICT MONTHLY REPORT
AUGUST 2019

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
WEST SELIGMAN BRIDGES	H894001C	B-40 MP 139	NORTHWEST	6	280	436	156%	\$4,250,251.00	\$4,297,864.26	101%	ALL CONTRACT WORK HAS BEEN COMPLETED	NONE	NONE UPCOMING THIS MONTH	19-Jul
BIG JIM WASH BRIDGE	H878001C	US 93 MP 165	NORTHWEST	6	115	106	92%	\$598,888.00	\$554,649.04	93%	ALL CONTRACT WORK HAS BEEN COMPLETED	PROJECT COMPLETE	NONE UPCOMING THIS MONTH	19-Jun
MP 82 TO AGUILA	H888301C	US 60 MP 82	NORTHWEST	6	265	179	68%	\$2,346,204.00	\$1,775,046.64	76%	PAVING	TRAFFIC COUNTERS, CHIP SEAL	LANE CLOSURES FOR COUNTER LOOPS IN LATE AUGUST	FALL 2019
CENTENNIAL WASH TO AGUILA	H888401C	US 60 MP 62.5	NORTHWEST	6	265	179	68%	\$2,120,203.00	\$1,585,415.83	75%	COATED CHIP SEAL	PATCHING AND FINAL STRIPING	NONE UPCOMING THIS MONTH	FALL 2019
YARNELL HILL	H849801C	SR 89 MP 272-276	NORTHWEST	6	110	108	98%	\$1,562,651.85	\$1,263,654.96	81%	ALL CONTRACT WORK HAS BEEN COMPLETED	NONE	NONE UPCOMING THIS MONTH	19-Aug
MARKHAM WASH - E 40B(WB)	H893301C	I-40 MP 108-123.3	NORTHWEST	6	160	84	53%	\$13,444,444.44	\$0.00	0%	PARTNERING/PRECONSTRUCTION MEETING	PROJECT TO START WORK IN AUGUST	LATE AUGUST-ONE LANE CLOSURE WB FOR RECONSTRUCTION SECTION	TBD
SWANSON AVE: ACOMA TO SMOKETREE	SZ11401C	LOCAL	NORTHWEST	6	115	66	57%	\$1,674,893.54	\$964,601.28	58%	CURB AND GUTTER, CONCRETE REMOVALS, SIDEWALK, ASPHALT REMOVAL	ASPHALT PLACEMENT, FINAL STRIPING, LANDSCAPE, UTILITY ADJUSTMENTS	ROAD CLOSED UNTIL MID AUGUST	19-Sep
TOPOCK PORT OF ENTRY	F018401C	I-40 MP 3	NORTHWEST	6	170	48	28%	\$1,288,534.50	\$213,439.48	17%	CROSSOVER EARTHWORK AND PAVING, TEMPORARY FACILITY DELIVERED	CATCH BASIN, SET UP TEMPORARY FACILITY, REMOVE EXISTING SCALE	TRAFFIC DETOUR WITHIN PORT OF ENTRY	20-Feb
HAVILAND REST AREA REHAB	H826301C	I-40 MP 23	NORTHWEST	6	215	453	211%	\$3,623,173.00	\$3,103,930.14	86%	PHASE 1 CONSTRUCTION IS COMPLETE	PHASE 2 LANDSCAPE ESTABLISHMENT	NONE UPCOMING THIS MONTH	20-Dec
DETRITAL WASH - SANTA MARIA CRACK SEAL	H891601C	US 93 Various Locations	NORTHWEST	6	140	155	111%	\$1,309,549.00	\$827,933.11	63%	ALL CONTRACT WORK HAS BEEN COMPLETED	SUBSTANTIAL COMPLETION 08/05/19	NONE UPCOMING THIS MONTH	19-Aug
WHITE HILLS TO 11TH STREET	H865701C	US 93 MP 28	NORTHWEST	6	225	181	80%	\$9,990,000.00	\$6,473,384.94	65%	STAGING YARD, PIPE EXTENSIONS, COMPLETED NB SHOULDER PAVING	MILLING AND PAVING MAIN LINE NB AND SB	NB AND SB SHOULDER/LANE CLOSURE AS SCHEDULED	19-Oct
SR 95 AT KIOWA BLBD	F002901C	SR 95 MP 184.4-184.7	NORTHWEST	6	140	0	0%	\$1,395,145.80	\$44,250.00	3%	PARTNERING/PRECONSTRUCTION MEETING	ON A STOP WORK ORDER DUE TO CHANGE IN SCOPE OF WORK.	NONE UPCOMING THIS MONTH	19-Dec
CARROW - STEPHENS	H823201C	US 93 MP 116-119	NORTHWEST	6	450	120	27%	\$31,314,751.00	\$13,777,307.47	44%	PARTNERING/PRECON	CLEARING AND GRUBBING, FENCE WORK AND DIRT WORK ON GOING, CONTINUE BOX CULVERTS, NEW PIPE WORK	SHOULDERS CLOSED	19-Nov
BAGDAD CHIP SEAL	F004801C	SR 96, SR 97	NORTHWEST	6	80	66	83%	\$2,269,602.05	\$2,542,533.97	112%	ALL CONTRACT WORK HAS BEEN COMPLETED	NONE. WAITING FOR ACCEPTANCE OF FAILED STRIPING	NONE UPCOMING THIS MONTH	19-Aug
I-17 VERDE RIVER BRIDGES	H854401C	I-17 MP 287.84	NORTHCENTRAL	6	240	30	13%	\$1,835,514.00	\$130,405.00		PARTNERING AND PRECON	SUBMITTAL PHASE. PROJECT IN SHUTDOWN UNTIL FALL DUE TO HIGH RIVER FLOWS	NONE	20-Jul
CANOA AND SACATON REST AREAS	H821301C	I10, 182 & I19, 33	SOUTHCENTRAL	4,2	528	528	100%	\$4,355,955	\$5,093,266	117%	REST AREAS ARE OPENED AND OPERATING	NONE	NONE	19-May

TOTALS	30026	108100	28%	\$2,030,828,125	\$1,464,833,609	139%
--------	-------	--------	-----	-----------------	-----------------	------