

DISTRICT MONTHLY REPORT
FEBRUARY 2020

| PROJECT NAME | TRACS NUMBER | LOCATION | ADOT DISTRICT | BOARD DISTRICT | CONTRACT TIME | | | PROJECT DOLLARS | | | COMPLETED ACTIVITIES | UP-COMING ACTIVITIES | MAJOR TRAFFIC CHANGES | ESTIMATED COMPLETION |
|--|--------------|---------------------|---------------|----------------|--------------------|----------------|------------|------------------|-----------------|---------|--|---|---|----------------------|
| | | ROUTE AND MILE POST | | | CONTRACT TIME DAYS | TIME USED DAYS | % COMPLETE | CONTRACT \$ | \$ SPENT | % SPENT | (PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER) | (PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER) | (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER) | (YEAR/MON) |
| ADOT18-203922 CITY OF GOODYEAR | SH60701P | LPA- GOODYEAR | CENTRAL | 1 | 365 | 0 | 0% | \$135,777.96 | \$0.00 | 0% | CORRECTION FROM LAST MONTH: NO SHIPMENTS YET FULLY INSTALLED. | CORRECTION FROM LAST MONTH: FIRST SHIPMENT OF SIGNS CURRENTLY BEING INSTALLED. | N/A | 20-Jun |
| ADOT18-183644 CITY OF BUCKEYE | SH63401P | LPA- BUCKEYE | CENTRAL | 1 | 365 | 69 | 19% | \$124,718.27 | \$30,811.01 | 25% | ALL SHIPMENTS DELIVERED AND INSTALLED. | PROJECT CLOSEOUT ONGOING. | N/A | 20-Apr |
| CITY OF APACHE JUNCTION: WINCHESTER RD | SZ18301C | LPA-APACHE JUNCTION | CENTRAL | 1 | 195 | 25 | 13% | \$2,678,179.50 | \$428,538.75 | 16% | REMOVALS & CIP WORK ONGOING. | FLATWORK. | SHOULDER AND LANE CLOSURE. | 20-Jul |
| CITY OF GLENDALE | T003101C | LPA- GLENDALE | CENTRAL | 1 | 200 | 190 | 95% | \$949,081.45 | \$1,047,044.79 | 110% | FINISHED POLE, MAST ARMS AND SIGNAL HEAD REPLACEMENT AT 59TH AVE & NORTHERN. | FINISH REMAINING 2 INTERSECTIONS WITHIN THE CITY OF GLENDALE. SUBSTANTIAL TO BE ISSUED 2/2020 | N/A | 20-Feb |
| PINAL COUNTY-GERMANN RD; MERIDIAN RD | T005601C | LPA- PINAL | CENTRAL | 1 | 115 | 13 | 11% | \$1,637,643.86 | \$0.00 | 0% | TEMP FENCE INSTALLATION. | POND CONSTRUCTION. | N/A | 20-Jul |
| APACHE TRAIL TO SUPERSTITION BLVD | T006001C | LPA-APACHE JUNCTION | CENTRAL | 1 | 205 | 224 | 109% | \$1,270,000.00 | \$1,301,633.75 | 102% | SUBSTANTIAL COMPLETION ISSUED. | PROJECT CLOSEOUT ONGOING. | N/A | 20-Feb |
| SOUTHERN AVE-DELEWARE | T006101C | LPA- | CENTRAL | 1 | 148 | 19 | 13% | \$2,155,864.34 | \$311,178.04 | 14% | REMOVALS & SOME PIPE WORK ONGOING. | PIPE WORK, FLAT WORK & STORMCEPTOR. | SHOULDER CLOSURE. | 20-Apr |
| CITY OF GLENDALE: 67TH AVE - GLENDALE AVE | T007101C | LPA- GLENDALE | CENTRAL | 1 | 140 | 92 | 66% | \$1,518,856.08 | \$1,163,125.60 | 77% | MILL & LAYOUT 67TH AVE TO PALMAIRE NEXT. | ONGOING | N/A | 20-Apr |
| CITY OF GLENDALE: CAMELBACK RD TO 51ST AVE | T007601C | LPA-GLENDALE | CENTRAL | 1 | 250 | 13 | 5% | \$1,092,787.80 | \$0.00 | 0% | N/A | WORK TO START 1ST WEEK OF MARCH 2020 | N/A | |
| LINCOLN DRIVE - 32ND ST TO SCOTTS | T008101C | LPA-PVY | CENTRAL | 1 | 225 | 171 | 76% | \$2,188,000.00 | \$1,700,604.21 | 78% | RETAINING WALL 4 FOUNDATION INSTALLATION. | ONGOING | N/A | 20-Apr |
| CITY OF MARICOPA: CSG HWY- PORTER RD | T008601C | LPA-MARICOPA | CENTRAL | 1 | 130 | 40 | 31% | \$3,569,943.80 | \$270,692.40 | 8% | ROADWAY EX & EMBANKMENT. | CHANEL CONSTRUCTION. | FULL CLOSURE. | 20-Apr |
| BOB STUMP MEMORIAL PKWY: SR303 - NORTHERN AVE TO US 60 | F000601C | SR303 | CENTRAL | 1 | 140 | 140 | 100% | \$4,360,420.00 | \$2,118,284.62 | 49% | INSTALLED 56,000 LF OF CONDUIT. INSTALLED 13 #9 PULL BOXES & ERECTED NODE BUILDING STRUCTURE. | INSTALL PROJECT TRANSFORMERS & DRILL 80' CCTV FOUNDATIONS. | NIGHTTIME DIRECTIONAL L303 CLOSURES BTWN FEB & MAY 2020. | 20-Aug |
| PIMA FWY, SR101L: I-17 - PIMA RD | F012101C | SR101L | CENTRAL | 1 | 640 | 351 | 55% | \$184,835,000.00 | \$75,138,235.87 | 41% | MILLER BRIDGE PHASE 1 DECK & DIPHPHRAGMS, STRUCTURAL BACKFILL DEMO FOR APPROACHED & TIE REBAR FOR ANCHORS. | 7TH ST WALLS, 19TJ AVE BRIDGE PAINT. PAVING 416 LOTS 1,2,3. | WEEKEND CLOSURE 19TH AVE, HAYDEN RD & 7TH ST. | 20-Nov |
| WICKENBURG US60- BETHANY HOME RD & NORTHERN AVE | F014101C | US60 | CENTRAL | 1 | 160 | 32 | 20% | \$1,121,848.10 | \$0.00 | 0% | PRECONSTRUCTION CONFERENCE. | REMOVALS OF CONCRETE & ASPHALT FROM MEDIAN AND EXISTING TURN LANE. | 2-10-20 TO 3-20-20: WB US60 TURN LANE TO BETHANEY HOME RD CLOSED FOR LANE RECONSTRUCTION. | 20-Aug |
| CORDES JCT HWY-PEORIA AVE TO GREENWAY RD | F015501C | VAR LOC | CENTRAL | 1 | 680 | 78 | 11% | \$29,620,020.20 | \$818,567.24 | 3% | PRECONSTRUCTION SUBMITTALS COMPLETE. | PIPE INSTALLATION, ACDC JUNCTION STRUCTURE. | WEEKEND TI OFF RAMP RESTRICTIONS. | 21-Oct |
| MARICOPA COUNTY-WRONG WAY | F018101C | VAR LOC | CENTRAL | 1 | 180 | 297 | 165% | \$2,098,797.80 | \$1,845,750.48 | 88% | OVERHEAD SIGN MOUNTS 90% COMPLETE. PUNCH LIST. | 57 DEGREE SKEW OVERHEAD SIGN MOUNTS. | SINGLE LANE MAINLINE CLOSURES. | 20-Mar |
| ADOT18-194630- SR88 | F029901P | SR88 | CENTRAL | 1 | 180 | 93 | 52% | \$1,731,690.00 | \$2,325,150.00 | 134% | MOST WORK DONE. WRAPPING UP MAJOR REPAIRS. | REPAIRS UNDERWAY. | N/A | 19-Mar |
| PRICE FWY: SR-101 | H687301C | SR101L | CENTRAL | 1 | 367 | 254 | 69% | \$59,482,777.00 | \$42,374,271.66 | 71% | SOIL NAIL WALL L1, SB GUADALUPE ON TO ELLIOT OFF RAMP PCCP PAVING. PCCP AND BARRIER PLACEMENT ON SECTOR 6. | ONE SIDE WALL ON R1, PAVING UNDER RAY BRIDGE BOTH DIRECTIONS. FINISHING THE DECK POUR AT CHANDLER BRIDGE. | SB GUADALUPE ON RAMP TO ELLIOT OFF RAMP WILL BE CLOSED FOR 45 DAYS STARTING 1/13/20. | 20-May |

DISTRICT MONTHLY REPORT
FEBRUARY 2020

| PROJECT NAME | TRACS NUMBER | LOCATION | | BOARD DISTRICT | CONTRACT TIME | | | PROJECT DOLLARS | | | COMPLETED ACTIVITIES | UP-COMING ACTIVITIES | MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER) | ESTIMATED COMPLETION (YEAR/MON) |
|---|--------------|----------------------------------|---------------|----------------|-----------------------|-------------------|------------|-----------------|-----------------|---------|--|---|--|------------------------------------|
| | | ROUTE AND MILE POST | ADOT DISTRICT | | CONTRACT TIME DAYS | TIME USED DAYS | % COMPLETE | CONTRACT \$ | \$ SPENT | % SPENT | (PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER) | (PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER) | | |
| PHOENIX-CORDES JCT HWY: I-17 PINNACLE PEAK RD TI | H738301C | I-17 | CENTRAL | 1 | 635 | 435 | 69% | \$50,069,219.12 | \$27,953,398.29 | 56% | AC PAVING PINNACLE PEAK RAMP A. | LANDSCAPE CONSTRUCTION. | 2-21-20 TO 2-23-20 I-17 SB & NB AND EB & WB CLOSED FOR BRIDGE DEMO. 2-23-20 - SHIFT TRAFFIC TO NEW HAPPY VALLEY BRIDGE. | 20-Jun |
| CASA GRANDE HWY (I-10): I-10/SR 87 TI | H769601C | I-10/SR87 | CENTRAL | 1 | 640 | 667 | 104% | \$58,465,000.00 | \$60,044,028.64 | 103% | TWO YEAR LANDSCAPE ESTABLISHMENT. TRAINING ON THE NEW DUST DETECTION EQUIPMENT. | PUNCH LIST. | N/A | UNKNOWN |
| EHRENBERG HWY (I-10) FAIRWAY DR (EL MIRAGE) | H858701C | EHRENBERG | CENTRAL | 1 | 420 | 346 | 82% | \$20,807,745.25 | \$14,847,192.18 | 71% | IRRIGATION AND UTILITY WORK IS ONGOING. DRILLED SHAFT EXCAVATION & PLACEMENT SCHEDULED IN JAN 2020. | PIER CONSTRUCTION ONGOING THRU FEBRUARY. | HOV LANE & SHOULDERS CLOSED IN BOTH DIRECTIONS FROM AVONDALE TO DYSART. | 20-May |
| EHRENBERG HWY (I-10): DYSART RD TO I-17 | H878601C | EHRENBERG | CENTRAL | 1 | 245 | 416 | 170% | \$9,953,305.73 | \$10,176,765.14 | 102% | FMS CUTOVER AND CRASH CUSHION INSTALLATION. | 101/I-10 RESTRIPING. ACFC PAVING AND OVERHEAD SIGN INSTALLATION. | AUX LANE BTWN 35TH AVE & 43RD AVE CLOSED. 35TH AVE ON RAMP CLOSED. | 20-Mar |
| I-10 - RUTHRAUFF ROAD TI | H848001C | I10, 252 | SOUTHCENTRAL | 2 | 690 | 26 | 4% | \$78,995,365 | \$3,582,350.00 | 5% | RUTHRAUFF TI CLOSURE | REMOVALS, GRADING, WATER LINE, DETOUR CROSSOVERS | OVERNIGHT LANE CLOSURES ON I-10 | 21-Dec |
| I-19 - CANOA RANCH TO DUVAL | H871601C | I19, 31.8-42.5 | SOUTHCENTRAL | 2 | 470 | 479 | 102% | \$9,477,799 | \$10,163,688 | 107% | ALL WORK COMPLETE | FINAL ACCEPTANCE | | 19-Jul |
| I-10 - WILMOT, KOLB, RITA SIGNALS | H889601C | I10, 269-273.4 | SOUTHCENTRAL | 2 | 313 | 313 | 100% | \$1,753,205 | \$1,692,900 | 97% | ALL WORK COMPLETE | LUMINAIRE ARM FOR RITA TI, FINAL ACCEPTANCE | | 19-Nov |
| SR 77 - POWERLINE TO SAN MANUEL | H826701C | VALLE VERDE/ PASEO VERDE | SOUTHCENTRAL | 2 | 90 | 0 | 0% | \$1,314,837 | \$0 | 0% | N/A | NOXIOUS WEED REMOVAL, TRAFFIC CONTROL INSTALLATION, REMOVALS | | 19-Nov |
| HORIZONTAL CURVE WARNING SIGNS | F014201C | VARIOUS | SOUTHCENTRAL | 2 | 210 | 128 | 61% | \$1,392,298 | \$298,623 | 21% | SE ARIZONA AREAS | SR 191 SIGNS, EASTERN ARIZONA SIGNS, PHOENIX AREA SIGNS | DAILY LANE CLOSURES AND FLAGGING WITHIN WORK ZONE | 20-Apr |
| I-19 - AJO WAY, PH. II | F013201C | I19, 62 | SOUTHCENTRAL | 2 | 647 | 556 | 86% | \$31,991,712 | \$27,164,036 | 85% | ON AJO ROAD PLACED ON NEW EASTBOUND LANES, COMPLETED ABUTMENTS AND PIER WB BRIDGE SANTA CRUZ RIVER BRIDGE. I-19: COMPLETED ALL SOUNDWALLS AND PCCP IRVINGTON OFF RAMP | AJO RD: CONTRACTOR TO WORK ON UTILITIES NORTH SIDE OF AJO RD, WORK ON SUPERSTRUCTURE SANTA CRUZ RIVER BRIDGE, I-19 CONTRACTOR TO COMPLETE THE MICHIGAN PEDESTRIAN BRIDGE, TO COMPLETE TIE IN NEW PCCP ON I-19. CONTRACTOR TO WORK ON CONCRETE BARRIERS ALONG I-19 IRVINGTON RD RAMP. | I-19 CLOSURES ON 02/20 & 02/21 FOR PLACEMENT OF MICHIGAN PED BRIDGE CONCRETE DECK | 20-May |
| I-19 - PIMA MINE ROAD TI | H817801C | I19, 50 | SOUTHCENTRAL | 2 | 610 | 620 | 102% | \$4,748,522 | \$5,335,378 | 112% | COMPLETED | NONE | NONE | 19-Jun |
| I-19/EL TORO RD BRIDGES | F000401C | MP 45.88 | SOUTHCENTRAL | 2 | 541 | 233 | 43% | \$5,978,331 | \$2,434,277 | 41% | I-19 SB INSIDE DECK DEMO; DRILLED SHAFTS AND PIERS | PIER AND ABUTMENT CAPS; I-19 SB WIDENING GIRDER INSTALL AND NEW DECK CONSTRUCTION | NONE | 20-Dec |
| SR 86 - FRESNAL TO MP 123.9 | H846901C | SR 86, MP 120.51 TO MP 123.90 | SOUTHCENTRAL | 2 | 440 | 184 | 42% | \$12,043,265 | \$4,411,158 | 37% | DETOUR AT BRIDGE; BOX CULVERTS 1-4 OUTLET EXTENSIONS | BOX CULVERTS 1-4 INLET EXTENSIONS; BOX CULVERTS 5-6; BRIDGE FOOTING | NONE | 20-Oct |
| SANTA CRUZ COUNTY - PENDLETON DRIVE | SH53301C | SANTA CRUZ COUNTY | SOUTHCENTRAL | 2 | 230 | 225 | 98% | \$2,932,000 | \$2,930,000 | 100% | | CLOSEOUT | NONE | 19-Nov |
| SR86 - VALENCIA RD - KINNEY RD | H680601C | SR 86, 159.0 - 166.6 | SOUTHCENTRAL | 2 | 920 | 982 | 107% | \$40,960,323 | \$49,552,563 | 121% | PUNCHLIST | STOP WORK ORDER UNTIL AR-ACFC | NONE | 19-Mar |
| I-10 VAIL RD. TI UP EB 744 MOUNTAIN | F003301C | I-10, | SOUTHCENTRAL | 2 | 550 | 302 | 55% | \$3,658,776 | \$1,498,130 | 41% | DEMOLITION OF NB MT. VIEW BRIDGE DECK PARTNERING MEETING | PLACE NB MT. VIEW BRIDGE DECK | INTERMITTENT FULL CLOSURES ON I-10 | 20-Dec |
| CHOLLA STREET-OCOTILLA | F005401C | US 191 | SOUTHEAST | 3 | 90 | 63 | 70% | \$551,258 | \$370,306 | 67.00% | PIPES INSTALLED, HEADWALL COMPLETE ON NORTH BOUND SECTION, PIPES INSTALLED ON SOUTH BOUND | BARRIER AND GUARDRAIL ON SOUTH BOUND | ONE LANE WITH TRAFFIC SIGNAL | 20-Mar |
| SUPERIOR-GILA COUNTY LINE | F016501C | US 60 | SOUTHEAST | 3 | 205 | 52 | 25% | \$8,146,153 | \$1,504,138 | 18% | PARTNERING | GUARDRAIL | PILOT CAR, CURRENTLY OPEN TO TRAFFIC | 20-Aug |

**DISTRICT MONTHLY REPORT
FEBRUARY 2020**

| PROJECT NAME | TRACS NUMBER | LOCATION | ADOT DISTRICT | BOARD DISTRICT | CONTRACT TIME | | | PROJECT DOLLARS | | | COMPLETED ACTIVITIES | UP-COMING ACTIVITIES | MAJOR TRAFFIC CHANGES | ESTIMATED COMPLETION |
|--|--------------|----------------------------|---------------|----------------|--------------------|----------------|------------|-----------------|----------------|---------|---|---|---|----------------------|
| | | ROUTE AND MILE POST | | | CONTRACT TIME DAYS | TIME USED DAYS | % COMPLETE | CONTRACT \$ | \$ SPENT | % SPENT | (PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER) | (PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER) | (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER) | (YEAR/MON) |
| BACK COUNTRY BYWAY | H870101C | US 191 | SOUTHEAST | 3 | 140 | 299 | 214% | \$3,991,388 | \$3,335,674 | 84% | ALL PAVING COMPLETE | FINAL STRIPING - CURRENTLY IN WINTER SHUTDOWN | NONE | 19-Dec |
| BISBEE ROUNDABOUT | H889101C | SR92 | SOUTHEAST | 3 | 80 | 74 | 93% | \$1,987,382 | \$1,926,070 | 97% | CRACKSEALING, CHIP SEAL AND FINAL STRIPING COMPLETE | COMPLETE-HAVING SOME ISSUES WITH EXCESS CHIPS ON THE SHOULDERS, MEETING ON-SITE DEC.20 TO EVALUATE | NONE | 20-Feb |
| GILA RIVER BRIDGE #20151 | H841601C | SR77 | SOUTHEAST | 3 | 440 | 116 | 26% | \$12,572,753 | \$2,834,843 | 23% | HALF OF DECK REMOVED - DRILLED SHAFTS | COLUMNS AND PIERS | REDUCED TRAFFIC LANE DOWN TO ONE LANE WITH THE NORTHBOUND LANE BEING CLOSED INSTALLED SIGNAL. | 21-Apr |
| PINTO CREEK BRIDGE #351 | H824301C | US 60, MP238 | SOUTHEAST | 3 | 500 | 140 | 28% | \$22,751,059 | \$5,219,374 | 23% | ACCESS ROAD AND BLASTING COMPLETE | WORK ONGOING IN BOTTOM, Public Outreach, RFI requests | PERIODIC FLAGGING | 21-Jul |
| MINERAL CREEK BRIDGE | F012901C | SR 177 MP 152 | SOUTHEAST | 3 | 95 | 13 | 14% | \$1,722,222 | \$97,560 | 6% | PARTNERING | SCOUR AND DECK REPLACEMENT | FLAGGING OPERATION | 20-May |
| RAMBOZ WASH PASSING LANE | F014901C MP | US 70 MP261 | SOUTHEAST | 3 | 210 | 33 | 16% | \$2,670,487 | \$236,372 | 9% | PARTNERING | CLEARING AND GRUBBING | FLAGGING OPERATION | 20-Oct |
| SR 92 - SIERRA VISTA | H871701C | JCT SR 90 TO KACHINA | SOUTHCENTRAL | 3 | 299 | 297 | 99% | \$3,616,252 | \$3,147,869 | 87% | COMPLETED | NONE | NONE | 19-Jun |
| SR 92 AT FOOTHILLS DRIVE | H826501C | SR 92, FOOTHILLS BLVD | SOUTHCENTRAL | 3 | 299 | 297 | 99% | \$3,353,444 | \$2,153,959 | 64% | COMPLETED | NONE | NONE | 19-Jun |
| SONOITA CREEK BRIDGE | F012801C | SR82 | SOUTHCENTRAL | 3 | 85 | 34 | 40% | \$238,932 | \$87,460 | 37% | COMPLETED TOE DOWN PROTECTION SLABS | WORK ON SCOUR PROTECTION SLAB | NONE | 20-Mar |
| CASA VLACA CREEK BRIDGE | F014001c | SR82 | SOUTHCENTRAL | 3 | 85 | 34 | 40% | \$201,068 | \$153,348 | 76% | CLEARING AND SCOUR PROTECTION SLAB COMPLETED | BACKFILL WASH AND SEEDING | NONE | 20-Mar |
| SUPERIOR - GILA COUNTY LN | F016501C | US 60 | SOUTHEAST | 4 | 205 | 47 | 23% | \$8,146,153 | \$1,427,760 | 18% | GUARDRAIL | GUARDRAIL AND INCIDENTAL CONCRETE | LANE CLOSURES, SHIFTING TRAFFIC. | 20-Nov |
| MINERAL CREEK BRIDGE | F012901C | SR 177 | SOUTHEAST | 4 | 95 | 30 | 32% | \$1,722,222 | \$96,960 | 6% | PARTNERING / PRECON MTGS | DECK JOINTS AND SCOUR SLAB | DAYTIME LANE CLOSURE | 20-Apr |
| BARNES RD - FUQUA RD TO STANFIELD RD | T006501C | PINAL COUNTY | SOUTHCENTRAL | 4 | 250 | 199 | 80% | \$491,193 | \$440,142 | 90% | | | | 20-Mar |
| STANDFIELD RD - TALLA RD TO MILLER RD | T006701C | PINAL COUNTY | SOUTHCENTRAL | 4 | 250 | 199 | 80% | \$1,713,907 | \$1,778,458 | 104% | | | | 20-Mar |
| I-8 - MARICOPA TO STANFIELD | F011201C | I-8, 147 - 158.5 | SOUTHCENTRAL | 4 | 365 | 318 | 87% | \$14,420,214 | \$14,492,887 | 101% | GUARDRAIL | PUNCHLIST ITEMS | INTERMITTENT RIGHT AND LEFT LANE CLOSURES | 20-Mar |
| I-8 - STANFIELD TO BIANCO | F003501C | I-8, 158 - 170.2 | SOUTHCENTRAL | 4 | 365 | 318 | 87% | \$2,117,243 | \$2,703,211 | 104% | ARACFC | PUNCHLIST ITEMS | INTERMITTENT RIGHT AND LEFT LANE CLOSURES | 20-Mar |
| MAINLINE RD - OVERGAARD | F003801C | SR 260 MP 302.7-310.05 | NORTHEAST | 5 | 110 | 57 | 52% | \$3,884,665 | \$1,818,833 | 47% | WINTER SHUTDOWN | CAPE SEAL | NONE | 20-Aug |
| FLAGSTAFF - HOLBROOK HIGHWAY I-40 | H821401C | I-40 MP 235.00 and 359.00 | NORTHEAST | 5 | 365 | 261 | 72% | \$5,896,610 | \$3,138,000 | 53% | PAINTING | WATER DISTRIBUTION SYSTEM , SEEDING | REST AREA CLOSED | 20-Apr |
| KAYENTA - UTAH STATE LINE HIGHWAY | H845501C | US 163 | NORTHEAST | 5 | 253 | 153 | 60% | \$9,508,304 | \$6,615,016 | 70% | WINTER SHUTDOWN | BRIDGE BARRIER AND APPROACHES | NONE | 20-Sep |
| SR89A, SEDONA CITY LIMITS - BEAR HOWARD DR | F004701C | SR 89A, 374 - 387 | NORTHCENTRAL | 5 | 185 | 74 | 40% | \$8,270,015 | \$6,366,868 | 77% | PARTNERING AND PRE-CONSTRUCTION MEETING, TREE REMOVAL, 416 ROADWAY PAVING | GUARDRAIL, GET PAD PAVING, SHOULDER BUILDUP, EMBANKMENT CURB, SEEDING | SINGLE LANE CLOSURES AND FLAGGING OPERATIONS/PILOT CAR OPERATION | 20-Mar |
| I-40 SPOT REPAIR, MP190-195 | F004301C | I-40, MP190-195 | NORTHCENTRAL | 5 | 60 | 48 | 67% | \$909,817 | \$991,518 | 109% | FINALIZING FORCE ACCOUNT. | SUBSTANTIALLY COMPLETE | NONE | 20-Aug |
| I-40, CATARACT LAKE ROAD TO PARKS TI | H869401C | I-40, MP 162-179 | NORTHCENTRAL | 5 | 329 | 325 | 99% | \$37,955,799 | \$39,216,583 | 103% | ALL WORK COMPLETE. SUBSTANTIAL COMPLETION ISSUED. FINAL ACCEPTANCE TO BE GRANTED THIS WEEK. | REPAIR GUARDRAIL STRIKES 2/18/20, FINAL SUBMITTAL | NONE | 19-Dec |
| I-40, BELLEMONT BRIDGES SUPERSTRUCTURE REPLACEMENT | F010601C | I-40, MP 185 | NORTHCENTRAL | 5 | 244 | 243 | 100% | \$5,850,000.00 | \$5,920,998.62 | 101% | BRIDGE DECK & GUARDRAIL MAINTENANCE REPAIRS SCHEDULED FOR MARCH | BRIDGE DECK & GUARDRAIL MAINTENANCE REPAIRS SCHEDULED FOR MARCH | NONE | 20-Apr |
| SR89A SPUR OVER PASS (MCCONNELL ROAD BRIDGE) | H877901C | SR 89A SPUR | NORTHCENTRAL | 5 | 10/31/2020 | FIXED END | | \$6,299,733.68 | \$3,495,713.99 | 55% | EAST WIDENING PLUS PHASE I DECK REPLACEMENT COMPLETED | WINTER SHUTDOWN. PLANNING TO RESTART IN EARLY MARCH WITH RETAINING WALL AND INTERSECTION WORK ON MCCONNELL. EARLY APRIL WILL SET TCB ON MAINLINE TO BEGIN PHASE II BRIDGE WORK. | NONE | 20-Oct |
| I-40, BUTLER AVE TIOP AND 4TH STREET TIUP | H881501C | I-40, MP 198.1 - MP 200.0. | NORTHCENTRAL | 5 | 10/31/2020 | FIXED END | | \$14,431,825 | \$0 | 0% | PARTNERING & PRE-CON SCHEDULED FOR 2/18/20 | PARTNERING & PRE-CON SCHEDULED FOR 2/18/20 | NONE | 20-Oct |
| METEOR CITY BRIDGE REPLACEMENT | H873501C | I-40, MP 239 | NORTHCENTRAL | 5 | 105 | 100 | 95% | \$5,588,004 | \$6,636,878 | 119% | ALL MAJOR WORK COMPLETED PENDING F BARRIER AND PPC REPAIRS | F BARRIER CHANGE ORDER MEETING 2/18 F BARRIER REPAIRS MARCH/APRIL PPC REPAIRS MARCH/APRIL | I-40 LANE CLOSURES/DETOURS TBD | 20-Apr |
| I-40, COTTONWOOD WASH BRIDGES | H872201C | I-40, MP 258 | NORTHCENTRAL | 5 | 307 | 303 | 99% | \$4,542,338 | \$4,670,291 | 103% | ALL MAJOR WORK COMPLETED | NONE | NONE | 19-Dec |

DISTRICT MONTHLY REPORT
FEBRUARY 2020

| PROJECT NAME | TRACS NUMBER | LOCATION | ADOT DISTRICT | BOARD DISTRICT | CONTRACT TIME | | | PROJECT DOLLARS | | | COMPLETED ACTIVITIES | UP-COMING ACTIVITIES | MAJOR TRAFFIC CHANGES | ESTIMATED COMPLETION |
|--|--------------|----------------------------|---------------|----------------|--------------------|----------------|------------|-----------------|-----------------|---------|---|---|--|----------------------|
| | | ROUTE AND MILE POST | | | CONTRACT TIME DAYS | TIME USED DAYS | % COMPLETE | CONTRACT \$ | \$ SPENT | % SPENT | (PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER) | (PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER) | (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER) | (YEAR/MON) |
| WEST WINSLOW INDUSTRIAL SPUR BRIDGE DECK REPLACEMENT | H894401C | I-40 SPUR | NORTHCENTRAL | 5 | 322 | 142 | 44% | \$2,307,868 | \$1,239,002 | 54% | PHASE I DECK REPLACEMENT. IN WINTER SHUTDOWN | PHASE II KICK OFF MEETING 2/26 PHASE II BRIDGE DEMO 3/2 | ONE LANE RD WITH ALTERNATING TRAFFIC USING TEMP TRAFFIC | 20-Nov |
| I-40, LITTLE COLORADO RIVER BRIDGE 1 | F017701C | MP 256 | NORTHCENTRAL | 5 | 80 | 0 | 0% | \$1,181,299.00 | \$0.00 | 0% | NONE | ANTICIPATE STARTING PROJECT WORK IN MARCH 2020 | NONE | 20-Jun |
| I-17, COUNTY LINE TO I-40 | H893401C | 1-17 MP 312 - 340 | NORTHCENTRAL | 5 | 320 | 315 | 98% | \$24,450,000 | \$25,752,985 | 105% | ALL PAVING, STRIPING, GUARDRAIL, AND BRIDGE RECONSTRUCTION COMPLETE | MUNDS CANYON BRIDGE ACFC PAVING (SPRING), REFLECTIVITY TESTING | SINGLE LANE CLOSURES FOR MUNDS CANYON PAVING | 19-Nov |
| CITY OF FLAGSTAFF N4TH ST FROM E HUNTINGTON DR | SL73101C | 4TH STREET | NORTHCENTRAL | 5 | 131 | 129 | 98% | \$596,000 | \$680,900 | 114% | ALL WORK COMPLETE. FINAL ACCEPTANCE GRANTED. | NONE | NONE | 19-Jul |
| CITY OF FLAGSTAFF SWITZER ROUNDABOUT | SH51101C | SWITZER & TURQUOISE | NORTHCENTRAL | 5 | 161 | 268 | 166% | \$1,388,873 | \$1,439,972 | 104% | ALL MAJOR WORK COMPLETE. ROUNDABOUT OPEN TO THE PUBLIC. CURRENTLY IN WINTER SHUTDOWN. | PAVING REPAIRS, SLOPE STABILIZATION (GABION BASKETS) AND OTHER PUNCH LIST ITEMS | NONE | 19-Jun |
| VIRGIN RIVER BRIDGES 2, 4, & 5 | H881201C | I-15 / MP 12 | NORTHCENTRAL | 5 | 260 | 224 | 86% | \$6,375,000 | \$4,414,537.35 | 69% | BRIDGE #4 DECK SOUTHBOUND POURED, DECK JOINTS POURED | SOUTHBOUND BRIDGE #4 GUARDRAIL, BRIDGE #2 SOUTHBOUND TRAFFIC CONTROL | TRAFFIC SHIFTED TO SINGLE LANE IN EACH BOUND FOR BRIDGE WORK | 20-Mar |
| US-160 BUS PULL-OUTS | F005901C | US-160 | NORTHCENTRAL | 5 | 85 | 47 | 55% | \$737,338 | \$690,705 | 94% | PROJECT COMPLETE. FINAL ACCEPTANCE ISSUED | FINAL CLOSEOUT PAPERWORK | NONE | 19-Nov |
| SR-389 SHORT CREEK SCOUR | F000801C | SR-389 MP 2 | NORTHCENTRAL | 5 | 280 | 33 | 12% | \$2,172,256 | \$215,248 | 10% | CLEARING & GRUBBING | DEWATERING HS BEGUN | NONE | 20-Jul |
| Babbitts Tank WB & Buffalo Range Road TI OP | H892801C | I-40/MP 224-225 | NORTHCENTRAL | 5 | 150 | 0 | 0% | | | | NONE | PARTNERING 2/19 | NONE | 20-Oct |
| Two Guns/ & Meteor Crater TI UP | F015201C | I-40 MP 230 - 234 | NORTHCENTRAL | 5 | 235 | 0 | 0% | TBD | \$0 | 0% | NONE | BID OPENING 2/28 | NONE | TBD |
| SR 69, TRUWOOD DR TO FAIN | F006101C | SR 69 MP 284 | Northwest | 6 | 120 | 0 | 0% | \$1,849,612 | \$0 | 0% | NONE | NONE, WINTER SHUT DOWN UNTIL APRIL 2020 | NONE | SPRING 2020 |
| GOVERNMENT CANYON BRIDGE AT OVERLAND ROAD | SB45701C | CITY OF PRESCOTT | Northwest | 6 | 140 | 20 | 14% | \$1,025,759.00 | \$235,835.94 | 23% | BRIDGE REMOVAL | STRUCTURE EXCAVATION, CONCRETE LEVELING COURSE | OVERLAND RD FULL CLOSURE | 20-Jul |
| MARKHAM WASH - E 40B(WB) | H893301C | I-40 MP 108-123.3 | Northwest | 6 | 160 | 166 | 104% | \$13,444,444.44 | \$6,843,904.92 | 51% | RECONSTRUCT #1 AND #2 COMPLETE | AC, ACFC, GUARDRAIL WORK TO RESUME AFTER WINTER SHUTDOWN | NONE UPCOMING THIS MONTH | TBD |
| TOPOCK PORT OF ENTRY | F018401C | I-40 MP 3 | Northwest | 6 | 170 | 165 | 97% | \$1,288,534.50 | \$1,231,275.87 | 96% | CROSSOVER EARTHWORK AND PAVING, CATCH BASIN, SET UP TEMPORARY FACILITY, REMOVAL OF EXISTING SCALE AND CONSTRUCTION OF SCALE PIT | FINISHING SCALE INSTALLATION AND RELATED CONCRETE ITEMS | TRAFFIC DETOUR WITHIN PORT OF ENTRY | 20-Feb |
| HAVILAND REST AREA REHAB | H826301C | I-40 MP 23 | Northwest | 6 | 215 | 453 | 211% | \$3,623,173.00 | \$3,238,594.89 | 89% | PHASE 1 AND 2 CONSTRUCTION IS COMPLETE | SUBSTANTIAL COMPLETION AS OF 12/27/19 | NONE UPCOMING THIS MONTH | 19-Dec |
| WHITE HILLS TO 11TH STREET | H865701C | US 93 MP 28 | Northwest | 6 | 225 | 259 | 115% | \$9,990,000.00 | \$8,709,785.65 | 87% | STAGING YARD, PIPE EXTENSIONS, COMPLETED NB SHOULDER PAVING, MILLING AND PAVING MAIN LINE, EROSION CONTROL ITEMS | ACFC AFTER WINTER SHUTDOWN | NONE UPCOMING THIS MONTH | 20-Apr |
| SR 95 AT KIOWA BLBD | F002901C | SR 95 MP 184.4-184.7 | Northwest | 6 | 140 | 85 | 61% | \$1,395,145.80 | \$1,243,678.96 | 89% | CONCRETE WORK, EARTHWORK COMPLETE | PAVING AND STRIPING, SIGNAL WORK | NIGHT WORK | 20-Mar |
| CARROW - STEPHENS | H823201C | US 93 MP 116-119 | Northwest | 6 | 450 | 232 | 52% | \$31,314,751.00 | \$22,531,293.81 | 72% | 50% OF BOX CULVERTS, 50% OF SUBGRADE WORK, FENCING, PIPE WORK | CONTINUE EARTHWORK AND CONTINUE PAVING, CONTINUE BOX CULVERT WORK | SHOULDERS CLOSED | 20-Nov |
| ELEVENTH ST TO WINDY POINT RD | H865801C | US 93 MP 38 | Northwest | 6 | 210 | 70 | 33% | \$12,227,249.80 | \$1,087,305.20 | 9% | PARTNERING/PRECON | SHOULDER WORK | OUTSIDE SHOULDERS CLOSED NB & SB | 20-Aug |
| I-17 VERDE RIVER BRIDGES | H854401C | I-17 MP 287.84 | NORTHCENTRAL | 6 | 240 | 117 | 49% | \$1,835,514.00 | \$130,405.33 | 7% | DEWATERING PLAN AND VERDE RIVER PROTECTION PLAN | ANTICIPATE RE-ADVERTISING THE PROJECT FOR CONSTRUCTION IN FY21 | NONE | TBD |
| I-8 MP 82 - 96 | F009401C | YUMA-CASA GRANDE HWY (I-8) | SOUTHWEST | 6 | 240 | 0 | 0% | \$12,676,839.37 | \$370,500.00 | 3% | PRECONSTRUCTION SUBMITTALS | CATTLEGUARDS, TREE REMOVAL, NOXIOUS WEED REMOVAL, CRUSHING MATERIAL, PAVING | SINGLE LANE, 12' WIDTH RESTRICTION | 21-Jan |
| STATEWIDE PORT OF ENTRY TRUCK SCREENING | F010401C | STATEWIDE | SOUTHWEST | 6 | 550 | 416 | 76% | \$4,441,029.00 | \$3,335,160.55 | 75% | WIRING AND TESTING | WIRING AND TESTING | NONE | 20-May |
| COYOTE WASH MULTIUSE PATH | SZ07701C | TOWN OF WELLTON | SOUTHWEST | 6 | 120 | 109 | 91% | \$1,049,988.48 | \$1,058,583.87 | 101% | FOG COAT, PAINTING, RIBBON CUTTING | PROJECT CLOSEOUT | NONE | 20-Jan |
| WELLTON & MOHAWK CANAL BRIDGES | T002801C | TOWN OF WELLTON | SOUTHWEST | 6 | 170 | 103 | 61% | \$1,539,911.90 | \$1,486,120.34 | 97% | PAVING | PROJECT CLOSEOUT | NONE | 20-Feb |
| I-8 MP 46 - SW OF DATELAND | F009301C | YUMA-CASA GRANDE HWY (I-8) | SOUTHWEST | 6 | 300 | 66 | 22% | \$18,765,432.10 | \$2,059,846.32 | 11% | PAVING, PIPE LINERS, GUARDRAIL, TREE REMOVAL, CRUSHING MATERIAL | PAVING, PIPE LINERS, GUARDRAIL, TREE REMOVAL, CRUSHING MATERIAL | SINGLE LANE, 12' WIDTH RESTRICTION | 21-Jan |

| | | | | | | |
|--------|--------|-------|------|---------------|---------------|------|
| TOTALS | 112096 | 15559 | 720% | \$984,339,567 | \$561,831,106 | 175% |
|--------|--------|-------|------|---------------|---------------|------|