

DISTRICT MONTHLY REPORT
MARCH 2019

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
CITY OF PEORIA: 75TH AVE & CACTUS RD	SH53501C	LPA- PEORIA	CENTRAL	1	365	390	107%	\$6,134,772.80	\$5,917,862.23	96%	ALL CONSTRUCTION WORK COMPLETED.	CLOSEOUT	N/A	18-Oct
CITY OF PEORIA: 75TH AVE & PEORIA AVE	SH53601C	LPA- PEORIA	CENTRAL	1	365	390	107%	\$5,136,904.93	\$5,201,650.99	101%	ALL CONSTRUCTION WORK COMPLETED.	CLOSEOUT	N/A	18-Oct
CITY OF BUCKEYE	SH63401P	LPA- BUCKEYE	CENTRAL	1	365	133	36%	\$124,718.27	\$30,811.01	25%	N/A	FINAL SHIPMENT PLANNED FOR 4/1/19.	N/A	20-Apr
CITY OF GLENDALE: NEW RIVER NORTH	SZ10701C	LPA-GLENDALE	CENTRAL	1	75	89	119%	\$703,000.00	\$694,458.25	99%	1ST MONTH PH II LANDSCAPE ESTABLISHMENT.	2ND MONTH PH II LANDSCAPING ESTABLISHMENT.	N/A	19-Jan
MARICOPA COUNTY	T000101P	LPA- MARICOPA	CENTRAL	1	365	269	74%	\$520,858.85	\$480,632.84	92%	PROJECT SUBMITTALS, PROGRAMMING.	N/A	N/A	19-Apr
CITY OF GLENDALE	T003101C	LPA- GLENDALE	CENTRAL	1	200	81	41%	\$949,081.45	\$409,506.27	43%	DEMO/POUR/GRADE.	PAVE VARIOUS INTERSECTIONS.	LEFT LN RESTRICTIONS AT 59TH & PEORIA & 51ST & PEORIA.	19-Aug
APACHE TRAIL TO SUPERSTITION BLVD: DELAWARE DR - APACHE TRAIL	T006001C	SR88	CENTRAL	1	205	154	75%	\$1,270,000.00	\$531,650.06	42%	REMOVAL OF ASPHALT ON SB DELAWARE.	NB SIDEWALK CONSTRUCTION.	SOUTHBOUND DELAWARE DRIVE CLOSED. TRAFFIC DETOURED TO PARALLEL STREETS.	19-May
CITY OF BUCKEYE: LOWER BUCKEYE RD - WATSON	T006201C	LPA- BUCKEYE	CENTRAL	1	120	86	72%	\$1,145,817.90	\$529,206.08	46%	MOBILIZING, SETTING UP YARD, NSCP WORK, SWPPP & START CLEAR AND GRUB.	N/A	N/A	19-Apr
CITY OF EL MIRAGE: EL MIRAGE RD: OLIVE TO GRAND	T006401C	LPA-EL MIRAGE	CENTRAL	1	150	149	99%	\$197,490.00	\$160,194.63	81%	SAT COMPLETED, SUBSTANTIAL COMPLETION.	FINAL ACCEPTANCE.	N/A	19-Feb
CITY OF PEORIA: 83RD AVE TO HAPPY VALLEY RD	T006801C	LPA- PEORIA	CENTRAL	1	70	70	100%	\$866,358.07	\$837,375.85	97%	FINAL WALKTHRU ON SIDEWALK & SCUPPERS.	N/A	N/A	18-Dec
CITY OF GLENDALE: PARADISE LN- 55TH AVE TO 59TH AVE	T007001C	LPA-GLENDALE	CENTRAL	1	60	16	27%	\$253,921.69	\$42,220.93	17%	ONGOING TESTING.	ONGOING TESTING.	N/A	19-Apr
CITY OF GLENDALE: EVP SYSTEMS CITYWIDE	T007701C	LPA-GLENDALE	CENTRAL	1	200	160	80%	\$460,969.00	\$421,045.29	91%	ONGOING TESTING.	ONGOING TESTING.	N/A	19-Apr
SRPMIC: PALM LN; HARRIS ST - GIL & MCDOWELL	T007801C	LPA- SRPMIC	CENTRAL	1	95	59	62%	\$1,743,400.00	\$759,809.04	44%	SUBGRADE WORK AT MCDONALD SUBDIVISION & WATERLINE WORK AT PALM LANE.	SUBGRADE WORK AT PALM LANE & PAVING BOTH LOCATIONS.	N/A	19-May
CITY OF APACHE JUNCTION: VAR LOCATIONS	T010401C	LPA- APACHE JCT	CENTRAL	1	220	60	27%	\$267,169.00	\$135,651.00	51%	INSTALLING COMMUNICATION CABLE, PROOFING CONDUIT, CONFIGURE RADIOS.	INSTALLING RADIOS.	N/A	19-Jun
CITY OF GOODYEAR: COTTON LN/ELWOOD ST	T013601C	LPA- GOODYEAR	CENTRAL	1	210	54	26%	\$859,880.00	\$69,825.82	8%	INVENTORY.	CONDUITS, YARD SET UP.	N/A	19-Aug
BOB STUMP MEMORIAL PKWY: US60 (GRAND AVE) TO I-17	F001301C	SR303	CENTRAL	1	350	12	3%	\$314,269.00	\$109,206.62	35%	PARTNERING/PRECON.	SURVEY, INVENTORY & EMBEDDED SIGN POSTS.	N/A	20-Jun
STATEWIDE: VARIOUS LOCATIONS	F005501C	STATEWIDE	CENTRAL	1	200	32	16%	\$1,035,837.30	\$53,854.77	5%	RW0 01, UPDATED CPM.	CONSTRUCTION BEGINS 3/4/19.	N/A	19-Aug
PIMA FWY, SR101L: I-17 - PIMA RD	F012101C	SR101L	CENTRAL	1	640	15	2%	\$184,835,000.00	\$5,885,848.91	3%	DESIGN & CONSTRUCTION PARTNERING.	FIRST BARRIER PLACEMENT AND TRAFFIC SHIFT ON 101.	3 MILE LOOP 101 CLOSURES.	20-Dec
CENTRAL DISTRICT- VAR LOC	F014301C	VAR LOC	CENTRAL	1	160	112	70%	\$628,660.64	\$362,798.50	58%	REMAINING FLYOVER RAMP SIGN MOUNT INSTALLATION.	DELINEATOR CONSTRUCTION.	WB LOOP 101 TO SB I-17 RAMP CLOSURE.	19-May

DISTRICT MONTHLY REPORT
MARCH 2019

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
SUPERSTITION FWY US60: VAL VISTA DR	F014801C	US60	CENTRAL	1	180	324	180%	\$1,658,260.00	\$1,711,150.34	103%	PUMP ENGINE #3 INSTALLATION.	ELECTRICAL SYSTEM INSTALLATION.	N/A	19-Feb
MARICOPA RD: SR347 @ UNION PACIFIC RAILROAD	H700701C	SR347	CENTRAL	1	750	477	64%	\$23,103,780.95	\$13,131,208.08	57%	BRIDGE SUPERSTRUCTURE.	BRIDGE DECK POUR, NORTH & SOUTH BRIDGE APPROACHED & HONEYCUTT AVE FLATWORK.	PHASE 2 TRAFFIC CONFIGURATION.	19-Nov
PHOENIX-CORDES JCT HWY: I-17 PINNACLE PEAK RD TI	H738301C	I-17	CENTRAL	1	635	99	16%	\$50,069,219.12	\$9,166,294.82	18%	OVER EX UNDERWAY AT HV.	PINNACLE PEAK BOX CULVERT AND BRIDGE UPCOMING IN FEBRUARY 2019.	N/A	20-Jun
CASA GRANDE HWY (I-10): I-10/SR 87 TI	H769601C	I-10/SR87	CENTRAL	1	640	422	66%	\$58,465,000.00	\$42,838,080.04	73%	PAVE SR87 SOUTH OF I-10 AND A PORTION OF PHILIPS RD.	ASPHALT BASE COOURSE FOR PCCP IS STARTING WEEK OF 3/4/19 & FINAL SECTION PCCP IS SCHEDULED TO START THE WEEK OF 4/18/19.	N/A	19-Sep
CASA GRANDE HWY (I-10): EARLEY RD TO I-8	H798401C	I-10/I-8	CENTRAL	1	482	344	71%	\$36,649,062.24	\$25,688,235.79	70%	DRILLED SHAFTS PHASE 2 COMPLETED.	I-8 & SELMA RECONSTRUCT AREAS TO BEGIN, RETAINING WALLS & MILLING AND PAVING FOR PHASE 2.	EB I-10 JIMMIE KERR OFF RAMP CLOSED 3/8 - 3/15	19-Aug
EHRENBERG HWY (I-10) FAIRWAY DR (EL MIRAGE)	H858701C	EHRENBERG	CENTRAL	1	420	0	0%	\$20,807,745.25	\$633,540.02	3%	TEMPORARY CONCRETE BARRIER SET 3/1 & 3/2 ON I-10. TREE REMOVALS COMPLETE.	CACTUS SALVAGE & NURSERY CONSTRUCTION, EARTHWORK TO BUILD RAMPS & ABUTEMENTS TO BEGIN.	SHOULDER CLOSURES ON I-10 BTWN DYSART & AVONDALE.	19-May
EHRENBERG HWY (I-10): DYSART RD TO I-17	H878601C	EHRENBERG	CENTRAL	1	245	73	30%	\$9,953,305.73	\$1,995,282.09	20%	REMOVALS FOR SRP IRRIGATION.	SOIL NAIL WALL CONSTRUCTION.	35TH AVE ON-RAMP CLOSED.	19-Aug
BOB STUMP MEMORIAL PKWY: I-10-NORTHERN	H881301C	SR303	CENTRAL	1	340	97	29%	\$2,759,994.90	\$2,560,074.28	93%	144 FIBER & SAW CUT LOOPS.	FIBER SLPICING AND TESTING.	N/A	19-Jun
EHRENBERG HWY (I-10): PERRYVILLE RD TO BULLARD AVE	H881901C	EHRENBERG	CENTRAL	1	370	99	27%	\$2,042,269.00	\$2,086,193.05	102%	TESTING (SST), GATE INSTALLATION.	SAT 30 DAY TESTING 2/25/19 TO 3/26/19. LANDSCAPE RESTORATION & MISC PUNCH LIST ITEMS.	N/A	19-Apr
SOUTH MTN FWY: SR 202	H882701C	L202, MP 56 - 78	CENTRAL	1	1350	1096	81%	\$916,549,178.13	\$681,924,919.50	74%	ERECT NEW 230 KV POLES AT BROADWAY RD, FINAL DECK POUR EB SALT RIVER BRIDGE, DRILLED SHAFTS AT BR80 AND CCP AT 24TH CROSSROAD.	CONTINUED AC PAVING, DG PLACEMENT & LANDSCAPING, NIGHT ROCK HAUL FROM DFP TO CALABREA & CRUSHING ROCK AT DFP FOR PECOS SEGMENT.	40TH ST LONG TERM CLOSURE AT PECOS.	19-Nov
US60: GREENWAY RD TO THOMPSON	H887401C	US60	CENTRAL	1	340	234	69%	\$4,063,736.50	\$1,911,833.62	47%	FENCE FOUNDATION & PAVING ON HALF OF EAST BOUND.	NEW CHANNEL CROSSING.	US60 CLOSURE. EB CLOSURE OF US60 FRONTAGE RD.	19-Jun
I-10 - INA ROAD TI	H847901C	I10, 248	SOUTHCENTRAL	2	885	779	88%	\$85,628,517.00	\$75,199,908.00	88%	SIGNAL INSTALLATION, SIGNAL ELECTRICAL, UPRR BRIDGE DECK	BARRIER, CURB GUTTER AND SIDEWALK, STRIPING	NEXT TRAFFIC SHIFT MAR 2019	19-Jun
INA ROAD, SILVERBELL TO STARCOMMERCE	SB41301C	I10, 248	SOUTHCENTRAL	2	885	779	88%	\$22,504,912.00	\$18,156,257.00	81%	Paving West end of Ina first lift	GRADING, CURB, GUTTER, SIDEWALK FOR NORTH SIDE INA ROAD	NEXT TRAFFIC SHIFT FEB 2019	19-Jun
I-19 - CANOA RANCH TO DUVAL	H871601C	I19, 31.8-42.5	SOUTHCENTRAL	2	420	510	121%	\$9,477,799.00	\$7,725,438.00	82%	AC PAVING, SIGNS, CRASH FENCE	AR-ACFC PAVING, THERMO STRIPE, RUMBLE STRIP, DECK JOINTS	NO SIGNIFICANT IMPACTS UNTIL AR-ACFC PLACEMENT IN SPRING	19-May
I-10 WILMOT, KOLB, RITA SIGNALS	H889601C	I10, 269-273.4	SOUTHCENTRAL	2	250	240	96%	\$1,753,205.00	\$1,074,858.00	61%	SIGNAL FOUNDATIONS, CONDUIT, EARTHWORK	ELECTRICAL	NONE	19-Feb
SANTA CRUZ RIVER LEVEE	SL64901C	TOWN OF MARANA	SOUTHCENTRAL	2	104	117	113%	\$880,543.00	\$888,893.00	101%		SUBSTANTIALLY COMPLETE	NONE	18-Nov
RUINS	H883801C	SR 87, 134.10-134.31	SOUTHCENTRAL	2	165	15	9%	\$545,000	\$54,703	10%	CONCRETE REMOVALS, CURB REPLACEMENT	CURB PLACEMENT, BORING		

DISTRICT MONTHLY REPORT
MARCH 2019

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
I-19 AJO WAY, PH. II	F013201C	I19, 62	SOUTHCENTRAL	2	570	234	41%	\$31,991,712.00	\$10,625,833.00	33%	PCCP PAVING I-19, BRIDGE PIER CAP, BACKWALLS & GDR INSTALLATION EB SIDE, WORKED ON STORM DRAINS AJO & BOX #3 OUTLET	I-19 TIE PCCP SB TO EXIST PCCP (AC PAVING), STORM DRAIN TO SANTA CRUZ RIVER AND AJO AC PHASE 1 DETOUR SHIFT, BRIDGE DECK	NEXT DETOUR FOR SB I-19 BEGIN OF APRIL 2019 & PLACE AJO ON PHASE 1 DETOUR	20-Feb
I-19 - PIMA MINE ROAD TI	H817801C	I19, 50	SOUTHCENTRAL	2	501	746	149%	\$4,748,522.00	\$5,083,961.00	107%	NONE (ON WINTER SHUTDOWN)	THERMO STRIPING (ON HOLD)	NONE	19-Apr
I-10 WILMOT BRIDGES	F006301C	I10, 267-269	SOUTHCENTRAL	2	398	395	99%	\$3,979,255	\$4,204,900	106%	45 DAY SEEDING MAINTENANCE PERIOD COMPLETE	ACFC, FINAL STRIPING, SLOPE PAVING REPAIRS	NONE	19-Jun
TUCSON-BENSON HIGHWAY (I-10) (I-10; EASTBOUND OFF RAMP AT SR 83	F006801C	I-10,SR83, 281	SOUTHCENTRAL	2	115	113	98%	\$409,908	\$393,486	96%	ALL WORK COMPLETE; REDLINES AND RECORD DRAWINGS COMPLETE	MATERIALS CLOSEOUT, PROJECT CLOSEOUT	NONE	19-Jan
PINAL AIR PARK TI UP STR #771	H894101C	I-10, PINAL AIR PARK ROAD	SOUTHCENTRAL	2	210	136	65%	\$1,678,827	\$1,178,725	70%	BRIDGE DECK POUR	BRIDGE BARRIER, GUARD RAIL, AC PAVING AT BRIDGE APPROACHES	PERIODIC NIGHT LANE CLOSURES (1 LANE LEFT OPEN)	19-Jun
I-10 TUCSON-BENSON HIGHWAY WASH BRIDGES #463 & #1020	F009501C	I-10	SOUTHCENTRAL	2	130	91	70%	\$272,000	\$239,114	88%	ALL WORK COMPLETE; SEEDING COMPLETE	45 CALENDAR DAY SEEDING MAINTENANCE PERIOD	NONE	19-Apr
SANTA CRUZ CO - PENDLETON DRIVE	SH53301C	PENDLETON DR	SOUTHCENTRAL	2	230	33	14%	\$2,932,000	\$315,443	11%	MOBILIZATION CLEARING AND GRUBBING	HEADWALL REMOVAL ASPHALT REMOVAL SUBGRADE RECOMPACTION	INTERMITTENT LANE SUWITCHES THROUGHOUT THE PROJECT	19-Sep
SR86 VALENCIA RD - KINNEY RD	H680601C	SR 86, 159.0 - 166.6	SOUTHCENTRAL	2	920	982	107%	\$40,960,323	\$49,552,563	121%	PUNCHLIST	STOP WORK ORDER UNTIL AR-ACFC	NONE	19-Mar
SR 92 SIERRA VISTA	H871701C	JCT SR 90 TO KACHINA	SOUTHCENTRAL	3	225	336	149%	\$3,616,252	\$2,910,735	80%	NONE (ON WINTER SHUTDOWN)	THERMO STRIPING (ON HOLD)	NONE	19-Apr
SR 92 AT FOOTHILLS DRIVE	H826501C	SR 92, FOOTHILLS BLVD	SOUTHCENTRAL	3	225	336	149%	\$3,353,444	\$2,171,404	65%	SIGNAL INSTALLATION (ON WINTER SHUTDOWN)	THERMO STRIPING (ON HOLD)	NONE	19-Apr
US 70 SAFFORD 20TH-8TH	H891701C	US 70 & 8TH	SOUTHEAST	3	90	21	23%	\$767,472	\$94,363	12%	CONTRACT TIME STARTS 02-04-19 - CONTRACTOR STARTED WORK ON 02-04-19	INSTALL LED LIGHTING	SHORT CLOSURES TO INSTALL LIGHTING	19-May
GLANCE CREEK BRIDGE	H891401C	SR 80	SOUTHEAST	3	270	166	61%	\$1,989,981	\$1,192,200	60%	COMPLETED 1/2 OF BRIDGE, CONCRETE, REBAR, ASPHALT REMOVAL, NOXIOUS WEEDS, REMOVED 1/2 BRIDGE	PAVING APPROACHES, FORMING BARRIER WALLS @ ABUT 2 FORMING & POURING APPROACH SLABS @ 1 & 2, CURING OF BRIDGE DECK	TCB & TEMP SIGNAL, ONE WAY TRAFFIC	19-Jun
BACK COUNTRY BYWAY	H870101C	US 191	SOUTHEAST	3	140	126	90%	\$3,991,387	\$1,705,053	43%	PARTNERING JUNE 15, 2018	PAVING 417 AC SOUTH BOUND	PILOR CAR, FLAGGING, DPS, TWO WAY TRAFFIC	19-May
BISBEE ROUNDABOUT	H889101C	SR92	SOUTHEAST	3	80	35	44%	\$1,987,382	\$514,291	26%	PARTNERING COMPLETE, CRACK SEALING	WAITING FOR CURE TIME	NONE	19-Jun
GLOBE - SHOW LOW HWY	H859901C	US60 MP302 - 311	NORTHEAST	4	141	130	92%	\$4,557,677	\$4,131,082	91%	WORK SHUTDOWN - ACFC BINDER UNAVAILABLE	ACFC IN SPRING	NONE	19-Jul
CANOA AND SACATON REST AREAS	H821301C	I10, 182 & I19, 33	SOUTHCENTRAL	4,2	465	428	92%	\$4,355,955	\$4,328,034	99%	CANOA WATERLINE; 4" ONSITE WATER	ELECTRICAL WORK, RESTROOM TILE FLOORS, OPENING FRONTAGE ROAD	CANOA REST AREA RAMPS CLOSED ON 10-31-18; OPENING FRONTAGE RD	19-May
KAYENTA - UTAH STATE LINE HIGHWAY	H892901C	US 163	NORTHEAST	5	153	134	88%	\$3,355,556	\$3,433,738	102%	PHASE II CONSTRUCTION COMPLETE	SEEDING ESTABLISHMENT, ACFC, IN WINTER SHUTDOWN	NONE	19-Jun

DISTRICT MONTHLY REPORT
MARCH 2019

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
CHINLE WASH BRIDGE	H849001C	US 160 MP 429	NORTHEAST	5	200	227	114%	\$6,065,103	\$5,691,712	94%	BRIDGE COMPLETE, DEMO OLD ALIGNMENT AND BRIDGE	PAVING TO NEW BRIDGE	LANE WIDTH RESTRICTIONS/LANE CLOSURES/TEMP SIGNAL	19-Jun
HEBER-HOLBROOK HIGHWAY SR 377	H893001C	SR 377 MP 00.00 TO 33.82	NORTHEAST	5	177	47	27%	\$5,904,154	\$990,652	17%	NONE	IN WINTER SHUTDOWN	10' WIDTH LANE RESTRICTION DURING WINTER SHUTDOWN	19-Jul
ST. JOHNS - SANDERS HWY (US191)	H869001C	CEMETERY RD-GENERATING STATION	NORTHEAST	5	210	127	60%	\$4,243,575	\$4,894,979	115%	WORK SHUTDOWN - ACFC BINDER UNAVAILABLE	ACFC IN SPRING	NONE	19-Jul
NACOG SIGN REPLACEMENT	T011301C	NACOG SIGN REPLACEMENT	NORTHEAST	5	180	92	51%	\$268,641	\$258,840	96%	SIGNS FABRICATED	SIGNS BEING REPLACED	NONE	19-Mar
US 60 - MCNARY	M699701C	SR 260 MP 341.69-360.5	NORTHEAST	5	25	5	20%	\$405,825	\$12,000	3%	START WORK 01/02/2019	WEATHER DELAYS	NONE	19-Feb
STANFORD DR - SR 61 TO RESA RANCH RD	T004401C	STANFORD RD	NORTHEAST	5	60	0	0%	\$493,656	\$0	0%	CONTRACT EXECUTED	PARTNERING 3/18/2019	NONE	19-Jul
FLAGSTAFF-HOLBROOK HIGHWAY I-40	H893801C	I-40 MP 268.00 TO 277.60	NORTHEAST	5	160	0	0%	\$9,902,998	\$0	0%	NONE	IN WINTER SHUTDOWN	NONE	19-Nov
I-40, PARKS TI TO RIORDAN PAVEMENT REHAB	H879501C	I-40, MP 179-191	NORTHCENTRAL	5	335	210	63%	\$13,985,792	\$15,343,511	110%	CHANGE ORDER WORK BEING NEGOTIATED TO REPAIR A BRIDGE DECK JOINT. ANTICIPATE MAY 2019 FOR THIS WORK.	EB RIORDAN BRIDGE DECK JOINT REPLACEMENT	NONE	18-Aug
I-40, CATARACT LAKE ROAD TO PARKS TI	H869401C	I-40, MP 162-179	NORTHCENTRAL	5	284	163	57%	\$35,347,806	\$25,064,847	71%	RECONSTRUCT WORK, PPC BRIDGE OVERLAY,	BARRIER WORK, GUARDRAIL WORK, MILL AND FILL, SBS OVERLAY, INTERSECTION RECONSTRUCTION	WINTER SHUTDOWN	18-Oct
I-40/I-17 INTERCHANGE STRUCTURES 1261-1264	H877501C	I-40, MP 195-195.5	NORTHCENTRAL	5	2018 NOV	11/9/2018		\$10,128,666	\$9,455,009	93%	ALL ACTIVITIES HAVE BEEN COMPLETED EXCEPT, FINAL STABILIZATION, ACFC PAVING, FINAL STRIPING, RUMBLE STRIPS, PAINTING THE BRIDGE, AND PUNCH LIST.	WINTER SHUTDOWN, REPAIRING WESTBOUND LIGHTING.	ALL LANES AND RAMPS ON I-40 ARE OPEN UNTIL ACFC PAVING, RUMBLE STRIPS, AND FINAL STRIPING NEXT SPRING. THEN FURTHER CLOSURES WILL BE NEEDED.	19-Jul
I-40, COTTONWOOD WASH BRIDGES	H872201C	I-40, MP 258	NORTHCENTRAL	5	292	137	47%	\$4,542,338	\$2,165,391	48%	EB WORK COMPLETED	WINTER SHUTDOWN UNTIL APRIL 2019	ALL LANES OPEN NOW	19-Oct
CITY OF FLAGSTAFF N4TH ST FROM E HUNTINGTON DR	SL73101C	4TH STREET	NORTHCENTRAL	5	110	35	32%	\$596,000.00	\$207,370.00	35%	WORKED STOPPED FOR WINTER SHUTDOWN	RESUME WORK ON/ABOUT 01 APRIL 2019	NONE	19-Jul
I-40 - TWIN ARROWS TI	H873401C	I-40 / MP 218 - 220	NORTHCENTRAL	5	220	197	90%	\$4,574,000	\$4,725,041	103%	45 DAY SEEDING INSPECTION APPROVED	RECONSTRUCT BARRIER WALLS AND RELOCATE GUIDE SIGNS	NONE	19-Jun
I-17, COUNTY LINE TO I-40	H893401C	1-17 MP 312 - 340	NORTHCENTRAL	5	320	191	60%	\$24,450,000	\$16,967,468	69%	WILLARD SPRINGS RD BRIDGES COMPLETE	PROJECT IN WINTER SHUTDOWN 'TIL 1 APRIL 2019	NONE	19-Jul
SR-64 ROW FENCE	F006201C	SR-64 MP 224 - 236	NORTHCENTRAL	5	105	99	94%	\$608,912	\$566,313	93%	ALL WORK COMPLETED	FINAL PAPERWORK IN PROGRESS	NO IMPACT TO TRAFFIC	19-Mar
CITY OF FLAGSTAFF SWITZER ROUNDABOUT	SH51101C	SWITZER & TURQUOISE	NORTHCENTRAL	5	150	134	89%	\$1,388,873	\$859,487	62%	TEMP AC PLACED FOR WINTER SHUTDOWN	WINTER SHUTDOWN UNTIL APPROX 01 APRIL 2019	TURQUOISE & SWITZER ARE OPEN	19-Jun

DISTRICT MONTHLY REPORT
MARCH 2019

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
VR BRIDGES 2, 4, & 5	H881201C	I-15 / MP 12	NORTHCENTRAL	5	260	12	5%	\$6,375,000	\$0.00	0%		PARTNERING / PRE-CON MTG	NONE	20-Mar
THOUSAND TRAILS TO I-17	H869901C	SR 260 MP 209	NORTHWEST	6	640	651	102%	\$45,704,162.00	\$47,086,174.38	103%	ALL ACTIVITIES EXCEPT AR-ACFC AND FINAL STRIPING/MARKING	WINTER SHUTDOWN DUE WEATHER IMPACTS ON PAVING SEASON	OPEN ALL TRAVEL LANES, WINTER SHUTDOWN	19-May
JCT SR 89A TO DEEP WELL RANCH ROAD	H851801C	SR 89 MP 319	NORTHWEST	6	280	141	50%	\$10,361,415.00	\$4,222,196.48	41%	GRADING, CULVERTS, SOUND WALL, CURBS, AB.	SOUND WALLS, CULVERTS, AB, PAVING	SHIFT SB TRAFFIC TO NEW PAVEMENT, LANE CLOSURES, NIGHT CLOSURES	19-Aug
MEATH WASH BRIDGE	H872001C	SR 89 MP 357	NORTHWEST	6	200	26	13%	\$2,997,624.00	\$650,639.21	22%	GRADING FOR TEMPORARY DETOUR	PAVE DETOUR, DEMOLISH EXST BRIDGE	SHIFT TRAFFIC TO DETOUR	19-Aug
HAVILAND REST AREA REHAB	H826301C	I-40 MP 23	NORTHWEST	6	215	321	149%	\$3,623,173.00	\$2,318,380.30	64%	CLEARING AND GRUBBING, SEPTIC TANK WORK, BLOCK WALL, SEEDING, FOUNDATIONS FOR HIGH MAST LIGHTING AND RESTROOM DEMO	CONTINUE PLUMBING AND ELECTRIC, CONTINUE PUMP HOUSE WORK, FINISHING DISPOSAL PIT WORK, LANDSCAPE ITEMS, RESTROOM REHAB, HIGH MAST LIGHTING	EB AND WB REST AREAS ARE CLOSED	19-May
CYMPO SIGN REPLACEMENT	SH60001C	LPA	NORTHWEST	6	110	50	45%	\$199,625.65	\$41,201.20	21%	PARTNERING/PRECON	SIGNS BEING INSTALLED IN PRESCOTT VALLEY	NONE UPCOMING THIS MONTH	SUMMER 2019
DETRITAL WASH - SANTA MARIA CRACK SEAL	H891601C	US 93 Various Locations	NORTHWEST	6	140	69	49%	\$1,309,549.00	\$351,233.82	27%	CRACK SEAL ON US 93 MP 50-41	CRACK SEAL US 93 MP 162-141 NB	SB AND NB ONE LANE CLOSURE	19-May
WEST SELIGMAN BRIDGES	H894001C	B-40 MP 139	NORTHWEST	6	280	283	101%	\$4,250,251.00	\$3,038,397.71	71%	DEMOLITION AND REMOVALS ON THE I-40 TIUP BRIDGE	CRACK SEALING ON BRIDGE AND DECK FORMING	LANE CLOSURES ON I-40 AND EXIT 121 TO BE CLOSED UNTIL APRIL 2019, B-40 TO BE OPENED TO TRAFFIC 2/8/19	19-Apr
BIG JIM WASH BRIDGE	H878001C	US 93 MP 165	NORTHWEST	6	115	106	92%	\$598,888.00	\$553,929.00	92%	ALL CONTACT WORK HAS BEEN COMPLETED	REMOVE AND REPLACE PAVEMENT ON APPROACHED - CHANGE ORDER WORK	NONE UPCOMING THIS MONTH	19-Jan
LOS ALTOS TO KERKES	F007901C	US 60 MP 109	NORTHWEST	6	90	82	91%	\$1,534,471.00	\$1,656,962.13	108%	ALL WORK COMPLETE	NONE	NONE	19-Feb
MP 82 TO AGUILA	H888301C	US 60 MP 82	NORTHWEST	6	265	76	29%	\$2,346,204.00	\$917,105.06	39%	HANDRAIL, MILLING, AND AC REPLACEMENT	MILLING/CHIP SEAL	LANE CLOSURE FOR MILLING AND CHIP SEAL FOR MID APRIL	SUMMER 2019
CENTENNIAL WASH TO AGUILA	H888401C	US 60 MP 62.5	NORTHWEST	6	265	76	29%	\$2,120,203.00	\$450,222.00	21%	PARTNERING/PRECON	MILLING/CHIP SEAL	LANE CLOSURE FOR MILLING AND CHIP SEAL FOR MID APRIL	SUMMER 2019
PAULDEN TURN LANES	H891801C	SR 89 MP 336	NORTHWEST	6	165	47	28%	\$1,259,399.00	\$386,112.07	31%	CULVERTS, GRADING, LIGHTING	AB, CURB, MILLING, PAVING	LANE CLOSURES, FLAGGING	SUMMER 2019
WHITE HILLS TO 11TH STREET	H865701C	US 93 MP 28	NORTHWEST	6	225	82	36%	\$9,990,000.00	\$602,508.39	6%	STAGING YARD, NOXIOUS WEED REMOVAL AT PIPE EXTENSIONS, AND INITIAL SURVEY WORK	CONTINUE PIPE EXTENSIONS AND BEGIN CLEAR AND GRUBBING	SB SHOULDER/LANE CLOSURE	19-Oct
CARROW-STEPHENS	H823201C	US 93 MP 116-119	NORTHWEST	6	450	20	4%	\$31,314,751.00	\$1,711,537.78	5%	PARTNERING/PRECON	PLANT RELOCATION/ CLEARING AND GRUBBING/NOXIOUS WEED REMOVAL AND BEGIN DIRT WORK	NONE UPCOMING THIS MONTH	19-Oct
YARNELL HILL	H849801C	SR 89 MP 272-276	NORTHWEST	6	110	6	5%	\$1,562,651.85	\$0.00	0%	PARTNERING/PRECON	GUARDRAIL REMOVE AND REPLACE	NB, ONE LANE CLOSURE	19-Aug
BAGDAD CHIP SEAL	F004801C	SR 96, SR 97	NORTHWEST	6	80	2	3%	\$2,269,602.05	\$0.00	0%	PARTNERING/PRECON	BEGIN CHIP SEAL ON SR 96 LATE MARCH	SR 96 REDUCED TO ONE LANE IN BOTH DIRECTIONS	19-Jun
SR 89A SLURRY SEAL	F004601C	SR89A, MP 355	NORTHCENTRAL	6	85	73	86%	\$2,580,657	\$2,611,441	101%	ALL WORK COMPLETED	CLOSEOUT PROJECT	NONE	19-Mar
I-17 VERDE RIVER BRIDGES	H854401C	I-17 MP 287.84	NORTHCENTRAL	6	240	35		\$1,835,514.00	\$53,969.00		PARTNERING WORKSHOP	SUBMITTALS FROM CONTRACTOR	NONE	19-Jun

DISTRICT MONTHLY REPORT
MARCH 2019

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
MP 96 - PALOMA ROAD	H892201C	YUMA-CASA GRANDE HIGHWAY (I-8)	SOUTHWEST	6	180	158	88%	\$8,581,891.00	\$9,554,098.48	111%	DELINEATORS, PIPE LINERS, SIGN REMOVAL & REPLACEMENT	SEEDING ESTABLISHMENT	NONE	19-Mar
STATEWIDE PORT OF ENTRY TRUCK SCREENING	F010401C	STATEWIDE	SOUTHWEST	6	550	87	16%	\$4,441,029.00	\$235,789.56	5%	DESIGN KICK OFF MEETING, SUBMITTALS	DESIGN	NONE	21-Jan
SR 72 MP 30 TO JCT US 60	H871101C	JCT SR 95 - HOPE HWY (SR 72)	SOUTHWEST	6	240	22	9%	\$8,333,362.02	\$1,403,433.12	17%	TREE REMOVALS, PIPE INSTALLATION	PAVING, FORD WALLS, BARRIER WALLS	SINGLE LANE, 10' WIDTH RESTRICTION	19-Dec
BEACON RD - EAST OF RIVERSIDE DR	F012701C	QUARTZSITE-PARKER-TOPOCK HWY (SR95)	SOUTHWEST	6	235	38	16%	\$9,177,449.71	\$1,830,200.10	20%	SLOPE PAVING, GUARDRAIL, CLEAR & GRUB, SLOPE PAVING, NOXIOUS WEED REMOVAL	GUARDRAIL, PAVING, SLOPE PAVING	SINGLE LANE, 11' WIDTH RESTRICTION	19-Nov

TOTALS	25987	60018	43%	\$1,854,980,500	\$1,168,333,553	159%
--------	-------	-------	-----	-----------------	-----------------	------