

**DISTRICT MONTHLY REPORT  
MAY 2019**

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
CITY OF PEORIA: 75TH AVE & CACTUS RD	SH53501C	LPA- PEORIA	CENTRAL	1	365	390	107%	\$6,134,772.80	\$5,917,862.23	96%	ALL CONSTRUCTION WORK COMPLETED.	CLOSEOUT	N/A	18-Oct
CITY OF PEORIA: 75TH AVE & PEORIA AVE	SH53601C	LPA- PEORIA	CENTRAL	1	365	390	107%	\$5,136,904.93	\$5,201,903.67	101%	ALL CONSTRUCTION WORK COMPLETED.	CLOSEOUT	N/A	18-Oct
CITY OF BUCKEYE	SH63401P	LPA- BUCKEYE	CENTRAL	1	365	133	36%	\$124,718.27	\$30,811.01	25%	ALL SHIPMENTS DELIVERED.	INSTALLATION 3RD SHIPMENT ONGOING.	N/A	20-Apr
TOWN OF FOUNTAIN HILLS	SZ03901C	LPA-FOUNTAIN HILLS	CENTRAL	1	120	37	31%	\$880,000.00	\$97,238.56	11%	NB LANE POTHOLING.	EARTHWORK FOR DITCH.	SHOULDER CLOSURE.	19-Jul
MARICOPA COUNTY	T000101P	LPA- MARICOPA	CENTRAL	1	365	318	87%	\$520,858.85	\$494,437.50	95%	ALL EQUIPMENT INSTALLED.	WORKING ON REDLINES.	N/A	19-May
CITY OF GLENDALE	T003101C	LPA- GLENDALE	CENTRAL	1	200	115	58%	\$949,081.45	\$620,974.19	65%	DRILL & POUR SIGNAL POLE FOUNDATIONS.	COMPLETE WIRING INTERSECTIONS.	CLOSING LEFT TURN LANES.	19-Aug
APACHE TRAIL TO SUPERSTITION BLVD: DELAWARE DR - APACHE TRAIL	T006001C	LPA-SR88	CENTRAL	1	205	190	93%	\$1,270,000.00	\$851,637.26	67%	N/A	FINAL AC CAP ON NB & SB. SIGNING AND STRIPING.	NB DELAWARE DR CLOSURE.	19-Jun
CITY OF BUCKEYE: LOWER BUCKEYE RD - WATSON	T006201C	LPA- BUCKEYE	CENTRAL	1	120	122	102%	\$1,145,817.90	\$991,485.29	87%	FINAL INSPECTION COMPLETED 4/25/19.	DG PLACEMENT AT LOWER BUCKEYE RD SEGMENT, ADD'L CO WORK WITH TIME EXTENSION & PUNCHLIST WORK PENDING.	INTERMITTENT LN RESTRICTIONS AT LOWER BUCKEYE & WATSON RD	19-May
CITY OF GLENDALE: PARADISE LN- 55TH AVE TO 59TH AVE	T007001C	LPA-GLENDALE	CENTRAL	1	60	35	58%	\$253,921.69	\$206,158.95	81%	MATERIALS CLOSEOUT AND RECORD DRAWINGS COMPLETE.	PAYROLL ISSUES.	N/A	19-May
SRPMIC: PALM LN; HARRIS ST - GIL & MCDOWELL	T007801C	LPA- SRPMIC	CENTRAL	1	95	96	101%	\$1,743,400.00	\$1,171,401.45	67%	N/A	PAVING.	N/A	19-May
CITY OF APACHE JUNCTION: VAR LOCATIONS	T010401C	LPA- APACHE JCT	CENTRAL	1	220	95	43%	\$267,169.00	\$229,540.55	86%	RADIOS INSTALLED & ALIGNED FOR BEST SIGNAL STRENGTH.	TESTING DEVICES.	N/A	19-Jun
CITY OF GOODYEAR: COTTON LN/ELWOOD ST	T013601C	LPA- GOODYEAR	CENTRAL	1	210	93	44%	\$859,880.00	\$351,323.47	41%	INVENTORY.	DIRECTIONAL DRILL CONDUIT & PULL BOX REMOVAL AND INSTALLATION.	SHOULDER CLOSURES.	19-Aug
BOB STUMP MEMORIAL PKWY: US60 (GRAND AVE) TO I-17	F001301C	SR303	CENTRAL	1	140	46	33%	\$3,914,269.00	\$448,286.16	11%	TCB, DEMO CURB AND GUTTER & GUARDRAIL.	DMS FOUNDATIONS.	LANE/SOULDER RESTRICTIONS TO DRILL DMS FOUNDATIONS.	20-Jun
STATEWIDE: VARIOUS LOCATIONS	F005501C	STATEWIDE	CENTRAL	1	200	81	41%	\$1,035,837.30	\$447,071.27	43%	PEDESTAL PLACEMENT.	SIERRA VISTA CUTOVERS BEGIN 5/6/19.	N/A	19-Aug
GLOBE HWY: EB US60 AT KINGS RANCH RD	F007801C	US60	CENTRAL	1	65	8	12%	\$224,956.00	\$42,959.47	19%	CONSTRUCTION START 4/17/19.	SAWCUT. EMBANKMENT.	SHOULDER CLOSURE.	19-Jul
PIMA FWY, SR101L: I-17 - PIMA RD	F012101C	SR101L	CENTRAL	1	640	68	11%	\$184,835,000.00	\$27,148,402.91	15%	DRILLED SHAFTS 19TH AVE. CONSTRUCTION OF LOOP 101 TEMP PAVING FOR MILLER RD (PH 1).	GEOTECHNICAL INVESTIGATION. TEMPORARY ITS RELOCATE.	FULL DIRECTION CLOSURES, CROSS STREET & FRONTAGE RD RESTRICTIONS,	19-Dec
CENTRAL DISTRICT- VAR LOC	F014301C	VAR LOC	CENTRAL	1	160	157	98%	\$628,660.64	\$442,853.40	70%	FLYOVER RAMPS C, DELINEATORS & GROUND-MOUNTED SIGNS COMPLETE.	FINAL ACCEPTANCE & CLOEOUT.	N/A	19-May
SUPERSTITION FWY US60: VAL VISTA DR	F014801C	US60	CENTRAL	1	180	325	181%	\$1,658,260.00	\$1,711,150.34	103%	ELECTRICAL SYSTEM INSTALLATION.	N/A	N/A	19-Feb

**DISTRICT MONTHLY REPORT  
MAY 2019**

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
MARICOPA COUNTY: MAG WRONG WAY SIGNAL	F018101C	VAR LOC	CENTRAL	1	180	10	6%	\$2,098,797.80	\$0.00	0%	PRECONSTRUCTION MEETING.	GROUND-MOUNTED SIGNS, BRIDGE FASCIA MOUNTED SIGNS.	TI OFF RAMP RESTRICTIONS.	19-Oct
MARICOPA RD: SR347 @ UNION PACIFIC RAILROAD	H700701C	SR347	CENTRAL	1	750	533	71%	\$23,103,780.95	\$14,835,432.60	64%	HONEYCUTT AVE FLATWORK.	BRIDGE UTILITIES AND BARRIER.	PHASE 2 TRAFFIC CONFIGURATION.	19-Nov
PHOENIX-CORDES JCT HWY: I-17 PINNACLE PEAK RD TI	H738301C	I-17	CENTRAL	1	635	155	24%	\$50,069,219.12	\$13,849,976.84	28%	PINNACLE PEAK BOX CULVERT AND BRIDGE UPCOMING IN FEBRUARY 2019.	N/A	N/A	20-Jun
CASA GRANDE HWY (I-10): I-10/SR 87 TI	H769601C	I-10/SR87	CENTRAL	1	640	478	75%	\$58,465,000.00	\$49,357,544.99	84%	ALL FILL MATERIAL UNDER THE OLD I-10 ALIGNMENT HAS BEEN REMOVED.	PCCP PAVING TO RESTART 5/8/19 & ASPHALT PAVING TO RESTART 5/13/19.	CLOSURE OF EB I-10 ON RAMP.	19-Oct
CASA GRANDE HWY (I-10): EARLEY RD TO I-8	H798401C	I-10/I-8	CENTRAL	1	482	400	83%	\$36,649,062.24	\$30,098,446.32	82%	NORTHSIDE EB & WB RETAINING WALLS & BACKFILL COMPLETED.	ACFC SCHEDULED TO BEGIN 5/18/19 AND WILL LAST APPROX. 6 DAYS.	PERIODIC RAMP CLOSURE FOR ACFC PAVING.	19-Aug
EHRENBERG HWY (I-10) FAIRWAY DR (EL MIRAGE)	H858701C	EHRENBERG	CENTRAL	1	420	55	13%	\$20,807,745.25	\$1,417,687.36	7%	ALL TREE AND CACTI REMOVAL & SALVAGE COMPLETE. TEMPORARY RIGHT-OF-WAY FENCING IN PLACE.	UTILITY WORK SCHEDULED TO BEGIN.	SHOULDER CLOSURES ON I-10 BTWN DYSART & AVONDALE.	19-May
EHRENBERG HWY (I-10): DYSART RD TO I-17	H878601C	EHRENBERG	CENTRAL	1	245	129	53%	\$9,953,305.73	\$3,033,421.84	30%	SRP IRRIGATION RELOCATIONS COMPLETE.	AC BASE PAVING & PCCP PAVING.	35TH AVE ON-RAMP CLOSED.	19-Oct
BOB STUMP MEMORIAL PKWY: I-10-NORTHERN	H881301C	SR303	CENTRAL	1	340	97	29%	\$2,759,994.90	\$2,626,635.17	95%	FIBER TESTING.	SST/SAT	N/A	19-Jun
SOUTH MTN FWY: SR 202	H882701C	L202, MP 56 - 78	CENTRAL	1	1350	1152	85%	\$916,549,178.13	\$702,320,103.80	77%	PAPAGO SEGMENT- POURED BRIDGE DECK FOR BRIDGE #570 RAMP WS FROM ABUTEMENT #1 TO ABUTEMENT #2.	PAPAGO SEGMENT- PCCP I-10 MEDIAN 59TH AVE TO 43RD AVE.	AR-ACFC PAVING FROM 63RD AVE TO 79TH AVE, EB TO AND WB.	19-Nov
US60: GREENWAY RD TO THOMPSON	H887401C	US60	CENTRAL	1	340	283	83%	\$4,063,736.50	\$2,504,512.40	62%	FENCE PANEL INSTALLATION, EB FRONTAGE RD PAVING GREENWAY TO RR TRACKS.	WB FRONTAGE RD PAVING, US 60 MEDIAN PAVING.	WB FRONTAGE RD- GREENWAY TO SANTA FE	19-Jun
I-10 - INA ROAD TI	H847901C	I10, 248	SOUTHCENTRAL	2	885	793	90%	\$85,628,517	\$75,781,177.00	88%	SIGNAL INSTALLATION, SIGNAL ELECTRICAL, UPRR BRIDGE DECK	BARRIER, CURB GUTTER AND SIDEWALK, STRIPING	NEXT TRAFFIC SHIFT MAR 2019	19-Jun
INA ROAD, SILVERBELL TO STARCOMMERCE	SB41301C	I10, 248	SOUTHCENTRAL	2	885	793	90%	\$22,504,912	\$18,196,641	81%	Paving West end of Ina first lift	GRADING, CURB, GUTTER, SIDEWALK FOR NORTH SIDE INA ROAD	NEXT TRAFFIC SHIFT FEB 2019	19-Jun
I-19 - CANOA RANCH TO DUVAL	H871601C	I19, 31.8-42.5	SOUTHCENTRAL	2	420	518	123%	\$9,477,799	\$7,725,438	82%	AC PAVING, SIGNS, CRASH FENCE	AR-ACFC PAVING, THERMO STRIPE, RUMBLE STRIP, DECK JOINTS	NO SIGNIFICANT IMPACTS UNTIL AR-ACFC PLACEMENT IN SPRING	19-May
I-10 - WILMOT, KOLB, RITA SIGNALS	H889601C	I10, 269-273.4	SOUTHCENTRAL	2	250	240	96%	\$1,753,205	\$1,074,858	61%	SIGNAL FOUNDATIONS, CONDUIT, EARTHWORK	TIME STOPPED, WAITING FOR DELIVERY OF SIGNAL POLES.	NONE	19-Feb
SANTA CRUZ RIVER LEVEE	SL64901C	TOWN OF MARANA	SOUTHCENTRAL	2	104	117	113%	\$880,543	\$888,893	101%		SUBSTANTIALLY COMPLETE	NONE	18-Nov
SR 87 - RUINS DRIVE	H883801C	SR 87, 134.10-134.31	SOUTHCENTRAL	2	165	15	9%	\$545,000	\$54,703	10%	CONCRETE REMOVALS, CURB REPLACEMENT	CURB PLACEMENT. BORING DELAYED FOR POT HOLE RESOLUTION.		
I-19 - AJO WAY, PH. II	F013201C	I19, 62	SOUTHCENTRAL	2	609	263	43%	\$31,991,712	\$13,292,324	42%	I-19 PHASE #1 COMPLETED SOUTHBOUND TRAFFIC ON NEW PCCP, ADVANCE STORM DRAIN TO SANTA CRUZ RIVER AND AJO PHASE 1 COMPLETED, OPEN AJO DETOUR BIKE PATH AND SCRB DECK COMPLETED	REMOVAL OF EXISTING I-19 SOUTHBOUND AC AND PCCP, START MICHIGAN STREET PEDESTRIAN BRIDGE CONSTRUCTION, WORK ON PHASE 2 AJO AND CONCRETE BRIDGE BARRIERS AND APPROACHES. WORK ON WALLS AND	I19 SOUTHBOUND ON RAMP CLOSED FOR PHASE 2 CONSTRUCTION OF I-19	20-Feb
I-19 - PIMA MINE ROAD TI	H817801C	I19, 50	SOUTHCENTRAL	2	501	747	149%	\$4,748,522	\$5,083,961	107%	NONE (ON WINTER SHUTDOWN)	CONTRACTOR TO START ACFC PLACEMENT FOR I-19 NORTHBOUND 05/18/2019 AND FINISH THE REMAINING OF THE WORK BY MIDDLE OF JUNE	TRAFFIC ONE LANE CLOSURES ON I-19 WEEKENDS OF 05/18/2019 & 06/01/2019	19-Jun

DISTRICT MONTHLY REPORT  
MAY 2019

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
I-10 - WILMOT BRIDGES	F006301C	110, 267-269	SOUTHCENTRAL	2	428	395	92%	\$3,979,255	\$4,204,900	106%	45 DAY SEEDING MAINTENANCE PERIOD COMPLETE	ACFC, FINAL STRIPING, SLOPE PAVING REPAIRS	MID JUNE NIGHT LANE RESTRICTIONS ON I-10 FOR ACFC PAVING AND STRIPING	19-Jun
I-10 - PINAL AIR PARK TI UP STR #771	H894101C	I-10, PINAL AIR PARK ROAD	SOUTHCENTRAL	2	210	192	91%	\$1,678,827	\$1,595,403	95%	BRIDGE OPEN TO TRAFFIC; GUARDRAIL COMPLETE	BRIDGE SIGN INSTALLATION, SEEDING	NONE	19-Jun
SR77 CHIP SEAL	M699201C	SR 77, 120.44 TO 134.57	SOUTHCENTRAL	2	70	29	41%	\$1,019,421	\$16,924	2%	PRECOATING CHIPS IS COMPLETE	CHIPPING THRU MAY 15TH; FOG SHOULDERS MAY 20TH THRU MAY 23RD; THERMOPLASTIC STRIPING JUNE 10TH THRU JUNE 13TH	FLAGGERS AND PILOT CAR SETUP EACH DAY OF WORK	19-Jun
I-10 & SR 86 FOG SEAL	M710501C	I-10, MP 186.65 TO 196.42, MP 254.71 TO 259.80, MP 296.20 TO 301.23, MP 307.90 TO 322.00, SR 86, MP 115.80 TO 120.60, MP 123.88 TO 128.80, MP 132.81 TO 137.13	SOUTHCENTRAL	2	76	52	68%	\$1,305,550	\$294,305	23%	CASA GRANDE AND TUCSON FOG AREAS COMPLETE	SR 86 FOGGING; REMOVAL AND REINSTALL RPM'S; 2ND PAINT STRIPE APPLICATION	NIGHTLY LANE RESTRICTIONS ON I-10 AT BENSON UNTIL COMPLETE; DAY WORK ON SR86 WITH PILOT CAR AND FLAGGER SETUP	19-May
SANTA CRUZ COUNTY - PENDLETON DRIVE	SH53301C	SANTA CRUZ COUNTY	SOUTHCENTRAL	2	230	61	27%	\$2,932,000	\$684,934	23%	MOBILIZATION CLEARING AND GRUBBING SUBGRADE	PLACEMENT OF AB	INTERMITTENT LANE SUWITCHES THROUGHOUT THE PROJECT	19-Sep
SR86 - VALENCIA RD - KINNEY RD	H680601C	SR 86, 159.0 - 166.6	SOUTHCENTRAL	2	920	982	107%	\$40,960,323	\$49,552,563	121%	PUNCHLIST	STOP WORK ORDER UNTIL AR-ACFC	NONE	19-Mar
US 70 SAFFORD 20TH-8TH	H891701C	US 70 & 8TH	SOUTHEAST	3	90	57	63%	\$767,472	\$762,888	99.00%	ELECTRICAL, SIGNS, ALL REMOVALS, ALL CONCRETE, ACFC	STRIPING AND GRANITE MULCH	FLAGGING, DPS, SIGNING FOR WEEK STRIPING ACTIVITIES	19-Jun
GLANCE CREEK BRIDGE	H891401C	SR 80	SOUTHEAST	3	270	204	76%	\$1,989,981	\$1,412,222	71%	BRIDGE REMOVAL COMPLETE, CONCRETE, REBAR, ASPHALT REMOVAL, NOXIOUS WEEDS	PHASE 2 - CONSTRUCTING BRIDGE	TCB & TEMP SIGNAL, ONE WAY TRAFFIC	19-Jul
BACK COUNTRY BYWAY	H870101C	US 191	SOUTHEAST	3	140	162	116%	\$3,991,387	\$2,597,654	65%	PARTNERING JUNE 15, 2018	PAVING 417 AC SOUTH BOUND, SEEDING, GUARDRAIL, AR-ACFC	PILOT CAR, FLAGGING, DPS, TWO WAY TRAFFIC	19-Aug
BISBEE ROUNDABOUT	H889101C	SR92	SOUTHEAST	3	80	42	52%	\$1,987,382	\$516,497	26%	CRACKSEALING COMPLETE	CURE PERIOD BEFORE CHIP SEALING	FLAGGING, DPS, PILOT CAR WHEN CHIP SEAL BEGINS	19-Jun
JOHNSON RD-RED BIRD HILLS	M698901C	I-10	SOUTHEAST	3	45	5	11%	\$1,731,271	\$2,447	1%	CURRENTLY REMOVING THE EXISTING STRIPING	MICRO SEAL EAST BOUND AND WEST BOUND LANES	FLAGGING, DPS FOR MICRO SEAL	19-Jun
SR 92 - SIERRA VISTA	H871701C	JCT SR 90 TO KACHINA	SOUTHCENTRAL	3	225	365	162%	\$3,616,252	\$2,910,735	80%	NONE (ON WINTER SHUTDOWN)	CONTRACTOR TO RESUME ACTIVITIES AND FINISH THERMO STRIPING	LANE CLOSURE TO PLACE THERMO STRIPING	19-Jun
SR 92 AT FOOTHILLS DRIVE	H826501C	SR 92, FOOTHILLS BLVD	SOUTHCENTRAL	3	285	336	118%	\$3,353,444	\$2,186,404	65%	NONE (ON WINTER SHUTDOWN)	CONTRACTOR TO RESUME ACTIVITIES AND FINISH THERMO STRIPING	LANE CLOSURE TO PLACE THERMO STRIPING	19-Jun
US60, MP301.81 TO 311	H859901C	US60 MP 301.81 - 311	NORTHEAST	4	141	130	92%	\$4,557,677	\$4,131,082	91%	WORK SHUTDOWN - WAITING ON ACFC SEASON	ACFC IN JUNE	NONE	19-Jul
I-8 - MARICOPA TO STANFIELD	F011201C	I-8, 147 - 158.5	SOUTHCENTRAL	4	365	7	2%	\$14,420,214	\$823,535	6%	MOBILIZATION	GUARDRAIL INSTALLATION	INTERMITTENT RIGHT AND LEFT LANE CLOSURES	20-Feb
I-8 - STANFIELD TO BIANCO	F003501C	I-8, 158 - 170.2	SOUTHCENTRAL	4	365	7	2%	\$2,117,243	\$117,200	6%	MOBILIZATION	NONE		20-Feb

DISTRICT MONTHLY REPORT  
MAY 2019

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
KAYENTA - UTAH STATE LINE HIGHWAY	H892901C	US 163	NORTHEAST	5	130	134	103%	\$3,355,556	\$3,434,813	102%	PHASE II CONSTRUCTION COMPLETE	SEEDING ESTABLISHMENT, ACFC, IN WINTER SHUTDOWN	NONE	19-Jun
CHINLE WASH BRIDGE	H849001C	US 160 MP 429	NORTHEAST	5	200	249	125%	\$6,065,103	\$5,764,578	95%	BRIDGE COMPLETE, DEMO OLD ALIGNMENT AND BRIDGE, PAVING TO NEW BRIDGE	GURADRAIL, SEEDING ESTABLISHMENT	NONE	19-Jul
HEBER-HOLBROOK HIGHWAY SR 377	H893001C	SR 377 MP 00.00 TO 33.82	NORTHEAST	5	155	79	51%	\$4,468,698	\$1,190,751	27%	NONE	DIFFERENTIAL MILLING + PAVING	10' WIDTH LANE RESTRICTION, DAILY LANE CLOSURES WITH PILOT CAR OPERATIONS	19-Sep
ST. JOHNS - SANDERS HWY (US191)	H869001C	CEMETERY RD-GENERATING STATION	NORTHEAST	5	210	127	60%	\$4,243,575	\$4,894,979	115%	WORK SHUTDOWN - WAITING ON ACFC SEASON	ACFC IN JUNE	NONE	19-Jul
US 60 - MCNARY	M699701C	SR 260 MP 341.69-360.5	NORTHEAST	5	25	16	64%	\$405,825	\$134,205	33%	WORKING ON PHASE 3	COMPLETION OF PHASE 3	DAILY LANE CLOSURES, ONE LANE IN EACH DIRECTION OPEN	19-Jun
STANFORD DR - SR 61 TO RESA RANCH RD	T004401C	STANFORD RD	NORTHEAST	5	60	15	25%	\$493,656	\$411,336	83%	PAVING	SIGNS AND GUARDRAIL	ONE LANE FLAGGING OPERATION	19-Jul
FLAGSTAFF - HOLBROOK HIGHWAY I-40	H893801C	I-40 MP 268.00 TO 277.60	NORTHEAST	5	160	21	13%	\$9,902,998	\$237,500	2%	NONE	NOXIOUS WEED CONTROL, GUARDRAIL, FENCING	NONE	19-Nov
FLAGSTAFF - HOLBROOK HIGHWAY I-40	H821401C	I-40 MP 235.00 and 359.00	NORTHEAST	5	365	0	0%	\$5,896,610	\$0	0%	NONE	PARTNERING AND PRECON IN MAY	NONE	20-Apr
WINSLOW - KAYENTA HIGHWAY SR 87	M699101C	SR 87 MP 368.12 TO 384.84	NORTHEAST	5	60	0	0%	\$1,049,568	\$0	0%	NONE	PARTNERING IN APRIL	NONE	19-Aug
KAYENTA - UTAH STATE LINE HIGHWAY	H845501C	US 163	NORTHEAST	5	250	30	12%	\$9,508,304	\$262,642	3%	NONE	DRILLED SHAFT WORK ONGOING	NONE	20-Sep
I-40, PARKS TI TO RIORDAN PAVEMENT REHAB	H879501C	I-40, MP 179-191	NORTHCENTRAL	5	335	210	63%	\$13,985,792	\$15,381,516	110%	CHANGE ORDER WORK BEING NEGOTIATED TO REPAIR A BRIDGE DECK JOINT. ANTICIPATE MAY 2019 FOR THIS WORK.	EB RIORDAN BRIDGE DECK JOINT REPLACEMENT	NONE	19-Aug
I-40 SPOT REPAIR, MP190-195	F004301C	I-40, MP190-195	NORTHCENTRAL	5	60	0	0%	\$909,817	\$3,010	0%	PARTNERING WORKSHOP / PRECON MEETING	MILLING AND PAVING BEGINNING IN JUNE	SINGLE LANE CLOSURES	19-Aug
I-40, CATARACT LAKE ROAD TO PARKS TI	H869401C	I-40, MP 162-179	NORTHCENTRAL	5	317	192	61%	\$35,347,806	\$25,576,882	72%	RECONSTRUCT WORK, PPC BRIDGE OVERLAY, GRAN CANYON BLVD RECONSTRUCT	SBS OVERLAY, GUARDRAIL, MILL AND FILL BRIDGE APPROACHES	SINGLE LANE CLOSURES, WB GRAND CANYON BLVD RAMP CLOSURES	19-Oct
I-40/I-17 INTERCHANGE STRUCTURES 1261-1264	H877501C	I-40, MP 195-195.5	NORTHCENTRAL	5	2018 NOV	7/24/2019	#VALUE!	\$10,128,666	\$9,986,387	99%	ALL ACTIVITIES HAVE BEEN COMPLETED EXCEPT, FINAL STABILIZATION, ACFC PAVING, FINAL STRIPING, RUMBLE STRIPS, PAINTING THE BRIDGE, AND PUNCH LIST. CONTRACTOR IS ANTICIPATED TO START IN LATE MAY EARLY JUNE. WORKING ON AN ADDITIONAL CHANGE ORDER FOR PAVING.	WINTER SHUTDOWN THROUGH JUNE 2019	NONE	19-Jul
I-40, BELLEFONT BRIDGES SUPERSTRUCTURE REPLACEMENT	F010601C	I-40, MP 185	NORTHCENTRAL	5	240	34	14%	\$5,850,000.00	\$157,670.00	3%	PARTNERING AND PRECON	SUBMITTALS FROM CONTRACTOR	NONE	19-Nov
METEOR CITY BRIDGE REPLACEMENT	H873501C	I-40, MP 239	NORTHCENTRAL	5	105	0	0%	\$5,588,004	\$116,427	2%	PARTNERING AND PRECON	BRIDGE REPLACEMENT. SHUTDOWN THROUGH END OF MAY	I-40 EB/WB CLOSURE, TRAFFIC DETOUR TO RAMPS	19-Nov
I-40, COTTONWOOD WASH BRIDGES	H872201C	I-40, MP 258	NORTHCENTRAL	5	292	157	54%	\$4,542,338	\$2,807,982	62%	EB DECK REPLACEMENT COMPLETED	WB DECK REPLACEMENT	TRAFFIC SHIFTED TO SHARE EB LANES VIA CROSSOVERS	19-Oct
WEST WINSLOW INDUSTRIAL SPUR BRIDGE DECK REPLACEMENT	H894401C	I-40 SPUR	NORTHCENTRAL	5	320	18	6%	\$2,307,868	\$67,666	3%	PARTNERING AND PRECON	SUBMITTAL PHASE. SETUP BNSF PROTECTION SYSTEM AND BEGIN DEMO	SINGLE LANE WITH SHGNALS OVER BRIDGE	19-Nov
I-40 - TWIN ARROWS TI	H873401C	I-40 / MP 218 - 220	NORTHCENTRAL	5	220	197	90%	\$4,574,000	\$4,725,041	103%	ALL WORK COMPLETE - CHANGE ORDER WORK UPCOMING TO FIX BARRIER RADII	RECONSTRUCT BARRIER WALLS ON EB OFF AND ON RAMPS	NONE	19-Jun

DISTRICT MONTHLY REPORT  
MAY 2019

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
I-17, COUNTY LINE TO I-40	H893401C	1-17 MP 312 - 340	NORTHCENTRAL	5	320	196	61%	\$24,450,000	\$17,005,346	70%	RECONSTRUCT, BASE PAVING TO KACHINA VILLAGE, AND WILLARD SPRINGS BRIDGE REPLACEMENT	PROJECT IN WINTER SHUTDOWN UNTIL LATE MAY / EARLY JUNE 2019	NONE	19-Jul
CITY OF FLAGSTAFF N4TH ST FROM E HUNTINGTON DR	SL73101C	4TH STREET	NORTHCENTRAL	5	110	50	45%	\$596,000	\$247,186	41%	RETAINING WALLS, SOME EMBANKMENT	CONTINUING WITH EXCAVATION, GRADING, AND FUTS PLACEMENT	FUTS CLOSED, BUS STOP RELOCATED	19-Jul
SR179 CHIP SEAL	M699001C	SR179, MP 304-310	NORTHCENTRAL	5	FIXED	7/12/2019		\$718,000	\$41,916	6%	STARTED 5/13. COMPLETED 25% OF CHIP TO DATE. ANTICIPATE COMPLETION BY 5/17	REMAINING 75% OF CHIP SEAL AND FOG	CLOSED LANES, ALTERNATING TRAFFIC WITH PILOT. EXPECT DELAYS.	19-Aug
CITY OF FLAGSTAFF SWITZER ROUNDABOUT	SH51101C	SWITZER & TURQUOISE	NORTHCENTRAL	5	150	149	99%	\$1,388,873	\$903,812	65%	EAST HALF OF ROUNDABOUT. ENCOUNTERED ADDITIONAL UTILITY CONFLICTS	WEST HALF OF ROUNDABOUT, CANYON TERRACE PAVING AND RETAINING WALL	LANES SHIFTED TO WEST, NARROW. BIKE LANE CLOSED	19-Jun
VR BRIDGES 2, 4, & 5	H881201C	I-15 / MP 12	NORTHCENTRAL	5	260	52	20%	\$6,375,000	\$281,546.00	4%	PARTNERING AND PRECON	TRAFFIC SHIFT FOR DEMO WORK AFTER 5/27/19	NONE	20-Mar
MP 96 - PALOMA ROAD	H892201C	YUMA-CASA GRANDE HIGHWAY (I-8)	SOUTHWEST	6	180	179	99%	\$8,581,891.00	\$9,597,577.84	112%	SEEDING ESTABLISHMENT	PROJECT CLOSEOUT	NONE	19-Mar
STATEWIDE PORT OF ENTRY TRUCK SCREENING	F010401C	STATEWIDE	SOUTHWEST	6	550	150	27%	\$4,441,029.00	\$812,829.56	18%	DESIGN KICK OFF MEETING, SUBMITTALS	DESIGN	NONE	21-Jan
SR 72 MP 30 TO JCT US 60	H871101C	JCT SR 95 - HOPE HWY (SR 72)	SOUTHWEST	6	240	67	28%	\$8,333,362.02	\$3,975,778.22	48%	PAVING, FORD WALLS, BARRIER WALLS	PAVING	SINGLE LANE, 10' WIDTH RESTRICTION	19-Dec
SR 72 AT JOSHUA DRIVE	F008301C	JCT SR 95 - HOPE HWY (SR 72)	SOUTHWEST	6	240	31	13%	\$1,149,078.96	\$375,560.81	33%	EARTHWORK	PAVING	SINGLE LANE, 10' WIDTH RESTRICTION	20-Feb
BEACON RD - EAST OF RIVERSIDE DR	F012701C	QUARTZSITE-PARKER-TOPOCK HWY (SR95)	SOUTHWEST	6	235	77	33%	\$9,177,449.71	\$6,847,775.94	75%	GUARDRAIL, PAVING, SLOPE PAVING	GUARDRAIL, DOWN DRAINS, PAVING, STRIPING	SINGLE LANE, 11' WIDTH RESTRICTION	19-Nov
INTERSTATE 8 & INTERSTATE 10 FOG SEAL	M699401C	I-8	SOUTHWEST	6	89	84	94%	\$856,790.38	\$882,428.16	103%	FOG SEAL, STRIPING, PAVEMENT MARKERS	PROJECT CLOSEOUT	NONE	19-May
US 95 & AVE 8E INTERSECTION	H838801C	SAN LUIS-YUMA-QUARTZSITE HWY (US95)	SOUTHWEST	6	150	20	13%	\$1,771,781.41	\$195,796.69	11%	SUBMITTALS, SURVEY	GEO FABRIC, ROADWAY EXCAVATION, CURB & GUTTER, POLE FOUNDATIONS	SINGLE LANE, 11' WIDTH RESTRICTION	19-Oct
STATEWIDE CHIP SEAL	M699301C	US 95 & SE 85	SOUTHWEST	6	136	59	43%	\$1,627,948.14	\$55,479.94	3%	PRECONSTRUCTION SUBMITTALS	FOG SEAL SHOULDERS, CHIP SEAL AND STRIPING	SINGLE LANE ON SR 85, 12' WIDTH RESTRICTION	19-Jul
THOUSAND TRAILS TO I-17	H869901C	SR 260 MP 209	NORTHWEST	6	640	661	103%	\$45,704,162.00	\$47,859,115.55	105%	ALL ACTIVITIES EXCEPT FINAL STRIPING/MARKING	FINAL STRIPING AND PAVEMENT MARKINGS	ONE LANE CLOSED FOR STRIPING	19-Jun
JCT SR 89A TO DEEP WELL RANCH ROAD	H851801C	SR 89 MP 319	NORTHWEST	6	280	183	65%	\$10,361,415.00	\$5,938,924.66	57%	GRADING, CULVERTS, SOUND WALL, CURBS, AB.	SOUND WALLS, STORM DRAIN, AB, PAVING	SHIFT NB TRAFFIC TO NEW PAVEMENT, LANE CLOSURES, NIGHT CLOSURES	19-Aug
MEATH WASH BRIDGE	H872001C	SR 89 MP 357	NORTHWEST	6	200	65	33%	\$2,997,624.00	\$1,526,470.15	51%	DEMILISH EXST BRIDGE, POUR NEW SCOUR PAD/FLOOR	FORM/POUR WALLS	NONE UPCOMING THIS MONTH	19-Aug
HAVILAND REST AREA REHAB	H826301C	I-40 MP 23	NORTHWEST	6	215	384	179%	\$3,623,173.00	\$2,744,263.68	76%	CLEARING AND GRUBBING, SEPTIC TANK WORK, BLOCK WALL, SEEDING, HIGH MAST LIGHTING AND RESTROOM DEMO	CONTINUE PLUMBING AND ELECTRIC, CONTINUE PUMP HOUSE WORK, LANDSCAPE ITEMS, RESTROOM REHAB	EB AND WB REST AREAS ARE CLOSED	19-Aug

**DISTRICT MONTHLY REPORT  
MAY 2019**

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
CYMPO SIGN REPLACEMENT	SH60001C	LPA	NORTHWEST	6	110	91	83%	\$199,625.65	\$186,984.15	94%	SIGNS INSTALLED IN PRESCOTT VALLEY AND YAVAPAI COUNTY	SIGN AND FOUNDATIONS BEING INSTALLED IN PRESCOTT	NONE UPCOMING THIS MONTH	SUMMER 2019
Detrital Wash-Santa Maria Crack Seal	H891601C	US 93 Various Locations	NORTHWEST	6	140	103	74%	\$1,309,549.00	\$484,509.48	37%	CRACK SEAL ON US 93 MP 50-41 AND MP 125-134 SB	CRACK SEAL US 93 MP 162-125 NB AND SB	SB AND NB ONE LANE CLOSURE	19-Jun
WEST SELIGMAN BRIDGES	H894001C	B-40 MP 139	NORTHWEST	6	280	346	124%	\$4,250,251.00	\$3,630,924.63	85%	I40 TIUP BRIDGE DECK AND BARRIER WALLS	I40 TIUP RAMPS MILL AND REPLACE, GUARDRAIL, SLOPE PAVING	RAMP CLOSURES UNTIL THE END OF MAY [EB OFF/WB ON UNTIL 5/24; EB ON WB OFF 5/24-5/30]	19-Jun
BIG JIM WASH BRIDGE	H878001C	US 93 MP 165	NORTHWEST	6	115	106	92%	\$598,888.00	\$553,929.00	92%	ALL CONTRACT WORK HAS BEEN COMPLETED	REMOVE AND REPLACE PAVEMENT ON APPROACHED - CHANGE ORDER WORK	NONE UPCOMING THIS MONTH	19-Jun
MP 82 TO AGUILA	H888301C	US 60 MP 82	NORTHWEST	6	265	119	45%	\$2,346,204.00	\$1,609,332.54	69%	REMOVAL AND REPLACEMENT OF PAVEMENT LOTS IN REJECT	TRAFFIC COUNTERS, CHIP SEAL	LANE CLOSURES WITH PILOT CAR FOR CHIP SEAL OPERATIONS	SUMMER 2019
CENTENNIAL WASH TO AGUILA	H888401C	US 60 MP 62.5	NORTHWEST	6	265	119	45%	\$2,120,203.00	\$1,289,049.50	61%	COATED CHIP SEAL	CHIP SEAL PATCHING AND POSSIBLY SEALING	LANE CLOSURES WITH PILOT CAR/FLAGGERS FOR PATCHING/SEALING	SUMMER 2019
PAULDEN TURN LANES	H891801C	SR 89 MP 336	NORTHWEST	6	165	84	51%	\$1,259,399.00	\$1,334,857.76	106%	ALL WORK EXCEPT ACFC AND FINAL STRIPING	ACFC, FINAL STRIPING	LANE CLOSURES, FLAGGING	19-Jul
WHITE HILLS TO 11TH STREET	H865701C	US 93 MP 28	NORTHWEST	6	225	127	56%	\$9,990,000.00	\$2,420,041.72	24%	STAGING YARD, NOXIOUS WEED REMOVAL AT PIPE EXTENSIONS, COMPLETED NB SHOULDER PAVING	CONTINUE PIPE EXTENSIONS, MILLING AND PAVING MAIN LINE NB AND SB	NB AND SB SHOULDER/LANE CLOSURE	19-Oct
CARROW - STEPHENS	H823201C	US 93 MP 116-119	NORTHWEST	6	450	65	14%	\$31,314,751.00	\$4,929,118.00	16%	PARTNERING/PRECON	CLEARING AND GRUBBING, FENCE WORK AND DIRT WORK ON GOING. STARTING BOX CULVERTS	SHOULDERS CLOSED	19-Nov
YARNELL HILL	H849801C	SR 89 MP 272-276	NORTHWEST	6	110	45	41%	\$1,562,651.85	\$557,482.43	36%	GUARDRAIL REMOVE AND REPLACE	GUARDRAIL AND SPILLWAY REMOVE AND REPLACE	NB, ONE LANE CLOSURE	19-Aug
BAGDAD CHIP SEAL	F004801C	SR 96, SR 97	NORTHWEST	6	80	42	53%	\$2,269,602.05	\$1,818,591.00	80%	CHIP SEAL OPERATION ON SR 97 AND SR 96	STRIPING AND INSTALLING DELINEATORS	SR 96 AND SR 97 MOVING OPERATION, SLOW TRAFFIC	19-Jun
SWANSON AVE: ACOMA TO SMOKETREE	SZ11401C	LOCAL	NORTHWEST	6	115	5	4%	\$1,674,893.54	\$83,500.00	5%	PARTNERING/PRECON AND CONTRACTOR STAGING YARD	TRAFFIC SWITCH AND CONCRETE SIDEWALK REMOVALS	LANE SHIFT, NARROW TRAFFIC LANES	19-Sep
TOPOCK PORT OF ENTRY	F018401C	I-40 MP 3	NORTHWEST	6	170	0	0%	\$1,288,534.50	\$0.00	0%	NONE	PARTNERING/PRECONSTRUCTION MEETING SCHEDULED ON MAY 23RD.	NONE UPCOMING THIS MONTH	20-Feb
MARKHAM WASH -E 40B(WB)	H893301C	I-40 MP 108-123.3	NORTHWEST	6	160	21	13%	\$13,444,444.44	\$0.00	0%	PARTNERING/PRECONSTRUCTION MEETING	PROJECT TO START WORK IN EARLY JUNE	NONE UPCOMING THIS MONTH	19-Nov
I-17 VERDE RIVER BRIDGES	H854401C	I-17 MP 287.84	NORTHCENTRAL	6	240	30	13%	\$1,835,514.00	\$130,405.00		PARTNERING AND PRECON	SUBMITTAL PHASE. PROJECT IN SHUTDOWN UNTIL FALL DUE TO HIGH RIVER FLOWS	NONE	19-Jul
STATEWIDE FOG SEAL	M699601C	VARIOUS	NORTHCENTRAL	4, 5, 6	FIXED	7/26/2019		\$2,763,384.00	\$0.00	0%	PARTNERING AND PRECON	FOG SEAL APPLICATION	SINGLE LANE CLOSURES AND/OR PILOT VEHICLES	19-Aug
CANOA AND SACATON REST AREAS	H821301C	110, 182 & 119, 33	SOUTHCENTRAL	4,2	476	484	102%	\$4,355,955	\$4,759,806	109%	WATER IS TURNED ON TO THE REST AREA; CARETAKERS RESIDENCE; SEEDING	PUNCHLIST ITEMS, DOOR HARDWARE, TOILET ROLL DISPENSERS IN FAMILY RESTROOMS, HAND DRYER INSTLLATIONS, THERMOPLASTIC STRIPING, GENERAL CLEANUP	SOFT OPENING OF CANOA RANCH REST AREA ON MAY 22, 2019	19-May

TOTALS	28081	149176	19%	\$1,927,402,849	\$1,258,590,672	153%
--------	-------	--------	-----	-----------------	-----------------	------