

DISTRICT MONTHLY REPORT
NOVEMBER 2020

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
I-8 MP 82 - 96	F009401C	YUMA-CASA GRANDE HWY (I-8)	SOUTHWEST	1	240	162	68%	\$12,676,839.37	\$13,988,989.25	110%	SEEDING, PUNCHLIST	PUNCHLIST	NONE	20-Nov
I-8 MP 46 - SW OF DATELAND	F009301C	YUMA-CASA GRANDE HWY (I-8)	SOUTHWEST	1	300	232	77%	\$18,765,432.10	\$16,761,688.51	89%	GUARDRAIL, ACFC PAVING	ACFC PAVING, SEEDING	SINGLE LANE, 12' WIDTH RESTRICTION	21-Jan
I-8 AVENUE 36E - MP 46	F009201C	YUMA-CASA GRANDE HWY (I-8)	SOUTHWEST	1	200	16	8%	\$8,711,111.11	\$521,955.68	6%	REMOVAL ITEMS, CLEAR & GRUBBING	SHOULDER PAVING	SINGLE LANE, 12' WIDTH RESTRICTION	21-Jun
I-8 & I-10 HORIZONTAL CURVE WARNING SIGNS	F021301C	STATEWIDE I-8 & I-10	SOUTHWEST	1	160	26	16%	\$367,674.96	\$200,405.50	55%	MARKING LOCATIONS, INSTALLING FOUNDATIONS	SIGN POST INSTALLATION	NONE	21-Apr
I-10 TYSON WASH BRIDGES EB #791 & WB #792	H863001C	EHRENBERG- PHOENIX HWY (I-10)	SOUTHWEST	1	80	27	34%	\$1,156,243.48	\$711,853.08	62%	TEMPORARY CONCRETE BARRIER, STRUCTURAL CONCRETE, REINFORCING STEEL	STRUCTURAL EXCAVATION, SCOUR PADS	NONE	20-Dec
FARMERS BRIDGE	T016701C	LA PAZ COUNTY	SOUTHWEST	1	215	3	1%	\$1,273,127.10	\$67,755.46	5%	MOBILIZATION, PIP INSTALLATION, CONCRETE KEEPER WALL INSTALLATION	ERECTING TEMPORARY PLATFORM FOR BRIDGE BARRIER & DECK WORK	BRIDGE CLOSED	21-Apr
SR 95 YUMA REGION BASE CONTRACT	F031801C	QUARTZSITE - PARKER - TOPOCK HWY SR 95	SOUTHWEST	1	120	3	3%	\$980,000.00	\$33,166.40	3%	REMOVALS, CONCRETE RAMPS	CONCRETE DRIVEWAYS, REMOVALS, CONCRETE RAMPS	NONE	21-Mar
SR 69 AND SPRING LANE	F026901C	SR 69 MP 265	NORTHWEST	1	85	33	39%	\$569,280.75	\$230,771.31	41%	REMOVALS, CATTLE GUARD, GRADING, PAVING, SIGNAL FOUNDATIONS/CONDUIT	LONG LEAD PROCUREMENT OF SIGNAL POLES	NONE	21-Apr
MARKHAM WASH - E 40B(WB)	H893301C	I-40 MP 108-123.3	NORTHWEST	1	210	312	149%	\$13,444,444.44	\$12,136,846.15	90%	RUMBLE STRIPS	NONE	NONE	FALL 2020
CARROW - STEPHENS	H823201C	US 93 MP 116-119	NORTHWEST	1	450	426	95%	\$31,314,751.00	\$30,893,944.96	99%	BOX CULVERTS, SUBGRADE WORK, FENCING, PIPE WORK, EARTHWORK, PAVING	INSTALLATION OF SIGNS, RUMBLESTRIP INSTALLATION	NONE	20-Dec
ELEVENTH ST TO WINDY POINT RD	H865801C	US 93 MP 38	NORTHWEST	1	210	238	113%	\$12,227,249.80	\$12,369,652.27	101%	PAVING AND ACFC IS COMPLETE OTHER THAN THE WORK AT PIERCE FERRY	PIERCE FERRY SAFETY IMPROVEMENTS	DETOUR AT PIERCE FERRY DURING CROSSOVER PAVING	20-Oct
PIERCE FERRY RD	T009501C	Pierce Ferry Rd.- Lloyd st. t	NORTHWEST	1	140	130	93%	\$1,742,759.37	\$1,623,541.13	93%	PAVING FOR PEDESTRIAN PATH, CONCRETE SIDEWALK AND DRIVEWAYS, ROADWAY PAVING, CHIP SEAL	THERMOPLASTIC STRIPING	SHOULDER CLOSURES/LANE CLOSURES	20-Nov
OLD KINGMAN HWY - UNION PASS	F016401C	SR 68 MP 8.5-11.2	NORTHWEST	1	154	73	47%	\$999,999.00	\$399,885.23	40%	SETTING UP STAGING YARD AND GRADING FOR NEW GUARDRAIL END TREATMENT PADS	GUARDRAIL INSTALLATION AND MEDIAN CABLE BARRIER	SHOULDER CLOSURES/LANE CLOSURES	21-Feb
ACOMA BLVD AT PIMA DR NORTH	T020201C	LOCAL LAKE HAVASU	NORTHWEST	2	270	73	27%	\$304,000.00	\$12,189.72	4%	PARTNERING AND PRECONSTRUCTION MEETING, MATERIAL ORDERED	INSTALLATION OF SIGNAL JANUARY 2021	NONE	21-Apr
COURTWRIGHT AND PIERCE FERRY RD	T017501C	LOCAL MOHAVE	NORTHWEST	2	90	22	24%	\$522,600.32	\$299,592.71	57%	RUMBLE STRIPS ON PIERCE FERRY RD AND COURTWRIGHT	THERMOPLASTIC STRIPING	NONE	20-Dec
WINDY POINT RD TO MINERAL PARK	H865901C	US 93 MP 48	NORTHWEST	2	0	31	#DIV/0!	\$7,377,460.17	\$412,407.95	6%	PARTNERING AND PRECONSTRUCTION MEETING	CLEARING AND GRUBBING, SHOULDER WORK, PIPE AND BOX EXTENSION	RIGHT SHOULDER CLOSED	21-Jun

DISTRICT MONTHLY REPORT
NOVEMBER 2020

AZTEC ROAD TO BULLHEAD CITY PARKWAY	F014601C	US 95 MP 238.5	NORTHWEST	2	115	27	23%	\$1,748,305.00	\$69,500.99	4%	PARTNERING AND PRECONSTRUCTION MEETING	PLACING ADA RAMPS, CONCRETE MEDIAN, MICOSEAL PLACEMENT	LANE CLOSURES DURING NIGHTWORK	21-Mar
7TH STREET TO AVIATION WAY	F020901C	US 95 MP 249	NORTHWEST	2	60	27	45%	\$533,976.26	\$243,984.27	46%	ADA SIDEWALK RAMPS COMPLETE	CONCRETE MEDIAN AND FOG SEAL PLACEMENT	LANE CLOSURES DURING NIGHTWORK	20-Dec
I-10 RUTHRAUFF TRAFFIC INTERCHANGE	H848001C	I10, 252	SOUTHCENTRAL	2	690	\$306	44%	\$78,995,365	\$36,254,992	46%	EB I-10 PCCP MAINLINE PAVING, EB EARTHWORK, EB I-10 BRIDGE DECK, EB MSE WALLS	WB I-10 DEMO, WB EARTHWORK, UPRR BRIDGE GIRDERS AND DECK, MSE WALL ON RUTHRAUFF	EB & WB TRAFFIC ON NEWLY CONSTRUCTED EB I-10 ALIGNMENT	21-Dec
SANTA CRUZ COUNTY CHIP SEAL DIRET ROADS	T023201C	SANTA CRUZ COUNTY	SOUTHCENTRAL	2	30	\$19	63%	\$714,530	\$681,270.90	95%	ALL WORK COMPLETE	PROJECT CLOSEOUT	N/A	20-Nov
I-19 - AJO WAY, PH. II	F013201C	I19, 62	SOUTHCENTRAL	3	715	\$713	100%	\$31,991,712	\$34,249,396	107%		N/A	N/A	20-May
SR-87 SIGNALS	F019001C	SR-87	SOUTHCENTRAL	3	240	\$205	85%	\$1,197,488	\$860,572	72%	NA	INSTALL UNDERGROUND FOR THE TRAFFIC SIGNALS	NONE	20-Dec
SR 77 WILLOW SPGS RD TO OLD 77	F003401C	SR-77	SOUTHCENTRAL	3	90	\$90	100%	\$2,210,477	\$2,246,831	102%				
PEART RD: JIMMIE K-AVENDIA EIL.	T018001C	Local	SOUTHCENTRAL	3	135	\$115	85%	\$113,369	\$98,527	87%				
SR 189, INTERNATIONAL BORDER TO GRAND AVE	H804501C	SR-189, I-19	SOUTHCENTRAL	3	548	\$157	29%	\$82,146,114	\$21,398,858	26%	RAMP EN DRILLED SHAFTS NOW DONE, SOME COLUMNS ARE POURED FOR RAMP EN, MARIPOSA BRIDGE ABUTMENTS AND DRILLED SHAFTS NEARLY COMPLETE.	FROM SOUTH END TO LA QUINTA AND INCLUDED THE ROUNDABOUT AT TARGET RANGE RD.	TRAFFIC SHIFTED TO CENTER LANES EAST OF FRANK REED ROAD. OUTSIDE LANE CLOSURES UPCOMING FROM SOUTH END TO LA QUINTA.	21-Sep
I-19/EL TORO RD BRIDGES	F000401C	MP 45.88	SOUTHCENTRAL	4	571	\$471	82%	\$5,978,331	\$5,456,282	91%	PHASE II NB I-19 BRIDGE DECK CONSTRUCTION COMPLETED & OPEN TO TRAFFIC.	PHASE III SB I-19 BRIDGE DECK UNDER CONSTRUCTION INCLUDING BARRIER AND PAVING THE APPROCHES.	NONE	20-Jan
SR 86 - FRESNAL TO MP 123.9	H846901C	SR 86, 120.5-123.9	SOUTHCENTRAL	4	440	\$429	98%	\$13,870,714	\$13,110,709	95%	RAILBANK PROTECTION; RIPRAP, ROCK MULCH, SEEDING COMPLETED, FINAL STRIPING (THERMOPLASTIC) (COMPLETED)	LANDSCAPE ESTABLISHMENT (IN PROGRESS) & PUNCH LIST ITEMS.	NONE	20-Oct
I-10 VAIL RD. TI UP EB 744 MOUNTAIN	F003301C	I-10,	SOUTHCENTRAL	4	550	\$479	87%	\$3,658,776	\$3,751,177	103%	MOUNTAIN VIEW BRIDGE COMPLETE WENTWORTH BRIDGE COMPLET	PLACE MOUNTAIN VIEW BARRIER	NONE	20-Sep
SR86-MP88 - QUIJOTOA	F015901C	SR86 88.25-90.37	SOUTHCENTRAL	4	105	\$10	10%	\$1,030,000	\$198,288	19%	CLEARING AND GRUBBING	INSTALL GUARDRAIL	PILOT VEHICLE OPERATION	20-Dec
I-10 HOUGHTON ROAD	H888701C	274 - 276	SOUTHCENTRAL	4	450	\$0	0%	\$23,427,902	\$0	0%	PARTNERING WAS HELD	CLEAR AND GRUB	RAMP CLOSURES SCHEDULED TO START AUGUST 31, 2020	21-Dec
SR-389 SHORT CREEK SCOUR	F000801C	SR-389 MP 2	NORTHCENTRAL	5	280	202	72%	\$2,172,256	\$2,352,137	108%	BRIDGE DECK WORK COMPLETE	PLACE RIP RAP AND GABION BASKETS IN DRAINAGE BOTTOM	ROADWAY OPEN TO TRAFFIC IN BOTH LANES	20-Sep
SR-64 PAVING / PIPELINE RD TO AIR PARK	F008901C	SR-64 MP205 - 213	NORTHCENTRAL	5	130	128	98%	\$5,853,037	\$5,610,375	96%	BOX AND PIPE EXTENSIONS COMPLETE. AND SLOPE FLATTENING IS COMPLETE. SEEDING COMPLETE. ALL PAVING IS COMPLETE. ALL STRIPING COMPLETE.	PROJECT COMPLETE	NO TRAFFIC RESTRICTIONS	20-Aug
I-40 TOWNSEND-WINONA BRIDGE DECK REPLACEMENT	F010801C	I-40 TOWNSEND-WINONA BRIDGE	NORTHCENTRAL	5	215	138	64%	\$3,881,894	\$3,178,511	82%	INITIAL GIRDER REMOVAL COMPLETE AND NEW GIRDERS ARE IN PLACE. BEARING PADS ARE INSTALLED. DECK IS FORMED AND BIDWELL SET. EAST HALF OF THE BRIDGE IS COMPLETE. WEST HALF OF BRIDGE DECK COMPLETE. ALL BARRIER WALLS COMPLETE. DECK GROOVED AND SEALED. INTERECTIONS PAVED. TRAFFICE SIGNALS REMOVED.	PROJECT IS NOW IN WINTER SHUTDOWN. I-40 MAINLINE REPAIRS SCHEDULED FOR SPRING 2021.	NONE	21-Apr

DISTRICT MONTHLY REPORT
NOVEMBER 2020

RIORDAN ATSF RR OP EB/WB SCOUR	F015101C	I-40 MP 190	NORTHCENTRAL	5	65	62	95%	\$359,631	\$356,846	99%	PROJECT COMPLETE.	NONE - PROJECT COMPLETE.	NONE	20-Sep
VIRGIN RIVER BRIDGES 2, 4, & 5	H881201C	I-15 / MP 12	NORTHCENTRAL	5	322	329	102%	\$6,375,000	\$6,743,415.46	106%	ALL BRIDGE WORK COMPLETE. ADD'L WORK ON BRIDGE 7 TO BE COMPLETED VIA CHANGE ORDER	COVER ALL "WIDE LOAD DETOUR" TRAIL BLAZER SIGNS	NONE	20-Oct
I-17, COUNTY LINE TO I-40	H893401C	1-17 MP 312 - 340	NORTHCENTRAL	5	320	330	103%	\$24,450,000	\$25,758,906	105%		PROJECT COMPLETE	NONE	20-Nov
CITY OF FLAGSTAFF SWITZER ROUNDABOUT	SH51101C	SWITZER & TURQUOISE	NORTHCENTRAL	5	161	276	171%	\$1,388,873	\$1,445,757	104%	ALL MAJOR WORK COMPLETE.	NONE	NONE	20-Sep
US-180 B40 - ASPEN AVE	F006001C	US-180 MP 215	NORTHCENTRAL	5	Fixed Date	117	#VALUE!	\$1,135,740	\$993,813	88%	SIDEWALK AND EXISTING LANDSCAPING REMOVED. DRAIN PIPE INSTALLED. CATCH BASIN POURED. TRAFFIC SIGNALS SWITCHED OUT. RETAINING WALL COMPLETE. STAIRS MODIFIED. NEW CURB & GUTTER POURED. NEW SIDEWALK POURED. ALL PCCP HAS BEEN PLACED. ALL ADA RAMPS POURED.	FINAL STRIPING. PUNCH LIST ITEMS.	US-180 WILL BE REDUCED TO ONE NB & ONE SB LANE	20-Nov
HORSESHOE BEND LEFT TURN LANE	F023701C	US-89	NORTHCENTRAL	5	85	33	39%	\$892,803	\$398,989	45%	CONTRACTOR STARTED WORK ON 05 OCTOBER. ALL EARTHWORK COMPLETE. ALL PAVING COMPLETE.	CEMENT STABILIZED SHOULDER MATERIAL AND TEMP STRIPING. THEN WINTER SHUTDOWN.	US-89 REDUCED TO ONE LANE (WITH FLAGGERS) DURING DAYLIGHT HOURS MON - THURS.	21-Jun
US180 PAVEMENT PRESERVATION	F004401C	US180, NF151 to NF223J	NORTHCENTRAL	5	130	96	74%	\$2,956,302	\$2,770,450	94%	ALL WORK COMPLETED	NONE	NONE	20-Sep
SR89A, SEDONA CITY LIMITS - BEAR HOWARD DR	F004701C	SR 89A, 374 - 387	NORTHCENTRAL	5	214	204	95%	\$8,270,015	\$8,473,081	102%	ALL CONSTRUCTION ACTIVITIES ARE COMPLETED.	GUARDRAIL REPAIRS-CHANGE ORDER WORK	ONE LANE CLOSURES NEEDED FOR CO WORK	20-Nov
SR89A SPUR OVER PASS (MCCONNELL ROAD BRIDGE)	H877901C	SR 89A SPUR	NORTHCENTRAL	5	11/20/2020	FIXED END	#VALUE!	\$6,299,733.68	\$5,986,245.22	95%	ALL WORK COMPLETED EXCEPT PED RAIL AND FINAL STRIPING	PED RAIL, PUNCH LIST, AND FINAL EPOXY STRIPING ON MCCONNELL DUE TO MILL AND FILL	NONE	20-Nov
I-40, BUTLER AVE TIOP AND 4TH STREET TIUP	H881501C	I-40, MP 198.1 - MP 200.0.	NORTHCENTRAL	5	11/3/2020	FIXED END	#VALUE!	\$14,431,825	\$14,497,512	100%	ALL CONSTRUCTION ACTIVITIES ARE COMPLETED.	BUTLER AVENUE-FIRE DAMAGE CHANGE ORDER WORK	ONE LANE CLOSURE NEEDED FOR CO WORK	20-Nov
B40, RIO DE FLAG BRIDGE	H890501C	B40, MP 196.08	NORTHCENTRAL	5	10/31/2021	FIXED END	#VALUE!	\$4,942,894	\$0	0%	PARTNERING AND PRECONSTRUCTION CONFERENCE	MEDIAN REMOVAL, RETAINING WALL CONSTRUCTION, AND DRILLED SHATS	SINGLE LANE CLOSURES FOR MEDIAN REMOVAL, MAINTAIN 2 LANES EACH DIRECTION AFTER WITH US180 AND SANTA FE AVE EB LEFT TURN LANES CLOSED FOR RETAINING WALL WORK (TRAFFIC SHIFTED TO NORTH)	20-Oct
TWO GUNS/ & METEOR CRATER TIUP	F015201C	I-40 MP 230 - 234	NORTHCENTRAL	5	275	140	51%	\$4,272,377	\$1,949,850	46%	TWO GUNS BRIDGE DECK DEMO, TWO GUNS BRIDGE BEARING PADS INSTALLED, TWO GUNS BRIDGE DECK, TWO GUNS ASPHALT PAVING.	WO GUNS CONCRETE BARRIER AND GUARDRAIL. STRIP TWO GUNS FALSEWORK. METEOR CRATER DEMO	TWO GUNS BRIDGE CLOSED	21-May
I-17 VERDE RIVER BRIDGES	H854401C	I-17 MP 287.84	NORTHCENTRAL	5	240	235	98%	\$1,835,514.00	\$130,582.44	7%	DEWATERING PLAN AND VERDE RIVER PROTECTION PLAN	ANTICIPATE RE-ADVERTISING THE PROJECT FOR CONSTRUCTION IN FY21	NONE	TBD
BABBITTS TANK WB & BUFFALO RANGE ROAD TIOP	H892801C	I-40/MP 224-225	NORTHCENTRAL	5	150	141	94%	\$3,472,182	\$3,378,080	97%	BABBITTS TANK BRIDGE DECK DEMO, BABBITTS TANK NEW DECK, BUFFALO RANGE PPC REPAIR EB AND WB, DETOUR REMOVAL, MEDIAN GRADING AND SEEDING, PAVING APPROACHES FOR PHASE I.	PAVE APPROACHES PHASE II. ACFC IN MARCH.	EB AND WB I-40 REDUCED TO 1 LANE	20-Oct
WEST WINSLOW INDUSTRIAL SPUR BRIDGE DECK REPLACEMENT	H894401C	I-40 SPUR	NORTHCENTRAL	5	320	310	97%	\$2,307,868	\$2,274,102	99%	ALL WORK COMPLETE. SEED ESTABLISHMENT COMPLETE.	FINAL ACCEPTANCE	NONE	20-Nov
COLCORD RD BRIDGE 11465	T008701C	COLCORD RD	NORTHCENTRAL	5	7/28/1900	147	70%	\$932,408	\$976,214	105%	ALL WORK COMPLETE	SEED ESTABLISHMENT	NONE	20-Dec
ADOT18-203922: CITY OF GOODYEAR	SH60701P	LPA- GOODYEAR	CENTRAL	5	365	0	0%	\$135,777.96	\$0.00	0%	N/A	SECOND SHIPMENT BEING INSTALLED.	N/A	20-Dec
CITY OF AVONDALE: VAN BUREN ST; AGUA FRIA	SL73801C	LPA-AVONDALE	CENTRAL	5	200	200	100%	\$2,432,373.30	\$1,284,242.95	53%	PATHWAY PAVING COMPLETE.	UTILITY RELOCATIONS ONGOING.	NORTH SHOULDER TO BE CLOSED PERIODICALLY ON VAN BUREN ST.	20-Dec
CITY OF AVONDALE	SZ07801C	LPA- AVONDALE	CENTRAL	5	215	201	93%	\$1,311,176.50	\$1,353,571.86	103%	N/A	UTILITY WORK ONGOING--EXPECTED COMPLETION BY END OF NOVEMBER.	N/A	20-Nov
PINAL COUNTY-GERMANN RD; MERIDIAN RD	T005601C	LPA- PINAL	CENTRAL	5	115	127	110%	\$1,637,643.86	\$1,737,287.48	106%	THERMOPLASTIC.	PUNCHLIST & FINAL WALK THROUGH.	DETOUR & CLOSURE.	20-Oct
CITY OF GLENDALE: CAMELBACK RD TO 51ST AVE	T007601C	LPA-GLENDALE	CENTRAL	5	250	203	81%	\$1,092,787.80	\$531,762.91	49%	INSTALLED 8X NO 7 PULL BOXES. DIRECTIONALLY DRILLED 162 LF OF HDPE CONDUIT.	PULL PROJECT FIBER OPTIC TRUNKLINE & INSTALLED PROJECT CAMERA EQUIPMENT.	N/A	21-Jan

DISTRICT MONTHLY REPORT
NOVEMBER 2020

GILBERT PED BRIDGE OVER UPRR	T011801C	LPA-GILBERT	CENTRAL	6	280	171	61%	\$3,477,777.00	\$1,590,337.56	46%	PIER WALLS & DECK SHORING.	DECK POUR.	N/A	21-Feb
BOB STUMP MEMORIAL PKWY: SR303 - NORTHERN AVE TO US 60	F000601C	SR303	CENTRAL	6	140	140	100%	\$4,360,420.00	\$4,192,906.28	96%	N/A	N/A	N/A	20-Aug
CASA GRANDE HWY (I-10): SR587- SR387	F011301C	SR587	CENTRAL	6	315	211	67%	\$15,637,027.75	\$14,934,469.00	96%	FINAL OVERLAY COURSE, AR-ACFC COMPLETE.	SR387 CROSSROAD MILL & FILL. LOOP CUT INS.	LANE CLOSURES ONGOING.	21-Feb
CORDES JCT HWY- CENTRAL AVE BRIDGE	F011501C	VAR LOC	CENTRAL	6	565	211	37%	\$13,531,032.87	\$6,183,857.02	46%	MSE WALL CONSTRUCTION, SB GIRDER ERECTION, SB BRIDGE DECK PLACEMENT.	ANCHOR AND APPROACH SLABS.	RIGHT LANE CLOSURES ON NB & SB I-17.	21-Nov
PIMA FWY, SR101L: I-17 - PIMA RD	F012101C	SR101L	CENTRAL	6	640	624	98%	\$184,835,000.00	\$158,151,109.48	86%	INSTALLATION FOR CONDUIT FOR ITS/LIGHTING. INSTALLATION OF FIBER. INSTALLATION/RELOCATION OF RAMP METERS.	INSTALL LIGHT WEIGHT SOUND WALLS AT CAP CANAL EB, CAP BASIN/LOW FLOW & BRIDGE.	CAVE CREEK RD CLOSURES NIGHTLY THRU 11/2020.	21-Sep
CORDES JCT HWY-PEORIA AVE TO GREENWAY RD	F015501C	VAR LOC	CENTRAL	6	680	351	52%	\$29,620,020.20	\$10,132,996.74	34%	PEORIA SIDEWALK RAMP 90% COMPLETE.	CACTUS INTERSECTION PIPE INSTALLATION.	WEEKEND TI OFF RAMP RESTRICTIONS.	21-Nov
SUPERSTITION FWY- US60 AT GILBERT	F025101C	US60	CENTRAL	6	260	13	5%	\$1,742,678	\$43,130	2%	PARTNERING/PRECON HELD. PHASE 1 PROCUREMENT TIME COMMENCED ON 10/21/2020.	PHASE 2 CONSTRUCTION NOT ANTICIPATED UNTIL JUNE 2021.	N/A	21-Nov
PHOENIX-CORDES JCT HWY: I-17 PINNACLE PEAK RD TI	H738301C	I-17	CENTRAL	6	635	680	107%	\$50,069,219	\$43,684,485	87%	PCCP PAVING AT HAPPY VALLEY RAMP B. SHIFTING I-17 NB TRAFFIC TO NEW RAMP B & CONNECTING FRONTAGE RD.	SIGN INSTALLATION. PUNCHLIST & FINAL STRIPING.	N/A	20-Dec
SUPERIOR-GILA COUNTY LINE	F016501C	US 60	SOUTHEAST	6	205	228	111%	\$8,146,153	\$8,521,215	105%	PARTNERING - GUARDRAIL, MAINLINE AND ACFC PAVING	CLEAN-UP	CURRENTLY OPEN TO TRAFFIC	20-Sep
GILA RIVER BRIDGE #20151	H841601C	SR77	SOUTHEAST	6	440	321	73%	\$12,572,753	\$10,065,865	80%	HALF OF DECK REMOVED - DRILLED SHAFTS AND GIRDERS ON HALF HALF OF DECK POURED	STARTING SECOND HALF OF BRIDGE, DECK REMOVAL AND DRILLING SHAFTS	REDUCED TRAFFIC LANE DOWN TO ONE LANE WITH THE NORTHBOUND LANE BEING CLOSED INSTALLED SIGNAL.	20-Apr
PINTO CREEK BRIDGE #351	H824301C	US 60, MP238	SOUTHEAST	6	500	345	69%	\$22,751,059	\$15,368,023	68%	SHAFTS AND COLUMNS	RETAINING WALLS AND ABUTEMENTS	PERIODIC FLAGGING	20-Jul
JIM CAMP & COTTONWOOD WASH BRDGS	H893901C	US 180 325.5	NORTHEAST	6	201	157	78%	\$3,293,381	\$3,373,596	102%	SEEDING ESTABLISHMENT	NONE	NONE	20-Dec
W. OF RIM TANK - W. OF CANYON DAY	F011701C	SR 73 MP 324-330	NORTHEAST	6	113	109	96%	\$2,268,313	\$2,470,832	109%	ALL DONE	NONE	NONE	20-Sep
SALT RIVER CANYON TO CIBECUE	F015601C	US 60 MP 298.3-312.7	NORTHEAST	6	134	130	97%	\$831,802	\$727,236	87%	FENCING	NONE	NONE	20-Nov
40TH ST - JCT SR61	F016801C	US 60 MP 343.6-352.8	NORTHEAST	6	110	117	106%	\$4,598,700	\$4,409,072	96%	ALL DONE	NONE	NONE	20-Sep
BLACK CREEK EB & WB AND HOUCK BRDGS	F008801C	I-40 MP 347	NORTHEAST	6	396	178	45%	\$5,662,000	\$1,577,600	28%	DECK POURED	BARRIER WALL	X-ROAD CLOSED	20-Nov
MAINLINE RD - OVERGAARD	F003801C	SR 260 MP 302.7-310.05	NORTHEAST	6	120	116	97%	\$3,884,665	\$3,842,178	99%	ALL DONE	NONE	NONE	20-Aug
METEOR CRATER & PAINTED CLIFFS REST AREAS	H821401C	I-40 MP 235.00 and 359.00	NORTHEAST	6	365	504	138%	\$12,408,000	\$9,011,830	73%	PUNCHLIST AT PAINTED CLIFFS COMPLETED	POSSIBLE RESTART ON JAN 4TH; WAITING FOR SCHEDULE FROM CONTRACTOR	NONE	TBD
KAYENTA - UTAH STATE LINE HIGHWAY	H845501C	US 163	NORTHEAST	6	264	268	102%	\$9,508,304	\$10,016,813	105%	EROSION CONTROL BASKETS	SEEDING AND PUNCHLIST	NONE	20-Nov
CEDER CREEK-FORT APACHE	F021701C	SR 73 MP 314	NORTHEAST		110	13	12%	\$422,000	\$59,000	14%	PIPE EXTENSIONS	PIPE EXTENSIONS	NONE	20-Apr
ST. JOHNS - SANDERS HIGHWAY	F015001C	US191	NORTHEAST		145	32	22%	\$2,523,000	\$651,000	26%	CBC FLOORS - PHASE I	CBC WALLS & DECK	11' WIDTH ONE LANE WITH TEMPORARY SIGNAL	20-Apr
LITTLE COLORADO RIVER BRIDGE	H826901C	SR 260 MP 394	NORTHEAST		154	72	47%	\$795,000	\$424,541	53%	SCOUR SLAB & CBC EXTENSIONS	SHOTCRETE	NONE	20-Apr

TOTALS	151490	13465	1125%	\$855,828,449	\$610,898,857	140%
--------	--------	-------	-------	---------------	---------------	------