

District Monthly Reports
July 2017

Project Name	Location	ADOT District	Board District	Contract Time			Project Dollars			Completed Activities	Up-Coming Activities	Major Traffic Changes	Estimated Completion
	Route and Mile Post			Contract Time Days	Time Used Days	% Complete	Contract \$	\$ Spent	% Spent	(paving, bridge forming, sign installation, other)	(paving, bridge forming, sign installation, other)	(long term lane closers, traffic switches, new signals or roundabouts, other)	(year/month)
CITY OF PEORIA: 75TH AVE & CACTUS RD	LPA- PEORIA	CENTRAL	1	365	24	7%	\$6,134,773	\$105,944	2%	OUTSIDE CURB REMOVALS.	WATERLINE INSTALLATION	N/A	18-Jun
CITY OF PEORIA: 75TH AVE & PEORIA AVE	LPA- PEORIA	CENTRAL	1	365	24	7%	\$5,136,905	\$100,877	2%	TEMPORARY SIGN POLE INSTALLATION	WATERLINE INSTALLATION	N/A	18-Jun
SRPMIC/ALMA SCHOOL RD, MCDONALD RD	LPA - SALT RIVER PIMA	CENTRAL	1	150	392	261%	\$3,069,921	\$4,194,206	137%	LANDSCAPE STABILIZATION, PERMANENT EROSION.	PERMANENT STRIPING & SIGN INSTALLATION.	N/A	17-Jul
CITY OF LITCHFIELD PARK	LPA - LITCHFIELD	CENTRAL	1	365	365	100%	\$156,304	\$0	0%	N/A	FIELD OFFICE WORKING ON CLOSEOUT.	N/A	17-May
TOWN OF PARADISE VALLEY: VAR LOC	LPA-PARADISE VALLEY	CENTRAL	1	365	165	45%	\$73,440	\$18,692	25%	SECTIONS 10 & 11- SIGNS COMPLETED & INSPECTED.	TOWN OF PARADISE VALLEY INSTALLING SIGNS IN SECTION 7.	N/A	17-Sep
SALT RIVER PIMA-MARICOPA INDIAN	LPA - SALT RIVER	CENTRAL	1	80	92	115%	\$739,515	\$839,682	114%	SUBSTANTIAL COMPLETION	FINAL PUNCHLIST: REPLACE CRACKED SIDEWALK PANELS, REPAIR INCORRECTLY INSTALLED TRUNCATED DOMES &	N/A	17-Jun
CITY OF GLENDALE: 65TH AVE & BETHANY HOME RD	LPA-GLENDALE	CENTRAL	1	140	16	11%	\$236,903	\$6,250	3%	CONTRACT TIME STARTS 6/21/17.	PARTNERING/PRE-CON SCHEDULED FOR 6/21/17	N/A	18-Jan
CITY OF AVONDALE: DYSART RD; RANCHO SANTA FE BLVD	LPA - AVONDALE	CENTRAL	1	85	156	184%	\$502,807	\$535,770	107%	CONTRACTOR COMPLETED PULLING FIBERS AND SPLICING IT.	TERMINATION OF FIBER IN THE FIRE STATION.	N/A	17-Aug
US60 GRAND AVE /THUNDERBIRD RD	US 60, MP 146	CENTRAL	1	367	365	99%	\$4,346,135	\$4,214,367	97%	SUBSTANTIAL COMPLETION	LANDSCAPING ESTABLISHMENT PHASE II ONGOING.	N/A	17-Jun
I-10 / 303L TI PHASE II	L303 / I-10, MP 125	CENTRAL	1	600	508	85%	\$63,480,562	\$60,221,843	95%	WS BRIDGE NORTHSIDE ANCHOR/APPROACHES/BARRIER/DECK JOINTS	WS FRAME 2 GRADING, REMOVE DIRT FROM FCMC CHANNEL.	N/A	17-Oct
I-10/SR 303L T.I. PHASE I LANDSCAPE	L303 / I-10, MP 125	CENTRAL	1	365	320	88%	\$5,946,257	\$5,538,632	93%	PH II LANDSCAPE INSPECTION #6.	PH II LANDCAPE INSPECTION #7.	None	17-Dec
SANTAN FWY: SR 202/DOBSON RD TO RAY RD (FMS)	L202, MP 40 - 50	CENTRAL	1	240	250	104%	\$3,433,954	\$3,335,588	97%	ALL ACTIVITIES COMPLETED.	N/A	N/A	17-Jun
I-10: VARIOUS LOCATIONS	I-10-VARIOUS	CENTRAL	1	250	100	40%	\$1,482,424	\$606,676	41%	INSTALLATION OF ALL CONDUITS, FOUNDATIONS OF ALL CCTVS & CABINET FOUNDATIONS,.	PERFORMING FORCE ACCOUNT WORK OF REPLACE PULL BOXES AND LIDS.	N/A	18-Feb
CORDES JCT HWY I-17, 19TH AVE TIOP #717	I-17, MP 197.97	CENTRAL	1	90	54	60%	\$520,950	\$311,191	60%	ALL ACTIVITIES COMPLETED.	N/A	N/A	Completed
CORDES JCT HWY I-17, JEFFERSON ST UP #554	I-17, MP 199.56	CENTRAL	1	90	48	53%	\$72,916	\$63,090	87%	ALL ACTIVITIES COMPLETED.	N/A	N/A	Completed
CORDES JCT HWY I-17, 19TH AVE-ARIZONA CANAL TR	I-17, MP 198 - MP 209	CENTRAL	1	300	290	97%	\$9,827,000	\$8,983,639	91%	BRIDGE FENCE REPLACEMENT. MAINLINE AR-ACFC.	AR-ACFC PAVING AT I-10/I-17 STACK INTERCHANGE. FINAL STRIPING.	N/A	17-Aug
I-10, I-17,US60,SR51:MARICOPA COUNTY	VARIOUS	CENTRAL	1	200	181	91%	\$1,506,942	\$1,201,983	80%	INSTALLATION OF NEW 222 DETECTOR CARDS.	N/A	N/A	17-Jul
SOUTH MTN FWY: SR 202	L202, MP 56 - 78	CENTRAL	1	1350	501	37%	\$916,549,178	\$231,164,003	25%	GIRDERS SET AT 17TH AVE AND 40TH ST	BUILDING EMBANKMENT NORTH & SOUTH OF BROADWAY RD.		19-Nov
MARICOPA COUNTY HWYS		CENTRAL	1	300	36	12%	\$2,954,003	\$172,722	6%	CONTRACTOR MOBILIZED TO PROJECT SITE, SECTION 11 (I-10, BROADWAY CURVE).	CONTRACTOR MOBILIZING TO SECTION 12 (EB I-10, SOUTHERN AVE, US 60 TI).	N/A	18-Jul
I-10 HOUGHTON SIGNALS	I-10	SC	2	150	31	21%	\$350,741	\$33,591	10%	CONDUIT INSTALLED, POLE FOUNDATIONS INSTALLED	SIGNAL POLE INSTALLATION, ELECTRICAL WORK, RAMP WIDENING	DAILY LANE CLOSURES	17-Oct
I-19, AJO WAY TI	I19	SC	2	700	508	73%	\$40,685,631	\$28,460,540	70%	TRAFFIC SWITCH 7/13/2017 ONTO PHASE 1 BRIDGE.	DEMO EXISTING AJO TI BRIDGE, CONSTRUCT I-19 SB OFF RAMP, NB ON RAMP, NORTH HALF OF AJO WAY.	TRAFFIC IN NEW CONFIGURATION UNTIL PHASE 2 OF BRIDGE	18-Feb
COOLIDGE MAIN STREET	0	SC	2	170	0	0%	\$1,794,540	-	0%		PARTNERING/PRECON JULY 13, 2017	WORK SCHEDULED TO BEGIN JULY 17, 2017	18-Mar
PIMA MINE RD	I19	SC	2	385	72	19%	\$4,748,864	\$827,879	17%	POURED PIER CAPS, MILLED AND FILLED SB I-19, CATCH BASINS, RIPRAP INSTALLATION	TRAFFIC SHIFT TO BE COMPLETED 7/13/17, ABUTMENT CONSTRUCTION,	I-19 SB ON RAMP CLOSED, TRAFFIC SHIFTED ONTO SB I-19.	18-Apr
CRAYCROFT	I-10	SC	2	350	274	78%	\$3,498,647	\$1,934,128	55%	POURED BRIDGE DECK	EB DECK JOINT, CONCRETE BARRIER,	EB TRAFFIC ON TEMP. BRIDGE, SCHEDULED TO SWITCH JULY 21.	17-Sep
VALENCIA TO KINNEY	SR86	SC	2	700	474	68%	\$41,379,202	\$27,296,488	66%	WORK CONTINUED ON CONCRETE STRUCTURES, SUBGRADE, AB, PAVING, CHANNEL LINING, KINNEY SOUTH CLOSED 7/5/17	WORK CONTINUES ON STRUCTURES, SEWER LINE, CHANNEL LINING CONTINUING, ROADWAY EX, AB PLACEMENT,	SHOULDER CLOSURES CONTINUE,	18-Jan
TOHONO SAFETY	IRR	SC	2	107	117	109%	\$1,775,312	\$1,819,787	103%	SUBSTANTIAL COMPLETION GIVEN ON 5/5/2017	NONE	NONE	17-Mar
SR 86 FULLER TO VALENCIA	SR86	SC	2	180	164	91%	\$4,292,969	\$3,910,869	91%	MILLING AND PAVING OF MAINLINE, GUARDRAIL,	STOP WORK ORDER TO BEGIN 6/17/17 DUE TO OUTSIDE WINDOW FOR CHIPSEAL	NONE	17-Jul
I-10 ADAMS PEAK SCOUR	I10	SC	3	135	101	75%	\$200,000	\$194,954	97%	NONE	SUBSTANTIAL COMPLETION TO BE GIVEN	NONE	17-Jul
SR 287 I-10 TO LA PALMA RD	SR 287	SC	3	90	100	111%	\$2,206,869	\$2,176,344	99%	THERMO STRIPING, RPM'S	ESCALATION SCHEDULE 7/17/17	NONE	17-May
SR 82 PP	SR 82	SC	3	170	133	78%	\$2,082,673	\$2,130,135	102%	CHIP SEAL, PERM. PAINT 6/14/17	RUMBLE STRIP, THERMO STRIPING, RPM'S	NONE	17-Jun
SR 79 CULVERT EXTENSIONS	SR 79	SC	3	220	100	45%	\$1,304,348	\$937,911	72%	EXCAVATION, DEMO, FORM AND POUR BOX CULVERTS	EXCAVATION, DEMO, FORM AND POUR BOX CULVERTS	NONE	17-Oct
SR 90 CHIPSEAL	SR 90	SC	3	55	0	0%	\$887,700	-	0%		PARTNERING/PRECON JULY 31, 2017		17-Oct
BOWIE WEST TI - EAST TI	I-10 MP 362 - 367	SE	3	150	123	82%	\$5,870,066	\$5,676,982	97%	GUARDRAIL, PAVING, PAVEMENT MARKING	FINAL ACCEPTANCE AND PROJECT CLOSEOUT PENDING	LANE CLOSURE	17-Sep
DAVIS ROAD, MP 9.9	DAVIS ROAD, MP 9.9	SE	3	140	125	89%	\$2,953,000	\$1,817,815	62%	DETOUR ROAD, EARTHWORK, ARCHES INSTALLATION	PAVING	NONE	17-Aug

District Monthly Reports
July 2017

Project Name	Location	ADOT District	Board District	Contract Time			Project Dollars			Completed Activities	Up-Coming Activities	Major Traffic Changes	Estimated Completion
	Route and Mile Post			Contract Time Days	Time Used Days	% Complete	Contract \$	\$ Spent	% Spent	(paving, bridge forming, sign installation, other)	(paving, bridge forming, sign installation, other)	(long term lane closers, traffic switches, new signals or roundabouts, other)	(year/month)
SAN SIMON POE	I-10 MP 383	SE	3	30	29	97%	\$472,274	\$470,590	100%	CONSTRUCTION COMPLETE	FINAL ACCEPTANCE AND PROJECT CLOSEOUT PENDING	NONE	17-Jun
SAN PEDRO RIVER BRIDGE	SR 92 MP 340.37-340.80	SE	3	470	320	68%	\$4,308,308	\$2,737,931	64%	PARTNERING AND PRECONSTRUCTION MEETING	PILLARS	LANE CLOSURE, ONE LANE TRAFFIC WITH TEMPORARY SIGNAL	17-Sep
SAN PEDRO RIVER BRIDGE	I-10 MP 306	SE	3	200	222	111%	\$2,594,049	\$2,731,178	105%	CONSTRUCTION COMPLETE	FINAL ACCEPTANCE AND PROJECT CLOSEOUT PENDING	NONE	17-Feb
SR 92 - TAYLOR AVE	SR92 MP 353	SE	3	120	101	84%	\$552,500	\$272,552	49%	PARTNERING AND PRECONSTRUCTION MEETING	CURB/GUTTER, SIDEWALK	SHIFTING LANE CLOSURE	18-Apr
JOE CARLSON SAFE ROUTES	DOUGLAS	SE	3	60	9	15%	\$245,895	\$0	0%	PARTNERING AND PRECONSTRUCTION MEETING	CLEARING, GRUBBING	SHIFTING LANE CLOSURE	17-Sep
BRADSHAW DRIVE TO FOSSIL CREEK ROAD	PINE AND STRAWBERRY	NC	4	90	69	77%	\$126,605	\$130,768	103%	SHELTER PADS POURED, HANDRAIL, RIPRAP DONE, SEEDING ESTABLISHMENT ON GOING	NONE	NONE	17-Jun
SR 87 SLATE CREEK	SR 87 , MP 224	NC	4	155	59	38%	\$2,022,672	\$174,244	9%	SURVEY, ACCESS ROADS, WEED CONTROL	MULTI PLATE INSTALLATION	DAILY LANE CLOSURES	17-Dec
SIGNAL AT DIVERSION DAM RD	SR 79	SC	4	125	31	25%	\$196,354	\$32,151	16%	CONDUIT INSTALLED, POLE FOUNDATIONS INSTALLED	SIGNAL POLE INSTALLATION, ELECTRICAL WORK	SHOULDER CLOSURES/LANE CLOSURES AS NEEDED	17-Sep
SR 87 GILA RIVER BRIDGE SCOUR	SR 87	SC	4	225	93	41%	\$401,526	\$271,696	68%	SCOUR FLOOR AND TOE DOWNS UNDER BRIDGE, SHOTCRETE, BRIDGE DECK PENETRATING CRACK SEAL, SPALL REPAIR	SEEDING, STRIPING	FLAGGING STATION FOR GROUTED RIP RAP AND FOR SEEDING	17-Nov
SR 287 FLORENCE BLVD PED HYBRID BEACON	SR 287	SC	4	130	0	0%	\$174,542	-	0%	PARTNERING 7/13/17	WORK SCHEDULED TO BEGIN 8/7/2017	NONE	17-Nov
MIDWAY RD. ASH AVE. - CLAYTON	0	SC	4	120	10	8%	\$850,666	\$17,500	2%	NONE	PIPE CONSTRUCTION, SUBGRADE	NONE	17-Oct
SR 87 RANDOLF	SR 87	SC	4	135	0	0%	\$493,931	-	0%	PARTNERING/PRE-CON HELD ON 7/12/17	WORK TO BEGIN 7/24/2017	NONE	17-Nov
SR 366 TO 45TH STREET	US 191 114 - 117	SE	4	95	88	93%	\$2,619,639	\$2,569,161	98%	TURNOUTS, PAVING, STRIPING	SEEDING ESTABLISHMENT	SHIFTING LANE CLOSURE	17-Aug
RELATION ST TO JCT US 70	US 191 MP 120-121	SE	4	110	142	129%	\$882,944	\$822,151	93%	SIGNALS, CURBING/GUTTER, SIDEWALK, STRIPING, SIGNALS	FINAL ACCEPTANCE AND PROJECT CLOSEOUT PENDING	NONE	17-May
8TH ST - US 191	US 70 MP 342	SE	4	200	8	4%	\$5,031,257	\$0	0%	PARTNERING AND PRECONSTRUCTION MEETING	MOBILIZING	SHIFTING LANE CLOSURE	18-Mar
US 70 & US 75	US 70 MP 366-385, US75 MP 391-398	SE	4	95	0	0%	\$1,336,309	\$0	0%	PARTNERING AND PRECONSTRUCTION MEETING	MOBILIZING	SHIFTING LANE CLOSURE	17-Nov
US-60 SILVER KING-SUPERIOR STREETS	US-60 MP 222-226	SE	4	850	650	76%	\$32,896,671	\$32,268,793	98%	TWO BRIDGE REHABS, COMPLETED 6 OF 7 NEW BRIDGES; CURB/GUTTER, SIDEWALK	PAVING AND COMPLETION OF LAST BRIDGE; PAVING, STRIPING	FINAL CONFIGURATION IN SEPTEMBER	17-Sep
OAK FLATS TO MIAMI CLIMBING LANE	US-60 MP 232-238	SE	4	365	365	100%	\$8,840,000	\$9,862,909	112%	CONSTRUCTION PHASE COMPLETED	FINAL ACCEPTANCE AND PROJECT CLOSEOUT PENDING	NONE	17-Aug
ROCKFALL SR77 NEAR SUMMIT	SR 77 MP 156-157	SE	4	145	176	121%	\$2,975,000	\$2,909,346	98%	CONSTRUCTION PHASE COMPLETED	FINAL ACCEPTANCE AND PROJECT CLOSEOUT PENDING	NONE	17-Jul
KELVIN BRIDGE	FLORENCE-KELVIN HWY	SE	4	420	129	31%	\$5,673,614	\$1,498,809	26%	CLEARING, GRUBBING, SOME PAVING	STRUCTURE (CAISSONS AND BRIDGE DECK)	NONE	18-Apr
BIA6 - SR70 INTERSECTION	SR 70	SE	4	130	70	54%	\$771,469	\$548,529	71%	STRIPING, RAILBANK	SEEDING ESTABLISHMENT	NONE	18-Sep
TOWN OF SUPERIOR SIGNS	SUPERIOR	SE	4	75	71	95%	\$125,361	\$75,393	60%	PARTNERING AND PRECONSTRUCTION MEETING	SIGN INSTALLATION	NONE	18-May
TOWN OF GLOBE SIDEWALKS	GLOBE	SE	4	90	0	0%	\$614,630	\$0	0%	PARTNERING AND PRECONSTRUCTION MEETING	MOBILIZING	SHIFTING LANE CLOSURE	18-Nov
STATION AT LA POSADA	WINSLOW	NC	5	120	8	7%	\$1,288,000	\$0	0%	NONE	ROOF SYSTEM, HVAC, DOORS, AND MASONRY	NONE	17-Dec
FRONTAGE ROAD 40, CITY OF FLAGSTAFF	EL PASO RD TO FOREST	NC	5	120	53	44%	\$1,270,898	\$1,034,414	81%	PCCP, SLAB REMOVAL, MILLING, AND AC BOTTOM LIFT, FINAL RIDING SURFACE (416 TR+)	FINAL STRIPING	SINGLE LANE CLOSURES WITH FLAGGERS AND PILOT CAR	17-Aug
CROOKTON TO HISTORIC 66 SIGN REHAB	I-40, MP 126-161	NC	5	205	52	25%	\$1,460,726	\$104,805	7%	NONE	FOUNDATION REMOVAL, INSTALL, SIGN REMOVAL AND ERECTION, WEIGH STATION REMOVAL	SHOULDER CLOSURES	18-Feb
I-40, PARKS TI TO RIORDAN PAVEMENT REHABILITATION	MP179 - MP191	NC	5	335	40	12%	\$13,985,792	\$2,535,503	18%	NONE	TRAFFIC CONTROL, GUARDRAIL, PAVING EAST AND WESTBOUND WEST OF BELLEMONT TI, RIORDAN BRIDGE WORK	SINGLE LANE CLOSURES IN BOTH DIRECTIONS, 24 HR LANE CLOSURE AT RIORDAN BRIDGE WB	18-Aug
TOWNSEND-WINONA ROAD	TOWNSEND WINONA RD, LEUPP TO I40	NC	5	100	80	80%	\$1,612,500	\$1,571,114	97%	MAINLINE PAVING, MARKING, GUARDRAIL, MILLING, RETAINING WALL, BRIDGE DECK SEALS, SEEDING, & CHIP SEAL	NONE	NONE	17-Jun
CITY OF FLAGSTAFF	VARIOUS LOCATIONS	NC	5	90	37	41%	\$198,986	\$112,210	56%	ALL FIELD WORK NOW COMPLETED.	OFFICE WORK AND RECONCILIATION OF FINAL QUANTITIES IN PROGRESS.	NO FURTHER IMPACT TO TRAFFIC	17-Aug
SR 87 CHIP SEAL MP 290 - 317	SR 87	NC	5	180	42	23%	\$1,200,501	\$21,505	2%	CHIP SEAL	CHIP SEAL MP 290 - 299	LANE RESTRICTIONS DURING THE PAVING OPERATIONS	17-Aug
JACK'S CANYON BRIDGE	SR-87 MP 330	NC	5	220	27	12%	\$1,049,162	\$138,532	13%	SB BRIDGE DECK REMOVALS UNDERWAY	REPLACE SB BRIDGE DECK.	ROADWAY WILL BE RESTRICTED TO A SINGLE LANE AT THE BRIDGE ONCE WORK STARTS.	17-Dec
CITY OF PAGE - ELM STREET PAVING	LPA	NC	5	60	8	13%	\$560,351	\$0	0%	CURB, GUTTER, AND SIDEWALK UPDATES AND RECONSTRUCT COMTINUE	AC PAVING	MINIMAL IMPACT TO LACAL TRAFFIC	17-Jun
JCT US-89A TO BIG CUT	US-89	NC	5	95	64	67%	\$470,000	\$283,437	60%	FINAL PAPERWORK HAS BEEN APPROVED AT FIELD REPORTS	PAPERWORK AWAITING ASSISTANT STATE ENGINEER'S SIGNATURE	NONE	17-Apr
KACHINA VILLAGE - KACHINA TRAIL	LPA	NC	5	03 Nov Fixed	Completion Date		\$999,919	\$3,506	0%	TEMPOARY DETOUR PAVING	RECONSTRUCT MAIN ROADWAY	MINIMAL IMPACTS TO LOCAL TRAFFIC	17-Nov

District Monthly Reports
July 2017

Project Name	Location	ADOT District	Board District	Contract Time			Project Dollars			Completed Activities	Up-Coming Activities	Major Traffic Changes	Estimated Completion
	Route and Mile Post			Contract Time Days	Time Used Days	% Complete	Contract \$	\$ Spent	% Spent	(paving, bridge forming, sign installation, other)	(paving, bridge forming, sign installation, other)	(long term lane closers, traffic switches, new signals or roundabouts, other)	(year/month)
I-40 TWIN ARROWS TI	I-40 / MP 218 - 220	NC	5	220	70	32%	\$4,574,000	\$1,779,210	39%	NEW OFF- AND ON-RAMPS NOW PAVED WITH AC & ACFC	STRIPING AND SIGNING FOR NEW RAMPS. NEW CATTLE GUARD INSTALL	EB I-40 IS DOWN TO A SINGLE LANE AT THE TI.	1-Oct
TUBA CITY-WINDOW ROCK HWY (SR 264)	SR 264 MP 450.02 - 441.19 BURNSIDE-FISH WASH	NE	5	220	186	85%	\$16,700,000	\$13,830,246	83%	DETOUR WIDENING, PHASE 1 BRIDGE CONSTRUCTION, PHASE 2 BRIDGE DECK, NEW FENCE AND CATTLE GUARD	AC PAVING ONGOING, ACFC PAVING	11' WIDTH RESTRICTIONS	Autumn 2017
TUBA CITY-FOUR CORNERS HWY (US 160)	MP 420.00-420.27	NE	5	115	48	42%	\$619,699	\$287,806	46%	WEST SIDE SCOUR COMPLETE	EAST SIDE SCOUR PROTECTION ONGOING	SHOULDER CLOSED	17-Sep
TOWN OF SPRINGERVILLE	COCONINO ST	NE	5	65	8	12%	\$439,900	\$0	0%	NONE	CONCRETE/AC REMOVALS/SIDEWALK CURB AND GUTTER INSTALL/RECONSTRUCT CONCONINO ST	NONE	17-Sep
GLOBE-SHOW LOW HWY US 60	MP 286.42 - 301.81	NE	5	65	12	18%	\$1,470,652	\$0	0%	NONE	CHIP SEAL	SINGLE LANE IN BOTH DIRECTING STARTING 7/12/17	17-Sep
SPRINGERVILLE-ALPINE STATE LINE HWY (US180)	Correjo Crossing - FH 275	NE	5	95	90	100%	\$1,977,423	\$1,918,103	97%	MILL / FILL BRIDGE SLABS / CHIP SEAL		NONE	17-Jul
HOLBROOK - SPRINGERVILLE HWY (US180)	Generating Station Jct. US60	NE	5	120	59	100%	\$2,794,999	\$2,951,733	106%	OVERLAY / GUARDRAIL / CHIP SEAL		NONE	17-Jul
ORTEGA LAKE - ST. JOHNS (SR61)	East to Concho	NE	5	80	63	100%	\$1,219,999	\$1,185,825	97%	MILL / FILL / CHIP SEAL		NONE	17-Jul
SHOW LOW - SPRINGERVILLE EAST HWY	Show Low to 40th Street	NE	5	200	29	19%	\$5,081,785	\$983,786	19%		EARTHWORK / PIPES / CONCRETE / SIGNALS	TRAFFIC SHIFTED - MAINTAINING TWO WAY TRAFFIC. ONE LANE AT TIMES WITH FLAGGERS	18-Jul
CARRIZO-WHITERIVER - INDIAN PINES HWY (SR73)	Fort Apache - Locust street	NE	5	160	52	33%	\$6,709,968	\$3,736,286	56%	Concrete sidewalks, ramps, curb and gutter	MILL / FILL / GUARDRAIL	ONE LANE DURING PAVING OPERATION - USING PILOT CAR	17-Sep
CARRIZO-WHITERIVER - INDIAN PINES HWY (SR73)	MP 338-340 Spot Pedestrian Impr.	NE	5	160	42	33%	\$265,032	\$72,667	27%		CONCRETE RAMPS / SIDEWALK / PED. SIGNALS	MAINTAINING TWO WAY TRAFFIC	17-Sep
ADOT14-061415	VARIOUS LOCATIONS	NE	5	365	152	100%	\$27,021	\$26,327	97%	SIGNS		NONE	?
TOWN OF CLARKDALE SAFE ROUTES TO SCHOOL	LPA	NC	6	70	38	54%	\$255,000	\$47,722	19%	AC PAVING	SIDEWALKS	LANE CLOSURES	17-Aug
COLORADO CITY TO MAGLES RD	SR-389	NC	6	75	37	49%	\$1,528,722	\$1,347,855	88%	CHIP SEAL WORK COMPLETE	RUMBLE STRIP, RPMS, AND STRIPING	SINGLE LANE CLOSURES (BOTH DIRECTIONS)	17-Jun
TOWN OF CLARKDALE - BROADWAY ROAD AND MAIN STREET INTERSECTION	LPA	NC	6	120	90	75%	\$739,736	\$740,218	100%	EVERYTHING EXCEPT CHIP SEAL AND FINAL STRIPING	CHIP SEAL AND FINAL STRIPING	NONE	17-Jul
SR 260 AT INDUSTRIAL DRIVE IN CAMP VERDE	SR 260, MP 218	NC	6	180	255	142%	\$1,349,272	\$1,266,541	94%	ALL MAJOR WORK COMPLETED	ELECTRICAL WORK, LIGHTING, MINOR CONCRETE	DAILY LANE CLOSURES	17-Aug
CAMP VERDE FINNIE FLAT ROAD	CAMP VERDE	NC	6	90	71	79%	\$788,969	\$235,652	30%	CONCRETE SIDEWALKS	LIGHTING, ELECTRICAL, RETAINING WALL	DETOURS	17-Aug
SOMERTON CANAL MULTI-USE PATHWAY	CITY OF SOMERTON	SW	6	97	94	97%	\$711,910	\$689,134	97%	PROJECT IS COMPLETE	PROJECT CLOSE-OUT	NONE	17-Jun
B-8 FOURTH AVE GATEWAY	CITY OF YUMA	SW	6	155	47	30%	\$628,010	\$0	0%	SUBMITTAL REVIEW & PERMITS	MOBILIZATION, TRAFFIC CONTROL SET UP	NONE	17-Dec
AVENUE 3E TO ARABY ROAD	CITY OF YUMA - AVENUE 3E TO ARABY RD	SW	6	225	160	71%	\$3,219,167	\$2,484,127	77%	PAVING ON HWY 95 & AVE 3E INTERSECTION	GRADING & PAVING AVE 3E, INTERSECTION IMPROVEMENTS	SPEED REDUCED &, NARROW LANES ON AVE 3E. REDUCED TO ONE LANE ON HWY 95	17-Aug
MOHAWK REST AREA	YUMA-CASA GRANDE HIGHWAY (I-8)	SW	6	289	288	100%	\$4,665,823	\$4,690,567	101%	PUNCHLIST ITEMS	DELIVERY & INSTALLATION OF LIGHT POLES	REST AREA CLOSED EASTBOUND & WESTBOUND	17-Jul
WEST QUARTZSITE T.I.	EHRENBERG-PHOENIX HWY (I-10)	SW	6	120	59	49%	\$1,741,008	\$662,196	38%	BORROW, DRAINAGE EXCAVATION, REMOVAL GUARDRAIL	PAVING & BRIDGE BARRIER	NONE	17-Sep
DOVE VALLEY-WELLTON	YUMA-CASA GRANDE HIGHWAY (I-8) MP 20.42-29.00	SW	6	235	224	95%	\$7,790,609	\$8,228,474	106%	PERMANENT STRIPING, REFLECTIVITY TESTING	RE-STRIPING	NONE	17-Jul
WB OFF RAMP & GISS PARKWAY	I-8 T.I. RAMPS A & B	SW	6	150	66	44%	\$1,677,543	\$966,686	58%	SUBGRADE PREPARATION AND PAVING OPERATIONS	PAVING OPERATIONS	I-8 RAMPS A & B CLOSED	17-Oct
EHRENBERG PORT OF ENTRY PHASE II	EHRENBERG-QUARTZSITE HWY (I-10)	SW	6	400	55	14%	\$11,361,363	\$1,341,588	12%	ELECTRICAL, PCCP REMOVALS, REBAR & CONCRETE FOOTINGS, STEM WALLS	REBAR & CONCRETE FOOTINGS, STEM WALLS	10' WIDTH RESTRICTION, RIGHT LANE CLOSURE EB THRU SEPT.	18-Nov
COUNTY LINE TO SALOME ROAD	EHRENBERG-PHOENIX HWY (I-10)	SW	6	175	20	11%	\$6,990,000	\$0	0%	SUBMITTAL REVIEW	GUARDRAIL	NONE	18-Mar
SR-169 TO MENDECINO DRIVE	SR 69 MP 281	NW	6	155	83	54%	\$3,810,000	\$2,960,000	78%	AR-ACFC PAVING	FINAL STRIPING	NONE UPCOMING THIS MONTH	17-Jul
JCT US 93 TO JCT SR 71	SR 89 MP 258	NW	6	125	93	74%	\$2,650,000	\$2,780,000	105%	AR-ACFC PAVING & FINAL STRIPING	NONE	NONE UPCOMING THIS MONTH	17-Jun
JCT SR 89 TO RINCON RD	US 93 MP 194	NW	6	140	95	68%	\$1,900,000	\$1,500,000	79%	AR-ACFC PAVING	FINAL STRIPING	NIGHTTIME FLAGGING OPERATION MON-THURS	17-Jul

District Monthly Reports
July 2017

Project Name	Location	ADOT District	Board District	Contract Time			Project Dollars			Completed Activities	Up-Coming Activities	Major Traffic Changes	Estimated Completion
	Route and Mile Post			Contract Time Days	Time Used Days	% Complete	Contract \$	\$ Spent	% Spent	(paving, bridge forming, sign installation, other)	(paving, bridge forming, sign installation, other)	(long term lane closers, traffic switches, new signals or roundabouts, other)	(year/month)
THOUSAND TRAILS TO I-17	SR 260 MP 209	NW	6	660	114	17%	\$45,700,000	\$7,200,000	16%	SOME EARTHWORK AND BOX CULVERTS, DETOUR PAVING	CONTINUING EARTHWORK, BOX CULVERTS, PIPES	PERIODIC NIGHTTIME FLAGGING OPERATION SUN-THURS, TRAFFIC TRAVELING ON DETOUR PAVEMENT	18-Oct
HELL CANYON BRIDGE	SR 89 MP 345.17-346.48	NW	6	436	418	96%	\$14,350,000	\$14,500,000	101%	BRIDGE CONSTRUCTION	FINAL STRIPE (JULY 12th)	ROADWAY REDUCED TO ONE LANE DURING STRIPE OPERATION	17-Jul
WILLOW CREEK EB BRIDGES #1592, 1594, 1595 & 1768	I-40 EB MP 81 - MP 83	NW	6	254	254	100%	\$5,820,000	\$6,230,000	107%	ALL 4 BRIDGES ARE COMPLETE AND OPEN TO TRAFFIC AND OVERLAY OF BRIDGE 3	REPAIR OF WELD CRACK IN BRIDGE (JULY 24TH)	ONE LANE CLOSED DURING REPAIR	17-Aug
BOULDER/FRANCONIA/ILLAVAR BR EB	I-40 MP 11.06 TO MP 18.33	NW	6	244	230	94%	\$4,700,000	\$4,870,000	106%	ALL 4 BRIDGES ARE COMPLETE	THERMO STRIPING	TEMPORARY LANE CLOSURES DURING THERMO STRIPING	17-Jul
LAKE HAVASU STATE PARK	WINDSOR STATE PARK-LOCAL GOV	NW	6	250	250	100%	\$4,050,000	\$4,210,000	103%	BOAT RAMPS COMPLETED, PAVING, DECOMPOSED GRANITE AND STRIPING	ADDITIONAL BOAT RAMP DOCK LIGHTS, SIDEWALK, CHAINLINK AND PUNCHLIST ITEMS AND WARRANTY ISSUE FOR THE LIGHT SHIELDS (STOP WORK ORDER)	NONE UPCOMING THIS MONTH	17-Jun
WILLOW BEACH TO WHITE HILLS RD	US93 MP 17 - MP 28	NW	6	200	148	74%	\$9,550,000	\$8,260,000	86%	AC and AR-ACFCPAVING ARE COMPLETE IN BOTH DIRECTIONS	INSTALL RUMBLE STIP THRERMOPLASTIC STRIPE SEED	INTERMITENT RT AND LT LANE CLOSURES	17-Sep
COUNTY ROUTE 1 / GOLDEN SHORES	LOCAL GOV	NW	6	210	138	66%	\$950,000	\$887,000	93%	ALL CONTRACT ITEMS ARE COMPLETE	PENDING CHANGE ORDER WORK FOR DRAINAGE	NONE UPCOMING THIS MONTH	17-Oct
PEACOCK AND BIG SANDY WASH BRIDGES	I-40 MP73 MP76	NW	6	Fixed End Date	0	22-Sep	\$2,710,000	\$1,060,000	44%	SECTIONS OF BIG SANDY BRIDGE HAVE BEEN POURED PEACOCK BRIDGE IS BEING FORMED	POUR BOTH DECKS	TRAFFIC WILL BE DIVERTED TO THE WB SIDE OF I-40 TO A ONE LANE CONFIGURATION IN EACH DIRECTION	17-Sep
DW RANCH ROAD TI	I-40 MP 59	NW	6	210	71	34%	\$2,930,000	\$1,290,000	44%	PIERS AND ABUTMENTS HAVE BEEN POURED	CONTRACTOR WILL BE INSTALLING GIRDERS AND DIAPHRAGMS	RIGHT LANE CLOSED WB AND EB WITH CONCRETE BARRIER	17-Dec
AUDLEY BRIDGE OVER PASSES	I-40 MP113	NW	6	410	119	29%	\$4,400,000	\$2,000,000	44%	GIRDERS HAVE BEEN SET	CONTRACTOR WILL BE FORMING DECK	TRAFFIC WILL BE DIVERTED TO THE WB SIDE OF I-40 TO A ONE LANE CONFIGURATION IN EACH DIRECTION	18-Sep
WILLOW SPRINGS ROCK FALL	I-40	NW	6	160	73	46%	\$2,620,000	\$2,310,000	88%	EMERGENCY PAVING IS COMPLETE	CONTINUE ROCK SCALING AND CONTINUE EXCAVATION	ONE LANE CLOSED EB AND WB	17-Nov
N. OATMAN RD TO RIVERVIEW DRIVE	LOCAL GOV	NW	6	160	171	107%	\$2,510,000	\$1,570,000	63%	UTILITY RELOCATIONS, SAW CUTTING, SUBGRADE PREP, PAVING, CURB AND GUTTER	UTILITY ADJUSTMENTS AND FINAL STRIPE	ONE WAY TRAFFIC ON RIVERVIEW EAST OF LAKE SIDE DRIVE UNITL JULY 14TH	17-Jul
AVIATION WAY - LAUGHLIN	SR 95 MP 249	NW	6	170	75	44%	\$1,100,000	\$882,000	81%	COMPLETED SIGNAL UPGRADE, MEDIAN, CURB AND GUTTER	PUNCHLIST PAVING AND BEGIN FINAL STRIPE	NIGHTWORK LANE RESTRICTIONS DURING WORK HOURS	17-Jul
HOLY MOSES WASH BR EB, #1833	I-40 MP 46	NW	6	200	56	28%	\$2,520,000	\$1,220,000	48%	MILLING, CROSS OVER PAVING, PIPES, BRIDGE DEMO AND CATCH BASINS	BEGIN TO CONSTRUCT FALSEWORK	I-40 EB TRAFFIC WILL BE DETOURED TO WB I-40. ONE LANE TRAFFIC EACH DIRECTION.	17-Sep
CATTLE CHUTE PASS	MP 98	NW	6	145	74	51%	\$1,010,000	\$525,000	52%	STRUCTURAL EXCAVATION, BOX CULVERT AT WINDWILL RANCH AND CATTLE CHUTE PASS	CATTLE GUARDS, PIPE, DRAINAGE DITCH AND PAVING	TRAFFIC RESTRICTED TO ONE LANE ON WINDMILL RANCH ROAD AND CATTLE CHUTE PASS ROAD	17-Aug
HARRISON ST AT AIRWAY AND BEVERLY	CITY OF KINGMAN CITY LIMITS	NW	6	60	56	93%	\$60,000	\$52,000	87%	SIGNALS INSTALLED	NEW SIGNAL OPERATION IS ON HOLD FOR CITY OF KINGMAN TO PROGRAM CABINET	NONE UPCOMING THIS MONTH	17-Jul
BURRO CREEK BRIDGE SB	US 93 MP 138	NW	6	170	0	0%	\$2,170,000	\$0	0%	PARTNERING HAS BEEN SCHEDULED FOR JULY 13, 2017	CONTRACTOR WILL BEGIN CONSTRUCTING CROSS OVERS.	INTERMITENT RT AND LT LANE CLOSURES IN BOTH DIRECTIONS.	18-Mar