

Project Name	TRACS NUMBER	Location	ADOT District	Board District	Contract Time			Project Dollars			Completed Activities	Up-Coming Activities	Major Traffic Changes	Estimated Completion
		Route and Mile Post			Contract Time Days	Time Used Days	% Complete	Contract \$	\$ Spent	% Spent	(paving, bridge forming, sign installation, other)	(paving, bridge forming, sign installation, other)	(long term lane closers, traffic switches, new signals or roundabouts, other)	(year/month)
Thousand Trails to I-17	H869901C	SR 260 MP 209	NORTHWEST	6	640	538	84%	\$45,704,162.00	\$41,661,700.00	91%	All roundabouts substantially complete, traffic traveling on divided highway	AC paving, signs, seeding	OPEN ALL TRAVEL LANES	December-2018
Granite Street at Carleton Street & Willow Creek Road	SF02801C	LPA	NORTHWEST	6	90	85	94%	\$224,777.00	\$158,469.47	71%	All work at Mountain Oak School	Finishing at Mile High School in October	None upcoming this month	October-2018
JCT SR 89A to Deep Well Ranch Road	H851801C	SR 89 MP 319	NORTHWEST	6	280	45	16%	\$10,361,415.00	\$1,255,159.42	12%	Clearing and Grubbing	Retaining wall, box culverts	Nighttime closures. Left turn restrictions	August-2019
DW Ranch Road TI UP	H879901C	I-40 MP 59	NORTHWEST	6	210	209	100%	\$2,928,993.00	\$2,952,129.00	101%	All contract work is complete	Modification to approaches and placement of methacrylate. Stop Work Order	Intermittent lane closures on DW Ranch when work begins	November-2018
Haviland Rest Area Rehab	H826301C	I-40 MP 23	NORTHWEST	6	215	136	63%	\$3,623,173.00	\$1,183,912.00	33%	Septic tank demo, block wall and restroom demo	Continue plumbing and electric	EB and WB rest areas are closed	November-2018
Silver Springs to Willow TI	H893201C	I-40 MP 79-86	NORTHWEST	6	165	178	108%	\$4,498,990.00	\$4,822,971.47	107%	All paving	Deck joint replacement.	One lane closed during deck joint replacement.	September-2018
Audley Bridges	H882001C	I-40 MP 113	NORTHWEST	6	410	257	63%	\$4,353,978.00	\$4,141,358.00	95%	WB deck poured.	Paving approaches.	WB Traffic has been detoured to the EB side of I-40. EB left lane closed	September-2018
Mohave County LED Signs	SH62801C	LPA	NORTHWEST	6	55	56	102%	\$99,447.00	\$93,401.00	94%	All signs installed	Punchlist item for non-working sign. Stop Work Order	None upcoming this month	September-2018
MP 183.6 Drainage	H881101C	SR 95 MP 183.6	NORTHWEST	6	175	115	66%	\$808,506.00	\$900,923.00	111%	CONTRACT WORK COMPLETED	PUNCHLIST	None upcoming this month	September-2018
Detrital Wash-Santa Maria Crack Seal	H891601C	US 93 Various Locations	NORTHWEST	6	140	47	34%	\$1,309,549.00	\$271,617.00	21%	Crack seal on US 93 MP 50-41	Stop Work Order. Resume January 2019	None upcoming this month	May-2019
West Seligman Bridges	H894001C	B-40 MP 139	NORTHWEST	6	280	101	36%	\$4,250,251.00	\$702,155.02	17%	BNSF permitting, guardrail removal	Deck removals	I-40 exit 121 to be closed until March 2019	April-2019
Big Jim Wash Bridge	H878001C	US 93 MP 165	NORTHWEST	6	115	7	6%	\$598,888.00	\$14,727.00	2%	Prewarner signs/VMS placed on 9/5/18	Traffic Control and mobilization of contractor to site	End of month scheduled for lane closure for joint repair	January-2019
Los Altos to Kerkes	F007901C	US 60 MP 109	NORTHWEST	6	90	31	34%	\$1,534,471.00	\$347.00	0%	Partnering and Preconstruction Conference	Side walk removal	Night time lane restrictions	October-2018
Lake Havasu Ave to S. Palo Verde	SS85901C	LPA	NORTHWEST	6	135	33	24%	\$1,111,054.00	\$216,925.00	20%	Utility adjustments, sidewalk and curb removal	Milling of AC, removing roadway excavation, removing existing AB and removal on concrete	One lane closed on Lake Havasu Ave	January-2019
Kayenta - Utah State Line Highway	H892901C	US 163	NORTHEAST	5	130	110	85%	\$3,355,556	\$2,302,924	69%	PHASE II CONSTRUCTION COMPLETE	PHASE III CONSTRUCTION ONGOING, SEEDING	NONE	19-Jun
Milky Wash Bridge	H862901C	SR 180 MP 331	NORTHEAST	5	110	98	89%	\$894,870	\$641,485	72%	DECK OVERLAY COMPLETED	EPOXY STRIPE	NONE	18-Nov
CHINLE WASH BRIDGE	H849001C	US 160 MP 429	NORTHEAST	5	200	110	55%	\$6,065,103	\$2,001,417	33%	PIER 1 AND 2 COMPLETE, PIER CAP 1 COMPLETE ALL PIPE WORK COMPLETE	PIER CAP 2, GIRDER SET SOMETIME AT END OF SEPTEMBER	LANE WIDTH RESTRICTIONS/LANE CLOSURES/TEMP SIGNAL	18-Dec
ST. JOHNS - SANDERS HWY (US191)	H869001C	CEMETERY RD-GENERATING	NORTHEAST	5	210	114	54%	\$4,243,575	\$4,456,213	105%	PAVING MAINLINE AND STRIPING	SIGNING AND SEEDING	NONE	19-Jul
Show Low - Springerville -East Hwy	H510701C	US60 Show Low - 40th Street	NORTHEAST	5	231	231	100%	\$5,081,785	\$5,220,103	103%	SUBSTANTIALLY COMPLETE	FINAL PROJECT WALKTHRU	NONE	18-Aug
Globe - Show Low Hwy	H859901C	US60 MP302 - 311	NORTHEAST	4	141	130	92%	\$4,557,677	\$4,121,403	90%	Work Shutdown - ACFC Binder unavailable	ACFC in Spring	NONE	19-Jul
TOWN OF PINETOP LAKESIDE	SL63201C	WOODLAND RD	NORTHEAST	5	92	84	91%	\$899,335	\$935,071	104%	SUBSTANTIALLY COMPLETE	PROJECT ACCEPTANCE	NONE	18-Aug
ST. JOHNS 24th St.	SZ18501C	24TH STREET WEST	NORTHEAST	5	55	47	85%	\$581,471	\$572,930	99%	SUBSTANTIALLY COMPLETE	PROJECT ACCEPTANCE	NONE	18-May
ST. JOHNS - County Rd 4162	F004101C	US 180	NORTHEAST	5	60	51	85%	\$1,386,852	\$1,118,017	81%	CHIPSEAL	SIGNING, STRIPING, RPMs	NONE	18-Sep
STATION AT LA POSADA - CITY OF WINSLOW	SL71101C	LPA	NORTHCENTRAL	5	120	120	100%	\$1,288,000	\$1,403,835	109%	All Work Complete	FINAL CLOSE OUT PAPER WORK, AWAITING CITY OF WINSLOW APPROVAL FOR FINAL ACCEPTANCE.	NONE	6/31/2018
I-40, PARKS TI TO RIORDAN PAVEMENT REHAB	H879501C	I-40, MP 179-191	NORTHCENTRAL	5	335	151	45%	\$13,985,792	\$14,698,793	105%	ALL BASE PAVING, FOG, BRIDGE DECK WORK, DELINEATORS, GUARDRAIL, AND ACFC PAVING	RPM'S, RUMBLE STRIP, AND FINAL STRIPING	SINGLE LANE CLOSURES EB AND WB FOR PAVING, BELLEMONT LANE	18-Aug
I-40, DEVIL DOG TO WILLIAMS	F013101C	I-40, MP 156-161	NORTHCENTRAL	5	2018 OCT	FIXED	#VALUE!	\$33,980,986	\$34,833,767	103%	PCCP, SHOULDER PAVING	GUARDRAIL, RPM'S, SIGNS, FINAL STRIPING.	SHIFTING TRAFFIC BACK TO EB AND WB ALIGNMENTS THIS WEEK	18-Oct
I-40, CATARACT LAKE ROAD TO PARKS TI	H869401C	I-40, MP 162-179	NORTHCENTRAL	5	284	27	10%	\$35,347,806	\$15,715,297	44%	EB CTB, SWITCHED CROSSOVERS, PPC BRIDGE DECK OVERLAY, PARKS RECONSTRUCT	EB RECONSTRUCT PAVING, BARRIER WORK, GUARDRAIL WORK, BRIDGE APPROACH ASPHALT REPAIRS	ALL TRAFFIC ON WB. SWITCH BACK TO EB & WB END OF SEPT.	19-Oct
I-40/I-17 INTERCHANGE STRUCTURES 1261-1264	H877501C	I-40, MP 195-195.5	NORTHCENTRAL	5	2018 NOV	9/7/2018	#VALUE!	\$10,128,666	\$6,309,626	62%	ALL FALSE WORK IS COMPLETE OVER I-17 AND BEULAH BOTH WB AND EB. EB BEULAH AND WB I7 HAVE BEEN CHANGED TO	PHASE TWO WB 17 AND EB BEULAH DECK AND BARRIER SHOULD BE COMPLETE BY THE END OF THE MONTH. DEMO.	TRAFFIC SHIFT ON WB I-40 WILL HAPPEN THIS COMING SUNDAY. I-	24-Jul
SR87-SLATE CREEK	F002701C	SR 87 , MP 224	NORTHCENTRAL	4	246	240	98%	\$2,022,672	\$2,396,854	118%	ALL WORK COMPLETED	NONE	NONE	18-Sep
TOWN OF PAYSON, BONITA STREET	SZ06801C	LPA	NORTHCENTRAL	4	154	154	100%	\$1,297,668	\$1,372,801	106%	ALL WORK COMPLETED	NONE	NONE	18-Sep
I-40, COTTONWOOD WASH BRIDGES	H872201C	I-40, MP 258	NORTHCENTRAL	5	292	106	36%	\$4,542,338	\$1,291,094	28%	EB BRIDGE DECK POUR	PAVING EB ROADWAY	DETOUR IN PLACE	19-Oct
SR 89A SLURRY SEAL	F004601C	SR89A, MP 355	NORTHCENTRAL	6	85	4	5%	\$2,580,657	\$0	0%	NONE	DAILY SLURRY SEAL WORK	DAILY LANE CLOSURES	18-Oct
CITY OF FLAGSTAFF LED LIGHT REPLACEMENT / SZ18401P	SZ18401P	VARIOUS IN COF	NORTHCENTRAL	5	365	0	0%	\$1,833,966	\$0	0%	ALL LIGHT FIXTURES HAVE BEEN REPLACED	INSPECTION COMPLETE	NONE	1-Jun
I-40 - TWIN ARROWS TI	M	I-40 / MP 218 - 220	NORTHCENTRAL	5	220	197	90%	\$4,574,000	\$4,725,041	103%	45 DAY SEEDING INSPECTION APPROVED	RECONSTRUCT BARRIER WALLS AND RELOCATE GUIDE SIGNS	NONE	15-May
US-89 MP 526 - 527	F010501C	US-89 / MP 526	NORTHCENTRAL	5	95	48	51%	\$629,431	\$489,316	78%	ALL WORK COMPLETED	SEEDING ESTABLISHMENT PERIOD	NONE	18-Sep
CITY OF COTTONWOOD - MINGUS AVE - WILLARD ST TO 10TH ST	SZ01101C	LPA	NORTHCENTRAL	4	170	165	97%	\$1,498,554	\$1,279,330	85%	ALL WORK COMPLETED	FINAL CLOSE OUT PAPER WORK	NONE	1-Jul
I-17, COUNTY LINE TO I-40	H893401C	I-17 MP 312 - 340	NORTHCENTRAL	5	320	101	32%	\$24,450,000	\$5,570,693	23%	NB I-17 REDUCED TO SINGLE LANE / RECONSTRUCTION STARTED	WILLARD SPRINGS BRIDGES UNDER CONSTRUCTION	NB I-17 WILL BE DOWN TO A SINGLE LANE BETWEEN MP 312 & 314.	19-Jul
SR-64 ROW FENCE	F006201C	SR-64 MP 224 - 236	NORTHCENTRAL	5	105	36	34%	\$608,912	\$196,662	32%	WORK HAS RESUMED	NEW T-POSTS AND STRAIN POSTS	NO IMPACT TO TRAFFIC	18-Sep
CITY OF FLAGSTAFF SIGN REPLACEMENT	SH59601C	VARIOUS IN COF	NORTHCENTRAL	5	140	96	69%	\$225,316	\$6,750	3%	REVIEWING SHOP DRAWINGS	SIGNS BEING MANUFACTURED NOW	NO IMPACT TO TRAFFIC	18-Sep
CITY OF FLAGSTAFF SWITZER ROUNDABOUT	SH51101C	SWITZER & TURQUOISE	NORTHCENTRAL	5	150	96	64%	\$1,388,873	\$315,028	23%	RETAINING WALL FOOTER POURED	EAST HALF OF ROUNDABOUT CONSTRUCTION	TURQUOISE DRIVE CLOSED @ SWITZER	18-Nov

Project Name	TRACS NUMBER	Location	ADOT District	Board District	Contract Time			Project Dollars			Completed Activities	Up-Coming Activities	Major Traffic Changes	Estimated Completion
		Route and Mile Post			Contract Time Days	Time Used Days	% Complete	Contract \$	\$ Spent	% Spent	(paving, bridge forming, sign installation, other)	(paving, bridge forming, sign installation, other)	(long term lane closers, traffic switches, new signals or roundabouts, other)	(year/month)
CITY OF PAGE LAKE POWELL BLVD SIDEWALK	SZ13601C	LPA	NORTHCENTRAL	5	70	50	71%	\$589,259	\$477,854	81%	SIDEWALK COMPLETE	HAND RAIL INSTALLATIONS	NONE	18-Sep
PLAZA WAY DRAINAGE IMPROVEMENTS	H839901C	SR-89A / MP 402	NORTHCENTRAL	5	85	62	73%	\$763,269.75	\$400,029.25	52%	RIGHT TURN LANE & RETAINING WALL COMPLETE	MINOR CURB & GUTTER AND STRIPING	MINOR NIGHT TIME LANE CLOSURES	October-2018
CITY OF PEORIA: 75TH AVE & CACTUS RD	SH53501C	LPA- PEORIA	CENTRAL	1	365	367	101%	\$6,134,772.80	\$5,834,364.73	95%	N/A	LANDSCAPE ESTABLISHMENT PHASE 2.	N/A	October-2018
CITY OF PEORIA: 75TH AVE & PEORIA AVE	SH53601C	LPA- PEORIA	CENTRAL	1	365	374	102%	\$5,136,904.93	\$5,091,260.61	99%	N/A	LANDSCAPE ESTABLISHMENT PHASE 2.	N/A	October-2018
CITY OF BUCKEYE	SH63401P	LPA- BUCKEYE	CENTRAL	1	365	240	66%	\$124,718.27	\$0.00	0%	N/A	NEXT SIGN DELIVERY TBD.	N/A	April-2020
CITY OF GLENDALE: VAR PATHWAYS	SZ10801C	LPA-GLENDALE	CENTRAL	1	60	37	62%	\$295,000.00	\$95,933.53	33%	N/A	ASPHALT PATCHING & LANDSCAPING.	N/A	October-2018
CITY OF PEORIA	T000101P	LPA-PEORIA	CENTRAL	1	365	87	24%	\$494,807.25	\$0.00	0%	N/A	PROCUREMENT OF MATERIALS DESIGN.	N/A	December-2018
CITY OF AVONDALE: MCDOWELL RD; DYSART TO AVONDALE	T003401C	LPA- AVONDALE	CENTRAL	1	200	148	74%	\$627,168.60	\$497,096.94	79%	INSTALLATION OF CONDUIT; PULL BOXES, CCTV CAMERAS & FIBER PLACEMENT.	FIBER TESTING, CCTV STAND-ALONE TEST & PUNCH LIST ITEMS.	N/A	September-2018
APACHE TRAIL TO SUPERSTITION BLVD: DELAWARE DR - APACHE	T006001C	SR88	CENTRAL	1	205	37	18%	\$1,270,000.00	\$0.00	0%	N/A	SIDEWALK CONSTRUCTION, ASPHALT PAVING & SIGNING AND STRIPING.	N/A	May-2019
CITY OF SURPRISE: BULLARD AVE - GREENWAY RD	T006301C	LPA- SURPRISE	CENTRAL	1	120	64	53%	\$3,394,221.00	\$587,953.91	17%	60% OF MEDIAN CURB PLACEMENT AND ASPHALT REPLACEMENT.	SEPERATED BIKE PATH CURB INSTALLATION.	N/A	August-2018
CITY OF EL MIRAGE: EL MIRAGE RD: OLIVE TO GRAND	T006401C	LPA-EL MIRAGE	CENTRAL	1	150	37	25%	\$197,490.00	\$6,685.75	3%	N/A	PROJECT INVENTORY.	N/A	February-2019
CITY OF PEORIA: 83RD AVE TO HAPPY VALLEY RD	T006801C	LPA- PEORIA	CENTRAL	1	70	12	17%	\$866,358.07	\$51,546.21	6%	CONTRACTOR YARD SET UP.	CONTRACTOR BREAK GROUND STARTING WITH REMOVALS.	N/A	November-2018
CITY OF GLENDALE: CAMELBACK RD; 79TH TO 83RD AVE	T006901C	LPA-GLENDALE	CENTRAL	1	90	37	41%	\$261,000.00	\$11,150.00	4%	N/A	START WORK 9/10/18	N/A	November-2018
CITY OF GLENDALE: EVP SYSTEMS CITYWIDE	T007701C	LPA-GLENDALE	CENTRAL	1	200	37	19%	\$460,969.00	\$27,600.00	6%	N/A	INVENTORY REPAIRS & INSTALL INTERSECTION AND VEHICLE DEVICES.	N/A	May-2018
CITY OF AVONDALE: DYSART RD: VAN BUREN ST	T008001C	LPA-AVONDALE	CENTRAL	1	200	119	60%	\$322,874.90	\$256,628.63	79%	CONSTRUCTION WORK COMPLETED.	TESTING UNDERWAY.	N/A	September-2018
I-10/SR303L T.I. PHASE 2	F002601C	I-10, SR303L	CENTRAL	1	240	212	88%	\$3,861,693.00	\$2,981,383.05	77%	N/A	CONCRETE PAD FOR IRRIGATION ENCLOSURE & FINISH PRE-EMERGENT PROJECT WIDE.	N/A	October-2018
SUPERSTITION FWY US60: VAL VISTA DR	F014801C	US60	CENTRAL	1	180	176	98%	\$1,658,260.00	\$709,168.60	43%	N/A	PROPANE FUEL SYSTEM DESIGN & INSTALLATION.	N/A	September-2018
MARICOPA RD: SR347 @ UNION PACIFIC RAILROAD	H700701C	SR347	CENTRAL	1	750	310	41%	\$23,103,780.95	\$5,134,753.03	22%	N/A	PLAINVIEW STRUCTURAL SECTION PLACEMENT/GIRDING, PAVING & GIRDER PLACEMENT.	LANE SHIFTS ON HONEYCUTT & MCGH.	November-2019
CASA GRANDE HWY (I-10): I-10/SR 87 TI	H769601C	I-10/SR87	CENTRAL	1	640	247	39%	\$58,465,000.00	\$28,124,409.89	48%	PAVED NEW WB FRONTAGE RD, INSTALLATION OF IRRIGATION #1 & DECK POURS.	DECK PIR ON I-10 BRIDGE.	TEMP CROSSOVER MOVING EB I-10 TO NEW WB I-10.	October-2019
CASA GRANDE HWY (I-10): EARLEY RD TO I-8	H798401C	I-10/I-8	CENTRAL	1	482	169	35%	\$36,649,062.24	\$9,355,244.30	26%	BORROW HAUL, SUBGRADE PREP AND BARRIER WALL INSTALLATION.	GIRDER INSTALLATION.	N/A	August-2019
SR88: APACHE JCT-TORTILLA FLATS	H811201C	SR88	CENTRAL	1	365	325	89%	\$6,523,700.00	\$6,051,409.18	93%	N/A	SEPTEMBER- CHIP SEAL, RUMBLE STRIP & PERMANENT STRIPING.	N/A	October-2018
APACHE TRAIL HWY (SR88): APACHE TRAIL & SUPERSTITION	H830801C	SR88	CENTRAL	1	250	187	75%	\$3,333,510.50	\$3,238,804.49	97%	ACFC PAVING, FINAL STRIPE, SIGN PLACEMENT & ADA.	PUNCHLIST ITEMS.	N/A	September-2018
ESTRELLA FWY: I-10/303 TI PHASE II	H857701C	303TI	CENTRAL	1	600	595	99%	\$63,480,561.74	\$65,755,015.30	104%	N/A	OVERHEAD SIGN ORDERED BY CONTRACTOR. PLAN TO INSTALL LATE SEPTEMBER.	N/A	October-2018
STATEWIDE: VAR LOC	H873601C	I-10-VARIOUS	CENTRAL	1	200	139	70%	\$2,318,270.00	\$2,093,100.39	90%	INSTALLATION OF LOOPS, KISTLER SENSORS, POLES AND CABINETS.	CALIBRATE & TEST WIM SITES.	N/A	September-2018
SUPERSTITION FWY: 48TH ST	H880601C	US 60, MP 185.85	CENTRAL	1	180	264	147%	\$1,698,100.00	\$1,373,289.55	81%	N/A	FUEL SYSTEM TESTING & ENGINE #1 TESTING.	N/A	September-2018
BOB STUMP MEMORIAL PKWY: I-10-NORTHERN	H881301C	SR303	CENTRAL	1	340	97	29%	\$2,759,994.90	\$472,117.77	17%	DMS FOUNDATIONS, GUARDRAIL, INVENTORY REPAIRS & GET PAD FOR ACCOUNT.	PHASE 2.	N/A	August-2018
SANTAN FWY: RAY RD TO BROADWAY RD	H881801C	MP 29 - 39.7	CENTRAL	1	340	135	40%	\$4,184,269.00	\$4,161,923.52	99%	INSTALLATION OF FINER AND CABINETS.	INSTALLING CONDUCTORS, CABINET TERMINATIONS, LOOP LEAD IN & SPLICING.	N/A	November-2018
EHRENBERG HWY (I-10): PERRYVILLE RD TO BULLARD AVE	H881901C	EHRENBERG	CENTRAL	1	370	99	27%	\$2,042,269.00	\$1,220,701.09	60%	NODE BUILDING FOUNDATIONS & INSTALLATIONS.	N/A	N/A	April-2019
SOUTH MTN FWY: SR 202	H882701C	L202, MP 56 - 78	CENTRAL	1	1350	921	68%	\$916,549,178.13	\$522,440,807.20	57%	EB/WB RID BRIDGE DECK, 10 OF 11 & 5 OF 11 SPANS OF BRIDGE 550 NW GIRDERS,	ABUTMENTS AT MULTI USE CROSSING 1 & DRILLED SHAFTS AND MULTI USE CROSSING 2.	N/A	November-2019
US60: GREENWAY RD TO THOMPSON	H887401C	US60	CENTRAL	1	340	52	15%	\$4,063,736.50	\$321,820.31	8%	COMPLETED PLAN REVISIONS TO ADDRESS CONFLICTS WITH R/W.	PENDING ESCALATION FOR OLEANDER TRIMMING.	N/A	June-2019
GLANCE CREEK BRIDGE	H891401C	SR 80	SOUTHEAST	3	270	53	20%	\$1,989,981	\$80,996	4%	SPRAY NOXIOUS WEEDS, REMOVED FENCE, TEMP FENCE INSTALLED, TEMP CONCRETE BARRIER	TEMP SIGNS, CLEAR & GRUB, WATTLES, REMOVAL ITEMS, STRUCTURE WORK	TCB & TEMP SIGNAL, ONE WAY TRAFFIC	19-Jun
BACK COUNTRY BYWAY	H870101C	US 191	SOUTHEAST	3	140	49	35%	\$3,991,387	\$219,312	5%	PARTNERING JUNE 15, 2018	MILLING, PAVING, GUARDRAIL	PILOR CAR, FLAGGING, DPS, TWO WAY TRAFFIC	18-Oct
BYLAS US 70	H763701C	US 70	SOUTHEAST	4	250	218	87%	\$9,096,538	\$8,630,726	95%	CLEARING & GRUBBING, PIPE, BOX EXTENSION, PAVING, STRIPING	ELECTRICAL, SEEDING, SIGNS, EXTRA WORK, RIP RAP, CLEAN-UP	TWO WAY TRAFFIC FLAGGING OPERATION WHEN NEEDED	18-Oct
WEST OF SAN CARLOS	H892401C	US 70	SOUTHEAST	4	145	116	80%	\$2,094,307	\$711,291	34%	BOX EXTENSIONS, PIPE, CLEARING & GRUBBING	MILLING, PAVING, GUARDRAIL, FENCE, RIP RAP, SIGNS, STRIPING	TWO WAY TRAFFIC - TCB - FLAGGING/ PILOT CAR OPERATION	18-Nov
I-10 - INA ROAD TI	H847901C	I10, 248	SOUTHCENTRAL	2	885	564	64%	\$85,628,517	\$56,865,002.91	66%	SIGNAL INSTALLATION, SIGNAL ELECTRICAL, WB I-10 BRIDGE DECK	GRADING, MSE WALLS, PCCP AND AC PAVING, UPRR BRIDGE DECK	NEXT TRAFFIC SHIFT FEB 2019	2019/JUNE
INA ROAD, SILVERBELL TO STARCOMMERCE	SB41301C	I10, 248	SOUTHCENTRAL	2	885	564	64%	\$22,504,912	\$14,778,207	66%	WB INA BRIDGE DECK, CURB, GUTTER, PAVING, DECOMPOSED GRANITE	GRADING, CURB, GUTTER, SIDEWALK FOR NORTH SIDE INA ROAD	NEXT TRAFFIC SHIFT FEB 2019	2019/JUNE
I-19 - CANOA RANCH TO DUVAL	H871601C	I19, 31.8-42.5	SOUTHCENTRAL	2	420	290	69%	\$9,477,799	\$4,285,406	45%	SLOPE PAVING, DECK JOINTS	ASPHALT MILLING AND PAVING AUGUST TO SEPTEMBER AT NIGHT	NIGHTLY LANE CLOSURES FOR MILLING AND PAVING	2018/DEC
SR 86 FENCE	H893101C	86, 82-102	SOUTHCENTRAL	2	215	135	63%	\$1,295,537	\$924,115	71%	VEGETATION CLEARING, FENCE REMOVAL, POST INSTALLATION, CATTLE GUARDS	VEGETATION REMOVAL, FENCE INSTALLATION	NONE	2018/OCT

Project Name	TRACS NUMBER	Location	ADOT District	Board District	Contract Time			Project Dollars			Completed Activities	Up-Coming Activities	Major Traffic Changes	Estimated Completion
		Route and Mile Post			Contract Time Days	Time Used Days	% Complete	Contract \$	\$ Spent	% Spent	(paving, bridge forming, sign installation, other)	(paving, bridge forming, sign installation, other)	(long term lane closers, traffic switches, new signals or roundabouts, other)	(year/month)
I-10 WILMOT, KOLB, RITA SIGNALS	H889601C	I10, 269-273.4	SOUTHCENTRAL	2	250	31	12%	\$1,753,205	\$285,257	16%	SIGNAL FOUNDATIONS, CONDUIT	EARTHWORK, ELECTRICAL, SIDEWALKS AND RAMPS	NONE	2019/FEB
I-19 AJO WAY, PH. II	F013201C	119, 62	SOUTHCENTRAL	2	560	55	10%	\$31,991,712	\$2,852,676	9%	SEWER LINE INSTALLATION & MHS, OVER EX FOR LEFT SHOULDER OF I-19	WORKING WATER LINE, SURVEY STORM DRAINS I-19, RODEO WASH EXCAVATION, GRADE FOR PHASE 1 DETOUR	NONE	2020/FEB
I-19 - PIMA MINE ROAD TI	H817801C	119, 50	SOUTHCENTRAL	2	501	507	101%	\$4,748,522	\$4,265,652	90%	SB BRIDGE DECK DEMO	SB BRIDGE DECK FORM AND POUR	NONE	2018/OCT
SR 92 SIERRA VISTA	H871701C	JCT SR 90 TO KACHINA	SOUTHCENTRAL	3	225	110	49%	\$3,616,252	\$2,077,042	57%	PAVING, CURB	PERMANENTSTRIPING, FIX GRADE BEHIND EXISTING INLET	NONE	2018/NOV
SR 92 AT FOOTHILLS DRIVE	H826501C	SR 92, FOOTHILLS BLVD	SOUTHCENTRAL	3	225	110	49%	\$3,353,444	\$826,601	25%	PAVEMENT ON MAIN LINE AND CURB ENTERANCES, GRADED SLOPES	COMPLETE CENTER MEDIAN PAVEMENT AND MEDIAN CONCRETE CURBS, FINISH PLACEMENT OF RIP RAP	NONE	2018/NOV
T006601C - MIDWAY RD, ASH TO CLAYTON	T006601C	CASA GRANDE LOCAL GOV	SOUTHCENTRAL	4	135	51	38%	\$1,323,323	\$392,325	30%	AGGREGATE BASE	REPLACE EXISTING PIPES AND PLACE PAVEMENT	NONE	2018/NOV
I-10 WILMOT BRIDGES	F006301C	110, 267-269	SOUTHCENTRAL	2	380	290	76%	\$3,979,255	\$3,154,885	79%	EB BRIDGE DECK HAS BEEN COMPLETED, WB DECK DEMO COMPLETE	FORM WORK/POUR WB BRIDGE DECK	N/A	2018/DEC
CANOA AND SACATON REST AREAS	H821301C	I10, 182 & I19, 33	SOUTHCENTRAL	4,2	360	246	68%	\$4,355,955	\$2,616,900	60%	SACATON SEWER SYSTEM	RESTROOM TILE, RESTROOM INTERIOR	ON/OFF RAMP CLOSED	2018/DEC
TUCSON-BENSON HIGHWAY (I-10) (I-10; EASTBOUND OFF RAMP AT SR 83	F006801C	I-10,SR83, 281	SOUTHCENTRAL	2	115	0	0%	\$409,908	\$0	0%	N/A	MOBILIZATION ON 9/19/18	ESTIMATED I-10 OFF RAMP AT EXIT 281 COLOSED DEC 3RD-7TH	
SR 90 E. BUFFALO SOLDIER TRAIL - HATFIELD ST	H880301C	SR 90, 316	SOUTHCENTRAL	3	415	345	83%	\$2,633,000	\$3,138,776	119%	ADDITIONAL EROSION CONTROL, FINAL STRIPING, EMBANKMENT CURB, SEEDING.	CLEAN UP, PUNCHLIST ITEMS	NONE	2018/SEPT
SR86 VALENCIA RD - KINNEY RD	H680601C	SR 86, 159.0 - 166.6	SOUTHCENTRAL	2	917	927	101%	\$40,960,323	\$49,034,043	120%	AC PAVING, SEEDING, SIGNS	STOP WORK ORDER UNTIL MID OCTOBER	NONE	2018/OCT
I-8, MP 96 - PALOMA ROAD	H892201C	YUMA-CASA GRANDE HIGHWAY	SOUTHWEST	6	180	49	27%	\$8,581,891.00	\$4,224,638.79	49%	REMOVE & INSTALL GUARDRAIL, MILLING & PAVING, BARRIER WALL	SHOULDER BUILD UP, REMOVE & INSTALL GUARDRAIL, CATTLE GUARD, PAVING	SINGLE LANE, 12' WIDTH RESTRICTION	March-2019
I-8 ARABY ROAD TO RECONSTRUCTION	H810201C	YUMA-CASA GRANDE HIGHWAY	SOUTHWEST	6	278	135	49%	\$8,003,000.00	\$5,094,588.00	64%	SOIL NAIL WALL, INSTALL PIPE, CATCH BASINS, MANHOLES, CURB, GUTTER, SIDEWALK, BARRIER, ATTENUATOR PADS	INSTALL CONDUIT, PULL BOXES, FOUNDATIONS & POLES, CURB, GUTTER & SIDEWALKS, PAVING, SLOPE PAVING, STRIPING, ROADWAY GRADING	I-8 EXIT 7 EB ON RAMP CLOSED	October-2018
MOHAVE ROAD INTERSECTION	H848901C	QUARTZSITE-PARKER-TOPOCK	SOUTHWEST	6	120	67	56%	\$798,591.00	\$271,485.39	34%	REMOVALS, CONCRETE, ROADWAY EXCAVATION, PAVING	POLES & MAST ARMS	NONE	November-2018
EHRENBERG PORT OF ENTRY PHASE II	H885501C	EHRENBERG-PHOENIX HWY (I-10)	SOUTHWEST	6	400	347	87%	\$11,361,364.00	\$9,901,950.98	87%	FIRE SUPPRESSION, PLUMBING, SECURITY, ELECTRICAL, FLOORING, CATCH BASINS, SIDEWALK, AC PAVING	PUMP SKID CONNECTION, WINDOWS, PAVING, PCCP, OBLIT & STRIPING PARKING LOT, POLE FOUNDATIONS & MAST ARMS	NONE	November-2018
8TH STREET AND 21ST AVENUE - YUMA	T003201C	CITY OF YUMA	SOUTHWEST	6	100	89	89%	\$177,616.00	\$87,647.30	49%	LIGHT POLE FOUNDATIONS, SIDEWALK	POLES & MAST ARMS	NONE	September-2018
TEXAS HILL BRIDGE	T002901C	YUMA COUNTY	SOUTHWEST	6	135	110	81%	\$756,087.75	\$378,121.44	50%	BRIDGE BARRIER WALL, APPROACHES ON BRIDGE #7638	DEMO BRIDGE & ABUTMENTS #7753	BRIIDGE #7753 CLOSED	October-2018
GILA BEND REST AREA	H855701C	YUMA-CASA GRANDE HIGHWAY	SOUTHWEST	6	200	155	78%	\$1,416,817.00	\$1,278,701.09	90%	REMOVE & INSTALL FOUNDATIONS, REMOVE & INSTALL SIGNS/POSTS	PUNCHLIST	SHOULDER CLOSURE	November-2018
CO. 12TH ST AT AVE D BR#8368	SB45501C	YUMA COUNTY	SOUTHWEST	6	120	112	93%	\$618,987.00	\$296,669.58	48%	SLOPE PAVING, ROCK MULCH	PROJECT CLOSE-OUT	NONE	September-2018