

District Monthly Reports  
May 2018

Project Name	Location	ADOT District	Board District	Contract Time			Project Dollars			Completed Activities	Up-Coming Activities	Major Traffic Changes	Estimated Completion
	Route and Mile Post			Contract Time Days	Time Used Days	% Complete	Contract \$	\$ Spent	% Spent	(paving, bridge forming, sign installation, other)	(paving, bridge forming, sign installation, other)	(long term lane closers, traffic switches, new signals or roundabouts, other)	(year/month)
STATION AT LA POSADA - CITY OF WINSLOW	LPA	NORTHCENTRAL	5	120	120	100%	\$1,288,000	\$1,284,437	100%	PARTNERING, PRECON, MASONRY, ROOF, DOORS, ELECTRICAL, FRAMING, DRYWALL, WINDOWS, METAL WORK	PUNCHLIST ITEMS FROM FINAL WALKTHROUGH	NONE	27-Apr
CROOKTON TO HISTORIC 66 SIGN REHAB	I-40, MP 126-161	NORTHCENTRAL	5	205	198	97%	\$1,541,135	\$1,346,034	87%	FINAL ACCEPTANCE	PROJECT FINAL - OFFICE	NONE	1-Mar
I-40, PARKS TI TO RIORDAN PAVEMENT REHAB	I-40, MP 179-191	NORTHCENTRAL	5	335	151	45%	\$13,985,792	\$13,251,810	95%	ALL BASE PAVING, FOG, BRIDGE DECK WORK, DELINEATORS, AND GUARDRAIL	ACFC BEGINNING JUNE 2018, SPOT AC REPAIR, BELLEMONT BRIDGE AC OVERLAY	SINGLE LANE CLOSURES EB AND WB FOR PAVING, BELMONT LANE	18-Aug
I-40, DEVIL DOG TO WILLIAMS	I-40, MP 156-161	NORTHCENTRAL	5	2018 OCT	FIXED	#VALUE!	\$33,980,986	\$23,767,561	70%	ALL EASTBOUND RECONSTRUCT EXCEPT FINAL STRIPING, CROSSOVERS FOR WB RECONSTRUCT,	CROSSOVER CONSTRUCTION, WESTBOUND RECONSTRUCT	LANE CLOSURES FOR CROSSOVER CONSTRUCTION. ALL TRAFFIC ON	18-Oct
I-40, CATARACT LAKE ROAD TO PARKS TI	I-40, MP 162-179	NORTHCENTRAL	5	284	9	3%	\$35,347,806	\$4,098,990	12%	PARTNERING, PRECON, MOBILIZATION, CROSSOVERS FOR WB RECONSTRUCT,	CROSSOVER CONSTRUCTION, WESTBOUND RECONSTRUCT	LANE CLOSURES FOR CROSSOVER, ALL TRAFFIC ON EB BEGINNING MAY	19-Oct
I-40/I-17 INTERCHANGE STRUCTURES 1261-1264	I-40, MP 195-195.5	NORTHCENTRAL	5	2018 NOV	FIXED	#VALUE!	\$10,128,666	\$1,693,250	17%	PARTNERING, PRECON, MOBILIZATION, I-40 WB OVER BEULAH FALSEWORK	FALSEWORK ON I-40 EB OVER BEULAH, DECK DEMOLITION ON I-40 WB OVER BEULAH	I-17N - I-40E RAMP CLOSED, BEULAH LANE CLOSURES	18-Nov
NACOG SIGN REPLACEMENT	VARIOUS LOCATIONS	NORTHCENTRAL	4	180	111	62%	\$410,408	\$251,149	61%	ALL BUT WILLIAMS	WILLIAMS	NONE	18-Oct
SR87-SLATE CREEK	SR 87 , MP 224	NORTHCENTRAL	4	246	234	95%	\$2,022,672	\$2,281,331	113%	ALL BUT ACFC, RUMBLE STRIPS, AND FINAL STRIPING	ACFC	AS NEEDED LANE CLOSURES	18-Aug
TOWN OF PAYSON, BONITA STREET	LPA	NORTHCENTRAL	4	120	78	65%	\$1,297,668	\$607,336	47%	MOST UNDERGROUND WORK	REMOVE EXISTING ROAD	DAILY LANE CLOSURES	18-Aug
I-40, COTTONWOOD WASH BRIDGES	I-40, MP 258	NORTHCENTRAL	5	290	20	7%	\$4,542,338	\$111,014	2%	BUILD CROSSOVERS	PAVE CROSSOVERS	DAILY LANE CLOSURES	19-Oct
CITY OF FLAGSTAFF LED LIGHT REPLACEMENT	VARIOUS IN COF	NORTHCENTRAL	5	365	0	0%	\$1,833,966	\$0	0%	SOME LIGHT FIXTURES HAVE BEEN REPLACED	ADDITIONAL LIGHT FIXTURES WILL BE REPLACED	NONE	1-Jun
I-40 - TWIN ARROWS TI	I-40 / MP 218 - 220	NORTHCENTRAL	5	220	197	90%	\$4,574,000	\$4,725,041	103%	45 DAY SEEDING INSPECTION APPROVED	RECONSTRUCT BARRIER WALLS AND RELOCATE GUIDE SIGNS	NONE	15-May
US-89 MP 526 - 527	US-89 / MP 526	NORTHCENTRAL	5	95	4	4%	\$629,431	\$0	0%	PROJECT IN WINTER SHUT DOWN	N/A	NONE	18-Sep
SR 260 WATER SYSTEM REMOVAL	SR 260, MP 2259	NORTHCENTRAL	4	100	89	89%	\$482,565	\$448,577	93%	ALL WORK COMPLETED	N/A	NONE	17-Dec
CITY OF COTTONWOOD - MINGUS AVE - WILLARD ST TO 10TH ST	LPA	NORTHCENTRAL	4	170	128	75%	\$1,498,554	\$1,103,816	74%	PHASE ONE PAVING COMPLETE	MILL PHASE TWO & CONSTRUCT NEW CURB & GUTTER	ONE LANE EACH DIRECTION ON MINGUS AVE.	1-Jul
I-17, COUNTY LINE TO I-40	I-17 MP 312 - 340	NORTHCENTRAL	5	320	15	5%	\$24,450,000	\$688,282	3%	NB I-17 REDUCED TO SINGLE LANE / RECONSTRUCTION STARTED	WILLARD SPRINGS BRIDGE REDESIGN UNDER CONSIDERATION	NB I-17 WILL BE DOWN TO A SINGLE LANE BETWEEN MP 312 & 314.	19-Jul
SR-64 ROW FENCE	SR-64 MP 224 - 236	NORTHCENTRAL	5	135	7	5%	\$608,912	\$104,118	17%	TREE TRIMMING COMPLETE	NEW T-POSTS AND STRAIN POSTS	NO IMPACT TO TRAFFIC	18-Sep
CITY OF FLAGSTAFF SIGN REPLACEMENT	VARIOUS IN COF	NORTHCENTRAL	5	140	8	6%	\$225,316	\$67,500	30%	REVIEWING SHOP DRAWINGS	SIGN INSTALLATIONS	NO IMPACT TO TRAFFIC	18-Sep
CITY OF FLAGSTAFF SWITZER ROUNDABOUT	SWITZER & TURQUOISE	NORTHCENTRAL	5	150	8	5%	\$1,388,873	\$47,170	3%	REMOVALS & RETAINING WALL	EAST HALF OF ROUNDABOUT CONSTRUCTION	TURQUOISE DRIVE CLOSED @ SWITZER	18-Nov
THOUSAND TRAILS TO I-17	SR 206 MP 209	NORTHWEST	6	640	417	65%	\$45,704,162	\$33,946,800	74%	EB BRIDGE, BOX CULVERTS, 3 ROUNDABOUTS, REMOVE TEMP SIGNAL	WB BRIDGE BARRIER, EB PHASE 2, REMAINING ROUNDABOUTS	MINOR TRAFFIC CROSSOVERS	18-Oct
GRANITE STREET AT CARLETON STREET & WILLOW CREEK ROAD	LOCAL ROADS	NORTHWEST	6	90	13	14%	\$224,777	\$0	0%	PARTNERING	WORK TO BEGIN AFTER SCHOOL ENDS FOR THE SUMMER	DONE	18-Aug
DW RANCH ROAD TI UP	I-40 MP 59	NORTHWEST	6	210	209	100%	\$2,928,993	\$2,938,771	100%	ALL CONTRACT WORK IS COMPLETE	MODIFICATION TO APPROACHES AND PLACEMENT OF METHACRYLATE	INTERMITTENT LANE CLOSURES ON DW RANCH WHEN WORK BEGINS	18-May
HAVILAND REST AREA REHAB	I-40 MP 23	NORTHWEST	6	215	17	8%	\$3,623,173	\$91,107	3%	PARTNERING AND PRECONSTRUCTION CONFERENCE	BEGIN DEMOLITION OF EXISTING BUILDING WALLS, CLEAN AND REMOVE EXISTING SPETIC TANKS	EB AND WB REST AREAS ARE CLOSED	18-Nov
SILVER SPRINGS TO WILLOW TI	I-40 MP 79-86	NORTHWEST	6	165	135	82%	\$4,498,990	\$2,887,465	64%	WESTBOUND AC LIFST, GUARDRAIL RECONSTRUCTION	EB AC LIFTS, AR-ACFC	INTERMITTENT LANE CLOSURES DURING PAVING OPERATIONS	18-Jun
AUDLEY BRIDGES	I-40 MP 113	NORTHWEST	6	410	221	54%	\$4,353,978	\$3,252,352	75%	EB BRIDGE DECK HAS BEEN COMPLETED, BARRIER POURED, APPROACHES PAVED AND SHOULDER SEEDED	CONTRACTOR WILL BE FORMING AND POURING PIER CAPS	WB TRAFFIC HAS BEEN DETOURED TO THE EB SIDE OF I-40. EB LEFT	18-Sep
HOLY MOSES WASH BR EB #1833	I-40 MP 46	NORTHWEST	6	200	224	112%	\$2,524,178	\$2,417,077	96%	ALL CONTRACT WORK IS COMPLETE	PROJECT IS COMPLETE	NONE	18-May
BURRO CREEK BRIDGE SB	US 93 MP 138	NORTHWEST	6	170	124	73%	\$2,170,794	\$2,055,598	95%	DETOURS HAVE BEEN COMPLETED BARRIER AND DECK JOINTS REMOVED	45 DAY SEEDING ESTABLISHMENT	NONE UPCOMING THIS MONTH	18-Jun
AZ STATE LINE TO RISING SUN ROAD	SR 95 MP 249	NORTHWEST	6	75	80	107%	\$1,942,622	\$1,817,870	94%	ALL CONTRACT WORK IS COMPLETE	PROJECT IS COMPLETE	NONE	18-May
BLAKE RANCH ROAD TI	I-40 MP 66	NORTHWEST	6	205	97	47%	\$1,577,677	\$1,196,555	76%	PARTNERING AND PRECONSTRUCTION CONFERENCE. PROJECT WAS CLEARED AND GRUBBED	INSTALLATION OF AR-ACFC, SEEDING, PUNCH LIST ITEMS	DETOUR IN PLACE FOR BLAKE RANCH ROAD	18-Aug
DETRITAL WASH-SANTA MARIA CRACK SEAL	US 93 VARIOUS LOCATIONS	NORTHWEST	6	140	47	34%	\$1,309,549	\$271,617	21%	CRACK SEAL ON US 93 NB MP 50-41	STOP WORK ORDER IN EFFECT. RESUME WORK IN JANUARY 2019	NONE UPCOMING THIS MONTH	19-May
MP 183.6 DRAINAGE	SR 95 MP 183.6	NORTHWEST	6	175	32	18%	\$808,506	\$158,923	20%	REMOVAL OF GABION, RIP RAP AND CONCRETE	EARTHWORK, GRADING OPERATION PREPARING FOR CONCRETE PLACEMENT	NONE UPCOMING THIS MONTH	18-Nov
MOHAVE COUNTY LED SIGNS	VARIOUS LOCATIONS	NORTHWEST	6	55	32	58%	\$99,447	\$0	0%	SIGN SUBMITTALS APPROVED	CONTRACTOR SCHEDULED TO BEGIN WORK MID-MAY	NONE UPCOMING THIS MONTH	18-Jun
US 191 JCT 191 & JCT I-10	US 191 & I-10	SOUTHEAST	3	110	56	51%	\$1,200,955	\$892,614	74%	PAVING COMPLETE - WAITING ON CHIP SEAL	CHIP SEAL BEGIN 05-07-18 THRU 05-11-18	ROAD CLOSED FOR THIS WEEK	18-May

District Monthly Reports  
May 2018

Project Name	Location	ADOT District	Board District	Contract Time			Project Dollars			Completed Activities	Up-Coming Activities	Major Traffic Changes	Estimated Completion
	Route and Mile Post			Contract Time Days	Time Used Days	% Complete	Contract \$	\$ Spent	% Spent	(paving, bridge forming, sign installation, other)	(paving, bridge forming, sign installation, other)	(long term lane closers, traffic switches, new signals or roundabouts, other)	(year/month)
WHITE WATER DRAW	SR 80	SOUTHEAST	3	125	87	70%	\$1,494,000	\$857,411	57%	REMOVAL ITEMS COMPLETE	GUARDRAIL, PAVING, COMPLETE BRIDGE REPAIRS	RESTRICTED TO ONE LANE EACH WAY	18-May
BYLAS US 70	US 70	SOUTHEAST	4	250	135	54%	\$9,096,538	\$6,091,880	67%	MOBILIZATION, CLEARING & GRUBBING, PIPE	BOX EXTENSIONS, AB HAUL, ELECTRICAL, PAVING	TWO WAY TRAFFIC FLAGGING OPERATION	18-Oct
KELVIN BRIDGE	FLORENCE KELVIN HWY	SOUTHEAST	4	586	388	66%	\$5,673,613	\$5,222,800	92%	CLEARING & GRUBBING, MOBILIZATION, SETTING GIRDERS, DECK POUR	BARRIER WALL, GUARDRAIL, STRIPING	DETOUR - OPEN TO TRAFFIC (NO OVERSIZED LOADS)	18-May
PLOMOSA & SALOME ROAD	LA PAZ COUNTY	SOUTHWEST	6	305	84	28%	\$793,973	\$661,848	83%	PLOMOSA & SALOME WORK IS COMPLETED	WORK IS COMPLETED AT SALOME	NONE	18-Jun
ALAMO ROAD US 60 - MP 3.0	LA PAZ COUNTY	SOUTHWEST	6	305	84	28%	\$617,381	\$137,131	22%	SHOULDER GRADING, FORD WALL, SOIL CEMENT	MILLING, PAVING	SINGLE LANE, FLAGGING OPERATION	18-Jun
I-8 ARABY ROAD TI RECONSTRUCT	YUMA-CASA GRANDE HIGHWAY	SOUTHWEST	6	278	123	44%	\$8,003,000	\$3,404,257	43%	WINTER SHUTDOWN	RESUME WORK MAY 14, 2018 - SURVEY, REMOVALS	I-8 EXIT 7 EB OFF RAMP CLOSED, GILA RIDGE ROAD CLOSED @ ARABY	18-Oct
QUARTZSITE - VARIOUS LOCATIONS	TOWN OF QUARTZSITE	SOUTHWEST	6	60	48	80%	\$96,895	\$56,236	58%	SIGN REPLACEMENT	SIGN REPLACEMENT	NONE	18-May
EHRENBERG PORT OF ENTRY PHASE II	EHRENBERG-PHOENIX HWY (I-	SOUTHWEST	6	400	264	66%	\$11,361,364	\$7,817,060	69%	FIRE SPRINKLER & ALARM, HVAC, COMMUNICATIONS & SECURITY, LIGHT POLE FOUNDATIONS, SEPTIC SYSTEM	GLAZING, COMMUNICATIONS & SECURITY, CERAMIC TILE, SEALED CONCRETE, FIRE SUPPRESSION CONDUIT, PIPE RUNS,	NONE	18-Nov
8TH STREET AND 21ST AVENUE - YUMA	CITY OF YUMA	SOUTHWEST	6	100	8	8%	\$177,616	\$0	0%	PARTNERING MEETING	SURVEY, INSTALL CONDUIT, CONCRETE FOUNDATIONS, HANDICAP RAMPS, PAVING	NONE	18-Sep
TEXAS HILL BRIDGE	YUMA COUNTY	SOUTHWEST	6	135	27	20%	\$756,088	\$22,625	3%	REMOVE AC DECK & BRIDGE BARRIER	CENTURY LINK UTILITY RELOCATION, REMOVE GIRDERS, APPROACH SLABS, ABUTMENTS	BRIDGE CLOSED	18-Oct
GILA BEND REST AREA TO I-10	YUMA-CASA GRANDE HIGHWAY	SOUTHWEST	6	200	70	35%	\$1,416,817	\$427,819	30%	DRILLING & POURING FOUNDATIONS	DRILLING & POURING FOUNDATIONS	SHOULDER CLOSURE	18-Nov
CO. 12TH ST AT AVE D BR#8368	YUMA COUNTY	SOUTHWEST	6	120	27	23%	\$618,987	\$18,086	3%	SUBMITTALS	MOBILIZATION, BAT SURVEY, EXCAVATION	NONE	18-Sep
N. FRONTAGE RD; FORTUNA - FOOTHILLS BLVD	YUMA COUNTY	SOUTHWEST	6	80	35	44%	\$1,144,356	\$44,517	4%	SURVEY, CRACK SEAL, PAVING	AB PLACEMENT FOR WIDENING, PAVING	SINGLE LANE, FLAGGING OPERATION	18-Jul
H847901C - INA ROAD TI	I10, 248	SOUTHCENTRAL	2	885	478	54%	\$85,628,517	\$47,095,684	55%	INA ROAD UPRR BRIDGE GIRDERS, EBFR PCCP, I-10 BRIDGE DRILLED SHAFTS	GRADING, DRAINAGE STRUCTURES, MSE WALLS, PCCP AND AC PAVING	ALL TRAFFIC IS SHIFTED TO FUTURE EB I-10 PAVEMENT	2019/JUNE
S8413 - INA ROAD, SILVERBELL TO STARCOMMERCE	I10, 248	SOUTHCENTRAL	2	885	478	54%	\$22,504,912	\$12,377,701	55%	DRILLED SHAFT FOUNDATIONS FOR WB INA BRIDGE, SUBGRADE FOR INA ROAD SOUTH SIDE	GRADING, CURB, GUTTER, SIDEWALK, COLUMNS AND PIER CAPS FOR NEW WB BRIDGE	NEXT TRAFFIC SHIFT MAY 2018	2019/JUNE
H871601C - CANOA RANCH TO DUVAL	I19, 31.8-42.5	SOUTHCENTRAL	2	420	203	48%	\$9,477,799	\$1,274,933	13%	DECK JOINTS, NEW CONCRETE BRIDGE BARRIER	BRIDGE BARRIER CONSTRUCTION, BRIDGE DECK JOINTS	REDUCED TO 1 LANE WITH LANE SHIFT AT BRIDGES	2018/DEC
F002001C - RUMBLE STRIPS - VARIOUS LOC.	VARIOUS	SOUTHCENTRAL	2, 3, 4	140	19	14%	\$408,587	\$248,164	61%	GROUND-IN RUMBLE STRIPS, TEMP STRIPING	THERMO STRIPING, RPM	LANE CLOSURE	2018/JUNE
H893101C - SR 86 FENCE	SR86, 82-102	SOUTHCENTRAL	2	215	43	20%	\$1,295,537	\$0	0%	VEGETATION CLEARING	FENCE INSTALLATION	NONE	2018/OCT
H889601C - Signals at Wilmot, Kolb & Rita	I-10, 266	SOUTHCENTRAL	2	250	0	0%	\$1,753,204	\$0	0%				209/FEB
H846701C - SR 86 AND I-19 TI	I19, 61	SOUTHCENTRAL	2	739	735	99%	\$39,973,370	\$41,096,192	103%	PROJECT COMPLETE	PUNCH LIST ITEMS	NONE	2018/APRIL
H817801C - PIMA MINE ROAD TI	I19, 50	SOUTHCENTRAL	2	385	408	106%	\$4,748,522	\$3,947,424	83%	NORTHBOUND BRIDGE COMPLETE, SOUTHBOUND HALF COMPLETE	SECOND HALF SB BRIDGE	TRAFFIC SHIFT BACK TO NB APRIL 2018	2018/AUGUST
SZ13001C - CITY OF COOLIDGE	City of Coolidge	SOUTHCENTRAL	4	170	170	100%	\$1,794,540	\$1,809,710	101%	Completed Activities	DECOMPOSED GRANITE	NONE	2018/APRIL
H879101C - SR 77 OLD TIGER ROAD	SR77, 120-113	SOUTHCENTRAL	4	120	119	99%	\$4,319,274	\$4,443,424	103%	AC PAVING	THERMO STRIPING		2018/JUNE
F013001C - TANGERINE RD FIRST AVE TO SR 77	FIRST AVE-SR 77	SOUTHCENTRAL	2	70	45	64%	\$522,772	\$17,040	3%	ALL WORK COMPLETE	PUNCHLIST		2018/MAY
H871701C - SR 92 SIERRA VISTA	JCT SR 90 TO KACHINA	SOUTHCENTRAL	3	225	0	0%	\$3,616,252	\$0	0%	NONE	PARTNERING APRIL 18, 2018		2018/NOV
H826501C - SR 92 AT FOOTHILLS	SR 92, FOOTHILLS BLVD	SOUTHCENTRAL	3	225	0	0%	\$3,353,444	\$0	0%	POT HOLE FOR UTILITIES	PARTNERING APRIL 18, 2018		2018/NOV
F013201C - Ajo Way Phase II	I-19, 62	SOUTHCENTRAL	2	560	0	0%	\$31,991,712	\$0	0%	BID OPENED 5/4/18			2019/DEC
T006601C - Midway Road	City of Casa Grande	SOUTHCENTRAL	4	135	0	0%	\$1,323,323	\$0	0%	BID OPENED 5/4/18			2018/NOV
F006301C - I-10 WILMOT BRIDGES	I10, 267-269	SOUTHCENTRAL	2	380	168	44%	\$3,979,255	\$1,343,204	34%	TEMPORARY BRIDGE APPROACH SLABS, EARTHWORK FOR DETOUR	PAVE DETOUR, DETOUR EB TRAFFIC ON TEMP BRIDGE	NIGHT LANE RESTRICTION, MEDIAN DETOUR	2018/DEC
F002301C, BENSON - I-10 DRAGON TO JOHNSON	I10, 316-321	SOUTHCENTRAL	3	230	168	73%	\$1,635,585	\$1,067,647	65%	CONCRETE BARRIER, ROCK REMOVAL	PAVE GETPADS, OBLIT RECESSED THERMO AND RPM	DAY TIME LANE RESTRICTION	2018/JUL
H821301C - REST AREAS	I10, 182 & I19, 33	SOUTHCENTRAL	4,2	360	133	37%	\$4,355,955	\$918,504	21%	SACATON TILE & PLUMBING RESTROOMS, SIDEWALKS, CANOA RANCH WATERLINE	SEPTIC TANK INSTALLATION, REST ROOM RENOVATION, SACATON WATERLINE	ON/OFF RAMP CLOSED	2018/DEC
H879001C - SR 84 BURRIS TO 5 POINTS	SR84, 175-177 & SR287, 111.77-	SOUTHCENTRAL	4	230	187	81%	\$1,747,683	\$1,881,855	108%	STOP WORK ORDER TO OBTAIN MATERIALS FOR FENCE RECONSTRUCTION	FENCE RECONSTRUCTION PENDING	NONE	2018/JUNE
F000201C, NOGALES - TOMBSTONE HWY SR 82	SR82, 46	SOUTHCENTRAL	3	90	67	74%	\$527,974	\$544,640	103%	FIANL WALKTHROUGH, SUBSTANTIAL COMLETION	CLOSING PROJECT	NONE	2018/FEB

District Monthly Reports  
May 2018

Project Name	Location	ADOT District	Board District	Contract Time			Project Dollars			Completed Activities	Up-Coming Activities	Major Traffic Changes	Estimated Completion
	Route and Mile Post			Contract Time Days	Time Used Days	% Complete	Contract \$	\$ Spent	% Spent	(paving, bridge forming, sign installation, other)	(paving, bridge forming, sign installation, other)	(long term lane closers, traffic switches, new signals or roundabouts, other)	(year/month)
H880301C - E. BUFFALO SOLDIER TRAIL - HATFIELD ST	SR 90, 316	SOUTHCENTRAL	3	300	179	60%	\$2,633,000	\$1,208,616	46%	TRAFFIC SIGNAL AND CONDUIT INSTALLATION, EARTHWORK	ROADWAY WIDENING, MEDIAN CONSTRUCTION, SIGNAGE, STRIPING	VARIOUS LANE CLOSURES	2018/AUG
H680601C - VALENCIA RD - KINNEY RD (SR 86)	SR 86, 159.0 - 166.6	SOUTHCENTRAL	2	917	809	88%	\$47,539,334	\$40,713,680	86%	BOX CULVERTS/EXTENSIONS, BRIDGE STRUCTURES. PORTIONS OF: PAVEMENT, DRAINAGE, SIGNALS, SEWER.	ROADWAY, BANK PROTECTIONS, SEWER, ELECTRICAL, SIDESTREETS, SIGNAGE, STRIPING	VARIOUS DETOURS	2018/AUG
CITY OF PEORIA: 75TH AVE & CACTUS RD	LPA- PEORIA	CENTRAL	1	365	318	87%	\$6,134,772.80	\$4,056,210.02	66%	INSTALLATION FOR WATER LINE, TRAFFIC SIGNAL, STREET LIGHTING & STORM DRAIN.	ASPHALT PAVING, LANDSCAPING, STRIPING & MEDIAN ISLAND CONSTRUCTION.	NB & SB TRAFFIC TO OUTSIDE LANES ON 75TH AVE.	June-2018
CITY OF PEORIA: 75TH AVE & PEORIA AVE	LPA- PEORIA	CENTRAL	1	365	318	87%	\$5,136,904.93	\$3,364,804.49	66%	INSTALLATION FOR WATER LINE, TRAFFIC SIGNAL, STREET LIGHTING & STORM DRAIN.	ASPHALT PAVING, LANDSCAPING, STRIPING & MEDIAN ISLAND CONSTRUCTION.	NB & SB TRAFFIC TO OUTSIDE LANES ON 75TH AVE.	June-2018
CITY OF BUCKEYE	LPA- BUCKEYE	CENTRAL	1	365	210	58%	\$124,718.27	\$0.00	0%	N/A	FIRST SIGN DELIVERY 7/1/18.	N/A	April-2020
CITY OF GLENDALE: 55TH AVE, RIVERIA TO CACTUS	LPA- GLENDALE	CENTRAL	1	180	199	111%	\$346,000.00	\$345,229.71	100%	FINAL WALK THROUGH. SUBSTANTIAL COMPLETION & REDLINES SUBMITTED.	MATERIAL CLOSEOUT & FINAL CLOSEOUT.	N/A	June-2018
CITY OF GOODYEAR: VARIOUS LOCATIONS	LPA-GOODYEAR	CENTRAL	1	175	77	44%	\$494,495.00	\$260,134.52	53%	ALL INFRASTRUCTURE HAS BEEN COMPLETED.	INSTALLATION OF FIBER.	RIGHT LN @ YUMA WB TO COTTON LN.	September-2018
CITY OF GLENDALE: MARYLAND AVE; 95TH TO 99TH AVE	LPA- GLENDALE	CENTRAL	1	180	195	108%	\$642,000.00	\$726,871.63	113%	SRP COMPLETED POWER SUPPLY INSTALLATION.	SUBSTANTIAL COMPLETION.	N/A	May-2018
CITY OF SURPRISE: REEMS RD; PEORIA AVE TO MOUNTAIN	LPA- SURPRISE	CENTRAL	1	200	169	85%	\$596,192.41	\$472,973.73	79%	SPLICE TESTING & LANDSCAPE CLEANUP.	PUNCH LIST ITEMS, CONTROL CABINET TESTING & FINAL WALK THROUGH.	TEMPORARY LANE RESTRICTIONS.	May-2018
CITY OF PEORIA	LPA-PEORIA	CENTRAL	1	365	19	5%	\$494,807.25	\$0.00	0%	AWARD MEETING.	INVOICE TO PEORIA.	N/A	July-2018
CITY OF AVONDALE: VAR LOC	LPA- AVONDALE	CENTRAL	1	110	96	87%	\$199,725.60	\$63,861.17	32%	APPROXIMATELY 30% OF SIGNS HAVE BEEN PLACED AS OF 5/9/18.	PARTIALLY COMPENSATORY, PARTIALLY NON-COMPENSATORY TIME EXTENSION EXPECTED TO EXTEND	MOVING SHOULDER CLOSURES.	June-2018
CITY OF AVONDALE: MCDOWELL RD; DYSART TO AVONDALE	LPA- AVONDALE	CENTRAL	1	200	94	47%	\$627,168.60	\$329,026.40	52%	N/A	RIGID CONDUIT INSTALLTION ALONG MCDOWELL RF BRIDGE.	BRIDGE LN CLOSURE.	October-2018
CITY OF AVONDALE: DYSART RD: VAN BUREN ST	LPA-AVONDALE	CENTRAL	1	200	32	16%	\$322,874.90	\$99,103.30	31%	POTHOLING & BORING QUAD DUCT CONDUIT.	INSTALL PULL BOXES 7 & 9 & INSTALL TRAFFIC SIGNAL CONDUIT TO #9 PULL BOXES.	N/A	December-2018
I-10/SR303L T.I. PHASE 2	I-10, SR303L	CENTRAL	1	240	125	52%	\$3,861,693.00	\$1,598,701.79	41%	AUGERED PLANT PITS & INSTALLED GM EB I-10 FRT RD. BTWN CITRUS & COTTON LN.	AUGER PLANT PITS & INSTALL GM EB & WB I-10 BTWN COTTON LN & ESTRELLA.	N/A	October-2018
SUPERSTITION FWY US60: VAL VISTA DR	US60	CENTRAL	1	180	132	73%	\$1,658,260.00	\$12,500.00	1%	N/A	AWAITING PUMP & ENGINE DELIVERY IN MAY 2018.	N/A	June-2018
MARICOPA RD: SR347 @ UNION PACIFIC RAILROAD	SR347	CENTRAL	1	750	184	25%	\$23,103,780.95	\$955,865.34	4%	SIDEWALK REMOVAL ON SR347 NORTH OF HOMEYCUIT AND MCGH.	WATERLINE INSTALATION ON HONEYCUIT.	LANE SHIFTS ON HONEYCUIT & MCGH.	November-2019
CASA GRANDE HWY (I-10): I-10/SR 87 TI	I-10/SR87	CENTRAL	1	640	121	19%	\$58,465,000.00	\$17,931,038.52	31%	DRILLED SHIFTS FOR THE FOR STRUCTURE #2934, ABUTEMENT 2 ON STRUCTURE #2935.	PCCP ON WB I-10, EAST OF SR87, AC BASE ON WB FRONTAGE RD.	N/A	October-2019
CASA GRANDE HWY (I-10): EARLEY RD TO I-8	I-10/I-8	CENTRAL	1	482	43	9%	\$36,649,062.24	\$1,971,265.54	5%	MILLED & PAVED EB & WB SHOULDERS.	MEDIAN WORK TO BEGIN ONCE TEMPORARY CONCRETE BARRIER SET.	N/A	Unknown
SR88: APACHE JCT-TORTILLA FLATS	SR88	CENTRAL	1	365	226	62%	\$6,523,700.00	\$4,362,850.17	67%	FORD RECONSTRUCTION.	PERMANENT STRIPING AND SIGNAGE.	SINGLE LN CLOSURE W/PILOT CAR.	November-2018
APACHE TRAIL HWY (SR88): APACHE TRAIL & SUPERSTITION	SR88	CENTRAL	1	250	61	24%	\$3,333,510.50	\$752,824.36	23%	STORM DRAIN INSTALLATION.	CHANNEL LINING, RIP RAP PLACEMENT.	N/A	November-2018
STATEWIDE: VAR LOC	VARIOUS	CENTRAL	1	200	156	78%	\$1,239,865.49	\$1,077,946.61	87%	DMS STRUCTURE, CONDUIT, CONDUCTORS & CABINET MAINTENANCE PADS.	CCTV FOUNDATION IN WILCOX. INSTALL POLES, CAMERAS & FIBER.	GLOBE-RIGHT HAND CLOSURE.	July-2018
STATEWIDE: VAR LOC	I-10-VARIOUS	CENTRAL	1	200	110	55%	\$2,318,270.00	\$1,633,062.48	70%	N/A	WORK TO RESUME AFTER EXCHANGE OF SENSOR IS COMPLETED.	N/A	July-2018
SUPERSTITION FWY: 48TH ST	US 60, MP 185.85	CENTRAL	1	180	170	94%	\$1,698,100.00	\$257,196.15	15%	CONTRACTOR REMOVED FIRST PUMP & PUMP ENGINE (1 OF 3)	ELECTRICAL SYSTEM INSTALLATION.	N/A	April-2018