

District Construction Report - April 2023

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
CITY OF APACHE JUNCTION: IDAHO RD - SUPERSTITION BLVD	T023701C	LPA- APACHE JUNCTION	CENTRAL	1	140	0	0%	\$2,125,287.59	\$176,778.30	8%	PRECONSTRUCTION CONFERENCE, MOBILIZATION, AC REMOVALS & SIDEWALK GRADING SUPERSTITION TO LOST DUTCHMEN	STORMWATER JUNCTION BOX, CMP AND RCP INSTALLATION	SHOULDER CLOSURE SB IDAHO RD FROM LOST DUTCHMEN TO SUPERSTITION	23-Aug
CTR062241- DYSART ROAD ARID PROJECT	T026701P	LPA-AVONDALE	CENTRAL	1	365	193	53%	\$472,192.00	\$0.00	0%	MATERIAL DELIVERED	INSPECTION; INSTALLATION OF MATERIAL	N/A	
CITYWIDE GLENDALE	T027601P	LPA-GLENDALE	CENTRAL	1	365	361	99%	\$534,985.00	\$580,993.71	109%	MATERIAL INSTALLED	FINAL INSPECTION; CLOSEOUT	N/A	22-Oct
CASA GRANDE HWY: I-10 SPLIT-SR202L SANTAN	F007201C	I-10	CENTRAL	1	1400	796	57%	\$615,600,950.00	\$280,399,062.79	46%	LEAD ABATEMENT - EXISTING 48TH ST & BROADWAY BRIDGES; TRAFFIC SWITCH - NB 48TH ST ONTO NEW BRIDGE 030; DECK POURS - BRIDGE 410 & BRIDGE 420 (OVER NB 48TH ST); SET GIRDERS - BRIDGE 050 (DHOV BRIDGE - SR-143 & I-10); PCCP PAVING - WB US-60 TO WB I-10; DRILLED SHAFTS & DEMO - BRIDGE 660 (EB PRIEST DR WIDENING);	PCCP PAVING - WB I-10, 40TH ST ON-RAMP & 32ND ST OFF-RAMP; BARRIER - NB 32ND ST; DRILLED SHAFTS - BRIDGE 040 (SB SR-143 TO EBCD); PCCP PAVING - WB US-60 TO WB I-10; AR-ACFC - SOUTH OF BASELINE ON WB I-10 (END OF APRIL);	04/14-04/17 - FULL CLOSURE - EB I-10 (SR143 TO US60) 04/21-04/24 - FULL CLOSURE - EB & WB I-10 (US60 TO SR143) 04/21-04/24 - FULL CLOSURE - NB & SB SR143 (I-10 TO UNIVERSITY) 04/28-05/01 - FULL CLOSURE - WB I-10 (L202 SMF TO US60) 05/05-05/08 - FULL CLOSURE - WB I-10 (L202 SMF TO US60) 06/02-06/05 - FULL CLOSURE - WB I-10 (US60 TO 40TH ST) 06/02-06/05 - RAMP CLOSURE - SB SR143 TO WB I-10 RAMP 06/09-06/12 - FULL CLOSURE - WB I-10 (US60 TO 40TH ST) 06/16-06/19 - FULL CLOSURE - EB I-10 (SR143 TO US60) 06/23-06/26 - FULL CLOSURE - EB I-10 (SR143 TO US60)	24-Nov
EHRENBERG HWY 1-10: SR85 TO VERRADO WAY	F011901C	I-10	CENTRAL	1	700	613	88%	\$82,291,375.43	\$73,891,174.37	90%	N/A	N/A	N/A	23-Jun
DECK PARK TUNNEL FIRE DC: I-10	F014501C	I-10	CENTRAL	1	200	382	191%	\$1,726,769.00	\$1,591,941.34	92%	PIPE STANDS INSTALLED; PIPE BEING INSTALLED	CONTINUED PIPE STAND INSTALL; PIPE INSTALL; HYDRANT INSTALL	N/A	23-May
CORDES JCT HWY-PEORIA AVE TO GREENWAY RD	F015501C	I-17 FRONTAGE	CENTRAL	1	680	1219	179%	\$29,620,020.20	\$31,627,026.33	107%	THUNDERBIRD RD PIPE CONSTRUCTION 100% COMPLETE THUNDERBIRD PUMP STATION REMOVAL 50% COMPLETE THUNDERBIRD JACK AND BORE 85% COMPLETE	SB THUNDERBIRD OFF-RAMP CONCRETE PAVING GREENWAY PUMP STATION REMOVAL LANDSCAPING PUNCH LIST	SB I-17 OFF-RAMP AT THUNDERBIRD CLOSED	23-Jun
EHRENBERG HWY 1-10-AVONDALE - I-17	F023301C	I-10	CENTRAL	1	250	280	112%	\$12,478,792.60	\$1,331,740.15	11%	DIAMOND GRINDING AND STRIPING	FIXING THE BUMP AT EB I-17 BRIDGE JOINT	N/A	23-May
PHOENIX-CASA GRANDE I-10: RIGGS RD TO GILA RIVER	F023401C	I-10	CENTRAL	1	140	31	22%	\$4,162,777.00	\$674,756.05	16%	N/A	ASPHALT MILL 2-1/2" & FILL 2" TRAVEL LANES, STRIPING, GUARDRAIL	NIGHT WORK WEEKDAYS - RIGHT/LEFT LANE CLOSURES	23-Jul
SUPERSTITION FWY- US60 AT GILBERT	F025101C	US60	CENTRAL	1	170	299	176%	\$1,742,678.00	\$1,730,898.00	99%	ROOF REPLACED	FLOW SWITCH INSTALL	N/A	23-Mar
APACE TRAIL HWY- TOMAHAWK RD - BUFFALO RD	F033201C	SR88	CENTRAL	1	75	24	32%	\$1,673,587.00	\$249,427.61	15%	FINISHED INSTALLING CULVERTS 2,3 & 4	INSTALL CULVERT 1	N/A	
PHOENIX-CORDES JCT HWY :DUNLAP AVE TO DEER VALLEY RD	F034101C	I-17	CENTRAL	1	340	205	60%	\$15,972,375.81	\$11,418,309.13	71%	ASPHALT, MILLING & PAVING	BRIDGE WORK , REMOVAL OF STOP BARS , COMPRESSION SEALS , PEORIA BRIDGE AND SPALL REPAIRS	NIGHT WORK WEEKDAYS AND FULL CLOSURE NB I-17 UNION HILLS TO PINNACLE 4/14/2023-4/16/2023 , SB I-17 101 OFF RAMP TO GREENWAY 4/21/2023-4/23/2023	23-Sep

District Construction Report - April 2023

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
BOB STUMP MEMORIAL PKWY-51ST AVE AND 43RD AVE INTERCHANGE	F042401C	SR 303L	CENTRAL	1	345	194	56%	\$70,057,597.22	\$35,862,248.94	51%	BRIDGE DECK SB 303 @43RD AVE, PCCP HP @ 43RD AVE, PIER CAPS AND ABUTMENTS AT 51ST AVE, GIRDERS @ 51ST AVE, SINGLE BARREL RCBC	AC PAVING- FRONTAGE RD, AND TEMP CONNECTORS, APPROACH/ANCHOR SLABS @ 51ST AVE, BRIDGE DECK NB @ 43RD AVE AND @51ST AVE, PCCP WEST OF 51ST, STORM DRAIN AND CATCH BASINS, CASING AT 51ST AVE AND 43RD AVE, MINOR CONCRETE.	MOVE MAINLINE TRAFFIC AT 43RD AVE TO NEW PCCP	23-Aug
PHOENIX-CORDE JCT HWY : ANTHEM WAY -VAN BUREN ST	F044201C	I-17	CENTRAL	1	370	439	119%	\$4,175,450.45	\$3,040,717.10	73%	FIBER INSALLED	SPlicing AND TESTING	N/A	23-May
3RD AVE PUMP STATION	H878301C	I-10	CENTRAL	1	520	508	98%	\$2,744,129.00	\$77,431.15	3%	ENGINE PROCUREMENT	ENGINE PROCUREMENT; INSTALL IN LATE 2023	N/A	23-Dec
SR-77 CALLE CONCORDIA TO TANGERINE ROAD	F028301C	SR77	SOUTHCENTRAL	2	202	187	93%	\$11,770,000	\$10,855,748	92%	CONCRETE WORK COMPLETE. PAVING COMPLETE.	THERMOPLASTIC STRIPING.	NONE	23-Sep
HELMET PEAK TI AND I-19 DUVAL TO PIMA MINE	F013801C -F017401C	I-19	SOUTHCENTRAL	2	600	747	125%	\$13,121,110	\$12,155,862	93%	PROJECT WORK COMPLETE	PUNCHLIST CHANGE ORDER RECONCLINATION	NONE	22-Dec
I-19 AJO TO PIMA MINE	F021101C F039901C	I-19	SOUTHCENTRAL	2	235	210	89%	\$9,552,118	\$9,192,584	96%	SUBSTANTIALLY COMPLETE	PUNCHLIST CHANGE ORDER RECONCLINATION	NONE	23-Jan
SR87 KINNEY RD TO I-19	F040001C	SR 86	SOUTHCENTRAL	2	75	33	44%	\$2,538,645	\$96,000	4%	ON HOLD	NONE	NONE	22-Sep
JCT I-10 - RIVER ROAD	F024801C	SR 77 MP68	SOUTHCENTRAL	2	750	413	55%	\$9,343,161	\$7,199,662	77%	GUARDRAIL AND UTILITIES	BORES FOR UNDERGROUND CONDUIT AND DRIVEWAY PAVEMENT	SHOULDER CLOSURES, LANE CLOSURES FOR PAVING	22-Oct
RIVER ROAD - CALLE CONCORDIA	H891901C	SR 77 MP 89	SOUTHCENTRAL	2	750	413	55%	\$25,029,832	\$8,647,531	35%	SIDEWALK AND CURB AND GUTTER CONTINUOUS WORK	WORKING ON SCUPPERS, EARTH WORK DRIVEWAYS AND SIDEWALK	NIGHTLY SHOULDER AND LANE CLOSURES	22-Oct
I-10 BENSON BYPASS	F020501C	I-10,	SOUTHCENTRAL	2	270	220	81%	\$7,332,096	\$8,412,305	115%	STRIPING	BRIDGE JOINT REPAIRS	INTERMITTENT LANE CLOSURES ON I-10 BOTH DIRECTIONS	21-Oct
I-10 HOUGHTON ROAD	H888701C	I-10	SOUTHCENTRAL	2	450	414	92%	\$23,427,902.00	\$23,304,861.00	99%	ALL RAMPS ARE COMPLETE BRIDGE HAS BEEN COMPLETED NEW RAMPS ARE COMPLETE	GUARDRAIL REPAIR/CLOSEOUT	NA	22-May
B-10 SAM PEDRO RIVER BRIDGE	H845101C	I-10 B	SOUTHCENTRAL	2	315	165	52%	\$6,134,883	\$3,586,424	58%	PIERS AND PIER CAPS COMPLETE	SET GIRDERS	CLOSURE 10B AT THE BRIDGE	22-Aug
RUBY ROAD TI	F010101C	I-19	SOUTHCENTRAL	2	220	180	82%	\$2,478,812	\$2,361,175	95%	BARRIER HAS BEEN POURED. DECK HAS BEEN POURED DECK HAS BEEN REMOVED	BRIDGE PAINTING	INTERMITTENT LANE CLOSURES ON I-10 BOTH DIRECTIONS TRAFFIC WILL BE DETOURED ON AND OFF THE FREEWAY	22-May
SR 189, INTERNATIONAL BORDER TO GRAND AVE	H804501C	SR-189, I-19	SOUTHCENTRAL	3	759	752	99%	\$83,816,114	\$82,836,371	99%	ALL ELEMENTS ARE COMPLETE WITH THE EXCEPTION OF PUNCH LIST WORK, TRAFFIC SIGNALS, ITS, AND SOME FINAL STRIPING. FLY OVER RAMPS NOW OPEN.	PUNCH LIST ITEMS AND A FEW SIGNAL ITEMS.	SOME LANE CLOSURES EXIST DURING ALLOWABLE TIMES, BUT TRAFFIC IS IN THE FINAL CONFIGURATION. FLY OVER BRIDGES ARE NOW OPEN.	22-Jul
SR 87 PAVEMENT LIFE EXT	F06901C	SR 87 MP 243-251	NORTHCENTRAL	4	90	86	96%	\$3,994,822.00	\$3,938,135.00	99%	PROJECT IS COMPLETE	NONE	NONE	23-Apr
20TH AVE: G C RD TO R ST (WIDENING)	SS98801C	CITY OF SAFFORD	SOUTHEAST	4	421 Adjusted	521	120%	\$4,406,874.00	\$3,403,606.00	77%	IRRIGATION PIPE,CTB ON EAST SIDE NB, CATCH BASINS, FIRE HYDRANTS EAST SIDE	CURB, SIDEWALK DRIVEWAYS EAST SIDE , PAVING 5/21/23	OPEN TO TRAFFIC	23-Apr
TONTO CREEK BRIDGE	SS718001C	GILA COUNTY	SOUTHEAST	4	390	97	25%	\$20,181,477.00	\$5,183,339.00	25%	PARTNERING AND PRECONSTRUCTION MEETING	SCREENING ROCK FOR GABIONS AND DRILLED SHAFTS.	OPEN TO TRAFFIC	24-Apr
RUSSELL ROAD, ARICA TO I-8 AND I-8 TO SR-84	T018601C	LOCAL	SOUTHCENTRAL	4	190	177	93%	\$3,077,777	\$1,200,566	39%	STARTED PAVING ON 1/2 OF THE JOB.	PAVING REMAINING 1/2 OF JOB.	NONE	22-Oct
GILA RIVER BRIDGE STR 501 SR79	F010201C	SR79	SOUTHCENTRAL	4	485	93	19%	\$22,147,900.00	\$566,470.00	3%	ACCESS ROADS, DRILL SHAFTS, COLUMNS	CONTINUE ON DRILLED SHAFTS AND COLUMNS	N/A	22-May
SR87-SR79B	F04301C	SR87-79B	SOUTHCENTRAL	4	75	16	21%	\$1,048,975.00	\$39,929.00	4%	SURVEY AND STRIPING PLAN	MILLING AND PAVING	2 MILE LANE NIGHT LANE RESTRICTIONS	22-Jun
I-40 / I-17 - WALNUT CANYON RD.	F018501C	I-40 / MP 195	NORTHCENTRAL	5	340	256	75%	\$16,434,861	\$16,597,989	101%	ASPHALTIC CONCRETE	PLACEMENT OF ACFC POSTPONED UNTIL JUNE 2023 GUARDRAIL INSTALLATION, FINAL STRIPING, SEEDING	NONE/WINTER SHUTDOWN	23-Aug
PUMP HOUSE WASH BRIDGE	H877801C	SR89A/MP 387	NORTHCENTRAL	5	250	168	67%	\$4,199,113.85	\$4,011,603.15	96%	POURED ENTIRE DECK, BARRIER, APPROACH SLABS	NONE UNTIL END OF WINTER SHUTDOWN	NO FUTURE IMPACTS/WINTER SHUTDOWN	23-Aug

District Construction Report - April 2023

PROJECT NAME	TRACS NUMBER	LOCATION ROUTE AND MILE POST	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES (PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	UP-COMING ACTIVITIES (PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
					CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT				
OAK CREEK CANYON DRAINAGE & SEDIMENT CONTROL	H890701C	SR89A/MP388	NORTHCENTRAL	5	250	168	67%	\$2,355,000.90	\$1,835,682.40	78%	INSTALLED CMP, STAY-IN-PLACE DECK, REINFORCING STEEL, POURED RETAINING WALL	NONE UNTIL END OF WINTER SHUTDOWN	NO FUTURE IMPACTS/WINTER SHUTDOWN	23-Aug
SR 89A ROCKFALL MITIGATION	F015401C	SR89A MP 375&389	NORTHCENTRAL	5	250	168	67%	\$4,556,996.36	\$659,988.86	14%	ROCK SCALING WAS PERFORMED ON THE NORTH END OF THE PROJECT	NONE UNTIL END OF WINTER SHUTDOWN	NO FUTURE IMPACTS/WINTER SHUTDOWN	23-Aug
FLAGSTAFF-ASHFORK HWY (I-40)	F046801C	I-40 MP 146-MP 156	NORTHCENTRAL	5	85	73	86%	\$7,981,960.25	\$8,139,957.00	102%	ALL ITEMS HAVE BEEN COMPLETED.	POT HOLE REPAIR CHANGE ORDER WORK JULY 2023	NONE	23-Jul
SB COUNTY LINE - MCCONNELL BRIDGE	F020701C	I-17 SB MP 311 to MP 340	NORTHCENTRAL	5	315	135	43%	\$34,954,000.00	\$15,337,059.00	44%	GLARE SCREEN REMOVAL AND REPLACEMENT PASSING LANE IMPROVEMENTS COMPLETED, TCB REMOVED FOR WINTER	THE PROJECT WILL BE ON WINTER SHUTDOWN UNTIL APRIL 17. MILL AND FILL SHOULDERS AND MAIN LINE.	ALTERNATING RIGHT AND LEFT LANE CLOSURES.	24-Sep
BITTERSPRINGS-FREDONIA HWY, SR 67 JCT TO NF 248D	F041401C	SR 89A	NORTHCENTRAL	5	95	58	61%	\$8,090,335.04	\$6,424,355.00	79%	SB 89A MILL AND PAVE COMPLETE. TEMPORARY STRIPE.	LOT 16 MILL AND FILL REPLACEMENT DUE TO REJECT STATUS. CHIP SEAL OPERATION WILL RESUME IN JUNE 2023.	ONE LANE CLOSURES FOR LOT 16 MILL AND FILL. THEN TRAFFIC CONTROL FOR CHIP SEAL IN JUNE 2023.	23-Jun
I-40 PAVEMENT LIFE EXT 2ND MESA - JOSEPH CITY	F040801C	I-40 MP 259 - 268	NORTHCENTRAL	5	100	94	94%	\$5,686,595.00	\$5,998,106.00	105%	CONTRACT WORK IS COMPLETE	POTHOLE ISSUES HAVE PROJECT ON HOLD TO RESTART END OF JUNE	NONE	23-May
CARRIZO WASH	F015001C	US191 MP 323.37 - 324.37	NORTHEAST	5	158	147	93%	\$2,523,000.00	\$2,348,000.00	93%	PROJECT IS FINAL	NONE	NONE	21-May
POST OFFICE CANYON BRIDGE	F010901C	SR73 MP 348.9	NORTHEAST	5	210	157	75%	\$2,507,821.08	\$2,375,976.00	95%	PROJECT IS FINAL	NONE	NONE	21-Oct
US 60 MP 301	F035301C	US 60 MP 301	NORTHEAST	5	40	22	55%	\$703,760.00	\$682,776.34	97%	PROJECT IS FINAL	NONE	NONE	22-Jan
BLACK CREEK EB & WB AND HOUCK BRDGS	F008801C	I-40 MP 347	NORTHEAST	5	615	536	87%	\$5,635,202.72	\$5,642,264.00	100%	PROJECT IS FINAL	NONE	NONE	21-Oct
DINNEBITO WASH BRIDGE	H894301C	SR 264 MP362.65	NORTHEAST	5	155	153	99%	\$2,562,681.00	\$2,566,146.53	100%	PROJECT IS FINAL	NONE	NONE	21-Nov
FLYING V SLOPE FAILURE	F043001C	US 60 MP 305-305.5	NORTHEAST	5	105	93	89%	\$905,018	\$795,528	88%	PROJECT IS FINAL	NONE	NONE	22-Aug
INTERSECTION OF US 60 AND CR 3148	F033801C	US 60 AND CR 3148	NORTHEAST	5	135	124	92%	\$108,560	\$106,440	98%	PROJECT IS FINAL	NONE	NONE	22-Sep
LONG HOUSE VALLEY	F014401C	US 160 MP 372.5 TO 389.48	NORTHEAST	5	200	179	90%	\$12,549,800	\$12,363,611	99%	PROJECT IS FINAL	NONE	NONE	22-Sep
METEOR CRATER & PAINTED CLIFFS REST AREAS	H821401C	I-40 MP 235.00 AND 359.00	NORTHEAST	5	365	880	241%	\$12,408,000	\$11,826,621	95%	PROJECT IS FINAL	NONE	NONE	21-Dec
HERMOSA DRIVE UP #1368	F023001C	HERMOSA DR	NORTHEAST	5	150	132	88%	\$2,715,422.00	\$2,922,894.61	108%	PROJECT IS FINAL	NONE	NONE	22-Aug
US60 - KNOTTINGHAM LN*	F020101C	SR260 MP 341.68 - 346.91	NORTHEAST	5	354	330	93%	\$16,584,000.00	\$15,539,932.00	94%	REMOVAL AND REPLACEMENT OF CONCRETE AT CURB GUTTER, DRIVEWAY, AND SIDEWALK IS COMPLETE ALONG US 60. US 60 PAVING WORK COMPLETED ON FORT APACHE RESERVATION. SR 260 MAINLINE PAVING COMPLETED WITH MINOR DRIVEWAY WORK REMAINING. GUARDRAIL INSTALLATION AND PERMANENT SIGN WORK ON SR 260 AND US 60 COMPLETE UNTIL AFTER WINTER SHUTDOWN.	REMOVAL AND REPLACEMENT OF CONCRETE AT CURB GUTTER, DRIVEWAY, AND SIDEWALK IS STILL ONGOING ALONG SR 260 TO MEET ADA STANDARDS WORK ONGOING. ELECTRICAL SIGNAL WORK ONGOING ALONG SR 260 AND US 60. PROJECT IS IN A WINTER SHUTDOWN. CONTRACT TIME WILL RESUME APRIL 17, 2023.	NONE	23-Jul
FH300 - 40TH ST*	F027901C	US 60 MP 336 - 342.1	NORTHEAST	5	*	*	*	*	*	*	SAME AS ABOVE	SAME AS ABOVE	SAME AS ABOVE	
CHINLE WASH TO LUKACHUKAI WASH	H894501C	US 191 MP 469.9 TO MP 488.5	NORTHEAST	5	320	328	103%	\$17,448,364.00	\$16,857,468.00	97%	FINAL SEEDING COMPLETE. WINTER SHUTDOWN IN EFFECT. FINAL STRIPE WILL BE COMPLETED AFTER THE WINTER SHUT DOWN.	FINAL STRIPE WILL BE COMPLETED AFTER THE WINTER SHUT DOWN. CONTRACT TIME SCHEDULED TO RESUME APRIL 17, 2023	NONE	23-Apr
MOENKOPI WASH BRIDGE	F023101C	SR 264 MP 324.1	NORTHEAST	5	150	149	99%	\$3,031,192.80	\$3,006,790.74	99%	FINAL PUNCHLIST COMPLETED	PROJECT CLOSEOUT ONGOING. FINAL ACCEPTANCE UPCOMING.	NONE	22-Nov

District Construction Report - April 2023

PROJECT NAME	TRACS NUMBER	LOCATION ROUTE AND MILE POST	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES (PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	UP-COMING ACTIVITIES (PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
					CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT				
CHINLE TO BLACK MOUNTAIN WASH	F019301C	US 191 MP 448.22 TO 460.36	NORTHEAST	5	250	139	56%	\$13,777,777	\$11,590,664	84%	WINTER SHUTDOWN GRANTED.	CLASS II SEEDING WORK WILL BE COMPLETED AFTER WINTER SHUTDOWN. FINAL CHIP SEAL.	NONE	23-Aug
MP 465 TO NM STATELINE	F040301C	SR 264 MP 465	NORTHEAST	5	80	97	121%	\$5,995,500.00	\$6,878,069.67	115%	FINAL STRIPE COMPLETED. INTERSECTION WORK IS NOW COMPLETED.	SUBSTANTIAL COMPLETION IS UPCOMING. FINAL ACCEPTANCE AND PROJECT CLOSEOUT.	NONE	23-Apr
PERKINS VALLEY - HOLBROOK	F047001C	I-40 MP 282.8 TO 290.3	NORTHEAST	5	70	96	137%	\$6,120,000	\$5,488,310	90%		FINAL STRIPING STILL NEED TO BE COMPLETE. PROJECT IS IN A WINTER SHUTDOWN. CONTRACT TIME WILL RESUME APRIL 17, 2023. CONTRACTOR WILL RESUME WORK APRIL 24, 2023.	NONE	23-Apr
NORFOLK RD - SR 61	F035801C	US 60 MP 352.5 TO 353.18	NORTHEAST	5	120	105	88%	\$1,519,743	\$1,442,462	95%		PROJECT IS IN A WINTER SHUTDOWN. TIME WILL RESUME APRIL 13, 2023. LOOP DETECTOR WILL BE COMPLETED. CHIP SEAL REPAIR, AND FINAL STRIPE WILL BE COMPLETED IN THE SPRING 2023	NONE	23-Apr
HONDAH TO MCNARY	F041601C	SR 260 MP 357.6 TO 360.8	NORTHEAST	5	70	66	94%	\$2,115,550.00	\$2,161,370.00	102%	SUBSTANTIAL COMPLETION GRANTED.	PUNCHLIST ITEMS REMAINING. FINAL ACCEPTANCE AND PROJECT CLOSEOUT UPCOMING	NONE	22-Nov
S OF BLACK CANYON TO JCT SR 260	F046701C	SR 73 MP 350 TO 357.73	NORTHEAST	5	90	89	99%	\$2,570,770.00	\$2,378,174.00	93%	FINAL STRIPE IS COMPLETE. FINAL PUNCH LIST REMAINS.	PROJECT IS IN WINTER SHUTDOWN. CONTRACT TIME WILL RESUME APRIL 17, 2023. MICRO SEAL WORK SPOT REPAIR REMAINS TO BE COMPLETED AND ADDITIONAL APPLICATION OF PERMANENT STRIPE DUE TO TEST FAILURE. FINAL ACCEPTANCE AND PROJECT CLOSEOUT UPCOMING	NONE	23-Apr
COCONINO COUNTY LINE TO BIA 503	F046601C	SR 264 MP 360.12 TO MP 373.5	NORTHEAST	5	75	32	43%	\$4,250,000	\$125,153	3%	PARTNERING / PRECONSTRUCTION MEETING COMPLETED	CURRENTLY IN WINTER SHUTDOWN	NONE	23-May
SR 264 AND IR 4	F033901C	SR 264 AND IR 4	NORTHEAST	5	175	0	0%	\$775,395	\$57,131	7%	PARTNERING / PRECONSTRUCTION MEETING COMPLETED	CURRENTLY IN WINTER SHUTDOWN. CONTRACT TIME WILL RESUME APRIL 17. CONTRACTOR WILL RESTART ONSITE WORK ON MAY 8.	NONE	23-Oct
TEESTO WASH BRIDGE	F023201C	SR 87 MP	NORTHEAST	5	160	21	13%	\$6,972,372	\$362,814	5%	PARTNERING / PRECONSTRUCTION MEETING COMPLETED. CONTRACTOR MOBILIZATION COMPLETED. PHASE 1 BRIDGE DEMOLITION COMPLETED.	DRILL SHAFT CONSTRUCTION ONGOING. ABUTMENT AND PIER CONSTRUCTION UPCOMING	SR 87 REDUCED TO ONE LANE UNDER TRAFFIC SIGNAL CONTROL. 10 FOOT WIDTH RESTRICTION ON SB SR 87	23-Oct
I-40 WRONG WAY SIGNING PROJECT	F056301C	I-40 MP 264.77 TO 359.20	NORTHEAST	5	115	30	26%	\$937,396	\$0	0%	PARTNERING / PRECONSTRUCTION MEETING COMPLETED. CONTRACTOR MOBILIZATION COMPLETED.	CONTRACTOR INSTALLING SIGN FOUNDATIONS FOR SIGNS WORKING WEST TO EAST ON I-40. SIGN POST AND SIGN INSTALLATION IS UPCOMING	ON AND OFF RAMP SHOULDER CLOSURES AT EACH LOCATION.	23-Aug
JOSEPH CITY TO PERKINS VALLEY	F038401C	I-40 MP 277.4 TO 382.8	NORTHEAST	5	185	21	11%	\$10,731,525.00	\$0.00	0%	PARTNERING / PRECONSTRUCTION MEETING COMPLETED.	CONTRACTOR MOBILIZATION IS ONGOING. SURVEY LAYOUT IS ONGOING. MYTHACRYLYTE ON BRIDGE UPCOMING	I-40 LANE CLOSURE AT BRIDGE MYTHACRYLYTE LOCATION	23-Nov
PINE CREEK CANYON	H850801C	SR87 MP 268-278	NORTHCENTRAL	5	220	187	85%	\$4,747,474.00	\$4,316,913.00	91%	SHOULDER WIDENING	FINAL STRIPING SET FOR MID-MAY	LANE RESTRICTIONS	23-May
BLACK ROCK TI UP SB/NB	F030801C	I-15, MP 27.30	NORTHCENTRAL	6	70	27	39%	\$1,160,836.60	\$308,624.00	27%	BRIDGE DECK REPAIR AND PPC OVERLAY. AC PAVING. SLOPE PAVE FA WORK.	TEMPORARY STRIPE. EPOXY STRIPE. SEEDING	ONE LANE RESTRICTION OF BLACKROCK RD	23-May
I15 VIRGIN RIVER BRIDGE 1	H876001C	I15, MP 8.40 NB & MP 9.30 SB	NORTHCENTRAL	6	840	789	94%	\$55,994,446.58	\$41,350,547.06	74%	ACCESS ROADS, TEMPORARY BRIDGE, PIERS 1 AND 2, PHASE 1 BRIDGE COMPLETE, LIL JAMAICA WALL.	FLOOD RESTORATION. PHASE 4 CONSTRUCTION ACTIVITIES. NORTH EXISTING I-15 BRIDGE DEMOLITION AND REPLACEMENT.	I-15 REDUCED TO SINGLE LANES TO CROSS NEW SECTION OF VRB NO. 1 BRIDGE	24-May

District Construction Report - April 2023

PROJECT NAME	TRACS NUMBER	LOCATION ROUTE AND MILE POST	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES (PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	UP-COMING ACTIVITIES (PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
					CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT				
US 95 RIFLE RANGE RD TO WELLTON - MOHAWK CANAL	F035901C	SAN LUIS - YUMA - QUARTZSITE HWY (US 95)	SOUTHWEST	6	330	45	14%	\$23,867,530.90	\$1,008,268.93	4%	SURVEY SUBMITTALS	EARTHWORK, GRADING, PIPE REMOVAL, CLEAR & GRUB	SHOULDER CLOSED, WIDTH RESTRICTION 11'	24-Feb
SENTINEL REST AREA	F025901C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	270	453	168%	\$7,635,134.16	\$7,497,454.26	98%	ELECTRICAL CONTROL PANELS	ADEQ INSPECTION	REST AREA CLOSED TO PUBLIC	23-May
I-10 MP 105.95 W OF BUCKEYE TO JCT SR 85	F026101C	EHRENBERG - PHOENIX HWY (I-10)	SOUTHWEST	6	220	46	21%	\$14,611,881.65	\$9,383,089.14	64%	SPALL REPAIR, PAVING MAINLINE, OVERLAY ON BRIDGE	HEADWALL, PIPE LINERS, CATTLEGUARD, PAVING RAMPS AND MAINLINE	14' WIDTH RESTRICTION, SINGLE LANE	23-Nov
STATE ROUTE 95 SPUR MP 143.92-144.71	F046201C	STATE LINE TO RIVERSIDE DR	SOUTHWEST	6	60	54	90%	\$788,888.88	\$838,501.13	106%	EMERGENCY REPAIR	LOOPS AT POE	NONE	23-Apr
I-10, 443RD AVE - WINTERSBURG RD TI MP 90-100	F034501C	EHRENBERG - PHOENIX HWY (I-10)	SOUTHWEST	6	235	36	15%	\$21,156,815.75	\$5,228,239.17	25%	TREE REMOVAL, GUARDRAIL, PAVING	PAVING SHOULDERS & MAINLINE, PIPE WORK	14' WIDTH RESTRICTION, SINGLE LANE	23-Dec
CALTRANS 1143049	F039101C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	140	0	0%	\$3,640,501.95	\$0.00	0%	BIDS OPENED	AWARDED TO FEC FUTURE CONSTRUCTION & ENGINEER, INC. SCHEDULED TO START WORK 2/13/23	ONE LANE CLOSED EACH DIRECTION WITH INTERMITTENT (MAX OF 6) NIGHTTIME FULL CLOSURE OF ALTERNATING SIDES OF BRIDGE	23-Sep
I-17; MCGUIREVILLE REST AREA TO ANTHEM WAY- ITS BROADBAND	F042901C	I17 MP 229	NORTHWEST	6	390	382	98%	\$20,611,063	\$20,712,585	100%	FINAL SAT TESTING	REPLACEMENT OF TRAFFIC COUNTING LOOPS	NONE	23-Apr
I-17; ANTHEM WAY TO SUNSET POINT	H680001C	I17 MP 229	NORTHWEST	6	935	509	54%	\$362,077,500	\$88,507,223	24%	RUMBLE STRIP MILL AND FILL	PLANT SALVAGE, CLEARING AND GRUBBING OPERATIONS, NEW RIVER AND MOORES GULCH BRIDGES, BLASTING, EARTHWORK	NIGHTLY LANE CLOSURES/FULL CLOSURES FOR BLASTING	25-Feb
I-40; E SELIGMAN TI OP EB# 1259 WB# 1260	F016101C	I-40 MP 122.69	NORTHWEST	6	310	162	52%	\$6,090,715.09	\$3,861,201.53	63%	EB BRIDGE	IN WINTER SHUTDOWN, TO RESUME LATE APRIL/EARLY MAY	NONE	23-Nov
SR 69; BIG BUG 4 TO POLAND JCT	F040701C	SR 69 MP 271.56	NORTHWEST	6	100	9	9%	\$2,697,412.78	\$766,570.28	28%	409 AC MILLING AND PAVING SPOT REPAIRS	WINTER SHUTDOWN-FRICTION COURSE PAVING IN THE SPRING/SUMMER	NONE	Summer-2023
SR 89A; GLASSFORD HILL RD TO COYOTE SPRINGS RD	F040901C	SR 89A MP 322.43	NORTHWEST	6	85	0	0%	\$818,458.80	\$12,538.73	2%	PARTNERING/PRE CON	WINTER SHUTDOWN-FRICTION COURSE PAVING IN THE SPRING/SUMMER	NONE	Summer-2023
I-17; SUNSET POINT REST AREA REHABILITATION	F025801C	I-17 MP 251.50	NORTHWEST	6	308	283	92%	\$7,529,000.00	\$6,559,685.67	87%	UTILITY RELOCATION, SIDEWALK, CURB AND GUTTER	RESTROOM CONSTRUCTION, PAVING	REST AREA CLOSED TO GENERAL PUBLIC - OPEN FOR TRUCK PARKING	Summer-2023
SR 89A; SR 89 TO GLASSFORD HILL RD	F046501C	SR 89 MP 317.40	NORTHWEST	6	75	16	21%	\$2,400,000.00	\$1,229,477.73	51%	409 AC MILLING AND PAVING SPOT REPAIRS	WINTER SHUTDOWN-FRICTION COURSE PAVING IN THE SPRING/SUMMER	NONE	Summer 2023
I-17; SR 169 TI UP #1734	F029401C	I-17 MP 278	NORTHWEST	6	160	0	0%	\$2,894,678.63	\$0.00	0%	PARTNERING AND PRE-CONSTRUCTION	SETTING TEMP TRAFFIC SIGNALS, CONCRETE BARRIER AND BRIDGE DEMOLITION WORK MID APRIL	SR 169 ALTERNATING TRAFFIC WITH TEMP SIGNALS, DEMOLITION WORK 8 PM-6 AM I-17 TRAFFIC ROUTED ONTO RAMPS	23-Oct
US 93; TEGNER ST.-WICKENBURG RANCH WAY	F003101C	US 93 MP 193.51-198.35	NORTHWEST	6	390	6	2%	\$50,966,991	\$0	0%	PARTNERING AND PRE-CONSTRUCTION	CLEARING AND GRUBBING	NONE	24-Sep
SR69;TRUWOOD DR. TO STONERIDGE DR.	F045101C	SR 69 MP 286.90-289.70	NORTHWEST	6	125	0	0%	\$3,971,457.15	\$0.00	0%	NONE	PARTNERING AND PRE-CONSTRUCTION	NONE	Fall-2023
US 93; KABBA WASH BRIDGE NB# 492	F017001C	US93 MP 97.5	NORTHWEST	6	260	199	77%	\$2,633,585.70	\$2,607,894.46	99%	ALL THAT REMAINS IS 414 PAVING AND FINAL STRIPING	WINTER SHUTDOWN-FRICTION COURSE PAVING IN THE SPRING/SUMMER	NONE	23-Jun
I-40 ANVIL ROCK TI UP#1610	F025401C	I40 MP 109.65	NORTHWEST	6	155	153	99%	\$2,677,693.40	\$2,623,637.77	98%	ALL WORK COMPLETED BUT FINAL STRIPING	WINTER SHUT DOWN- FINAL STRIPING	NONE	23-Jun
US 93; MOORE RANCH ROAD TO MP 190.56	F047101C	US 93 MP 184.60	NORTHWEST	6	60	22	37%	\$1,655,158.83	\$626,554.56	38%	409 AC	PROJECT ON HOLD DUE TO COOL TEMPERATURES	NONE	Spring-2023
SR 95; NEEDLES BRIDGE # 2435	F018201C	SR 95 MP 226.07	NORTHWEST	6	260	192	74%	\$2,157,408.67	\$1,235,993.56	57%	DECK OVERLAY COMPLETE	DECK JOINT POUR;FINAL STRIPE	NONE	23-Jul

District Construction Report - April 2023

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
I-40; WILLOW CREEK BRIDGE EB #3	F016001C	I-40 MP 82.94-83.89	NORTHWEST	6	300	25	8%	\$9,559,288.80	\$674,502.50	7%	PRE-CON COMPLETED	ONGOING SLOPE EXCAVATION;PENDING SHORING AND FOOTER CONSTRUCTION	NONE	24-Mar
I-40; CA BORDER MP 2.54	F046401C	I-40 MP 0.12-2.40	NORTHWEST	6	85	0	0%	\$956,000.00	\$0.00	0%	PRE-CON COMPLETED	MOB IN 2ND WEEK OF APRIL PENDING TEMPS	NONE	23-Jun
ANTARES RD CABS BRIDGE OVER TRUXTON WASH	T032601C	MOHAVE COUNTY	NORTHWEST	6	135	1	1%	\$1,452,863.63	\$143,865.91	10%	NONE	CONTRACTOR TO BEGIN CONSTRUCTION ON APRIL 17TH	DETOUR BEING CONSTRUCTED	23-Aug
I-40; E. KINGMAN TI OP WB BRIDGE	F029501C	I-40 MP 52.84-53.28	NORTHWEST	6	FIXED DATE	38		\$8,563,137.57	\$245,092.57	3%	NONE	BEGIN CONSTRUCTION OF DETOURS AND SHORING TOWERS	NONE	23-Nov
US 93; N OF NOTHING TO SOUTH OF SR 97	F038701C	US 93 MP 144.00-156.00	NORTHWEST	6	275	0	0%	\$18,717,714.50	\$0.00	0%	PRE-CON COMPLETED	SITE MOBILIZATION, UPDATE EA FOR STAGING	NONE	24-May
US BORDER TO I 10 - ITS	F034701C	I-19	SOUTHCENTRAL	2 & 3	305	287	94%	\$14,977,699	\$12,524,499	84%	TRENCHING COMPLETE SEGMENTS 2-4	COUPERS AND NODE BUILDING CONSTRUCTION	NIGHT LANE CLOSURES	22-Apr
SR 260 SHOULDER WIDENING	H824501C	SR260 MP 282-304	NORTHCENTRAL	4 & 5	515	128	0.2485436893	24983210	\$5,223,460.00	0.2090788173	ENVIRONMENTAL CLEARANCE	CLEARING AND GRUBBING, PIPE EXTENSIONS, TREE REMOVAL	LANE RESTRICTIONS STARTING 4/24	24-Sep
TOTALS					25561	19,363	76%	\$1,996,483,724	\$1,009,642,830	51%				