

District Construction Report - January 2023

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
TOWN OF GUADALUPE: AVENIDA DEL YAQUI	T021201C	LPA-GUADALUPE	CENTRAL	1	350	367	105%	\$5,129,410.55	\$4,941,312.26	96%	ALL PHASE 1 CONSTRUCTION COMPLETED. SUBSTANTIAL COMPLETION GRANTED ON 10/21/22.	COMPLETING PUNCH LIST ITEMS. PHASE II LANDSCAPE ESTABLISHMENT IN PROGRESS. PHASE II ENDS JANUARY 19TH.	N/A	23-Jan
CTR055867-CITY OF BUCKEYE	T025701P	LPA-BUCKEYE	CENTRAL	1	365	387	106%	\$436,770	\$0	0%	COMPLETE	CLOSEOUT	N/A	22-Oct
CTR058562-MCDOWELL RD SR303-DYSART	T026101P	LPA-GOODYEAR	CENTRAL	1	365	54	15%	\$525,188	\$248,909	47%	PROCURE MATERIALS	PROCURE MATERIALS	N/A	23-Apr
CTR058562-LITCHFIELD RD ITS	T026201P	LPA-GOODYEAR	CENTRAL	1	365	54	15%	\$637,151	\$307,079	48%	PROCURE MATERIALS	PROCURE MATERIALS	N/A	23-Apr
CITYWIDE GLENDALE	T027601P	LPA-GLENDALE	CENTRAL	1	365	361	99%	\$534,985	\$580,994	109%	COMPLETE	CLOSEOUT	N/A	22-Oct
QUEEN CREEK PERFORMANCE	T029401P	LPA-QUEEN CREEK	CENTRAL	1	365	479	131%	\$1,126,197	\$1,168,403	104%	COMPLETE	CLOSEOUT	N/A	22-May
CASA GRANDE HWY: I-10 SPLIT-SR202L SANTAN	F007201C	I-10	CENTRAL	1	1400	712	51%	\$615,600,950	\$204,829,796	33%	BRIDGE 010 (SALT RIVER) - DEMO WB BARRIER & OVERHANG; BRIDGE 050 (DHOV - I-10 TO SR-143) - ABUT 1; BRIDGE 060 (BROADWAY RD BRIDGE) - DECK POUR (SPAN 1); BRIDGE 410 (DHOV OVER NB 48TH ST) - ABUT 1; BRIDGE 620 (WB US-60 TO WB I-10) - DECK POUR; MSE WALL 22 LT (US60/WB CD WW RAMP);	BRIDGE 010 (SALT RIVER) - BEGIN DRILLED SHAFTS; EB I-10 40TH ST OFF-RAMP - NEW RAMP CONSTRUCTION ONGOING; WB I-10 32ND ST SOIL NAIL RETAINING WALL FOUNDATION IMPROVEMENT; SW RAMP (SR-143 TO I-10) - TEMP AC & TRAFFIC SWITCH; SB SR-143 - TRAFFIC SWITCH ONTO B020 (SB 48TH ST OVER I-10) BRIDGE 420 (WN RAMP OVER NB 48TH ST) - ABUT 1; BRIDGE 670 (W10-E60 OVER WESTERN CANAL) - DRILLED SHAFTS; BRIDGE 620 (WB US-60 TO WB I-10) - MSE WALLS;		24-Nov
EHRENBERG HWY 1-10: SR85 TO VERRADO WAY	F011901C	I-10	CENTRAL	1	700	524	75%	\$82,291,375.43	\$56,025,755.69	68%	DRILLED SHAFTS, , STRUCTURE EX FOR SPREADFOOTING FOR NEW OUTSIDE HALF OF EB & WB STRUCTURES, POUR SPREAD FOOTING AND COLUMNS, FINISH AC PAVING IN MEDIAN FOR GENERAL PURPOSE LANE AND SHOULDER, SOLDIER PILE WALL SE CORNER WATSON ROAD, PCCP ON I-10 EB ON RAMP AT WATSON	POUR ABUTMENTS FOR OUTSIDE HALF OF EB & WB STRUCTURE AT WATSON, SUBGRADE, AB, PCCP FR EB ON RAMPS AT WATSON RD, STORM DRAIN, FMS AND LIGHT FOR EB ON/OFF RAMPS	EB ON AND OF RAMPS CLOSED TILL 2/6/23	23-Jun
DECK PARK TUNNEL FIRE DC: I-10	F014501C	I-10	CENTRAL	1	200	358	179%	\$1,726,769	\$1,465,470	85%	TRANSIT BAY FIRELINE INSTALLED	MATERIAL MOVEMENT DURING TUNNEL CLEANING; VENT SHAFT PIPE INSTALLS	N/A	23-Jan
CORDES JCT HWY-PEORIA AVE TO GREENWAY RD	F015501C	I-17 FRONTAGE	CENTRAL	1	680	1128	166%	\$29,620,020	\$30,043,046	101%	THUNDERBIRD RD PIPE CONSTRUCTION 99% COMPLETE THUNDERBIRD JACK AND BORE 60% COMPLETE	THUNDERBIRD PUMP STATION REMOVAL GREENWAY PUMP STATION REMOVAL LANDSCAPING	SB I-17 OFF-RAMP AT THUNDERBIRD CLOSED	23-Jun
EHRENBERG HWY 1-10:AVONDALE - I-17	F023301C	I-10	CENTRAL	1	250	279	112%	\$12,478,792.60	\$12,694,607.54	102%	NO ACTIVITIES HAVE TAKEN PLACE LAST MONTH	FIXING BUMP ON EB I-10 AT 27TH AVE	NONE	22-Sep
SUPERSTITION FWY- US60 AT GILBERT	F025101C	US60	CENTRAL	1	170	299	176%	\$1,742,678.00	\$1,561,311.89	90%	ORIGINAL PROJECT SCOPE COMPLETE	ROOF REPLACEMENT (SUBCONTRACTOR MATERIAL DELAY); FINAL TESTING	N/A	22-Oct
PHOENIX-CORDE JCT HWY :DUNLAP AVE TO DEER VALLEY RD	F034101C	I-17	CENTRAL	1	340	114	34%	\$15,972,375.81	\$5,527,837.61	35%	MILLING OF 1" RUBBER ASPHALT ON PROJECT AND PAVING OF SOME OF THE SHOULDER SECTIONS	DIAMOND GRINDING, CONTINUE MILL AND PAVE SHOULDERS, INSTALL NEW DETECTOR LOOPS. SPALL REPAIR		23-Sep
BOB STUMP MEMORIAL PKWY-51ST AVE AND 43RD AVE INTERCHANGE	F042401C	SR 303L	CENTRAL	1	345	103	30%	\$70,057,597.22	\$13,272,875.01	19%	95% OF BORROW HAUL, ABUTMENTS AT 43RD AND 51ST AVE, PIER COLUMNS AT 43RD AVE, 95% 43RD BOX CULVERT	AC PAVING- FRONTAGE RD, AND TEMP CONNECTORS, PCCP, PIER CAPS, PIER COLUMNS @ 51ST AVE, GIRDERS, STORM DRAIN AND CATCH BASINS, CASING AT 51ST AVE AND 43RD AVE, MINOR CONCRETE.	SB AND NB FULL CLOSURES FOR PAVING OPERATIONS AND REMAINING BORROW HAUL	23-Aug

District Construction Report - January 2023

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
PHOENIX-CORDE JCT HWY : ANTHEM WAY -VAN BUREN ST	F044201C	I-17	CENTRAL	1	370	348	94%	\$4,175,450.45	\$2,308,758.46	55%	PULLBOX INSTALLS, INNERDUCT REMOVALS	MICRODUCT INSTALLS, FIBER INSTALLS	N/A	23-May
3RD AVE PUMP STATION	H878301C	I-10	CENTRAL	1	520	417	80%	\$2,744,129.00	\$69,392.15	3%	PROCUREMENT OF ENGINES	INSTALLATION OF ENGINES	N/A	23-Dec
SR-77 CALLE CONCORDIA TO TANGERINE ROAD	F028301C	SR77	SOUTHCENTRAL	2	7/20/1900	187	93%	\$11,770,000	\$10,855,748	92%	CONCRETE WORK COMPLETE. PAVING COMPLETE.	THERMOPLASTIC STRIPING.	SHOULDER CLOSURES DURING THE DAY, LANE CLOSURES AT NIGHT.	23-Sep
HELMET PEAK TI AND I-19 DUVAL TO PIMA MINE	F013801C -F017401C	I-19	SOUTHCENTRAL	2	600	747	125%	\$13,121,110	\$15,846,106	121%	PROJECT WORK COMPLETE	PUNCHLIST CHANGE ORDER RECONCILIATION	NONE	22-Dec
I-19 AJO TO PIMA MINE	F021101C F039901C	I-19	SOUTHCENTRAL	2	235	210	89%	\$9,552,118.00	\$8,938,807.00	94%	SUBSTANTIALLY COMPLETE	CLOSE OUT	NONE	22-Nov
SR87 KINNEY RD TO I-19	F040001C	SR 86	SOUTHCENTRAL	2	75	33	44%	\$2,538,645.00	\$96,000.00	4%	MOBILIZING		NIGHT CLOSURES	22-Sep
SR 77, SADDLEBROOKE TO REDINGTON RD	F040101C	SR 77	SOUTHCENTRAL	2	110	108	98%	\$4,494,477.00	\$4,451,412.00	99%	FINAL PAVING COMPLETE	STRIPING	NONE	22-Oct
JCT I-10 - RIVER ROAD	F024801C	SR 77 MP68	SOUTHCENTRAL	2	750	413	55%	\$9,343,161.00	\$7,199,662.21	77%	GUARDRAIL AND UTILITIES	BORES FOR UNDERGROUND CONDUIT AND DRIVEWAY PAVEMENT	SHOULDER CLOSURES, LANE CLOSURES FOR PAVING	22-Oct
RIVER ROAD - CALLE CONCORDIA	H891901C	SR 77 MP 89	SOUTHCENTRAL	2	750	413	55%	\$25,029,832.00	\$8,647,530.92	35%	SIDEWALK AND CURB AND GUTTER CONTINUOUS WORK	WORKING ON SCUPPERS, EARTH WORK DRIVEWAYS AND SIDEWALK	NIGHTLY SHOULDER AND LANE CLOSURES	22-Oct
I-10 BENSON BYPASS	F020501C	I-10,	SOUTHCENTRAL	2	270	220	81%	\$7,332,096.00	\$8,412,305.00	115%	STRIPING	BRIDGE JOINT REPAIRS	INTERMITTENT LANE CLOSURES ON I-10 BOTH DIRECTIONS	21-Oct
I-10 HOUGHTON ROAD	H888701C	I-10	SOUTHCENTRAL	2	450	414	92%	\$23,427,902.00	\$23,304,861.00	99%	ALL RAMPS ARE COMPLETE BRIDGE HAS BEEN COMPLETED NEW RAMPS ARE COMPLETE	GUARDRAIL REPAIR/CLOSEOUT	NA	22-May
B-10 SAM PEDRO RIVER BRIDGE	H845101C	I-10 B	SOUTHCENTRAL	2	315	165	52%	\$6,134,883.00	\$3,586,424.00	58%	PIERS AND PIER CAPS COMPLETE	SET GIRDERS	CLOSURE 10B AT THE BRIDGE	22-Aug
RUBY ROAD TI	F010101C	I-19	SOUTHCENTRAL	2	220	180	82%	\$2,478,812.00	\$2,361,174.93	95%	BARRIER HAS BEEN POURED. DECK HAS BEEN POURED DECK HAS BEEN REMOVED	BRIDGE PAINTING	INTERMITTENT LANE CLOSURES ON I-10 BOTH DIRECTIONS TRAFFIC WILL BE DETOURED ON AND OFF THE FREEWAY	22-May
SR 189, INTERNATIONAL BORDER TO GRAND AVE	H804501C	SR-189, I-19	SOUTHCENTRAL	3	759	752	99%	\$83,816,113.73	\$82,836,370.52	99%	ALL ELEMENTS ARE COMPLETE WITH THE EXCEPTION OF PUNCH LIST WORK, TRAFFIC SIGNALS, ITS, AND SOME FINAL STRIPING. FLY OVER RAMPS NOW OPEN.	PUNCH LIST ITEMS AND A FEW SIGNAL ITEMS.	SOME LANE CLOSURES EXIST DURING ALLOWABLE TIMES, BUT TRAFFIC IS IN THE FINAL CONFIGURATION. FLY OVER BRIDGES ARE NOW OPEN.	22-Jul
SR87 DRAINAGE REPAIR	F044801C	SR87 MP 229	NORTHCENTRAL	4	35	144	411%	\$768,937.00	\$1,082,628.00	141%	PROJECT COMPLETE	NONE	NONE	22-Nov
SR 87 PAVEMENT LIFE EXT	F06901C	SR 87 MP 243-251	NORTHCENTRAL	4	90	81	90%	\$3,994,822.00	\$3,732,643.00	93%	PAVING COMPLETE	WINTER SHUTDOWN PENDING FINAL STRIPE AND LOOP DETECTOR IN SPRING	NONE	23-Apr
20TH AVE: G C RD TO R ST (WIDENING)	SS98801C	CITY OF SAFFORD	SOUTHEAST	4	421 ADJUSTED	441	106%	\$4,406,874	\$2,881,040	65%	IRRIGATION PIPE,CTB ON EAST SIDE NB, CATCH BASINS, FIRE HYDRANTS EAST SIDE	CURB, SIDEWALK DRIVEWAYS EAST SIDE NB WATER LINE, STORM DRAIN AND GRADING WEST SIDE SB	OPEN TO TRAFFIC	23-Feb
TONTO CREEK BRIDGE	SS718001C	GILA COUNTY	SOUTHEAST	4	390	76	19%	\$20,181,477	\$3,334,819	16%	PARTNERING AND PRECONSTRUCTION MEETING	RETAINING WALL #1, ROADWAY EXCAVATION AND DRILLED SHAFTS.	OPEN TO TRAFFIC	24-Apr
RUSSELL ROAD, ARICA TO I-8 AND I-8 TO SR-84	T018601C	LOCAL	SOUTHCENTRAL	4	190	177	93%	\$3,077,777	\$1,200,566	39%	STARTED PAVING ON 1/2 OF THE JOB.	PAVING REMAINING 1/2 OF JOB.	LOCAL ROAD, CLOSURES WITH DETOURS	22-Oct
GILA RIVER BRIDGE STR 501 SR79	F010201C	SR79	SOUTHCENTRAL	4	485	93	19%	\$22,147,900.00	\$566,470.00	3%	ACCESS ROADS, DRILL SHAFTS, COLUMNS	CONTINUE ON DRILLED SHAFTS AND COLUMNS	N/A	22-May
SR87-SR79B	F04301C	SR87-79B	SOUTHCENTRAL	4	75	16	21%	\$1,048,975	\$39,929	4%	SURVEY AND STRIPING PLAN	MILLING AND PAVING	2 MILE LANE NIGHT LANE RESTRICTIONS	22-Jun
I-40 / I-17 - WALNUT CANYON RD.	F018501C	I-40 / MP 195	NORTHCENTRAL	5	340	256	75%	\$16,434,861.12	\$16,594,606.37	101%	ASPHALTIC CONCRETE	PLACEMENT OF ACFC POSTPONED UNTIL JUNE 2023 GUARDRAIL INSTALLATION, FINAL STRIPING, SEEDING	NONE	23-Aug
I-17 FIBER ITS INFRASTRUCTURE	F042001C	I-17/ MP 340-297	NORTHCENTRAL	5	312	393	126%	\$7,998,373.00	\$8,724,915.14	109%	ALL TRENCHING, PULL BOX, AND FIBER INSTALLATION, NODE BUILDINGS INSTALLED, FIBER SPLICES, ELECTRICAL CONNECTED	NONE	NO FUTURE IMPACTS	22-Nov

District Construction Report - January 2023

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
PUMP HOUSE WASH BRIDGE	H877801C	SR89A/MP 387	NORTHCENTRAL	5	250	167	67%	\$4,199,113.85	\$4,017,689.71	96%	POURED ENTIRE DECK, BARRIER, APPROACH SLABS	NONE UNTIL END OF WINTER SHUTDOWN	NO FUTURE IMPACTS/WINTER SHUTDOWN	23-Aug
OAK CREEK CANYON DRAINAGE & SEDIMENT CONTROL	H890701C	SR89A/MP388	NORTHCENTRAL	5	250	167	67%	\$2,355,000.90	\$1,827,391.65	78%	INSTALLED CMP, STAY-IN-PLACE DECK, REINFORCING STEEL, POURED RETAINING WALL	NONE UNTIL END OF WINTER SHUTDOWN	NO FUTURE IMPACTS/WINTER SHUTDOWN	23-Aug
SR 89A ROCKFALL MITIGATION	F015401C	SR89A MP 375&389	NORTHCENTRAL	5	250	167	67%	\$4,556,996.36	\$659,988.00	14%	ROCK SCALING WAS PERFORMED ON THE NORTH END OF THE PROJECT	NONE UNTIL END OF WINTER SHUTDOWN	NO FUTURE IMPACTS/WINTER SHUTDOWN	23-Aug
FLAGSTAFF-ASHFORK HWY (I-40)	F046801C	I-40 MP 146-MP 156	NORTHCENTRAL	5	85	73	86%	\$7,981,960.25	\$8,139,957.00	102%	ALL ITEMS HAVE BEEN COMPLETED.	POT HOLE REPAIR CHANGE ORDER WORK SPRING 2023	NONE	22-Oct
SB COUNTY LINE - MCCONNELL BRIDGE	F020701C	I-17 SB MP 311 to MP 340	NORTHCENTRAL	5	315	132	42%	\$34,954,000.00	\$15,064,312.00	43%	GLARE SCREEN REMOVAL AND REPLACEMENT PASSING LANE IMPROVEMENTS COMPLETED, TCB REMOVED FOR WINTER	THE PROJECT WILL BE ON WINTER SHUTDOWN UNTIL APRIL 01.	NONE	24-Sep
BITTERSPRINGS-FREDONIA HWY; SR 67 JCT TO NF 248D	F041401C	SR 89A	NORTHCENTRAL	5	95	58	61%	\$8,090,335.04	\$6,424,355.00	79%	SB 89A MILL AND PAVE COMPLETE. TEMPORARY STRIPE.	LOT 16 MILL AND FILL REPLACEMENT DUE TO REJECT STATUS. CHIP SEAL OPERATION WILL RESUME IN JUNE 2023.	ONE LANE CLOSURES FOR LOT 16 MILL AND FILL. THEN TRAFFIC CONTROL FOR CHIP SEAL IN JUNE 2023.	23-Jun
I-40 PAVEMENT LIFE EXT 2ND MESA - JOSEPH CITY	F040801C	I-40 MP 259 - 268	NORTHCENTRAL	5	100	94	94%	\$5,686,595.00	\$5,998,106.00	105%	CONTRACT WORK IS COMPLETE	POTHOLE ISSUES HAVE PROJECT ON HOLD	NONE	23-May
CARRIZO WASH	F015001C	US191 MP 323.37 - 324.37	NORTHEAST	5	158	147	93%	\$2,523,000.00	\$2,348,000.00	93%	PROJECT IS FINAL	NONE		21-May
POST OFFICE CANYON BRIDGE	F010901C	SR73 MP 348.9	NORTHEAST	5	210	157	75%	\$2,507,821.08	\$2,375,976.00	95%	PROJECT IS FINAL	NONE		21-Oct
US 60 MP 301	F035301C	US 60 MP 301	NORTHEAST	5	40	22	55%	\$703,760.00	\$682,776.34	97%	PROJECT IS FINAL	NONE		22-Jan
BLACK CREEK EB & WB AND HOUCK BRDGS	F008801C	I-40 MP 347	NORTHEAST	5	615	536	87%	\$5,662,000.00	\$5,642,264.00	100%	PROJECT IS FINAL	NONE	NONE	21-Oct
DINNEBITO WASH BRIDGE	H894301C	SR 264 MP362.65	NORTHEAST	5	155	153	99%	\$2,562,681.00	\$2,566,146.53	100%	PROJECT IS FINAL	NONE	NONE	21-Nov
FLYING V SLOPE FAILURE	F043001C	US 60 MP 305-305.5	NORTHEAST	5	105	93	89%	\$905,018.36	\$795,527.97	88%	PROJECT IS FINAL	NONE	NONE	22-Aug
INTERSECTION OF US 60 AND CR 3148	F033801C	US 60 AND CR 3148	NORTHEAST	5	135	124	92%	\$108,560.00	\$106,440.00	98%	PROJECT IS FINAL	NONE	NONE	22-Sep
US60 - KNOTTINGHAM LN*	F020101C	SR260 MP 341.68 - 346.91	NORTHEAST	5	354	318	90%	\$16,584,000.00	\$15,106,830.00	91%	REMOVAL AND REPLACEMENT OF CONCRETE AT CURB GUTTER, DRIVEWAY, AND SIDEWALK IS COMPLETE ALONG US 60. US 60 PAVING WORK COMPLETED ON FORT APACHE RESERVATION. SR 260 MAINLINE PAVING COMPLETED WITH MINOR DRIVEWAY WORK REMAINING. GUARDRAIL INSTALLATION AND PERMANENT SIGN WORK ON SR 260 AND US 60 COMPLETE UNTIL AFTER WINTER SHUTDOWN.	REMOVAL AND REPLACEMENT OF CONCRETE AT CURB GUTTER, DRIVEWAY, AND SIDEWALK IS STILL ONGOING ALONG SR 260 TO MEET ADA STANDARDS WORK ONGOING. ELECTRICAL SIGNAL WORK ONGOING ALONG SR 260 AND US 60. WINTER UPCOMING	SINGLE LANE DAYTIME CLOSURES ALONG EB AND WB SR 260.	23-Jul
FH300 - 40TH ST*	F027901C	US 60 MP 336 - 342.1	NORTHEAST	5	*	*	*	*	*	*	SAME AS ABOVE	SAME AS ABOVE		SAME AS ABOVE
METEOR CRATER & PAINTED CLIFFS REST AREAS	H821401C	I-40 MP 235.00 AND 359.00	NORTHEAST	5	365	880	241%	\$12,408,000.00	\$11,826,621.00	95%		FINAL ACCEPTANCE AND PROJECT CLOSEOUT ONGOING.	NONE	21-Dec
LONG HOUSE VALLEY	F014401C	US 160 MP 372.5 TO 389.48	NORTHEAST	5	200	179	90%	\$12,549,800.00	\$12,363,611.00	99%	FINAL ACCEPTANCE AND PROJECT CLOSEOUT ONGOING	NONE	NONE	22-Sep
CHINLE WASH TO LUKACHUKAI WASH	H894501C	US 191 MP 469.9 TO MP 488.5	NORTHEAST	5	300	298	99%	\$17,448,364.00	\$16,016,637.00	92%	PHASE 2 ROADWAY WORK COMPLETED AT LUKACHUKAI, AGUA SAL NORTH, AGUA SAL SOUTH, AND CHINLE BRIDGES. TCB REMOVAL AND TRAFFIC CONTROL SIGNAL REMOVAL.	FORCE ACCOUNT REPAIR WORK ONGOING, EMBANKMENT CURB ONGOING, SPILLWAY AND APRON WORK ONGOING, FINAL SEEDING UPCOMING	SINGLE LANE DAYTIME CLOSURES OF US 191 AS NEEDED AT EACH BRIDGE.	23-Jan
HERMOSA DRIVE UP #1368	F023001C	HERMOSA DR	NORTHEAST	5	150	132	88%	\$2,715,422	\$2,898,721	107%	FINAL ACCEPTANCE AND PROJECT CLOSEOUT IS ONGOING	NONE	NONE	22-Aug

District Construction Report - January 2023

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
MOENKOPI WASH BRIDGE	F023101C	SR 264 MP 324.1	NORTHEAST	5	150	149	99%	\$3,031,193	\$2,978,075	98%	FINAL STRIPE AND CLASS II SEEDING COMPLETED. SUBSTANTIAL COMPLETION GRANTED. FINAL PUNCHLIST.	FINAL ACCEPTANCE AND PROJECT CLOSEOUT UPCOMING	NONE	22-Nov
CHINLE TO BLACK MOUNTAIN WASH	F019301C	US 191 MP 448.22 TO 460.36	NORTHEAST	5	250	127	51%	\$13,777,777	\$10,895,592	79%	NB AND SB US 191 CMP PIPE IS COMPLETE. CONCRETE HEADWALL WORK COMPLETE. SOUTHBOUND US 191 ROADWAY EXCAVATION, AB INSTALLATION, AND 5 FOOT SHOULDER PAVING WORK COMPLETED. NORTHBOUND US 191 ROADWAY EXCAVATION, AB INSTALLATION, AND 5 FOOT SHOULDER PAVING WORK COMPLETE. TURNOUT PAVING COMPLETE.	FINAL SITE GRADING ONGOING. FINAL SIGNING ONGOING. WINTER SHUTDOWN WILL BE GRANTED. CLASS II SEEDING WORK WILL BE COMPLETED AFTER WINTER SHUTDOWN. FINAL CHIP SEAL.	SHOULDER AND LANE CLOSURES ALONG NB AND SB US 191	23-Aug
MP 465 TO NM STATELINE	F040301C	SR 264 MP 465	NORTHEAST	5	80	90	113%	\$5,995,500	\$6,856,447	114%	FINAL STRIPE COMPLETED. INTERSECTION WORK PARTIALLY COMPLETE.	INTERSECTION STRIPING WORK IS REMAINING. WEATHER IS AFFECTING THE WORK. PROJECT GRANTED A WINTER SHUTDOWN. FINAL ACCEPTANCE AND PROJECT CLOSEOUT.	NONE	22-Oct
PERKINS VALLEY - HOLBROOK	F047001C	I-40 MP 282.8 TO 290.3	NORTHEAST	5	70	96	137%	\$6,120,000	\$5,488,310	90%		FINAL STRIPING STILL NEED TO BE COMPLETE. PROJECT IS IN A WINTER SHUTDOWN.	NONE	23-Apr
NORFOLK RD - SR 61	F035801C	US 60 MP 352.5 TO 353.18	NORTHEAST	5	120	105	88%	\$1,519,743	\$1,429,636	94%	RUMBLE STRIP COMPLETE. TEMPORARY STRIPE COMPLETE.	PROJECT IS IN A WINTER SHUTDOWN. LOOP DETECTOR AND FINAL STRIPE WILL BE COMPLETED IN THE SPRING 2023	NONE	23-Apr
HONDAH TO MCNARY	F041601C	SR 260 MP 357.6 TO 360.8	NORTHEAST	5	70	66	94%	\$2,115,550	\$2,161,370	102%	FINAL PUNCHLIST COMPLETION AND SUBSTANTIAL COMPLETION COMPLETE.	FINAL ACCEPTANCE AND PROJECT CLOSEOUT UPCOMING	NONE	22-Nov
S OF BLACK CANYON TO JCT SR 260	F046701C	SR 73 MP 350 TO 357.73	NORTHEAST	5	90	89	99%	\$2,570,770	\$2,366,609	92%	FINAL STRIPE IS COMPLETE. FINAL PUNCH LIST REMAINS.	PROJECT IS IN WINTER SHUTDOWN DUE TO COLD WEATHER. MICRO SEAL WORK SPOT REPAIR REMAINS TO BE COMPLETED AND ADDITIONAL APPLICATION OF PERMANENT STRIPE DUE TO TEST FAILURE.	NONE	23-Apr
COCONINO COUNTY LINE TO BIA 503	F046601C	SR 264 MP 360.12 TO MP 373.5	NORTHEAST	5	75	32	43%	\$4,250,000.00	\$125,153.39	3%	PARTNERING / PRECONSTRUCTION MEETING COMPLETED	CURRENTLY IN WINTER SHUTDOWN	NONE	23-May
SR 264 AND IR 4	F033901C	SR 264 AND IR 4	NORTHEAST	5	6/23/1900	0	0%	\$775,395	\$48,233	6%	PARTNERING / PRECONSTRUCTION MEETING COMPLETED	CURRENTLY IN WINTER SHUTDOWN	NONE	
PINE CREEK CANYON	H850801C	SR87 MP 268-278	NORTHCENTRAL	5	220	187	85%	\$4,747,474.00	\$4,316,913.00	91%	SHOULDER WIDENING	WINTER SHUTDOWN PENDING FINAL STRIPE IN SPRING	NONE	23-Apr
I15 VIRGIN RIVER BRIDGE 1	H876001C	I15, MP 8.40 NB & MP 9.30 SB	NORTHCENTRAL	6	840	701	83%	\$55,994,446.58	\$39,263,518.80	70%	ACCESS ROADS, TEMPORARY BRIDGE, PIER CONSTRUCTION, PHASE I BRIDGE DEMO, STAGE 1 STEEL GIRDER ERECTION, LIL JAMAICA WALL, PIPE EXTENSIONS, STAGE 1 CONCRETE DECK & APPROACH SLABS	AC PAVING ON THE APPROACH & DEPARTURE	I-15 REDUCED TO SINGLE LANES UTILIZING EXISTING SOUTHBOUND LANES (BOTH NB & SB) TO CROSS VRB NO. 1	24-May
VERDE RIVER BRIDGE	H854402C	I-17 MP 287-288	NORTHCENTRAL	6	250	222	89%	\$1,868,403	\$2,022,913	108%	ALL CONTRACT WORK IS COMPLETE EXCEPT POLE PLANTING	POLE PLANTING IN JANUARY	NONE	23-Feb
US 95 RIFLE RANGE RD TO WELLTON - MOHAWK CANAL	F035901C	SAN LUIS - YUMA - QUARTZSITE HWY (US 95)	SOUTHWEST	6	300	0	0%	\$23,867,530.90	\$113.71	0%	STOP WORK ORDER, DEPARTMENT OF DEFENSE NESHAP PENDING	STOP WORK ORDER, DEPARTMENT OF DEFENSE NESHAP PENDING, PIPE PROCUREMENT	NONE	24-Feb
SENTINEL REST AREA	F025901C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	270	390	144%	\$7,635,134.16	\$7,483,434.24	98%	PIPE REPAIR AND CATCH BASIN CLEAN OUT	PENDING ELECTRICAL, ADEQ WATER & SEWER SYSTEM APPROVAL	REST AREA CLOSED TO PUBLIC	23-Feb
I-10 MP 105.95 W OF BUCKEYE TO JCT SR 85	F026101C	EHRENBERG - PHOENIX HWY (I-10)	SOUTHWEST	6	220	2	1%	\$14,611,881.65	\$472,500.00	3%	PARTNERING, SUBMITTALS, TREE REMOVALS	PAVING	14' WIDTH RESTRICTION, SINGLE LANE	23-Nov
I-8 BRIDGE DECK REHABILITATION	F01720C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	180	166	92%	\$5,450,153.55	\$5,647,865.41	104%	PAVEMENT MARKINGS	WINTER SHUTDOWN, PERMANENT STRIPING	NONE	23-Jan

District Construction Report - January 2023

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
US 95 MP 67 - 80	F046101C	SAN LUIS - YUMA - QUARTZSITE HWY (US 95)	SOUTHWEST	6	90	53	59%	\$3,384,433.95	\$2,642,048.93	78%	WINTER SHUTDOWN	WINTER SHUTDOWN, PERMANENT STRIPING	NONE	23-Mar
I-8 WELLTON - AVE 36E MP 29-37	F045601C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	85	63	74%	\$8,078,317.00	\$7,031,366.00	87%	MILLING, PAVING	PERMANENT STRIPING, RUMBLE STRIP, PUNCHLIST	14' WIDTH RESTRICTION, SINGLE LANE	23-Feb
STATE ROUTE 95 SPUR MP 143.92-144.71	F046201C	STATE LINE TO RIVERSIDE DR	SOUTHWEST	6	60	65	108%	\$788,888.88	\$756,062.66	96%	STRIPING	LOOPS AT PARKER POE	NONE	23-Jan
CHEMEHUEVI AVE - BEACON RD MP 144.5-148.3	F041201C	QUARTZSITE-PARKER-TOPOCK HWY (SR 95)	SOUTHWEST	6	70	76	109%	\$1,255,000	\$1,252,886	100%	LOOP DETECTORS, PAVING, STRIPING	STOP WORK ORDER, PENDING TRAFFIC COUNTER LOOP INSTALLATION	NONE	22-Dec
CALTRANS 1143049	F039101C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	140	0	0%	\$3,640,501.95	\$0.00	0%	BIDS OPENED	ON SEPTEMBER 1, CALTRANS AWARDED THE PROJECT TO FEC FUTURE CONSTRUCTION AND ENGINEER, INC. SIGNATURE, INSURANCE, ETC. WILL TAKE UNTIL ABOUT OCTOBER 1. CALTRANS WILL NOTIFY ADOT ONCE THE AGENCY APPROVES ALL DOCUMENTS. BECAUSE THE CONTRACT HAS A 140-DAY DELAYED START, ACTUAL CONSTRUCTION WILL START DURING FEBRUARY 2023	ONE LANE CLOSED EACH DIRECTION WITH INTERMITTENT (MAX OF 6) NIGHTTIME FULL CLOSURE OF ALTERNATING SIDES OF BRIDGE	23-Mar
I-17; MCGUIREVILLE REST AREA TO ANTHEM WAY- ITS BROADBAND	F042901C	I17 MP 229	NORTHWEST	6	390	343	88%	\$20,611,063.20	\$20,343,735.05	99%	SPLICES AND NODE BUILDING CONNECTIONS	CONNECTION TO THE PROJECTS TO THE NORTH AND SOUTH AND FINAL TESTING	NONE	23-Jan
I-17; ANTHEM WAY TO SUNSET POINT	H680001C	I17 MP 229	NORTHWEST	6	935	425	45%	\$362,077,500.00	\$72,377,885.79	20%	RUMBLE STRIP MILL AND FILL	PLANT SALVAGE, CLEARING AND GRUBBING OPERATIONS, NEW RIVER BRIDGE DEMO, BLASTING	NIGHTLY LANE CLOSURES/FULL CLOSURES FOR BLASTING	25-Feb
I-40; E SELIGMAN TI OP EB# 1259 WB# 1260	F016101C	I-40 MP 122.69	NORTHWEST	6	310	162	52%	\$6,090,715.09	\$3,861,201.53	63%	EB BRIDGE	IN WINTER SHUTDOWN, TO RESUME IN THE SPRING	NONE	23-Nov
SR 69; BIG BUG 4 TO POLAND JCT	F040701C	SR 69 MP 271.56	NORTHWEST	6	100	9	9%	\$2,697,412.78	\$766,570.28	28%	409 AC MILLING AND PAVING SPOT REPAIRS	WINTER SHUTDOWN-FRICTION COURSE PAVING IN THE SPRING/SUMMER	NONE	Summer 2023
SR 89A; GLASSFORD HILL RD TO COYOTE SPRINGS RD	F040901C	SR 89A MP 322.43	NORTHWEST	6	85	0	0%	\$818,458.80	\$12,538.73	2%	PARTNERING/PRE CON	WINTER SHUTDOWN-FRICTION COURSE PAVING IN THE SPRING/SUMMER	NONE	Summer 2023
I-17; SUNSET POINT REST AREA REHABILITATION	F025801C	I-17 MP 251.50	NORTHWEST	6	210	192	91%	\$7,529,000.00	\$3,038,857.14	40%	DEMOLITION	RESTROOM, UTILITY RECONSTRUCTION, CONCRETE CURB AND GUTTER CONSTRUCTION	REST AREA CLOSED TO GENERAL PUBLIC - OPEN FOR TRUCK PARKING	Spring 2023
SR 89A; SR 89 TO GLASSFORD HILL RD	F046501C	SR 89 MP 317.40	NORTHWEST	6	75	16	21%	\$2,400,000	\$1,229,478	51%	409 AC MILLING AND PAVING SPOT REPAIRS	WINTER SHUTDOWN-FRICTION COURSE PAVING IN THE SPRING/SUMMER	NONE	Summer 2023
US 93; KABBA WASH BRIDGE NB# 492	F017001C	US93 MP 97.5	NORTHWEST	6	260	187	72%	\$2,633,586	\$2,534,950	96%	PHASE 2 DECK POURED	WINTER SHUTDOWN-FRICTION COURSE PAVING IN THE SPRING/SUMMER	NB LEFT LANE CLOSED	23-Mar
I-40 ANVIL ROCK TI UP#1610	F025401C	I40 MP 109.65	NORTHWEST	6	155	153	99%	\$2,677,693.40	\$2,611,137.77	98%	ALL WORK COMPLETED BUT FINAL STRIPING	WINTER SHUT DOWN- FINAL STRIPING	NONE	22-Dec
SR 95; LAUGHLIN BRIDGE TO WEST OF GOLDEN VALLEY	F040601C	SR 68 MP 0	NORTHWEST	6	90	33	37%	\$3,589,004	\$153,435	4%	TERMINATION OF CONTRACT 05/09/22	NONE	NONE	22-Jul
US 93; MOORE RANCH ROAD TO MP 190.56	F047101C	US 93 MP 184.60	NORTHWEST	6	60	22	37%	\$1,655,159	\$626,555	38%	409 AC	PROJECT ON HOLD DUE TO COOL TEMPERATURES	NONE	Spring 2023
SR 95; NEEDLES BRIDGE # 2435	F018201C	SR 95 MP 226.07	NORTHWEST	6	260	93	36%	\$2,157,409	\$156,246	7%	PARTNERING-PRECON	REC'D COAST GUARD APPROVAL, PREPPING FOR BRIDGE JACKING OPERATIONS	NONE	23-Jul
I-40; WILLOW CREEK BRIDGE EB #3	F016001C	I-40 MP 82.94-83.89	NORTHWEST	6	300	0	0%	\$9,559,288.80	\$0.00	0%	NONE	PARTNERING PRECON JAN 5TH	NONE	24-Mar
US BORDER TO I 10 - ITS	F034701C	I-19	SOUTHCENTRAL	2 & 3	305	287	94%	\$14,977,699.00	\$12,877,283.00	86%	TRENCHING COMPLETE SEGMENTS 2-4	COUPERS AND NODE BUILDING CONSTRUCTION	NONE	22-Apr
SR 260 SHOULDER WIDENING	H824501C	SR260 MP 282 - 304	NORTHCENTRAL	4 & 5	515	123	24%	\$24,983,210.00	\$5,100,465.00	20%	ENVIRONMENTAL CLEARANCE	CLEARING AND GRUBBING, PIPE EXTENSIONS, TREE REMOVAL	DAILY LANE CLOSURES	24-Sep

District Construction Report - January 2023

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION	
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)	
		TOTALS			25790	20,124	78%	\$1,904,336,705	\$893,530,300	47%					