

District Construction Report - March 2023

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	4	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
CITY OF APACHE JUNCTION: IDAHO RD - SUPERSTITION BLVD	T023701C	LPA- APACHE JUNCTION	CENTRAL	1	140	27	19%	\$2,125,288	\$165,782	8%	PRECON/PARTNERING CONFERENCE, MOB, SWPPP BMP INSTALLATION	CONCRETE AND ASPHALT REMOVALS, STORMDRAIN INSTALLATION	SHOULDER CLOSURE SB IDAHO RD (SUPERSTITION TO LOST DUTCHMAN)	23-Aug
CTR055867-CITY OF BUCKEYE	T025701P	LPA-BUCKEYE	CENTRAL	1	365	387	106%	\$436,770.00	\$447,314.36	102%	PROJECT COMPLETE; SUBSTANTIAL COMPLETION IN PROCESS	SUBSTANTIAL COMPLETION; FINAL ACCEPTANCE; CLOSEOUT	N/A	22-Oct
CTR058562-MCDOWELL RD SR303-DYSART	T026101P	LPA-GOODYEAR	CENTRAL	1	365	54	15%	\$525,188.48	\$525,188.47	100%	ALL MATERIAL INSTALLED	SUBSTANTIAL COMPLETION; FINAL ACCEPTANCE; CLOSEOUT	N/A	23-Apr
CTR058562-LITCHFIELD RD ITS	T026201P	LPA-GOODYEAR	CENTRAL	1	365	54	15%	\$637,151.30	\$637,148.28	100%	ALL MATERIAL INSTALLED	SUBSTANTIAL COMPLETION; FINAL ACCEPTANCE; CLOSEOUT	N/A	23-Apr
CITYWIDE GLENDALE	T027601P	LPA-GLENDALE	CENTRAL	1	365	361	99%	\$534,985.00	\$580,993.71	109%	ALL MATERIAL INSTALLED	SUBSTANTIAL COMPLETION; FINAL ACCEPTANCE; CLOSEOUT	N/A	22-Oct
QUEEN CREEK PERFORMANCE	T029401P	LPA-QUEEN CREEK	CENTRAL	1	365	476	130%	\$1,126,197.00	\$1,203,425.97	107%	ALL MATERIAL INSTALLED	SUBSTANTIAL COMPLETION; FINAL ACCEPTANCE; CLOSEOUT	N/A	22-May
CASA GRANDE HWY: I-10 SPLIT-SR202L SANTAN	F007201C	I-10	CENTRAL	1	1400	782	56%	\$615,600,950.00	\$280,399,062.79	46%	BRIDGE 010 (SALT RIVER BRIDGE) - DRILLED SHAFTS; TRAFFIC SWITCH - TEMP WB BROADWAY OFF-RAMP; BRIDGE 420 (WN RAMP OVER NB 48TH ST) - SET GIRDERS; BRIDGE 410 (DHOV OVER NB 48TH ST) - SET GIRDERS; BRIDGE 620 (WB US-60 TO WB I-10) - MSE WALLS;	38TH ST - JACK AND BORE; BRIDGE 010 (SALT RIVER BRIDGE) - PIER COLUMNS; LEAD ABATEMENT ONGOING - EXISTING 48TH ST & BROADWAY BRIDGES; TRAFFIC SWITCH - NB 48TH ST ONTO NEW BRIDGE 030; TRAFFIC SWITCH - WB I-10 PUSHED TO MEDIAN; PCCP PAVING - WB US-60 TO WB I-10; BRIDGE 660 (EB PRIEST DR WIDENING) - DRILLED SHAFTS; BRIDGE 610 (EB CD OVER SOUTHERN) - ABUTMENTS;	03/11-03/13 - FULL CLOSURE - NB SR 143 (I-10 TO UNIVERSITY); 03/17-05/08 - RAMP CLOSURE - WB I-10 (40TH ST ON-RAMP); 03/31-???? - RAMP CLOSURE - WB I-10 (WARNER OFF-RAMP); 03/31-04/03 - FULL CLOSURE - EB I-10 (40TH ST TO US60); 04/14-04/17 - FULL CLOSURE - EB I-10 (SR143 TO US60); 04/21-04/24 - FULL CLOSURE - EB & WB I-10 (BRIDGE REMOVAL); 04/28-05/01 - FULL CLOSURE - WB I-10 (US60 TO L202);	24-Nov
EHRENBERG HWY 1-10: SR85 TO VERRADO WAY	F011901C	I-10	CENTRAL	1	700	564	81%	\$82,291,375.43	\$72,905,580.78	89%	SET REMAINING GIRDERS FOR BOTH EB & WB STRUCTURES BEGIN PLACING STEEL, CONTINUE POURING PCCP ON WATSON ROAD, PAVEMENT REMOVAL SR 85 WS AND NW RAMPS, AB PLACEMENT ANDAC PAVING OF NEW SR 85 RAMPS	POUR BOTH WB AND EB BRIDGE DECKS, REMOVE PCCP AT WATSON ROAD, PAVE NEW PCCP, C&G, BARRIER WALL FOR WATSON ROADPAINT MILLER STRUCTURE AND SLOPE PAVING, PLACE PERMANENT BARRIER WALL ON I-10	WATSON ROAD 50 DAY CLOSURE BEGINS MARCH 20,	23-Jun
DECK PARK TUNNEL FIRE DC: I-10	F014501C	I-10	CENTRAL	1	200	358	179%	\$1,726,769.00	\$1,475,262.43	85%	RETURNED TO WORK; MATERIAL MOVED INTO TUNNEL	PIPE STAND INSTALL; PIPE INSTALL; HYDRANT INSTALL	N/A	23-May
CORDES JCT HWY-PEORIA AVE TO GREENWAY RD	F015501C	I-17 FRONTAGE	CENTRAL	1	680	1198	176%	\$29,620,020.20	\$31,348,947.40	106%	THUNDERBIRD RD PIPE CONSTRUCTION 99% COMPLETE THUNDERBIRD JUNCTION STRUCTURE COMPLETE THUNDERBIRD JACK AND BORE 75% COMPLETE	SB THUNDERBIRD OFF-RAMP CONCRETE PAVING THUNDERBIRD PUMP STATION REMOVAL GREENWAY PUMP STATION REMOVAL LANDSCAPING	SB I-17 OFF-RAMP AT THUNDERBIRD CLOSED	23-Jun
EHRENBERG HWY 1-10:AVONDALE - I-17	F023301C	I-10	CENTRAL	1	250	358	1.432	12478792.6	\$1,331,740.15	0.1067202728	DIAMOND GRINDING	WAITING ON CREWS AVAILABILITY TO FIX THE BUMP AT EB I-10 AND I-17 STACK	NA	23-May
SUPERSTITION FWY- US60 AT GILBERT	F025101C	US60	CENTRAL	1	170	299	176%	\$1,742,678.00	\$1,730,898.00	99%	ROOF REPLACEMENT COMPLETE	FLOW SWITCH TESTING; SUBSTANTIAL COMPLETION; FINAL ACCEPTANCE; CLOSEOUT	N/A	23-Mar
APACE TRAIL HWY- TOMAHAWK RD - BUFFALO RD	F033201C	SR88	CENTRAL	1	75	10	13%	\$1,673,587.00	\$84,196.42	5%	N/A	N/A	N/A	
PHOENIX-CORDES JCT HWY :DUNLAP AVE TO DEER VALLEY RD	F034101C	I-17	CENTRAL	1	340	184	54%	\$15,972,375.81	\$10,509,967.12	66%	ASPHALT MILLING AND PAVING , FORCE ACCOUNT - SPALL REPAIRS, DIAMOND GRINDING	FULL FWY SHUT DOWN: NB I-17 UNION HILLS TO PINNACLE PEAK 3/10/23-3/12/23 AND SB I-17 PINNACLE PEAK TO UNION HILLS 3/17/23 TO 3/19/23 SPALL REPAIRS MILLING , PAVING, DIAMOND GRINDING, AND PEORIA BRIDGE WORK		23-Sep

District Construction Report - March 2023

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	4	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
BOB STUMP MEMORIAL PKWY-51ST AVE AND 43RD AVE INTERCHANGE	F042401C	SR 303L	CENTRAL	1	345	173	50%	\$70,057,597.22	\$33,662,841.12	48%	COMPLETED PCCP MAINLINE MACHINE EAST OF 51ST TO 43RD AVE, GIRDERS NB @ 43RD AVE, 4-BARREL EXT (100%), CHANNEL EX, SINGLE BARREL BOX (25%) RETAINING WALLS 43RD AVE, ABUTMENT BACKFILL 43RD AVE	AC PAVING- FRONTAGE RD, AND TEMP CONNECTORS, APPROACH/ANCHOR SLABS @ 43RD AVE, BRIDGE DECK @ 43RD AVE PCCP WEST OF 51ST, PIER CAPS AND ABUTMENTS @ 51ST AVE, GIRDERS @ 51ST AVE, STORM DRAIN AND CATCH BASINS, CASING AT 51ST AVE AND 43RD AVE, MINOR CONCRETE.	MOVE MAINLINE TRAFFIC AT 43RD AVE TO NEW PCCP	23-Aug
PHOENIX-CORDE JCT HWY : ANTHEM WAY -VAN BUREN ST	F044201C	I-17	CENTRAL	1	370	418	113%	\$4,175,450.45	\$2,875,347.83	69%	FIBER INTSALLED TO NORTHERN	FIBER INSTALL TO VAN BUREN; FIBER TESTING	FRONTAGE ROAD SB CLOSURE 3/18 GLENDALE TO CAMELBACK	23-May
3RD AVE PUMP STATION	H878301C	I-10	CENTRAL	1	520	494	95%	\$2,744,129.00	\$77,431.15	3%	REVIEW CHANGE ORDER REQUEST FOR LIGHTING	PROCUREMENT OF ENGINES	N/A	23-Dec
SR-77 CALLE CONCORDIA TO TANGERINE ROAD	F028301C	SR77	SOUTHCENTRAL	2	202	187	93%	\$11,770,000.00	\$10,855,748.29	92%	CONCRETE WORK COMPLETE. PAVING COMPLETE.	THERMOPLASTIC STRIPING.	NONE	23-Sep
HELMET PEAK TI AND I-19 DUVAL TO PIMA MINE	F013801C -F017401C	I-19	SOUTHCENTRAL	2	600	747	125%	\$13,121,110.00	\$12,155,862.00	93%	PROJECT WORK COMPLETE	PUNCHLIST CHANGE ORDER RECONCILIATION	NONE	22-Dec
I-19 AJO TO PIMA MINE	F021101C F039901C	I-19	SOUTHCENTRAL	2	235	210	89%	\$9,552,118	\$9,192,584	96%	SUBSTANTIALLY COMPLETE	PUNCHLIST CHANGE ORDER RECONCILIATION	NONE	23-Jan
SR87 KINNEY RD TO I-19	F040001C	SR 86	SOUTHCENTRAL	2	75	33	44%	\$2,538,645	\$96,000	4%	ON HOLD		NONE	22-Sep
JCT I-10 - RIVER ROAD	F024801C	SR 77 MP68	SOUTHCENTRAL	2	750	413	55%	\$9,343,161.00	\$7,199,662.21	77%	GUARDRAIL AND UTILITIES	BORES FOR UNDERGROUND CONDUIT AND DRIVEWAY PAVEMENT	SHOULDER CLOSURES, LANE CLOSURES FOR PAVING	22-Oct
RIVER ROAD - CALLE CONCORDIA	H891901C	SR 77 MP 89	SOUTHCENTRAL	2	750	413	55%	\$25,029,832.00	\$8,647,530.92	35%	SIDEWALK AND CURB AND GUTTER CONTINUOUS WORK	WORKING ON SCUPPERS, EARTH WORK DRIVEWAYS AND SIDEWALK	NIGHTLY SHOULDER AND LANE CLOSURES	22-Oct
I-10 BENSON BYPASS	F020501C	I-10,	SOUTHCENTRAL	2	270	220	81%	\$7,332,096.00	\$8,412,305.00	115%	STRIPING	BRIDGE JOINT REPAIRS	INTERMITTENT LANE CLOSURES ON I-10 BOTH DIRECTIONS	21-Oct
I-10 HOUGHTON ROAD	H888701C	I-10	SOUTHCENTRAL	2	450	414	92%	\$23,427,902.00	\$23,304,861.00	99%	ALL RAMPS ARE COMPLETE BRIDGE HAS BEEN COMPLETED NEW RAMPS ARE COMPLETE	GUARDRAIL REPAIR/CLOSEOUT	NA	22-May
B-10 SAM PEDRO RIVER BRIDGE	H845101C	I-10 B	SOUTHCENTRAL	2	315	165	52%	\$6,134,883.00	\$3,586,424.00	58%	PIERS AND PIER CAPS COMPLETE	SET GIRDERS	CLOSURE 10B AT THE BRIDGE	22-Aug
RUBY ROAD TI	F010101C	I-19	SOUTHCENTRAL	2	220	180	82%	\$2,478,812.00	\$2,361,174.93	95%	DECK AND BARRIER COMPLETE	BRIDGE PAINTING	INTERMITTENT LANE CLOSURES ON I-10 BOTH DIRECTIONS TRAFFIC WILL BE DETOURED ON AND OFF THE FREEWAY	22-May
SR 189, INTERNATIONAL BORDER TO GRAND AVE	H804501C	SR-189, I-19	SOUTHCENTRAL	3	759	752	99%	\$83,816,114	\$82,836,371	99%	FLY OVER RAMPS NOW OPEN	PUNCH LIST ITEMS AND A FEW SIGNAL ITEMS.	SOME LANE CLOSURES EXIST DURING ALLOWABLE TIMES, BUT TRAFFIC IS IN THE FINAL CONFIGURATION. FLY OVER BRIDGES ARE NOW OPEN.	22-Jul
SR 87 PAVEMENT LIFE EXT	F06901C	SR 87 MP 243-251	NORTHCENTRAL	4	90	81	90%	\$3,994,822.00	\$3,732,643.00	93%	PAVING COMPLETE	WINTER SHUTDOWN PENDING FINAL STRIPE AND LOOP DETECTOR IN SPRING	NONE	23-Apr
20TH AVE: G C RD TO R ST (WIDENING)	SS98801C	CITY OF SAFFORD	SOUTHEAST	4	421 Adjusted	484	116%	\$4,406,874.00	\$3,249,250.00	74%	IRRIGATION PIPE, CTB ON EAST SIDE NB, CATCH BASINS, FIRE HYDRANTS EAST SIDE	CURB, SIDEWALK DRIVEWAYS EAST SIDE NB WATER LINE, STORM DRAIN AND GRADING WEST SIDE SB	OPEN TO TRAFFIC	23-Apr
TONTO CREEK BRIDGE	SS718001C	GILA COUNTY	SOUTHEAST	4	390	92	24%	\$20,181,477.00	\$5,183,339.00	25%	PARTNERING AND PRECONSTRUCTION MEETING	SCREENING ROCK FOR GABIONS AND DRILLED SHAFTS.	OPEN TO TRAFFIC	24-Apr
RUSSELL ROAD, ARICA TO I-8 AND I-8 TO SR-84	T018601C	LOCAL	SOUTHCENTRAL	4	190	177	93%	\$3,077,777.00	\$1,200,566.23	39%	STARTED PAVING ON 1/2 OF THE JOB.	PAVING REMAINING 1/2 OF JOB.	NONE	22-Oct
GILA RIVER BRIDGE STR 501 SR79	F010201C	SR79	SOUTHCENTRAL	4	485	93	19%	\$22,147,900.00	\$566,470.00	3%	ACCESS ROADS, DRILL SHAFTS, COLUMNS	CONTINUE ON DRILLED SHAFTS AND COLUMNS	N/A	22-May
SR87-SR79B	F04301C	SR87-79B	SOUTHCENTRAL	4	75	16	21%	\$1,048,975.00	\$39,929.00	4%	SURVEY AND STRIPING PLAN	MILLING AND PAVING	2 MILE LANE NIGHT LANE RESTRICTIONS	22-Jun
I-40 / I-17 - WALNUT CANYON RD.	F018501C	I-40 / MP 195	NORTHCENTRAL	5	340	256	75%	\$16,434,861.12	\$16,595,457.01	101%	ASPHALTIC CONCRETE	PLACEMENT OF ACFC POSTPONED UNTIL JUNE 2023 GUARDRAIL INSTALLATION, FINAL STRIPING, SEEDING	NONE/WINTER SHUTDOWN	23-Aug

District Construction Report - March 2023

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	4	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
PUMP HOUSE WASH BRIDGE	H877801C	SR89A/MP 387	NORTHCENTRAL	5	250	167	67%	\$4,199,113.85	\$4,017,689.71	96%	POURED ENTIRE DECK, BARRIER, APPROACH SLABS	NONE UNTIL END OF WINTER SHUTDOWN	NO FUTURE IMPACTS/WINTER SHUTDOWN	23-Aug
OAK CREEK CANYON DRAINAGE & SEDIMENT CONTROL	H890701C	SR89A/MP388	NORTHCENTRAL	5	250	167	67%	\$2,355,000.90	\$1,835,682.00	78%	INSTALLED CMP, STAY-IN-PLACE DECK, REINFORCING STEEL, POURED RETAINING WALL	NONE UNTIL END OF WINTER SHUTDOWN	NO FUTURE IMPACTS/WINTER SHUTDOWN	23-Aug
SR 89A ROCKFALL MITIGATION	F015401C	SR89A MP 375&389	NORTHCENTRAL	5	250	167	67%	\$4,556,996.36	\$659,988.00	14%	ROCK SCALING WAS PERFORMED ON THE NORTH END OF THE PROJECT	NONE UNTIL END OF WINTER SHUTDOWN	NO FUTURE IMPACTS/WINTER SHUTDOWN	23-Aug
FLAGSTAFF-ASHFORK HWY (I-40)	F046801C	I-40 MP 146-MP 156	NORTHCENTRAL	5	85	73	86%	\$7,981,960.25	\$8,139,957.00	102%	ALL ITEMS HAVE BEEN COMPLETED.	POT HOLE REPAIR CHANGE ORDER WORK SPRING 2023	NONE	22-Oct
SB COUNTY LINE - MCCONNELL BRIDGE	F020701C	I-17 SB MP 311 TO MP 340	NORTHCENTRAL	5	315	132	42%	\$34,954,000.00	\$15,065,975.00	43%	GLARE SCREEN REMOVAL AND REPLACEMENT PASSING LANE IMPROVEMENTS COMPLETED, TCB REMOVED FOR WINTER	THE PROJECT WILL BE ON WINTER SHUTDOWN UNTIL APRIL 01. RE-PARTNERING SCHEDULED FOR MARCH 8, 2023.	NONE	24-Sep
BITTERSPRINGS-FREDONIA HWY; SR 67 JCT TO NF 248D	F041401C	SR 89A	NORTHCENTRAL	5	95	58	61%	\$8,090,335.04	\$6,424,355.00	79%	SB 89A MILL AND PAVE COMPLETE. TEMPORARY STRIPE.	LOT 16 MILL AND FILL REPLACEMENT DUE TO REJECT STATUS. CHIP SEAL OPERATION WILL RESUME IN JUNE 2023.	ONE LANE CLOSURES FOR LOT 16 MILL AND FILL. THEN TRAFFIC CONTROL FOR CHIP SEAL IN JUNE 2023.	23-Jun
I-40 PAVEMENT LIFE EXT 2ND MESA - JOSEPH CITY	F040801C	I-40 MP 259 - 268	NORTHCENTRAL	5	100	94	94%	\$5,686,595.00	\$5,998,106.00	105%	CONTRACT WORK IS COMPLETE	POTHOLE ISSUES HAVE PROJECT ON HOLD	NONE	23-May
CARRIZO WASH	F015001C	US191 MP 323.37 - 324.37	NORTHEAST	5	158	147	93%	\$2,523,000.00	\$2,348,000.00	93%	PROJECT IS FINAL	NONE		21-May
POST OFFICE CANYON BRIDGE	F010901C	SR73 MP 348.9	NORTHEAST	5	210	157	75%	\$2,507,821.08	\$2,375,976.00	95%	PROJECT IS FINAL	NONE		21-Oct
US 60 MP 301	F035301C	US 60 MP 301	NORTHEAST	5	40	22	55%	\$703,760.00	\$682,776.34	97%	PROJECT IS FINAL	NONE		22-Jan
BLACK CREEK EB & WB AND HOUCK BRDGS	F008801C	I-40 MP 347	NORTHEAST	5	615	536	87%	\$5,635,202.72	\$5,642,264.00	100%	PROJECT IS FINAL	NONE	NONE	21-Oct
DINNEBITO WASH BRIDGE	H894301C	SR 264 MP362.65	NORTHEAST	5	155	153	99%	\$2,562,681.00	\$2,566,146.53	100%	PROJECT IS FINAL	NONE	NONE	21-Nov
FLYING V SLOPE FAILURE	F043001C	US 60 MP 305-305.5	NORTHEAST	5	105	93	89%	\$905,018.36	\$795,527.97	88%	PROJECT IS FINAL	NONE	NONE	22-Aug
INTERSECTION OF US 60 AND CR 3148	F033801C	US 60 AND CR 3148	NORTHEAST	5	135	124	92%	\$108,560.00	\$106,440.00	98%	PROJECT IS FINAL	NONE	NONE	22-Sep
LONG HOUSE VALLEY	F014401C	US 160 MP 372.5 TO 389.48	NORTHEAST	5	200	179	90%	\$12,549,800.00	\$12,363,611.00	99%	PROJECT IS FINAL	NONE	NONE	22-Sep
METEOR CRATER & PAINTED CLIFFS REST AREAS	H821401C	I-40 MP 235.00 AND 359.00	NORTHEAST	5	365	880	241%	\$12,408,000.00	\$11,826,621.00	95%	PROJECT IS FINAL	NONE	NONE	21-Dec
US60 - KNOTTINGHAM LN*	F020101C	SR260 MP 341.68 - 346.91	NORTHEAST	5	354	330	93%	\$16,584,000.00	\$15,539,932.00	94%	CURB, GUTTER, DRIVEWAY, AND SIDEWALK ALONG US 60. SR 260 MAINLINE AND US 60 PAVING ON FORT APACHE RESERVATION. GUARDRAIL AND SIGNING COMPLETE UNTIL AFTER WINTER SHUTDOWN.	WINTER SHUTDOWN WILL BE GRANTED AFTER GUARDRAIL REPAIR WORK IS COMPLETED	SINGLE LANE DAYTIME CLOSURES ALONG EB AND WB SR 260.	23-Jul
FH300 - 40TH ST*	F027901C	US 60 MP 336 - 342.1	NORTHEAST	5	*	*	*	*	*	*	SAME AS ABOVE	SAME AS ABOVE		same as above
CHINLE WASH TO LUKACHUKAI WASH	H894501C	US 191 MP 469.9 TO MP 488.5	NORTHEAST	5	320	328	103%	\$17,448,364.00	\$16,758,235.36	96%	FINAL SEEDING COMPLETE. WINTER SHUTDOWN IN EFFECT . FINAL STRIPE WILL BE COMPLETED AFTER THE WINTER SHUT DOWN.	FINAL STRIPE WILL BE COMPLETED AFTER THE WINTER SHUT DOWN.	NONE	23-Apr
HERMOSA DRIVE UP #1368	F023001C	HERMOSA DR	NORTHEAST	5	150	132	88%	\$2,715,422.00	\$2,922,894.61	108%	FINAL ACCEPTANCE AND PROJECT CLOSEOUT IS ONGOING. PROJECT IS UNDER INTERNAL AUDIT.	NONE	NONE	22-Aug
MOENKOPI WASH BRIDGE	F023101C	SR 264 MP 324.1	NORTHEAST	5	150	149	99%	\$3,031,192.80	\$3,006,790.74	99%	FINAL PUNCHLIST ONGOING.	FINAL ACCEPTANCE AND PROJECT CLOSEOUT ONGOING	NONE	22-Nov
CHINLE TO BLACK MOUNTAIN WASH	F019301C	US 191 MP 448.22 TO 460.36	NORTHEAST	5	250	139	56%	\$13,777,777.00	\$11,590,664.00	84%	WINTER SHUTDOWN GRANTED.	SEEDING WILL BE COMPLETED AFTER WINTER SHUTDOWN. FINAL CHIP SEAL.	NONE	23-Aug

District Construction Report - March 2023

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	4	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
MP 465 TO NM STATELINE	F040301C	SR 264 MP 465	NORTHEAST	5	80	90	113%	\$5,995,500.00	\$6,878,069.67	115%	FINAL STRIPE COMPLETED. INTERSECTION WORK PARTIALLY COMPLETE.	INTERSECTION STRIPING. PROJECT GRANTED A WINTER SHUTDOWN. FINAL ACCEPTANCE AND PROJECT CLOSEOUT.	NONE	23-Apr
PERKINS VALLEY - HOLBROOK	F047001C	I-40 MP 282.8 TO 290.3	NORTHEAST	5	70	96	137%	\$6,120,000.00	\$5,488,310.00	90%		FINAL STRIPING STILL NEED TO BE COMPLETE. PROJECT IS IN A WINTER SHUTDOWN.	NONE	23-Apr
NORFOLK RD - SR 61	F035801C	US 60 MP 352.5 TO\ 353.18	NORTHEAST	5	120	105	88%	\$1,519,743.00	\$1,442,462.37	95%		PROJECT IS IN A WINTER SHUTDOWN. LOOP DETECTOR AND FINAL STRIPE WILL BE COMPLETED IN THE SPRING 2023	NONE	23-Apr
HONDAH TO MCNARY	F041601C	SR 260 MP 357.6 TO 360.8	NORTHEAST	5	70	66	94%	\$2,115,550	\$2,161,370	102%	SUBSTANTIAL COMPLETION GRANTED.	FINAL ACCEPTANCE AND PROJECT CLOSEOUT UPCOMING	NONE	22-Nov
S OF BLACK CANYON TO JCT SR 260	F046701C	SR 73 MP 350 TO 357.73	NORTHEAST	5	90	89	99%	\$2,570,770	\$2,378,174	93%	FINAL STRIPE IS COMPLETE. FINAL PUNCH LIST REMAINS.	PROJECT IS IN WINTER SHUTDOWN. MICRO SEAL WORK SPOT REPAIR REMAINS TO BE COMPLETED AND ADDITIONAL APPLICATION OF PERMANENT STRIPE DUE TO TEST FAILURE.	NONE	23-Apr
COCONINO COUNTY LINE TO BIA 503	F046601C	SR 264 MP 360.12 TO MP 373.5	NORTHEAST	5	75	32	43%	\$4,250,000	\$125,153	3%	PARTNERING / PRECONSTRUCTION MEETING COMPLETED	CURRENTLY IN WINTER SHUTDOWN	NONE	23-May
SR 264 AND IR 4	F033901C	SR 264 AND IR 4	NORTHEAST	5	175	0	0%	\$775,395	\$57,131	7%	PARTNERING / PRECONSTRUCTION MEETING COMPLETED	CURRENTLY IN WINTER SHUTDOWN	NONE	23-Oct
PINE CREEK CANYON	H850801C	SR87 MP 268-278	NORTHCENTRAL	5	220	187	85%	\$4,747,474.00	\$4,316,913.00	91%	SHOULDER WIDENING	WINTER SHUTDOWN PENDING FINAL STRIPE IN SPRING	NONE	23-May
BLACK ROCK TI UP SB/NB	F030801C	I-15, MP 27.30	NORTHCENTRAL	6	70	15	21%	\$1,160,836.60	\$237,346.18	20%	ONE LANE DECK JOINT REMOVAL & REPLACEMENT/DECK REPAIR AREA REMOVAL	BLACKROCK RD SB DECK JOINT & DECK REPAIR REMOVAL. PPC OVERLAY. SLOPE REPAIR CRACK SEALING.	ONE LANE RESTRICTION OF BLACKROCK RD	23-May
I15 VIRGIN RIVER BRIDGE 1	H876001C	I15, MP 8.40 NB & MP 9.30 SB	NORTHCENTRAL	6	840	745	89%	\$55,994,446.58	\$40,855,991.47	73%	ACCESS ROADS, TEMPORARY BRIDGE, PIER CONSTRUCTION, PHASE I BRIDGE DEMO, STAGE 1 STEEL GIRDER ERECTION, LIL JAMAICA WALL, PIPE EXTENSIONS, STAGE 1 CONCRETE DECK & APPROACH SLABS. I-15 NB AC PAVING.	PHASE 3A GR INSTALLATION, TEMPORARY STRIPE INSTALL, AND TRAFFIC SWITCH. PHASE 3B CONSTRUCTION ACTIVITIES. NORTH EXISTING I-15 BRIDGE DEMOLITION AND REPLACEMENT.	I-15 REDUCED TO SINGLE LANES UTILIZING EXISTING SOUTHBOUND LANES (BOTH NB & SB) TO CROSS VRB NO. 1	24-May
US 95 RIFLE RANGE RD TO WELLTON - MOHAWK CANAL	F035901C	SAN LUIS - YUMA - QUARTZSITE HWY (US 95)	SOUTHWEST	6	300	27	9%	\$23,867,530.90	\$175,339.31	1%	STOP WORK ORDER, DEPARTMENT OF DEFENSE NESHAP PENDING	PIPE PROCUREMENT	NONE	24-Feb
SENTINEL REST AREA	F025901C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	270	439	163%	\$7,635,134.16	\$7,483,524.26	98%	HERBICIDE TREATMENT	ELECTRICAL CONTROL PANELS, ADEQ INSPECTION	REST AREA CLOSED TO PUBLIC	23-May
I-10 MP 105.95 W OF BUCKEYE TO JCT SR 85	F026101C	EHRENBERG - PHOENIX HWY (I-10)	SOUTHWEST	6	220	31	14%	\$14,611,881.65	\$8,881,176.45	61%	PAVING MAINLINE, GUARDRAIL, STRIPING, SIGNS, DECK REPAIR, BRIDGE WORK	SPALL REPAIR, PAVING MAINLINE, OVERLAY ON BRIDGE	14' WIDTH RESTRICTION, SINGLE LANE	23-Nov
I-8 BRIDGE DECK REHABILITATION	F01720C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	180	166	92%	\$5,450,153.55	\$5,794,761.21	106%	WINTER SHUTDOWN	CONNECT TRAFFIC LOOPS, PERMAMENT STRIPING	NONE	23-Mar
US 95 MP 67 - 80	F046101C	SAN LUIS - YUMA - QUARTZSITE HWY (US 95)	SOUTHWEST	6	90	53	59%	\$3,384,434	\$2,642,049	78%	WINTER SHUTDOWN	WINTER SHUTDOWN, PERMANENT STRIPING	NONE	23-Mar
I-8 WELLTON - AVE 36E MP 29-37	F045601C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	85	67	79%	\$8,078,317.00	\$7,388,753.73	91%	STRIPING, PAVEMENT MARKINGS	PROJECT CLOSEOUT	14' WIDTH RESTRICTION, SINGLE LANE	23-Feb
STATE ROUTE 95 SPUR MP 143.92-144.71	F046201C	STATE LINE TO RIVERSIDE DR	SOUTHWEST	6	60	54	90%	\$788,889	\$838,501	106%	EMERGENCY REPAIR	LOOPS AT POE	NONE	23-Mar

District Construction Report - March 2023

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	4	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
CHEMEHUEVI AVE - BEACON RD MP 144.5-148.3	F041201C	QUARTZSITE-PARKER-TOPOCK HWY (SR 95)	SOUTHWEST	6	70	76	109%	\$1,255,000	\$1,263,285	101%	TRAFFIC COUNTER LOOP INSTALLATION	PROJECT CLOSEOUT	NONE	23-Feb
I-10, 443RD AVE - WINTERSBURG RD TI MP 90-100	F034501C	EHRENBERG - PHOENIX HWY (I-10)	SOUTHWEST	6	235	0	0%	\$21,156,815.75	\$0.00	0%	SURVEY	TREE REMOVAL, GUARDRAIL, PAVING	14' WIDTH RESTRICTION, SINGLE LANE	23-Dec
CALTRANS 1143049	F039101C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	140	0	0%	\$3,640,501.95	\$0.00	0%	BIDS OPENED	AWARDED TO FEC FUTURE CONSTRUCTION & ENGINEER, INC. SCHEDULED TO START WORK 2/13/23	ONE LANE CLOSED EACH DIRECTION WITH INTERMITTENT (MAX OF 6) NIGHTTIME FULL CLOSURE OF ALTERNATING SIDES OF BRIDGE	23-Sep
I-17; MCGUIREVILLE REST AREA TO ANTHEM WAY- ITS BROADBAND	F042901C	I17 MP 229	NORTHWEST	6	390	382	98%	\$20,611,063	\$20,692,996	100%	FINAL SAT TESTING	REPLACEMENT OF TRAFFIC COUNTING LOOPS	NONE	23-Apr
I-17; ANTHEM WAY TO SUNSET POINT	H680001C	I17 MP 229	NORTHWEST	6	935	474	51%	\$362,077,500	\$82,816,999	23%	RUMBLE STRIP MILL AND FILL	PLANT SALVAGE, CLEARING AND GRUBBING OPERATIONS, NEW RIVER AND MOORES GULCH BRIDGES, BLASTING, EARTHWORK	NIGHTLY LANE CLOSURES/FULL CLOSURES FOR BLASTING	25-Feb
I-40; E SELIGMAN TI OP EB# 1259 WB# 1260	F016101C	I-40 MP 122.69	NORTHWEST	6	310	162	52%	\$6,090,715	\$3,861,202	63%	EB BRIDGE	IN WINTER SHUTDOWN, TO RESUME IN THE SPRING	NONE	23-Nov
SR 69; BIG BUG 4 TO POLAND JCT	F040701C	SR 69 MP 271.56	NORTHWEST	6	100	9	9%	\$2,697,413	\$766,570	28%	409 AC MILLING AND PAVING SPOT REPAIRS	WINTER SHUTDOWN-FRICTION COURSE PAVING IN THE SPRING/SUMMER	NONE	Summer-2023
SR 89A; GLASSFORD HILL RD TO COYOTE SPRINGS RD	F040901C	SR 89A MP 322.43	NORTHWEST	6	85	0	0%	\$818,458.80	\$12,538.73	2%	PARTNERING/PRE CON	WINTER SHUTDOWN-FRICTION COURSE PAVING IN THE SPRING/SUMMER	NONE	Summer-2023
I-17; SUNSET POINT REST AREA REHABILITATION	F025801C	I-17 MP 251.50	NORTHWEST	6	210	248	118%	\$7,529,000	\$4,531,924	60%	DEMOLITION	RESTROOM, UTILITY RECONSTRUCTION, CONCRETE CURB AND GUTTER CONSTRUCTION	REST AREA CLOSED TO GENERAL PUBLIC - OPEN FOR TRUCK PARKING	Spring-2023
SR 89A; SR 89 TO GLASSFORD HILL RD	F046501C	SR 89 MP 317.40	NORTHWEST	6	75	16	21%	\$2,400,000	\$1,229,478	51%	409 AC MILLING AND PAVING SPOT REPAIRS	WINTER SHUTDOWN-FRICTION COURSE PAVING IN THE SPRING/SUMMER	NONE	Summer 2023
I-17; SR 169 TI UP	F029401C	I-17 MP 278	NORTHWEST	6	160	0	0%	\$2,894,679	\$0	0%	NONE	PARTNERING AND PRE-CONSTRUCTION	NONE	23-Oct
US 93; TEGNER ST.-WICKENBURG RANCH WAY	F003101C	US 93 MP 193.51-198.35	NORTHWEST	6	390	0	0%	\$50,966,991	\$0	0%	NONE	PARTNERING AND PRE-CONSTRUCTION	NONE	24-Sep
US 93; KABBA WASH BRIDGE NB# 492	F017001C	US93 MP 97.5	NORTHWEST	6	260	199	77%	\$2,633,586	\$2,602,400	99%	ALL THAT REMAINS IS 414 PAVING AND FINAL STRIPING	WINTER SHUTDOWN-FRICTION COURSE PAVING IN THE SPRING/SUMMER	NB LEFT LANE CLOSED	23-Mar
I-40 ANVIL ROCK TI UP#1610	F025401C	I40 MP 109.65	NORTHWEST	6	155	153	99%	\$2,677,693	\$2,619,638	98%	ALL WORK COMPLETED BUT FINAL STRIPING	WINTER SHUT DOWN- FINAL STRIPING	NONE	22-Dec
US 93; MOORE RANCH ROAD TO MP 190.56	F047101C	US 93 MP 184.60	NORTHWEST	6	60	22	37%	\$1,655,159	\$626,555	38%	409 AC	PROJECT ON HOLD DUE TO COOL TEMPERATURES	NONE	Spring-2023
SR 95; NEEDLES BRIDGE # 2435	F018201C	SR 95 MP 226.07	NORTHWEST	6	260	157	60%	\$2,157,409	\$680,620	32%	NB BRIDE SECK OVERLAY COMPLETE	SB OVERLAY AND DEP/APP SLAB REMOVE AND RECONSTRUCTION	NONE	23-Jul
I-40; WILLOW CREEK BRIDGE EB #3	F016001C	I-40 MP 82.94-83.89	NORTHWEST	6	300	1	0%	\$9,559,289	\$238,750	2%	NONE	CLEARING & GRUBBING	NONE	24-Mar
I-40; CA BORDER MP 2.54	F046401C	I-40 MP 0.12-2.40	NORTHWEST	6	85	0	0%	\$956,000	\$0	0%	NONE	PARTNERING-PRECON	NONE	23-Jun
ANTARES RD CABS BRIDGE OVER TRUXTON WASH	T032601C	MOHAVE COUNTY	NORTHWEST	6	135	0	0%	\$1,452,863.63	\$0.00	0%	NONE	STOP WORK ORDER, AWAITING LONG LEAD ITEMS	NONE	23-Aug
I-40; E. KINGMAN TI OP WB BRIDGE	F029501C	I-40 MP 52.84-53.28	NORTHWEST	6	Fixed Date	0		\$8,563,138	\$0	0%	NONE	INSTALLING TRAFFIC CONTROL	NONE	23-Nov
US 93; N OF NOTHING TO SOUTH OF SR 97	F038701C	US 93 MP 144.00-156.00	NORTHWEST	6	275	0	0%	\$18,717,715	\$0	0%	NONE	PRECONSTRUCTION PRECON CALL; PENDING CONSULTANT RE ASSIGNMENT	NONE	24-May
US BORDER TO I 10 - ITS	F034701C	I-19	SOUTHCENTRAL	2 & 3	305	287	94%	\$14,977,699.00	\$12,524,499.00	84%	TRENCHING COMPLETE SEGMENTS 2-4	COUPERS AND NODE BUILDING CONSTRUCTION	NIGHT LANE CLOSURES	22-Apr
SR 260 SHOULDER WIDENING	H824501C	SR260 MP 282 - 304	NORTHCENTRAL	4 & 5	515	128	25%	\$24,983,210.00	\$5,223,460.00	21%	ENVIRONMENTAL CLEARANCE	CLEARING AND GRUBBING, PIPE EXTENSIONS, TREE REMOVAL	NONE/WINTER SHUTDOWN	24-Sep

District Construction Report - March 2023

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	4	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
		TOTALS			26228	19,933	76%	\$1,990,129,216	\$284,274,043	14%				