

District Construction Report - July 2021

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
ADOT18-203922: CITY OF GOODYEAR	SH60701P	LPA-GOODYEAR	CENTRAL	1	365	6000%	16%	\$135,777.96	\$123,742.00	91%	NO UPDATES	NO UPDATES	N/A	20-Dec
GILBERT PED BRIDGE OVER UPRR	T011801C	LPA-GILBERT	CENTRAL	1	280	33900%	121%	\$3,477,777.00	\$3,523,621.48	101%	HANDRAIL HAVE BEEN INSTALLED.	INSTALLING ANTI-CLIMB PANELS AT THE FOUR CORNERS OF THE BRIDGE.	N/A	21-Jun
CITY OF MARICOPA: PORTER RD-FARRELL RD	T013101C	LPA-MARICOPA	CENTRAL	1	180	12300%	68%	\$1,761,716.54	\$1,787,758.09	101%	PUNCH LIST ITEMS ARE COMPLETE.	N/A	PORTER, FARRELL, AND HARTMAN ROADS ARE OPEN TO TRAFFIC	21-Jun
CITY OF MARICOPA: HONEYCUTT RD	T018901C	LPA-MARICOPA	CENTRAL	1	175	9600%	55%	\$671,503.75	\$468,010.60	70%	DIRECTIONAL DRILLING, PULL BOX PLACEMENT	FIBER INSTALL; CAMERA INSTALL; SAT TESTING	N/A	21-Aug
CASA GRANDE HWY: I-10 SPLIT-SR202L SANTAN	F007201C	I-10	CENTRAL	1	1400	17300%	12%	\$615,600,950.00	\$51,969,826.00	8%	ONGOING DESIGN SURVEYS ONGOING PRECONSTRUCTION INVENTORIES	I-10 AR-ACFC REMOVAL	7/23-7/26 - FULL CLOSURE - I-10 WB, L202 TO BASELINE; 7/30-8/2 - FULL CLOSURE - I-10 EB, BASELINE TO L202; TRAFFIC WILL BE SHIFTED TOWARDS THE MEDIAN SOUTH OF BASELINE FOR PHASE 1 CONSTRUCTION	24-Nov
PHX-CORDES JCT (I-17): CENTRAL AVE BRIDGE	F011501C	I-17	CENTRAL	1	565	44900%	79%	\$13,531,032.87	\$10,289,831.11	76%	NB MSE WALLS NB STEEL GIRDERS COMPLETE	CONCRETE BRIDGE DECK NB ANCHOR AND APPROACH SLABS	NB/SB I-17 REDUCED TO 2 LANES IN EACH DIRECTION	21-Nov
BOB STUMP MEMORIAL PKWY: HAPPY VALLEY PKWY TO LAKE PLEASANT	F011601C	SR303L	CENTRAL	1	385	21200%	55%	\$20,326,911.29	\$11,730,255.31	58%	JOMAX BRIDGE DECKS, GIRDERS AT BEARDSLEY, NORTH SECTION MEDIAN CABLE BARRIER, BEARDSLEY RETAINING WALLS	EARTHWORK BALANCE, SOUTHERN MEDIAN CABLE BARRIER, BRIDGE DECK POURS AT BEARDSLEY, JOMAX BARRIER WALL, MAINLINE PCCP, SEEDING MEDIAN	N/A	22-Jan
PIMA FWY, SR101L: I-17 - PIMA RD	F012101C	SR101L	CENTRAL	1	640	86200%	135%	\$184,835,000.00	\$180,323,892.31	98%	PAINTING OF HAND RAIL COMPLETED. ELECTICAL ITS/FMS - FIBER INSTALL, IS NOW COMPLETED PROJECT WIDE. FINAL STRIPING/TAPE EB FRONTAGE RD FROM 7TH AVE TO 23RD AVE. AND FROM 7TH AVE TO 7TH ST.	FINAL STRIPING/TAPE EB FRONTAGE RD FROM 7TH ST TO CAVE CREEK RD. FINAL STRIPING/TAPE EB L101 FROM SR-51 TO PIMA RD. JOINT SEAL EB L101 FROM SCOTTSDALE RD TO PIMA RD. JOINT SEAL WB L101 FROM PIMA RD TO I-17.	SR-51 NORTH TO WEST CONNECTOR RAMP FULL CLOSURE 7/16 - 7/19. 56TH ST WB ON RAMP FULL CLOSURE 7/16 - 7/19.	21-Sep
DECK PARK TUNNEL FIRE DC: I-10	F014501C	I-10	CENTRAL	1	200	16400%	82%	\$1,726,769.00	\$1,065,176.00	62%	PIPE REMOVALS COMPLETE WITHIN I-10 VENT SHAFTS	FURNISH, INSTALL, TEST, & ACCEPT NEW 6" STAINLESS STEEL FIRELINE WITHIN I-10 TUNNEL VENT SHAFTS	N/A	21-Aug
CORDES JCT HWY-PEORIA AVE TO GREENWAY RD	F015501C	I-17 FRONTAGE	CENTRAL	1	680	58900%	87%	\$29,620,020.20	\$14,579,637.07	49%	DRAINAGE BASIN EXCAVATION 75% COMPLETE PIPE CONSTRUCTION 50% COMPLETE	PIPE INSTALLATION NORTH OF CACTUS JACK-AND-BORE AT THUNDERBIRD	SB FRONTAGE ROAD BETWEEN CACTUS AND THUNDERBIRD CLOSED SB CACTUS OFF-RAMP CLOSED SB THUNDERBIRD ON-RAMP CLOSED	21-Dec
AGUA FRIA FWY : I-10 - I-17	F020301C	SR101L	CENTRAL	1	339	7300%	22%	\$1,115,066.20	\$34,281.00	3%	FORCE ACCOUNT PULLBOX REPAIR	CONCRETE BARRIER INSTALLATION; GUARDRAIL INSTALLATION	101 AGUA FRIA NB PEORIA ON RAMP CLOSED 7/13/21 9AM TO 3PM 101 AGUA FRIA NB PEORIA ON RAMP 1 LANE CLOSED; 7/13 TO 8/13	22-Apr
SR347 AND OLD MARICOPA RD	F020801C	SR347	CENTRAL	1	455	1700%	4%	\$1,131,979.90	\$0.00	0%	PROJECT MATERIAL SUBMITTALS COMPLETE	FINISH PRECONSTRUCTION SUBMITTALS	N/A	21-Jun
SUPERSTITION FWY- US60 AT GILBERT	F025101C	US60	CENTRAL	1	260	17600%	68%	\$1,742,678.00	\$43,130.05	2%	PROCUREMENT	BEGIN SITE WORK 8/10/21; PREP FOR REMOVALS AND INSTALLS	N/A	21-Nov
SANTAN FWY: LINDSAY RD TRAFFIC INTERCHANGE	H887301C	SR 202L	CENTRAL	1	380	17000%	45%	\$21,668,971.40	\$8,848,477.06	41%	EARTHWORK AT RAMP A AND FRONTAGE RD IS COMPLETED	1. LIME TREATMENT AT RAMP A AND FRONTAGE RD. 2. INSTALLATION OF THE FIRST SHIPMENT OF FORMLINERS AT RAMP D 3. RELOCATION OF SIGN STRUCTURES AT VAL VISTA AND GILBERT OFF RAMPS 4. COMPLETING ALL DRAINAGE FEATURES INSTALLATION PROJECT WIDE	N/A	22-Jan

District Construction Report - July 2021

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
GATEWAY FREEWAY (SR 24) ELLSWORTH RD - IRONWOOD RD	H891501C	SR24	CENTRAL	1	630	21800%	35%	\$76,999,508.95	\$37,201,935.84	48%	IRONWOOD OPEN, PCCP TO MERIDIAN, MSE WALLS ONGOING			22-Aug
I-10 RUTHRAUFF TRAFFIC INTERCHANGE	H848001C	110, 252	SOUTHCENTRAL	2	690	423	61%	\$78,995,365.00	\$50,168,099.43	64%	DAVIS ROAD UNDERPASS, UPRR BRIDGE DECK, MSE WALLS ALONG RUTHRAUFF, INTERSECTION C SIGNAL INSTALLATION	WB EARTHWORK, WB I-10 PAVING, I-10 BRIDGE SPAN 2 GIRDERS, I-10 WB OVERPASS BRIDGE DECK. MSE WALLS ALONG WBFR	EB & WB TRAFFIC ON NEWLY CONSTRUCTED EB I-10 ALIGNMENT	21-Dec
HELMET PEAK TI AND I-19 DUVAL TO PIMA MINE	F013801C - F017401C	I-19	SOUTHCENTRAL	2	400	191	48%	\$13,121,110.95	\$103,816.88	1%	BEGAN DETOUR CONSTRUCTION			21-Dec
JCT I-10 - RIVER ROAD	F024801C	SR 77 MP68	SOUTHCENTRAL	2	750	140	0.1866666667	9343161	\$1,239,669.91	0.1326820666	ONGOING REMOVAL AND REPLACEMENT OF CONCRETE WORK SUCH AS: CURB & GUTTER, SIDEWALKS, ADA RAMPS AND DRIVEWAYS ON MIRACLE MILES AND ORACLE RD (SR77).	CONTINUE DEMOLITION AND REPLACEMENT OF: DRIVEWAYS, CURB & GUTTER, SIDEWALKS AND ADA RAMPS ON ORCALE (SR77).	NIGHTLY RIGHT LANE CLOSURE ON MIRACLE MILE & 2 RIGHT LANE CLOSURE ON SB ORACLE (SR 77) FROM RIVER RD TO ROGER RD.	22-Oct
RIVER ROAD - CALLE CONCORDIA	H891901C	SR 77 MP 89	SOUTHCENTRAL	2	750	140	19%	\$25,029,832	\$461,877	2%	STORM DRAIN CONSTRUCTION STARTED, BUS BAYS & RETAINING WALL	PAVING FROM MAGEE TO CALLE CONCORDIA 7/18 - 7/24/2021	SHOULDER CLOSURE FOR SOUTH OF ORANGE GROVE.	22-Oct
I-10 BENSON BYPASS	F020501C	I-10,	SOUTHCENTRAL	2	270	200	74%	\$7,332,096	\$8,072,578	110%	STRIPING	FINAL CLEANUP AND PUNCHLIST	INTERMITTENT LANE CLOSURES ON I-10 BOTH DIRECTIONS	21-Oct
I-10 HOUGHTON ROAD	H888701C	I-10	SOUTHCENTRAL	2	450	325	72%	\$23,427,902.00	\$16,982,879.00	72%	BRIDGE HAS BEEN COMPLETED NEW RAMPS ARE COMPLETE	EXISTING BRIDGE WILL RE DEMOLISHED.	INTERMITTENT LANE CLOSURES ON I-10 BOTH DIRECTIONS TRAFFIC WILL BE DETOURED ON AND OFF THE FREEWAY	21-Dec
RUBY ROAD TI	F010101C	I-19	SOUTHCENTRAL	2	220	90	41%	\$2,478,812.00	\$763,720.00	31%	DECK HAS BEEN REMOVED	DECK POUR	INTERMITTENT LANE CLOSURES ON I-10 BOTH DIRECTIONS TRAFFIC WILL BE DETOURED ON AND OFF THE FREEWAY	21-Dec
WRONG WAY SIGNS AND MARKING PH II	F028401C	SC Interstates	SOUTHCENTRAL	2	205	24	12%	\$994,476.00	\$117,484.00	12%	BASES ARE BEING INSTALLED			21-Dec
SR 189, INTERNATIONAL BORDER TO GRAND AVE	H804501C	SR-189, I-19	SOUTHCENTRAL	3	567	483	85%	\$82,146,113.73	\$63,846,167.00	78%	ALL BRIDGE DECKS HAVE BEEN POURED AND BARRIER WALL IS BEING WORKED ON. THE ROUNDABOUT IS ABOUT 90% COMPLETE NOW.	FINISHING WORK ON GRAND AVENUE, FINAL PAVING, AND ITS WORK REMAINS THROUGHOUT THE PROJECT.	TRAFFIC WILL BE SHIFTED IN THE NEXT COUPLE OF WEEKS TO THE FINAL TRAFFIC CONFIGURATION, BUT WITH ALLOWABLE LANE CLOSURES STILL IN PLACE.	21-Oct
CITY OF ELOY - JIMMIE KERR BLVD RUMBLE STRIPS & WARNING LIGHTS	T016801C	JIMMIE KERR BLVD	SOUTHCENTRAL	4	180	80	44%	\$288,239.00	\$5,000.00	2%	ALL WORK IS COMPLETED	PROCUREMENT OF SIGNAL AND LIGHTING EQUIPMENT, MOBILIZATION	N/A	21-Jun
SWIFT TRAIL (SR 366) EMERGENCY FLOOD REPAIRS	F019101X	SR 366 MP 118-140	SOUTHEAST	4	460	86	18%	\$6,262,718	\$1,779,550	28%	CLEAR & GRUBBING, DRAINAGE DEMO	DRAINAGE IMPROVEMENTS	TEMPORARY FLAGGING OPERATIONS	22-Sep
GILA RIVER BRIDGE #20151	H841601C	SR77	SOUTHEAST	4	461	459	99%	\$12,572,753	\$12,531,397	99%	SEEDING ESTABLISHMENT	CLOSEOUT	NONE	21-Jul
PINTO CREEK BRIDGE #351	H824301C	US 60, MP238	SOUTHEAST	4	639	497	78%	\$22,751,059	\$21,409,813	94%	PREPARING BIDWELL MACHINE FOR DECK POUR, CHECKDAMS FOR POST TELEGRAPH FIRE FLOODING RESPONSE.	TWO SEPARATE DECK POURS	FLAGGING FOR DECK POURS AND OVERNIGHT CLOSURE	22-Jan
SR-64 PAVING / PIPELINE RD TO AIR PARK	F008901C	SR-64 MP205 - 213	NORTHCENTRAL	5	130	128	98%	\$5,853,037	\$5,673,243	97%	ALL CONTRACT WORK COMPLETE	CO WORK TO ADD OBJECT MARKERS AND REMOVE GREEN DELINEATORS. NFA COST	NONE	21-Oct
I-40 TOWNSEND-WINONA BRIDGE DECK REPLACEMENT	F010801C	I-40 TOWNSEND-WINONA BRIDGE	NORTHCENTRAL	5	215	167	78%	\$3,881,894	\$3,808,239	98%	ALL CONTRACT WORK COMPLETE	GUARDRAIL AND BARRIER REPAIR - CO FROM ACCIDENT	NONE	21-Jul
US-160 WARRIOR DRIVE - MP 324.5	F024301C	US-160 / MP 322	NORTHCENTRAL	5	120	150	125%	\$707,699	\$437,587	62%	CONDUIT, METER PEDESTAL, AND POLE FOUNDATIONS	LIGHT POLE AND LUMINAIRE INSTALLATION	NONE	21-Aug
US-89 MP 470.9; NORTH OF CAMERON	F024001C	US-89 / MP 470	NORTHCENTRAL	5	110	53	48%	\$1,701,461	\$739,015.28	43%	OLD BRIDGE REMOVED, BOX CULVERT EXTENSION, GEOGRID AND BORROW PLACEMENT COMPLETE.	FINAL PAVING	TRAFFIC REDUCED TO ONE LANE WITH A SIGNAL AND ALTERNATION TRAFFIC	21-Aug

District Construction Report - July 2021

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
I-40 / I-17 - WALNUT CANYON RD.	F018501C	I-40 / MP 195	NORTHCENTRAL	5	340	62	18%	\$16,434,861	\$3,286,972	20%	SHOULDER PAVING, PASSING LANE DEEP REPAIRS MP 195-MP 200	TRAVEL LANE DEEP REPAIRS MP 195-MP 200	SINGLE LANE CLOSURES EACH DIRECTION THROUGHOUT JULY, MAX VEHICLE WIDTH 12' - SELF PERMIT LOADS WILL NOT BE ALLOWED DUE TO AVAILABLE ROADWAY WIDTH.	22-Sep
I-17 TO REDROCK VISTA PAVEMENT REHAB	F016701C	SR 179, MP 299.0-MP 304.4	NORTHCENTRAL	5	120	31	26%	\$4,249,000.00	\$24,261.25	1%	NOXIOUS WEEK CONTROL	CLEARING AND GRUBBING	SHOULDER AND SINGLE LANE CLOSURES	21-Oct
B40, RIO DE FLAG BRIDGE	H890501C	B40, MP 196.08	NORTHCENTRAL	5	10/31/2021	FIXED END	#VALUE!	\$4,942,894	\$4,436,782	90%	BRIDGE REMOVAL AND REPLACEMENT	BRIDGE BARRIER, CHANNEL WORK, ROCK EXCAVATION FOR CITY OF FLAGSTAFF, MEDIAN REPLACEMENT AND PCCP REPAIRS FOR CITY OF FLAGSTAFF	SINGLE LANE CLOSURES BOTH DIRECTIONS THROUGHOUT JULY	21-Oct
I15 VIRGIN RIVER BRIDGE 1	H876001C	I15, MP 8.40 NB & MP 9.30 SB	NORTHCENTRAL	5	840	138	16%	\$55,994,447	\$9,022,735	16%	MOBILIZATION AND CLEARING AND GRUBBING	DRILLED SHAFTS, COFFERDAM CONSTRUCTION	NONE	24-May
I-40, WEST FLAG TI	H877701C	I-40, MP 191.36	NORTHCENTRAL	5	400	94	24%	\$6,489,938	\$2,673,111	41%	PHASE I BRIDGE REMOVAL AND REPLACEMENT	BRIDGE BARRIER AND PAVING IN PREPARATION TO SHIFT TRAFFIC FOR PHASE II	EB RAMP AND CROSS ROAD CLOSURES. I-40 LEFT LANE CLOSURE EACH BOUND. RIGHT LANE CLOSURES EACH BOUND STARTING END JULY	22-Jul
TWO GUNS/ & METEOR CRATER TI UP	F015201C	I-40 MP 230 - 234	NORTHCENTRAL	5	275	296	108%	\$4,272,377	\$4,327,126	101%	ALL CONTRACT WORK COMPLETE	BRIDGE DECK SEALER FOR BOTH METEOR CRATER AND TWO GUNS BRIDGE	NONE	21-Jul
BABBITS TANK WB & BUFFALO RANGE ROAD TI OP	H892801C	I-40/MP 224-225	NORTHCENTRAL	5	150	141	94%	\$3,472,182	\$3,457,246	100%	ALL CONTRACT WORK EXCEPT ACFC	ACFC IN SPRING. POSSIBLE CO TO ADD PPC OVERLAY OF EB BABBITS BRIDGE.	NONE	21-Aug
LEUPP TI UP	F015301C	I-40 MP 245	NORTHCENTRAL	5	250	101	40%	\$2,090,213	\$815,327	39%	PHASE I DEMO AND DECK PLACEMENT	CONCRETE BARRIER, GUARDRAIL	LEUPP 1 LANE WITH SIGNAL CONTROLLING TRAFFIC. TRUCK DETOUR	21-Dec
PINE CREEK CANYON	H850801C	SR87 MP 268-278	NORTHCENTRAL	5	220	16	7%	\$4,747,474	\$1,078,632	23%	PARTNERING/PRECON	TREE REMOVAL. NOTE: ON STOP WORK DUE TO BACKBONE FIRE AND STAGE III FOREST CLOSURES.	DAILY LANE CLOSURES ON SR87 UPON RESUMPTION	22-Apr
BLACK CREEK EB & WB AND HOUCK BRDGS	F008801C	I-40 MP 347	NORTHEAST	5	615	444	72%	\$5,662,000.00	\$4,574,868.22	81%	I-40 EB AND WB BRIDGES BOTH PHASE 1 AND PHASE 2 COMPLETE, HOUCK BRIDGE IS COMPLETE	PHASE 2 FALSEWORK REMOVAL, GUARDRAIL INSTALLATION, ACFC, FINAL STRIPING	I-40 WB HOUCK ON-RAMP CLOSED, EB & WB BLACK CREEK BRIDGES ONE LANE	21-Aug
METEOR CRATER & PAINTED CLIFFS REST AREAS	H821401C	I-40 MP 235.00 and 359.00	NORTHEAST	5	365	684	187%	\$12,408,000.00	\$10,483,918.00	84%	METEOR CRATER OVERFLOW PARKING COMPLETE AND OPEN, REST AREA BUILDINGS CLOSED	PUMP HOUSE RENOVATIONS ARE STILL ONGOING AT METEOR CRATER, EB AND WB METEOR CRATER BATHROOM RENOVATIONS - FINISHING UP TILE AND ELECTRICAL WORK, CARETAKER RENOVATIONS HAVE BEEN COMPLETE, AND SIDEWALK CONSTRUCTION SHOULD BE COMPLETE NEXT WEEK.	I-40 EB AND WB REST AREAS WILL BE CLOSED COMPLETELY ON JULY 18, 2021 TO FACILITATE PARKING LOT AND PAVING FOR 4 WEEKS.	21-Oct
DINNEBITO WASH BRIDGE	H894301C	SR 264 MP362.65	NORTHEAST	5	150	54	36%	\$5,896,610.00	\$671,092.00	11%	PHASE 1 BRIDGE DEMOLITION, INSTALLATION OF PHASE 1 FALSWORK, PHASE 1 ABUTMENT BEARING PAD RECONSTRUCTION	PHASE 1 DECK REINFORCING STEEL, PHASE 1 DECK PLACEMENT	WB AND EB SR 264 REDUCED TO ONE LANE OVER BRIDGE WITH TEMPORARY TRAFFIC SIGNAL IN PLACE.	21-Oct
CARRIZO WASH	F015001C	US191 MP 323.37 - 324.37	NORTHEAST	5	158	147	93%	\$2,523,000.00	\$2,348,000.00	93%	PROJECT BEING FINALED		NONE	21-May
POST OFFICE CANYON BRIDGE	F010901C	SR73 MP 348.9	NORTHEAST	5	210	69	33%	\$2,507,821.08	\$841,180.00	34%	PHASE 1 BRIDGE AND ROADWAY WORK COMPLETE	PHASE 2 BRIDGE DEMO AND BRIDGE RECONSTRUCTION	12' WIDTH ONE LANE WITH TEMPORARY SIGNAL	21-Oct
US60 - KNOTTINGHAM LN*	F020101C	SR260 MP 341.68 - 346.91	NORTHEAST	5	310	34	11%	\$16,584,000.00	\$296,130.00	2%	PARTNERING	REMOVAL AND REPLACEMENT OF CONCRETE AT CURB GUTTER, DRIVEWAY, AND SIDEWALK IS UNDERWAY ALONG US 60 WB TO MEET ADA STANDARDS.	NIGHTLY SINGLE LANE CLOSURES ALONG US 60	21-Oct
FH300 - 40TH ST*	F027901C	US 60 MP 336 - 342.1	NORTHEAST	5	*	*	*	*	*	*		NONE	21-Oct	
SR 69 AND SPRING LANE	F026901C	SR 69 MP 265	NORTHWEST	6	85	43	51%	\$569,280.75	\$372,049.17	65%	MICROSEAL LT LANES AND MEDIAN, TEMP STRIPING	SET POLES AND FINAL STRIPING	NEW SIGNAL IN JULY	21-Jul

District Construction Report - July 2021

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
I-17 DUGAS ROAD ASH CREEK BRIDGE	F024601C	I-17 MP 268	NORTHWEST	6	145	72	50%	\$199,670.00	\$166,602.84	83%	PROJECT IS COMPLETE	SUBSTANTIAL COMPLETE 05/31/21	NONE	21-Jun
SR89 ROAD 1 NORTH SIGNAL	HX24701C	SR89 MP 327.63-327.69	NORTHWEST	6	150	0	0%	\$850,317.07	\$0.00	0%	NONE	PARTNERING/PRE-CON	NONE	TBD
I-40 PINEVETA DRAW BRIDGE EB #1175 AND WB #1176	F016301C	I-40 MP 138.48	NORTHWEST	6	260	80	31%	\$2,486,319.70	\$1,041,486.12	42%	FIRST HALF OF BOTH BRIDGES COMPLETE	DEMOLITION ON SECOND HALF OF BRIDGES	LONG TERM LANE CLOSURES, 1 LANE IN BOTH EB AND WB DIRECTIONS WITH TCB	22-May
SR89 CHINO VALLEY-HELL CANYON BRIDGE	F034801C	SR89 MP 338	NORTHWEST	6	55	0	0%	\$983,000.00	\$0.00	0%	NONE	PARTNERING/PRE-CON	ALTERNING LANE CLOSURES STARTING IN MID JULY	21-Sep
CARROW - STEPHENS	H823201C	US 93 MP 116-119	NORTHWEST	6	450	454	101%	\$31,314,751.60	\$31,985,261.98	102%	PROJECT IS COMPLETE OTHER THAN PUNCH LIST ITEMS	PUNCH LIST ITEMS	NONE	20-Dec
ELEVENTH ST TO WINDY POINT RD	H865801C	US 93 MP 38	NORTHWEST	6	210	271	129%	\$12,227,249.80	\$12,760,863.94	101%	PROJECT IS COMPLETE OTHER THAN SOME MINOR CHANGE ORDER WORK, RUMBLE STRIPS AT SB TURN LANE AT PIERCE FERRY	PIERCE FERRY SAFETY IMPROVEMENTS	NONE	21-Jun
COURTWRIGHT AND PIERCE FERRY RD	T017501C	LOCAL MOHAVE	NORTHWEST	6	90	79	88%	\$522,600.32	\$441,834.41	85%	RUMBLE STRIPS ON PIERCE FERRY RD AND COURTWRIGHT	THERMOPLASTIC STRIPING	NONE	21-Aug
AZTEC ROAD TO BULLHEAD CITY PARKWAY	F014601C	US 95 MP 238.5	NORTHWEST	6	115	118	103%	\$1,748,305.00	\$1,664,251.84	95%	ALL CONTRACT WORK IS COMPLETE	SUBSTANTIAL COMPLETE 06/09/21	NONE	21-Jun
I40 MISC BRIDGE DECK REHAB NW	F016201C	I40 MP 23	NORTHWEST	6	255	179	70%	\$5,992,093.80	\$5,661,690.09	94%	BRIDGE DECK REPLACEMENTS FOR MACKENZIE WASH, ROCK CREEK, WALNUT CREEK, AND GRIFFITH WASH BRIDGES. GIRDER REPAIRS AND SURFACE TREATMENT FOR YUCCA BRIDGE.	GUARDRAIL TIE-INS, STRIPING, AC PAVING AT BRIDGE APPROACHES, AND ACFC PLACEMENT	LONG TERM LANE CLOSURE	21-Oct
SR 95 AT MARINA BLVD.	F024501C	SR 95 MP 243	NORTHWEST	6	85	24	28%	\$533,411.50	\$90,437.36	17%	PARTNERING AND PRECON	PROJECT IS ON STOP WORK ORDER FOR MATERIAL DELIVERIES	NONE	21-Jun
STOCKTON HILL ROAD SAFETY IMPROVEMENTS	T019101C	LOCAL KINGMAN	NORTHWEST	6	100	0	0%	\$449,352.98	\$0.00	0%	NONE	PROJECT IS IN STOP TIME STATUS AS THERE IS A LONG LEAD TIME FOR PROJECT ITEMS	NONE	21-Nov
VERDE RIVER BRIDGE	H854402C	I-17 MP 287-288	NORTHCENTRAL	6	250	48	19%	\$1,868,403	\$63,200	3%	VRPP AND PRECON SUBMITTALS	PARTNERING AND PRECON	NONE	22-Apr
I-8 AVENUE 36E - MP 46	F009201C	YUMA-CASA GRANDE HWY (I-8)	SOUTHWEST	6	200	193	97%	\$8,711,111.11	\$9,326,324.28	107%	SEEDING ESTABLISHMENT, STRIPING, RUMBLE STRIP	SLOPE PAVING, PUNCH LIST	NONE	21-Jul
EHRENBERG - PHOENIX HWY I-10	F019901C	LA PAZ COUNTY	SOUTHWEST	6	210	19	9%	\$4,847,233.82	\$198,479.32	4%	WB FENCE & CURB REMOVAL, SURVEY, NOXIOUS WEEDS, LEAD REMOVAL, TREE REMOVAL	REMOVALS ON VENDING BUILDING, CONCRETE WORK, GRADING SHOW-FLY	REST AREA CLOSED TO PUBLIC	21-Jan
SR 95 YUMA REGION BASE CONTRACT	F031801C	QUARTZSITE - PARKER - TOPOCK HWY SR 95	SOUTHWEST	6	160	157	98%	\$980,000.00	\$1,121,596.55	114%	(ADA PROJECT)-REMOVAL & INSTALLATION OF NEW CONCRETE DRIVEWAYS AND SIDEWALK RAMPS	PROJECT CLOSEOUT	NONE	21-Jun
US 95 MP 80 - 96	F028901C	SAN LUIS - YUMA - QUARTZSITE HWY (US 95)	SOUTHWEST	6	90	76	84%	\$2,391,274.50	\$2,423,777.19	101%	SURFACE COURSE PAVING, STRIPING	SHUTDOWN UNTIL NOV. 2021	NONE	21-Nov
I-19 TUBAC TO ARIVACA	H893501C	I-19	SOUTHCENTRAL	2 & 3	420	219	52%	\$17,266,666.00	\$11,034,641.00	64%	TRANSFER TO 2ND PHASE OF THE BORDERSTATION	MAINLINE PAVING - COMPLETE BORDER PATROL PAVING	LANE CLOSURES	21-Dec
TOTALS					64704	11,036	17%	\$1,479,252,964	\$612,714,768	41%				