

District Construction Report - April 2026

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT					
CITY OF GLENDALE: VARIOUS LOCATIONS	T011901C	LPA-GLENDALE	CENTRAL	1	350	227	65%	\$3,003,678.62	\$249,878.12	8%	SIGNALS	PARTNERING & PRECON, MOBILIZATION	BEGINNING WORK AT ALL PROJECT INTERSECTIONS	MISC. LANE AND SHOULDER RESTRICTIONS AT INTERSECTIONS OF WORK	26-Aug
CITY OF APACHE JUNCTION: OLD WEST HWY, IDAHO TO GOLDFIELD	T024201C	LPA-APACHE JUNCTION	CENTRAL	1	320	52	16%	\$3,620,748.15	\$110,614.85	3%	SIDEWALKS	PARTNERING AND PRECON	WORKING ON WINCHESTER DR. PORTION OF THE PROJECT, WORK STARTING ON FIRST SEGMENT OF OLD WEST HIGHWAY BETWEEN WINCHETSER AND ROYAL PLAMS	SB LANE SHIFT ON WINCHESTER FROM OLD WEST HIGHWAY TO 10TH AVE., EB LANE CLOSURE ON OLD WEST HIGHWAY FROM WEST OF WINCHETSER TO GOLDFIELD RD.	26-Dec
CITY OF GLENDALE: VARIOUS LOCATIONS	T031101C	LPA-GLENDALE	CENTRAL	1	350	227	65%	\$2,155,415.23	\$534,098.24	25%	SIDEWALKS	PARTNERING & PRECON, MOBILIZATION, PARTIAL COMPLETION OF SITES 1-5	WORK ON SECTIONS 6-10	MISC. RESIDENTIAL STREET RESTRICTIONS	26-Aug
TOWN OF GILBERT:MEWS RD BEGINNING AT HIGLEY RD	T033601C	GILBERT	CENTRAL	1	110	8	7%	\$2,882,974.10	\$75,000.00	3%	SYSTEM ENHANCEMENT	PARTNERING AND PRECON	SEWER LINE INSTALL ON MEWS RD.	LANE SHIFT ON MEWS RD FROM HIGLEY TO EOP.	26-Aug
CITY OF PEORIA: 107TH AND ROSE GARDEN LN	T036601C	LPA-PEORIA	CENTRAL	1	310	164	53%	\$847,344.00	\$230,582.41	27%	SIGNALS	DEMO OF SIDEWALK AND CURB	REMOVE TREE, DRILL SHAFTS, RUN CONDUIT	SB AND NB REDUCED TO ONE LANE	26-Jun
CITY OF GLENDALE: MISSOURI AVE, 55THAVE-51ST AVE	T037201C	LPA-GLENDALE	CENTRAL	1	188	52	28%	\$3,049,167.86	\$825,547.69	27%	SIDEWALKS	SIDEWALK ALONG MONTEBELLO FROM 59TH TO 61ST 75% COMPLETE SIDEWALK AND DRIVEWAYS ALONG SAN MIGUEL FROM 55TH TO 59TH 50% COMPLETE	SIDEWALK ALONG MISSOURI FROM 51ST TO 55TH	NO STREET PARKING ALONG SAN MIGUEL	26-Oct
CITY OF MARICOPA: UPRR	T045801C	LPA-MARICOPA	CENTRAL	1	335	315	94%	\$7,920,000.00	\$2,857,990.00	36%	PED BRIDGE	FINISHED FIRST AND SECOND LIFT.	ELEVATOR BUILDING FORMS/ CONCRETE POUR FOR THIRD AND FOURTH LIFT	N/A	26-Jun
SANTAN FREEWAY (SR202L): VAL VISTA DR TO SR101L	F012401C	SR-202	CENTRAL	1	928	624	67%	\$199,498,998.00	\$142,431,204.49	71%	WIDENING	DRAINAGE PIPE/CATCH BASIN/MANHOLE INSTALLATION ON EB MCQUEEN MAINLINE RETAINING WALL FOOTING CONSTRUCTION ON RETAINING WALL PANEL CONSTRUCTION AT FULL RAMP RECONSTRUCTION AT WB L202 DOBSON RD OFF RAMP, EB L202 ALMA SCHOOL RD OFF RAMP GARDEN WALL CONSTRUCTION ON ARIZONA AVE OP RAMP RECONSTRUCTION 17 OF 24 COMPLETED AC BASE PAVING 76% COMPLETE PCCP 76% COMPLETE ROADWAY EX 95% COMPLETE WALLS 86% COMPLETE BRIDGES 80% COMPLETE	BASIN/MANHOLE INSTALLATION ON WB GILBERT MAINLINE RETAINING WALL PANEL CONSTRUCTION AT SW 2524, CW 2486+59 LT RETAINING WALL BACKFILL AT MSE-RW-CW 2419+56 LT FULL RAMP RECONSTRUCTION AT WB ARIZONA AVENUE OFF RAMP, EB MCQUEEN RD ON RAMP, EB COOPER RD OFF RAMP, WB COOPER RD ON RAMP, WB MCQUEEN RD OFF RAMP. FALSEWORK REMOVAL AT LINDSAY ROAD BRIDGE CONSOLIDATED CANAL FALSEWORK AND FORM FASCIA SLOPE PAVING ON ARIZONA AVE OP DECK CONSTRUCTION ON UPRR EB SR202L BRIDGE	LONG TERM RIGHT LANE RESTRICTION ON WB L202 FROM W/RAMP TO PRICE RD OFF RAMP 9/29/25 TO 3/20/26 LONG TERM LINDSAY RD REDUCED TO ONE THRU LANE AND ONE TURN LANE 1/26/26 TO 5/26/26 LONG TERM CLOSURE WB ARIZONA AVE OFF RAMP 2/17/26 TO 4/17/26 LONG TERM CLOSURE EB MCQUEEN RD ON RAMP 3/3/26 TO 5/2/26 LONG TERM CLOSURE EB SR202L COOPER RD OFF RAMP 3/18/26 TO 5/17/26 LONG TERM CLOSURE WB SR202L COOPER RD ON RAMP 4/1/26 TO 5/31/26 NB/SB LINDSAY RD FULL CLOSURE 4/10/26 TO 4/13/26 NB ARIZONA AVENUE FULL CLOSURE 4/10/26 TO 4/12/26 SB ARIZONA AVENUE FULL CLOSURE 4/12/26 TO 4/13/2026 LONG TERM CLOSURE WB SR202L MCQUEEN RD 4/15/26 TO 6/14/26 EB L202 FULL CLOSURE FROM PRICE RD TO ARIZONA AVE 4/17/26 TO 4/20/26 EB L202 FULL CLOSURE FROM ARIZONA AVE TO GILBERT RD 4/24/26 TO 4/27/26	27-Feb
I-10: BRIDGES OVER THE GILA RIVER	F027001C	I-10	CENTRAL	1	830	698	84%	\$50,999,971.90	\$46,284,027.07	91%	BRIDGE REPLACEMENT	EB I-10 BRIDGE DEMOLITION, TEMPORARY STRIPING & HYDROBLASTING, ASPHALT PAVING MAINLINE, REMOVALS ON EB I-10 GUARDRAIL, EMBANKMENT CURB, SPILLWAYS, DRILLED SHAFT STEEL REINFORCEMENT - 100%, MEDIAN BARRIER TRANSITION FOOTINGS, EB I-10 DRILLED SHAFT PLACEMENT - 80%	EB I-10 DRILLED SHAFT PLACEMENT - 20%, EB I-10 BRIDGE PIER TRANSITIONS & COLUMNS, EB I-10 ABUTMENT CAPS, EB I-10 Bridge Pier Caps	Phase 3, EB I-10 MEDIAN CROSSOVER DETOUR - 03/16/2026-09/19/2026	26-Sep

District Construction Report - April 2026

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT					
AGUA FRIA HWY (SR101): 75TH AVE TO I-17	F031601C	SR-101	CENTRAL	1	910	561	62%	\$139,565,000.00	\$100,677,412.64	72%	WIDENING	75TH AVE WATER LINE RE-ALIGN INCLUDING PRESSURE AND BACTERIA TESTS.	DEMO AND WIDENING OF NB DEERVALLEY RD ON-RAMP; SETTING OF BOX GIRDERS AT 35TH AVE, RESUME CONTRACT WORK AT 75TH AVE CROSSROAD	NEW TRAFFIC PATTERN BETWEEN I-17 AND 51ST AVE	27-May
PHOENIX - CASA GRANDE HWY (I-10): DIRK LAY TO SR387	F033701C	I-10	CENTRAL	1	880	82	9%	\$68,974,999.46	\$9,898,681.99	14%	WIDENING/RECONSTRUCTION	70% COMPLETE WITH IMPORT FOR MODIFIED TI AT SR-387; OUTSIDE SHOULDER MILLING AND BUILD-UP	IMPORT / BORROW, MEIDAN ROCK EX, RCBC EXTENSIONS, PIPE EXTENSIONS, TRAFFIC SWITCH	EB & WB TRAFFIC SHIFTS TO THE OUTSIDE AND INSTALLATION OF TEMPORARY CONCRETE BARRIER ALONG INSIDE THROUGH ENTIRETY OF PROJECT	28-Jun
PHOENIX - CASA GRANDE HWY (I-10): GAS LINE RD TO DIRK LAY	F033601C	I-10	CENTRAL	1	880	75	9%	\$82,087,012.09	\$14,058,310.87	17%	WIDENING/RECONSTRUCTION	50% COMPLETE WITH IMPORT FOR NEW TI AT SEED FARM ROAD; OUTSIDE SHOULDER MILLING AND BUILD-UP	IMPORT / BORROW, RCBC EXTENSIONS, PIPE EXTENSIONS, TRAFFIC SWITCH	EB & WB TRAFFIC SHIFTS TO THE OUTSIDE AND INSTALLATION OF TEMPORARY CONCRETE BARRIER ALONG INSIDE THROUGH ENTIRETY OF PROJECT	28-Jun
MARICOPA COUNTY: SOSSAMAN RD TO MERIDIAN DR	F036101C	US-60X	CENTRAL	1	750	789	105%	\$38,549,000.00	\$35,229,293.47	91%	RDWY RECONSTRUCTION	SIDEWALK CONSTRUCTION 99% COMPLETE DRIVEWAY CONSTRUCTION 100% COMPLETE LIGHTING AND SIGNAL POLE CONSTRUCTION 98% COMPLETE ASPHALT PAVING 75% COMPLETE	METER CABINET INSTALLATION SIGNAL SWITCHOVERS PUNCH LIST	EB US 60X REDUCED TO ONE LANE WB US 60X REDUCED TO ONE LANE	26-May
PHOENIX-CORDES JCT-FLAGSTAFF HWY (I17) SUNSET POINT-I17/I-40 TI	F051501C	I-17	CENTRAL	1	365	290	79%	\$6,054,382.44	\$2,270,413.39	38%	FMS/ITS	INSTALLING FOUNDATIONS, TRENCHING/BORE CONDUIT	DMS PAD WORK, CONDUIT, BOXES, PULL BOXES, AND FOUNDATIONS.	N/A	26-Jun
PICACHO - COOLIDGE - CHANDLER - MESA HIGHWAY (SR 87): WESTERN CANAL TO BASELINE ROAD	F055501C	SR-87	CENTRAL	1	365	89	24%	\$6,581,433.00	\$887,625.02	13%	PAVEMENT PRES	REMOVAL AND REPLACEMENT OF CONCRETE CURB, SIDEWALKS, AND DRIVEWAYS FROM GUADALUPE RD TO WESTERN CANAL ON SB SR 87	REMOVAL AND REPLACEMENT OF CONCRETE CURB, SIDEWALKS, AND DRIVEWAYS FROM GUADALUPE RD TO DESERT LANE ON NOUTHBOUND SR 87	NB SR 87 RIGHT LANE RESTRICTION FROM GUADALUPE RD TO DESERT LANE 3/30/26 TO 4/27/26	27-Jan
BOB STUMP MEMORIAL PARKWAY (SR303L): 51ST AVE TO I-17	F056201C	SR-303	CENTRAL	1	900	71	8%	\$129,253,114.63	\$8,196,261.76	6%	SYSTEM TI/CAPACITY	ROADWAY EXCAVATION 12% COMPLETE, PROOF ROLLING, DRAINAGE PIPES 2% COMPLETE, CLEARING AND GRUBBING 100% COMPLETE	EARTHWORK, DRAINAGE PIPES, BRIDGE RETAINING WALLS, BRIDGE SPREAD FOOTINGS, BRIDGE DRILLED SHAFTS, EARTHWORK IMPORT,	N/A	28-Jul
PHOENIX - CASA GRANDE HWY (I-10): 7th St - Chandler Blvd	F069201C	I-10	CENTRAL	1	220	89	36%	\$3,090,844.00	\$1,133,659.17	37%	SIDEWALKS/ADA/PAVE PRES	7TH ST MEDIAN PAVERS REMOVALS, MEDIAN CONCRETE PAVING, & PCCP HAND POUR, RAY RD ADA RAMPS AND SIDEWALK PANELS, ELLIOT RD ELECTRICAL CONDUIT & PULL BOXES INSTALLATION	CHANDLER BLVD ADA RAMPS AND SIDEWALK PANELS, WARNER RD DRIVEWAY WORK, ELECTRICAL CONDUIT, & PULL BOXES INSTALLATION, 7TH ST LOWERING UTILITIES	SHORT TERM SINGLE LANE CLOSURES WARNER RD; CHANDLER BLVD; CHANDLER BLVD I-10 EB OFF RAMP	26-Aug
PHOENIX - CASA GRANDE HWY (I-10): SR202L TO GILA RIVER	F072101C	I-10	CENTRAL	1	1462	110	8%	\$410,785,000.00	\$27,178,566.65	7%	WIDENING/RECONSTRUCTION	EXISTING CONDITIONS SITE INVENTORY - AERIAL FLIGHT / NOXIOUS WEED TREATMENT ONGOING	GEOTECHNICAL BORINGS; STORM DRAIN CLEANING AND VIDEO	N/A	29-Dec
PIMA FREEWAY (SR101L): SR101L AT SR51	F073301C	SR-101	CENTRAL	1	245	190	78%	\$3,585,533.00	\$4,032,297.35	112%	RAMP WIDENING	SUBSTANTIAL COMPLETION GRANTED	LANDSCAPE ESTABLISHMENT	N/A	26-May
BOB STUMP MEMORIAL PARKWAY (SR303L): PEORIA AVE TO SONORAN DESERT DR	F074201C	SR-303	CENTRAL	1	250	164	66%	\$828,013.64	\$24,212.61	3%	LIGHTING	SHOULDER LED CONVERSIONS	SHOULDER/HIGH MAST CONVERSIONS	N/A	26-Jul
PRICE FWY (SR101): SR202 TI US60	F074401C	SR-202	CENTRAL	1	295	227	77%	\$595,141.35	\$391,680.83	66%	LIGHTING	ONGOING LED CONVERSIONS	ONGOING LED CONVERSIONS	N/A	26-Jun
EHRENBERG-PHOENIX HIGHWAY (I-10): VERRADO WAY TO 99TH AVE	F074501C	I-10	CENTRAL	1	250	164	66%	\$1,340,986.36	\$40,711.14	3%	LIGHTING	SHOULDER LED CONVERSIONS	SHOULDER/ MEDIAN/ HIGH MAST CONVERSIONS	N/A	26-Jul
RED MOUNTAIN FWY (SR202L): MCCLINTOCK TO THOMAS	F074701C	SR-202	CENTRAL	1	295	227	77%	\$777,778.65	\$442,322.19	57%	LIGHTING	ONGOING LED CONVERSIONS	ONGOING LED CONVERSIONS	N/A	26-Jun
PIMA FREEWAY (SR101) PRINCESS DR-SHEA BLVD	F077001C	SR-101	CENTRAL	1	90	0	0%	\$3,972,000.00	\$0.00	0%	SYSTEM ENHANCEMENT	PROJECT AWARD AND CONTRACT SIGNED	PARTNERING / PRECONSTRUCTION MEETING, PROJECT SUBMITTALS	N/A	26-Jun
PIESTEWA FREEWAY: SR51, I-10 TO SHEA BLVD	F085801C	SR-51	CENTRAL	1	180	22	12%	\$17,845,579.59	\$2,313,654.48	13%	PAVEMENT PRES	ASPHALT MILLING APPROX. 40% COMPLETE, SB SHEA BLVD TO INDIAN SCHOOL RD. SPALL REPAIRS INITIATED BETWEEN SHE BLVD AND NORTHERN AVE.	CONTINUE ASPHALT MILLING. ALL MILLING PROJECTED TO BE COMPLETE BY 05/04/26. CONTINUE SPALL REPAIRS. DIAMOND GRINDING PROJECTED TO BEGIN IN MAY 2026.	N/A	26-Sep

District Construction Report - April 2026

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT					
I-10 INA ROAD TO RUTHRAUFF ROAD	H758301C	I10	SOUTHCENTRAL	2	1038	1139	110%	\$138,063,523	\$139,209,972	101%	WIDENING, BRIDGE, ITS	EB I-10 LANES IN WITH PERMANENT STRIPING AND IN FINAL CONFIGURATION OPEN THROUGHOUT THE PROJECT, WB I-10 PAINTED IN FINAL CONFIGURATION, ALL PCCP AND ASPHALT PAVING IS COMPLETE	I-10 WB ON-OFF RAMP BARRIER CONTINUING, SIGNS, LANDSCAPING, WB I-10 PERMANENT STRIPING, ADA RAMP AT SUNSET LINKS AND I-10 ON-OFF RAMP, HIGH MAST LIGHTING, TRAFFIC SIGNAL, DMS BOARDS, AND CCTV CAMERA POWER	PERIODIC NIGHT LANE RESTRICTIONS NEXT WEEK TO COMPLETE THERMOPLASTIC STRIPING, CONTRAST TAPE, AND RPM INSTALLATION ON WB I-10; OPENING WBFR TO TRAFFIC FROM RUTHRAUFF RD TO ORANGE GROVE RD AND REMOVING THE HOOK-ON RAMP ON WBFR; OPENING SUNSET LINKS RD FROM SILVERBELT TO RIVER RD WHEN POWER IS BROUGHT TO THE TRAFFIC SIGNALS; EBFR FULLY OPENED UP SOON; EB & WB ON-OFF RAMP AT SUNSET LINKS RD TO BE FULLY OPENED UP SOON AS WELL	26-May
SUNSET LINKS ROAD, SANTA CRUZ RIVER TO RIVER ROAD	T032701C	LOCAL	SOUTHCENTRAL	2	1038	1139	110%	\$32,925,374	\$27,794,866	84%	BRIDGES, NEW ROADWAY	ALL WIRE-FACED WALLS COMPLETE, ALL ASPHALT PAVING IS COMPLETE	WIRE-FACED WALL RC-02, UPRR BRIDGE BARRIER, APPROACH SLABS AT RILLITO CREEK BRIDGE AND UPRR BRIDGE, BARRIER ON SUNSET LINKS, AB AND ASPHALT ON SUNSET LINKS	OPENING PORTIONS OF SUNSET LINKS RD FROM SILVERBELT TO EBFR; WHEN POWER IS DELIVERED TO TRAFFIC SIGNALS AT EBFR, WBFR, AND RIVER RD THE REST OF SUNSET LINKS RD WILL BE OPENED UP IN MAY 2026	26-May
DOVE MOUNTAIN BLVD. - TRAFFIC SIGNAL	T034201C	LOCAL	SOUTHCENTRAL	2	190	114	60%	\$790,000	\$424,104	54%	NEW TRAFFIC SIGNAL	LOOP DETECTORS, CABINET AND POLE FOUNDATIONS	POLE INSTALLATION, STRIPING, SIGNAGE	DAYTIME RESTRICTIONS ON TRAVEL LANES	26-Oct
SR-187 - SR-387 TO SR-87	F064101C	SR-187	SOUTHCENTRAL	2	125	105	84%	\$9,831,499	\$2,832,574	29%	SHOULDER WIDENING AND PAVEMENT PRESERVATION, ADD 2 TURN LANES.	FORD WALLS AT DRAINAGE CROSSINGS. CLEARING AND GRUBBING, ROADWAY EX.	PROJECT HAS SIGNIFICANT SURVEY AND DESIGN ISSUES WHICH ARE BEING WORKED OUT BEFORE MAJOR ACTIVITIES CAN PROCEED.	SINGLE LANE CLOSURES UPCOMING WITH FLAGGERS.	26-May
COCHISE RAILROAD OVERPASS	F038301C	US 191 MP 62 TO 63	SOUTHEAST	3	550	53	10%	\$22,402,478.00	\$1,787,781.00	8%	BRIDGE REPLACEMENT	PARTNERING, PRECONSTRUCTION MEETINGS, SUBMITALS	PRELOAD MATERIAL FOR BOX CULVERT.	NONE	28-Mar
SR 87-PAVEMENT REHAB/ADA UPGRADES	F057201C	SR 87, MP 250-255.1	NORTHCENTRAL	4	252	61	24%	\$12,233,415	\$3,371,444	28%	PAVEMENT PRESERVATION	PARTNERING/PRECON	ADA/SIDEWALK UPGRADES	RESTART 3/29/2026	26-Sep
QUEEN CREEK BRIDGE	H856601C	US60 / MP 227.7	SOUTHEAST	4	1104	531	48%	\$64,868,493.00	\$32,295,269.00	50%	BRIDGE	CONTINUE WITH PIONEERING FOR WB ROADWAY CUT; CONTINUE WITH THE WORK PAD CONSTRUCTION IN QUEEN CREEK; CONSTRUCTION OF THE NORTH ACCESS ROAD; CONTINUE WITH PIER 3 / ABUTMENT 2 / RETAINING WALL #1 / RETAINING WALL #2 ACCESS ROAD CONSTRUCTION; CONTINUE CONSTRUCTION OF THE WB ROADWAY CUT; CONTINUE WITH PIER 2 ACCESS ROAD; START EXCAVATION FOR PIER 2; BEGIN SHORING INSTALLATION IN THE AREA OF PIER 3 / ABUTMENT 2 / RETAINING WALL #1 / RETAINING WALL #2, PIER 2 SHORING; SHORING INSTALLATION IN THE AREA OF PIER 3 / RETAINING WALL #2/ PIER 4 / ABUTMENT 2. CONSTRUCTION OF THE EB (SOUTH) ROADWAY CUT; PIER 3 AND PIER 2 DRILLED SHAFTS; TUNNEL REPAIRS. PIER 4 DRILLED SHAFT; PIER 2 DRILLED SHAFT CAP. CONSTRUCTION OF THE EASTBOUND AND WESTBOUND ROADWAY CUTS.	CONTINUE WITH CONSTRUCTION OF PIER 2, START CONSTRUCTION OF ABUTMENT 2 SPREAD FOOTING. DRILLED SHAFT WORK AT PIER 1.	INTERMITTENT DAYTIME LANE RESTRICTIONS. FULL CLOSURES OF US 60 SCHEDULED ON TUE, WED, TH. BETWEEN THE HOURS OF 9AM AND 2PM AS NEEDED.	28-Jan
WATERFALL CANYON BRIDGE	F031501C	US60 / MP 229.5	SOUTHEAST	4	1104	531	48%	\$4,895,177.00	\$2,748,246.00	56%	BRIDGE	ACCESS ROAD TO BOTTOM OF THE WASH. DEMO CONCRETE UNDERNEATH EXISTING STRUCTURE. BOX CULVERT CUT OFF WALLS AND FLOOR - CONCRETE POURS, BOX CULVERT WALLS. BOX CULVERT TOPS. INJECTION GROUTING	PREPARATION FOR FASCIA WALL CONSTRUCTION.BEGIN LEAN CONCRETE BACKFILL.	LANE CLOSURE WITH CONCRETE BARRIER. ONE LANE OPEN EACH DIRECTION.	28-Jan
W SANTEE ST TO US 70	F06461C	US 60 MP 250	SOUTHEAST	4	130	78	60%	\$4,689,300.00	\$1,489,383.00	32%	PAVEMENT	SIDEWALK REPAIRS AND RAMP REPLACEMENTS; BRIDGE DECK TREATMENTS.	WINTER SHUTDOWN.	DAY TIME LANE CLOSURES.	26-Feb

District Construction Report - April 2026

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT					
REAY LANE TO 8TH ST	F064701C	US 70 MP 335 TO 340	SOUTHEAST	4	220	129	59%	\$9,594,288.00	\$2,358,696.00	25%	PAVEMENT	PARTNERING, STARTED CONCRETE FLAT WORK.	CONTINUE CONCRETE WORK, SIDEWALKS AND RAMPS. BEGIN PAVING TRUN-OUTS/SIDE ROADS AND MAINLINE.	NONE	26-Jul
COUNTY RD 220 TO YELLOWJACKET	F061901C	US 70 MP 287 TO 288	SOUTHEAST	4	170	120	71%	\$3,540,965.00	\$3,326,506.00	94%	PASSING LANE	ROADWAY EXCAVATION, STRUCTURES, AGGREGATE BASE PLACEMENT 490 PAVING, SEEDING AND GUARDRAIL.	BONDED WAREING COURSE.	NONE	26-Mar
MEDICINE WAY ROAD-MP 275.7	F069801C	US 70 MP 274 TO 275.7	SOUTHEAST	4	170	86	51%	\$3,446,236.00	\$1,510,947.00	44%	PASSING LANE	PARTNERING, PRECONSTRUCTION MEETINGS, SUBMITTALS, CLEARING AND GRUBBING AND ROADWAY EXCAVATION.	ROADWAY EXCAVATION AND START ROADWAY BEDDING.	SHOULDER CLOSURE	26-Jun
WILLARD SPRINGS WILDLIFE OP	F075101C	I17 MP 327	NORTHCENTRAL	5	225	155	69%	\$15,821,930	\$11,138,267	70%	BRIDGE	GRS EAST AND WEST ABUTMENTS, 24 WILDLIFE ESCAPE RAMPS, CROSSOVER DETOURS, GIRDERS PLACED, DIAPHRAGMS POURED, DECK POURED AND CURED	LANDSCAPE WALLS, PARAPETS, FENCING (SPRING 2026)	PROJECT IS IN WINTER SHUTDOWN, TENTATIVE START-UP DATE IS APRIL 13.	26-Jul
I-40 TWO GUNS TO DENNISON	F057901C	I40 MP 229	NORTHCENTRAL	5	205	67	33%	\$26,445,000	\$11,568,458	44%	PAVEMENT PRESERVATION	416 SHOULDER, RAMP SMA	BRIDGE REPAIRS, SMA MAINLINE PAVING, GUARDRAIL, STRIPING (SPRING 2026) PROJECT IS IN WINTER SHUTDOWN	PROJECT IN WINTER SHUTDOWN.	26-Oct
TUBA CITY - EAST	F064401C	US 160 MP 335	NORTHCENTRAL	5	140	0	0%	\$20,475,888	\$0	0%	PAVEMENT PRESERVATION	PROJECT NOT STARTED	PARTNERING/PRE CON COMPLETED ON FEBRUARY 24. PROJECT WILL BEGIN MARCH 30.	PROJECT IN WINTER SHUTDOWN. START DATE IS APRIL 6.	26-Oct
SHELBY DRIVE	T062001C	SHELBY DR., COS	NORTHCENTRAL	5	80	0	0%	\$1,195,977	\$0	0%	MULTI USE PATH	PROJECT NOT STARTED	PARTNERING/PRE-CON BEING SCHEDULED	TIME STARTS 3/25/26	26-Jul
WEST OF WILLIAMS (ER)	F085701C	I40, MM 159.2	NORTHCENTRAL	5	70	0	0%	\$874,849	\$0	0%	PCCP SECTION REPAIR	PROJECT NOT STARTED	PARTNERING/PRE-CON SCHEDULED FOR 3/25/26	TIME STARTS 3/25/26; TEMPS LIKELY TOO COLD UNTIL 4/13	26-Jul
I-40 - PIPELINE RD, SR 64	F057801c	SR 64 MP 185.79-205	NORTHCENTRAL	5	235	0	0%	\$19,382,000	\$0	0%	PAVEMENT PRESERVATION	PRE-PARTNERING PHONE CALL	PARTNERING/PRECON MTG 3/12/26	NONE	26-Jun
ASHFORK-FLAGSTAFF HWY (I-40)	F028101C	I-40(MP 185-MP195)	NORTHCENTRAL	5	344	52	15%	\$4,675,138	\$310,982	7%	ITS	Stop Work Order #2 has been issues for winter shut down. I have ask the contractor for a start date.	Work to start up March 23rd	NONE	26-Dec
VARIOUS LOCATIONS - FLAGSTAFF AREA	F062301C	I-40, I-17 AND CITY OF FLAGSTAFF	NORTHCENTRAL	5	120	11	0%	\$1,072,320	\$0	0%	LIGHTING	STOP WORK ORDER #2 HAS BEEN ISSUES FOR WINTER SHUT DOWN. I HAVE ASK THE CONTRACTOR FOR A START DATE.	INDEPENDENT TESTING APPROVED THE NEW AND UNIQUE HIGH MAST FIXTURES	NONE	26-May
ALLENTOWN TI UP	F031901C	MP 351	NORTHEAST	5	155	189	122%	\$7,800,223.55	\$7,352,681.81	94%	MAJOR BRIDGE REHABILITATION	BRIDGE WORK COMPLETE	FINAL STRIPING	WINTER SHUTDOWN	26-Jun
DENNEHOTSO	F055101C	US160 MP 416 TO MP 440	NORTHEAST	5	202	162	80%	\$19,771,771.00	\$19,835,607.30	100%	PAVEMENT PRES	PAVING, TEMPORARY STRIPING, CHIP SEAL, BARRIER, GUARDRAIL,	TURN OUTS, CHIP SEAL PERMANENT STRIPING	WINTER SHUTDOWN	26-Sep
SHOW LOW - SPRINGERVILLE EAST HIGHWAY PAVEMENT REHAB	F059801C	US 60 MP 352 TO 369	NORTHEAST	5	125	164	131%	\$9,517,418.00	\$7,642,369.54	80%	PAVEMENT PRES	MAIN LINE PAVING, MISC PAVING, PIPE EXTENSIONS, HEADWALLS, GUARDRAIL	DETECTOR LOOPS, CHIP SEAL & FINAL STRIPING	WINTER SHUTDOWN	26-Aug
SHOW LOW - SPRINGERVILLE EAST HIGHWAY PASSING LANES	F061801C	US 60 MP 345 TO MP 347	NORTHEAST	5	115	87	76%	\$4,529,825.00	\$4,186,196.12	92%	WIDENING (PASSING LANES)	WATTLES, TCB PLACED, SUBGRADE, CULVERT EXTENSIONS, PAVING	CHIP SEAL, FINAL STRIPING	WINTER SHUTDOWN	26-Aug
TOWN OF EAGER - HAWK	T047601C	MAIN ST - 6TH AVE EAGER AZ	NORTHEAST	5	305	129	42%	\$362,118.00	\$26,459.15	7%	SYSTEM ENHANCEMENTS		CONCRETE FOUNDATIONS, DIRECTIONAL BORING, POLES, STRIPING	SINGLE LANE RESTRICTIONS AS NEEDED	26-Mar
CITY OF SHOW LOW	T059101C	SR260, PINE OAKS TO FAWNBR	NORTHEAST	5	65	59	91%	\$1,239,831.40	\$1,299,573.08	105%	SYSTEM ENHANCEMENTS	SUBSTANTIALLY COMPLETE (2/3/2026)	CONCRETE AND ASPHALT SIDEWALK, PAVING, HANDRAIL	SHOULDERS CLOSED, SINGLE LANE RESTRICTIONS	26-Jun
PERKINS VALLEY TI	F064501C	PERKINS VALLEY TI UP 1776	NORTHEAST	5	350	65	19%	\$6,969,542.61	\$1,431,628.98	21%	MAJOR BRIDGE REHABILITATION	DRILLED SHAFTS	PHASE 1 ABUTMENTS, PIER COLUMNS AND PIER CAPS	MEDIAN AND SHOULDER CLOSURES, CROSS STREET FULL CLOSURE	26-Oct
NAVAJO COUNTY	T053801C	JOSEPH CITY	NORTHEAST	5	70	63	90%	\$1,422,222.00	\$1,583,278.66	111%	SYSTEM ENHANCEMENTS	CONCRETE SIDEWALK	PUNCHLIST WORK	WINTER SHUTDOWN	26-Jul
LITTLE COLORADO BRIDGE REHAB	F069701C	I 40 MP 388	NORTHEAST	5	65	0	0%	\$2,371,881.00	\$0.00	0%	BRIDGE REHAB			WINTER SHUTDOWN	26-Aug
89A - OAK CREEK CANYON GUARDRAIL REPLACEMENT	F071801C	89A, OAK CREEK CANYON SWITCHBACKS	NORTHCENTRAL	5	120	0	0%	\$3,444,444	\$0	0%	GUARDRAIL	PARTNERING AND PRECON HAVE BEEN DONE AND TEAM HAS STARTED HOLDING WEEKLY MEETINGS	WORK AND CONTRACT TIME BOTH START ON APRIL 1	ONE WAY FLAGGING WILL START ON APRIL 6TH, WEEKDAYS 6AM - 6PM	26-Jul
YAVAPAI COUNTY - CORNVILLE/TISSAW ROUNDABOUT	T048901C	CORVILLE RD ROUNDABOUT	NORTHCENTRAL	6	185	29	16%	\$4,211,417.00	\$1,342,027.00	32%	NEW ROUNDABOUT	PARTNERING/PRECON	PHASE 1/NORTH SIDE OF ROUNDABOUT	TRAFFIC SHIFT ON CORNVILLE AND PARTIAL CLOSURE OF TISSAW W/ DETOUR ROUTE	26-Oct
CITY OF YUMA	T041001C	VARIOUS LOCATIONS PHBS	SOUTHWEST	6	221	73	33%	\$675,073.00	\$0.00	0%	SYSTEM ENHANCEMENT, SAFETY IMPROVEMENTS	SUBMITTALS	PENDING POLES IN APRIL 2027	NONE	26-Jun
CITY OF YUMA	T045501C	PEDESTRIAN HYBRID BEACONS	SOUTHWEST	6	226	97	43%	\$766,000.00	\$10,102.50	1%	SYSTEM ENHANCEMENT, SAFETY IMPROVEMENTS	SUBMITTALS	PENDING POLES IN APRIL 2027	NONE	26-Sep

District Construction Report - April 2026

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT					
NW OF BOUSE TO SE OF BOUSE	F063901C	JCT SR 95 - HOPE HWY SR 72	SOUTHWEST	6	185	130	70%	\$8,279,862.90	\$8,007,734.05	97%	PAVEMENT REHABILITATION	SEEDING, CHIP SEAL	FOG COAT, THERMO	SHOULDER WORK, 12' WIDTH RESTRICTION	26-May
STATEWIDE RWIS	F067901C	STATEWIDE VARIOUS LOCATIONS	SOUTHWEST	6	300	149	50%	\$1,891,037.00	\$569,621.37	30%	UPGRADE ROAD WEATHER INFORMATION SYSTEM	DRILL & POUR FOUNDATIONS AT HOLY MOSES, CROOKTON/ASH FORK/ PINE SPRINGS FOUNDATIONS	I-40 POURING FOUNDATIONS, I-17 DRILLING	NONE	26-Sep
STATEWIDE SIGN REPLACEMENT	F077101C	STATEWIDE VARIOUS PORTS OF ENTRY	SOUTHWEST	6	120	66	55%	\$1,444,444.00	\$960,419.03	66%	PORT OF ENTRY SIGN REPLACEMENT	REMOVALS & INSTALLS	EHRENBERG REMOVALS, SAN SIMON SURVEY & THERMO, TOPOCK REMOVALS, YUMA INSTALLATION, SANDERS FOUNDATIONS	NONE	26-Jun
US 95 IMPERIAL DAM & ABERDEEN RD INTERSECTION	F083201C	SAN LUIS-YUMA-QUA RTZSITE HWY US 95	SOUTHWEST	6	380	50	13%	\$24,676,767.67	\$923,823.51	4%	INTERSECTION IMPROVEMENTS	SUBMITTALS, NOXIOUS WEEDS	SURVEY, CLEAR & GRUB, CONSTRUCT DETOUR	SHOULDER WORK, 12' WIDTH RESTRICTION	26-Jun
JUAN SANCHEZ BLVD IMPROVEMENTS	S201801C	CITY OF SAN LUIS	SOUTHWEST	6	530	23	4%	\$57,044,316.00	\$1,501,623.41	3%	SYSTEM ENHANCEMENT	SUBMITTALS, SURVEY	LIZARD FENCE, CLEAR & GRUB, DEMO CURB & GUTTER, MILLING	NONE	28-Apr
US 95 RIFLE RANG RD TO WELLTON-MOHAWK CANAL	F035901C	SAN LUIS-YUMA-QUA RTZSITE HWY US 95	SOUTHWEST	6	330	505	153%	\$23,867,530.90	\$26,756,486.12	112%	CAPACITY ADDITIONAL (MAJOR WIDENING)	STOP WORK ORDER	STORM DAMAGE - PENDING DESIGN	NONE	26-Jun
I-17; SUNSET POINT TO SR 69	F075801C	I-17; MP 252.00-262.00	NORTHWEST	6	125	0	0%	\$6,514,571.84	\$161,644.01	2%	PAVEMENT REHABILITATION	PARTNERING/PRECON	WINTER SHUTDOWN UNTIL NIGHTTIME TEMPERATURES CONDUCIVE FOR SMA PAVING	NONE	26-Aug
I-40/US 93; WEST KINGMAN TI	H799301C	I-40; MP 48.87-48.92 & 49.30-51.56/ US 93; MP 69.36-71.16	NORTHWEST	6	676	463	68%	\$106,543,210.00	\$69,168,779.38	65%	SYSTEM TO SYSTEM INTERCHANGE	CLACK CANYON BRIDGE, RIGHT OF WAY FENCING, PIPE EXTENSIONS UNDER EB-I40, I-40 WIDENING WB IN THE MEDIAN AND RIGHT SHOULDER EB FROM STOCKTON HILL TO WHITE CLIFFS, OP TUNNEL BOX STRUCTURES FOR BEALE & FORT BEALE STREETS, THE HOLY MOSES WASH DOUBLE BARREL CULVERT, RETAINING WALL ALONG HOLY MOSES WASH, WB I-40 SOUND WALL, SE BRIDGE SPANS 3,4,5,6,7 & THE STRADDLE BENT FOR SE BRIDGE OVER EB I-40. RAMP D FOR SB US93 TRAFFIC TO BEALE STREET IS PAVED.	SOUTH US93 TO EAST (SE) BRIDGE OVER EB I-40, CHANNELLINING/SOIL CEMENT ALONG HOLY MOSES, SOUND WALL EB, WEST TO NORTH & SOUTH TO EAST RAMP EXCAVATION, TEMPORARY TRAFFIC SHOKE-FLY DETOUR OF WB I-40 AT SE BRIDGE, SOIL CEMENT & CHANNEL LINING HOLY MOSES WASH.	EB I-40 TRAFFIC WILL BE SWITCHED BACK ONTO IT'S ORIGINAL ALIGNMENT FROM BEALE ON-RAMP TO JUST WEST OF STOCKTON HILL OFF RAMP.	27-Jan
I-40; HOLY MOSES WASH-RATTLESNAKE WASH	F058501C	I-40; MP 46.87-57.50	NORTHWEST	6	220	173	79%	\$25,252,525.25	\$12,628,456.80	50%	PAVEMENT PRESERVATION	PPC OVERLAY ON RATTLESNAKE BRIDGES, WB AND EB	PAVING ON I-40 AND RAMPS FROM BEALS ST TO STOCKTON HILL EB	CLOSE ONE LANES OF MAIN LINE AT NIGHT TIME CLOSE RAMPS AT NIGHT TIME	26-Jul
I-40; RANCHO SANTA FE PARKWAY TI	H681401C	I-40; MP 55.85-57.27	NORTHWEST	6	390	239	61%	\$43,950,204.76	\$24,623,717.50	56%	TI IMPROVEMENTS	WB & EB DETOURS COMPLETE	WORK ON FLYING FORTRESS	TRAFFIC WILL BE BACK ON MAINLINE IN BOTH DIRECTIONS	26-Aug
I-40; FORT ROCK ROAD TO MARKHAM PASS WB	F073201C	I-40; MP 92.00-107.70	NORTHWEST	6	105	67	64%	\$8,044,142.00	\$5,549,325.93	69%	PAVEMENT LIFE EXTENSION	PARTNERING AND PRECONSTRUCTION, 409 PAVING OPERATIONS, LOOP DETECTORS	MICRO MILLING, MICRO-SEAL	NONE	26-Apr
US 93; WEST TONY AVENUE-WEST ROCKY POINT AVENUE	F069001C	US 93; MP 26.50-30.00	NORTHWEST	6	80	47	59%	\$1,879,227.00	\$1,079,196.45	57%	HSIP SAFETY-INTERSECTION IMPROVEMENTS	BID ITEM WORK IS COMPLETE	PUNCH LIST ITEMS	NONE	26-Mar
US 93; SANCTUARY ROAD TO I-40	F055201C	I-40; MP 48.00-71.40	NORTHWEST	6	380	64	17%	\$41,781,775.48	\$5,563,940.00	13%	PAVEMENT PRESERVATION	CONTRACTOR STARTED WORK 01/14/26	CONCRETE FLATWORK AC BASE MIX PRODUCTION GUARDRAIL INSTALLTION CONCRETE TRANSITION BARRIER INSTALLTION	NONE	27-May
US 93; KINGMAN POE TRUCK SCREENING	F058901C	US 93; MP 63.75-67.26	NORTHWEST	6	240	156	65%	\$2,268,611.73	\$1,410,137.96	62%	POE-INSTALL TRUCK SCREENING SENSORS	CONDUIT RUNS & PULL BOXES, MAJOR SIGN FOUNDATIONS, GUARDRAIL	PROJECT IS IN FULL PROJECT STOP WORK ORDER AS OF 07/09/25 PENDING RESUME WORK ORDER SUMMER 2026 POST F055201C COMPLETION	NONE	26-Dec
US 93; CANE SPRINGS	F060101C	US 93; MP 105.99-109.42	NORTHWEST	6	560	296	53%	\$48,750,981.10	\$35,063,816.00	72%	ROADWAY WIDENING	PHASE 1 COMPLETED 03/27/26 TWO WAY TRAFFIC ON NEW SB ALIGNMENT	PHASE 2 START 03/29/26 EARTHWORK, BOX CULVERTS, PIPE CULVERTS EXISTING ROADWAY REMOVAL	OPENED NEW SB ALIGNMENT TO TWO WAY TRAFFIC 03/27/26	27-Apr
US 93; OLDEUP HILLSIDE-N OF NOTHING	F064901C	US 93; MP 131.00-141.00	NORTHWEST	6	215	245	114%	\$22,414,689.35	\$21,337,077.76	95%	PAVEMENT REHABILITATION	ALL PROJECT WORK COMPLETED	SEEDING ESTABLISHMENT END 3/28, SMA LOT 42 ESCALATION	NONE	26-Apr
US 93; PLACERTAS CREEK TO DATE CREEK	F063801C	US 93; MP 156.00-172.00	NORTHWEST	6	240	31	13%	\$19,479,342.06	\$7,095,970.43	36%	PAVEMENT PRESERVATION	PARTNERING, PREWARNERS	417 PAVING, GUARDRAIL	NONE	27-Apr
US 93; MP 172-MOORE RANCH ROAD	F059201C	US 93; MP 172.00-185.00	NORTHWEST	6	170	180	106%	\$15,897,676.43	\$16,096,341.82	101%	PAVEMENT PRESERVATION	PARTNERING AND PRECONSTRUCTION, CMP FES REPAIRS, BRIDGE DECK REPAIRS, SMA PAVING, FENCING, RUMBLE STRIPS, SIGNING	GUARDRAIL, CULVERT REPAIRS, STRIPING, PUNCHLIST ITEMS	NONE	26-May

District Construction Report - April 2026

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES <small>(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)</small>	ESTIMATED COMPLETION <small>(YEAR/MON)</small>
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT					
US 60; MORRISTOWN-WICKENBURG	F068401C	US 60; MP 110.59-121.50	NORTHWEST	6	170	104	61%	\$4,930,930.00	\$3,877,885.50	79%	PAVEMENT REHABILITATION	MILLING AND PAVING	MICROSEAL UNDERWAY	SINGLE LANE CLOSURES IN EACH DIRECTION	26-Jun
SR 69; LEE BOULEVARD TO WALKER ROAD	F063301C	SR 69; MP 292.58-293.43	NORTHWEST	6	100	60	60%	\$2,273,249.98	\$1,482,942.25	65%	HIRD LANE EXTENSION/RAISED MEDIAN	MEDIAN, WIDENING PAVING	MICROSEALING SCHEDULED TO BEGIN MAY 10	NONE	26-Jun
MOHAVE COUNTY; PIERCE FERRY ROAD, US 93- LLOYD STREET	T046101C	MOHAVE COUNTY	NORTHWEST	6	55	45	82%	\$341,807.00	\$210,924.59	62%	HSIP SAFETY-RUMBLE STRIPS	RUMBLESTRIP AND PAINT STRIPE	WINTER SHUT DOWN, WAITING FOR TEMPERAURES FOR THERMO	NONE	26-Apr
YAVAPAI COUNTY; WASH BRIDGE AT WALNUT GROVE ROAD	T041401C	YAVAPAI COUNTY	NORTHWEST	6	180	79	44%	\$1,032,972.60	\$217,127.07	21%	BRIDGE REPLACEMENT	SCOUR WALL	WING WALLS AND BOX CULVERT	NONE	26-Aug
US 60; MORRISTOWN-WICKENBURG	F088301C	US 60; MP 110.59-121.50	NORTHWEST	6	80	3	4%	\$1,456,757.00	\$0.00	0%	PAVEMENT REHABILITATION	MILLING AND PAVING COMPLETE	MICROSEAL UNDERWAY	WITH F0684 - SINGLE LANE CLOSURES	26-Jun
I-40 & I-17 VARIOUS LOCATIONS/CAPACITY ADD	F0696 02C	CHRISTENSEN, PARKS, SUNSET, HAVILAND	NORTHCENTRAL	1,5,6	548	429	78%	\$20,314,726	\$17,040,000	84%	PARKING EXPANSION	GMP 1 WORK COMPLETE. GMP 2 WORK AT SUNSET POINT & HAVILAND REST AREA GMP 3 WORK AT PARKS & CHRISTIANSEN/TREE REMOVAL/ELECTRICAL /PAVING/BUILDING WORK.	GMP 3 WORK AT PARKS & CHRISTIANSEN/RAMADA WORK/ELECTRICAL PAVING/BUILDING WORK/WALL WORK/SIDEWALK/STRIPE/SEED.	NONE	26-Jan
I-40 & I-17 VARIOUS LOCATIONS	F069601C	I-17 (SUNSET PT., CHRISTENSEN) I-40 (PARKS, HAVILAND)	NORTHCENTRAL	1,5,6	808	668	83%	\$1,741,420	\$1,666,805	96%	PARKING EXPANSION	DESIGNING EACH REST AREA BASED ON CONCEPTS. GMP-3 PARKS & CHRISTENSEN & GMP 2 HAVILAND & PARKS. FINAL DESIGN GMP 3-CHRISTENSEN, PARKS	POST DESIGN SERVICES	NONE	26-Apr
KM 0 - KM 102 ITS TRAFFIC INFRASTRUCTURE	F0514 01C	I-19	SOUTHCENTRAL	2,3	364	414	114%	\$6,194,028	\$5,855,703	95%	NEW DMS AND CCTV	ALL CONTRACT WORK IS COMPLETED, WITH THE EXCEPTION OF A POWER SUPPLY CABINET WHICH HAD TO BE ORDERED.	POWER SUPPLY CABINET ONCE RECEIVED. HAS A LONG LEAD TIME. CONTRACT TIME WILL BE ADDED TO THE CHANGE ORDER WHICH IS IN PROGRESS.	NONE	26-Apr
TOPOCK KINGMAN-ASHFORK KINGMAN	F049901C	I-40 MP 0.1 to MP 201.4	NORTHCENTRAL	5,6	640	477	75%	\$55,566,794	\$45,687,773	82%	ITS	PULL BOX, CONDUIT INSTALLATIONS BETWEEN MP 44.0, AND MP 201.4 - 55 INCLUDING ALL BRIDGE CONDUIT	SEGMENT 2 (MP 44 - 53) CONDUIT INSTALLATION/MICROTRENCHING; SEGMENT 1 - 5 TIE-INS, PROOFING/REPAIRS 7-WAY & INSTALL FIBER	LANE AND/OR SHOULDER RESTRICTIONS	26-Jun
TOTALS					24,627	11,392	46%	\$1,926,540,251	\$755,488,061	39%					