

District Construction Report - December 2025

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	PAVEMENT PRES, WIDENING, BRIDGE, TI, ITS, DMS, ETC.	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
CITY OF GLENDALE: VARIOUS LOCATIONS	T011901C	LPA-GLENDALE	CENTRAL	1	350	101	29%	\$3,003,678.62	\$0.00	0%	SIGNALS	PARTNERING/PRECON	SUBMITTAL AND RFI REVIEW, PRECONSTRUCTION SURVEY, MOBILIZATION, CONSTRUCTION STARTING 1/5/2026	N/A	26-May
CITY OF GLENDALE: VARIOUS LOCATIONS	T031101C	LPA-GLENDALE	CENTRAL	1	350	101	29%	\$2,155,415.23	\$0.00	0%	SIDEWALKS	PARTNERING/PRECON	SUBMITTAL AND RFI REVIEW, PRECONSTRUCTION SURVEY, MOBILIZATION, CONSTRUCTION STARTING 1/5/2026	N/A	26-May
CITY OF PEORIA: 107TH AND ROSE GARDEN LN	T036601C	LPA-PEORIA	CENTRAL	1	310	38	12%	\$847,344.00	\$0.00	0%	SIGNALS	HELD PARTNERING WORKSHOP AND PRECONSTRUCTION MEETING	LONG LEAD TIME ITEMS ON ORDER. (TRAFFIC SIGNAL ITEMS)	N/A	26-Aug
TOWN OF QUEEN CREEK: SOUTH AREA FIBER	T038801C	LPA-QUEEN CREEK	CENTRAL	1	370	353	95%	\$1,130,312.62	\$1,030,835.26	91%	FIBER/ITS	FIBER TESTING	CITY COORDINATIONS		26-Jan
TOWN OF QUEEN CREEK: NORTH AREA FIBER	T038901C	LPA-QUEEN CREEK	CENTRAL	1	370	353	95%	\$632,019.87	\$557,043.65	88%	FIBER/ITS	FIBER TESTING	CITY COORDINATIONS		26-Jan
CITY OF MARICOPA: UPRR	T045801C	LPA-MARICOPA	CENTRAL	1	335	199	59%	\$7,920,000.00	\$934,739.80	12%	PED BRIDGE	DRILLED SHAFT INSTALLATION	BUILDING FORMS/ ELEVATOR FOUNDATIONS		26-May
PIMA FREEWAY (SR101L): PRINCESS DR-SHEA BLVD	F012301C	SR-101	CENTRAL	1	700	680	97%	\$108,141,707.00	\$102,092,221.69	94%	WIDENING	SB MAINLINE STRIPING & TCB REMOVAL, AESTHETIC PAINTING, SB MIL/PCP SLAB REPLACEMENT & SPALL REPAIR, 100% COMPLETION OF SLOPE PAVING AT CAP, 100% COMPLETION W/ ADA IMPROVEMENTS AT PIMA, RAINTREE, SHEA, FLW, AND CACTUS; AC WIDENING AT PIMA	NB FRONTAGE RD SLAB REPLACEMENT AND SPALL REPAIR, FINAL GRADING, LANDSCAPING, PUNCH LIST, IRRIGATION WALKTHROUGH	N/A	26-Jan
SANTAN FREEWAY (SR202L): VAL VISTA DR TO SR101L	F012401C	SR-202	CENTRAL	1	928	498	54%	\$199,498,998.00	\$111,805,439.63	56%	WIDENING	DRAINAGE PIPE/CATCH BASIN/MANHOLE INSTALLATION ON WB MCQUEEN RD TO COOPER RD RETAINING WALL FOOTING EXCAVATION ON SW 2524 RETAINING WALL PANAL CONSTRUCTION AT RW 2456+63 LT RETAINING WALL STRUCTURAL BACKFILL AT RW 2406+16 LT DECK POUR ON ARIZONA AVE WB L202 OP ABUTMENT CONSTRUCTION AT CONSOLIDATED CANAL ABUTMENT CONSTRUCTION AT LINDSAY ROAD BRIDGE FULL RAMP RECONSTRUCTION AT WB ALMA SCHOOL RD OFF RAMP BRIDGE DECK POUR ON WB L202 ARIZONA AVE BRIDGE OP	DRAINAGE PIPE/CATCH BASIN/MANHOLE INSTALLATION ON WB ALMA SCHOOL RD TO DOBSON RD, WB GILBERT MAINLINE, WB WN TO PRICE RD, WB COOPER TO MCQUEEN RDS WALL DEMO AT CW 2486+59 LT RETAINING WALL FOOTING CONSTRUCTION ON SW 2524 RETAINING WALL PANAL CONSTRUCTION AT CONSOLIDATED CANAL MSE, MSE-RW-CW 2419+56 LT STRUCTURAL BACKFILL AT RW 2258+60 RT, RW 2456+63 LT INSTALL WALL HANDRAIL AT RW 2456+50 RT, RW 2406+16 LT FULL RAMP RECONSTRUCTION AT EB L202 ALMA SCHOOL RD ON RAMP, EB L202 ARIZONA AVE OFF RAMP, WB L202 ALMA SCHOOL RD ON RAMP COLUMN/PIER CONSTRUCTION AT CONSOLIDATED CANAL FALSEWORK AT LINDSAY ROAD BRIDGE APPROACH SLAB CONSTRUCTION ON ARIZONA AVE OP COLUMN CONSTRUCTION ON UPRR EB SR202L BRIDGE APPROACH SLAB CONSTRUCTION ON UPRR WB SR202L BRIDGE	LONG TERM CLOSURE EB L202 ALMA SCHOOL RD ON RAMP 9/23/25 TO 12/4/25 LONG TERM RIGHT LANE RESTRICTION ON WB L202 FROM W-N RAMP TO PRICE RD FF RAMP 9/29/25 TO 1/9/25 LONG TERM CLOSURE EB L202 ARIZONA AVE OFF RAMP 10/10/25 TO 12/8/25 LONG TERM CLOSURE WB L202 ALMA SCHOOL RD ON RAMP 11/17/25 TO 1/16/26	27-Feb
I-10: BRIDGES OVER THE GLA RIVER	F027001C	I-10	CENTRAL	1	830	572	69%	\$50,999,971.90	\$37,289,824.64	73%	BRIDGE REPLACEMENT	WB I-10 BRIDGE DECK PLACEMENT SPANS 1-4, DECK REBAR BOTTOM MAT SPANS 5-9, AB GRADE WB I-10 NORTH & SOUTH OF BRIDGE	PROJECT FLOODING - SITE RESTORATION, FORM DECK & INSTALL REBAR, PHASE 2 WB I-10 INTERMEDIATE & EXPANSION DIAPHRAGMS, A/C NORTH & SOUTH OF BRIDGE, WB I-10 CURB/GUTTER, WB I-10 CATCH BASINS & SPILLWAYS	WB I-10 MEDIAN CROSSOVER DETOUR - 4/10/2025-2/15/2026	26-Sep

District Construction Report - December 2025

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT					
AGUA FRIA HWY (SR101): 75TH AVE TO I-17	F031601C	SR-101	CENTRAL	1	910	435	48%	\$139,565,000.00	\$76,667,963.00	55%	WIDENING	PLACE PCCP, WIDEN AND SEAL JOINTS ,SHOULDER BACKING, CONSTRUCT SLIP FORM BARRIER, DIG CATCH BASINS TO GRADE, FINEGRADE SUBGRADE, PLACE FINISH AGGREGATE BASE CLASS 2 ,FPS B/O, DIAPH, AND BACKWALLS (51ST WB) , POUR DECK (51ST WB) ,POUR DECK (51ST EB, POUR DECK (31ST EB, REBAR DECK (31ST WB)	CONSTRUCT TOEDOWN, DLB STORMDRAIN PIPE, F/S CATCH BASIN BOTTOMS, CONSTRUCT HAND FORM BARRIERS, SHOULDER BACKING, CONSTRUCT SLIP FORM BARRIER, 58SPPLACE CONCRETE CURB, PLACE PCCP, CONSTRUCT SLIP FORM BARRIER, PLACE CONCRETE CURB, DOWELS / PREP FOR PCCP, REMOVE PIPE, POST TENSION AND GROUT GIRDERS, POUR DECK (31ST WB)	NO LONG TERM CLOSURES	27-Mar
MARICOPA COUNTY: SOSSAMAN RD TO MERIDIAN DR	F036101C	US-60X	CENTRAL	1	750	663	88%	\$38,549,000.00	\$32,365,057.23	84%	RDWY RECONSTRUCTION	SIDEWALK CONSTRUCTION 90% COMPLETE DRIVEWAY CONSTRUCTION 80% COMPLETE PIPE CONSTRUCTION 99% COMPLETE LIGHTING AND SIGNAL POLE CONSTRUCTION 45% COMPLETE	ASPHALT PAVING FROM ELLSWORTH TO MERIDIAN DRIVEWAY CONSTRUCTION WEST OF LOOP 202	EB US 60X REDUCED TO ONE LANE WB US 60X REDUCED TO ONE LANE	26-May
PHOENIX - CORDES JCT HWY (I-17): SR74 TO ANTHEM WAY	F055401C	I-17	CENTRAL	1	240	177	74%	\$15,077,777.00	\$10,029,997.01	67%	PAVEMENT PRES	SMA PAVING	100% COMPLETION OF NB & SB ML SMA PAVING, 100% COMPLETION ON ATTENUATOR REPLACEMENT, 100% COMPLETION OF ELECTRICAL WORK, 100% COMPLETION OF GUARDRAIL REMOVE & REPLACE	NIGHTLY LANE CLOSURES	26-Jan
VARIOUS - PUMP STATION CONNECTIVITY	F058701C	VARIOUS	CENTRAL	1	310	353	114%	\$1,967,267.00	\$1,866,100.24	95%	PUMP STATIONS	TRENCHING CONDUIT PLACEMENT, MISC WORK IN PUMP STATIONS	TRENCHING CONDUIT PLACEMENT, MISC WORK IN PUMP STATIONS	N/A	25-Dec
PHOENIX-GLOBE HWY (US60): L202-GOLDFIELD	F073001C	US-60	CENTRAL	1	180	171	95%	\$669,942.00	\$516,002.15	77%	LIGHTING	LED CONVERSIONS	LED CONVERSIONS	N/A	26-Jan
PIMA FREEWAY (SR101L): SR101L AT SR51	F073301C	SR-101	CENTRAL	1	245	101	41%	\$3,585,533.00	\$2,189,489.45	61%	RAMP WIDENING	BLUETOP ABC ,METAL HANDRAIL,SET MESSAGE BOARDS FOR CLOSURE ,FINISH ABC,BORROW FROM RETENTION/FILLSHOULDER ,INSTALL DOWELS,POUR PCCP ,GRADE SHOULDER/DIG TOE DOWN	GREAD GORE , GRADE TOE DOWN, REPLACE ATTENUATOR, FORM/ POUR GORE, GRADE HALF BARRIER, DIG TOE DOWN FOOTING,INSTALL REBAR,	NO LONG TERM CLOSURES	26-Apr
BOB STUMP MEMORIAL PARKWAY (SR303L): PEORIA AVE TO SONORAN DESERT DR	F074201C	SR-303	CENTRAL	1	250	45	18%	\$828,013.64	\$0.00	0%	LIGHTING	MATERIAL PROCUREMENT	MATERIAL PROCUREMENT		26-Jun
PRICE FWY (SR101): SR202 TI US60	F074401C	SR-202	CENTRAL	1	295	108	37%	\$595,141.35	\$14,411.77	2%	LIGHTING	MATERIAL PROCUREMENT	MATERIAL PROCUREMENT		26-Apr
EHRENBERG-PHOENIX HIGHWAY (I-10): VERRADO WAY TO 99TH AVE	F074501C	I-10	CENTRAL	1	250	45	18%	\$1,340,986.36	\$0.00	0%	LIGHTING	MATERIAL PROCUREMENT	MATERIAL PROCUREMENT		26-Jun
SANTAN FREEWAY (SR202L): GUADALUPE TO SANTAN VILLAGE	F074601C	SR-202	CENTRAL	1	320	13600.00%	43%	\$402,500.28	\$106,782.86	27%	LIGHTING	MEDIAN/SHOULDER LED CONVERSIONS	SHOULDER LED CONVERSIONS		26-Aug
RED MOUNTAIN FWY (SR202L): MCCLINTOCK TO THOMAS	F074701C	SR-202	CENTRAL	1	295	10800%	37%	\$777,778.65	\$20,588.24	3%	LIGHTING	MATERIAL PROCUREMENT	MATERIAL PROCUREMENT		26-Apr
RED MOUNTAIN FWY (SR202L): VAL VISTA TO SOUTHERN	F074801C	SR-202	CENTRAL	1	320	13600%	43%	\$777,419.72	\$452,515.93	58%	LIGHTING	MEDIAN/SHOULDER LED CONVERSIONS	SHOULDER LED CONVERSIONS		26-Aug
I-10 INA ROAD TO RUTHRAUFF ROAD	H758301C	I10	SOUTHCENTRAL	2	1038	1013	98%	\$138,063,523	\$132,297,139	96%	WIDENING, BRIDGE, ITS	GEOFOAM OVER THE HOBAS LINE IS COMPLETE. EB ON-OFF RAMP AT SUNSET LINKS MSE WALLS COMPLETE.	I-10 WB ON-OFF RAMP/MSE WALLS AND EARTH FILL AT SUNSET RD, AREAS ALONG EB/WB I-10 OUTSIDE GUTTER, PCCP, CANTILEVER SIGN STRUCTURES, SIGNS, LANDSCAPING.	SHIFT LANES INTO FINAL CONFIGURATION ON I-10 EB AND WB FROM INA RD TO RILLITO RIVER. SUNSET LINKS ON/OFF RAMP WILL REMAIN CLOSED.	25-Mar
SUNSET LINKS ROAD, SANTA CRUZ RIVER TO RIVER ROAD	T032701C	LOCAL	SOUTHCENTRAL	2	1038	1013	98%	\$32,925,374	\$22,853,998	69%	BRIDGE, NEW ROADWAY	DECK POUR ON THE SUNSET LINKS RD/RILLITO CREEK BRIDGE COMPLETE. STEEL GIRDERS ON SUNSET LINKS RD OVER UPRR INSTALLED.	ABUTMENT FILLS/CONSTRUCTION, UPRR BRIDGE DECK, WIRE-FACED MSE WALLS, AC & PCCP PAVING, RIVER RD IMPROVEMENTS ON-GOING	NONE	25-Mar
KITT PEAK MP 0-12 (SR 386)	F064001C	SR 386 MP 0-12	SOUTHCENTRAL	2	145	120	83%	\$3,352,021	\$3,042,636	91%	ROCK FALL MITIGATION AND OTHER SAFETY IMPROVEMENTS	FINAL ACCEPTANCE	FINAL ACCEPTANCE		25-Apr
DOVE MOUNTAIN BLVD. - TRAFFIC SIGNAL	T034201C	LOCAL	SOUTHCENTRAL	2	190	114	60%	\$790,000	\$424,104	54%	NEW TRAFFIC SIGNAL	LOOP DETECTORS, CABINET AND POLE FOUNDATIONS	POLE INSTALLATION, STRIPING, SIGNAGE	DAYTIME RESTRICTIONS ON TRAVEL LANES	25-Oct
TRACY - BIA 132 (MP 80-90) PAVE, REHAB.	F054901C	SR 86	SOUTHCENTRAL	2	160	138	86%	\$8,888,889	\$8,484,884	95%	PAVEMENT REHAB	PROJECT IS SUBSTANTIALLY COMPLETE AS FOR 5/20/25		NONE	25-May
JCT I-10 - RIVER ROAD	F024801C	SR 77 MP68	SOUTHCENTRAL	2	750	1196	159%	\$13,282,589	\$13,071,024	98%	PAVEMENT PRESERVATION	FINAL ACCEPTANCE	FINAL ACCEPTANCE		25-Jul

District Construction Report - December 2025

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT					
RIVER ROAD - CALLE CONCORDIA	H891901C	SR 77 MP 89	SOUTHCENTRAL	2	750	1196	159%	\$32,691,715	\$33,114,118	101%	PAVEMENT PRESERVATION	FINAL ACCEPTANCE	FINAL ACCEPTANCE		25-Jul
SR 287/SR 79B ROUNDABOUT	S204101C	SR 287/79	SOUTHCENTRAL	2	353	352	100%	\$6,469,512	\$6,278,969	97%	NEW DOUBLE ROUNDABOUT	ALL CONTRACT WORK COMPLETE		NONE	25-Mar
I-10: I-8 TO SR 87 (MP. 200-209) - PVM.T. PRES.	F066401C	I-10	SOUTHCENTRAL	2	105	165	157%	\$7,745,874	\$7,793,956	101%	PAVEMENT PRESERVATION	PROJECT CLOSED OUT			25-Jul
SR-187 - SR-387 TO SR-87	F064101C	SR-187	SOUTHCENTRAL	2	125	12	10%	\$9,831,499	\$0	0%	SHOULDER WIDENING AND PAVEMENT PRESERVATION, ADD 2 TURN LANES.	NONE	SURVEY, CLEARING AND GRUBBING, DEMO CANAL BRIDGE BARRIER	SINGLE LANE CLOSURES UPCOMING WITH FLAGGERS.	25-Mar
COCHISE RAILROAD OVERPASS	F038301C	US 191 MP 62 TO 63	SOUTHEAST	3	550	0	0%	\$22,402,478.00	\$0.00	0%	BRIDGE REPLACEMENT	PARTNERING, PRECONSTRUCTION MEETINGS, SUBMITALS	TRAFFIC PREWARNERNG SIGNS	NONE	28-Mar
PATAGONIA HWY (SR 82): MORELY AVE. TO ROYAL RD.	T035701C	SR 82	SOUTHCENTRAL	3	110	78	71%	\$840,842	\$746,764	89%	NEW MUP	FINAL ACCEPTANCE	FINAL ACCEPTANCE		25-Jan
SKOUSEN AT SR 87 (SR87)	F052101C	SR 87	SOUTHCENTRAL	4	246	234	95%	\$3,119,194	\$2,953,368	95%	NEW TRAFFIC SIGNAL AND TURN LANES	FINAL ACCEPTANCE	FINAL ACCEPTANCE		25-Mar
SR 87-PAVEMENT REHAB/ADA UPGRADES	F057201C	SR 87, MP 250-255.1	NORTHCENTRAL	4	252	61	24%	\$12,233,415	\$3,331,192	27%	PAVEMENT PRESERVATION	PARTNERING/PRECON	ADA/SIDEWALK UPGRADES	WINTER SHUTDOWN	26-Sep
QUEEN CREEK BRIDGE	H856601C	US60 / MP 227.7	SOUTHEAST	4	884	470	53%	\$48,500,950.00	\$21,060,199.00	43%	BRIDGE	CONTINUE WITH PIONEERING FOR WB ROADWAY CUT; CONTINUE WITH THE WORK PAD CONSTRUCTION IN QUEEN CREEK; CONSTRUCTION OF THE NORTH ACCESS ROAD; CONTINUE WITH PIER 3 / ABUTMENT 2 / RETAINING WALL #1 / RETAINING WALL #2 ACCESS ROAD CONSTRUCTION; CONTINUE CONSTRUCTION OF THE WB ROADWAY CUT; CONTINUE WITH PIER 2 ACCESS ROAD; START EXCAVATION FOR PIER 2; BEGIN SHORING INSTALLATION IN THE AREA OF PIER 3 / ABUTMENT 2 / RETAINING WALL #1 / RETAINING WALL #2, PIER 2 SHORING; SHORING INSTALLATION IN THE AREA OF PIER 3 / RETAINING WALL #2/ PIER 4 / ABUTMENT 2. START CONSTRUCTION OF THE EB (SOUTH) ROADWAY CUT; PIER 3 AND PIER 2 DRILLED SHAFTS; TUNNEL REPAIRS. PIER 4 DRILLED SHAFT, PIER 2 DRILLED SHAFT CAP. CONSTRUCTION OF THE EASTBOUND AND WESTBOUND ROADWAY CUTS.	ROCK EXCAVATION FOR ABUTMENT 1, ROCKFALL BARRIER (WESTBOUND); CONTINUE WITH CONSTRUCTION OF PIER 2, START CONSTRUCTION OF ABUTMENT 1 SPREAD FOOTING.	INTERMITTENT DAYTIME LANE RESTRICTIONS. FULL CLOSURES OF US 60 SCHEDULED ON TUE,/WED,/TH. BETWEEN THE HOURS OF 9AM AND 2PM AS NEEDED.	28-Jan
WATERFALL CANYON BRIDGE	F031501C	US60 / MP 229.5	SOUTHEAST	4	884	470	53%	\$4,895,177.00	\$1,471,766.00	30%	BRIDGE	ACCESS ROAD TO BOTTOM OF THE WASH. DEMO CONCRETE UNDERNEATH EXISTING STRUCTURE. BOX CULVERT CUT OFF WALLS AND FLOOR - CONCRETE POURS, BOX CULVERT WALLS. BOX CULVERT TOPS.	PREPARATION FOR INJECTION GROUTING	LANE CLOSURE WITH CONCRETE BARRIER. ONE LANE OPEN EACH DIRECTION.	28-Jan
W SANTEE ST TO US 70	F06461C	US 60 MP 250	SOUTHEAST	4	130	78	60%	\$4,689,300.00	\$1,168,502.00	25%	PAVEMENT	SIDEWALK REPAIRS AND RAMP REPLACEMENTS: BRIDGE DECK TREATMENTS.	PAVING OF McMillen Wash Bridge AND PINAL CREEK BRIDGE (#1785).	DAY TIME LANE CLOSURES.	26-Feb
REAY LANE TO 8TH ST	F064701C	US 70 MP 335 TO 340	SOUTHEAST	4	220	73	33%	\$9,594,288.00	\$1,093,315.00	11%	PAVEMENT	PARTNERING, STARTED CONCRETE FLAT WORK.	CONTINUE CONCRETE WORK, SIDEWALKS AND RAMP.	NONE	26-Jul
COUNTY RD 220 TO YELLOWJACKET	F061901C	US 70 MP 287 TO 288	SOUTHEAST	4	170	91	54%	\$3,540,965.00	\$1,585,813.00	45%	PASSING LANE	ROADWAY EXCAVATION, STRUCTURES, AGGREGATE BASE PLACEMENT.	GET READY TO PAVE.	NONE	26-Mar
MEDICINE WAY ROAD-MP 275.7	F069801C	US 70 MP274 TO 275.7	SOUTHEAST	4	170	30	18%	\$3,446,236.00	\$265,635.67	8%	PASSING LANE	PARTNERING, PRECONSTRUCTION MEETINGS, SUBMITALS	CLEARING AND GRUBBING	SHOULDER CLOSURE	26-Jun
TOWNSEND DRAINAGE	F056801C	US 89 MP 423	NORTHCENTRAL	5	221	226	102%	\$11,872,634	\$12,605,307	106%	DRAINAGE	ALL CONTRACT WORK COMPLETE	POSSIBLE REPAIR OF DAMAGED CULVERTS AT MM 430	NONE	FIXED 11/7/25. CO#9 AND #10 ADJUSTED TO NOVEMBER 19.
WILLARD SPRINGS WILDLIFE OP	F075101C	I17 MP 327	NORTHCENTRAL	5	225	155	69%	\$15,821,930	\$11,062,065	70%	BRIDGE	GRS EAST AND WEST ABUTMENTS, 24 WILDLIFE ESCAPE RAMPS, CROSSOVER DETOURS, GIRDERS PLACED, DIAPHRAGMS POURED, DECK POURED AND CURED	LANDSCAPE WALLS, PARAPETS, FENCING (SPRING 2026)	PROJECT IS IN WINTER SHUTDOWN	26-Jul
I-40 TWO GUNS TO DENNISON	F057901C	I40 MP 229	NORTHCENTRAL	5	205	53	26%	\$26,445,000	\$10,467,302	40%	PAVEMENT PRESERVATION	416 SHOULDER, RAMP SMA	BRIDGE REPAIRS, SMA MAINLINE PAVING, GUARDRAIL, STRIPING (SPRING 2026) WINTER SHUTDOWN PLANNED DECEMBER 16	SINGLE LANE RESTRICTIONS AND RAMP CLOSURES	26-Jun

District Construction Report - December 2025

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT					
ASHFORK-FLAGSTAFF HWY (I-40)	F028101C	I-40(MP 185-MP195)	NORTHCENTRAL	5	344	52	15%	\$4,675,138	\$310,982	7%	ITS	A STOP WORK ORDER WAS ISSUED ON AUGUST 8TH AND IS STILL IN AFFECT	STOP WORK & LIKELY WINTER SHUTDOWN. CONTRACTOR TO PROPOSE MARCH 2026 START DATE.	NONE	26-Aug
CRESTVIEW TO JOY NEVIN	F054401C	SR 77 MP 358.88	NORTHEAST	5	75	75	100%	\$2,107,000.00	\$1,669,412.00	79%	PAVEMENT REHABILITATION	ORIGINAL CONTRACT CONCRETE WORK, SMA	BOX CULVERTS WILL BE A SEPERATE PROJECT, INTERSECTION PAVING AND FINAL STRIPING	NONE	25-Dec
SR 73 & SR 260 INTERSECTION	F057401C	SR 73 MP 357	NORTHEAST	5	150	109	73%	\$1,751,515.56	\$1,852,772.70	106%	SYSTEM ENHANCEMENTS	SUBSTANTIALLY COMPLETE 8/22/2025	PROJECT CLOSEOUT	NONE	25-Sep
I-40 STR 1364 & 1365 @ 8TH AVE IN H	F042301C	I 40 MP 286	NORTHEAST	5	93	85	91%	\$1,645,722.00	\$1,910,452.32	116%	MAJOR BRIDGE REHABILITATION	SUBSTANTIALLY COMPLETE 8/2025	PROJECT CLOSEOUT	NONE	25-Dec
ALLENTOWN TI UP	F031901C	MP 351	NORTHEAST	5	140	156	111%	\$7,800,223.55	\$7,110,309.50	91%	MAJOR BRIDGE REHABILITATION	DRILLED SHAFTS, PIERS, ABUTMENT CAPS, BRIDGE DEMO, PLACING ABUTMENT CAPS	BRIDGE DECK REPAIRS, FINAL STRIPE AND SAWGROOVING	MEDIAN AND SHOULDER CLOSURES, CROSS STREET FULL CLOSURE	26-Jan
DENNEHOTSO	F055101C	US160 MP 416 TO MP 440	NORTHEAST	5	202	162	80%	\$19,771,771.00	\$19,740,951.99	100%	PAVEMENT PRES	PAVING, TEMPORARY STRIPING, CHIP SEAL, BARRIER, GUARDRAIL,	TURN OUTS, CHIP SEAL PERMANENT STRIPING	WINTER SHUTDOWN	26-Sep
PHOENIX PARK WASH TO SR 77	F069401C	SR 377 MP 13 TO SR 77	NORTHEAST	5	80	81	101%	\$7,294,000.00	\$6,923,204.15	95%	PAVEMENT PRES	SUBSTANTIALLY COMPLETE (10/16/2025)	PROJECT CLOSEOUT	NONE	25-Oct
SHOULDER WIDENING US 163	F066201C	US 163 MP 404 TO MP 406	NORTHEAST	5	100	93	93%	\$3,137,000.00	\$3,137,000.00	100%	SYSTEM ENHANCEMENTS	SUBSTANTIALLY COMPLETE (09/05/2025)	PROJECT CLOSEOUT	NONE	25-Sep
SUMMIT TO CROSS CANYON	F069301C	SR 264 MP 459 TO MP 465	NORTHEAST	5	65	63	97%	3,180,244.00	\$3,180,244.00	100%	PAVEMENT PRES	SUBSTANTIALLY COMPLETE (9/17/2025)	PROJECT CLOSEOUT	NONE	25-Oct
SHOW LOW - SPRINGERVILLE EAST HIGHWAY PAVEMENT REHAB	F059801C	US 60 MP 352 TO 369	NORTHEAST	5	125	131	105%	\$9,517,418.00	\$6,949,902.50	73%	PAVEMENT PRES	MAIN LINE PAVING, MISC PAVING, PIPE EXTENSIONS, HEADWALLS, GUARDRAIL	SEEDING; DETECTOR LOOPS, CHIP SEAL & FINAL STRIPING NEXT YEAR	ROADWAY REDUCED TO ONE LANE WITH FLAGGERS DURING WORKING HOURS.	26-Aug
SHOW LOW - SPRINGERVILLE EAST HIGHWAY PASSING LANES	F061801C	US 60 MP 345 TO MP 347	NORTHEAST	5	115	87	76%	\$4,529,825.00	\$4,186,196.12	92%	WIDENING (PASSING LANES)	WATTLES, TCB PLACED, SUBGRADE, CULVERT EXTENSIONS, PAVING	CHIP SEAL, FINAL STRIPING	WINTER SHUTDOWN	26-Aug
TOWN OF EAGER - HAWK	T04677601C	MAIN ST - 6TH AVE EAGER AZ	NORTHEAST	5	305	129	42%	\$362,118.00	\$169.15	0%	SYSTEM ENHANCEMENTS		WAITING ON POLE DELIVERY	NONE	26-Jan
SYSTEM ENHANCEMENT (SAFETY)	T046701C	CR 5020 & US 180A & CR 2108	NORTHEAST	5	45	48	107%	\$176,080.00	\$0.00	0%	SYSTEM ENHANCEMENTS		POLE BASES AQUIRED EARLY WAITING ON ENVIRONMENTAL MONITORS	NONE	26-Dec
CITY OF SHOW LOW	T059101C	SR260, PINE OAKS TO FAWNBR	NORTHEAST	5	65	22	34%	\$1,239,831.40	\$265,521.21	21%	SYSTEM ENHANCEMENTS	CLEARING AND GRUBBING, AC REMOVAL, SURVEY, CURB AND GUTTER, EARTHWORK	CONCRETE AND ASPHALT SIDEWALK, PAVING, HANDRAIL	SHOULDERS CLOSED, SINGLE LANE RESTRICTIONS	26-Jun
PERKINS VALLEY TI	F064501C	PERKINS VALLEY TI UP 1776	NORTHEAST	5	350	22	6%	\$6,969,542.61	\$31,322.00	0%	MAJOR BRIDGE REHABILITATION		DRILLED SHAFTS	MEDIAN AND SHOULDER CLOSURES, CROSS STREET FULL CLOSURE	26-Oct
TIRE ANOMALY SYSTEM	F059401C	SANDER & TOPOCK POE	NORTHEAST	5	105	79	75%	\$356,517.50	\$339,084.35	95%	TIRE ANOMALY SYSTEM INSTALLATION	SYSTEM INSTILLATION IN TOPOCK AND SANDERS	SUBSTANTAIL COMPLETION	NONE	26-Jan
NAVAJO COUNTY	T053801C	JOSEPH CITY	NORTHEAST	5	70	63	90%	\$1,422,222.00	\$1,497,319.72	105%	SYSTEM ENHANCEMENTS	CONCRETE SIDEWALK	ADDITIONAL WORK AT COUNTY REQUEST	WINTER SHUTDOWN	26-Jul
LITTLE COLORADO BRIDGE REHAB	F069701C	I 40 MP 388	NORTHEAST	5	65	0	0%	\$2,371,881.00	\$0.00	0%	BRIDGE REHAB			WINTER SHUTDOWN	26-Aug
I-17 MCGUIREVILLE WIM SENSORS	F072201C	I-17, MP 296-298.3	NORTHCENTRAL	6	125	68	54%	\$846,840	\$199,395	24%	ITS	PAVEMENT REHAB	INSTALLATION OF WIM SYSTEM	DAILY LANE CLOSURES	26-Jan
CITY OF COTTONWOOD-MAIN ST	T055201C	MAIN ST (10TH ST TO SR 89A)	NORTHCENTRAL	6	85	25	29%	\$1,013,658.00	\$711,990.00	70%	ADA	PARTNERING/PRECON	ADA/SIDEWALK UPGRADES	DAILY LANE CLOSURES	26-Feb
YUMA COUNTY	T037701C	YUMA COUNTY CO. 14TH ST AT AVE 4E	SOUTHWEST	6	125	77	62%	\$1,150,000.00	\$165,322.62	14%	SYSTEM ENHANCEMENT, SAFETY IMPROVEMENTS	DEMOLITION, SUBGRADE, CONDUIT, BORING, INSTALL ABC	POLE FOUNDATIONS, SUBGRADE WORK	NONE	26-Mar
CITY OF YUMA	T041001C	VARIOUS LOCATIONS PHBS	SOUTHWEST	6	221	20	9%	\$675,073.00	\$0.00	0%	SYSTEM ENHANCEMENT, SAFETY IMPROVEMENTS	SUBMITTALS, MATERIAL PROCUREMENT	SUBMITTALS, MATERIAL PROCUREMENT	NONE	26-Jun
CITY OF YUMA	T045501C	PEDESTRIAN HYBRID BEACONS	SOUTHWEST	6	226	35	15%	\$766,000.00	\$102.50	0%	SYSTEM ENHANCEMENT, SAFETY IMPROVEMENTS	SUBMITTALS, MATERIAL PROCUREMENT	SUBMITTALS, MATERIAL PROCUREMENT	NONE	26-Sep
SR 95 TYSON ST TO N. OF QUARTZSITE MP109.05-116	F059101C	QUARTZSITE - PARKER - TOPOCK HWY (SR 95)	SOUTHWEST	6	190	202	106%	\$7,897,036.65	\$8,931,016.66	113%	PAVEMENT REHABILITATION	PAVING PATCHES, PROJECT CLOSEOUT	PROJECT CLOSEOUT	NONE	26-Dec
NW OF BOUSE TO SE OF BOUSE	F063901C	JCT SR 95 - HOPE HWY SR 72	SOUTHWEST	6	185	70	38%	\$8,279,862.90	\$3,953,887.09	48%	PAVEMENT REHABILITATION	FORD WALLS, CATTLEGUARD, PAVING	PAVING, CATTLEGUARDS, FENCE, GABBION BASKETS	SHOULDER WORK, 12' WIDTH RESTRICTION	26-May
STATEWIDE RWIS	F067901C	STATEWIDE VARIOUS LOCATIONS	SOUTHWEST	6	300	0	0%	\$1,891,037.00	\$56,323.25	3%	UPGRADE ROAD WEATHER INFORMATION SYSTEM	MATERIAL PROCUREMENT UNTIL JAN. 2026	DRILL & POUR FOUNDATIONS, FENCE	NONE	26-Sep

District Construction Report - December 2025

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT					
STATEWIDE SIGN REPLACEMENT	F077101C	STATEWIDE VARIOUS PORTS OF ENTRY	SOUTHWEST	6	120	12	10%	\$1,444,444.00	\$112,191.69	8%	PORT OF ENTRY SIGN REPLACEMENT	DRILL & POUR SIGN FOUNDATIONS	FORM & POUR FOUNDATIONS, ORDER POSTS, SET POSTS & SIGN PANELS	NONE	26-Jun
I-40; E. KINGMAN TI OP WB BRIDGE #1358	F029501C	I-40; MP 52.84-53.28	NORTHWEST	6	Fixed Date	1004		\$8,563,137.57	\$8,630,854.17	101%	BRIDGE REHABILITATION	CONTRACT WORK COMPLETE	NONE	NONE	25-Nov
US 60; CENTENNIAL WASH BRIDGE	F029701C	US 60; MP 61.67-62.43	NORTHWEST	6	345	329	95%	\$13,707,564.30	\$13,946,124.43	102%	BRIDGE REPLACEMENT	DRILLED SHAFTS, COLUMNS, PIER CAPS, GIRDERS SET, DECK POURED, BARRIER WALL, GUARDRAIL, PHASE 3 PAVING, BRIDGE DECK, BARRIER WALL, GUARDRAIL, FINAL STRIPING	ALL WORK IS COMPLETE WITH THE EXCEPTION OF CORRECTING THE ROW FENCE LOCATION, A DRAINAGE MODIFICATION, AND SEEDING REPAIRS	NONE	26-Jan
US 93; SANCTUARY ROAD TO I-40	F055201C	I-40; MP 48.00-71.40	NORTHWEST	6	380	0	0%	\$41,781,775.48	\$0.00	0%	PAVEMENT PRESERVATION	AWARD 10/17/25 CONTRACT EXECUTED 10/25/25	PARTNERING / PRE CONSTRUCTION 12/16/25	NONE	27-May
I-40; HOLY MOSES WASH-RATTLESNAKE WASH	F058501C	I-40; MP 46.87-57.50	NORTHWEST	6	220	141	64%	\$25,252,525.25	\$8,448,473.54	33%	PAVEMENT PRESERVATION	FORCE ACCOUNT: DECK PREPARE FOR WB AND EB OF RATTLESNAKE BRIDGE. MILLING AND PAVING 416 AND SMA FROM MP 46 TO MP 51, BOTH DIRECTION	CONSTRUCT FOUNDATION FOR SIGN BRIDGE/CANTILEVEL STRUCTURE WINTER SHUTDOWN AFTER THAT	CLOSED TRAVEL LANE FOR DRILLING FOR FOUNDATION	26-Jul
US 93; KINGMAN POE TRUCK SCREENING	F058901C	US 93; MP 63.75-67.26	NORTHWEST	6	240	153	64%	\$2,268,611.73	\$1,410,137.96	62%	POE-INSTALL TRUCK SCREENING SENSORS	CONDUIT RUNS & PULL BOXES, MAJOR SIGN FOUNDATIONS, GUARDRAIL	PROJECT IS IN FULL PROJECT STOP WORK ORDER AS OF 07/09/25 PENDING RESUME WORK ORDER SUMMER 2026 POST F055201C COMPLETION	NONE	26-Dec
US 93; MP 172-MOORE RANCH ROAD	F059201C	US 93; MP 172.00-185.00	NORTHWEST	6	170	94	55%	\$15,897,676.43	\$9,586,133.77	60%	PAVEMENT PRESERVATION	PARTNERING AND PRECONSTRUCTION, CMP FES REPAIRS,	GUARDRAIL, FENCING, CULVERT REPAIRS, SMA PAVING, BRIDGE DECK REPAIRS,	US93 BRIDGE OVER SR71 WILL BE CLOSED DEC. 8TH FOR 12 DAYS TO COMPLETE DECK REPAIRS AND BRIDGE APPROACHES. OFF-AND ON RAMP WILL BE SIGNALIZED FOR US93 THROUGH TRAFFIC.	26-Feb
US 93; CANE SPRINGS	F060101C	US 93; MP 105.99-109.42	NORTHWEST	6	560	225	40%	\$48,750,981.10	\$28,840,000.26	59%	ROADWAY WIDENING	PHASE 1 BOX CULVERTS, NB & SB BRIDGE SUB STRUCTURES, ALL GIRDERS SET IN PLACE, PHASE 1 CSA, SB BRIDGE DECK & BARRIER, PHASE 1 SB ROADWAY EXCAVATION/EMBANKMENT	SB AGGREGATE BASE NB BRIDGE SUPERSTRUCTURE SB SHOULDER CACTI REPLANTING & SEED PREP	NONE	27-Apr
SR69; LEE BOULEVARD TO WALKER ROAD	F063301C	SR 69; MP 292.58-293.43	NORTHWEST	6	100	60	60%	\$2,273,249.98	\$1,446,034.99	64%	THIRD LANE EXTENSION/RAISED MEDIAN	MEDIAN, WIDENING PAVING	MICROSEALING WILL NEED TO BE COMPLETED IN THE SPRING DUE TO NIGHTTIME TEMPERATURES	NONE	26-May
SR89; PAULDEN TO OLD HIGHWAY 89	F063501C	SR89; MP 337.70-338.81	NORTHWEST	6	100	82	82%	\$2,257,592.73	\$1,988,630.77	88%	LEFT TURN MEDIAN	FINAL STRIPING AND SIGNAGE	SEEDING	SPEED LIMIT REDUCED TO 45 MPH	25-Dec
US 93; OLDEUP HILLSIDE-N OF NOTHING	F064901C	US 93; MP 131.00-141.00	NORTHWEST	6	215	165	77%	\$22,414,689.35	\$15,538,039.75	69%	PAVEMENT REHABILITATION	PREWARNERS, BRIDGE CLOSURES	GUARDRAIL AND SMA PAVING ONGOING	NONE	26-Feb
MORRISTOWN-WICKENBURG	F068401C	US 60; MP 110.59-121.50	NORTHWEST	6	170	48	28%	\$4,930,930.00	\$1,767,278.53	36%	PAVEMENT REHABILITATION	MILLING AND PAVING	MILLING AND PAVING	SINGLE LANE CLOSURES IN EACH DIRECTION. MOSTLY DAY WORK SOME NIGHT WORK	26-May
WEST TONY AVENUE-WEST ROCKY POINT AVENUE	F069001C	US 93; MP 26.50-30.00	NORTHWEST	6	80	47	59%	\$1,879,227.00	\$1,079,196.45	57%	HSIP SAFETY-INTERSECTION IMPROVEM	PAVING AT ROCKY POINT AVE IS COMPLETE	NONE, WAITING FOR TEMPS FOR THERMOPLASTIC	NONE	26-Jan
I-40; FORT ROCK ROAD TO MARKHAM PASS WB	F073201C	I-40; MP 92.00-107.70	NORTHWEST	6	105	67	64%	\$8,044,142.00	\$5,549,325.93	69%	PAVEMENT LIFE EXTENSION	PARTNERING AND PRECONSTRUCTION, 409 PAVING OPERATIONS, LOOP DETECTORS	MICRO MILLING, MICRO-SEAL	NONE	26-Apr
US 60/US 93; WICKENBURG AREA	F074101C	US 60/US 93; MP 107.67-111.03	NORTHWEST	6	80	17	21%	\$579,062.20	\$292,496.22	51%	UPGRADE ADA RAMP, SIDEWALKS, DRIVEWAYS	PARTNERING AND PRECON	ADA RAMP AND DRIVEWAY WORK	SINGLE LANE CLOSURES, DAY WORK	26-Feb
I-17; SUNSET POINT TO SR 69	F075801C	I-17; MP 252.00-262.00	NORTHWEST	6	125	0	0%	\$6,514,571.84	\$166.26	0%	PAVEMENT REHABILITATION	PARTNERING/PRECON	WINTER SHUTDOWN UNTIL NIGHTTIME TEMPERATURES CONDUCIVE FOR SMA PAVING	NONE	26-Jul
I-17; ANTHEM WAY TO SUNSET POINT	H680001C	I-17; MP 229	NORTHWEST	6	1665	1475	89%	\$362,077,500.00	\$433,835,640.98	120%	ROADWAY WIDENING/FLEX LANES	STRUCTURES, PAVING, ITS WORK, FLEX LANES, FLEX LANES SYSTEM TESTING	SUBSTANTIAL COMPLETION 09/15/2025	NONE	25-Dec
I-40; RANCHO SANTA FE PARKWAY TI	H681401C	I-40; MP 55.85-57.27	NORTHWEST	6	390	239	61%	\$43,950,204.76	\$24,623,717.50	56%	TI IMPROVEMENTS	WB DETOUR COMPLETE	CONSTRUCTING ABUTMENTS, PIERS AND PIER CAPS FOR RANCHO SANTA FE BRIDGES	NO MAJOR TRAFFIC CHANGES, PUBLIC WILL CONTINUE TO USE DETOURS	26-Apr
I-40/US 93; WEST KINGMAN TI	H799301C	I-40; MP 48.87-48.92 & 49.30-51.56/ US 93; MP 69.36-71.16	NORTHWEST	6	660	391	59%	\$106,543,210.00	\$57,658,854.43	54%	SYSTEM TO SYSTEM INTERCHANGE	CLACK CANYON BRIDGE, RIGHT OF WAY FENCING, PIPE EXTENSIONS UNDER EB-I40, OP TUNNEL BOX STRUCTURES FOR BEALE & FORT BEALE STREETS, THE HOLY MOSES WASH DOUBBLE BARREL CULVERT, WB I-40 SOUND WALL, SE BRIDGE SPANS 5, 6, 7, & THE STRADDLE BENT OVER EB I-40. RAMP D FOR SB US93 TRAFFIC TO BEALE STREET IS PAVED.	SOUTH US93 TO EAST (SE) BRIDGE OVER EB I-40, RETAINING WALL ALONG HOLY MOSES, I-40 WIDENING IN THE MEDIAN STOCKTON HILL TO WHITE CLIFFS, SOUND WALL EB, WEST TO NORTH & SOUTH TO EAST RAMP EXCAVATION, TRAFFIC SWITCH OF SB US93 ONTO RAMP D.	SB US93 ONTO NEW RAMP D & NB US93 ONTO OLD SB US93. (BY THANKSGIVING)	27-Jan

District Construction Report - December 2025

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT					
SR69; PRESCOTT LAKES PARKWAY TO HEATHER HEIGHTS	H873901C	SR69; MP 293.80-296.00	NORTHWEST	6	192	249	130%	\$9,792,000.00	\$9,426,996.12	96%	ROADWAY WIDENING	FINAL STRIPING AND PUNCHLIST	NONE	NONE	25-Nov
NORTHERN AVE-STOCKTON HILL RD	T027201C	MOHAVE COUNTY	NORTHWEST	6	266	212	80%	\$5,848,154.75	\$6,419,541.74	110%	HSIP SAFETY-SIDEWALKS,BIKE LANES,SIGNAL	PAVING AC FOR NEW BIKE LANE INSTALL NEW CAMERAS AND V21 HARDWARE COMPLETED THE PUNCH LIST FOR SIDEWALK	TESTING V21 SYSTEM	CLOSE LANES FOR TESTING PURPOSE OCCASIONALLY	26-Feb
CITY OF LAKE HAVASU; MCCULLOCH BLVD AND JAMAICA BLVD	T039901C	CITY OF LAKE HAVASU	NORTHWEST	6	270	237	88%	\$1,252,101.40	\$985,553.40	79%	HSIP SAFETY-INSTALL TRAFFIC SIGNAL	COMPLETE SIDEWALK, ADA RAMPS COMPLETE TRAFFIC SIGNAL COMPLETE MICRO SEAL	WATERBORNE - TYPE 2 PAVEMENT MARKING ON 12/3 REWORK FOR TRAFFIC SIGNAL: PRE-EMISSION SYSTEM	TRAFFIC 4-WAY STOP SIGN AT NIGHT TIME	25-Dec
YAVAPAI COUNTY; WASH BRIDGE AT WALNUT GROVE ROAD	T041401C	YAVAPAI COUNTY	NORTHWEST	6	180	6	3%	\$1,032,972.60	\$343.07	0%	BRIDGE REPLACEMENT	PARTNERING/PRECON	TRAFFIC CONTROL SET UP	NONE	26-Aug
LHC; VARIOUS LOCATIONS	T043501C	LAKE HAVASU	NORTHWEST	6	100	26	26%	\$544,444.00	\$188,922.15	35%	INSTALL SPEED FEEDBACK SIGNS	PARTNERING ON 10/22/25	WORK WILL START JANUARY 2026	NONE	26-Mar
PIERCE FERRY ROAD, US 93- LLOYD STREET	T046101C	MOHAVE COUNTY	NORTHWEST	6	55	44	80%	\$341,807.00	\$197,150.08	58%	HSIP SAFETY-RUMBLE STRIPS	RUMBLESTRIP AND PAINT STRIPE	THERMO AND RPMS WAITING FOR TEMPERATURE	NONE	25-Dec
MOHAVE COUNTY; VARIOUS LOCATIONS	T050001C	MOHAVE COUNTY	NORTHWEST	6	220	67	30%	\$913,270.25	\$30,331.81	3%	INSTALL ITS	PARTNERING/PRECON	INSTALLING FOUNDATIONS AND SIGN APPARATUS	SHOULDER CLOSURES	26-Jul
YAVAPAI COUNTY - CORNVILLE/TISSAW ROUNDABOUT	T048901C	CORVILLE RD ROUNDABOUT	NORTHCENTRAL	6	185	0	0%	\$4,211,417.00	0	0%	NEW ROUNDABOUT	NONE	PARTNERING/PRECON	NONE	26-Oct
I-40 & I-17 VARIOUS LOCATIONS/CAPACITY ADD	F0696 02C	CHRISTENSEN, PARKS, SUNSET, HAVILAND	NORTHCENTRAL	1 & 5 & 6	548	341	62%	\$20,314,726	\$15,607,620	77%	PARKING EXPANSION	GMP 1 WORK COMPLETE. GMP 2 WORK AT SUNSET POINT & HAVILAND REST AREA DRIVEWAY/PARKING LOT EXPANSION, ELECTRICAL, DRAINAGE WORK. GMP 3 WORK AT PARKS & CHRISTIANSEN/TREE REMOVAL/ELECTRICAL /PAVING/BUILDING WORK.	GMP 2 WORK AT SUNSET POINT & HAVILAND REST AREA SIDEWALK/LIGHT POLES/STRIPE. GMP 3 WORK AT PARKS & CHRISTIANSEN/RAMADA WORK/ELECTRICAL PAVING/BUILDING WORK/WALL WORK/SIDEWALK/STRIPE/SEED.	NONE	26-Jan
I-40 & I-17 VARIOUS LOCATIONS	F069601C	I-17 (SUNSET PT., CHRISTENSEN) I-40 (PARKS, HAVILAND)	NORTHCENTRAL	1 & 5 & 6	590	590	100%	\$1,741,420	\$1,666,805	96%	PARKING EXPANSION	DESIGNING EACH REST AREA BASED ON CONCEPTS. GMP-3 PARKS & CHRISTENSEN & GMP 2 HAVILAND & PARKS. FINAL DESIGN GMP 3-CHRISTENSEN, PARKS	NONE	NONE	25-Aug
VARIOUS LOCATIONS - FLAGSTAFF AREA	F062301C	I-40, I-17 AND CITY OF FLAGSTAFF	NORTHCENTRAL	1 & 5 & 6	120	0	0%	\$1,072,320	\$0	0%	LIGHTING	CURRENTLY PLANNING THE PARTNERING AND PRECON	NONE	NONE	26-May
KM 0 - KM 102 ITS TRAFFIC INFRASTRUCTURE	F0514 01C	I-19	SOUTHCENTRAL	2 & 3	364	289	79%	\$6,194,028	\$3,607,445	58%	NEW DMS AND CCTV	MOST FOUNDATIONS AND CONDUIT RUNS COMPLETED NORTH OF PIMA MINE ROAD	SETTING DMS POLES AND BOARDS AND CCTV POLES.	DAYTIME AND NIGHTTIME LANE CLOSURES AS NEEDED, SHOULDER CLOSURES.	25-Dec
I-19 REST AREA SENSORS	F060201C	I-10	SOUTHCENTRAL	2 & 3	155	107	69%	\$331,700	\$228,873	69%	UPGRADE WIM SENSORS	ALL SENSOR EQUIPMENT HAS BEEN INSTALLED.	TESTING BY ADOT ECD WILL BE CONDUCTED 10/3/2025 AND IS THE LAST REMAINING ITEM SHOULD ALL TESTS PASS.	NONE	25-Oct
SR 260 SHOULDER WIDENING	H824501C	SR260 MP 282 - 304	NORTHCENTRAL	4 & 5	515	587	114%	\$24,983,210	\$24,036,519	96%	SHOULDER WIDENING	ALL CONTRACT WORK	PUNCHLIST AND CHANGE ORDER WORK	DAILY LANE CLOSURES	25-Dec
TOPOCK KINGMAN-ASHFORK KINGMAN	F049901C	I-40 MP 0.1 to MP 201.4	NORTHCENTRAL	5 & 6	640	387	60%	\$55,566,794	\$39,669,531	71%	ITS	PULLBOX, CONDUIT INSTALLATIONS BETWEEN MP 44-0. AND MP 201.4 - 93 INCLUDING ALL BRIDGE CONDUIT	SEGMENT 3 (MP 53 - 93) CONDUIT INSTALLATION/MICROTRENCHING; SEGMENT 4, 5 AND 6 TIE-INS AND PROOFING/REPAIRS	LANE AND/OR SHOULDER RESTRICTIONS IN SEGMENTS 3, 4, 5 AND 6	26-Jun
		TOTALS			26,376	16,329	62%	\$1,689,481,469	\$1,228,155,602	73%					