

District Construction Report - January 2024

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
CITY OF APACHE JUNCTION: IDAHO RD - SUPERSTITION BLVD	T023701C	LPA- APACHE JUNCTION	CENTRAL	1	140	23400%	167%	\$2,125,287.59	\$1,989,039.28	94%	DRAINAGE, CONCRETE FLATWORK, PAVING, STREET LIGHTING, STRIPING,	FINAL ACCEPTANCE, CLOSEOUT	NONE	24-Jan
CITY OF BUCKEYE: YUMA RD AND VERRADO WAY	T025601C	LPA-BUCKEYE	CENTRAL	1	530	15000%	28%	\$986,969.00	\$82,958.28	8%	PREOCUREMENT OF MATERIALS	PROCUREMENT OF MATERIALS	N/A	24-Dec
CTR062241- DYSART ROAD ARID PROJECT	T026701P	LPA-AVONDALE	CENTRAL	1	365	26700%	73%	\$472,192.00	\$45,033.35	9.54%	CITY INSTALLATIONS	CITY INSTALLATIONS	N/A	24-Oct
CITYWIDE GLENDALE	T027601P	LPA-GLENDALE	CENTRAL	1	365	36800%	101%	\$534,985.00	\$580,993.71	109%	COMPLETED, WORKING ON CLOSEOUT	CLOSEOUT	N/A	22-Oct
CITY OF SURPRISE	T027901P	LPA-SURPRISE	CENTRAL	1	365	22000%	60%	\$578,000.00	\$0.00	0%	VENDOR WORKING ON VEHICLE INTEGRATION	VEHICLE INTEGRATION AND TESTING	N/A	24-Jun
CITY OF PEORIA; STADIUM TRAIL-73RD AVE TO 83RD AVE	T028301C	LPA-PEORIA	CENTRAL	1	190	8500%	45%	\$2,953,610.30	\$48,095.98	2%	FINAL GRADED FIRST 300' OF SECTION 1	POUR SIDEWALK ON SECTION 2 ALONG PARADISE LANE, FINAL GRADE SECTION 1 AND TRENCH AND POUR CURB, INSTALL HANDRAIL	N/A	24-Apr
20 INTERSECTIONS. GLN & PHX	T030601P	LPA-GLENDALE	CENTRAL	1	425	39600%	93%	\$871,852.80	\$0.00	0%	ALL INTERSECTIONS COMPLETE EXCEPT THREE, WAITING ON PROCUREMENT AND FHWA TO DETERMINE A PATH FOR FINAL INTERSECTIONS	FINAL THREE INTERSECTION INSTALLS	N/A	24-Feb
59TH AVE & 25 INTERSECTION	T030701P	LPA-GLENDALE	CENTRAL	1	425	39600%	93%	\$1,229,701.20	\$0.00	0%	ALL INTERSECTIONS COMPLETE EXCEPT THREE, WAITING ON PROCUREMENT AND FHWA TO DETERMINE A PATH FOR FINAL INTERSECTIONS	FINAL THREE INTERSECTION INSTALLS	N/A	24-Feb
TOWN OF QUEEN CREEK: RITTERHOUSE RD AND OCOTILLO RD	T030801C	LPA- QUEEN CREEK	CENTRAL	1	120	0%	0%	\$2,379,482.90	\$0.00	0%	PARTNERING / PRECON	MOBILIZATION, CLEAR AND GRUB	NONE	24-Jul
CITY OF GLENDALE; VARIOUS LOCATIONS	T034901C	LPA-GLENDALE	CENTRAL	1	256	5900%	23%	\$519,085.00	\$0.00	0%	PREOCUREMENT OF MATERIALS	PROCUREMENT OF MATERIALS	N/A	24-Feb
TOWN OF GILBERT; HIGLEY RD AND GERMANN RD	T044501C	LPA-GILBERT	CENTRAL	1	205	7300%	36%	\$302,797.07	\$0.00	0%	MATERIAL PROCUREMENT ONGOING STAGING SOON	STAGING FOR CONSTRUCTION	N/A	24-Jun
TOWN OF QUEEN CREEK; RITTENHOUSE RD AND OCOTILLO RD	T044601C	LPA-QUEEN CREEK	CENTRAL	1	205	7300%	36%	\$263,002.59	\$0.00	0%	MATERIAL PROCUREMENT ONGOING STAGING SOON	STAGING FOR CONSTRUCTION	N/A	24-Jun
CASA GRANDE HWY: I-10 SPLIT-SR202L SANTAN	F007201C	I-10	CENTRAL	1	1400	107600%	77%	\$615,600,950.00	\$448,486,963.57	73%	DRILLED SHAFTS - BRIDGE 040 (SB SR-143 TO EB I-10); DRILLED SHAFTS - BRIDGE 050 (DHOV);	CHANNEL LINING - BEGIN TEMPE DRAIN; CONTINUE TEMPE DRAIN	01/05 - 01/07 - SYSTEM RAMP CLOSURE - WB US60 (RAMP TO EB I-10) 01/05 - 01/08 - FULL CLOSURE - SB SR143 (L202 TO I-10) 01/05 - 01/08 - FULL CLOSURE - NB SR143 (BROADWAY TO UNIVERSITY) 01/19 - 01/22 - FULL CLOSURE - SB SR143 (L202 TO I-10) 01/19 - 01/22 - SYSTEM RAMP CLOSURE - WB I-10 (RAMP TO EB US60) 02/09 - 02/12 - FULL CLOSURE - EB I-10 (SR51 TO US60) 02/16 - 02/19 - FULL CLOSURE - EB I-10 (SR51 TO US60) 03/29 - 04/01 - FULL CLOSURE - WB I-10 (L202 SM TO US60)	24-Nov
DECK PARK TUNNEL FIRE DC: I-10	F014501C	I-10	CENTRAL	1	200	48000%	240%	\$1,726,769.00	\$2,129,977.17	123%	COMPLETED, WORKING ON CLOSEOUT	COMPLETED, WORKING ON CLOSEOUT	N/A	23-May
CORDES JCT HWY-PEORIA AVE TO GREENWAY RD	F015501C	I-17	CENTRAL	1	680	149900%	220%	\$29,620,020.20	\$32,161,395.62	109%	LANDSCAPE IRRIGATION 50% COMPLETE	TREE AND SHRUB PLANTING PUNCH LIST	N/A	23-Dec

District Construction Report - January 2024

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
EHRENBERG HWY 1-10:AVONDALE - I-17	F023301C	I-10	CENTRAL	1	250	29600%	118%	\$12,478,792.60	\$13,339,169.54	107%	DIAMOND GRIND	FIX THE BUMP AT EB I-17 BRIDGE JOINT	N/A	24-Mar
MARICOPA COUNTY:MAG REG. NEG. OFSET MED IMPROV	F0271001C		CENTRAL	1	205	7300%	36%	\$67,070.74	\$0.00	0%	MATERIAL PROCUREMENT ONGOING STAGING SOON	STAGING FOR CONSTRUCTION	N/A	24-Jun
BOB STUMP MEMORIAL PKWY-51ST AVE AND 43RD AVE INTERCHANGE	F042401C	SR 303L	CENTRAL	1	345	39000%	113%	\$70,057,597.22	\$69,431,593.55	99%	FINAL STABILIZATION REACHED	3 kVA TRANSFORMERS	N/A	23-Oct
MARICOPA RD (SR347); SR238 TO MARICOPA CITY LIMITS	F043601C	SR 347	CENTRAL	1	270	9900%	37%	\$5,615,683.00	\$1,536,523.22	27%	AB PLACEMENT FOR NEW NB LANE, SB LEFT TURN LANE, AND LAKEVIEW ISLAND, CATCH BASINS, BULL NOSE	AC PAVE NEW NB LANE, SB LEFT TURN LANE, AND LAKEVIEW ISLAND, LANDSCAPE RESTORATION IN MEDIAN, REMOVE OUTSIDE SHOULDER, PLACE AB AND CURB FOR OUTSIDE WIDENING	SHIFT NB TRAFFIC TO NEW GENERAL PURPOSE LANE, DUAL SB LEFT TURN LANE OPEN TO EB LAKEVIEW	24-Jun
PIMA FWY: SR101 AT 16TH ST	F050501C	101	CENTRAL	1	320	15900%	50%	\$8,126,969.00	\$4,422,789.18	54%	FORMED TYPE 1 WALL. POUR 80' OF SCREEN WALL ADDRESSED AND RESOLVED 3 UTILITY CONFLICTS TYPE 1 WALL FOOTERS	ROADWAY EMBANKMENT,FPS TYPE 1 WALL,TIE REBAR FOR TYPE 1 WALL,GRADING AND TIE REBAR FOR TYPE 1 WALL	N/A	24-Jan
3RD AVE PUMP STATION	H878301C	I-10	CENTRAL	1	520	78100%	150%	\$2,744,129.00	\$448,305.80	16%	FIRST ENGINE AND PUMP REMOVED, ELECTRICAL SYSTEM REMOVALS STARTED	FISRT ENGINE AND PUMP NEW INSTALL, CONTINUED ELECTRICAL REMOVALS AND INSTALLS	N/A	24-Feb
I-10 INA ROAD TO RUTHRAUFF ROAD	H758301C	I10	SOUTHCENTRAL	2	1010	306	30%	\$138,063,532	\$52,563,109	38%	DRILLED SHAFTS COMPLETE. SUBSTRUCTURE CDO WASH COMPLETE.	PCCP, BRIDGE SUBSTRUCTURE, CDO GIRDERS.	TRAFFIC IS SHIFTED TO THE FRONTAGE ROADS	25-Nov
SUNSET LINKS ROAD, SANTA CRUZ RIVER TO RIVER ROAD	T032701C	LOCAL	SOUTHCENTRAL	2	1010	306	30%	\$32,933,776	\$5,637,080	17%	DRILLED SHAFTS COMPLETE.	BRIDGE SUBSTRUCTURE WORK. SOIL STABILIZATION.	NONE	25-Nov
I-10 FIBER GAP WYMOLA - INA RD. (DESIGN BUILD)	F043901C	I-10	SOUTHCENTRAL	2	485	356	73%	\$4,975,994	\$4,653,111	94%	MULTIDUCT INSTALL COMPLETE	BUILD NODE BUILDING	NONE	24-Mar
I-10 AJO TO MP 272	F021201C	I10	SOUTHCENTRAL	2	295	341	116%	\$15,495,176	\$14,766,732	95%	PROJECT COMPLETE EXCEPT STREET LIGHTS	FINAL STRIPE	NONE	24-May
SR 387 I-10 TO SR 387	F038201C	SR 387	SOUTHCENTRAL	2	130	0	0%	\$5,021,000	\$0	0%	DELAYED UNTIL JANUARY 2024		NONE	23-Jun
SR 87 KENWORTH TO SR 284	F0373	SR 87	SOUTHCENTRAL	2	140	0	0%	\$860,391	\$0	0%	NOTICE TO PROCEED PENDING			24-Mar
JCT I-10 - RIVER ROAD	F024801C	SR 77 MP68	SOUTHCENTRAL	2	750	413	55%	\$9,343,161	\$7,199,662	77%	GUARDRAIL AND UTILITIES	BORES FOR UNDERGROUND CONDUIT AND DRIVEWAY PAVEMENT	SHOULDER CLOSURES, LANE CLOSURES FOR PAVING	22-Oct
RIVER ROAD - CALLE CONCORDIA	H891901C	SR 77 MP 89	SOUTHCENTRAL	2	750	413	55%	\$25,029,832	\$8,647,531	35%	SIDEWALK AND CURB AND GUTTER CONTINUOUS WORK	WORKING ON SCUPPERS, EARTH WORK DRIVEWAYS AND SIDEWALK	NIGHTLY SHOULDER AND LANE CLOSURES	22-Oct
I-10 BENSON BYPASS	F020501C	I-10,	SOUTHCENTRAL	2	270	220	81%	\$7,332,096	\$8,412,305	115%	STRIPING	BRIDGE JOINT REPAIRS	INTERMITTENT LANE CLOSURES ON I-10 BOTH DIRECTIONS	21-Oct
I-10 HOUGHTON ROAD	H888701C	I-10	SOUTHCENTRAL	2	450	414	92%	\$23,427,902	\$23,304,861	99%	ALL RAMPS ARE COMPLETE BRIDGE HAS BEEN COMPLETED NEW RAMPS ARE COMPLETE	GUARDRAIL REPAIR/CLOSEOUT	NA	22-May
B-10 SAM PEDRO RIVER BRIDGE	H845101C	I-10 B	SOUTHCENTRAL	2	315	165	52%	\$6,134,883	\$3,586,424	58%	PIERS AND PIER CAPS COMPLETE	SET GIRDERS	CLOSURE 10B AT THE BRIDGE	22-Aug
RUBY ROAD TI	F010101C	I-19	SOUTHCENTRAL	2	220	180	82%	\$2,478,812	\$2,361,175	95%	BARRIER HAS BEEN POURED. DECK HAS BEEN POURED DECK HAS BEEN REMOVED	BRIDGE PAINTING	INTERMITTENT LANE CLOSURES ON I-10 BOTH DIRECTIONS TRAFFIC WILL BE DETOURED ON AND OFF THE FREEWAY	22-May
SR 189, INTERNATIONAL BORDER TO GRAND AVE	H804501C	SR-189, I-19	SOUTHCENTRAL	3	759	752	99%	\$83,816,114	\$82,836,371	99%	ALL ELEMENTS ARE COMPLETE WITH THE EXCEPTION OF PUNCH LIST WORK, TRAFFIC SIGNALS, ITS, AND SOME FINAL STRIPING. FLY OVER RAMPS NOW OPEN.	PUNCH LIST ITEMS AND A FEW SIGNAL ITEMS.	SOME LANE CLOSURES EXIST DURING ALLOWABLE TIMES, BUT TRAFFIC IS IN THE FINAL CONFIGURATION. FLY OVER BRIDGES ARE NOW OPEN.	22-Jul
SR 87 SOUTH MT ORD TO GOLD CREEK	F066601C	SR 87, MP 226-231	NORTHCENTRAL	4	65	50	77%	\$3,582,400	\$3,599,631	100%	CONTRACT WORK COMPLETE	NONE	NONE	23-Dec

District Construction Report - January 2024

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
TONTO CREEK BRIDGE	SS718001C	GILA COUNTY	SOUTHEAST	4	390	278	71%	\$20,181,477	\$16,576,279	78%	DRILLED SHAFTS, ABUTMENTS, COLUMNS AND PIER CAPS AND GIRDERS SET.	ROADWAY EXCAVATION; CONSTRUCT EMBANKMENT; PIER DIAPHRAGMS; FORM DECKING; DECK REBAR; BACKFILL (ABUTMENT 2); INCIDENTALS	OPEN TO TRAFFIC	24-Apr
QUEEN CREEK BRIDGE	H856601C	PINAL	SOUTHEAST	4	670	0	0%	\$40,766,879	\$0	0%	CONTRACT AWARD	TIME STARTS 1/19/2024, PARTNERING 1/16/2024	OPEN TO TRAFFIC	26-Sep
GILA RIVER BRIDGE STR 501 SR79	F010201C	SR79	SOUTHCENTRAL	4	485	93	19%	\$22,147,900	\$566,470	3%	ACCESS ROADS, DRILL SHAFTS, COLUMNS	CONTINUE ON DRILLED SHAFTS AND COLUMNS	N/A	22-May
SR87-SR79B	F04301C	SR87-79B	SOUTHCENTRAL	4	75	16	21%	\$1,048,975	\$39,929	4%	SURVEY AND STRIPING PLAN	MILLING AND PAVING	2 MILE LANE NIGHT LANE RESTRICTIONS	22-Jun
I-40 / I-17 - WALNUT CANYON RD.	F018501C	I-40 / MP 195	NORTHCENTRAL	5	340	323	95%	\$16,434,861	\$19,162,971	117%	ALL ITEMS COMPLETE	FINAL ACCEPTANCE	NONE	23-Oct
PUMP HOUSE WASH BRIDGE	H877801C	SR89A/MP 387	NORTHCENTRAL	5	250	301	120%	\$4,199,114	\$4,197,834	100%	POURED ENTIRE DECK, BARRIER, APPROACH SLABS, BOX CULVERT REPAIR, STRIPING, BRIDGE PIER ENCASEMENT, SIGNS,	PROJECT IS COMPLETE IS PART OF A 3 TRACS PROJECT THAT IS AWAITING A CHANGE ORDER TO FINALIZE THE LAST TWO PROJECTS.	NONE	24-May
OAK CREEK CANYON DRAINAGE & SEDIMENT CONTROL	H890701C	SR89A/MP388	NORTHCENTRAL	5	250	301	120%	\$2,355,001	\$1,961,086	83%	INSTALLED CMP, STAY-IN-PLACE DECK, REINFORCING STEEL, POURED RETAINING WALL, NOXIOUS WEEDS,	DRAINAGE CHANGE ORDER	LANE CLOSURES/FLAGGING/ROADWAY CLOSURES	24-May
SR 89A ROCKFALL MITIGATION	F015401C	SR89A MP 375&389	NORTHCENTRAL	5	250	301	120%	\$4,556,996	\$2,175,815	48%	ROCK SCALING WAS PERFORMED ON THE NORTH END OF THE PROJECT, NOXIOUS WEEDS, BLASTING, SCALING, PAVING, TEMPORARY STRIPING,	FINAL STRIPING, PUNCHLIST ITEMS.	LANE CLOSURES	24-May
WASH, MOENKOPI WASH & FIVE MILE WASH BRIDGES	F033301C	US 89 / MP 471.73, 477.12, & 481.89	NORTHCENTRAL	5	137	112	82%	\$2,713,181	\$2,510,566	93%	BRIDGE DECK FORCE ACCOUNT REPAIRS, PPC AND APPROACH/DEPARTURE FULL DEPTH RECONSTRUCT, GUARDRAIL, STRIPING, SPALL REPAIR, SPILLWAYS, EMBANKMENT CURB, SEEDING, SUBSTANTIAL COMPLETION.	45 DAY SEEDING ESTABLISHMENT PERIOD	NONE	23-Nov
PAYSON - WINSLOW HIGHWAY (SR 87) - SR 260 TO CLINTS WELL	F066701C	SR 87 - MP 277 - 290.5	NORTHCENTRAL	5	75	49	65%	\$5,572,044	\$5,220,613	94%	ASPHALT MILL/FILL	NONE	NONE	23-Nov
FLAGSTAFF-ASHFORK HWY (I-40)	F046801C	I-40 MP 146-MP 156	NORTHCENTRAL	5	85	73	86%	\$7,981,960.25	\$8,139,956.90	102%	ALL ITEMS HAVE BEEN COMPLETED.	NONE	NONE	23-Jul
SB COUNTY LINE - MCCONNELL BRIDGE	F020701C	I-17 SB MP 311 to MP 340	NORTHCENTRAL	5	315	300	95%	\$34,954,000	\$32,772,865	94%	GLARE SCREEN REMOVAL AND REPLACEMENT PASSING LANE IMPROVEMENTS COMPLETED. KELLY CANYON BRIDGE BARRIER AND REPAIRS. SPALL REPAIRS AT I-40/17 TI BRIDGE REPAIRED RIORDAN BRIDGE	PROJECT ON WINTER SHUTDOWN UNTIL APRIL 01, 2024	NONE	24-Sep
BITTERSPRINGS-FREDONIA HWY; SR 67 JCT TO NF 248D	F041401C	SR 89A	NORTHCENTRAL	5	95	84	88%	\$8,090,335	\$8,726,820	108%	ALL ITEMS HAVE BEEN COMPLETED	NONE	NONE	23-Aug
CARRIZO WASH	F015001C	US191 MP 323.37 - 324.37	NORTHEAST	5	158	147	93%	\$2,523,000.00	\$2,348,000.00	93%	PROJECT IS FINAL	NONE	NONE	21-May
POST OFFICE CANYON BRIDGE	F010901C	SR73 MP 348.9	NORTHEAST	5	210	157	75%	\$2,507,821.08	\$2,375,976.00	95%	PROJECT IS FINAL	NONE	NONE	21-Oct
US 60 MP 301	F035301C	US 60 MP 301	NORTHEAST	5	40	22	55%	\$703,760.00	\$682,776.34	97%	PROJECT IS FINAL	NONE	NONE	22-Jan
BLACK CREEK EB & WB AND HOUCK BRDGS	F008801C	I-40 MP 347	NORTHEAST	5	615	536	87%	\$5,635,202.72	\$5,642,264.00	100%	PROJECT IS FINAL	NONE	NONE	21-Oct
DINNEBITO WASH BRIDGE	H894301C	SR 264 MP362.65	NORTHEAST	5	155	153	99%	\$2,562,681.00	\$2,566,146.53	100%	PROJECT IS FINAL	NONE	NONE	21-Nov

District Construction Report - January 2024

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
FLYING V SLOPE FAILURE	F043001C	US 60 MP 305-305.5	NORTHEAST	5	105	93	89%	\$905,018.36	\$795,527.97	88%	PROJECT IS FINAL	NONE	NONE	22-Aug
INTERSECTION OF US 60 AND CR 3148	F033801C	US 60 AND CR 3148	NORTHEAST	5	135	124	92%	\$108,560.00	\$106,440.00	98%	PROJECT IS FINAL	NONE	NONE	22-Sep
LONG HOUSE VALLEY	F014401C	US 160 MP 372.5 TO 389.48	NORTHEAST	5	200	179	90%	\$12,549,800.00	\$12,363,611.00	99%	PROJECT IS FINAL	NONE	NONE	22-Sep
METEOR CRATER & PAINTED CLIFFS REST AREAS	H821401C	I-40 MP 235.00 AND 359.00	NORTHEAST	5	365	880	241%	\$12,408,000.00	\$11,826,621.00	95%	PROJECT IS FINAL	NONE	NONE	21-Dec
HERMOSA DRIVE UP #1368	F023001C	HERMOSA DR	NORTHEAST	5	150	132	88%	\$2,715,422.00	\$2,922,894.61	108%	PROJECT IS FINAL	NONE	NONE	22-Aug
MOENKOPI WASH BRIDGE	F023101C	SR 264 MP 324.1	NORTHEAST	5	150	149	99%	\$3,031,192.80	\$3,012,471.00	99%	PROJECT IS FINAL	NONE	NONE	22-Nov
US60 - KNOTTINGHAM LN*	F020101C	SR260 MP 341.68 - 346.91	NORTHEAST	5	362	476	131%	\$16,584,000.00	\$17,434,969.78	105%	SUBSTANTIALLY COMPLETE AS OF 11/20/2023.	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	SINGLE LANE CLOSURES	23-Dec
FH300 - 40TH ST*	F027901C	US 60 MP 336-342.1	NORTHEAST	5	*	*	*	*	*	*	SAME AS ABOVE	SAME AS ABOVE		SAME AS ABOVE
CHINLE WASH TO LUKACHUKAI WASH	H894501C	US 191 MP 469.9 TO MP 488.5	NORTHEAST	5	359	390	109%	\$17,448,364.00	\$17,226,986.82	99%	GUARDRAIL/GET PAD PUNCHLIST	SUBSTANTIAL COMPLETION	LAND CLOSURES ON US 191	23-Sep
CHINLE TO BLACK MOUNTAIN WASH	F019301C	US 191 MP 448.22 TO 460.36	NORTHEAST	5	250	227	91%	\$13,777,777.00	\$13,774,896.35	100%	SUBSTANTIALLY COMPLETE AS OF 10/12/2023	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	LAND CLOSURES ON US 191	23-Sep
MP 465 TO NM STATELINE	F040301C	SR 264 MP 465	NORTHEAST	5	85	94	111%	\$6,888,755.15	\$5,995,500.00	87%	SUBSTANTIALLY COMPLETE AS OF 4/8/2023	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	23-Apr
PERKINS VALLEY - HOLBROOK	F047001C	I-40 MP 282.8 TO 290.3	NORTHEAST	5	95	132	139%	\$6,120,000.00	\$5,881,584.70	96%	SUBSTANTIALLY COMPLETE AS OF 6/8/2023	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	23-Jun
NORFOLK RD - SR 61	F035801C	US 60 MP 352.5 TO 353.18	NORTHEAST	5	140	140	100%	\$1,519,743.00	\$1,514,363.04	100%	SUBSTANTIALLY COMPLETE AS OF 7/19/2023.	PUNCH LIST WORK AND PROJECT CLOSEOUT.	NONE	23-Jun
HONDAH TO MCNARY	F041601C	SR 260 MP 357.6 TO 360.8	NORTHEAST	5	70	66	94%	\$2,115,550.00	\$2,161,370.00	102%	SUBSTANTIALLY COMPLETE AS OF 6/7/23.	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	22-Nov
S OF BLACK CANYON TO ICT SR 260	F046701C	SR 73 MP 350 TO 357.73	NORTHEAST	5	125	153	122%	\$2,570,770.00	\$2,513,098.10	98%	SUBSTANTIALLY COMPLETE AS OF 8/31/2023	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	23-Aug
COCONINO COUNTY LINE TO BIA 503	F046601C	SR 264 MP 360.12 TO MP 373.5	NORTHEAST	5	75	70	93%	\$4,250,000.00	\$4,248,202.84	100%	SUBSTANTIALLY COMPLETE AS OF 7/13/2023.	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	23-May
SR 264 AND IR 4	F033901C	SR 264 AND IR 4	NORTHEAST	5	182	232	127%	\$775,394.59	\$731,320.23	94%	SUBSTANTIALLY COMPLETE AS OF 12/04/2023.	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	SHOULDER WORK	23-Oct
TEESTO WASH BRIDGE	F023201C	SR 87 MP 384.7 TO 385.4	NORTHEAST	5	160	191	119%	\$6,972,372.00	\$5,080,120.14	73%	BRIDGE COMPLETE, ROADWAY IN FINAL ALIGNMENT	FINAL STRIPING AND RELATED ITEMS	SR 87 REDUCED TO ONE LANE UNDER TRAFFIC SIGNAL CONTROL. 14 FOOT WIDTH RESTRICTION ON SB SR 87	23-Nov
I-40 WRONG WAY SIGNING PROJECT	F056301C	I-40 MP 264.77 TO 359.20	NORTHEAST	5	115	73	63%	\$937,396.00	\$862,132.00	92%	PROJECT IS FINAL	NONE	NONE	23-Aug
JOSEPH CITY TO PERKINS VALLEY	F038401C	I-40 MP 277.4 TO 382.8	NORTHEAST	5	185	165	89%	\$10,731,525.00	\$10,106,394.48	94%	SUBSTANTIALLY COMPLETE AS OF 11/08/2023.	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	23-Nov
BLACK ROCK TI UP SB/NB	F030801C	I-15, MP 27.30	NORTHCENTRAL	6	70	53	76%	\$1,160,837	\$1,115,634	96%	ALL CONTRACT WORK COMPLETED.	NONE	NONE	23-Jun
I15 VIRGIN RIVER BRIDGE 1	H876001C	I15, MP 8.40 NB & MP 9.30 SB	NORTHCENTRAL	6	840	1048	125%	\$55,994,447	\$53,419,641	95%	ACCESS ROADS, TEMPORARY BRIDGE, LIL JAMAICA WALL, STAGE 1 & STAGE 2 BRIDGE, STAGE 1 & STAGE 2 BRIDGE DEMOLITION	PHASE 5 CONSTRUCTION ACTIVITIES (I.E. MEDIAN PAVING, MEDIAN BARRIER, DRAINS, STRIPING, ETC.)	I-15 REDUCED TO SINGLE LANES TO CROSS SOUTHERN NEW SECTION OF VRB NO. 1 BRIDGE	24-May

District Construction Report - January 2024

PROJECT NAME	TRACS NUMBER	LOCATION ROUTE AND MILE POST	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES (PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	UP-COMING ACTIVITIES (PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
					CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT				
SR 89A COTTONWOOD PAVEMENT REHAB	F044301C	SR 89A, MP 353-354	NORTHCENTRAL	6	115	99	86%	\$3,195,385	\$3,065,788	96%	ADA RAMPS, SIDEWALKS, DRIVEWAYS, PAVING, PCCP REPAIRS, PED POLES AND HANDRAIL	CHANGE ORDER AT OASIS DR, AND FINAL STRIPE	NONE/WINTER SHUTDOWN	24-Apr
US 95 RIFLE RANGE RD TO WELLTON - MOHAWK CANAL	F035901C	SAN LUIS - YUMA - QUARTZSITE HWY (US 95)	SOUTHWEST	6	330	234	71%	\$23,867,530.90	\$11,372,167.10	48%	EARTHWORK/GRADING, BOX EXTENSTIONS, CONCRETE, 96" PIPE INSTALL, TRAFFIC SWITCH TEMP DETOUR	WMIDD CHANNEL LINING	SHOULDER CLOSED, WIDTH RESTRICTION 11'	24-Apr
SENTINEL REST AREA	F025901C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	270	649	240%	\$7,635,134.16	\$7,569,954.26	99%	FINAL TESTING. WALK THROUGH, SUBMITTED TO ADEQ	OPENING DATE 1/1/24; FINAL CLOSEOUT	REST AREA CLOSED TO PUBLIC	24-Jan
I-10, 443RD AVE - WINTERSBURG RD TI MP 90-100	F034501C	EHRENBERG - PHOENIX HWY (I-10)	SOUTHWEST	6	235	214	91%	\$21,156,815.75	\$21,325,128.95	101%	PUNCH LIST, SEEDING, PIPE LINER	SEEDING	14' WIDTH RESTRICTION, SINGLE LANE	23-Dec
I-10 DOME ROCK RD - NE OF SCADDAN W MP11.71-24	F038501C	EHRENBERG - PHOENIX HWY (I-10)	SOUTHWEST	6	235	85	36%	\$28,200,200.72	\$4,514,420.14	16%	STRUCTURES, MILL & FILL, GUARDRAIL	PIPE LINER, REBAR TRANSITIONS, PAVING	14' WITH RESTRICTION, SINGLE LANE	24-Jun
I-8, MP 71-82	F034401C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	200	168	84%	\$17,478,738.47	\$15,964,721.32	91%	EMBANKMENT CURB, TREE REMOVAL, PIPE SLEEVES, SLOPE PAVING	PIPE LINING, THERMO, RAMP LIGHTING	14' WIDTH RESTRICTION, SINGLE LANE	24-Feb
I-10 VARIOUS LOCATIONS	F032501C	INTERSTATE 10	SOUTHWEST	6	350	143	41%	\$3,487,070.87	\$239,284.20	7%	SUBMITTALS	MATERIAL PROCUREMENT	NONE	24-Jul
WEIDNER ST - OLD US HWY 80	F060601C	GILA BEND SR-88	SOUTHWEST	6	80	0	0%	\$1,124,579.00	\$23,280.00	2%	STOP WORK ORDER ISSUED 10/18/23; NEW PROJECT SCOPE UNDERWAY	NEW PROJECT SCOPE UNDERWAY	NONE	24-Feb
I-8, MP 135-PINAL COUNTY LINE	F038801C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	200	111	56%	\$11,189,790.65	\$9,934,568.36	89%	TREE REMOVAL, GUARDRAIL	GUARDRAIL, PIPE LINERS	14' WIDTH RESTRICTION, SINGLE LANE	24-Apr
I-17; ANTHEM WAY TO SUNSET POINT	H680001C	I17 MP 229	NORTHWEST	6	1104	775	70%	\$362,077,500.00	\$214,024,137.87	59%	RUMBLE STRIP MILL AND FILL AND CLEAR AND GRUBBING	NEW RIVER TI, NEW RIVER WASH, LITTLE SQUAW CREEK, COLDWATER TI, AGUA FRIA, AND MOORES GULCH BRIDGES, BLASTING, EARTHWORK, SUBGRADE WORK, PAVING, DRAINAGE WORK	NIGHTLY LANE CLOSURES/FULL CLOSURES FOR BLASTING	25-Feb
I-17; SR 169 TI UP #1734	F029401C	I-17 MP 278	NORTHWEST	6	160	167	104%	\$2,894,678.63	\$2,096,561.00	72%	DECK POUR	SEEDING EARLY DECEMBER WINTER SHUTDOWN ON 12/8, RETURN IN SPRING FOR PH I REPAIRS AND FRICTION COURSE PAVING	SR 169 ALTERNATING TRAFFIC WITH TEMP SIGNALS	Summer 2024
I-40; E SELIGMAN TI OP EB# 1259 WB# 1260	F016101C	I-40 MP 122.69	NORTHWEST	6	310	292	94%	\$6,090,715.09	\$5,672,061.05	93%	WB BRIDGE DECK	WINTER SHUTDOWN UNTIL LATE SPRING FRICTION COUSE PAVING AND FINAL STRIPING	NONE	24-May
US 93; TEGNER ST.-WICKENBURG RANCH WAY	F003101C	US 93 MP 193.51-198.35	NORTHWEST	6	390	192	49%	\$50,966,991.25	\$34,371,184.65	67%	TRAFFIC SWITCHED TO DETOURS	BOX EXTENSIONS, ROUNDABOUT CONSTRUCTION AND PAVING	TRAFFIC ROUTED ONTO DETOURS AND SHOULDER CLOSURES	24-Oct
US 60; WASH BRIDGES #426 & #427	F038901C	US 60 MP 57.00-58.00	NORTHWEST	6	135	81	60%	\$1,900,000.00	\$1,154,942.08	61%	EXCAVATION AND BRIDGE BARRIER REMOVALS	REBAR PLACEMENT AND FORMING SCOUR FLOORS	SHORT TERM 1 LANE ALTERNATING WITH FLAGGERS FOR GUARDRAIL AND PAVING WORK	24-Mar
US 93; MOORE RANCH ROAD TO MP 190.56	F047101C	US 93 MP 184.60	NORTHWEST	6	60	49	82%	\$1,655,158.83	\$1,581,979.99	96%	409 AC, LOOP DETECTORS	FINAL STRIPE	ROLLING CLOSURES FOR FINAL STRIPE	Spring-2023
US 93; N of NOTHING TO SOUTH OF SR 97	F038701C	US 93 MP 144.00-156.00	NORTHWEST	6	275	176	64%	\$18,717,714.50	\$4,050,837.51	22%	NOXIOUS WEEDS, CURB REMOVAL, PIPE EXTENSIONS, CROSSOVERS	GUARDRAIL WORK ON HOLD, PAVING STARTS END OF JAN, GABION BASKETS ONGOING	NONE	24-May
US 93; SYCAMORE CREEK BRIDGE NB & GRAY WASH BRIDGE	F034901C	US 93 NB MP 127.70-128.70	NORTHWEST	6	100	70	70%	\$1,820,137.90	\$1,463,160.27	80%	PROJECT COMPLETE WITH EXEPTION OF THERMO	THERMO STRIPING	NONE	24-Feb

District Construction Report - January 2024

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
US 93; GUNSITE CANYON ROAD - GRAY WASH	F050901C	US 93 MP 119.66-130.00	NORTHWEST	6	185	29	16%	\$4,303,624.50	\$989,307.85	23%	NONE	PROJECT ON WINTER SHUTDOWN AS OF NOV. 1ST	NONE	24-Jun
US 93; LEGEND RANCH ROAD-DATE CREEK RANCH ROAD	F066801C	US 93 MP 59.09-69.89, 95.39-97.42, 173.97-175.86	NORTHWEST	6	60	14	23%	\$1,321,521.00	\$287,617.14	22%	SOUTHERN MOST LOCATION	WINTER SHUTDOWN UNTIL LATE SPRING	NONE	24-Feb
SR95; COURTWRIGHT RD-BULLHEAD CITY PARKWAY	F045001C	SR95 MP 227.30-250.00	NORTHWEST	6	220	129	59%	\$26,110,386.95	\$13,453,142.68	52%	CONCRETE SIDEWALK RAMP, GRIDSMART TRAFFIC SIGNAL SYSTEMS ALL COMPLETE	PRODUCTION MILLING & PAVING. LOWERING OF VALVES & MANHOLES	NONE	24-May
SR95; SARA PARK TO I-40	F044901C	SR95 MP 175.70-202.00	NORTHWEST	6	185	127	69%	\$18,500,000.00	\$11,465,041.12	62%	CONCRETE SIDEWALK RAMP, GRIDSMART TRAFFIC SIGNAL SYSTEMS, BRIDGE DECK REPAIRS ALL COMPLETE	PRODUCTION MILLING & PAVING (2 CREWS) BRIDGE DECK OVERLAY WITH POLYESTER POLYMER	NONE	24-Apr
I-40; FORT ROCK TI-MARKHAM WASH EB	F034301C	I-40 EB MP 92.00-107.70	NORTHWEST	6	220	0	0%	\$20,764,637.30	\$519,107.50	2%	PARTNERING / PRE CONSTRUCTION MEETING	MOBILIZATION, GUARDRAIL	NONE	24-Dec
I-40; WILLOW CREEK BRIDGE EB #3	F016001C	I-40 MP 82.94-83.89	NORTHWEST	6	300	201	67%	\$9,559,288.80	\$6,572,863.27	69%	SLOPE RIPPING, 75% ROADWAY EX. & DRILLED SHAFT INSTALLATIONS,PIERS AND PIER CAPS	FORMING BRIDGE DECK AND BRIDGE DECK POUR	FREQUENT LANE CLOSURES	24-Mar
I-40; E. KINGMAN TI OP WB BRIDGE #1358	F029501C	I-40 MP 52.84-53.28	NORTHWEST	6	Fixed Date	311		\$8,563,137.57	\$2,056,195.76	24%	NONE	ADOT AWAITING ON AN APPROVED SHORING PLAN	NONE	23-Nov
I-40; WALNUT CREEK TO HOLY MOSES WASH	F039201C	I40 MP 33.00-46.87	NORTHWEST	6	580	163	28%	\$29,990,407.55	\$4,835,114.32	16%	BARRIER TRANSITIONS, CONCRETE BARRIER, DECK REPAIRS	TREE REMOVAL, PIPE EXTENSIONS, GUARDRAIL REPLACEMENT	SINGLE LANE CLOSURES FOR GUARDRAIL	25-Feb
LHV; LONDON BRIDGE RD-REIMER DR TO SR 95	T035101C	CITY OF LAKE HAVASU	NORTHWEST	6	90	58	64%	\$243,333.00	\$240,853.70	99%	OBLIT EXISTING STRIPE AND RESTRIPIING	SUBSTANTIAL COMPLETION 12/14/2023	NONE	24-Feb
BULLHEAD CITY-SILVER CREEK ROAD	T027801C	MOHAVE COUNTY	NORTHWEST	6	125	69	55%	\$415,337.70	\$53,180.00	13%	LIGHT POLE FOUNDATIONS	SET LIGHT POLES	OCCASIONAL RIGHT LANE CLOSURES	24-Feb
ANTARES RD CABS BRIDGE OVER TRUXTON WASH	T032601C	MOHAVE COUNTY	NORTHWEST	6	135	134	99%	\$1,452,863.63	\$1,461,553.00	101%	BRIDGE ARCHES, MSE WALLS, PAVING, GABIAN BASKETS	SUBSTANTIAL COMPLETION 12/15/2023	NONE	23-Aug
SR68; LAUGHLIN BRIDGE- W OF GOLDEN VALLEY	F040602C	SR 68 MP 0.10-14.67	NORTHWEST	6	110	72	65%	\$5,862,173.00	\$5,835,493.05	100%	NONE	SUBSTANTIAL COMPLETION 12/06/2023	NONE	23-Dec
SR 260 SHOULDER WIDENING	H824501C	SR260 MP 282 - 304	NORTHCENTRAL	4 & 5	515	284	55%	\$24,983,210	\$9,365,101	37%	ENVIRONMENTAL CLEARANCE	CLEARING AND GRUBBING, PIPE EXTENSIONS, TREE REMOVAL, ROADWAY EX	LANE RESTRICTIONS	25-Aug
SR 87, 260, 179 TREE THINNING	F042101C	SR87,260 & 179	NORTHCENTRAL	4 & 5 & 6	110	117	106%	\$3,745,000	\$3,694,628	99%	CONTRACT WORK COMPLETE	NONE	NONE	23-Dec
TOTALS					30627	24,616	80%	\$2,201,523,188	\$1,480,284,352	67%				