

District Construction Report - June 2025

PROJECT NAME	TRACS NUMBER	LOCATION ROUTE AND	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED
					CONTRACT	TIME USED	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN	(PAVING, BRIDGE FORMING, SIGN	(LONG TERM LANE CLOSURES,	(YEAR/MON)
CITY OF APACHE JUNCTION	T030901C	LPA-APACHE JUNCTION	CENTRAL	1	180	96	53%	\$4,260,000.00	\$1,577,507.97	37%	PARTNERING/PRECON, MOBILIZATION, TCP SETUP,	COMPLETION OF DOUBLE BARREL 54" CIPCP, FORM AND POUR DRAINAGE JUNCTION STRUCTURES	DELEWARE DR. SB LANE CLOSURE BROADWAY TO 16TH	25-Sep
CITY OF PEORIA: 75TH AVE TO SKUNK CREEK	T032101C	LPA-PEORIA	CENTRAL	1	280	155	55%	\$3,667,000.00	\$2,154,750.92	59%	CONTINUE TO FABRCATE THE STEEL TRUSS AND HANDRAIL.	ASSEMBLE STEEL TRUSS BRIDGE, POUR BACKWALLS AND CONCRETE DECK, POUR REMAINING CONCRETE SIDEWALK, PLACE AND GROUT REMAINING RIPRAP	SKUNK CREEK TRAIL CLOSED	25-Aug
CITY OF APACHE JUNCTION: WINCHESTER RD	T032401C	LPA-APACHE JUNCTION	CENTRAL	1	180	152	84%	\$5,234,622.00	\$3,093,769.81	59%	DRAINAGE FACILITIES FROM WINCHESTER TO 16TH. CATCH BASINS ON ALL SIDE STREETS NORTH OF SOUTHERN. PAVEMENT PATCHING NORTH OF SOUTHERN.	72" CIPCP FROM SOUTHERN AVE. TO BOX CULVERTS. CONTINUATION OF BOX CULVERT SOUTH OF SOUTHERN AVE.. RECONSTRUCTION OF CONCRETE LINED CHANNEL SOUTH OF 29TH. PAVING, SIGNING, STRIPING.	TRAFFIC SHIFTED TO MIDDLE AND WB LANES ON SOUTHERN AVE. BETWEEN IDAHO AND ROYAL PALMS. NB & SB WINCHESTER CLOSED 26TH TO SOUTHERN. NB LANE CLOSED ON ON WINCHESTER FROM 29TH TO 26TH.	25-Jul
CITY OF GLENDALE: 67TH AVE AND MONTEBELLO	T034301C	LPA-GLENDALE	CENTRAL	1	224	192	86%	\$441,768.00	\$218,772.08	50%	ADA RAMPS, POURED FOUNDATIONS, INSTALLED METER PEDESTAL, POLE, MAST ARM	SCHEDULING SRP ELECTRICAL RUN, PAVMENT MARKINGS	N/A	25-Jul
CITY OF GLENDALE: VARIOUS LOCATIONS	T034901C	LPA-GLENDALE	CENTRAL	1	256	507	198%	\$519,085.00	\$503,307.96	97%	SUBSTANTIALLY COMPLETED	WAITING FOR REDLINE DRAWINGS	SUBSTANTIAL COMPLETION GIVEN, NO REDLINES SUBMITTED	25-Apr
CITY OF APACHE JUNCTION: APACHE TRAIL AND SUPERSTITION	T036501C	LPA-APACHE JUNCTION	CENTRAL	1	200	112	56%	\$1,617,250.86	\$1,171,899.52	72%	DIRECTIONAL DRILLING ONGOING, POURING FOUNDATIONS FOR LIGHT PULLS	DIRECTIONAL DRILLING ONGOING, POURING FOUNDATIONS FOR LIGHT PULLS	24 HOUR LANE CLOSURE NORTHBOUND EASTBOUND SUPERSTITION BLVD, APACHE TRAIL	25-Jul
TOWN OF QUEEN CREEK: SOUTH AREA FIBER	T038801C	LPA-QUEEN CREEK	CENTRAL	1	370	171	46%	\$1,130,312.62	\$569,564.93	50%	WAITING FOR FIBER	WAITING FOR FIBER	N/A	26-Jan
TOWN OF QUEEN CREEK: NORTH AREA FIBER	T038901C	LPA-QUEEN CREEK	CENTRAL	1	370	171	46%	\$632,019.87	\$146,490.97	23%	WAITING FOR FIBER	WAITING FOR FIBER	N/A	26-Jan
CITY OF MARICOPA: UPRR	T045801C	LPA-MARICOPA	CENTRAL	1	335	17	5%	\$7,920,000.00	\$0.00	0%	PARTNERING/PRECON COMPLETED	SCHEDULING UPRR PRECON, SUBMITTALS	N/A	26-May
CASA GRANDE HWY: I-10 SPLIT-SR202L SANTAN	F007201C	I-10	CENTRAL	1	1400	1601	114%	\$615,600,950.00	\$654,624,079.04	106%	PROJECT IS SUBSTANTIALLY COMPLETE (5/31/2025)	ROW FENCE AND LANDSCAPING ONGOING; PUNCHLIST WORK	N/A	25-May
PIMA FREEWAY (SR101L): PRINCESS DR-SHEA BLVD	F012301C	SR-101	CENTRAL	1	700	498	71%	\$108,141,707.00	\$82,624,079.04	76%	FLW NB STEM WALL POURS; 60% CANTILVER RETAINING WALLS; 100% L-SHAPE RETAINING WALLS; 55% REPAINTING OF RETAINING WALLS; 97% MAINLINE PCCP; 87% RAMP PCCP; 93% STORM DRAIN, 88% MAINLINE BARRIER, 87% MAINLINE CURB AND GUTTER, 60% FLW CROSSROAD RECONSTRUCT, SB FLW OFF-RAMP RECONSTRUCT; 100% FLW ASPHALT	FLW NB & SB DECK; FLW LOWER SB SUPERSTRUCTURE; CANTILEVER RETAINING WALLS; MAINLINE BARRIER; ADA IMPROVEMENTS AT PIMA, RAINTREE, SHEA, FLW, AND CACTUS; MEDIAN WORK AT FLW; MEDIAN WORK AT PIMA; RIGHT TURN LANE IMPROVEMENTS AT RAINTREE & SHEA	SB & NB HOV LANES OPENED 5/29/2025; SINGLE LANE CLOSURE ON PIMA 6/22/2025 - 7/6/2025	26-Jan

District Construction Report - June 2025

PROJECT NAME	TRACS NUMBER	LOCATION ROUTE AND	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED
					CONTRACT	TIME USED	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN	(PAVING, BRIDGE FORMING, SIGN	(LONG TERM LANE CLOSURES,	(YEAR/MON)
SANTAN FREEWAY (SR202L): VAL VISTA DR TO SR101L	F012401C	SR-202	CENTRAL	1	928	316	34%	\$199,498,998.00	\$72,875,436.15	37%	EARTHWORK/HAULING ON ARIZONA AVE TI DRAINAGE PIPE INSTALLATION ON EB DOBSON TO ALMA SCHOOL, EB MCQUEEN MAINLINE, ARIZONA AVE TI, WB COOPER TO GILBERT AUX RETAINING WALLS FOOTING EXCAVATION ON RW 2397+60 LT, RW RETAINING WALL FOOTING CONSTRUCTION ON RW 2510+25 LT RETAINING WALL PANAL CONSTRUCTION RW 2366 LT, RW 2476+40 RT, RW 2397+75 RT FULL RAMP RECONSTRUCTION GILBERT RD RAMP A, COOPER RD RAMP C, VAL VISTA DR RAMP A GIRDER SET AT ARIZONA AVE RAMP C	EARTHWORK/HAULING ON WB L202 DOBSON TO WN RAMP DRAINAGE PIPE INSTALLATION ON WB L202 AZ AVE TO ALMA SCHOOL RETAINING WALL FOOTING EXCAVATION AT RW 2397+60 LT, RW 2406+30 RT, RW 2456+50 RT, RW 2456+63 LT, SBW 2524 LT, RETAINING WALL FOOTING FORM/STRIP/POUR AT RW 2406+16 LT, RW 2397+60 LT, RETAINING WALL PANAL CONSTRUCTION AT RW 2420+43 RT, RW 2510+25 LT, RW 2406+16 LT, MSE-RW-CW 2419+56 LT, MSE 2418+21 LT STRUCTURAL BACKFILL AT RW 2258+56 RT, RW 2311+45 RT FULL RAMP RECONSTRUCTION AT GILBERT ROAD RAMP D, ARIZONA AVE RAMP D, PRICE RD RAMP D, MCQUEEN RAMP B, DOBSON RAMP D STRUCTURAL BACKFILL AT RW 2311+45 RT, 2366 RT, RW 2486+74 RT, RW 2367+83 LT COLUMN/PIER CONSTRUCTION AT CONSOLIDATED CANAL COLUMN/PIER CONSTRUCTION AT LINDSAY ROAD BRIDGE FORM DECK AT ARIZONA AVE TI	SB VAL VISTA DR SINGLE RIGHT LANE RESTRICTION 4/7/25 TO 6/14/25 LONG TERM CLOSURE EB L202 GILBERT ROAD ON RAMP 4/12/25 TO 6/10/25 LONG TERM CLOSURE EB L202 PRICE RD ON RAMP 4/26/25 TO 6/24/25 LONG TERM CLOSURE EB L202 ARIZONA AVE ON RAMP 5/29/25 TO 7/27/25 NB PRICE RD SINGLE RIGHT LANE RESTRICTION 5/19/25 TO 6/14/25 LONG TERM CLOSURE EB L202 MCQUEEN RD OFF RAMP 6/13/25 TO 8/11/25	27-Feb
I-10: BRIDGES OVER THE GILA RIVER	F027001C	I-10	CENTRAL	1	830	390	47%	\$50,999,971.90	\$26,089,454.84	51%	PATCH EB I-10 BRIDGE STRUCTURE, TIE DRILLED SHAFT & COLUMN REBAR CAGES, WB I-10 DRILLED SHAFTS (PHASE 2) - 4 ABUTMENT SHAFTS, 6 PIER SHAFTS COMPLETED	WB I-10 DRILLED SHAFTS (PHASE 2) - 36 SHAFTS REMAINING, CONSTRUCT DRILLED SHAFT TRANSITIONS & PIER COLUMNS	WB I-10 MEDIAN CROSSOVER DETOUR - 4/10/2025-1/5/2026	26-Aug
AGUA FRIA HWY (SR101): 75TH AVE TO I-17	F031601C	SR-101	CENTRAL	1	910	267	29%	\$139,565,000.00	\$39,817,343.08	29%	DEMO BARRIER ,CURBS,WALLS,PAVEMENTS AND DRAINAGE DIG CATCH BASIN BOTTOMS, DLB STORM DRAIN PIPE INSTALL ,SIGN FOUNDATIONS SEG 3 ROADWAY EB SEGMENT 5 E, ROAD EX AND FINEGRADE,FINEGRADE FOOTING,REBAR WALLS,PLACE BLOCK WALL, CONSTRUCT GIRDER (31ST EB)	PLACE FINISH AGGREGATE BASE CLASS 2, ROAD EX TO SUBGRADE,DEMO WALLS ,12 IN ACP WATERLINE REPLACEMENT 41ST AVE,INSTALL NEW FIREHYDRANT NEAR 1179+20 EB , ROAD EX TO SUBGRADE,CONSTRUCT GIRDER (31ST WB),REBAR GIRDER (31ST WB),FORM POUR STRIP FOOTING,STRUCTURE BACKFILL,FORM POUR STRIP FOOTING,REBAR FOOTING,REBAR FOOTING,PLACE BLOCK WALL,DLB STORMDRAIN PIPE.	ON-RAMP CLOSED SR101 WB 35TH AVE 60 DAYS 5/13-7/13,OFF-RAMP CLOSED SR101L WB 51ST AVE 60 DAYS 5/20-7/20, OFF-RAMP CLOSED SR101L EB 59TH AVE 60DAYS 5/20-7/19	26-Feb
MARICOPA COUNTY: SOSSAMAN RD TO MERIDIAN DR	F036101C	US-60X	CENTRAL	1	750	488	65%	\$38,549,000.00	\$25,253,276.27	66%	BOX CULVERT CONSTRUCTION 90% COMPLETE SIDEWALK CONSTRUCTION 45% COMPLETE DRIVEWAY CONSTRUCTION 20% COMPLETE PIPE CONSTRUCTION 60% COMPLETE	SIGNAL AND LIGHTING INSTALLATION ASPHALT PAVING FROM ELLSWORTH TO MERIDIAN	EB US 60X REDUCED TO ONE LANE WB US 60X REDUCED TO ONE LANE	26-Feb
BOB STUMP MEMORIAL PKWY: SR303/US60 SYSTEM TI	F047201C	SR303	CENTRAL	1	120	107	89%	\$3,490,059.95	\$2,614,825.34	75%	STOP WORK ORDER DUE TO TEMPERATURE FOR PAVING 411 FRICTION COURSE	EB US 60 GUARDRAIL INSTALLATION, 5/8" MILLING ON US60 AND 163RD AVE., RESTRIPE WB US 60 TO FINAL CONFIGURATION.	NIGHTLY LANE CLOSURES ON EB/WB US 60.	25-Aug
PHOENIX - CORDES JCT HWY (I-17): SR74 TO ANTHEM WAY	F055401C	I-17	CENTRAL	1	240	0	0%	\$15,077,777.00	\$375,000.00	2%	PARTNERING AND PRECON	ADA AND GUARDRAIL WORK	N/A	25-Nov
VARIOUS - PUMP STATION CONNECTIVITY	F058701C	VARIOUS	CENTRAL	1	310	17100.00%	55%	\$1,967,267.00	\$405,809.00	21%	TRENCHING CONDUIT PLACEMENT, MISC WORK IN PUMP STATIONS	TRENCHING CONDUIT PLACEMENT, MISC WORK IN PUMP STATIONS	SHOULDER WORK AT MCLINTOCK & US60, SHOULDER WORK AT RURAL & US60	25-Dec

District Construction Report - June 2025

PROJECT NAME	TRACS NUMBER	LOCATION ROUTE AND	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED
					CONTRACT	TIME USED	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN	(PAVING, BRIDGE FORMING, SIGN	(LONG TERM LANE CLOSURES,	(YEAR/MON)
I-10 INA ROAD TO RUTHRAUFF ROAD	H758301C	I10	SOUTHCENTRAL	2	1038	845	81%	\$138,063,523	\$119,224,361	86%	BOTH EB AND WB TRAFFIC IS ON THE NEW I-10 MAINLINE (3 LANES) THROUGH THE LENGTH OF THE PROJECT. ALL BRIDGES ON I-10 ARE COMPLETE. ORANGE GROVE RD INTERCHANGE AND ON-OFF RAMP ARE OPEN.	EB/WB I-10 ON-OFF RAMP/MSE WALLS AND EARTH FILL AT SUNSET RD, GEOFOAM FILL OVER HOBAS PIPE, AREAS ALONG EB/WB I-10 OUTSIDE GUTTER, CANTILEVER SIGN STRUCTURES, SIGNS, LANDSCAPING	NONE	25-Dec
SUNSET LINKS ROAD, SANTA CRUZ RIVER TO RIVER ROAD	T032701C	LOCAL	SOUTHCENTRAL	2	1038	845	81%	\$32,925,374	\$14,871,375	45%	SUNSET BRIDGE OVER I-10 IS COMPLETE	ABUTMENT FILLS/CONSTRUCTION, INSTALL STEEL GIRDERS FOR SUNSET/UPRR, RILLITO WASH BRIDGE, RIVER RD IMPROVEMENTS ON-GOING	NONE	25-Dec
KITT PEAK MP 0-12 (SR 386)	F064001C	SR 386 MP 0-12	SOUTHCENTRAL	2	145	95	66%	\$3,330,441	\$2,281,077	68%	SCALING, HEADWALLS, PAVEMENT PATCHING, GUARDRAIL, SEEDING, CURBING	CLOSEOUT		25-Apr
DOVE MOUNTAIN BLVD. - TRAFFIC SIGNAL	T034201C	LOCAL	SOUTHCENTRAL	2	190	97	51%	\$790,000	\$53,480	7%	UTILITY POTHOLE, CABINET AND POLE FOUNDATIONS	BORING FOR ELECTRICAL, POLES ON ORDER		25-Apr
TRACY - BIA 132 (MP. 80-90) PAVE. REHAB.	F054901C	SR 86	SOUTHCENTRAL	2	160	127	79%	\$11,353,706	\$8,504,584	75%	MILL AND PAVE, CHIP SEAL, PAINTED STRIPING, RUMBLE STRIPS, DRAINAGE WORK	PUNCH LIST, THERMOPLASTIC STRIPING, SEEDING	DAYTIME LANE CLOSURES	25-May
JCT I-10 - RIVER ROAD	F024801C	SR 77 MP68	SOUTHCENTRAL	2	750	1196	159%	\$9,843,161	\$13,049,231	133%	PROJECT BEING CLOSED OUT			24-Jul
RIVER ROAD - CALLE CONCORDIA	H891901C	SR 77 MP 89	SOUTHCENTRAL	2	750	1196	159%	\$29,054,223	\$32,922,042	113%	PROJECT BEING CLOSED OUT			24-Jul
SR 287/SR 798 ROUNDABOUT	SZ04101C	SR 287/79	SOUTHCENTRAL	2	353	352	100%	\$6,469,512	\$6,241,539	96%	ALL CONTRACT WORK COMPLETE	ADDITIONAL WORK TO INSTALL A VALLEY GUTTER ON KEATING ST AND PAVING AN ACCESS ROAD IN FRONT OF SOME RESIDENT'S HOMES. WAITING FOR ENVIRONMENTAL CLEARANCE.	NONE	25-Mar
I-10: I-8 TO SR 87 (MP. 200-209) - PVMT. PRES.	F066401C	I-10	SOUTHCENTRAL	2	105	165	157%	\$7,745,874	\$7,793,956	101%	PROJECT CLOSED OUT			24-Jul
FANNIN - JASON LOPEZ CIRCLE - PVMT.PRES.	F051801C	SR79	SOUTHCENTRAL	2	107	106	99%	\$1,686,811	\$1,695,614	101%	PROJECT BEING CLOSED OUT			24-Sep
SR 80 SAN PEDRO RIVER BRIDGE	H893701C	SR 80	SOUTHCENTRAL	2	410	553	135%	\$ 9,792,627	\$ 6,894,987	70%	POURED ABUTMENTS AND 1 BRIDGE DECK	POUR SECOND BRIDGE DECK	ONE LANE TRAFFIC WITH LIGHT AT THE BRIDGE	24-Nov
I-10, PICACHO - PINAL AIRPARK RD. (MP. 222-231.71)	F045901C	I-10	SOUTHCENTRAL	2	120	228	190%	\$ 4,627,770	\$ 3,750,285	81%	MAINLINES PAVING COMPLETE	FINAL STRIPE CLOSE OUT	NONE	24-Aug
SR 90: CAMPUS DR. TO MOSON RD. (MP. 321.0 - 325.9)	F045301C	SR 90	SOUTHCENTRAL	2	375	329	88%	\$ 5,873,128	\$ 2,220,621	38%	PAVING,STRIPING AND TRAFFIC LOOPS	PAVING SCHEDULED FOR EARLY SPRING 2025	NA	25-Jun
SR 90: BORDER PATROL STATION TO CAMPUS DR. (MP. 304.4 - 321.0)	F059301C	SR 90	SOUTHCENTRAL	2	375	329	88%	\$ 21,869,778	\$ 19,767,048	90%	PAVING,STRIPING AND TRAFFIC LOOPS	PAVING SCHEDULED FOR EARLY SPRING 2025	NA	25-Jun
US 191 AT SR 75 & SR 78	F043801C	US191 MP 154	SOUTHEAST	3	265	301	114%	\$6,519,519.00	\$3,162,686.00	49%	PHASE 1 AND 2 COMPLETE. 70% PCPC COMPLETE AND 60% CURB COMPLETE. 80% OF THE REMOVALS COMPLETE. CATCH BASIN AND RETAINING WALL COMPLETE.	PAVING TRANSITIONS AND REPLACING OUT OF SPEC CONCRETE, WORKING ON DRAINAGE STRUCTURES.	OPEN TO TRAFFIC WITH RESTRICTIONS.	25-Aug
E WILLCOX TI UP BRIDGE # 1229	F029101C	I10 MP 344	SOUTHEAST	3	110	133	121%	\$1,185,850.00	\$805,770.00	68%	JACKING OF THE BRIDGE, NEW BEARING PADS AND DECK JOINTS REPLACED. SPALL REPAIRS STARTED.	CONTRACTOR CONTINUES TO WORK ON SPALL REPAIRS.	BRIDGE IS CLOSED.	25-Jun
PATAGONIA HWY (SR 82): MORELY AVE. TO ROYAL RD.	T035701C	SR 82	SOUTHCENTRAL	3	110	78	71%	\$840,842	\$734,669	87%	PROJECT BEING CLOSED OUT			25-Jan
GILA COUNTY - HOUSTON MESA RD	T039101C	HOUSTON MESA, MP 0-4.5	NORTHCENTRAL	4	155	164	106%	\$2,910,697	\$1,541,861	53%	CATTLEGUARD INSTALLATION, PIPE CULVER INSTALLATION	SURVEY/CLEAR AND GRUB/ROADWAY EX	DAILY FLAGGING OPERATION	25-Sep
SCHULZE RANCH - GLOBE HIGHWAY (SR60)	F045401C	SR60 MP241 to MP 242.23	SOUTHEAST	4	140	91	65%	\$4,768,811.00	\$1,320,429.00	28%	PROJECT MOBILIZATION; SET EAST END TRAFFIC CONTROL; SURVEY; BEGIN PROJECT ACCESS EFFORTS; BEGIN ROADWAY EXCAVATION. CLEARING AND GRUBBING OF THE EAST END OF THE PROJECT IN PREPARATION FOR RIPRAP. ACCESS FOR GABION BASKET INSTALLATION; BEGIN GABION BASKET ASSEMBLY; ROADWAY EXCAVATION (WEST END CUTS); SECURE A RIP RAP SOURCE / SUPPLIER.	PLACEMENT. RIPRAP AT THE EAST END OF THE SITE AND THE SITE NEAR THE MIDDLE, MAKE PROGRESS ON THE GABBON BASKET INSTALLATION	DAYTIME LANE RESTRICTIONS.	25-Jul

District Construction Report - June 2025

PROJECT NAME	TRACS NUMBER	LOCATION ROUTE AND	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED
					CONTRACT	TIME USED	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN	(PAVING, BRIDGE FORMING, SIGN	(LONG TERM LANE CLOSURES,	(YEAR/MON)
QUEEN CREEK BRIDGE	H856601C	US60 / MP 227.7	SOUTHEAST	4	757	341	45%	\$40,766,879.00	\$11,887,358.00	29%	CONTINUE WITH PIONEERING FOR WB ROADWAY CUT; CONTINUE WITH THE WORK PAD CONSTRUCTION IN QUEEN CREEK; CONSTRUCTION OF THE NORTH ACCESS ROAD; CONTINUE WITH PIER 3 / ABUTMENT 2 / RETAINING WALL #1 / RETAINING WALL #2 ACCESS ROAD CONSTRUCTION; CONTINUE CONSTRUCTION OF THE WB ROADWAY CUT; CONTINUE WITH PIER 2 ACCESS ROAD; START EXCAVATION FOR PIER 2; BEGIN SHORING INSTALLATION IN THE AREA OF PIER 3 / ABUTMENT 2 / RETAINING WALL #1 / RETAINING WALL #2; PIER 2 SHORING; SHORING INSTALLATION IN THE AREA OF PIER 3 / RETAINING WALL #2/ PIER 4 / ABUTMENT 2. START CONSTRUCTION OF THE EB (SOUTH) ROADWAY CUT; PIER 3 AND PIER 2 DRILLED SHAFTS; TUNNEL REPAIRS. PIER 4 DRILLED SHAFT; PIER 2 DRILLED SHAFT CAP, ONGOING CONSTRUCTION OF THE EASTBOUND AND WESTBOUND ROADWAY CUTS.	CONTINUE WITH CONSTRUCTION OF THE WB EB (SOUTH) AND ROADWAY CUTS; CONTINUE WITH CONSTRUCTION OF PIER 2.	INTERMITTENT DAYTIME LANE RESTRICTIONS. FULL CLOSURES OF US 60 SCHEDULED ON TUE./WED./TH. BETWEEN THE HOURS OF 9AM AND 2PM AS NEEDED.	26-Sep
WATERFALL CANYON BRIDGE	F031501C	US60 / MP 229.5	SOUTHEAST	4	757	341	45%	\$3,932,694.10	\$1,111,032.00	28%	ACCESS ROAD TO BOTTOM OF THE WASH. DEMO CONCRETE UNDERNEATH EXISTING STRUCTURE. BOX CULVERT CUT OFF WALLS AND FLOOR - CONCRETE POURS, BOX CULVERT WALLS. BOX CULVERT TOPS.	INJECTION GROUTING	LANE CLOSURE WITH CONCRETE BARRIER. ONE LANE OPEN EACH DIRECTION.	26-Sep
US 191 CLIFTON/MORENCI	F058201C	US191 MP 160	SOUTHEAST	4	230	183	80%	\$10,153,107.00	\$4,420,382.00	44%	GUARDRAIL. LOWER MANHOLES AND SLOPE REPAIRS.	MAINLINE PAVING.	LANE CLOSURE WITH PILOT CAR DURING THE DAY (7AM TO 4PM)	25-Aug
SKOUSEN AT SR 87 (SR87)	F052101C	SR 87	SOUTHCENTRAL	4	246	232	94%	\$3,119,194	\$2,828,280	91%	RCP, TRAFFIC POLES SET AND ENERGIZED/ACTIVATED, CABINETS SET	RESUME WORK ORDER ISSUED AS PREEMPTION AND COMMUNICATION EQUIPMENT HAS BEEN RECEIVED AND READY FOR INSTALL		25-Mar
SR 87: KLECK ROAD LEFT TURN LANES AND GUARDRAIL	F055301C	SR 87	SOUTHCENTRAL	4	120	18	15%	\$ 1,475,000	\$12,220	1%	SAWCUT AND TRAFFIC CONTROL SET UP	PAVING		
PINAL COUNTY: HUNT HWY FROM GARY RD TO BELLA	T035201C	LPA-PINAL COUNTY	CENTRAL	4	450	337	75%	\$959,811.50	\$553,512.05	58%	STRIPING, TRAFFIC SIGNAL TURNS	STRIPING, TRAFFIC SIGNAL TURNS, PUSH BUTTON POLE	TURN BAY CLOSURE	25-Jul
PUMP HOUSE WASH BRIDGE	H877801C	SR89A/MP 387	NORTHCENTRAL	5	428	422	99%	\$4,199,114	\$4,209,525	100%	POURED ENTIRE DECK, BARRIER, APPROACH SLABS, BOX CULVERT REPAIR, STRIPING, BRIDGE PIER ENCASEMENT, SIGNS,	FINAL IN FIELD REPORTS	NONE	24-Oct
OAK CREEK CANYON DRAINAGE & SEDIMENT CONTROL	H890701C	SR89A/MP388	NORTHCENTRAL	5	428	422	99%	\$2,644,088	\$3,978,785	150%	RE-DESIGN OF EROSION AREA, UPPER DRAINAGE STRUCTURE, DRAINAGE EXCAVATION, PIPE INSTALL, SHOTCRETE PIPE	FINAL IN FIELD REPORTS	NONE	24-Oct
SR 89A ROCKFALL MITIGATION	F015401C	SR89A MP 375&389	NORTHCENTRAL	5	428	422	99%	\$4,556,996	\$4,126,784	91%	ROCK SCALING WAS PERFORMED ON THE NORTH END OF THE PROJECT, NOXIOUS WEEDS, BLASTING, SCALING, PAVING, TEMPORARY STRIPING, EPOXY STRIPING	FINAL IN FIELD REPORTS	NONE	24-Oct
TIMBERLINE - DEADMAN FLAT RD	F051701C	US 89 MP 425-434	NORTHCENTRAL	5	83	81	98%	\$6,696,925	\$7,333,805	110%	409 PATCHING, BONDED WEARING COURSE, RUMBLE STRIP, FINAL STRIPING, SEEDING ACCEPTED, FORCE ACCOUNT PAYMENT, FINAL ACCEPTANCE GRANTED.	FINAL IN FIELD REPORTS	NONE	24-Sep
PAGE ROUNDABOUT	F055801C	US 89 MP 548	NORTHCENTRAL	5	145	123	85%	\$4,718,804	\$5,172,499	110%	REMOVALS, DRAINAGE PIPE, PHASE 1 AB AND PAVING, TRAFFIC CONTROL, ELECTRIC CONDUIT, ROADWAY LIGHTING, TRUCK APRON, INTERIOR CURB, CATCH BASINS, FINAL STRIPING	FINAL STRIPING COMPLETED 4/10/25 FINAL ACCEPTANCE ISSUED.	NONE	25-Apr

District Construction Report - June 2025

PROJECT NAME	TRACS NUMBER	LOCATION ROUTE AND	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED
					CONTRACT	TIME USED	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN	(PAVING, BRIDGE FORMING, SIGN	(LONG TERM LANE CLOSURES,	(YEAR/MON)
TOWNSEND DRAINAGE	F056801C	US 89 MP 423	NORTHCENTRAL	5	221	36	16%	\$11,872,634	\$2,993,832	25%	CLEARING & GRUBBING (ONGOING), EXISTING SHOTCRETE CHANNEL REMOVAL (COMPLETE), DETOUR CONSTRUCTION, TCB SET	CONTINUED CHANNEL LINING, BOX CULVERT EXCAVATION AND CONSTRUCTION	NB US 89 CLOSED AT MM 429, X-OVER DETOUR TO SB	FIXED 11/7/25
WILLARD SPRINGS WILDLIFE OP	F075101C	I17 MP 327	NORTHCENTRAL	5	210	14	7%	\$15,821,930	\$0	0%	CMB PLACED, SUBMITTALS, RFI'S	AWS INSTALL, CLEARING AND GRUBBING FOR X-OVER DETOURS, OVER-X FOR LEVELING PADS, TCB SET FOR NB SHOULDER CLOSURES	NB SHOULDER CLOSURES NEXT WEEK WITH TCB	26-Jul
COF-4TH STREET CEDAR/LOCKET ROUND ABOUT	T024701C	4TH STREET & CEDAR AVE/LOCKET RD INTERSECTION	NORTHCENTRAL	5	150	24	16%	\$4,179,600	\$506,256	12%	MOBILIZATION. PHASE 1 WATER BARRIER INSTALLATIONS. SW & NW CORNER REMOVALS	CB 106 AND PIPE 100 CONSTRUCTION. 4TH STREET INTERSECTION FULL CLOSURE BEGINNING 5/27.	SW & SE CORNER CONSTRUCTION AND LANE CLOSURES. FULL CLOSURE 5/27/25.	25-Nov
AIRPORT ROAD TI UP	F036201C	I-17 MP 337.39	NORTHCENTRAL	5	187	182	97%	\$8,214,092	\$7,982,652	97%	BRIDGE CONSTRUCTION, BARRIER, BRIDGE DEMOLITION, PAVING, SIGNING, SEEDING, FINAL SWPPP, FINAL STRIPE AND PUNCHLIST	PROJECT SUBSTANTIALLY COMPLETE ON 12/10/24. FINAL ESTIMATE IN FIELD REPORTS	NONE	24-Dec
SB COUNTY LINE - MCCONNELL BRIDGE	F020701C	I-17 SB MP 311 TO MP 340	NORTHCENTRAL	5	315	462	147%	\$34,954,000	\$40,036,472	115%	SUBSTANTIAL COMPLETION HAS BEEN GRANTED.	CLOSEOUT	NONE	24-Nov
DEAD RIVER*	F042201C	DEAD RIVER AT I-40 MP 316	NORTHEAST	5	285	186	65%	\$3,456,176.77	\$3,501,056.11	101%	CROSSOVER COMPLETE, TRAFFIC SWITCHED, HYDRODEMOLITION OF EB BRIDGE DECK, UHPC DECK	REPAIRS TO THE UHPC	SINGLE LANE RESTRICTION FOR REPAIRS	25-Sep
PINTA TO MCCARREL*	F049801C	I-40 MP 318 TO 330	NORTHEAST	5	285	186	65%	\$26,528,823.23	\$20,742,516.62	78%	CRAY CREEK BRIDGE BARRIER WESTBOUND	SMA PAVING, CONCRETE BARRIER RETROFITS, GUARDRAIL, FINAL STRIPING	SINGLE LANE RESTRICTIONS DURING THE DAY	25-Sep
HEBER-HOLBROOK (SR 377)	F050601C	SR 377 MP 0 TO 6.4	NORTHEAST	5	80	75	94%	\$1,699,955.50	\$1,880,546.57	111%	SUBSTANTIALLY COMPLETE AS OF 9/30/2024	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	24-Aug
TAYLOR - RODEO SIDEWALK	F071701C	SR 77 MP 358.88	NORTHEAST	5	80	62	78%	\$1,204,944.73	\$1,192,360.47	99%	PROJECT CLOSEOUT	PROJECT CLOSEOUT	NONE	25-Jan
LITTLE COLORADO BRIDGE TO CEMETERY RD	F053301C	US 191 MP 315.7	NORTHEAST	5	50	48	96%	\$583,777.00	\$787,093.80	135%	PROJECT CLOSEOUT	PROJECT CLOSEOUT	NONE	24-Oct
WHIPPLE TO STATE ROUTE 260	T046301C	WOOLFORD RD	NORTHEAST	5	79	59	75%	\$1,699,500.00	\$1,832,239.56	108%	PROJECT CLOSEOUT	PROJECT CLOSEOUT	NONE	24-Nov
TOWN OF EAGER LIGHTING	T035601C	MAIN ST, EAGER AZ	NORTHEAST	5	80	21	26%	\$824,481.06	\$531,705.97	64%	PROJECT CLOSEOUT	PROJECT CLOSEOUT	NONE	25-Apr
CRESTVIEW TO JOY NEVIN	F054401C	SR 77 MP 358.88	NORTHEAST	5	55	43	78%	\$2,107,000.00	\$225,918.68	11%	ADA RAMPS & ALL OTHER CONCRETE WORK	SMA PAVING	SINGLE LANE RESTRICTIONS DURING THE NIGHT	25-Jul
SR 73 & SR 260 INTERSECTION	F057401C	SR 73 MP 357	NORTHEAST	5	150	54	36%	\$1,751,515.56	\$1,105,678.27	63%	LIGHTING	CURB AND GUTTER, SIDEWALKS, DRAINAGE, PAVING	SR 73 ONE LANE IN EACH DIRECTION, MOVEMENTS NOT RESTRICTED	25-Sep
I-40 STR 1364 & 1365 @ 8TH AVE IN H	F042301C	I 40 MP 286	NORTHEAST	5	70	35	50%	\$1,645,722.00	\$428,094.00	26%	PHASE I COMPLETE	EB & WB SLEEPER SLAB AND DECK REPAIR	24 HOUR SINGLE LANE RESTRICTIONS EB & WB	25-Dec
ALLENTOWN TI UP	F031901C	MP 351	NORTHEAST	5	140	34	24%	\$7,800,223.55	\$669,275.00	9%	DRILLED SHAFTS	PIERS AND ABUTMENT CAP	MEDIAN AND SHOULDER CLOSURES ONLY	25-Nov
DENNEHOTSO	F055101C	US160 MP 416 TO MP 440	NORTHEAST	5	200	45	23%	\$19,771,771.00	\$3,446,904.00	17%		MILLING AND PAVING	3 MILE LANE CLOSURES	25-Jul
PHOENIX PARK WASH TO SR 77	F069401C	SR 377 MP 13 TO SR 77	NORTHEAST	5	80	0	0%	\$7,294,000.00	\$0.00	0%		PROJECT START (WINDOW SPECIFICATION, JUNE START)		25-Oct
SHOULDER WIDENING US 163	F066201C	US 163 MP 404 TO MP 406	NORTHEAST	5	100	25	25%	\$3,137,000.00	\$296,034.50	9%	SURVEY, MOBILIZATION, PIPE EXTENSIONS	AC REMOVAL, SHOULDER WORK	ROADWAY REDUCED TO ONE LANE WITH FLAGGERS DURING WORKING HOURS.	25-Sep
SUMMIT TO CROSS CANYON	F069301C	SR 264 MP 459 TO MP 465	NORTHEAST	5	65	6		3,180,244.00	\$0.00	0%		409 SPOT REPAIR	ROADWAY REDUCED TO ONE LANE WITH FLAGGERS DURING WORKING HOURS.	25-Oct
I15 VIRGIN RIVER BRIDGE 1	H876001C	I15, MP 8.40 NB & MP 9.30 SB	NORTHCENTRAL	6	840	1277	152%	\$55,994,447	\$58,624,128	105%	PUNCHLIST ITEMS COMPLETE.	NONE. CLOSEOUT	NONE	25-Apr
YUMA COUNTY	T036201C	YUMA COUNTY CO. 19TH & AVE G	SOUTHWEST	6	100	3	3%	\$195,065.72	\$3,421.26	2%	PARTNERING/ SUBMITTALS	RUMBLE STRIP, PAVEMENT MARKINGS	SINGLE LANE, PILOT CAR OPERATION	25-Oct
YUMA COUNTY	T037601C	YUMA COUNTY VARIOUS	SOUTHWEST	6	100	3	3%	\$1,106,424.28	\$20,578.74	2%	PARTNERING/ SUBMITTALS	STRIPING, PAVEMENT MARKINGS	SINGLE LANE, PILOT CAR OPERATION	25-Oct

District Construction Report - June 2025

PROJECT NAME	TRACS NUMBER	LOCATION ROUTE AND	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED
					CONTRACT	TIME USED	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN	(PAVING, BRIDGE FORMING, SIGN	(LONG TERM LANE CLOSURES,	(YEAR/MON)
I-10 W OF SALOME RD TO W OF TONOPAH MP 80-90	F058301C	EHRENBERG - PHOENIX HWY (I-10)	SOUTHWEST	6	220	93	42%	\$19,625,526.91	\$6,446,276.76	33%	PAVING, GRINDING ON BRIDGE, SALOME T.I., DOWNDRAIN, GUARDRAIL	PAVING, DOWNDRAIN, GUARDRAIL, FENCING	SINGLE LANE, 12' WIDTH RESTRICTION	25-Oct
SR 95 TYSON ST TO N. OF QUARTZSITE MP109.05-116	F059101C	QUARTZSITE - PARKER - TOPOCK HWY (SR 95)	SOUTHWEST	6	190	115	61%	\$7,897,036.65	\$7,424,941.57	94%	ADA RAMP'S LANDING, PIPE LINERS	PIPE LINERS, PUCHLIST	ALTERNATING LANE, 11' WIDTH RESTRICTION	25-Sep
I-40; E. KINGMAN TI OP WB BRIDGE #1358	F029501C	I-40; MP 52.84-53.28	NORTHWEST	6	Fixed Date	822		\$8,563,137.57	\$6,891,824.16	80%	PHASE II BRIDGE DECK REMOVAL IS COMPLETE	PHASE 2 BRIDGE DECK POUR AND BARRIER	WB I40 WILL BE PUT INTO DETOUR CONFIGURATION	25-Jun
US 60; CENTENNIAL WASH BRIDGE	F029701C	US 60; MP 61.67-62.43	NORTHWEST	6	345	251	73%	\$13,707,564.30	\$13,313,886.29	97%	DRILLED SHAFTS, COLUMNS, PIER CAPS, GIRDERS SET, DECK POURED, BARRIER WALL, GUARDRAIL, PHASE 3 PAVING, BRIDGE DECK, BARRIER WALLS, GUARDRAIL	FINISH RAIL BANK, FINAL STRIPING, SEEDING	INTERMITTANT LANE CLOSURES W/ FLAGGERS STARTING	25-Jun
I-40; NEEDLE MOUNTAIN TI-LAKE HAVASU TI	F034201C	I-40; MP 2.40-8.30	NORTHWEST	6	230	225	98%	\$24,777,783.80	\$23,371,870.36	94%	ALL PROJECT WORK HAS BEEN COMPLETED, EXCEPT SMOOTHNESS REPAIRS	SMOOTHNESS REPAIRS (PENDING ESCALATION RESOLUTION)	NONE	25-Jun
I-40; CA BORDER TO NEEDLE MT ROAD	F055701C	I-40; MP 0.12-2.40	NORTHWEST	6	128	115	90%	\$8,517,436.81	\$7,477,913.82	88%	PARTNERING, PREWARNERS, SMA PAVING, GUARDRAIL, TOPOCK AND FRONTAGE ROAD BRIDGES, CO #2 BARRIER WORK, DELINEATORS	FOG SEAL, PIPE LINER, DOWN DRAINS, SMOOTHNESS REPAIRS	NONE	25-Jun
SR89; W ROAD 5 NORTH-PAULDEN	F055901C	SR89; MP 331.00-335.11	NORTHWEST	6	50	14	28%	\$384,444.00	\$150,509.31	39%	RUMBLE STRIP, FOG COAT AND TEMPORARY STRIPING	FINAL STRIPING IN LATE JUNE	NONE	25-Jun
SR89; LITTLE RANCH ROAD INTERSECTION	F056501C	SR89; MP 335.49-335.98	NORTHWEST	6	115	62	54%	\$1,141,058.90	\$581,213.49	51%	BASE BUILDUP FOR WIDENING, ROCK SLOPE LAYBACK	PAVING STARTING MAY 27	M-F 9 AM TO 4 PM, AND 5-TH NIGHT WORK 7 PM TO 6AM, ONE LANE ALTERNATING DIRECTIONS WITH FLAGGERS	25-Jul
I-40; HOLY MOSES WASH-RATTLESNAKE WASH	F058501C	I-40; MP 46.87-57.50	NORTHWEST	6	220	16	7%	\$25,252,525.25	\$0.00	0%	PARTNERING/PRE-CON MEETINGS 5/5/2025 REVIEWING SUBMITTAL	GUARDRAIL START ON SUNDAY NIGHT 6/8/2025	ONE LANE CLOSED AT NIGHT FOR GUARDRAIL TASK M-W 7:30 PM TO 6:30 AM, TH 7 PM TO NOON, S 9 PM TO 7 AM	26-Jul
US 93; KINGMAN POE TRUCK SCREENING	F058901C	US 93; MP 63.75-67.26	NORTHWEST	6	240	123	51%	\$2,268,611.73	\$712,657.35	31%	DIRECTIONAL DRILL RUNS, 75% OF PULL BOXES	CONDUIT INSTALATION, CONDUCTOR INSTALL, LOOP DETECTORS PULL BOXES (NO 7 AND NO 09)	NONE	25-Dec
US 93; MP 172-MOORE RANCH ROAD	F059201C	US 93; MP 172.00-185.00	NORTHWEST	6	170	0	0%	\$15,897,676.43	\$0.00	0%	NONE	PARTNERING AND PRECONSTRUCTION	NONE	26-Feb
US 93; CANE SPRINGS	F060101C	US 93; MP 105.99-109.42	NORTHWEST	6	560	90	16%	\$48,750,981.10	\$11,178,910.52	23%	PLANT SALVAGE RIGHT OF WAY FENCE ALONG SB US 93	BOX CULVERTS, PIPE, EARTHWORK, RIGH OF WAY FENCE, DRILLED SHAFTS	NONE	27-Apr
SR95; S. PALO VERDE BLVD.-PRICE RD.	F064801C	SR 95; MP 183.20-188.10	NORTHWEST	6	88	0	0%	\$2,825,500.00	\$0.00	0%	BID OPENING 04/04/25, AWARD 05/16/25	PARTNER/PRE CONSTRUCTION - TENTATIVE 06/05/25 START OF FIELD WORK - TENTATIVE 07/07/25	NONE	25-Oct
US 93; OLDEUP HILLSIDE-N OF NOTHING	F064901C	US 93; MP 131.00-141.00	NORTHWEST	6	210	35	17%	\$22,414,689.35	\$5,648,192.86	25%	PREWARNERS	GUARDRAIL AND DETOUR WORK ONGOING	NONE	26-Feb
SS89A; ROBERT RD-LYNX CREEK BRIDGE	F069501C	SS89A; MP 324.48-331.49	NORTHWEST	6	80	29	36%	\$5,498,106.67	\$3,139,153.97	57%	SPOT MILL AND PAVING	MICROSEAL OPERATIONS	SINGLE LANE CLOSURE IN SB/NB DIRECTIONS	25-Jul
I-40; FORT ROCK ROAD TO MARKHAM PASS WB	F073201C	I-40; MP 92.00-107.70	NORTHWEST	6	105	0	0%	\$8,044,142.00	\$0.00	0%	NONE	PARTNERING AND PRECONSTRUCTION	NONE	25-Nov
I-17; ANTHEM WAY TO SUNSET POINT	H680001C	I-17; MP 229	NORTHWEST	6	1293	1307	101%	\$362,077,500.00	\$396,511,459.03	110%	RUMBLE STRIP MILL AND FILL, CLEAR AND GRUBBING, BLASTING, PAVING OF THIRD LANE NB AND SB FROM ANTHEM TO BLACK CANYON CITY	STRUCTURES WORK ONGOING (3 BRIDGES), SLOTTED DRAIN AND CATCH BASIN WORK IN SEGMENT 3, PAVING IN SEGMENT 3, CAMERA POLE FOUNDATIONS AND PULL BOXES BEING INSTALLED IN SEGMENT 3, GUARDRAIL INSTALLATION IN SEGMENT 3, INSTALLING FLEX LANE COMPONENTS IN SB SEGMENT 3, SEEDING THROUGHOUT PROJECT	3 LANES OPEN SB AND NB FROM ANTHEM TO BLACK CANYON CITY	25-Aug
I-40; RANCHO SANTA FE PARKWAY TI	H681401C	I-40; MP 55.85-57.27	NORTHWEST	6	390	111	28%	\$43,950,204.76	\$11,474,122.05	26%	RATTLESNAKE WASH BRIDGES DEMO FOR WIDENING	CONTINUE TO CONSTRUCT ON & OFF RAMP'S	NONE	26-Apr

District Construction Report - June 2025

PROJECT NAME	TRACS NUMBER	LOCATION ROUTE AND	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED
					CONTRACT	TIME USED	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN	(PAVING, BRIDGE FORMING, SIGN	(LONG TERM LANE CLOSURES,	(YEAR/MON)
I-40/US 93; WEST KINGMAN TI	H799301C	I-40; MP 48.87-48.92 & 49.30-51.56/ US 93; MP 69.36-71.16	NORTHWEST	6	660	256	39%	\$106,543,210.00	\$40,211,142.25	38%	RIGHT OF WAY FENCING, PIPE EXTENSIONS UNDER EB-I40	THE FOLLOWING BRIDGE STRUCTURES ARE UNDER CONSTRUCTION: SOUTH TO EAST, CLACK CANYON, WHITE CLIFFS, BEALE STREET BOX TUNNEL, FORT BEALE STREET BOX TUNNEL, HOLY MOSES WASH DOUBLE BOX CULVERT, I-40 WIDENING IN THE MEDIAN, SOUND WALL WB, WEST TO NORTH RAMP EXCAVATION	PERIODIC ONE LANE CLOSURES ON EB I-40	27-Jan
SR69; PRESCOTT LAKES PARKWAY TO HEATHER HEIGHTS	H873901C	SR69; MP 293.80-296.00	NORTHWEST	6	192	163	85%	\$9,792,000.00	\$7,973,459.98	81%	PH I - WIDENING AND STORM DRAINS	MEDIAN ISLANDS AND SIGNAL WORK	PH II, INSIDE LANES AND MEDIAN CLOSED	25-Sep
NORTHERN AVE-STOCKTON HILL RD	T027201C	MOHAVE COUNTY	NORTHWEST	6	260	85	33%	\$5,848,154.75	\$2,260,317.13	39%	SIDEWALK AND DRIVE WAY FROM BANKS ST TO CASTLE ROCK	NEW SIDEWALK, NEW CURB, VALLEY GUTTER FROM VAN NUYS TO BANKS ST	LANE CLOSURES ON WESTBOUND OR EASTBOUND MAINTENANCE AT LEAST TWO-WAY TRAFFIC	26-Feb
MOUNTAIN VIEW RD-STERLING RD	T027301C	MOHAVE COUNTY	NORTHWEST	6	320	307	96%	\$2,050,457.00	\$2,574,031.38	126%	PROJECT COMPLETE	NONE	NONE	25-Apr
BULLHEAD PARKWAY; SILVER CREEK ROAD TO LAREDO DRIVE	T039301C	BULLHEAD CITY	NORTHWEST	6	105	97	92%	\$2,620,589.00	\$2,529,529.42	97%	MEDIAN ISLANDS	PUNCH LIST ITEMS	POTENTIAL LANE CLOSURES DURING THE DAY	25-Jan
CITY OF LAKE HAVASU; MCCULLOCH BLVD AND JAMAICA BLVD	T039901C	CITY OF LAKE HAVASU	NORTHWEST	6	270	70	26%	\$1,252,101.40	\$116,999.70	9%	PRE-CON MEETING 12/19/2024	PARTNERING MEETING EXPECTED TO BE IN MID OF AUGUST 2025 CONTRACTOR SUPPOSED TO START TO WORK FROM SEPTEMBER 2025	ONE QUADRANT OF THE INTERSECTION WILL BE CLOSED - MAY BE CHANGED BASED ON TRAFFIC CONTROL PLAN MAINTENANCE ONE LANE PER DIRECTION	25-Dec
ANDY DEVINE AVENUE AND VARIOUS LOCATIONS	T042101C	CITY OF KINGMAN	NORTHWEST	6	120	126	105%	\$1,061,908.25	\$1,042,530.04	98%	INTERSECTION IS PAVED	STRIPING & PUNCH LIST ITEMS	REDUCE TRAFFIC TO ONE LANE PER DIRECTION	25-Apr
WILLIAMSON VALLEY ROAD AND STAZENSKI ROAD	T047701C	YAVAPAI COUNTY	NORTHWEST	6	90	5	6%	\$479,845.00	\$0.00	0%	PARTNERING AND PRECON	CLEARING AND GRUBBING, WIDENING	REDUCED SPEED	25-Sep
I-40 & I-17 VARIOUS LOCATIONS/CAPACITY ADD	F069602C	CHRISTENSEN, PARKS, SUNSET, HAVILAND	NORTHCENTRAL	1 & 5 & 6	180	84	47%	\$1,001,472	\$703,439	70%	GMP 1 WORK COMPLETE	GMP 2 WORK AT SUNSET POINT REST AREA	NONE	25-May
I-40 & I-17 VARIOUS LOCATIONS	F069601C	I-17 (SUNSET PT., CHRISTENSEN) I-40 (PARKS, HAVILAND)	NORTHCENTRAL	1 & 5 & 6	450	438	97%	\$1,741,420	\$1,571,297	90%	DESIGNING EACH REST AREA BASED ON CONCEPTS. GMP-3 PARKS & CHRISTENS & GMP 2 HAVILAND & PARKS.	FINAL DESIGN-SUNSET, HAVILAND, CHRISTENSEN, PARKS	NONE	25-Mar
KM 0 - KM 102 ITS TRAFFIC INFRASTRUCTURE	F0514 01C	I-19	SOUTHCENTRAL	2 & 3	364	121	33%	\$6,194,028	\$64,040	1%	MOBILIZING. STARTING ON CONDUIT INSTALLATION FOR DMS S OF MARIPOSA.		NONE	25-Dec
I-10: PRINCE RD TO I-19 : VALENCIA RD - HPS TO LED LIGHTING MP. 254-58.95	F062501C	I-10	SOUTHCENTRAL	2 & 3	210	150	71%	\$1,349,003	\$1,492,025	111%	FINALIZING	1 POLE REPLACEMENT	NONE	25-May
SR 260 SHOULDER WIDENING	H824501C	SR260 MP 282 - 304	NORTHCENTRAL	4 & 5	515	461	90%	\$24,983,210	\$20,110,123	80%	CLEARING AND GRUBBING, TREE REMOVAL, ROADWAY EXCAVATION	AB PLACEMENT, PAVING, SEEDING, SIGNS, GUARDRAIL AND STRIPING	DAILY LANE CLOSURES	25-Dec
TOPOCK KINGMAN-ASHFORK KINGMAN	F049901C	I-40 MP 0.1 TO MP 201.4	NORTHCENTRAL	5 & 6	640	166	26%	\$55,566,794	\$15,195,422	27%	PULLBOX, CONDUIT INSTALLATIONS BETWEEN MP 44-MP 0	CONTINUED PULLBOX/CONDUIT INSTALLATION FROM MP 200-MP 175	LANE AND/OR SHOULDER RESTRICTIONS BETWEEN MP 200-MP 162	26-Jun
TOTALS					32283	24,380	76%	\$2,638,288,496	\$1,943,559,215	74%				