

District Construction Report - March 2025

PROJECT NAME	TRACS NUMBER	LOCATION ROUTE AND MILE POST	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES (PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	UP-COMING ACTIVITIES (PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
					CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT				
CITY OF BUCKEYE: YUMA RD AND VERRADO WAY	T025601C	LPA-BUCKEYE	CENTRAL	1	530	459	87%	\$986,969.00	\$960,795.64	97%	PROJECT COMPLETED IN CLOSEOUT	IN CLOSEOUT	N/A	25-Jan
CITY OF APACHE JUNCTION	T030901C	LPA-APACHE JUNCTION	CENTRAL	1	180	33	18%	\$4,260,000.00	\$283,836.58	7%	PARTNERING/PRECON, MOBILIZATION, TCP SETUP	EXISTING DRAINAGE FACILITY REMOVALS, DRAINAGE EXCAVATION, CIPCP INSTALLATION	DELEWARE DR. SB LANE CLOSURE BROADWAY TO 16TH	25-Sep
TOWN OF FOUNTAIN HILLS: PALISADES BLVD AND SAGUARO BLVD	T031401C	LPA-FOUNTAIN HILLS	CENTRAL	1	180	199	111%	\$3,366,764.92	\$2,810,765.13	83%	SIDEWALK 95% COMPLETE LANDSCAPE REPAIR 75% COMPLETE DRIVEWAYS 100% COMPLETE	LANDSCAPE PLANTING	RIGHT-LANE RESTRICTIONS ON LOCAL STREETS	25-Mar
CITY OF PEORIA: 75TH AVE TO SKUNK CREEK	T032101C	LPA-PEORIA	CENTRAL	1	280	92	33%	\$3,667,000.00	\$1,945,410.70	53%	FORM AND POUR ABUTMENTS AND WINGWALLS, BEGIN POURING GROUT FOR GROUDED RIPRAP THROUGHOUT THE PROJECT, CONDUIT AND CONDUCTOR INSTALLED UNDER 75TH AVE. BRIDGE	STRUCTURAL BACKFILL AROUND BOTH ABUTMENTS, CUT OFF WALL ON THE NE SIDE OF 75TH FOR GROUDED RIPRAP TOEDOWN	SKUNK CREEK TRAIL CLOSED	25-Aug
CITY OF APACHE JUNCTION: WINCHESTER RD	T032401C	LPA-APACHE JUNCTION	CENTRAL	1	180	54	30%	\$5,234,622.00	\$448,512.49	9%	PARTNERING/PRECON, MOBILIZATION, TCP SETUP	ONGOING STRUCTURAL EXCAVATION AT SOUTHERN AVE. INTERSECTION,	TRAFFIC SHIFT ON SOUTHERN AVE. AT WINCHESTER. NO LEFT OR	25-Jul
CITY OF GLENDALE: 67TH AVE AND MONTEBELLO	T034301C	LPA-GLENDALE	CENTRAL	1	224	108	48%	\$441,768.00	\$211.08	0%	PRECON AND MATERIALS SUBMITTALS	FORM AND POUR CABINET AND LOAD CENTER FOUNDATIONS, INSTALL POWER SERVICE, DRILL POLE FOUNDATION	N/A	25-Jul
CITY OF GLENDALE: VARIOUS LOCATIONS	T034901C	LPA-GLENDALE	CENTRAL	1	256	507	198%	\$519,085.00	\$498,107.96	96%	PROJECT COMPLETED IN CLOSEOUT	IN CLOSEOUT	N/A	25-Feb
CITY OF APACHE JUNCTION: APACHE TRAIL AND SUPERSTITION	T036501C	LPA-APACHE JUNCTION	CENTRAL	1	200	48	24%	\$1,617,250.86	\$94,368.98	6%	DRILL POLE FOUNDATION ON APACHE TRAIL, BEGIN DIRECTIONAL DRILL ON APACHE TRAIL	CONTINUE DIRECTIONAL DRILL ON APACHE TRAIL, POLE FOUNDATION ON SOUTH SIDE OF APACHE TRAIL	N/A	25-Apr
TOWN OF QUEEN CREEK: SOUTH AREA FIBER	T038801C	LPA-QUEEN CREEK	CENTRAL	1	370	80	22%	\$1,130,312.62	\$23,863.64	2%	INVENTORY COMPLETE	BEGIN REPAIR WORK, BEGIN SIGNAL WORK	N/A	26-Jan
TOWN OF QUEEN CREEK: NORTH AREA FIBER	T038901C	LPA-QUEEN CREEK	CENTRAL	1	370	80	22%	\$632,019.87	\$19,090.91	3%	INVENTORY COMPLETE	BEGIN REPAIR WORK, BEGIN SIGNAL WORK	N/A	26-Jan
CASA GRANDE HWY: I-10 SPLIT-SR202L SANTAN	F007201C	I-10	CENTRAL	1	1400	1510	108%	\$615,600,950.00	\$625,516,585.33	102%	DIAMOND GRIND COMPLETE INCLUDING SALT RIVER AND SOUTHERN BRIDGES; GUADALUPE ROAD BRIDGE APPROACH SLABS; LOCAL ROAD AC PAVING (32ND ST, 36TH ST, 48TH ST)	POST DIAMOND GRIND JOINT REPAIR ONGOING; MEDIAN BARRIER ONGOING; LOCAL ROAD AC PAVING (GUADALUPE RD); THERMOPLASTIC AND PREFORMED MARKING ONGOING; ROW FENCING ONGOING; PEDESTRIAN RAMP FENCING ONGOING	TRAFFIC SWITCH - NB SR143 OPENED TO 2 LANES (COMPLETED 3/3); TRAFFIC SWITCH - I-10/SR143 DHOV AND SECOND HOV LANE ON I-10 OPENED. GUADALUPE RD OVER I-10 FULL CLOSURE (SCHEDULED 3/10-3/24); TRAFFIC SWITCH - WB US60 FINAL CONFIGURATION (SCHEDULED 3/22)	25-Mar
PIMA FREEWAY (SR101L): PRINCESS DR-SHEA BLVD	F012301C	SR-101	CENTRAL	1	700	407	58%	\$108,141,707.00	\$62,279,439.39	58%	PIMA BRIDGE BARRIER AND PATCHING, BELL BRIDGE BARRIER AND PATCHING, CAP BRIDGE NB BAR STOCK REMOVAL; RE-PAINTING OF SHEA W-2, CACTUS W-7 STREETWATER W-5 AND CACTUS W-5 WALLS; 87% MAINLINE PCCP, 89% ASPHALT BASE MATERIAL, 83% STORM DRAIN, 63% MAINLINE BARRIER, 80% MAINLINE CURB AND GUTTER, 50% FLW CROSSROAD RECONSTRUCT	FRANK LLOYD WRIGHT BRIDGE FALSEWORK; SB03, NB02; MAINLINE BARRIER; SB RAINTREE ON-RAMP RECONSTRUCT; SB CACTUS OFF-RAMP RECONSTRUCT; NB CACTUS OFF-RAMP RECONSTRUCT, NB RAINTREE OFF-RAMP RECONSTRUCT; ADA IMPROVEMENTS AT PIMA, RAINTREE, SHEA, FLW, AND CACTUS; FLW ROADWAY ASPHALT	SB RAINTREE ON-RAMP CLOSURE 1/7/25 TO 3/7/25, SB CACTUS OFF-RAMP CLOSURE 1/13/25 TO 3/13/25, NB CACTUS ON-RAMP CLOSURE 2/10/25 TO 4/9/25, NB RAINTREE OFF-RAMP CLOSURE 2/24/25 TO 4/23/25, SB FLW OFF-RAMP CLOSURE 3/24/25 TO 5/22/25	26-Jan

District Construction Report - March 2025

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
SANTAN FREEWAY (SR202L): VAL VISTA DR TO SR101L	F012401C	SR-202	CENTRAL	1	928	225	24%	\$199,498,998.00	\$50,715,677.70	25%	EARTHWORK/HAULING FROM EARTHWORK/HAULING ON EB VAL VISTA RD MAINLINE DRAINAGE PIPE INSTALLATION AT EB COOPER RD, EB LINDSAY RD, AND GILBERT RD RAMP A RETAINING WALLS FOOTING EXCAVATION ON RW 2311+45 RT, RW 2418+41 RT, SW 2641 RT RETAINING WALL PANEL INSTALLATION AT RW 2258+19 RT RETAINING WALL FOOTING FORM/STRIP/POUR ON RW 2562 RT AZ AVE OP ABUTMENT 2 AND WINGWALL CONSTRUCTION	FULL RAMP RECONSTRUCTION COOPER RD RAMP D, COOPER RD RAMP C, GILBERT RD RAMP B, GILBERT RD RAMP A, VAL VISTA DR RAMP A MASONRY BLOCK INSTALLATION AT SW 2641 RT STRUCTURAL BACKFILL AT RW 2258+19 RT RETAINING WALLS PANAL CONSTRUCTION ON RW 2311+45 RT, RW 2258+50 RT, RW 2418+41 RT MSE WALL PANAL INSTALLATION, RW 2562 RT RETAINING WALL FOOTING FORM/STRIP/POUR ON RW 2476+40 RT, RW 2486+74 RT, RW 2510+25 RT, RW 2510+25 LT EARTHWORK/HAULING ON MCQUEEN RD MAINLINE AND WB COOPER RD TO GILBERT AUX DRAINAGE PIPE INSTALLATION , WB LINDSAY RD TO GILBERT RD, WB COOPER RD MSE WALL RW 2420+43 RT AZ AVE RAMP D	LONG TERM RIGHT LANE RESTRICTION ON NB/SB ARIZONA AVE WB L202 FULL CLOSURE ALMA SCHOOL RD TO DOBSON RD 3/30/25 12 AM TO 12 PM EB L202 HOV LANE CLOSURE ALMA SCHOOL RD TO DOBSON RD 3/30/25 12 AM TO 12 PM LONG TERM CLOSURE EB L202 COOPER ROAD ON RAMP 1/6/25 TO 3/7/25 LONG TERM CLOSURE EB L202 GILBERT ROAD OFF RAMP 1/22/25 TO 3/22/25 LONG TERM CLOSURE WB L202 GILBERT ROAD ON RAMP 2/10/25 TO 4/10/25 LONG TERM CLOSURE WB L202 COOPER ROAD OFF RAMP 2/27/25 TO 4/27/25 LONG TERM CLOSURE WB L202 VAL VISTA ROAD ON RAMP 3/13/25 TO 5/11/25 SB COOPER RD SINGLE LEFT LANE RESTRICTION 3/6/25 TO 3/13/25 NB GILBERT RD SINGLE LEFT LANE RESTRICTION 3/8/25 TO 3/15/25	27-Feb
I-10: BRIDGES OVER THE GILA RIVER	F027001C	I-10	CENTRAL	1	830	299	36%	\$50,999,971.90	\$21,660,163.84	42%	PHASE 1 EB I-10 EASTERN HALF BRIDGE - BRIDGE DECK (NORTH HALF), I-10 WB CROSSEVER DETOUR ASPHALT PAVING	PHASE 1 EB I-10 EASTERN HALF BRIDGE - BRIDGE DECK (SOUTH HALF)	I-10 WB MEDIAN CROSSEVER DETOUR - APRIL 2025	26-Aug
AGUA FRIA HWY (SR101): 75TH AVE TO I-17	F031601C	SR-101	CENTRAL	1	910	169	19%	\$139,565,000.00	\$27,162,339.08	19%	INSTALL FIBER, VIDEO, COMM EQUIP,INSTALL FMS, COMM CONDUIT,DEMO BARRIER AND CURBS,DEMO PAVEMENTS,DEMO DRAINAGE,INSTALL FMS, COMM CONDUIT, COMPLETED DRILL SHAFTS AND ABUTMENTS	DIG CATCH BASIN BOTTOMS,BACKFILL CATCH BASIN BOTTOMS,INSTALL ELECT. CONDUIT & PB,ROAD EX TO SUBGRADE,DLB STORMDRAIN PIPE,INSTALL ELECT. CONDUIT & PB,INSTALL FMS, COMM CONDUIT,MILL AC,PAVE AC, CONSTRUCT BOX GIRDBERS (51ST EB)	24 HOUR FRONTAGE ROAD CLOSURES STARTING MID MARCH FOR 5 DAYS - VARIOUS LOCATIONS WB/EB	26-Feb
MARICOPA COUNTY: SOSSAMAN RD TO MERIDIAN DR	F036101C	US-60X	CENTRAL	1	750	397	53%	\$38,549,000.00	\$17,524,428.30	45%	MEDIAN CURB 100% COMPLETE MEDIAN AC PAVING 100% COMPLETE BOX CULVERT CONSTRUCTION 75% COMPLETE 85TH PL CLOSURE	SIGNAL AND LIGHTING INSTALLATION SIDEWALK CONSTRUCTION	EB US 60X REDUCED TO ONE LANE WB US 60X REDUCED TO ONE LANE	26-Feb
BOB STUMP MEMORIAL PKWY: SR303/US60 SYSTEM TI	F047201C	SR303	CENTRAL	1	120	106	88%	\$3,490,059.95	\$2,614,825.34	75%	STOP WORK ORDER DUE TO TEMPERATURE FOR PAVING 411 FRICTION COURSE	STOP WORK ORDER DUE TO TEMPERATURE FOR PAVING 411 FRICTION COURSE	NA	25-Apr
PHOENIX-CORDES JCT HWY (I-17): HAPPY VALLEY RD TO SR74	F049501C	I-17	CENTRAL	1	315	30300.00%	96%	\$10,245,358.47	\$12,676,384.48	124%	DECK JOINT REPLACEMENT 100% COMPLETE LOOP DETECTOR REPLACEMENT 100% COMPLETE DECK JOINT SEAL REPLACEMENTS ON CROSS STREETS 75% COMPLETE	PUNCH LIST SUBSTANTIAL COMPLETION	MULTI-LANE RESTRICTIONS ON NB & SB I-17 CROSS STREET RESTRICTIONS	25-Mar
VARIOUS - PUMP STATION CONNECTIVITY	F058701C	VARIOUS	CENTRAL	1	310	8000%	26%	\$1,967,267.00	\$97,655.00	5%	INVENTORY COMPLETE, MATERIAL SUBMITTALS COMPLETED	BEGIN TRENCHING CONDUIT, BEGIN INTERIOR WORK ROUTING CONDUIT AND JUNCTION BOXES	N/A	25-Dec

District Construction Report - March 2025

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
RED MOUNTAIN FWY (SR-202): 24TH ST - SCOTTSDALE RD	F062101C	SR-202	CENTRAL	1	160	15500%	97%	\$537,640.00	\$541,201.42	101%	CONTRACT WORK COMPLETED, STOP WORK ORDER ISSUED	CONTRACTOR TO TROUBLESHOOT NON-ENERGIZED CIRCUITS, CONTRACTOR TO REPLACE FIXTURES ON ADDITIONAL POLE, FINALIZE PUNCHLIST WORK	N/A	25-Feb
I-10 INA ROAD TO RUTHRAUFF ROAD	H758301C	I10	SOUTHCENTRAL	2	1038	740	71%	\$138,063,523	\$113,935,070	83%	BOTH EB AND WB TRAFFIC IS ON THE NEW I-10 MAINLINE (3 LANES) THROUGH THE LENGTH OF THE PROJECT. ALL BRIDGES ON I-10 ARE COMPLETE. ORANGE GROVE RD INTERCHANGE AND ON-OFF RAMP ARE OPEN.	EB/WB I-10 ON-OFF RAMP/MSE WALLS AND EARTH FILL AT SUNSET RD, GEOFOAM FILL OVER HOBAS PIPE, AREAS ALONG EB/WB I-10 OUTSIDE GUTTER, CANTILEVER SIGN STRUCTURES, SIGNS, LANDSCAPING	NONE	25-Dec
SUNSET LINKS ROAD, SANTA CRUZ RIVER TO RIVER ROAD	T032701C	Local	SOUTHCENTRAL	2	1038	740	71%	\$32,925,374	\$12,600,711	38%	SUNSET BRIDGE OVER I-10 IS COMPLETE	ABUTMENT FILLS/CONSTRUCTION, INSTALL STEEL GIRDERS FOR SUNSET/UPRR, RILLITO WASH BRIDGE	SB RIVER RD CLOSURES AND LANE SHIFTS TO ACCOMMODATE PHASE 1A AND PHASE 1B CONSTRUCTION PHASING FOR SUNSET RD/RIVER RD INTERSECTION CONSTRUCTION	25-Dec
KITT PEAK MP 0-12 (SR 386)	F064001C	SR 386 MP 0-12	SOUTHCENTRAL	2	145	95	66%	\$3,330,441	\$2,281,077	68%	SCALING, HEADWALLS, PAVEMENT PATCHING, GUARDRAIL, SEEDING, CURBING	FINAL STRIPING AND CLEANUP		25-Feb
DOVE MOUNTAIN BLVD. - TRAFFIC SIGNAL	T034201C	LOCAL	SOUTHCENTRAL	2	190	97	51%	\$790,000	\$53,480	7%	UTILITY POTHOLE, CABINET AND POLE FOUNDATIONS	BORING FOR ELECTRICAL, POLES ON ORDER		25-Apr
TRACY - BIA 132 (MP. 80-90) PAVE, REHAB.	F054901C	SR 86	SOUTHCENTRAL	2	160	81	51%	\$8,888,888	\$1,630,364	18%	MOBILIZING	START PAVING	DAYTIME LANE CLOSURES	25-Jun
JCT I-10 - RIVER ROAD	F024801C	SR 77 MP68	SOUTHCENTRAL	2	750	1196	159%	\$9,843,161	\$13,049,231	133%	PROJECT BEING CLOSED OUT			24-Jul
RIVER ROAD - CALLE CONCORDIA	H891901C	SR 77 MP 89	SOUTHCENTRAL	2	750	1196	159%	\$29,054,223	\$32,922,042	113%	PROJECT BEING CLOSED OUT			24-Jul
SR 287/SR 79B ROUNDABOUT	SZ04101C	SR 287/79	SOUTHCENTRAL	2	353	352	100%	\$6,469,512	\$6,241,539	96%	ALL CONTRACT WORK COMPLETE	ADDITIONAL WORK TO INSTALL A VALLEY GUTTER ON KEATING ST AND PAVING AN ACCESS ROAD IN FRONT OF SOME RESIDENT'S HOMES. WAITING FOR ENVIRONMENTAL CLEARANCE.	NONE	25-Mar
I-10: I-8 TO SR 87 (MP. 200-209) - PVM.T. PRES.	F066401C	I-10	SOUTHCENTRAL	2	105	165	157%	\$7,745,874	\$7,793,956	101%	PROJECT CLOSED OUT			24-Jul
FANNIN - JASON LOPEZ CIRCLE - PVM.T.PRES.	F051801C	SR79	SOUTHCENTRAL	2	107	106	99%	\$1,686,811	\$1,695,614	101%	PROJECT BEING CLOSED OUT			24-Sep
SR 80 SAN PEDRO RIVER BRIDGE	H893701C	SR 80	SOUTHCENTRAL	2	410	553	135%	\$ 9,792,627	\$ 6,894,987	70%	POURED ABUTMENTS AND 1 BRIDGE DECK	POUR SECOND BRIDGE DECK	ONE LANE TRAFFIC WITH LIGHT AT THE BRIDGE	24-Nov
I-10, PICACHO - PINAL AIRPARK RD. (MP. 222-231.71)	F045901C	I-10	SOUTHCENTRAL	2	120	228	190%	\$ 4,627,770	\$ 3,750,285	81%	MAILINES PAVING COMPLETE	FINAL STRIPE CLOSE OUT	NONE	24-Aug
SR 90: CAMPUS DR. TO MOSON RD. (MP. 321.0 - 325.9)	F045301C	SR 90	SOUTHCENTRAL	2	375	179	48%	\$ 5,873,128	\$ 1,322,481	23%	SIDEWALK, CURB AND GUTTER, GUARDRAIL, ADA RAMP, AND PIPE WORK.	PAVING SCHEDULED FOR EARLY SPRING 2025	NA	25-Jun
SR 90: BORDER PATROL STATION TO CAMPUS DR. (MP. 304.4 - 321.0)	F059301C	SR 90	SOUTHCENTRAL	2	375	179	48%	\$ 21,869,778	\$ 5,295,735	24%	SIDEWALK, CURB AND GUTTER, GUARDRAIL, ADA RAMP, AND PIPE WORK.	PAVING SCHEDULED FOR EARLY SPRING 2025	NA	25-Jun
US 191 AT SR 75 & SR 78	F043801C	US191 MP 154	SOUTHEAST	3	265	232	88%	\$6,519,519.00	\$2,979,578.00	46%	PHASE 1 AND 2 COMPLETE. 50% PCCP COMPLETE AND 30% CURB COMPLETE. 65% OF THE REMOVALS COMPLETE.	CONTINUE PCCP AND REMOVALS. GRADING FOR NEW PCCP, DRAINAGE PIPE WORK AND ELECTRIC WORK.	OPEN TO TRAFFIC WITH RESTRICTIONS.	25-Apr
E WILLCOX TI UP BRIDGE # 1229	F029101C	I10 MP 344	SOUTHEAST	3	110	112	102%	\$1,185,850.00	\$547,711.00	46%	JACKING OF THE BRIDGE, NEW BEARING PADS AND ONE DECK JOINT REPLACED.	WORKING ON SPALL REPAIRS AND ISSUES CAME UP. BRIDGE GROUP IS EVALUATING AND SPALL REPAIR IS CURRENTLY ON HOLD.	BRIDGE IS CLOSED.	25-Apr
PATAGONIA HWY (SR 82): MORELY AVE. TO ROYAL RD.	T035701C	SR 82	SOUTHCENTRAL	3	110	78	71%	\$840,842	\$734,669	87%	PROJECT BEING CLOSED OUT			25-Jan
GILA COUNTY - HOUSTON MESA RD	T039101C	HOUSTON MESA, MP 0-4.5	NORTHCENTRAL	4	155	134	86%	\$2,910,697	\$1,369,680	47%	CATTLEGUARD INSTALLATION, PIPE CULVERT INSTALLATION	SURVEY/CLEAR AND GRUB/ROADWAY EX	WINTER SHUTDOWN	25-Sep

District Construction Report - March 2025

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
PINAL COUNTY: HUNT HWY FROM GARY RD TO BELLA	T035201C	LPA-PINAL COUNTY	CENTRAL	4	450	255	57%	\$959,811.50	\$193,600.84	20%	STOP WORK ORDER REQUESTED BY COUNTY, RESUME WORK 3/17/25	MEDIAN PULLBACKS AT GANTZEL AND COMBS, CONTINUE WITH SIGNAL WORK	N/A	25-Jul
SCHULZE RANCH - GLOBE HIGHWAY (SR60)	F045401C	SR60 MP241 to MP 242.23	SOUTHEAST	4	140	36	26%	\$4,768,811.00	\$134,173.00	3%	PROJECT MOBILIZATION; SET EAST END TRAFFIC CONTROL; SURVEY; BEGIN PROJECT ACCESS EFFORTS; BEGIN ROADWAY EXCAVATION.	BEGIN ACCESS FOR GABION BASKET INSTALLATION; BEGIN GABION BASKET ASSEMBLY; CONTINUE WITH ROADWAY EXCAVATION (WEST END CUTS); SECURE A RIP RAP SOURCE / SUPPLIER.	DAYTIME LANE RESTRICTIONS.	25-Jul
QUEEN CREEK BRIDGE	H856601C	US60 / MP 227.7	SOUTHEAST	4	757	275	36%	\$40,766,879.00	\$8,513,485.00	21%	CONTINUE WITH PIONEERING FOR WB ROADWAY CUT; CONTINUE WITH THE WORK PAD CONSTRUCTION IN QUEEN CREEK; CONSTRUCTION OF THE NORTH ACCESS ROAD; CONTINUE WITH PIER 3 / ABUTMENT 2 / RETAINING WALL #1 / RETAINING WALL #2 ACCESS ROAD CONSTRUCTION; CONTINUE CONSTRUCTION OF THE WB ROADWAY CUT; CONTINUE WITH PIER 2 ACCESS ROAD; START EXCAVATION FOR PIER 2; BEGIN SHORING INSTALLATION IN THE AREA OF PIER 3 / ABUTMENT 2 / RETAINING WALL #1 / RETAINING WALL #2, PIER 2 SHORING; SHORING INSTALLATION IN THE AREA OF PIER 3 / RETAINING WALL #2/ PIER 4 / ABUTMENT 2.	CONTINUE WITH CONSTRUCTION OF THE WB ROADWAY CUT; BEGIN DRILLED SHAFTS (STARTING AT PIER 3); TUNNEL REPAIRS; BEGIN EB (SOUTH) ROADWAY CUT.	INTERMITTENT DAYTIME LANE RESTRICTIONS. FULL CLOSURES OF US 60 SCHEDULED ON TUE,/WED,/TH. BETWEEN THE HOURS OF 9AM AND 2PM AS NEEDED.	26-Sep
WATERFALL CANYON BRIDGE	F031501C	US60 / MP 229.5	SOUTHEAST	4	757	275	36%	\$3,932,694.10	\$1,048,034.00	27%	ACCESS ROAD TO BOTTOM OF THE WASH. DEMO CONCRETE UNDERNEATH EXISTING STRUCTURE. BOX CULVERT CUT OFF WALLS AND FLOOR - CONCRETE POURS, BOX CULVERT WALLS. BOX CULVERT TOPS.	START OF BOX CULVERT WINGWALLS; PREPARE FOR LEAN CONCRETE BACKFILL.	LANE CLOSURE WITH CONCRETE BARRIER. ONE LANE OPEN EACH DIRECTION.	26-Sep
US 191 CLIFTON/MORENCI	F058201C	US191 MP 160	SOUTHEAST	4	230	125	54%	\$10,153,107.00	\$4,094,046.00	40%	GUARDRAIL.	IN WINTER SHUTDOWN UNTIL MARCH.	OPEN TO TRAFFIC.	25-Jun
SKOUSEN AT SR 87 (SR87)	F052101C	SR 87	SOUTHCENTRAL	4	246	232	94%	\$3,119,194	\$2,754,651	88%	RCP, TRAFFIC POLES SET AND ENERGIZED/ACTIVATED, CABINETS SET	PREEMPTION AND COMMUNICATION EQUIPMENT		25-Mar
SR 87: KLECK ROAD LEFT TURN LANES AND GUARDRAIL	F055301C	SR 87	SOUTHCENTRAL	4	120	18	15%	\$ 1,475,000	\$12,220	1%	SAWCUT AND TRAFFIC CONTROL SET UP	PAVING		
PUMP HOUSE WASH BRIDGE	H877801C	SR89A/MP 387	NORTHCENTRAL	5	428	422	99%	\$4,199,114	\$4,209,525	100%	POURED ENTIRE DECK, BARRIER, APPROACH SLABS, BOX CULVERT REPAIR, STRIPING, BRIDGE PIER ENCASEMENT, SIGNS,	FINAL ACCEPTANCE - AWAITING PAYROLL CLOSEOUT.	NONE	24-Oct
OAK CREEK CANYON DRAINAGE & SEDIMENT CONTROL	H890701C	SR89A/MP388	NORTHCENTRAL	5	428	422	99%	\$2,644,088	\$3,978,785	150%	RE-DESIGN OF EROSION AREA, UPPER DRAINAGE STRUCTURE, DRAINAGE EXCAVATION, PIPE INSTALL, SHOTCRETE PIPE	FINAL ACCEPTANCE - AWAITING PAYROLL CLOSEOUT.	NONE	24-Oct
SR 89A ROCKFALL MITIGATION	F015401C	SR89A MP 375&389	NORTHCENTRAL	5	428	422	99%	\$4,556,996	\$4,126,784	91%	ROCK SCALING WAS PERFORMED ON THE NORTH END OF THE PROJECT, NOXIOUS WEEDS, BLASTING, SCALING, PAVING, TEMPORARY STRIPING, EPOXY STRIPING	FINAL ACCEPTANCE - AWAITING PAYROLL CLOSEOUT.	NONE	24-Oct
TIMBERLINE - DEADMAN FLAT RD	F051701C	US 89 MP 425-434	NORTHCENTRAL	5	83	81	98%	\$6,696,925	\$7,333,805	110%	409 PATCHING, BONDED WEARING COURSE, RUMBLE STRIP, FINAL STRIPING, SEEDING ACCEPTED, FORCE ACCOUNT PAYMENT, FINAL ACCEPTANCE GRANTED.	FINAL IN FIELD REPORTS	NONE	24-Sep
PAGE ROUNDABOUT	F055801C	US 89 MP 548	NORTHCENTRAL	5	145	102	70%	\$4,718,804	\$5,132,220	109%	REMOVALS, DRAINAGE PIPE ,PHASE 1 AB AND PAVING, TRAFFIC CONTROL, ELECTRIC CONDUIT, ROADWAY LIGHTING, TRUCK APRON, INTERIOR CURB, CATCH BASINS	FINAL STRIPING	FLAGGING FOR FINAL STRIPING	25-Mar

District Construction Report - March 2025

PROJECT NAME	TRACS NUMBER	LOCATION ROUTE AND MILE POST	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES (PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	UP-COMING ACTIVITIES (PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
					CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT				
TOWNSEND DRAINAGE	F056801C	US 89 MP 423	NORTHCENTRAL	5	221	0	0%	\$11,872,634	\$296,958	3%	PARTNERING/PRE-CON ON 2/20/25	CLEARING AND GRUBBING, SHOTCRETE CHANNEL DEMO, DETOUR CONSTRUCTION, SWPPP INSTALL	NB AND SB RIGHT LANE CLOSURES (LONG TERM)	FIXED 11/7/25
COF-4TH STREET CEDAR/LOCKET ROUND ABOUT	T024701C	4TH STREET & CEDAR AVE/LOCKET RD INTERSECTION	NORTHCENTRAL	5	150	0	0%	\$4,179,600	\$0	0%	PREPARTNERING CALL; PARTNERING/PRECON COMPLETE	PHASE 1 TO BEGIN 3/31/25	NONE	25-Nov
AIRPORT ROAD TI UP	F036201C	I-17 MP 337.39	NORTHCENTRAL	5	187	182	97%	\$8,214,092	\$7,982,652	97%	BRIDGE CONSTRUCTION, BARRIER, BRIDGE DEMOLITION, PAVING, SIGNING, SEEDING, FINAL SWPPP, FINAL STRIPE AND PUNCHLIST	PROJECT SUBSTANTIALLY COMPLETE ON 12/10/24.	NONE	24-Dec
SB COUNTY LINE - MCCONNELL BRIDGE	F020701C	I-17 SB MP 311 TO MP 340	NORTHCENTRAL	5	315	462	147%	\$34,954,000	\$40,036,472	115%	SUBSTANTIAL COMPLETION HAS BEEN GRANTED.	CLOSEOUT	NONE	24-Nov
TEESTO WASH BRIDGE	F023201C	SR 87 MP 384.7 TO 385.4	NORTHEAST	5	160	203	127%	\$6,972,372.00	\$6,680,595.18	96%	SUBSTANTIALLY COMPLETE AS OF 7/08/2024	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	24-Jul
COYOTE WASH BRIDGE	F031701C	SR 87 MP 374.91 TO 375.15	NORTHEAST	5	170	163	96%	\$3,995,708.40	\$4,085,552.58	102%	SUBSTANTIALLY COMPLETE AS OF 12/18/2024 (TENTATIVE)	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	24-Nov
DEAD RIVER*	F042201C	DEAD RIVER AT I-40 MP 316	NORTHEAST	5	285	163	57%	\$3,456,176.77	\$3,493,079.27	101%	CROSSOVER COMPLETE, TRAFFIC SWITCHED, HYDRODEMOLITION OF EB BRIDGE DECK, UHPC DECK	WINTER SHUTDOWN	NONE	25-Jun
PINTA TO MCCARREL*	F049801C	I-40 MP 318 TO 330	NORTHEAST	5	285	163	57%	\$26,528,823.23	\$17,925,968.62	68%	CRAY CREEK BRIDGE BARRIER WESTBOUND	WINTER SHUTDOWN	NONE	25-Jun
HEBER-HOLBROOK (SR 377)	F050601C	SR 377 MP 0 TO 6.4	NORTHEAST	5	80	75	94%	\$1,699,955.50	\$1,880,546.57	111%	SUBSTANTIALLY COMPLETE AS OF 9/30/2024	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	24-Aug
OVERGARRD - CAMPERLAND RD	F062701C	SR 260 MP 310	NORTHEAST	5	70	81	116%	\$1,443,522.00	\$1,443,141.15	100%	SUBSTANTIALLY COMPLETE AS OF 11/18/2024	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	24-Nov
TAYLOR - RODEO SIDEWALK	F071701C	SR 77 MP 358.88	NORTHEAST	5	80	62	78%	\$1,204,944.73	\$1,192,360.47	99%	SUBSTANTIALLY COMPLETE AS OF 1/16/2025	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	25-Jan
LITTLE COLORADO BRIDGE TO CEMETERY RD	F053301C	US 191 MP 315.7	NORTHEAST	5	50	48	96%	\$583,777.00	\$787,093.80	135%	SUBSTANTIALLY COMPLETE AS OF 10/25/2024	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	24-Oct
WHIPPLE TO STATE ROUTE 260	T046301C	WOOLFORD RD	NORTHEAST	5	79	59	75%	\$1,699,500.00	\$1,832,239.56	108%	SUBSTANTIALLY COMPLETE AS OF 11/19/2024	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	24-Nov
TOWN OF EAGER LIGHTING	T035601C	MAIN ST, EAGER AZ	NORTHEAST	5	80	21	26%	\$824,481.06	\$531,705.97	64%	SUBSTANTIALLY COMPLETE AS OF 2/20/2025	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	25-Apr
CRESTVIEW TO JOY NEVIN	F054401C	SR 77 MP 358.88	NORTHEAST	5	55	43	78%	\$2,107,000.00	\$225,918.68	11%		WINTER SHUTDOWN	NONE	25-Jul
SR 73 & SR 260 INTERSECTION	F057401C	SR 73 MP 357	NORTHEAST	5	150	5	3%	\$1,751,515.56	\$0.00	0%		WINTER SHUTDOWN	NONE	
I-40 STR 1364 & 1365 @ 8TH AVE IN H	F042301C	I 40 MP 286	NORTHEAST	5	70	0	0%	\$1,645,722.00	\$0.00	0%		WINTER SHUTDOWN	NONE	25-Dec
ALLENTOWN TI UP	F031901C	MP 351	NORTHEAST	5	140	0	0%	\$78,000,223.55	\$0.00	0%		PROJECT START		25-Nov
DENNEHOTSO	F055101C	US160 MP 416 TO MP 440	NORTHEAST	5	200	0	0%	\$19,771,771.00	\$0.00	0%		PROJECT START		25-Feb
PHOENIX PARK WASH TO SR 77	F069401C	SR 377 MP 13 TO SR 77	NORTHEAST	5	80	0	0%	\$7,294,000.00	\$0.00	0%		PROJECT START (WINDOW SPECIFICATION, JUNE START)		25-Oct
I15 VIRGIN RIVER BRIDGE 1	H876001C	I15, MP 8.40 NB & MP 9.30 SB	NORTHCENTRAL	6	840	1279	152%	\$55,994,447	\$58,616,556	105%	VRB NO. 1 BRIDGE, MEDIAN BARRIER, PAVING, TEMP STRIPING, REVEGETATION, AFCF, FINAL STRIPING, RPMS, DELINEATORS, RUMBLESTRIP	PUNCHLIST ITEMS-LIL JAMAICA WALL EROSION, PIER 4 ACCESS ROAD FILL REMOVAL	NB I-15 LANE RESTRICTION IN NEXT SEVERAL WEEKS	25-Mar
I-8 MP 3.34	F061001C	GILA BEND - LUKEVILLE HWY (SR 85)	SOUTHWEST	6	170	66	39%	\$2,298,532.00	\$1,528,054.04	66%	BOX CULVERTS, STRUCTURAL EXCAVATION, FORMING, REBAR	BOX CULVERTS, STRUCTURAL EXCAVATION, FORMING, REBAR	SINGLE LANE, 14' WIDTH RESTRICTION	25-Jun
I-10 SCADDAN WASH TO PLOMOSA	F050201C	EHRENBERG - PHOENIX HWY (I-10)	SOUTHWEST	6	200	180	90%	\$16,146,915.37	\$16,332,789.47	101%	THERMO, RUMBLE STRIP, PIPE LINER	PUNCHLIST	SINGLE LANE, 14' WIDTH RESTRICTION	25-Feb
STATEWIDE POE BARRIER PROTECTION	F059001C	STATEWIDE	SOUTHWEST	6	170	59	35%	\$3,377,733.00	\$2,009,038.85	59%	INSTALL LUMINAIRES	PAGE POE, YUMA LUMINAIRE ADAPTERS	NONE	25-Jun

District Construction Report - March 2025

PROJECT NAME	TRACS NUMBER	LOCATION ROUTE AND MILE POST	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES (PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	UP-COMING ACTIVITIES (PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
					CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT				
I-10 W OF SALOME RD TO W OF TONOPAH MP 80-90	F058301C	EHRENBERG - PHOENIX HWY (I-10)	SOUTHWEST	6	220	31	14%	\$19,625,526.91	\$67.80	0%	TREE REMOVALS, PROJECT TO START IN MARCH	BARRIER RETROFIT, PAVING	NONE	25-Oct
SR 95 TYSON ST TO N. OF QUARTZSITE MP109.05-116	F059101C	QUARTZSITE - PARKER - TOPOCK HWY (SR 95)	SOUTHWEST	6	190	32	17%	\$7,897,036.65	\$3,470,422.38	44%	PAVING, MANHOLES, FENCE	MANHOLES, CHIP SEAL, WHEEL CHAIR RAMPS	SINGLE LANE, 14' WIDTH RESTRICTION	25-Sep
I-40; E. KINGMAN TI OP WB BRIDGE #1358	F029501C	I-40; MP 52.84-53.28	NORTHWEST	6	Fixed Date	738		\$8,563,137.57	\$5,962,678.79	70%	PHASE I BRIDGE DECK REMOVAL COMPLETED	GUARDRAIL AND CURB AND GUTTER	WB 140 WILL BE PUT INTO DETOUR CONFIGURATION	25-Jun
US 60; CENTENNIAL WASH BRIDGE	F029701C	US 60; MP 61.67-62.43	NORTHWEST	6	345	187	54%	\$13,707,564.30	\$11,239,984.06	82%	DRILLED SHAFTS, COLUMNS, PIER CAPS, GIRDERS SET, DECK POURED	WORKING ON PHASE 3 ROADWAY WORK	TEMP SIGNALS ALTERNATING TRAFFIC 24 HRS/DAY	25-Jun
I-40; NEEDLE MOUNTAIN TI-LAKE HAVASU TI	F034201C	I-40; MP 2.40-8.30	NORTHWEST	6	230	173	75%	\$24,777,783.80	\$19,799,483.70	80%	NEEDLE MTN BRIDGE WORK, WB & EB DEEP REPAIRS	SMA PAVING, GUARDRAIL, DETOUR REMOVAL, DOWNDRAINS AND EMBANKMENT CURB	NONE	25-Apr
I-40; CA BORDER TO NEEDLE MT ROAD	F055701C	I-40; MP 0.12-2.40	NORTHWEST	6	120	59	49%	\$8,517,436.81	\$3,206,795.01	38%	PARTNERING, PREWARNERS, STARTED GUARDRAIL	GUARDRAIL REPLACEMENT ONGOING. TOPOCK AND FRONTAGE ROAD BRIDGE WORK ONGOING	NONE	25-Apr
SR89; W ROAD 5 NORTH-PAULDEN	F055901C	SR89; MP 331.00-335.11	NORTHWEST	6	50	0	0%	\$384,444.00	\$12,307.71	3%	PARTNERING AND PRECONSTRUCTION MEETINGS	WINTER SHUTDOWN UNTIL LATE SPRING 2025	NONE	25-Jun
SR89; LITTLE RANCH ROAD INTERSECTION	F056501C	SR89; MP 335.49-335.98	NORTHWEST	6	115	58	50%	\$1,141,058.90	\$565,567.89	50%	BASE BUILDUP FOR WIDENING, ROCK SLOPE LAYBACK	WINTER SHUTDOWN UNTIL LATE SPRING 2025	M-F 9 AM TO 4 PM, TRAFFIC RESTRICTED TO ONE LANE ALTERNATING DIRECTIONS WITH FLAGGERS	25-Mar
US 93; KINGMAN POE TRUCK SCREENING	F058901C	US 93; MP 63.75-67.26	NORTHWEST	6	240	67	28%	\$2,268,611.73	\$55,000.00	2%	PARTNERING AND PRECONSTRUCTION MEETINGS 11/14/24	SUBMITTAL REVIEWS A NUMBER OF LONG LEAD MATERIALS FIELD WORK TO START MARCH 2025	NONE	25-Oct
US 93; CANE SPRINGS	F060101C	US 93; MP 105.99-109.42	NORTHWEST	6	560	28	5%	\$48,750,981.10	\$3,607,088.50	7%	MATERIAL PIT MOBILIZATION CONCRETE BATCH PLANT MOBILIZATION WATER SUPPLY POND ESTABLISHED	SUBMITTAL AND RFI REVIEWS PLANT SALVAGE CLEAR & GRUBB ACTIVITIES RIGHT OF WAY FENCE US 93 SB	NONE	27-Apr
US 93; OLDEUP HILLSIDE-N OF NOTHING	F064901C	US 93; MP 131.00-141.00	NORTHWEST	6	210	0	0%	\$22,414,689.35	\$0.00	0%	AWARD	PARTNERING AND PRECONSTRUCTION MEETINGS	NONE	26-Jan
S89A; ROBERT RD-LYNX CREEK BRIDGE	F069501C	S89A; MP 324.48-331.49	NORTHWEST	6	80	0	0%	\$5,498,106.67	\$0.00	0%	AWARD	PARTNERING AND PRECONSTRUCTION MEETINGS	NONE	25-Jul
I-17; ANTHEM WAY TO SUNSET POINT	H680001C	I-17; MP 229	NORTHWEST	6	1293	1216	94%	\$362,077,500.00	\$371,677,403.10	103%	RUMBLE STRIP MILL AND FILL, CLEAR AND GRUBBING, AND BLASTING	STRUCTURES WORK ONGOING (11 BRIDGES), SLOTTED DRAIN AND CATCH BASIN WORK IN SEGMENT 3, PAVING IN SEGMENT 3, CAMERA POLE FOUNDATIONS AND PULL BOXES BEING INSTALLED IN SEGMENT 3, GUARDRAIL INSTALLATION THROUGHOUT PROJECT, INSTALLING FLEX LANE COMPONENTS IN SB SEGMENT 3, SEEDING THROUGHOUT PROJECT	NIGHTLY LANE CLOSURES	25-May
I-40; RANCHO SANTA FE PARKWAY TI	H681401C	I-40; MP 55.85-57.27	NORTHWEST	6	390	49	13%	\$43,950,204.76	\$2,405,221.79	5%	RATTLESNAKE WASH BRIDGES DEMO FOR WIDENING	RATTLESNAKE WASH BRIDGE DECK DEMO	NONE	26-Apr
I-40/US 93; WEST KINGMAN TI	H799301C	I-40; MP 48.87-48.92 & 49.30-51.56/ US 93; MP 69.36-71.16	NORTHWEST	6	660	193	29%	\$106,543,210.00	\$28,802,101.13	27%	CLACK CANYON BRIDGE FOUNDATIONS, EMBANKMENT FOR WIDENING ON I-40, VARIOUS PIPE CULVERTS	DRILLED SHAFTS/ABUTMENTS/PIER CAPS FOR SE BRIDGE, CLACK CANYON BRIDGE GIRDER PLACEMENT, PIPE EXTENSIONS ON I-40, EARTHWORK FOR RAMPS SE & D THROUGH NEW ALIGNMENT, SOUND WALLS ALONG WB I-40	SINGLE LANE CLOSURES ON I-40 COMING LATE FEBRUARY, NIGHT-TIME SHORT DURATION CLOSURES OF WB I-40 TO SET GIRDERS MID TO LATE MARCH	27-Jan
SR69; PRESCOTT LAKES PARKWAY TO HEATHER HEIGHTS	H873901C	SR69; MP 293.80-296.00	NORTHWEST	6	190	151	79%	\$9,792,000.00	\$5,084,094.49	52%	PH I - WIDENING AND STORM DRAINS	IN WINTER SHUTDOWN UNTIL MID APRIL THEN PH II - SIGNAL, MEDIAN ISLANDS, PAVEMENT MILL AND FILL	OPEN TO 3 LANES IN EACH DIRECTION UNTIL PH II BEGINS	25-Aug

District Construction Report - March 2025

PROJECT NAME	TRACS NUMBER	LOCATION ROUTE AND MILE POST	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES (PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	UP-COMING ACTIVITIES (PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
					CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT				
NORTHERN AVE-STOCKTON HILL RD	T027201C	MOHAVE COUNTY	NORTHWEST	6	260	27	10%	\$5,848,154.75	\$314,944.00	5%	SET UP TRAFFIC CONTROL, SWPPP DEVICES SURVEY	REMOVE AC CONSTRUCT NEW SIDEWALKS, DRIVEWAY	LANE CLOSURES ON WESTBOUND OR EASTBOUND MAINTENANCE AT LEAST TWO-WAY TRAFFIC	26-Feb
MOUNTAIN VIEW RD-STERLING RD	T027301C	MOHAVE COUNTY	NORTHWEST	6	320	260	81%	\$2,050,457.00	\$1,846,522.80	90%	SOUTH SECTION	CONSTRUCTING RETAINING WALL (CHANGE ORDER WORK)	NONE	25-Apr
MOHAVE COUNTY-VARIOUS LOCATIONS	T035401C	MOHAVE COUNTY	NORTHWEST	6	55	34	62%	\$259,481.00	\$185,406.00	71%	FINAL ACCEPTANCE 2/24/2025	PROJECT IS DONE	NONE	25-Mar
BULLHEAD PARKWAY; SILVER CREEK ROAD TO LAREDO DRIVE	T039301C	BULLHEAD CITY	NORTHWEST	6	80	88	110%	\$2,620,589.00	\$1,577,367.03	60%	MEDIAN ISLANDS	LIGHT POLE FOUNDATIONS AND SETTING POLES	LANE CLOSURES DURING THE DAY	25-Jan
CITY OF LAKE HAVASU; MCCULLOCH BLVD AND JAMAICA BLVD	T039901C	CITY OF LAKE HAVASU	NORTHWEST	6	270	50	19%	\$1,252,101.40	\$0.00	0%	PRE-CON MEETING 12/19/2024	PARTNERING MEETING BEFORE WORK ON FIELD 3 WEEKS CONTRACTOR SUPPOSED TO START TO WORK FROM MAY 2025	ONE QUADRANT OF THE INTERSECTION WILL BE CLOSED MAINTENANCE ONE LANE PER DIRECTION	25-Dec
ANDY DEVINE AVENUE AND VARIOUS LOCATIONS	T042101C	CITY OF KINGMAN	NORTHWEST	6	120	63	53%	\$1,061,908.25	\$683,029.25	64%	WATERLINE INSTALLED	INSTALLING CATCH BASIN AND CONSTRUCTING NEW DRIVEWAY	REDUCE TRAFFIC TO ONE LANE PER DIRECTION	25-Apr
I-40 & I-17 VARIOUS LOCATIONS/CAPACITY ADD	F069602C	CHRISTENSEN, PARKS, SUNSET, HAVILAND	NORTHCENTRAL	1 & 5 & 6	180	84	47%	\$1,001,472	\$703,439	70%	CONSTRUCTION FENCE INSTALL, ASBESTOS REMOVAL, TREE REMOVAL, RAMADA REMOVAL	AWAITING REBUILD DESIGN PLANS, WORK ANTICIPATING TO BEGIN ~APRIL 2025	NONE	25-Jun
I-40 & I-17 VARIOUS LOCATIONS	F069601C	I-17 (SUNSET PT., CHRISTENSEN) I-40 (PARKS, HAVILAND)	NORTHCENTRAL	1 & 5 & 6	450	375	83%	\$1,741,420	\$1,412,562	81%	DESIGNING EACH REST AREA BASED ON CONCEPTS. GMP-3 PARKS & CHRISTENSEN & GMP 2 HAVILAND & PARKS.	FINAL DESIGN-SUNSET, HAVILAND, CHRISTENSEN, PARKS	NONE	25-Mar
KM 0 - KM 102 ITS TRAFFIC INFRASTRUCTURE	F0514 01C	I-19	SOUTHCENTRAL	2 & 3	364	60	16%	\$6,194,028	\$0	0%	MOBILIZING		NONE	25-Dec
I-10: PRINCE RD TO I-19 : VALENCIA RD - HPS TO LED LIGHTING MP. 254-58.95	F062501C	I-10	SOUTHCENTRAL	2 & 3	210	150	71%	\$1,349,003	\$1,492,025	111%	FINALIZING	1 POLE REPLACEMENT	NONE	25-May
SR 260 SHOULDER WIDENING	H824501C	SR260 MP 282 - 304	NORTHCENTRAL	4 & 5	515	447	87%	\$24,983,210	\$19,992,488	80%	ENVIRONMENTAL CLEARANCE	CLEARING AND GRUBBING, PIPE EXTENSIONS, TREE REMOVAL, ROADWAY EX	WINTER SHUTDOWN	25-Dec
TOPOCK KINGMAN-ASHFORK KINGMAN	F049901C	I-40 MP 0.1 TO MP 201.4	NORTHCENTRAL	5 & 6	640	103	16%	\$55,566,794	\$10,575,564	19%	PARTNERING & PRECON, MOBILIZATION, BEGIN CONDUIT INSTALLATION MP 44 TO MP 0	CLEARING AND GRUBBING, PIPE EXTENSIONS, TREE REMOVAL, ROADWAY EX	LANE AND/OR SHOULDER RESTRICTIONS BETWEEN MP 44-MP 0	26-Jun
TOTALS					32605	22,476	69%	\$2,656,716,545	\$1,746,055,487	66%				