

District Construction Report - May 2026

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION	
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT						
CITY OF GLENDALE: VARIOUS LOCATIONS	T011901C	LPA-GLENDALE	CENTRAL	1	350	255	73%	\$3,003,678.62	\$506,054.98	17%	SIGNALS	FLAT WORK IN SECTIONS 1-8	CONTINUE FLAT WORK IN SECTIONS 9-17	MISC. LANE AND SHOULDER RESTRICTIONS AT INTERSECTIONS OF WORK	26-Aug	
CITY OF APACHE JUNCTION: OLD WEST HWY, IDAHO TO GOLDFIELD	T024201C	LPA-APACHE JUNCTION	CENTRAL	1	320	72	23%	\$3,620,748.15	\$438,399.91	12%	SIDEWALKS	PARTNERING AND PRECON, FLATWORK ON WINCHESTER RD.	FLATWORK ALONG OLD WEST HIGHWAY BETWEEN WINCHESTER AND TOMAHAWK; BOX CULVERT DEMO AND EXTENSIONS ALONG OWH.	EB OLD WEST HIGHWAY RIGHT LANE AND SHOULDER CLOSED W. OF WINCHESTER TO TOMAHAWK.	26-Dec	
CITY OF GLENDALE: VARIOUS LOCATIONS	T031101C	LPA-GLENDALE	CENTRAL	1	350	255	73%	\$2,155,415.23	\$923,499.63	43%	SIDEWALKS	PARTNERING & PRECON, MOBILIZATION, PARTIAL COMPLETION OF SITES 1-5	WORK ON SECTIONS 6-10	MISC. RESIDENTIAL STREET RESTRICTIONS	26-Aug	
TOWN OF GILBERT: MEWS RD BEGINNING AT HIGLEY RD	T033601C	GILBERT	CENTRAL	1	110	28	25%	\$2,882,974.10	\$919,570.95	32%	SYSTEM ENHANCEMENT	PARTNERING AND PRECON, SEWER LINE INSTALLED FROM HIGLEY TO 600' EAST.	COMPLETION OF SEWER LINE, BEGIN WATER SERVICE LINE INSTALLATION.	LANE CLOSURE ON MEWS RD EAST OF HIGLEY	26-Aug	
CITY OF PEORIA: 107TH AND ROSE GARDEN LN	T036601C	LPA-PEORIA	CENTRAL	1	310	192	62%	\$847,344.00	\$221,641.10	26%	SIGNALS	RUN CONDUIT	DRILL SHAFTS, RE-DIP TRAFFIC POLES, RELOCATING UTILITIES	SB AND NB REDUCED TO ONE LANE	26-Jun	
CITY OF GLENDALE: MISSOURI AVE., 55TH AVE-51ST AVE	T037201C	LPA-GLENDALE	CENTRAL	1	188	72	38%	\$3,049,167.86	\$1,193,398.85	39%	SIDEWALKS	SIDEWALK ALONG MONTEBELLO FROM 59TH TO 61ST COMPLETE SIDEWALK AND DRIVEWAYS ALONG SAN MIGUEL FROM 55TH TO 59TH 95% COMPLETE SIDEWALK ALONG MISSOURI FROM 51ST TO 55TH 25% COMPLETE	SIDEWALK ALONG MISSOURI FROM 51ST TO 55TH	NO STREET PARKING ALONG SAN MIGUEL	26-Oct	
CITY OF MARICOPA: UPRR	T045801C	LPA-MARICOPA	CENTRAL	1	335	343	102%	\$7,920,000.00	\$2,946,929.00	37%	PED BRIDGE	ELEVATOR BUILDING FORMS, CONCRETE POUR FOR ELEVATOR THIRD AND FOURTH LIFT.	SETTING GIRDERS		26-Jun	
SANTAN FREEWAY (SR202L): VAL VISTA DR TO SR101L	F012401C	SR-202	CENTRAL	1	928	652	70%	\$199,498,998.00	\$149,964,245.62	75%	WIDENING	DRAINAGE PIPE/CATCH BASIN/MANHOLE INSTALLATION ON WB GILBERT MAINLINE RETAINING WALL FOOTING CONSTRUCTION ON RETAINING WALL PANEL CONSTRUCTION AT MSE-RW-CW 2419+56 LT FULL RAMP RECONSTRUCTION AT WB ARIZONA AVENUE OFF RAMP, EB MCQUEEN RD ON RAMP CONSOLIDATED CANAL FALSEWORK AND FORM FASCIA ARIZONA AVE TI OP AND EB UPRR BRIDGE DECK JOINT REPLACEMENT ARIZONA AVENUE CROSS ROAD PAVING RAMP RECONSTRUCTION 21 OF 24 COMPLETED AC BASE PAVING 76% COMPLETE PCCP 81% COMPLETE ROADWAY EX 95% COMPLETE WALLS 87% COMPLETE BRIDGES 83% COMPLETE	DRAINAGE PIPE/CATCH BASIN/MANHOLE INSTALLATION ON EB ALMA SCHOOL RD MAINLINE, EB MCQUEEN RD MAINLINE, EB COOPER RD MAINLINE, EB COOPER RD TO GILBERT RD, EB LINDSAY RD CONSTRUCTION AT SW 2524, CW 2486+59 LT, SW 2469 FULL RAMP RECONSTRUCTION AT EB COOPER RD OFF RAMP, WB COOPER RD ON RAMP, WB MCQUEEN RD OFF RAMP FALSEWORK REMOVAL AT LINDSAY ROAD BRIDGE WB CONSOLIDATED CANAL FORM STEMS AND DIAPHRAGMS DECK CONSTRUCTION ON UPRR EB SR202L BRIDGE DOBSON RD AND ALMA SCHOOL RD CROSS ROAD PAVING	LONG TERM RIGHT LANE RESTRICTION ON WB L202 FROM W/RAMP TO PRICE RD OFF RAMP 9/29/25 TO 5/20/26 LONG TERM LINDSAY RD REDUCED TO ONE THRU LANE AND ONE TURN LANE 1/26/26 TO 5/26/26 LONG TERM CLOSURE EB SR202L COOPER RD OFF RAMP 3/18/26 TO 5/17/26 LONG TERM CLOSURE WB SR202L COOPER RD ON RAMP 4/1/26 TO 5/31/26 NB/SB LINDSAY RD FULL CLOSURE 5/8/26 TO 5/11/26 NB/SB LINDSAY RD FULL CLOSURE 5/15/26 TO 5/18/26 NB/SB LINDSAY RD FULL CLOSURE NIGHTLY 9 PM TO 5 AM 5/18/26 TO 5/22/26		27-Feb
I-10: BRIDGES OVER THE GILA RIVER	F027001C	I-10	CENTRAL	1	830	719	87%	\$50,999,971.90	\$47,973,364.59	94%	BRIDGE REPLACEMENT	(PHASE 3) EB I-10 DRILLED SHAFT PLACEMENT - 100%, EB I-10 TRANSITIONS - 100%, EB I-10 PIER COLUMNS - 75%, EB I-10 PIER CAPS - 10%, ABUTMENT #1 WINGWALL/CAP - 100%, EXISTING EB I-10 A/C REMOVALS - 100%	(PHASE 3) EB I-10 PIER COLUMNS - 25%, EB I-10 PIER CAPS - 90%, EB I-10 ABUTMENT #2 WINGWALL/CAP, EB I-10 SUBGRADE N/S OF BRIDGE, EB I-10 38" SINGLE SLOPE BRIDGE BARRIER, EB I-10 42" MEDIAN BARRIER	PHASE 3, EB I-10 MEDIAN CROSSOVER DETOUR - 03/16/2026-09/19/2026	26-Sep	
AGUA FRIA HWY (SR101): 75TH AVE TO I-17	F031601C	SR-101	CENTRAL	1	910	589	65%	\$139,565,000.00	\$107,728,283.26	77%	WIDENING	DRAINAGE ON I-17. SET BOX GIRDERS ON 35TH AVE.	MEDIAN DMS DRILL SHAFTS, FINISH 75TH AVE 3RD LEFT TURN LANE., POST TENSION 35TH AVE BRIDGE.	N/A	27-May	
PHOENIX - CASA GRANDE HWY (I-10): GAS LINE RD TO DIRK LAY	F033601C	I-10	CENTRAL	1	880	110	13%	\$82,087,012.09	\$20,892,272.62	25%	WIDENING/RECONSTRUCTION	70% COMPLETE WITH IMPORT FOR MODIFIED TI AT SR-387	IMPORT / BORROW, RCBC EXTENSIONS, PIPE EXTENSIONS, TRAFFIC SWITCH, ITS CONDUIT		28-Jun	
PHOENIX - CASA GRANDE HWY (I-10): DIRK LAY TO SR387	F033701C	I-10	CENTRAL	1	880	110	13%	\$68,974,999.46	\$11,986,642.45	17%	WIDENING/RECONSTRUCTION	75% COMPLETE WITH IMPORT FOR NEW TI AT SEED FARM ROAD; MEDIAN ROCK EX	IMPORT / BORROW, RCBC EXTENSIONS, PIPE EXTENSIONS, TRAFFIC SWITCH, ITS CONDUIT		28-Jun	
MARICOPA COUNTY: SOSSAMAN RD TO MERIDIAN DR	F036101C	US-60X	CENTRAL	1	750	817	109%	\$38,549,000.00	\$36,674,916.04	95%	RDWY RECONSTRUCTION	SIDEWALK CONSTRUCTION COMPLETE LIGHTING AND SIGNAL POLE CONSTRUCTION 99% COMPLETE ASPHALT PAVING 90% COMPLETE SIGNAL SWITCHOVERS 20% COMPLETE	METER CABINET INSTALLATION PUNCH LIST	EB US 60X REDUCED TO ONE LANE WB US 60X REDUCED TO ONE LANE	26-Jul	

District Construction Report - May 2026

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT					
AGUA FRIA HWY (SR101): SR101 AND I-10 SYSTEM TI	F047501C	SR-101	CENTRAL	1	1070	0	#DIV/0!	\$192,382,454.14	\$0.00	#DIV/0!	WIDENING/NEW DHOV RAMP	PARTNERING AND PRECON ON 5/5/26	MILL AR-ACFC FOR NB & SB SR 101 AND TEMP STRIPE, PLACE TCB ALONG NB & SB SR 101, EARTH EX, SUBGRADE, AB, PCCP WIDENING, DRILLED SHAFTS FOR THOMAS BRIDGE WIDENING AND MCDOWELL SB OFF RAMP, INSTALL NEW ITS CONDUIT	NB AND SB SR 101 TRAFFIC SHIFT TO INSIDE MEDIAN FROM INDIAN SCHOOL TO I-10 INTERCHANGE	29-May
PHOENIX-CORDES JCT-FLAGSTAFF HWY (I17) SUNSET POINT-I17/I-40 TI	F051501C	I-17	CENTRAL	1	365	318	87%	\$6,054,382.44	\$4,654,808.66	77%	FMS /ITS	INSTALLING FOUNDATIONS, TRENCHING/BORE CONDUIT	DMS PAD WORK, CONDUIT, BOXES, PULL BOXES, AND FOUNDATIONS.		26-Jun
PICACHO - COOLIDGE - CHANDLER - MESA HIGHWAY (SR 87): WESTERN CANAL TO BASELINE ROAD	F055501C	SR-87	CENTRAL	1	365	117	32%	\$6,581,433.00	\$1,027,653.03	16%	PAVEMENT PRES	REMOVAL AND REPLACEMENT OF CONCRETE CURB, SIDEWALKS, AND DRIVEWAYS FROM GUADALUPE RD TO DESERT LANE ON SOUTHBOUND SR 87	REMOVAL AND REPLACEMENT OF CONCRETE CURB, SIDEWALKS, AND DRIVEWAYS FROM DESERT LANE TO GUADALUPE RD ON SOUTHBOUND SR 87	NB SR 87 RIGHT LANE RESTRICTION FROM GUADALUPE RD TO DESERT LANE 3/30/26 TO 5/5/26 SB SR 87 RIGHT LANE RESTRICTION FROM DESERT LANE TO GUADALUPE RD 5/5/26 TO 6/9/26	27-Jan
BOB STUMP MEMORIAL PARKWAY (SR303L): 51ST AVE TO I-17	F056201C	SR-303	CENTRAL	1	900	99	11%	\$129,253,114.63	\$11,563,554.74	9%	SYSTEM TI/CAPACITY	ROADWAY EXCAVATION 42% COMPLETE, PROOF ROLLING, DRAINAGE PIPES 2% COMPLETE	EARTHWORK, DRAINAGE PIPES, BRIDGE RETAINING WALLS, BRIDGE SPREAD FOOTINGS, BRIDGE DRILLED SHAFTS, EARTHWORK IMPORT,		28-Jul
PHOENIX - CASA GRANDE HWY (I-10): 7TH ST TO CHANDLER BLVD	F069201C	I-10	CENTRAL	1	220	117	53%	\$3,090,844.00	\$1,434,645.25	46%	SIDEWALKS/ADA/PAVE PRES	CONCRETE ADA RAMP/SIDEWALKS, CONDUIT TRENCHING/BORING, MICROSURFACING, CRACK SEAL	STRIPING, MILL/FILL, FOG SEAL, UTILITY ADJUSTMENTS	RAMP CLOSURES AT 7TH ST. AND I-10, 5/17 - 5/21	26-Aug
PHOENIX - CASA GRANDE HWY (I-10): SR202L TO GILA RIVER	F072101C	I-10	CENTRAL	1	1462	145	10%	\$410,785,000.00	\$30,759,977.75	7%	WIDENING/RECONSTRUCTION	FIRST NOXIOUS WEEED TREATMENT; BAT SURVEY; BURROWING OWL SURVEY	GEOTECHNICAL BORINGS ONGOING; STORM DRAIN CLEANING AND VIDEO ONGOING		29-Dec
BOB STUMP MEMORIAL PKWY (SR303L): PEORIA AVE TO SONORAN DESERT DR	F074201C	SR-303	CENTRAL	1	250	192	77%	\$828,013.64	\$331,210.22	40%	LIGHTING	ONGOING LED CONVERSIONS	ONGOING LED CONVERSIONS		26-Jul
SANTAN FREEWAY (SR202I): MCCLINTOCK TO 48TH STREET	F074301C	SR-202	CENTRAL	1	180	10	6%	\$1,053,740.60	\$0.00	0%	LIGHTING	PRECON MEETING	SUBMITTALS, MATERIAL PROCUREMENT, INVENTORY		26-Jun
PRICE FWY (SR101): SR202 TI US60	F074401C	SR-202	CENTRAL	1	295	255	86%	\$595,141.35	\$483,271.58	81%	LIGHTING	ALL MAJOR ITEMS OF WORK COMPLETE	PUNCHLIST ITEMS		26-Jul
EHRENBERG-PHOENIX HIGHWAY (I-10): VERRADO WAY TO 99TH AVE	F074501C	I-10	CENTRAL	1	250	192	77%	\$1,340,986.36	\$81,422.28	6%	LIGHTING	ONGOING LED CONVERSIONS	ONGOING LED CONVERSIONS		26-Jun
RED MOUNTAIN FWY (SR202L): MCCLINTOCK TO THOMAS	F074701C	SR-202	CENTRAL	1	295	255	86%	\$777,778.65	\$587,924.88	76%	LIGHTING	ALL MAJOR ITEMS OF WORK COMPLETE	PUNCHLIST ITEMS		26-Jun
PIMA FREEWAY (SR101I) PRINCESS DR-SHEA BLVD	F077001C	SR-101	CENTRAL	1	90	10	11%	\$3,972,000.00	\$363,974.43	9%	SYSTEM ENHANCEMENT	DIAMOND GRIND, TEMP STRIPING	DIAMOND GRIND, LOOP DETECTORS, TEMP STRIPING,	N/A	26-Jul
PIESTEWA FREEWAY: SR51, I-10 TO SHEA BLVD	F085801C	SR-51	CENTRAL	1	180	50	#DIV/0!	\$17,845,579.59	\$4,695,843.47	#DIV/0!	PAVEMENT PRES	ASPHALT MILLING APPROX. 85% COMPLETE. SB COMPLETE, NB COMPLETE I-10 TO NORTHERN AVE. SPALL REPAIRS INITIATED ON SB SR51. DIAMOND GRINDING INITIATED, APPROX. 5% COMPLETE.	ALL ASPHALT MILLING PROJECTED TO BE COMPLETE BY 05/11/26. CONTINUE SPALL REPAIRS. CONTINUE DIAMOND GRINDING. BEGIN BRIDGE DECK STEEL RETAINER BAR REMOVALS.	WEEKEND FULL CLOSURES TO CONTINUE THROUGH JUNE 2026.	26-Sep
BOB STUMP MEMORIAL PKWY (SR303L): MC85 TO VAN BUREN	H687001C	SR-303	CENTRAL	1	1400		#DIV/0!	\$379,926,602.35		#DIV/0!	NEW FREEWAY	PARTNERING CONFERENCE CALL	PRECON AND PARTNERING MEETING CLEARING AND GRUBBING	NONE AT THIS TIME	30-May
I-10 INA ROAD TO RUTHRAUFF ROAD	H758301C	I10	SOUTHCENTRAL	2	1038	1167	112%	\$145,266,699	\$140,201,902	97%	WIDENING, BRIDGE, ITS	EB & WB I-10 ALL LANES IN FINAL CONFIGURATION AND FULLY OPEN TO TRAFFIC	PAINTING MSE WALLS AND BARRIER, PUNCHLIST ITEMS, SIGNALS AT SUNSET ON BOTH SIDES OF THE FREEWAY	PERIODIC SHOULDER CLOSURES FOR WORK ON THE OUTSIDE SHOULDER (I.E. PAINTING, PLANTING), PERIODIC INSIDE SHOULDER CLOSURES FOR SHORT TERM PUNCH LIST ITEMS	26-May
SUNSET LINKS ROAD, SANTA CRUZ RIVER TO RIVER ROAD	T032701C	LOCAL	SOUTHCENTRAL	2	1038	1167	112%	\$34,571,643	\$29,434,201	85%	BRIDGES, NEW ROADWAY	PAVING COMPLETE, BICYCLE PATH PAVING COMPLETE, UPRR AND RILLITO BRIDGES COMPLETE	LANDSCAPING, PAINTING, RAILING, SIGNAL AT RIVER RD, STRIPING	ESTIMATED OPENING DATE FOR ALL OF SUNSET LINKS RD FROM SILVERBELL TO RIVER RD IS AROUND MAY 14TH	26-May
DOVE MOUNTAIN BLVD - TRAFFIC SIGNAL	T034201C	LOCAL	SOUTHCENTRAL	2	190	114	60%	\$790,000	\$424,104	54%	NEW TRAFFIC SIGNAL	LOOP DETECTORS, CABINET AND POLE FOUNDATIONS	POLE INSTALLATION, STRIPING, SIGNAGE	DAYTIME RESTRICTIONS ON TRAVEL LANES	26-Oct

District Construction Report - May 2026

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT					
SR-187 - SR-387 TO SR-87	F064101C	SR-187	SOUTHCENTRAL	2	125	147	118%	\$9,831,499	\$3,765,798	38%	SHOULDER WIDENING AND PAVEMENT PRESERVATION, ADD 2 TURN LANES.	FORD WALLS AT DRAINAGE CROSSINGS. CLEARING AND GRUBBING, ROADWAY EX., NORTHBOUND SHOULDER PAVING.	PAVING, BOX CULVERT EXTENSIONS.	SINGLE LANE CLOSURES WITH FLAGGERS.	26-Jun
I-19 WESTERN AVENUE TI OP BRIDGE REHAB	F070901C	I-19	SOUTHCENTRAL	3	90	58	64%	\$3,957,733	\$987,843	25%	PPC OVERLAY AND SLOPE PAVING REPAIRS	NB AND SB PHASE 1 BRIDGE REPAIRS	PPC OVERLAY, BRIDGE BARRIER REHAB, GUARDRAIL, PAVING	SINGLE LANE CLOSURE NB/SB	26-Jun
COCHISE RAILROAD OVERPASS	F038301C	US 191 MP 62 TO 63	SOUTHEAST	3	550	94	17%	\$22,402,478.00	\$2,257,882.00	10%	BRIDGE REPLACEMENT	PARTNERING, PRECONSTRUCTION MEETINGS, SUBMITALS	PRELOAD MATERIAL FOR BOX CULVERT.	NONE	28-Mar
JCT SB I 10 TO MP 356.49	F064301C	I 10 MP 345 TO 356.5	SOUTHEAST	3	280	61	22%	\$21,154,662.00	\$3,948,166.00	19%	PAVEMENT	PARTNERING, PRECONSTRUCTION MEETINGS, SUBMITALS, MILLING AND TEST STRIP	PAVING MAINLINE.	DAY TIME LANE CLOSURES.	27-Apr
SR 87-PAVEMENT REHAB/ADA UPGRADES	F057201C	SR 87, MP 250-255.1	NORTHCENTRAL	4	252	80	32%	\$12,233,415	\$4,423,125	36%	PAVEMENT PRESERVATION	PARTNERING/PRECON	ADA/SIDEWALK UPGRADES, MAINLINE PAVING, DRIVEWAY PAVING	NIGHTLY LANE CLOSURES	26-Sep
QUEEN CREEK BRIDGE	H856601C	US60 / MP 227.7	SOUTHEAST	4	1104	571	52%	\$64,868,493.00	\$38,436,500.00	59%	BRIDGE	CONTINUE WITH PIONEERING FOR WB ROADWAY CUT. CONTINUE WITH THE WORK PAD CONSTRUCTION IN QUEEN CREEK. CONSTRUCTION OF THE NORTH ACCESS ROAD; CONTINUE WITH PIER 3 / ABUTMENT 2 / RETAINING WALL #1 / RETAINING WALL #2 ACCESS ROAD CONSTRUCTION; CONTINUE CONSTRUCTION OF THE WB ROADWAY CUT; CONTINUE WITH PIER 2 ACCESS ROAD. START EXCAVATION FOR PIER 2; BEGIN SHORING INSTALLATION IN THE AREA OF PIER 3 / ABUTMENT 2 / RETAINING WALL #1 / RETAINING WALL #2; PIER 2 SHORING; SHORING INSTALLATION IN THE AREA OF PIER 3 / RETAINING WALL #2 / PIER 4 / ABUTMENT 2. CONSTRUCTION OF THE EB (SOUTH) ROADWAY CUT; PIER 3 AND PIER 2 DRILLED SHAFTS; TUNNEL REPAIRS. PIER 4 DRILLED SHAFT, PIER 2 DRILLED SHAFT CAP, CONSTRUCTION OF THE EASTBOUND AND WESTBOUND ROADWAY CUTS. PIER 2, ABUTMENT 2 SPREAD FOOTING.	DRILLED SHAFT WORK AT PIER 1.	INTERMITTENT DAYTIME LANE RESTRICTIONS. FULL CLOSURES OF US 60 SCHEDULED ON TUE./WED./TH. BETWEEN THE HOURS OF 9AM AND 2PM AS NEEDED.	28-Jan
WATERFALL CANYON BRIDGE	F031501C	US60 / MP 229.5	SOUTHEAST	4	1104	571	52%	\$4,895,177.00	\$3,527,859.00	72%	BRIDGE	ACCESS ROAD TO BOTTOM OF THE WASH. DEMO CONCRETE UNDERNEATH EXISTING STRUCTURE. BOX CULVERT CUT OFF WALLS AND FLOOR CONCRETE POURS, BOX CULVERT WALLS, BOX CULVERT TOPS, INJECTION GROUTING	CONTINUE FASCIA WALL CONSTRUCTION AND LEAN CONCRETE BACKFILL. BEGIN OLD BRIDGE REMOVAL.	LANE CLOSURE WITH CONCRETE BARRIER. ONE LANE OPEN EACH DIRECTION.	28-Jan
W SANTEE ST TO US 70	F06461C	US 60 MP 250	SOUTHEAST	4	130	90	69%	\$4,689,300.00	\$1,533,726.00	33%	PAVEMENT	SIDEWALK REPAIRS AND RAMP REPLACEMENTS; BRIDGE DECK TREATMENTS.	CONTINUE MAINLINE PAVING	DAY TIME LANE CLOSURES.	26-Aug
REAY LANE TO 8TH ST	F064701C	US 70 MP 335 TO 340	SOUTHEAST	4	220	169	77%	\$9,594,288.00	\$6,285,126.00	66%	PAVEMENT	PARTNERING, STARTED CONCRETE FLAT WORK. CONCRETE WORK, SIDEWALKS AND RAMP, BEGIN PAVING	UTILITY ADJUSTMENTS AND FINAL STRIPING.	NONE	26-Jul
COUNTY RD 220 TO YELLOWJACKET	F061901C	US 70 MP 287 TO 288	SOUTHEAST	4	170	140	82%	\$3,540,965.00	\$3,369,542.00	95%	PASSING LANE	ROADWAY EXCAVATION, STRUCTURES, AGGREGATE BASE PLACEMENT. 490 PAVING, SEEDING AND GUARDRAIL.	BONDED WAREING COURSE.	NONE	26-Jun
MEDICINE WAY ROAD-MP 275.7	F069801C	US 70 MP 274 TO 275.7	SOUTHEAST	4	170	126	74%	\$3,446,236.00	\$1,989,709.00	58%	PASSING LANE	PARTNERING, PRECONSTRUCTION MEETINGS, SUBMITALS, CLEARING AND GRUBBING AND ROADWAY EXCAVATION, ROADWAY EXCAVATION AND ROADWAY BEDDING, AGGREGATE BASE COURSE, PAVING.	MICRO SEAL AND STRIPING.	SHOULDER CLOSURE	26-Jun
WILLARD SPRINGS WILDLIFE OP	F075101C	I17 MP 327	NORTHCENTRAL	5	225	173	77%	\$15,821,930	\$11,410,341	72%	BRIDGE	GRS EAST AND WEST ABUTMENTS, 24 WILDLIFE ESCAPE RAMPS, CROSSOVER DETOURS, GIRDERS PLACED, DIAPHRAGMS POURED, DECK POURED AND CURED	LANDSCAPE WALLS, PARAPETS, FENCING - ALL WORK RESUMED ON 4/20/26	FUTURE LANE CLOSURES ON I17 FOR CONCRETE PUMPS TO PLACE PARAPET WALLS	26-Jul
I-40 TWO GUNS TO DENNISON	F057901C	I40 MP 229	NORTHCENTRAL	5	205	82	40%	\$26,445,000	\$12,271,407	46%	PAVEMENT PRESERVATION	416 SHOULDER, RAMP SMA	BRIDGE REPAIRS, SMA MAINLINE PAVING, GUARDRAIL, STRIPING	PROJECT HAS BEGUN AS OF 4/14. LANE RESTRICTIONS DAILY FOR PAVING.	26-Oct

District Construction Report - May 2026

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT					
TUBA CITY - EAST	F064401C	US 160 MP 335	NORTHCENTRAL	5	140	24	17%	\$20,475,888	\$501,600	2%	PAVEMENT PRESERVATION	PARTNERING/PRE CON COMPLETED ON February 24. CONTRACTOR MOBILIZATION COMPLETE.	GUARDRAIL AND CORRUGATED METAL PIPE INSTALLATIONS/EXTENSIONS ARE ONGOING.	DAILY LANE CLOSURES THROUGHOUT THE WORK ZONE AT WORK LOCATIONS	26-Oct
SHELBY DRIVE	T062001C	Shelby Dr., COS	NORTHCENTRAL	5	80	23	29%	\$1,195,977	\$170,762	14%	MULTI USE PATH	DEMO OF EXISTING C&G AND SW. NEW BEING POURED BACK	CONTINUED CONCRETE POURS	DAILY FLAGGING OPERATION	26-Jul
WEST OF WILLIAMS (ER)	F085701C	I40, MM 159.2	NORTHCENTRAL	5	70	20	29%	\$874,849	\$207,421	24%	PCCP SECTION REPAIR	DEMO, LANE #1 PCCP COMPLETE, AC SHOULDERS COMPLETE	GUARDRAIL, EMB. CURB, TCB SWITCH	LANE #1 CURRENTLY CLOSED WITH TCB. TRAFFIC SWITCH ON 5/12	26-Jul
SR 179 TI OP	F031401C	I17 SB at MM 299	NORTHCENTRAL	5	126	11	9%	\$2,480,223	\$598,014	24%	PPC DECK OVERLAY AND APPROACHES	DECK MILLING, SPALL REPAIR ON LANE#2, GR REMOVAL, APPROACH SLAB CONSTRUCTION	SPALL REPAIR, NEW GR, EMBANKMENT CURB, DOWNDRAIN	RIGHT LANE CLOSURE WITH TCB, BRAKE CHECK	26-Oct
I-40 - PIPELINE RD, SR 64	F057801c	SR 64 MP 185.79-205	NORTHCENTRAL	5	270	20	7%	\$19,382,000	\$2,850,000	15%	PAVEMENT PRESERVATION	TCB INSTALLED THROUGHOUT PROJECT, CLEARING AND GRUBBING, PIPE EXTENSIONS	SLOPE WIDENING, EARTHWORK, CBC EXTENSIONS AND PAVING	SHOULDER CLOSURES	27-Jun
ASHFORK-FLAGSTAFF HWY (I-40)	F028101C	I-40(MP 185-MP195)	NORTHCENTRAL	5	344	96	28%	\$4,675,138	\$1,184,596	25%	ITS	MOST OF THE CONDUIT IN THE WESTERN SECTION HAS BEEN INSTALLED	UPCOMING WORK IS DIRECTIONAL DRILLING IN THE AREA OF A-1 MOUNTAIN ROAD AND PULL BOX INSTALLATION.	NONE	26-Dec
VARIOUS LOCATIONS - FLAGSTAFF AREA	F062301C	I-40, I-17 AND CITY OF FLAGSTAFF	NORTHCENTRAL	5	120	85	0%	\$1,072,320	\$0	0%	LIGHTING	LED FIXTURES WILL BE INSTALLED STARTING MAY 11, 2026	INSTALLATION OF LED FIXTURES	NONE	26-Jul
89A - OAK CREEK CANYON GUARDRAIL REPLACEMENT	F071801C	89A, OAK CREEK CANYON SWITCHBACKS	NORTHCENTRAL	5	120	0	0%	\$3,444,444	\$741,471	1%	GUARDRAIL	ALL THE NEW CONCRETE BARRIER AND END SECTIONS HAVE BEEN COMPLETED	THE WORK TO REPLACE THE 14,000 FEET OF GUARDRAIL STARTED ON 5.4.26. (NOTE, THE PRODUCTION RATE HAS BEEN LOW DUE TO THE ROCKY CONDITIONS AND CHALLENGES DRIVING IN THE NEW POSTS)	THE TEAM AGREED TO USE THE SIGNAL TRAILERS FOR THE FLAGGING IN LIEU OF MANUAL FLAGGING STATIONS (MONDAY - THURSDAY)	26-Oct
DENNEHOTOSO	F055101C	US160 MP 416 TO MP 440	NORTHEAST	5	202	177	88%	\$19,771,771.00	\$19,835,607.30	100%	PAVEMENT PRES	MAJOR ITEMS COMPLETE	SEEDING, CHANGE ORDER WORK	REDUCED TO SINGL LANE WITH FLAGGERS AS NEEDED	26-Sep
SHOW LOW - SPRINGVILLE EAST HIGHWAY PAVEMENT REHAB	F059801C	US 60 MP 352 TO 369	NORTHEAST	5	125	164	131%	\$9,517,418.00	\$7,678,905.90	81%	PAVEMENT PRES	MAIN LINE PAVING, MISC PAVING, PIPE EXTENSIONS, HEADWALLS, GUARDRAIL	DETECTOR LOOPS, CHIP SEAL & FINAL STRIPING	WINTER SHUTDOWN	26-Aug
SHOW LOW - SPRINGVILLE EAST HIGHWAY PASSING LANES	F061801C	US 60 MP 345 TO MP 347	NORTHEAST	5	115	87	76%	\$4,529,825.00	\$4,310,518.66	95%	WIDENING (PASSING LANES)	WATTLES, TCB PLACED, SUBGRADE, CULVERT EXTENSIONS, PAVING	CHIP SEAL, FINAL STRIPING	WINTER SHUTDOWN	26-Aug
TOWN OF EAGER - HAWK	T047601C	MAIN ST - 6TH AVE EAGER AZ	NORTHEAST	5	305	283	93%	\$362,118.00	\$220,072.37	61%	SYSTEM ENHANCEMENTS	DIRECTIONAL BORING, MIAN POLE	A POLE, STRIPING, RAMPS	SINGLE LANE RESTRICTIONS AS NEEDED	26-Jun
SYSTEM ENHANCEMENT (SAFETY)	T046701C	CR 5020 & US 180A & CR 2108	NORTHEAST	5	95	63	66%	\$176,080.00	\$147,397.00	84%	SYSTEM ENHANCEMENTS	SUBSTANTIAL COMPLETION (12/23/2025)	PUNCHLIST WORK	NONE	26-Jun
CITY OF SHOW LOW	T059101C	SR260, PINE OAKS TO FAWNBR	NORTHEAST	5	65	59	91%	\$1,239,831.40	\$1,299,573.08	105%	SYSTEM ENHANCEMENTS	SUBSTANTIALLY COMPLETE (2/3/2026)	PROJECT CLOSEOUT	NONE	26-Jun
PERKINS VALLEY TI	F064501C	PERKINS VALLEY TI UP 1776	NORTHEAST	5	350	65	19%	\$6,969,542.61	\$1,431,628.98	21%	MAJOR BRIDGE REHABILITATION	Phase 1 DRILLED SHAFTS, PIERS, PIER CAPS ABUTMENT AND GIRDERS	PHASE 1 BACKWALL, DECK WORK	MEDIAN AND SHOULDER CLOSURES, CROSS STREET FULL CLOSURE	26-Oct
TIRE ANOMALY SYSTEM	F059401C	SANDER & TOPOCK POE	NORTHEAST	5	105	79	75%	\$356,517.50	\$339,084.35	95%	TIRE ANOMALY SYSTEM INSTALLATION	SUBSTANTIALLY COMPLETE (11/14/2025)	PROJECT CLOSEOUT	NONE	26-Jan
NAVAJO COUNTY	T053801C	JOSEPH CITY	NORTHEAST	5	70	63	90%	\$1,422,222.00	\$1,583,278.66	111%	SYSTEM ENHANCEMENTS	FINAL ACCEPTANCE	PROJECT CLOSEOUT	NONE	26-Jul
LITTLE COLORADO BRIDGE REHAB	F069701C	I 40 MP 388	NORTHEAST	5	65	13	20%	\$2,371,881.00	\$500,000.00	21%	BRIDGE REHAB	NB DECK JOINTS	BARRIER AND SIDEWALK NB	REDUCED TO ONE LANE IN EACH DIRECTION	26-Aug
SR 377 SHOULDER WIDENING	F069701C	SR 377 MP 8 TO MP 12	NORTHEAST	5	115	19	17%	\$8,455,109.07	\$266,767.66	3%	SHOULDER WIDENING		ROADWAY EXCAVATION	REDUCED TO ONE LANE WITH FLAGGING OPERATION	26-Oct
US180 ST JOHN'S 24TH ST TO SR191	F057701C	US 180 MP 366 TO 368	NORTHEAST	5	120	20	17%	\$6,174,827.07	\$122,547.06	2%	PAVEMENT REHAB		SIDEWALK AND DRIVEWAY REPLACEMENT	REDUCED TO ONE LANE IN EACH DIRECTION	26-Oct
I-17 MCGUIREVILLE WIM SENSORS	F072201C	I-17, MP 296-298.3	NORTHCENTRAL	6	185	64	35%	\$4,211,417.00	\$1,725,409.00	41%	NEW ROUNDABOUT	PHASE 1 ROADWAY EX, CURB AND GUTTER, SIDEWALK	PHASE 1 AB AND PAVING. PHASE 2	TRAFFIC SHIFT ON CORNVILLE AND PARTIAL CLOSURE OF TISSAW W/ DETOUR ROUTE	26-Oct
YAVAPAI COUNTY - CORNVILLE/TISSAW ROUNDABOUT	T048901C	CORVILLE RD ROUNDABOUT	NORTHCENTRAL	6	570	0	0%	\$76,247,868.00	\$0.00	0%	CAPACITY ADD - 4 LANE DIVIDED HIGHWAY	NONE	PARTNERING/PRECON		29-Apr
CITY OF YUMA	T041001C	VARIOUS LOCATIONS PHBS	SOUTHWEST	6	221	73	33%	\$675,073.00	\$0.00	0%	SYSTEM ENHANCEMENT, SAFETY IMPROVEMENTS	SUBMITTALS	PENDING POLES IN APRIL 2027	NONE	26-Jun
YUMA COUNTY	T043601C	CO. 14TH ST & AVE C	SOUTHWEST	6	300	0	0%	\$610,424.07	\$0.00	0%	TRAFFIC SIGNAL & INTERSECTION WIDENING	PARTNERING 4/10/26	SUBMITTALS, MATERIAL PROCUREMNT	NONE	27-Feb

District Construction Report - May 2026

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT					
YUMA COUNTY	T044101C	C. 14TH ST & AVE G	SOUTHWEST	6	300	0	0%	\$1,042,113.03	\$0.00	0%	TRAFFIC SIGNAL & INTERSECTION WIDENING	PARTNERING 4/10/26	SUBMITTALS, MATERIAL PROCUREMENT	NONE	27-Feb
CITY OF YUMA	T045501C	PEDESTRIAN HYBRID BEACONS	SOUTHWEST	6	226	122	54%	\$766,000.00	\$10,102.50	1%	SYSTEM ENHANCEMENT, SAFETY IMPROVEMENTS	SUBMITTALS	PENDING POLES IN APRIL 2027	NONE	26-Sep
STATEWIDE RWIS	F067901C	STATEWIDE VARIOUS LOCATIONS	SOUTHWEST	6	300	174	58%	\$1,891,037.00	\$1,194,307.39	63%	UPGRADE ROAD WEATHER INFORMATION SYSTEM	DRILL & POUR FOUNDATIONS AT HOLY MOSES, CROOKTON/ASH FORK/ PINE SPRINGS FOUNDATIONS	I-40 POURING FOUNDATIONS, I-17 DRILLING	NONE	26-Sep
STATEWIDE SIGN REPLACEMENT	F077101C	STATEWIDE VARIOUS PORTS OF ENTRY	SOUTHWEST	6	120	96	80%	\$1,444,444.00	\$1,310,667.61	91%	PORT OF ENTRY SIGN REPLACEMENT	REMOVALS & INSTALLS	EHRENBERG REMOVALS, SAN SIMON SURVEY & THERMO, TOPOCK REMOVALS, YUMA INSTALLATION, SANDERS FOUNDATIONS	NONE	26-Jun
US 95 IMPERIAL DAM & ABERDEEN RD INTERSECTION	F083201C	SAN LUIS-YUMA-QUARTZSITE HWY US 95	SOUTHWEST	6	380	75	20%	\$24,676,767.67	\$3,017,302.85	12%	INTERSECTION IMPROVEMENTS	SUBMITTALS, NOXIOUS WEEDS	SURVEY, CLEAR & GRUB, CONSTRUCT DETOUR	SHOULDER WORK, 12' WIDTH RESTRICTION	27-Jun
JUAN SANCHEZ BLVD IMPROVEMENTS	S201801C	CITY OF SAN LUIS	SOUTHWEST	6	530	42	8%	\$57,044,316.00	\$3,537,817.20	6%	SYSTEM ENHANCEMENT	SUBMITTALS, SURVEY	LIZARD FENCE, CLEAR & GRUB, DEMO CURB & GUTTER, MILLING	NONE	28-Apr
US 95 RIFLE RANG RD TO WELTON-MOHAWK CANAL	F035901C	SAN LUIS-YUMA-QUARTZSITE HWY US 95	SOUTHWEST	6	330	505	153%	\$23,867,530.90	\$26,760,704.12	112%	CAPACITY ADDITIONAL (MAJOR WIDENING)	STOP WORK ORDER	STORM DAMAGE - PENDING DESIGN	NONE	26-Jun
I-17; SUNSET POINT TO SR 69	F075801C	I-17; MP 252.00-262.00	NORTHWEST	6	125	0	0%	\$6,514,571.84	\$161,644.01	2%	PAVEMENT REHABILITATION	PARTNERING/PRECON	MILLING AND PAVING WORK SCHEDULED TO BEGIN MAY 26	NIGHT WORK - 8 PM TO 7 AM SINGLE LANE CLOSURES IN EACH DIRECTION	26-Aug
I-40/US 93; WEST KINGMAN TI	H799301C	I-40; MP 48.87-48.92 & 49.30-51.56/US 93; MP 69.36-71.16	NORTHWEST	6	676	490	72%	\$106,543,210.00	\$72,375,415.88	68%	SYSTEM TO SYSTEM INTERCHANGE	CLACK CANYON BRIDGE FOR NEW WB I-40, RIGHT OF WAY FENCING, PIPE EXTENSIONS UNDER EB-I40, I-40 WIDENING WB IN THE MEDIAN AND RIGHT SHOULDER EB FROM STOCKTON HILL TO WHITE CLIFFS, OP TUNNEL BOX STRUCTURES FOR BEALE & FORT BEALE STREETS, THE HOLY MOSES WASH DOUBLE BARREL CULVERT & CHANNEL LINING, RETAINING WALL ALONG HOLY MOSES WASH, WB I-40 SOUND WALL, SE BRIDGE SPANS 3,4,5,6,7 & THE STRADDLE BENT FOR SE BRIDGE OVER EB I-40. RAMP D FOR SB US93 TRAFFIC TO BEALE STREET IS PAVED.	SOUTH US93 TO EAST (SE) BRIDGE OVER EB I-40 SPANS 1 & 2, SOIL CEMENT ALONG HOLY MOSES, SOUND WALL EB, WEST TO NORTH & SOUTH TO EAST RAMP EXCAVATION, RAMP A (NEW US93 NB ACCESS).	NO TRAFFIC SWITCHES WILL TAKE PLACE FOR A MONTH OR TWO.	27-Mar
I-40; HOLY MOSES WASH-RATTLESNAKE WASH	F058501C	I-40; MP 46.87-57.50	NORTHWEST	6	220	173	79%	\$25,252,525.25	\$12,628,456.80	50%	PAVEMENT PRESERVATION	MILLING AND PAVING (DENSE GRADE) ON EB I-40	PAVING SMA ON EB I-40 MILLING AND PAVING (DENSE GRADE) ON WB I-40	CLOSE ONE LANES OF MAIN LINE AT NIGHT TIME CLOSE RAMP AT NIGHT TIME	26-Jul
I-40; RANCHO SANTA FE PARKWAY TI	H681401C	I-40; MP 55.85-57.27	NORTHWEST	6	390	239	61%	\$43,950,204.76	\$24,623,717.50	56%	TI IMPROVEMENTS	WB & EB DETOURS COMPLETE	WORK ON FLYING FORTRESS	NONE	26-Aug
I-40; FORT ROCK ROAD TO MARKHAM PASS WB	F073201C	I-40; MP 92.00-107.70	NORTHWEST	6	105	67	64%	\$8,044,142.00	\$5,549,325.93	69%	PAVEMENT LIFE EXTENSION	PARTNERING AND PRECONSTRUCTION, 409 PAVING OPERATIONS, LOOP DETECTORS	MICRO MILLING, MICRO-SEAL	LANE CLOSURES	26-Apr
US 93; SANCTUARY ROAD TO I-40	F055201C	I-40; MP 48.00-71.40	NORTHWEST	6	380	92	24%	\$41,781,775.48	\$8,612,713.44	21%	PAVEMENT PRESERVATION	CONCRETE FLATWORK (DRIVEWAYS, SIDEWALK, C&G) ALONG BEALE STREET	AC BASE & SMA MIX PLACEMENT MP 64 TO MP 69.5 GUARDRAIL INSTALLTION CONCRETE TRANSITION BARRIER INSTALLTION SB BRIDGES (BIG WASH, BISMARCK, CERBAT, WASH) CONCRETE BARRIER AND DECK REPAIRS CATTLE GUARDS	NONE	27-May
US 93; KINGMAN POE TRUCK SCREENING	F058901C	US 93; MP 63.75-67.26	NORTHWEST	6	240	156	65%	\$2,268,611.73	\$1,410,137.96	62%	POE-INSTALL TRUCK SCREENING SENSORS	CONDUIT RUNS & PULL BOXES, MAJOR SIGN FOUNDATIONS, GUARDRAIL	PROJECT IS IN FULL PROJECT STOP WORK ORDER AS OF 07/09/25 PENDING RESUME WORK ORDER SUMMER 2026 POST F055201C COMPLETION	NONE	26-Dec
US 93; CANE SPRINGS	F060101C	US 93; MP 105.99-109.42	NORTHWEST	6	560	321	57%	\$48,750,981.10	\$35,698,357.47	73%	ROADWAY WIDENING	PHASE 1 COMPLETED 03/27/26 TWO WAY TRAFFIC ON NEW SB ALIGNMENT	PHASE 2 START 03/29/26 EARTHWORK, BOX CULVERTS, PIPE CULVERTS EXISTING ROADWAY REMOVAL	OPENED NEW SB ALIGNMENT TO TWO WAY TRAFFIC 03/27/26	27-Apr
US 93; OLDEUP HILLSIDE-N OF NOTHING	F064901C	US 93; MP 131.00-141.00	NORTHWEST	6	215	270	126%	\$22,414,689.35	\$21,149,632.37	94%	PAVEMENT REHABILITATION	ALL PROJECT WORK COMPLETED	REPAIRS AT MP 136.3, FAILING CONCRETE BREAKS AT KAISER SPRINGS BRIDGE	NONE	26-Apr

District Construction Report - May 2026

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT					
US 93; PLACERITAS CREEK TO DATE CREEK	F063801C	US 93; MP 156.00-172.00	NORTHWEST	6	240	56	23%	\$19,479,342.06	\$10,624,945.51	55%	PAVEMENT PRESERVATION	417 PAVING	SMA PAVING, GUARDRAIL	NONE	26-Dec
US 93; MP 172-MOORE RANCH ROAD	F059201C	US 93; MP 172.00-185.00	NORTHWEST	6	170	180	106%	\$15,897,676.43	\$16,096,341.82	101%	PAVEMENT PRESERVATION	PARTNERING AND PRECONSTRUCTION, CMP FES REPAIRS, BRIDGE DECK REPAIRS, SMA PAVING, FENCING, RUMBLE STRIPS, SIGNING	GUARDRAIL, CULVERT REPAIRS, STRIPING, PUNCHLIST ITEMS	NONE	26-May
US 60; MORRISTOWN-WICKENBURG	F068401C	US 60; MP 110.59-121.50	NORTHWEST	6	170	129	76%	\$4,930,930.00	\$4,611,666.07	94%	PAVEMENT REHABILITATION	MICROSEAL	FINAL STRIPING 5/4-5/5	NIGHTWORK - MOBILE OPERATION FOR STRIPING	26-Jun
SR 69; LEE BOULEVARD TO WALKER ROAD	F063301C	SR 69; MP 292.58-293.43	NORTHWEST	6	100	60	60%	\$2,273,249.98	\$1,482,942.25	65%	THIRD LANE EXTENSION/RAISED MEDIAN	MEDIAN, WIDENING PAVING	MICROSEALING SCHEDULED TO BEGIN MAY 11	NIGHTWORK: SINGLE LANE OF TRAFFIC IN EACH DIRECTION FROM 8:00 PM TO 6:00 AM	26-Jun
CITY OF LAKE HAVASU; VARIOUS LOCATIONS SPEED FEEDBACK SIGNS	T043501C	CITY OF LAKE HAVASU	NORTHWEST	6	100	71	71%	\$544,444.00	\$490,612.50	90%	INSTALL SPEED FEEDBACK SIGNS	ALL CONTRACT WORK HAS BEEN COMPLETED	NONE	NONE	26-Apr
MOHAVE COUNTY; PIERCE FERRY ROAD, US 93- LLOYD STREET	T046101C	MOHAVE COUNTY	NORTHWEST	6	55	53	96%	\$341,807.00	\$237,260.54	69%	HSIP SAFETY-RUMBLE STRIPS	ALL CONTRACT WORK HAS BEEN COMPLETED	NONE	NONE	26-Apr
MOHAVE COUNTY; VARIOUS LOCATIONS	T050001C	MOHAVE COUNTY	NORTHWEST	6	220	67	30%	\$913,270.25	\$30,331.81	3%	INSTALL ITS	All work is complete	NONE	NONE	26-Apr
YAVAPAI COUNTY; WASH BRIDGE AT WALNUT GROVE ROAD	T041401C	YAVAPAI COUNTY	NORTHWEST	6	180	106	59%	\$1,032,972.60	\$420,762.09	41%	BRIDGE REPLACEMENT	SCOUR WALL, WING WALLS	BOX CULVERT	NONE	26-Aug
US 60; MORRISTOWN-WICKENBURG	F088301C	US 60; MP 110.59-121.50	NORTHWEST	6	80	23	29%	\$1,456,757.00	\$1,133,648.74	78%	PAVEMENT REHABILITATION	MICROSEAL COMPLETE	FINAL STRIPING 5/4-5/5	WITH F0684 - NIGHTWORK - MOBILE OPERATION FOR STRIPING	26-Jun
I-40; US 93 TO SILVER SPRINGS ROAD	F063701C	I-40; MP 71.69-79.50	NORTHWEST	6	170	8	5%	\$8,125,968.75	\$540.00	0%	PAVEMENT PRESERVATION	REMOVE AND REPLACE ENBANKMENT CURB	REMOVE AND REPLACE GUARDRAIL	DAYTIME WORK - CLOSE ONE LANE ON EB-I 40 FROM MP 72 TO MP 90 NIGHT TIME WORK - CLOSE ONE LANE ON JUNCTION AREA BETWEEN I-40 AND SR 93	26-Dec
CITY OF KINGMAN; AIRWAY AVE AND BANK ST	T048701C	CITY OF KINGMAN	NORTHWEST	6	100	28	28%	\$103,910.00	\$0.00	0%	HSIP SAFETY- FLASHING ARROWS	PARTNERING - PRECON MEETING ON 4/2/2026	LONG LEAD ELECTRIC EQUIPMENT ITEMS	NONE	26-Jul
I-40 & I-17 VARIOUS LOCATIONS/CAPACITY ADD	F0696 02C	CHRISTENSEN, PARKS, SUNSET, HAVILAND	NORTHCENTRAL	1 & 5 & 6	548	548	100%	\$20,314,476	\$18,010,084	89%	PARKING EXPANSION	GMP 1 WORK COMPLETE. GMP 2 WORK AT SUNSET POINT & HAVILAND REST AREA - SUBSTANTIALLY COMPLETE, GMP 3 WORK AT PARKS & CHRISTIANSEN - SUBSTANTIALLY COMPLETE	GMP 3 WORK AT PARKS & CHRISTIANSEN - STRIPING AND SEEDING.	NONE	26-Jul
I-40 & I-17 VARIOUS LOCATIONS	F069601C	I-17 (SUNSET PT., CHRISTENSEN) I-40 (PARKS, HAVILAND)	NORTHCENTRAL	1 & 5 & 6	808	773	96%	\$1,741,420	\$1,679,805	96%	PARKING EXPANSION	DESIGNING EACH REST AREA BASED ON CONCEPTS. GMP-3 PARKS & CHRISTENSEN & GMP 2 HAVILAND & PARKS. FINAL DESIGN GMP 3-CHRISTENSEN, PARKS	POST DESIGN SERVICES	NONE	26-Apr
KM 0 - KM 102 ITS TRAFFIC INFRASTRUCTURE	F0514 01C	I-19	SOUTHCENTRAL	2 & 3	424	415	98%	\$6,194,028	\$6,012,308	97%	NEW DMS AND CCTV	ALL CONTRACT WORK IS COMPLETED, WITH THE EXCEPTION OF A POWER SUPPLY CABINET WHICH HAD TO BE ORDERED.	POWER SUPPLY CABINET ONCE RECEIVED. HAS A LONG LEAD TIME. CONTRACT TIME WILL BE ADDED TO THE CHANGE ORDER WHICH IS IN PROGRESS.	NONE	26-May
TOPOCK KINGMAN-ASHFORK KINGMAN	F049901C	I-40 MP 0.1 TO MP 201.4	NORTHCENTRAL	5 & 6	640	534	83%	\$55,566,794	\$51,075,381	92%	ITS	PROOFING/REPAIRS 7-WAY AND PAVING	FIBER INSTALLATION FROM MP 53 TO MP 0, FIBER SPLICING FROM MP 91 TO MP 63, INSTALL LOOP DETECTORS MP 147.7, PUNCHLIST ITEMS	SHOULDER CLOSURES	26-Aug
TOTALS					31,829	15,097	47%	\$2,692,402,026	\$897,456,167	33%					