

District Construction Report - April 2022

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
TOWN OF GUADALUPE: AVENIDA DEL YAQUI	T021201C	LPA-GUADALUPE	CENTRAL	1	350	164	47%	\$5,129,410.55	\$1,835,080.20	36%	SB AVENIDA DEL YAQUI CONCRETE WORK COMPLETED.	NB AVENIDA DEL YAQUI CONCRETE WROK IN PROGRESS. STREET LIGHTS AND AC DIRVEWAY CONNECTIONS .	NB AVENIDA DEL YAQUI SWITCHED TO CENTER TURN LANE	23-Jan
SR347: SMITH ENKE RD TO EDISON RD	T022101C	LPA-MARICOPA	CENTRAL	1	105	43	41%	\$306,607.80	\$282,638.40	92%	SUBSTANTIAL COMPLETION GRANTED 3/28/22	WORKING TOWARDS FINAL ACEPTANCE	N/A	22-Mar
PROCUREMENT CONTRACT: BPM003240	T025301P	LPA-GILBERT	CENTRAL	1	365	296	81%	\$1,925,970.00	\$2,077,243.48	108%	ALL MATERIAL PROCURED AND INSTALLED	N/A	N/A	22-May
CITY OF BUCKEYE	T025701P	LPA-BUCKEYE	CENTRAL	1	365	201	55%	\$436,770.00	\$0.00	0%	N/A	PROCUREMENT OF MATERIALS	N/A	22-Oct
CITY OF GOODYEAR; ESTRELLA/PEBBLE	T026301C	LPA-GOODYEAR	CENTRAL	1	225	192	85%	\$1,816,942.00	\$1,653,917.50	91%	ALL CONTROLLERS, DETECTION SYSTEMS AND SWITHCES INSTALLED IN FIELD	CELLULAR MODEM INSTALL AT CITY HALL; CO FOR CELLULAR MODEM IN	N/A	22-Apr
CITYWIDE GLENDALE	T027601P	LPA-GLENDALE	CENTRAL	1	365	140	38%	\$534,985.00	\$186,226.81	35%	ETHERNET SWITCHES AND CABLING DELIVERED; WAITING ON CAMERAS	WAITING ON CCTV CAMERAS	N/A	22-Oct
QUEEN CREEK PERFORMANCE	T029401P	LPA-QUEEN CREEK	CENTRAL	1	365	213	58%	\$1,126,197.00	\$962,836.30	85%	TRAFFIC SIGNAL VIDEO DETECTION SYSTEMS AND TRAFFIC SIGNAL CONTROLLER INSTALLED	TRAFFIC SIGNAL PERFORMANCE MEASURE SOFTWARE INSTALLS	N/A	22-May
CASA GRANDE HWY: I-10 SPLIT-SR202L SANTAN	F007201C	I-10	CENTRAL	1	1400	439	31%	\$615,600,950.00	\$129,501,878.96	21%	MEDIAN BARRIER EXTENSION; FIRST 2 PCCP PLACEMENTS COMPLETED ON EB I-10, BASELINE TO ELLIOT; REMOVAL OF EXISTING BRIDGES ON NB SR143/48TH ST LOCAL OVER TEMPE DRAIN.	CLEARING TEMPE DRAIN @ 32ND ST (OH-HOLD FOR 404 PERMIT); GUADALUPE BRIDGE DEMO AND SRPT WORK OVER I-10 ON 5/5 WEEKEND; I-10 EB NOISEWALL CONSTRUCTION; I-10 WB SOUTH OF BASELINE AC PAVING; BEGIN FOUNDATION WORK ON BRIDGE 620 (WW RAMP FROM US 60 TO I-10); COMPLETE SUBSRUCTURES AND SET GIRDERS ON 48TH ST BRIDGES OVER I-10 AND SR143 BRIDGES OVER TEMPE DRAIN	4/22-4/25 - FULL CLOSURE - WB & EB I-10 (I-17 to SR143) 5/6-5/9 - FULL CLOSURE - WB & EB I-10 (L202 SANTAN to US60) 3/7-6/13 - FULL CLOSURE - 48TH ST LOCAL (EAST OF SR143) 2/5-4/15 - FULL CLOSURE - 48TH ST LOCAL (WEST OF SR143)	24-Nov
EHRENBERG HWY 1-10: SR85 TO VERRADO WAY	F011901C	SR85	CENTRAL	1	700	256	37%	\$82,291,375.43	\$33,965,460.44	41%	REMOVAL, SUBGRADE, AB PLACEMENT, AND PCC PAVING ON NW AND SW SIDES OF MILLER ROAD, REMOVAL, SUGBRADE, AB, AND PCC PAVING ON EB OFF RAMP AND WB ON RAMP AT MILLER ROAD, BEGIN OUTER SPREAD FOOTING, COLUMNS AND PIER CAP OF OUTSIDE PART OF EB/WB MILLER BRIDGES	WATERLINE AND SANITARY SEWER LINE UNDER MILLER BRIDGE, COMPLETE AC PAVING, PCC PAVING, CC&G, STORM DRAIN AND CATCH BASINS, AND MISC. ELECTRICAL ON EB OFF RAMP AND WB ON RAMP AT MILLER ROAD, BEGIN OUTER SPREAD FOOTING, COLUMNS AND PIER CAP OF OUTSIDE PART OF EB/WB MILLER BRIDGES	CURRENTLY IN 40 DAY CLOSURE FOR EB OFF RAMP AND WB ON RAMP AT MILLER ROAD, 50 DAY MILLER ROAD CLOSURE STARTING MID MAY	23-Jun
PIMA FWY, SR101L: I-17 - PIMA RD	F012101C	SR101L MP 23-37	CENTRAL	1	640	1135	177%	\$184,835,000.00	\$186,712,426.60	101%	SPALL REPAIR DONE AND FINISHED SUBSTANTIAL COMPLETION WAS GRANTED ON 3/28/22	PUNCH LIST ITEMS -ONGOING LANDSCAPE ESTABLISHMENT CONTINUES	N/A	22-Apr
DECK PARK TUNNEL FIRE DC: I-10	F014501C	I-10	CENTRAL	1	200	358	179%	\$1,726,769.00	\$1,075,084.88	62%	ON STOP WORK ORDER; MATERIAL SAMPLES TO BE COLLECTED AND SENT FOR TESTING	REVIEW TEST REPORTS AND EVALUATE	N/A	22-Sep
CORDES JCT HWY-PEORIA AVE TO GREENWAY RD	F015501C	I-17 FRONTAGE	CENTRAL	1	680	862	127%	\$29,620,020.20	\$22,211,937.95	75%	CACTUS-THUNDERBIRD PIPE CONSTRUCTION 100% COMPLETE JACK AND BORE AT SB CACTUS OFF-RAMP 100% COMPLETE	JACK-AND-BORE AT THUNDERBIRD THUNDERBIRD PUMP STATION REMOVAL GREENWAY INTERSECTION PIPE INSTALLATION	SB FRONTAGE RD BTWN CACTUS & THUNDERBIRD CLOSED SB CACTUS OFF-RAMP CLOSED SB THUNDERBIRD ON-RAMP CLOSED NB FRONTAGE RD BETWEEN GREENWAY & THUNDERBIRD CLOSED NB GREENWAY OFF-RAMP CLOSED NB THUNDERBIRD ON-RAMP CLOSED	22-Dec
AGUA FRIA FWY : I-10 - I-17	F020301C	SR101L	CENTRAL	1	200	152	76%	\$1,115,066.20	\$1,043,439.61	94%	ON STOP WORK; WAITING FOR MISSING PARTS DELIVERY IN MAY	N/A	N/A	22-Sep
SR347 AND OLD MARICOPA RD	F020801C	SR347	CENTRAL	1	365	365	100%	\$1,131,979.90	\$292,177.50	26%	SCARIFY AND OVEREXCAVATION	SHOULDER MILLING; SUBGRADE AND ACCELERATION LANE PAVING	SINGLE LANE CLOSURE EXPECTED MORNING TO 3PM SB SR347 (NOT APPROVED YET)	22-Jun
EHRENBERG HWY 1-10: AVONDALE - I-17	F023301C	I-10	CENTRAL	1	250	198	79%	\$12,478,792.60	\$8,658,581.77	69%	COMPLETED EB DIAMOND GRINDING	WB DIAMOND GRINDING	N/A	23-Jun

District Construction Report - April 2022

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
SUPERSTITION FWY- US60 AT GILBERT	F025101C	US60	CENTRAL	1	170	299	176%	\$1,742,678.00	\$122,725.13	7%	ELECTRICAL AND PROPANE 90% COMPLETE; ENGINE 1 ONSITE; CERTIFICATES OF COMPLIANCE ACCEPTED FOR ENGINE	INSTALL FIRST PUMP; CONNECT AND TEST ENGINE 1/PUMP 1 AND SUBSYSTEMS; BEGIN DEMOLITION OF ENGINE/PUMP 2	N/A	22-Jul
PHOENIX-CORDE JCT HWY : ANTHEM WAY -VAN BUREN ST	F044201C	I-17	CENTRAL	1	370	82	22%	\$4,175,450.45	\$368,040.00	9%	PULLBOX INSTALL (10 OF 28); INVENTORY REPAIRS UNDERWAY;	CONTINUED PULLBOX INSTALLS; CONTINUED INVENTORY REPAIRS OF BOXES AND CONDUITS;	POSSIBLE EB/WB 101 RAMPS I17 CLOSURE FOR REPAIR WORK (NOT APPROVED YET) SINGLE LANE CLOSURE I-17 FRONTAGE RD NB BTWN WILLIAMS AND PINACLE PEAK (NOT SCHEDULED YET) DAILY SHOULDER CLOSURES AS NEEDED ON FRONTAGE ROADS AND RAMPS (101 TO ANTHEM)	23-May
3RD AVE PUMP STATION	H878301C		CENTRAL	1	520	154	30%	\$2,744,129.00	\$69,392.15	3%	PROCUREMENT; ENGINE CERTIFICATE OF COMPLIANCE ISSUE RESOLVED	PROCUREMENT	N/A	22-Dec
SANTAN FWY: LINDSAY RD TRAFFIC INTERCHANGE	H887301C	SR 202L	CENTRAL	1	380	450	118%	\$21,668,971.40	\$18,880,377.76	87%	RETAINING WALL 3 ZANJERO PARK LANDSCAPE	NEW RAMPS LANDSCAPE RAMP D BACKFILL AND PCCP	N/A	22-Aug
GATEWAY FREEWAY (SR 24) ELLSWORTH RD - IRONWOOD RD	H891501C	SR24	CENTRAL	1	630	477	76%	\$76,999,508.95	\$66,231,426.80	86%	ACCELERATED WORK - SR 24 OPENED EARLY FROM ELLSWORTH RD TO WILLIAMS FIELD RD ON 4/1.	DG, SEEDING, PAVEMENT STRIPING, SIGNAGE, STRUCTURES/MSE WALL PAINTING, PCCP HAND POURS, DRAINAGE CHANNEL LINING	TRAFFIC OPENED ON SR 24 TO WILLIAMS FIELD, NO TRAFFIC ALLOWED TO THE EAST OF WILLIAMS FIELD.	22-Aug
I-10 RUTHRAUFF TRAFFIC INTERCHANGE	H848001C	I10, 252	SOUTHCENTRAL	2	690	650	94%	\$78,995,365.00	\$77,474,510.00	98%	WB EARTHWORK, WB I-10 PAVING, MSE WALLS AND BRIDGE CONSTRUCTION	ONLY PUNCH LIST WORK REMAINS, SUBSTANTIAL COMPLETION HAS BEEN ISSUED.	NONE, SUBSTANTIAL COMPLETION HAS BEEN ISSUED. ALL LANES OPEN.	22-Dec
HELMET PEAK TI AND I-19 DUVAL TO PIMA MINE	F013801C - F017401C	I-19	SOUTHCENTRAL	2	600	466	78%	\$13,195,130.00	\$9,326,745.00	71%	PAVING COMPLETE EXCEPT ACFC -- FALSEWORK INSTALLED	POUR WEST BOUND SAHUARITA DECK	DETOUR FOR BRIDGE FALSEWORK	22-Jul
JCT I-10 - RIVER ROAD	F024801C	SR 77 MP68	SOUTHCENTRAL	2	750	203	27%	\$9,343,161.00	\$7,149,103.21	77%	PAVING AND FLATWORK FOR SIDEWALKS AND CURB	BORES FOR UNDERGROUND CONDUIT AND DRIVEWAY PAVEMENT	SHOULDER CLOSURES, LANE CLOSURES FOR PAVING	22-Oct
RIVER ROAD - CALLE CONCORDIA	H891901C	SR 77 MP 89	SOUTHCENTRAL	2	750	203	27%	\$25,029,832.00	\$6,563,609.88	26%	SIDEWALK AND CURB AND GUTTER CONTINUOUS WORK	WORKING ON SCUPPERS, EARTH WORK DRIVEWAYS AND SIDEWALK	NIGHTLY SHOULDER AND LANE CLOSURES	22-Oct
I-10 BENSON BYPASS	F020501C	I-10,	SOUTHCENTRAL	2	270	220	81%	\$7,332,096.00	\$8,412,305.00	115%	STRIPING	BRIDGE JOINT REPAIRS	INTERMITTENT LANE CLOSURES ON I-10 BOTH DIRECTIONS	21-Oct
I-10 HOUGHTON ROAD	H888701C	I-10	SOUTHCENTRAL	2	450	414	92%	\$23,427,902.00	\$23,304,861.00	99%	ALL RAMPS ARE COMPLETE BRIDGE HAS BEEN COMPLETED NEW RAMPS ARE COMPLETE	GUARDRAIL REPAIR/CLOSEOUT	NA	22-May
B-10 SAM PEDRO RIVER BRIDGE	H845101C	I-10 B	SOUTHCENTRAL	2	315	165	52%	\$6,134,883.00	\$3,586,424.00	58%	PEIRS AND PIER CAPS COMPLETE	SET GIRDERS	CLOSURE 10B AT THE BRIDGE	22-Aug
RUBY ROAD TI	F010101C	I-19	SOUTHCENTRAL	2	220	180	82%	\$2,478,812.00	\$2,361,174.93	95%	BARRIER HAS BEEN POURED. DECK HAS BEEN POURED DECK HAS BEEN REMOVED	BRIDGE PAINTING	INTERMITTENT LANE CLOSURES ON I-10 BOTH DIRECTIONS TRAFFIC WILL BE DETOURED ON AND OFF THE FREEWAY	22-May
POTRERO CANYON BRIDGE & COUNTRY CLUB BRIDGE	F024401C	B-19	SOUTHCENTRAL	3	135	133	99%	\$708,429	\$262,213	37%	PRELIMINARY SURVEY AND EROSION CONTROL, SLAB IS COMPLETE ON FIRST BRIDGE	FORM AND POUR SCOUR PROTECTION ON BRIDGES 2 AND 3	NONE, WORK IS BELOW THE ROADWAY.	22-Apr
SR 189, INTERNATIONAL BORDER TO GRAND AVE	H804501C	SR-189, I-19	SOUTHCENTRAL	3	759	723	95%	\$83,816,113.73	\$82,232,759.00	98%	ALL ELEMENTS ARE COMPLETE WITH THE EXCEPTION OF PUNCH LIST WORK, TRAFFIC SIGNALS, ITS, AND SOME FINAL STRIPING. FLY OVER RAMPS NOW OPEN.	ITS WORK IN PROGRESS, SIGNAL AND LIGHTING, FINAL STRIPING, PUNCH LIST WORK.	SOME LANE CLOSURES EXIST DURING ALLOWABLE TIMES, BUT TRAFFIC IS IN THE FINAL CONFIGURATION. FLY OVER BRIDGES ARE NOW OPEN.	22-Mar
CITY OF ELOY - JIMMIE KERR BLVD RUMBLE STRIPS & WARNING LIGHTS	T016801C	JIMMIE KERR BLVD	SOUTHCENTRAL	4	6/28/1900	154	86%	\$288,239	\$270,478	94%	ALL WORK IS COMPLETED	N/A	N/A	22-Jun
SMITH ROAD: SR-84 TO KORTSEN ROAD, KORTSEN ROAD: SR-347 TO SMITH ROAD	T018401C	Local	SOUTHCENTRAL	4	260	108	42%	\$2,370,770	\$829,446	35%	DIRT WORK NEARLY COMPLETE. DRAINAGE WORK COMPLETE.	PAVING.	DAILY LANE CLOSURES, LOW VOLUME RURAL ROAD	22-Apr
SR87 DRAINAGE REPAIR	F044801C	SR87 MP 229	NORTHCENTRAL	4	35	0	0%	\$768,937	\$0	0%	NONE	PARTNERING/PRECON	NONE	22-Jun
CARRIZO WASH	F015001C	US191 MP 323.37 - 324.37	NORTHEAST	5	158	147	93%	\$2,523,000.00	\$2,348,000.00	93%	PROJECT IS FINAL	NONE	NONE	21-May

District Construction Report - April 2022

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
POST OFFICE CANYON BRIDGE	F010901C	SR73 MP 348.9	NORTHEAST	5	210	157	75%	\$2,507,821.08	\$2,375,976.00	95%	PROJECT IS FINAL	NONE	NONE	21-Oct
US 60 MP 301	F035301C	US 60 MP 301	NORTHEAST	5	40	22	55%	\$703,760.00	\$682,776.34	97%	PROJECT IS FINAL	NONE	NONE	22-Jan
US60 - KNOTTINGHAM LN*	F020101C	SR260 MP 341.68 - 346.91	NORTHEAST	5	310	149	48%	\$16,584,000.00	\$7,079,316.00	43%	REMOVAL AND REPLACEMENT OF CONCRETE AT CURB GUTTER, DRIVEWAY, AND SIDEWALK IS UNDERWAY ALONG US 60 TO MEET ADA STANDARDS WORK REMAINS. MISCELLANEOUS 409 PAVING COMPLETED. WINTER SHUTDOWN IN EFFECT UNTIL APRIL 10, 2022.	US 60 ON FORT APACHE PAVING WORK REMAINS TO BE COMPLETED. REMOVAL AND REPLACEMENT OF CONCRETE AT CURB GUTTER, DRIVEWAY, AND SIDEWALK IS UNDERWAY ALONG SR 260 TO MEET ADA STANDARDS WORK REMAINS. SR 260 PAVING WORK REMAINS.	NONE	22-Sep
FH300 - 40TH ST*	F027901C	US 60 MP 336 - 342.1	NORTHEAST	5	*	*	*	*	*	*	SAME AS ABOVE	SAME AS ABOVE	NONE	same as above
BLACK CREEK EB & WB AND HOUCK BRDGS	F008801C	I-40 MP 347	NORTHEAST	5	615	536	87%	\$5,662,000.00	\$5,642,264.00	100%	ALL CONTRACT WORK COMPLETED.	FINAL ACCEPTANCE AND PROJECT CLOSEOUT.	NONE	21-Oct
METEOR CRATER & PAINTED CLIFFS REST AREAS	H821401C	I-40 MP 235.00 and 359.00	NORTHEAST	5	365	880	241%	\$12,408,000.00	\$11,665,092.00	94%	FINAL PUNCH LIST.	FINAL ACCEPTANCE AND PROJECT CLOSEOUT.	NONE	21-Dec
DINNEBITO WASH BRIDGE	H894301C	SR 264 MP362.65	NORTHEAST	5	155	153	99%	\$2,562,681.00	\$2,566,146.53	100%	FINAL ACCEPTANCE AND PROJECT CLOSEOUT.	NONE	NONE	21-Nov
LONG HOUSE VALLEY	F014401C	US 160 MP 372.5 TO 389.48	NORTHEAST	5	200	114	57%	\$12,549,800.00	\$9,961,815.00	79%	PROJECT ON A CHIP SEAL SEASONAL SHUTDOWN.	CHIP SEAL WORK WILL BE COMPLETED JUNE 2022 FOR ELEVATION GREATER THAN 5,000 FEET	NONE	22-Aug
CHINLE WASH TO LUKACHUKAI WASH	H894501C	US 191 MP 469.9 TO MP 488.5	NORTHEAST	5	300	117	39%	\$17,448,364.00	\$5,752,776.52	33%	PHASE 1 SUPERSTRUCTURE BRIDGE CONSTRUCTION ONGOING AT LUKACHUKAI AND AGUA SAL NORTH. SCOUR SLAB AT CHINLE WASH IS COMPLETE.	PHASE 1 SUPERSTRUCTURE WORK AT CHINLE AND AGUA SAL SOUTH.	SINGLE LANE CLOSURE WITH TEMPORARY TRAFFIC SIGNAL IN EFFECT AT LUKACHUKAI AND CHINLE WASH BRIDGES.	22-Dec
HERMOSA DRIVE UP #1368	F023001C	HERMOSA DR	NORTHEAST	5	120	0	0%	\$2,715,422.00	\$0.00	0%	PARTNERING MEETING COMPLETED	CONTRACTOR STARTING WORK APRIL 4, 2022. PHASE 1 BRIDGE DECK DEMOLITION AND PHASE 1 GIRDER WORK.	ONE LANE ROADWAY OVER HEMOSA DR IN HOLBROOK, AZ. NIGHTLY FULL CLOSURES OF EASTBOUND AND WESTBOUND INTERSTATE 40 (I-40) WITH DETOUR THROUGH CITY OF HOLBROOK.	22-Aug
MOENKOPI WASH BRIDGE	F023101C	SR 264 MP 324.1	NORTHEAST	5	150	0	0%	\$3,031,192.80	\$0.00	0%	PARTNERING AND PRECONSTRUCTION MEETING	CONTRACTOR STARTING WORK APRIL 18, 2022. PHASE 1 BRIDGE DEMOLITION.	SINGLE LANE CLOSURE WITH TEMPORARY TRAFFIC SIGNAL IN EFFECT AT SR 264 MP 324	22-Oct
FLYING V SLOPE FAILURE	F043001C	US 60 MP 305-305.5	NORTHEAST	5	105	0	0%	\$905,018.36	\$0.00	0%		PARTNERING AND PRECONSTRUCTION MEETING	NONE	22-Aug
I-40 / I-17 - WALNUT CANYON RD.	F018501C	I-40 / MP 195	NORTHCENTRAL	5	340	133	39%	\$16,434,861	\$9,502,848	58%	SHOULDER PAVING, PASSING LANE DEEP REPAIRS MP 195-MP200	TRAVEL LANE DEEP REPAIRS EASTBOUND AND WESTBOUND.	EASTBOUND AND WESTBOUND SINGLE LANE CLOSURES WITH TCB - EXPECT EXTENDED DELAYS	22-Sep
SR 89A & SR 179 ROUNDABOUT PAVING	F020601C	SR 89A & SR 179	NORTHCENTRAL	5	50	35	70%	\$655,860	\$621,436	95%	CURB RAMPS REPLACED, PAVING AND TEMP STRIPE DONE	FINAL STRIPING STARTING APRIL 15TH	NIGHT TIME LANE RESTRICTIONS.	22-Dec
I-17 FIBER ITS INFRASTRUCTURE	F042001C	I-17/ MP 340-297	NORTHCENTRAL	5	230	145	63%	\$7,998,373	\$4,032,238	50%	RECEIVED ALL DURALINE AND FIBER SHIPMITS, ALL AC AND PCCP TRENCHING IS DONE. FISHIN UP SOME LAST BORES AND OFF SHOULDER TRENCHING.	FINISHING FIBER DUCT AND PULL BOX INSTALLATION. BLOWING FIBER STARTING NEXT WEEK.	RIGHT LANE CLOSURES	22-Jun
A-1 MOUNTAIN BRIDGE REPLACEMENT	F010701C	I-40/MP 190	NORTHCENTRAL	5	100	0	0%	\$4,903,603	\$0	0%	NONE	STARTED EASTBOUND ON AND OFF RAMP REHABILITATION. APRIL 15TH START WESTBOUND ON AND OFF RAMP REHABILITATION.	EASTBOUND ON AND OFF RAMPS CLOSED UNTIL APRIL 15TH. WESTBOUND ON AND OFF RAMPS CLOSED STARTING APRIL 15TH.	22-Oct
SR 99/ CANYON DIABLO BRIDGE	F027701C	SR 99/ 71	NORTHCENTRAL	5	2/13/1900	0	0%	\$744,632	\$0	0%	NONE	STARTED WORK APRIL 4TH. - SCOUR MITIGATION	LANE RESTRICTIONS - SINGLE LANE CLOSURES NB & SB	22-May
OAK CREEK CANYON DRAINAGE & SEDIMENT CONTROL	H890701C	SR89A/MP388	NORTHCENTRAL	5	9/6/1900	0	0%	\$2,355,001	\$0	0%	NONE	ANTICIPATE STARTING APRIL 11TH WITH PRE-WARNING SIGNS; CONSTRUCTION STARTING APRIL 18TH	SR 89A LANE RESTRICTIONS BETWEEN MP 386-390 - SINGLE LANE CLOSURES	23-Jul
MILTON ROAD PAVEMENT REHABILITATION	F029601C	SR 89A to I-40B	NORTHCENTRAL	5	150	0	0%	\$3,595,500	\$0	0%	NONE	STARTED CONCRETE FLAT WORK REMOVAL 4/5/2022	SR 89A NIGHT LANE RESTRICTIONS - SINGLE LANE CLOSURES	22-Jul
B40, RIO DE FLAG BRIDGE	H890501C	B40, MP 196.08	NORTHCENTRAL	5	10/31/2021	FIXED END	#VALUE!	\$4,942,894	\$5,210,773	105%	RIO DE FLAG BRIDGE REPLACEMENT, ASSOCIATED PCCP AND AC PAVING	SOIL NAIL WALL (CITY OF FLAGSTAFF IGA WORK), CHANNEL BACKFILL AND LINING, CLEANUP AND DEMOBILIZATION	WB RIGHT LANE CLOSURES FOR RIP RAP DELIVERY	22-May

District Construction Report - April 2022

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
I-40, WEST FLAG TI	H877701C	I-40, MP 191.36	NORTHCENTRAL	5	400	176	44%	\$6,489,938	\$6,570,546	101%	BRIDGE RECONSTRUCTION AND BASE PAVING	IN WINTER SHUTDOWN - ACFC, BRIDGE PAINTING, STRIPING, & SEEDING	SINGLE LANE CLOSURES BEGINNING LATE MAY OR EARLY JUNE	22-Jul
I-40 PAVEMENT LIFE EXT 2ND MESA - JOSEPH CITY	F040801C	I-40 MP 259 - 268	NORTHCENTRAL	5	100	0	0%	\$5,686,595	\$0	0%	NONE	PARTNERING/PRECON	DAILY LANE CLOSURES	22-Sep
PINE CREEK CANYON	H850801C	SR87 MP 268-278	NORTHCENTRAL	5	220	109	50%	\$4,747,474	\$3,237,255	68%	TREE REMOVAL, CLEAN AND GRUB, GUARDRAIL EXCEPT IN THE SHOULDER WIDENING AREA	ROADWAY EX, GUARDRAIL, ASPHALT, AB IN SHOULDER WIDENING TO BE DONE AFTER WINTER SHUTDOWN. APS RELOCATION WORK IN PROGRESS	SINGLE LANE CLOSURES M-TH FOR APS RELOCATION WORK	22-Jul
US 95 AVE 9E - RIFLE RANGE RD	F030701C	SAN LUIS - YUMA - QUARTZSITE HWY (US 95)	SOUTHWEST	6	320	138	43%	\$14,877,953.77	\$6,674,034.48	45%	AGGREGATE BASE & AC PAVING, ROADWAY EX, CURB & GUTTER, HEADWALLS	BRIDGE ABUTMENTS & PIER CAP CONSTRUCTION, PIPE, MILLING, AGGREGATE BASE & AC PAVING (ON-GOING)	10' WIDTH RESTRICTION, NARROW LANES	22-Oct
RAINBOW WASH TO MC 85	F024901C	GILA BEND - BUCKEYE HWY (SR 85)	SOUTHWEST	6	200	97	49%	\$13,546,326.65	\$11,210,912.39	83%	SPILLWAYS, PAVING (ON-GOING), EMBANKMENT CURB, STRIPING, PIPE LINER	PAVING (ON-GOING), EMBANKMENT CURB, STRIPING, LOOP DETECTOR	14' WIDTH RESTRICTION, SINGLE LANE	22-Aug
SENTINEL REST AREA	F025901C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	270	124	46%	\$7,635,134.16	\$2,078,026.95	27%	WESTBOUND RESTROOM/ RAMADA SEWER REMOVAL, PLUMBING, FOOTINGS	EASTBOUND RESTROOM/ RAMADA, SIDEWALKS, PAVING PARKING LOT	REST AREA CLOSED TO PUBLIC	22-Aug
EHRENBERG - PHOENIX HWY I-10	F019901C	LA PAZ COUNTY	SOUTHWEST	6	210	299	142%	\$4,847,233.82	\$4,259,941.48	88%	PLUMBING, MECHANICAL, ELECTRICAL, TRUCK FILL STATION, ON-SITE STORAGE TANK, HANDRAIL, GATES	EB/WB VENDING REHAB, ADEQ WATER TEST, RAMP LIGHTING, SES COORDINATION	REST AREA CLOSED TO PUBLIC	22-May
SALINITY CANAL	T024101C	YUMA COUNTY	SOUTHWEST	6	100	7	7%	\$723,536.09	-\$164.61	0%	PARTNERING & PRECONSTRUCTION	SUBMITTALS	BRIDGE CLOSED	22-Aug
WELLTON-MOHAWK CANAL - IMPERIAL DAM RD	F041301C	SAN LUIS - YUMA - QUARTZSITE HWY (US 95)	SOUTHWEST	6	70	7	10%	\$979,273.07	-\$90.77	0%	PARTNERING & PRECONSTRUCTION	SUBMITTALS	10' WIDTH RESTRICTION, SINGLE LANE	22-Jul
I-10, 367TH AVE - 315TH AVE	F041101C	EHRENBERG - PHOENIX HWY	SOUTHWEST	6	70	7	10%	\$1,949,131.50	\$0.00	0%	PARTNERING & PRECONSTRUCTION	SUBMITTALS	12' WIDTH RESTRICTION, SINGLE LANE	22-Jul
I-40 PINEVETA DRAW BRIDGE EB #1175 AND WB #1176	F016301C	I-40 MP 138.48	NORTHWEST	6	260	159	61%	\$2,486,319.70	\$2,383,798.50	96%	PAVING AND SCOUR FLOOR	FRICTION COURSE AND FINAL STRIPING IN THE SPRING	NONE	22-May
MCGUIREVILLE REST AREA- ANTHEM WAY- ITS BROADBAND	F042901C	I17 MP 229	NORTHWEST	6	390	145	37%	\$20,611,063.20	\$5,850,407.84	28%	PARTNERING	INSTALLATION OF CONDUIT AND PULL BOXES STARTING AT THE SOUTH END	SB RIGHT LANE CLOSURES SUNDAY NIGHT THROUGH THURSDAY NIGHT 7:00 PM TO 6 A.M.	22-Dec
I-17 ANTHEM WAY TO SUNSET POINT	H680001C	ANTHEM WAY TI TO SUNSET POINT TI	NORTHWEST	6	1080	152	14%	\$362,077,500.00	\$14,329,799.00	4%	NONE	NONE	NONE	24-Oct
E SELIGMAN TI OP EB# 1259 WB# 1260	F016101C	I-40 MP 122	NORTHWEST	6	310	28	9%	\$6,090,715.09	\$0.00	0%	PARTNERING/PRE CON	CONTRACTOR PLANNING ON STARTING WORK LATE MARCH/APRIL	NONE	23-Nov
QUARTZSITE-WICKENBURG HWY-CENTENNIAL WASH TO AGUILA	F041501C	US 60 MP 62.5	NORTHWEST	6	75	0	0%	\$1,634,000.00	\$0.00	0%	NONE	SETTING UP PARTNERING	NONE	22-Aug
CORDES JCT-PRESCOTT HWY BIG BUG 4 TO POLAND JCT	F040701C	SR 69 MP 271	NORTHWEST	6	100	0	0%	\$2,697,412.78	\$0.00	0%	NONE	SETTING UP PARTNERING	NONE	22-Aug
STOCKTON HILL ROAD SAFETY IMPROVEMENTS	T019101C	LOCAL KINGMAN	NORTHWEST	6	100	91	91%	\$449,352.98	\$366,080.97	68%	SPEED FEED BACK SIGNS, CABINETS, SIGNAL HEADS	STRIPING	NONE	22-Apr
GOLDEN VALLEY SR 68 VERDE RD TO BACOBI	F028001C	SR 68 MP 21.8-24.82	NORTHWEST	6	95	70	74%	\$1,520,130.13	\$1,135,738.56	75%	CURB, TEMP STRIPE, SIGN BASES & SIGNAGE	CO FOR ADDITIONAL SIGNAGE, MICRO SEAL & FINAL MARKINGS; WAITING FOR TEMPS TO COME UP.	ALL LANES OPEN THROUGH WINTER SHUT DOWN	22-Mar
KABBA WASH BRIDGE NB# 492	F017001C	US93 MP 97.5	NORTHWEST	6	260	10	4%	\$2,633,585.70	\$116,593.75	4%	PARTNERING 03/02/22	NONE	NONE	23-Mar
KINGMAN-ASHFORK HIGHWAY I-40 ANVIL ROCK TI UP#1610	F025401C	I40 MP 109	NORTHWEST	6	155	0	0%	\$2,677,693.40	\$0.00	0%	NONE	WORK TO COMMENCE 4/18/22	NONE	22-Nov
BULLHEAD CITY-KINGMAN HIGHWAY-LAUGHLIN BRIDGE	F040601C	SR 68 MP 14.7	NORTHWEST	6	90	2	2%	\$3,589,004.00	\$102,062.50	3%	PARTNERING 03/24/22	SURVEY WORK COMMENCING APR 25TH	NONE	22-Jul
MOHAVE COUNTY-STOCKTON HILL ROAD	T027101C	LOCAL KINGMAN	NORTHWEST	6	95	0	0%	\$499,605.40	\$0.00	0%	NONE	PARTNERING MEETING PENDING	NONE	22-Sep

District Construction Report - April 2022

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
SWIFT TRAIL (SR 366) EMERGENCY FLOOD REPAIRS	F019101X	SR 366 MP 118-140	SOUTHEAST	6	436	207	47%	\$6,262,718	\$4,528,267	72%	DRAINAGE IMPROVEMENTS	CHIP SEAL	WINTER CLOSURE - OPEN TO TRAFFIC	22-Sep
20TH AVE: G C RD TO R ST (WIDENING)	SS98801C	CITY OF SAFFORD	SOUTHEAST	6	340	158	46%	\$4,406,874	\$1,386,060	31%	IRRIGATION PIPE,CTB ON EAST SIDE NB, CATCH BASINS, FIRE HYDRANTS EAST SIDE	CURB, SIDEWALK DRIVEWAYS, AND PAVING EAST SIDE NB WATER LINE, STORM DRAIN WEST SIDE SB	OPEN TO TRAFFIC - TEMPORARY FLAGGING	22-Nov
PINTO CREEK BRIDGE #351	H824301C	US 60, MP238	SOUTHEAST	6	650	640	98%	\$22,751,059	\$25,113,932	110%	AC SPOT MILL/FILL PREP FOR ACFC	FRICION COARSE W/ STRIPING	WINTER CLOSURE - OPEN TO TRAFFIC	22-May
I15 VIRGIN RIVER BRIDGE 1	H876001C	I15, MP 8.40 NB & MP 9.30 SB	NORTHCENTRAL	6	4/19/1902	425	51%	\$55,994,447	\$27,962,787	50%	SOUTHERN PIER AND CAP CONSTRUCTION, PHASE I BRIDGE DEMO	NORTHERN PIER AND CAP CONSTRUCTION, STAGE 1 STEEL GIRDER ERECTION, BRIDGE DECK PLACEMENT	I-15 REDUCED TO SINGLE LANE SHARING SOUTHBOUND LANES THROUGH PROJECT LIMITS	24-May
VERDE RIVER BRIDGE	H854402C	I-17 MP 287-288	NORTHCENTRAL	6	250	178	71%	\$1,868,403	\$1,538,455	82%	PHASE I CLEARING, RIVER DIVERSION, SCOUR PROTECTION PHASE II CLEARING, RIVER DIVERSION	PHASE II SCOUR PROTECTION AND ENVIRONMENTAL REMEDIATION	NONE	23-Jan
PUMP HOUSE WASH BRIDGE	H877801C	SR89A/MP 387	NORTHCENTRAL	1 & 4	250	0	0%	\$4,199,114	\$0	0%	NONE	ANTICIPATE STARTING APRIL 11TH WITH PRE-WARNING SIGNS; CONSTRUCTION STARTING APRIL 18TH	SR 89A SINGLE LANE RESTRICTIONS BETWEEN MP 386-390 W/ TCB AND TEMPORARY SIGNALS	23-Jul
SR 89A ROCKFALL MITIGATION	F015401C	SR89A MP 375&389	NORTHCENTRAL	1 & 4	250	0	0%	\$4,556,996	\$0	0%	NONE	ANTICIPATE STARTING APRIL 11TH WITH PRE-WARNING SIGNS; CONSTRUCTION STARTING APRIL 18TH	SR 89A LANE RESTRICTIONS BETWEEN MP 386-390 - SINGLE LANE CLOSURES	23-Jul
I-19 TUBAC TO ARIVACA	H893501C	I-19	SOUTHCENTRAL	2 & 3	445	433	97%	\$17,419,659.00	\$1,860,612.00	11%	FINAL ACCEPTANCE PUNCHLIST			22-May
US BORDER TO I 10 - ITS	F034701C	I-19	SOUTHCENTRAL	2 & 3	305	5	2%	\$14,977,699.00	\$0.00	0%	MOBILIZING -- DESIGN	INVENTORY OF EXISTING CONDUITS FROM I-10 TO VALENCIA	NONE	23-Jan
SR 260 SHOULDER WIDENING	H824501C	SR260 MP 282 - 304	NORTHCENTRAL	4 & 5	515	0	0%	\$24,983,210	\$447,349	2%	PARTNERING/PRECON	CLEARING AND GRUBBING, ENVIRONMENTAL DATA COLLECTION	DAILY LANE CLOSURES	24-May
TOTALS					71703	16,350	23%	\$2,048,398,183	\$886,498,383	43%				