

District Construction Report - November 2022

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
TOWN OF GUADALUPE: AVENIDA DEL YAQUI	T021201C	LPA-GUADALUPE	CENTRAL	1	350	367	105%	\$5,129,411	\$4,897,216	95%	PHASE I CONTRACT WORK COMPLETE. SUBSTANTIAL COMPLETION GRANTED ON 10/21/22.	90 DAY PHASE II ESTABLISHMENT IN PROGRESS. PUNCH LIST ITEMS BEING COMPLETED. PENDING TIME EXTENSION	NONE	22-Dec
CTR055867-CITY OF BUCKEYE	T025701P	LPA-BUCKEYE	CENTRAL	1	365	354	97%	\$436,770	\$0	0%	MATERIALS TO BE INSPECTED, DOCUMENTS REQUESTED FOR PAYMENT	MATERIAL INSPECTIONS	N/A	22-Oct
CTR058562-MCDOWELL RD SR303-DYSART	T026101P	LPA-GOODYEAR	CENTRAL	1	365	54	15%	\$525,188	\$248,909	47%	MATERIAL DELIVERED	INSPECTIONS AS NEEDED	N/A	23-Apr
CTR058562-LITCHFIELD RD ITS	T026201P	LPA-GOODYEAR	CENTRAL	1	365	54	15%	\$637,151	\$307,079	48%	MATERIAL DELIVERED	INSPECTIONS AS NEEDED	N/A	23-Apr
CITY OF GOODYEAR; ESTRELLA/PEBBLE	T026301C	LPA-GOODYEAR	CENTRAL	1	225	409	182%	\$1,816,942	\$1,811,934	100%	SAT COMPLETE	SUBSTANTIAL COMPLETION TO BE ISSUED EFFECTIVE 10/31/22	N/A	22-Sep
CITYWIDE GLENDALE	T027601P	LPA-GLENDALE	CENTRAL	1	365	357	98%	\$534,985	\$580,994	109%	MATERIAL DELIVERED	INSPECTIONS AS NEEDED	N/A	22-Oct
QUEEN CREEK PERFORMANCE	T029401P	LPA-QUEEN CREEK	CENTRAL	1	365	430	118%	\$1,126,197.00	\$1,168,403.42	104%	MATERIAL INSTALLED	TESTING AND TRAINING OF CITY STAFF	N/A	22-May
CASA GRANDE HWY: I-10 SPLIT-SR202L SANTAN	F007201C	I-10	CENTRAL	1	1400	663	47%	\$615,600,950	\$204,829,796	33%	BRIDGES 020/030 (48TH ST BRIDGES) - DECK POUR (SPANS 1 & 2); BRIDGE 060 (BROADWAY RD) - DECK POURS (SPANS 2 & 3); NB SR-143 PCCP; BRIDGE 600 (WBCD OVER SOUTHERN) DECK POUR; EB I-10 ELLIOT OFF RAMP CONSTRUCTION COMPLETE;	EB I-10 40TH ST ON-RAMP - OPEN NEW ON-RAMP NOV 7TH; BRIDGE 010 (SALT RIVER BRIDGE) - BEGIN DEMO OF OUTSIDE BRIDGE BARRIER; MSE WALLS ONGOING; NB SR-143 TRAFFIC SWITCH; BRIDGE 050 (DHOV - I-10 TO SR-143) - DRILLED SHAFTS; BRIDGE 090 (GUADALUPE) DECK POUR; BRIDGE 620 (W60 - W10 RAMP) DECK POUR;	11/4-11/7 - FULL CLOSURE - NB & SB 40TH ST (BROADWAY TO I-10) 11/4-11/7 - FULL CLOSURE - NB SR143 (I-10 TO UNIVERSITY) 11/7- NEW SIGNAL CONFIGURATION - 40TH ST (I-10 EB ON RAMP) 01/20-01/23 - FULL CLOSURE - SB SR143 (L202 TO I-10) 01/27-01/28 - FULL CLOSURE - WB I-10 (L202 SM TO US60) 01/28-01/30 - FULL CLOSURE - EB I-10 (US60 TO L202 SM)	24-Nov
EHRENBERG HWY 1-10: SR85 TO VERRADO WAY	F011901C	I-10	CENTRAL	1	700	474	68%	\$82,291,375	\$56,025,756	68%	MILL, EARTH EXCAVATION, PLACE AB, PLACE PCCP PAVEMENT FOR WB I-10 OFF AND ON RAMP AT WATSON ROAD, POUR INNER HALF OF BOTH EB AND WB BRIDGE DECK AT WATSON ROAD, CONSTRUCT SOLDIER PILE RETAINING WALL AT WATSON	PLACE ASPHALTIC CONCRETE PAVEMENT FOR WB I-10 ON AND OFF RAMP, POUR BRIDGE PARAPET FOR EB AND WB STRUCTURES, POUR MEDIAN BARRIER FOR I-10 DETOUR, PLACE AC PAVEMENT FOR I-10 DETOUR AND I-10 NEW GENERAL PURPOSE LANE EB/WB	OPEN WB I-10 ON AND OFF RAMP, SWITCH EB AND WB TRAFFIC TO NEW WATSON STRUCTURES	23-Jun
PIMA FWY, SR101L: I-17 - PIMA RD	F012101C	SR101L MP 23-37	CENTRAL	1	640	1138	178%	\$184,835,000	\$188,516,110	102%	REACHED SUBSTANTIAL COMPLETION	IN LANDSCAPE ESTABLISHMENT. PROJECT CLOSEOUT IN PROGRESS	N/A	22-Apr
DECK PARK TUNNEL FIRE DC: I-10	F014501C	I-10	CENTRAL	1	200	358	179%	\$1,726,769	\$1,465,470	85%	N/A	CONTRACTOR GIVEN DIRECTION TO RETURN TO WORK, CONTRACTOR PREPARING SCHEDULE AND COST PROPOSAL TO RETURN TO WORK AND COMPLETE ORIGINAL SCOPE	POSSIBLE TUNNEL LANE CLOSURE TO STAGE PIPE	23-Jan
CORDES JCT HWY-PEORIA AVE TO GREENWAY RD	F015501C	I-17 FRONTAGE	CENTRAL	1	680	1079	159%	\$29,620,020	\$30,043,046	101%	THUNDERBIRD TO CACTUS SB FRONTAGE ROAD CONSTRUCTION 100% COMPLETE GREENWAY TO THUNDERBIRD NB FRONTAGE ROAD CONSTRUCTION 100% COMPLETE THUNDERBIRD RD PIPE CONSTRUCTION 50% COMPLETE	THUNDERBIRD PUMP STATION REMOVAL GREENWAY PUMP STATION REMOVAL LANDSCAPING	SB I-17 OFF-RAMP AT THUNDERBIRD CLOSED	23-Jun
EHRENBERG HWY 1-10:AVONDALE - I-17	F023301C	I-10	CENTRAL	1	250	279	112%	\$12,478,793	\$12,694,608	102%	NOT ACTIVITIES HAVE TAKEN PLACE LAST MONTH	FIXING BUMP ON EB I-10 AT 27TH AVE	NONE	22-Sep
SUPERSTITION FWY- US60 AT GILBERT	F025101C	US60	CENTRAL	1	170	299	176%	\$1,742,678	\$1,561,312	90%	TROUBLESHOOTING SENSOR PROBLEMS	CONTINUED TROUBLESHOOTING, FINAL TESTING AND ROOF REPLACEMENT	N/A	22-Oct
PHOENIX-CORDE JCT HWY :DUNLAP AVE TO DEER VALLEY RD	F034101C	I-17	CENTRAL	1	340	65	19%	\$15,972,376	\$5,527,838	35%	THROUGHOUT PROJECT LIMITS: MILLING, DIAMOND GRINDING, DETECTING LOOPS, PAVED SHOULDERS	DIAMOND GRINDING, MILL AND PAVE SHOULDERS, INSTALL NEW DETECTOR LOOPS. SPALL REPAIR	FULL FWY CLOSURE - NOV 11TH THRU NOV 14TH	23-Sep

District Construction Report - November 2022

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
MESA-PAYSON MHWY (SR87)-OLD BUSH HWY-CINE CABIN RD	F041001C	SR87	CENTRAL	1	65	55	85%	\$1,488,836	\$1,433,433	96%	PAVING AND STRIPING	NA	NA	-
BOB STUMP MEMORIAL PKWY-51ST AVE AND 43RD AVE INTERCHANGE	F042401C	SR 303L	CENTRAL	1	345	54	16%	\$70,057,597	\$13,272,875	19%	DRILLED SHAFTS AT 43RD AVE, PCCP EAST OF 43RD AVE, ABUTMENT 2 FOOTING 43RD AVE, 51ST AVE ABUTMENT DRILLED SHAFTS	BORROW HAUL AND PLACEMENT, AC PAVING TEMP CONNECTORS, ABUTMENTS, STORM DRAIN AND CATCH BASINS, CASING AT 51ST AVE, MINOR CONCRETE.	WEEKEND, MON AND TUES NIGHTS FULL SB 303 CLOSURES - ONGOING	23-Aug
PHOENIX-CORDE JCT HWY : ANTHEM WAY -VAN BUREN ST	F044201C	I-17	CENTRAL	1	370	299	81%	\$4,175,450	\$2,308,758	55%	FIBER INSTALLED AND TESTED FROM LOOP 101 TO ANTHEM	CONDUIT AND PULLBOXES GOING IN SOUTH OF NORTHERN	MINOR FRONTAGE ROAD RIGHT LANE CLOSURES	23-May
3RD AVE PUMP STATION	H878301C	I-10	CENTRAL	1	520	368	71%	\$2,744,129.00	\$69,392.15	3%	N/A	MATERIAL PROCUREMENT	N/A	23-Dec
SANTAN FWY: LINDSAY RD TRAFFIC INTERCHANGE	H887301C	SR 202L	CENTRAL	1	1/14/1901	618	163%	\$21,668,971	\$22,553,669	104%	CONSTRUCTION COMPLETE	NA	NA	22-Aug
GATEWAY FREEWAY (SR 24) ELLSWORTH RD - IRONWOOD RD	H891501C	SR24	CENTRAL	1	12/20/1901	680	94%	\$76,999,509	\$81,329,292	106%	D17 DRAINAGE STRUCTURE, RIP RAP PLUNGE POOLS, CATHODIC PROTECTION TESTING	SEEDING, PUNCHLIST ITEMS	ALL 5 MILES OF ROADWAY - ELLSWORTH RD TO IRONWOOD DR. OPENED AUGUST 11, 2022.	22-Nov
SR-77 CALLE CONCORDIA TO TANGERINE ROAD	F028301C	SR77	SOUTHCENTRAL	2	202	187	93%	\$11,770,000	\$10,855,748	92%	CONCRETE WORK COMPLETE. PAVING COMPLETE.	THERMOPLASTIC STRIPING.	SHOULDER CLOSURES DURING THE DAY, LANE CLOSURES AT NIGHT.	22-Sep
HELMET PEAK TI AND I-19 DUVAL TO PIMA MINE	F013801C -F017401C	I-19	SOUTHCENTRAL	2	600	678	113%	\$13,121,110	\$12,252,124	93%	FINAL PAVING COMPLETE	PUNCHLIST	NIGHT CLOSURES	22-Nov
I-19 AJO TO PIMA MINE	F021101C F039901C	I-19	SOUTHCENTRAL	2	235	177	75%	\$9,552,118.00	\$6,643,290.00	70%	FINAL DECK REPAIRS	CLOSE OUT	NIGHT CLOSURES	22-Nov
SR87 KINNEY RD TO I-19	F040001C	SR 86	SOUTHCENTRAL	2	75	33	44%	\$2,538,645.00	\$96,000.00	4%	MOBILIZING		NIGHT CLOSURES	22-Sep
SR 77, SADDLEBROOKE TO REDINGTON RD	F040101C	SR 77	SOUTHCENTRAL	2	110	55	50%	\$9,552,118.00	\$1,637,928.00	17%	FINAL PAVING COMPLETE	STRIPING	NONE	22-Oct
JCT I-10 - RIVER ROAD	F024801C	SR 77 MP68	SOUTHCENTRAL	2	750	413	0.5506666667	9343161	\$7,199,662.21	0.7705809854	GUARDRAIL AND UTILITIES	BORES FOR UNDERGROUND CONDUIT AND DRIVEWAY PAVEMENT	SHOULDER CLOSURES, LANE CLOSURES FOR PAVING	22-Oct
RIVER ROAD - CALLE CONCORDIA	H891901C	SR 77 MP 89	SOUTHCENTRAL	2	750	413	55%	\$25,029,832.00	\$8,647,530.92	35%	SIDEWALK AND CURB AND GUTTER CONTINUOUS WORK	WORKING ON SCUPPERS, EARTH WORK DRIVEWAYS AND SIDEWALK	NIGHTLY SHOULDER AND LANE CLOSURES	22-Oct
I-10 BENSON BYPASS	F020501C	I-10,	SOUTHCENTRAL	2	270	220	81%	\$7,332,096.00	\$8,412,305.00	115%	STRIPING	BRIDGE JOINT REPAIRS	INTERMITTENT LANE CLOSURES ON I-10 BOTH DIRECTIONS	21-Oct
I-10 HOUGHTON ROAD	H888701C	I-10	SOUTHCENTRAL	2	450	414	92%	\$23,427,902.00	\$23,304,861.00	99%	ALL RAMPS ARE COMPLETE BRIDGE HAS BEEN COMPLETED NEW RAMPS ARE COMPLETE	GUARDRAIL REPAIR/CLOSEOUT	NA	22-May
B-10 SAM PEDRO RIVER BRIDGE	H845101C	I-10 B	SOUTHCENTRAL	2	315	165	52%	\$6,134,883.00	\$3,586,424.00	58%	PIERS AND PIER CAPS COMPLETE	SET GIRDERS	CLOSURE 10B AT THE BRIDGE	22-Aug
RUBY ROAD TI	F010101C	I-19	SOUTHCENTRAL	2	220	180	82%	\$2,478,812.00	\$2,361,174.93	95%	BARRIER HAS BEEN POURED. DECK HAS BEEN POURED DECK HAS BEEN REMOVED	BRIDGE PAINTING	INTERMITTENT LANE CLOSURES ON I-10 BOTH DIRECTIONS TRAFFIC WILL BE DETOURED ON AND OFF THE FREEWAY	22-May
SR 189, INTERNATIONAL BORDER TO GRAND AVE	H804501C	SR-189, I-19	SOUTHCENTRAL	3	759	752	99%	\$83,816,113.73	\$82,836,370.52	99%	ALL ELEMENTS ARE COMPLETE WITH THE EXCEPTION OF PUNCH LIST WORK, TRAFFIC SIGNALS, ITS, AND SOME FINAL STRIPING. FLY OVER RAMPS NOW OPEN.	PUNCH LIST ITEMS AND A FEW SIGNAL ITEMS.	SOME LANE CLOSURES EXIST DURING ALLOWABLE TIMES, BUT TRAFFIC IS IN THE FINAL CONFIGURATION. FLY OVER BRIDGES ARE NOW OPEN.	22-Jul
SR87 DRAINAGE REPAIR	F044801C	SR87 MP 229	NORTHCENTRAL	4	35	138	394%	\$768,937.00	\$918,205.00	119%	EARTHWORK, PIPE INSTALLATION, HEADWALLS, RIPRAP	SEEDING, GUARDRAIL, CURB	RT LANE CLOSURES	22-Nov
SR 87 PAVEMENT LIFE EXT	F06901C	SR 87 MP 243-251	NORTHCENTRAL	4	90	76	84%	\$3,994,822.00	\$3,568,776.00	89%	PAVING COMPLETE	RUMBLE STRIPS, FINAL STRIPE	DAILY LANE CLOSURES	22-Nov
SWIFT TRAIL (SR 366) EMERGENCY FLOOD REPAIRS	F019101X	SR 366 MP 118-140	SOUTHEAST	4	436	310	71%	\$6,262,718	\$5,422,168	87%	DRAINAGE IMPROVEMENTS, CHIP SEAL COMPLETE	STRIPING COMPLETE OCT. 7	NO IMPACTS	22-Oct
20TH AVE: G C RD TO R ST (WIDENING)	SS98801C	CITY OF SAFFORD	SOUTHEAST	4	421 Adjusted	389	92%	\$4,406,874	\$2,515,618	57%	IRRIGATION PIPE, CTB ON EAST SIDE NB, CATCH BASINS, FIRE HYDRANTS EAST SIDE	CURB, SIDEWALK DRIVEWAYS EAST SIDE NB WATER LINE, STORM DRAIN AND GRADING WEST SIDE SB	OPEN TO TRAFFIC	23-Feb

District Construction Report - November 2022

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
TONTO CREEK BRIDGE	SS718001C	GILA COUNTY	SOUTHEAST	4	390	45	12%	\$20,181,477.00	\$1,176,875.00	6%	PARTNERING AND PRECONSTRUCTION MEETING	CLEARING AND GRUBBING	OPEN TO TRAFFIC	24-Apr
RUSSELL ROAD, ARICA TO I-8 AND I-8 TO SR-84	T018601C	Local	SOUTHCENTRAL	4	190	177	93%	\$3,077,777	\$1,200,566	39%	STARTED PAVING ON 1/2 OF THE JOB.	PAVING REMAINING 1/2 OF JOB.	LOCAL ROAD, CLOSURES WITH DETOURS	22-Oct
GILA RIVER BRIDGE STR 501 SR79	F010201C	SR79	SOUTHCENTRAL	4	485	93	19%	\$22,147,900.00	\$566,470.00	3%	ACCESS ROADS, DRILL SHAFTS, COLUMNS	CONTINUE ON DRILLED SHAFTS AND COLUMNS	N/A	22-May
SR87-SR79B	F04301C	SR87-79B	SOUTHCENTRAL	4	75	16	21%	\$1,048,975.00	\$39,929.00	4%	SURVEY AND STRIPING PLAN	MILLING AND PAVING	2 MILE LANE NIGHT LANE RESTRICTIONS	22-Jun
I-40 / I-17 - WALNUT CANYON RD.	F018501C	I-40 / MP 195	NORTHCENTRAL	5	340	256	75%	\$16,434,861.12	\$16,491,745.00	100%	ASPHALTIC CONCRETE	PLACEMENT OF ACFC POSTPONED UNTIL JUNE 2023 GUARDRAIL INSTALLATION, FINAL STRIPING, SEEDING	INTERMITTENT NIGHT TIME LANE CLOSURES IN BOTH DIRECTIONS.	23-Jul
I-17 FIBER ITS INFRASTRUCTURE	F042001C	I-17/ MP 340-297	NORTHCENTRAL	5	312	393	126%	\$7,998,373.00	\$8,329,874.03	104%	ALL TRENCHING, PULL BOX, AND FIBER INSTALLATION, NODE BUILDINGS INSTALLED, FIBER SPLICES	ELECTRIC CONNECTION	NO FUTURE IMPACTS	22-Nov
PUMP HOUSE WASH BRIDGE	H877801C	SR89A/MP 387	NORTHCENTRAL	5	250	135	54%	\$4,199,113.85	\$3,468,959.00	83%	POURED ENTIRE DECK, SB BARRIER, APPROACH SLABS	POUR NB BARRIER	SR 89A SINGLE LANE RESTRICTIONS BETWEEN MP 386-390 W/ TCB AND TEMPORARY SIGNALS	23-Jul
OAK CREEK CANYON DRAINAGE & SEDIMENT CONTROL	H890701C	SR89A/MP388	NORTHCENTRAL	5	250	135	54%	\$2,355,000.90	\$1,611,908.00	68%	INSTALLED CMP, STAY-IN-PLACE DECK, REINFORCING STEEL	POUR RETAINING WALL	SR 89A SINGLE LANE RESTRICTIONS BETWEEN MP 386-390 W/ TCB AND TEMPORARY SIGNALS	23-Jul
SR 89A ROCKFALL MITIGATION	F015401C	SR89A MP 375&389	NORTHCENTRAL	5	250	135	54%	\$4,556,996.36	\$659,988.00	14%	ROCK SCALING WAS PERFORMED ON THE NORTH END OF THE PROJECT	NONE	SR 89A SINGLE LANE RESTRICTIONS BETWEEN MP 386-390 W/ TCB AND TEMPORARY SIGNALS	23-Jul
FLAGSTAFF-ASHFORK HWY (I-40)	F046801C	I-40 MP 146-MP 156	NORTHCENTRAL	5	85	71	84%	\$7,981,960.25	\$8,122,326.90	102%	ALL ITEMS HAVE BEEN COMPLETED.	NONE	NONE	22-Oct
SB COUNTY LINE - MCCONNELL BRIDGE	F020701C	I-17 SB MP 311 to MP 340	NORTHCENTRAL	5	315	123	39%	\$34,954,000.00	\$14,443,714.00	41%	GLARE SCREEN REMOVAL AND REPLACEMENT PASSING LANE IMPROVEMENTS COMPLETED, TCB REMOVED FOR WINTER	RAMP PAVING SHOULDER PAVING	RIGHT LANE CLOSURES	24-Sep
BITTERSPRINGS-FREDONIA HWY; SR 67 JCT TO NF 248D	F041401C	SR 89A	NORTHCENTRAL	5	95	58	61%	\$8,090,335.04	\$5,675,078.46	70%	SB 89A MILL AND PAVE COMPLETE. TEMPORARY STRIPE.	LOT 16 MILL AND FILL REPLACEMENT DUE TO REJECT STATUS. CHIP SEAL OPERATION WILL RESUME IN JUNE 2023.	ONE LANE CLOSURES FOR LOT 16 MILL AND FILL. THEN TRAFFIC CONTROL FOR CHIP SEAL IN JUNE 2023.	23-Jun
I-40 PAVEMENT LIFE EXT 2ND MESA - JOSEPH CITY	F040801C	I-40 MP 259 - 268	NORTHCENTRAL	5	100	94	94%	\$5,686,595.00	\$5,987,691.00	105%	CONTRACT WORK IS COMPLETE	POTHOLE ISSUES HAVE PROJECT ON HOLD	NONE	22-Dec
CARRIZO WASH	F015001C	US191 MP 323.37 - 324.37	NORTHEAST	5	158	147	93%	\$2,523,000	\$2,348,000	93%	PROJECT IS FINAL	NONE		21-May
POST OFFICE CANYON BRIDGE	F010901C	SR73 MP 348.9	NORTHEAST	5	210	157	75%	\$2,507,821.08	\$2,375,976.00	95%	PROJECT IS FINAL	NONE		21-Oct
US 60 MP 301	F035301C	US 60 MP 301	NORTHEAST	5	40	22	55%	\$703,760.00	\$682,776.34	97%	PROJECT IS FINAL	NONE		22-Jan
US60 - KNOTTINGHAM LN*	F020101C	SR260 MP 341.68 - 346.91	NORTHEAST	5	328	288	88%	\$16,584,000.00	\$14,532,062.00	88%	REMOVAL AND REPLACEMENT OF CONCRETE AT CURB GUTTER, DRIVEWAY, AND SIDEWALK IS COMPLETE ALONG US 60. US 60 PAVING WORK COMPLETED ON FORT APACHE RESERVATION. SR 260 MAINLINE PAVING COMPLETED WITH MINOR DRIVEWAY WORK REMAINING.	MAINLINE SR 260 PAVING WORK COMPLETE WITH MINOR PAVING WORK REMAINING. REMOVAL AND REPLACEMENT OF CONCRETE AT CURB GUTTER, DRIVEWAY, AND SIDEWALK IS STILL ONGOING ALONG SR 260 TO MEET ADA STANDARDS WORK ONGOING. ELECTRICAL SIGNAL WORK ONGOING ALONG SR 260. GUARDRAIL INSTALLATION AND PERMANENT SIGN WORK ONGOING ON SR 260 AND US 60.	SINGLE LANE CLOSURES AND OCCASIONAL NIGHT TIME LANE CLOSURES ALONG EB AND WB SR 260 AND US 60	23-Jul
FH300 - 40TH ST*	F027901C	US 60 MP 336 - 342.1	NORTHEAST	5	*	*	*	*	*	*	SAME AS ABOVE	SAME AS ABOVE		SAME AS ABOVE

District Construction Report - November 2022

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
BLACK CREEK EB & WB AND HOUCK BRDGS	F008801C	I-40 MP 347	NORTHEAST	5	615	536	87%	\$5,662,000.00	\$5,642,264.00	100%	FINAL ACCEPTANCE AND PROJECT FINAL.	NONE	NONE	21-Oct
METEOR CRATER & PAINTED CLIFFS REST AREAS	H821401C	I-40 MP 235.00 AND 359.00	NORTHEAST	5	365	880	241%	\$12,408,000.00	\$11,826,621.00	95%	CONTRACT WORK COMPLETED.	FINAL ACCEPTANCE AND PROJECT CLOSEOUT.	NONE	21-Dec
DINNEBITO WASH BRIDGE	H894301C	SR 264 MP362.65	NORTHEAST	5	155	153	99%	\$2,562,681.00	\$2,566,146.53	100%	PROJECT IS FINAL AS OF 11-10-22	NONE	NONE	21-Nov
LONG HOUSE VALLEY	F014401C	US 160 MP 372.5 TO 389.48	NORTHEAST	5	200	179	90%	\$12,549,800.00	\$12,363,611.00	99%	FINAL STRIPING AND FINAL RUMBLE STRIP COMPLETED. SUBSTANTIAL COMPLETION IS COMPLETED.	FINAL ACCEPTANCE AND PROJECT CLOSEOUT ONGOING	NONE	22-Sep
CHINLE WASH TO LUKACHUKAI WASH	H894501C	US 191 MP 469.9 TO MP 488.5	NORTHEAST	5	300	265	88%	\$17,448,364.00	\$14,898,375.00	85%	PHASE 1 BRIDGE AND ROADWAY WORK COMPLETED ON LUKACHUKAI, AGUA SAL NORTH, AGUA SAL SOUTH AND CHINLE WASH. PHASE 2 BRIDGE DECK PLACEMENTS COMPLETE.	PHASE 2 ROADWAY WORK ONGOING ON LUKACHUKAI, AGUA SAL NORTH, AGUA SAL SOUTH AND CHINLE WASH.	TEMPORARY TRAFFIC SIGNALS INSTALLED AT LUKACHUKAI, AGUA SAL NORTH, AGUA SAL SOUTH, AND CHINLE WASH	23-Jan
HERMOSA DRIVE UP #1368	F023001C	HERMOSA DR	NORTHEAST	5	150	132	88%	\$2,715,422.00	\$2,898,721.00	107%	FINAL STRIPING WORK UPCOMING. SUBSTANTIAL COMPLETION IS COMPLETE.	FINAL ACCEPTANCE AND PROJECT CLOSEOUT IS ONGOING	NONE	22-Aug
MOENKOPI WASH BRIDGE	F023101C	SR 264 MP 324.1	NORTHEAST	5	150	133	89%	\$3,031,192.80	\$2,978,075.00	98%	CLASS II SEEDING AND FENCE	FINAL STRIPE IS UPCOMING. FINAL ACCEPTANCE AND CLOSEOUT UPCOMING	NONE	22-Nov
FLYING V SLOPE FAILURE	F043001C	US 60 MP 305-305.5	NORTHEAST	5	105	93	89%	\$905,018.36	\$795,527.97	88%	PROJECT IS FINAL	NONE	NONE	22-Aug
CHINLE TO BLACK MOUNTAIN WASH	F019301C	US 191 MP 448.22 TO 460.36	NORTHEAST	5	250	95	38%	\$13,777,777.00	\$8,253,942.00	60%	NB AND SB US 191 CMP PIPE IS 95% COMPLETE. CONCRETE HEADWALL WORK COMPLETE. SOUTHBOUND US 191 ROADWAY EXCAVATION, AB INSTALLATION, AND 5 FOOT SHOULDER PAVING WORK ONGOING	NORTHBOUND US 191 ROADWAY EXCAVATION, AB INSTALLATION, AND 5 FOOT SHOULDER PAVING WORK ONGOING	SHOULDER AND LANE CLOSURES ALONG NB AND SB US 191	23-Aug
INTERSECTION OF US 60 AND CR 3148	F033801C	US 60 AND CR 3148	NORTHEAST	5	135	124	92%	\$108,560.00	\$106,440.00	98%	PROJECT IS FINAL	NONE	NONE	22-Sep
MP 465 TO NM STATELINE	F040301C	SR 264 MP 465	NORTHEAST	5	80	88	110%	\$5,995,500.00	\$6,446,454.00	108%	2 INCH MILL AND FILL SPOT REPAIRS COMPLETED. AR-ACFC WORK COMPLETED. FINAL MAINLINE STRIPE AND PUNCH LIST WORK COMPLETED.	INTERSECTION STRIPING WORK IS UPCOMING. FINAL ACCEPTANCE AND PROJECT CLOSEOUT.	NONE	22-Oct
PERKINS VALLEY - HOLBROOK	F047001C	I-40 MP 282.8 TO 290.3	NORTHEAST	5	70	76	109%	\$6,120,000.00	\$5,412,205.00	88%	409 SPOT REPAIR COMPLETED. BONDED WEARING COURSE IS COMPLETE.	FINAL STRIPING AND RUMBLE STRIP INSTALLATION STILL NEED TO BE COMPLETE	SINGLE LANE CLOSURE ALONG EB AND WB INTERSTATE 40	22-Nov
NORFOLK RD - SR 61	F035801C	US 60 MP 352.5 TO 353.18	NORTHEAST	5	120	82	68%	\$1,519,743.00	\$1,390,012.00	91%	ROADWAY WIDENING WORK COMPLETED.	LOOP DETECTOR WORK IS ONGOING. MATERIAL PROCUREMENT IS CAUSING A DELAY. FINAL STRIPING AND FINAL CLEAN UP.	NONE	22-Dec
HONDAH TO MCNARY	F041601C	SR 260 MP 357.6 TO 360.8	NORTHEAST	5	70	66	94%	\$2,115,550.00	\$2,161,370.00	102%	SPOT REPAIR COMPLETED. BONDED WEARING COURSE COMPLETED. CONCRETE ADA RAMP WORK COMPLETE. FINAL STRIPE IS COMPLETE.	FINAL PUNCHLIST AND FINAL ACCEPTANCE IS UPCOMING	NONE	22-Nov
S OF BLACK CANYON TO JCT SR 260	F046701C	SR 73 MP 350 TO 357.73	NORTHEAST	5	90	70	78%	\$2,570,770.00	\$2,090,160.00	81%	CHIP SEAL COMPLETE. MICROSEAL IS ONGOING.	MICRO SEAL WORK SPOT REPAIR IS ONGOING. RUMBLE STRIPE IS ONGOING. FINAL STRIPE IS UPCOMING	LANE CLOSURES OF SR 73	22-Dec
COCONINO COUNTY LINE TO BIA 503	F046601C	SR 264 MP 360.12 TO MP 373.5	NORTHEAST	5	75	32	43%	\$4,250,000.00	\$125,153.39	3%	PARTNERING / PRECONSTRUCTION MEETING COMPLETED	CURRENTLY IN WINTER SHUTDOWN	NONE	23-May
SR 264 AND IR 4	F033901C	SR 264 AND IR 4	NORTHEAST	5	175	0	0%	\$775,394.59	\$48,232.64	6%	PARTNERING / PRECONSTRUCTION MEETING COMPLETED	CURRENTLY IN WINTER SHUTDOWN	NONE	
PINE CREEK CANYON	H850801C	SR87 MP 268-278	NORTHCENTRAL	5	220	183	83%	\$4,747,474.00	\$4,221,512.00	89%	SHOULDER WIDENING	RUMBLE STRIPS, FINAL STRIPE	DAILY LANE CLOSURES	22-Nov
I15 VIRGIN RIVER BRIDGE 1	H876001C	I15, MP 8.40 NB & MP 9.30 SB	NORTHCENTRAL	6	840	635	76%	\$55,994,446.58	\$36,057,464.28	64%	ACCESS ROADS, TEMPORARY BRIDGE, PIER CONSTRUCTION, PHASE I BRIDGE DEMO, STAGE 1 STEEL GIRDER ERECTION, LIL JAMAICA WALL, PIPE EXTENSIONS	STAGE 1 BRIDGE DECK CONSTRUCTION, APPROACH CONSTRUCTION	I-15 REDUCED TO SINGLE LANES UTILIZING EXISTING SOUTHBOUND LANES (BOTH NB & SB) TO CROSS VRB NO. 1	24-May

District Construction Report - November 2022

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
VERDE RIVER BRIDGE	H854402C	I-17 MP 287-288	NORTHCENTRAL	6	250	222	89%	\$1,868,403.00	\$2,022,913.00	108%	ALL CONTRACT WORK IS COMPLETE EXCEPT POLE PLANTING	POLE PLANTING IN JANUARY	NONE	23-Jan
I-40; PINEVETA DRAW BRIDGE EB #1175 AND WB #1176	F016301C	I-40 MP 138.44	NORTHWEST	6	260	218	84%	\$2,486,319.70	\$2,507,796.65	101%	SUBSTANTIAL COMPLETION 10/14/2022	NONE	NONE	22-Oct
I-17; MCGUIREVILLE REST AREA TO ANTHEM WAY- ITS BROADBAND	F042901C	I17 MP 229	NORTHWEST	6	390	340	87%	\$20,611,063.20	\$20,188,049.09	98%	SPLICES AND NODE BUILDING CONNECTIONS	CONNECTION TO THE PROJECT TO THE SOUTH AND FINAL TESTING	NONE	22-Dec
I-17; ANTHEM WAY TO SUNSET POINT	H680001C	I17 MP 229	NORTHWEST	6	935	369	39%	\$362,077,500.00	\$55,835,588.77	15%	NONE	PLANT SALVAGE, CLEARING AND GRUBBING OPERATIONS	NIGHTLY LANE CLOSURES	25-Feb
I-40; E SELIGMAN TI OP EB# 1259 WB# 1260	F016101C	I-40 MP 122.69	NORTHWEST	6	310	162	52%	\$6,090,715.09	\$3,724,045.45	61%	EB BRIDGE	IN WINTER SHUTDOWN, TO RESUME IN THE SPRING	NONE	23-Nov
US 60; CENTENNIAL WASH TO AGUILA	F041501C	US 60 MP 62.5	NORTHWEST	6	75	73	97%	\$1,634,000.00	\$1,049,857.07	64%	SUBSTANTIAL COMPLETION 09/16/2022	NONE	NONE	22-Sep
SR 69; BIG BUG 4 TO POLAND JCT	F040701C	SR 69 MP 271.56	NORTHWEST	6	100	9	9%	\$2,697,412.78	\$762,190.22	28%	409 AC MILLING AND PAVING SPOT REPAIRS	WINTER SHUTDOWN-FRICTION COURSE PAVING IN THE SPING/SUMMER	NONE	SUMMER 2023
SR 89A; GLASSFORD HILL RD TO COYOTE SPRINGS RD	F040901C	SR 89A MP 322.43	NORTHWEST	6	85	0	0%	\$818,458.80	\$12,538.73	2%	PARTNERING/PRE CON	WINTER SHUTDOWN-FRICTION COURSE PAVING IN THE SPRING/SUMMER	NONE	SUMMER 2023
US 93; S FORK SANTA MARIA to SR 71	F038001C	US 93 MP 161.80	NORTHWEST	6	50	36	72%	\$545,098.04	\$507,217.94	93%	SUBSTANTIAL COMPLETION 09/14/2022	NONE	NONE	22-Sep
I-17; SUNSET POINT REST AREA REHABILITATION	F025801C	I-17 MP 251.50	NORTHWEST	6	210	129	61%	\$7,529,000.00	\$589,397.31	8%	MOBILIZATION-BUILD TEMP REST AREA AT BADGER SPRINGS TI	DEMOLITION	REST AREA CLOSED TO GENERAL PUBLIC - OPEN FOR TRUCK PARKING	SPRING 2023
SR 89A; SR 89 TO GLASSFORD HILL RD	F046501C	SR 89 MP 317.40	NORTHWEST	6	75	16	21%	\$2,400,000	\$1,229,478	51%	409 AC MILLING AND PAVING SPOT REPAIRS	WINTER SHUTDOWN-FRICTION COURSE PAVING IN THE SPRING/SUMMER	NONE	SUMMER 2023
US 93; KABBA WASH BRIDGE NB# 492	F017001C	US93 MP 97.5	NORTHWEST	6	260	154	59%	\$2,633,586	\$2,060,843	78%	PHASE 2 DECK Poured	PHASE 2 BARRIER	NB LEFT LANE CLOSED	23-Mar
I-40 ANVIL ROCK TI UP#1610	F025401C	I40 MP 109.65	NORTHWEST	6	155	132	85%	\$2,677,693.40	\$2,505,377.72	94%	BRIDGE DECK AND BARRIER Poured	GUARD RAIL, AND CLEAN UP	OCCASIONAL DAYTIME WB OFF RAMP CLOSURES	22-Nov
SR 95; LAUGHLIN BRIDGE TO WEST OF GOLDEN VALLEY	F040601C	SR 68 MP 0	NORTHWEST	6	90	33	37%	\$3,589,004	\$153,435	4%	TERMINATION OF CONTRACT 05/09/22	NONE	NONE	22-Jul
US 93; MOORE RANCH ROAD TO MP 190.56	F047101C	US 93 MP 184.60	NORTHWEST	6	60	22	37%	\$1,655,159	\$554,055	33%	409 AC	PROJECT ON HOLD DUE TO COOL TEMPERATURES	NONE	SPRING 2023
SR 95; NEEDLES BRIDGE # 2435	F018201C	SR 95 MP 226.07	NORTHWEST	6	260	38	15%	\$2,157,409	\$62,500	3%	PARTNERING-PRECON	BRIDGE BEARING PAD DELIVERY 6 WEEKS OUT	NONE	23-Jul
US 95 AVE 9E - RIFLE RANGE RD	F030701C	SAN LUIS - YUMA - QUARTZSITE HWY (US 95)	SOUTHWEST	6	320	288	90%	\$14,877,953.77	\$15,380,696.35	103%	PAVING, BRIDGE DECK, STRIPING, PUNCHLIST	PUNCHLIST, RUMBLE STRIP, STRIPING	10' WIDTH RESTRICTION, NARROW LANES	22-Dec
US 95 RIFLE RANGE RD TO WELLTON - MOHAWK CANAL	F035901C	SAN LUIS - YUMA - QUARTZSITE HWY (US 95)	SOUTHWEST	6	300	0	0%	\$23,867,530.90	\$0.00	0%	PARTNERING & PRECONSTRUCTION	SUBMITTALS, STOP WORK ORDER	NONE	24-Feb
SENTINEL REST AREA	F025901C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	270	348	129%	\$7,635,134.16	\$7,135,122.78	93%	SEEDING, DOOR HARDWARE, MECHANICAL & ELECTRICAL, SIGNS, PUNCHLIST	SEEDING ESTABLISHMENT, UTILITY YARD PANELS, ELECTRICAL & PUMP ROOM GEAR, PUNCHLIST	REST AREA CLOSED TO PUBLIC	23-Jan
YUMA REGION BASE CONTRACT	F031802C	QUARTZSITE-PARKER-TOPOCK HWY (SR 95)	SOUTHWEST	6	100	81	81%	\$444,452.50	\$263,464.20	59%	CONCRETE RAMPS, REMOVALS, CURBS NORTHBOUND	CURBING, CONCRETE RAMPS, REMOVALS SOUTHBOUND	REDUCED TO ONE LANE, 12' WIDTH RESTRICTION	22-Dec
I-8 BRIDGE DECK REHABILITATION	F01720C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	180	145	81%	\$5,450,153.55	\$3,687,065.79	68%	GUARDRAIL, CONCRETE CURB & GUTTER, SIDEWALK, RAMPS, SLOPE PAVING, BRIDGE DECK	PAVEMENT MARKINGS, CONDUCTORS, PEDESTRIAN PUSH BUTTONS, EMBANKMENT CURB, BRIDE DECK REPAIR	14' WIDTH RESTRICTION, SINGLE LANE	23-Jan

District Construction Report - November 2022

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
US 95 MP 67 - 80	F046101C	SAN LUIS - YUMA - QUARTZSITE HWY (US 95)	SOUTHWEST	6	90	38	42%	\$3,384,433.95	\$1,584,110.43	47%	MILLING, PAVING, STRIPING, LOOP INSTALLATION	MICRO SURFACING, RUMBLE STRIP, STRIPING	14' WIDTH RESTRICTION, SINGLE LANE	23-Jan
I-8 WELLTON - AVE 36E MP 29-37	F045601C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	85	22	26%	\$8,078,317.00	\$2,406,312.79	30%	SURVEY, CRUSHING, PAVING, SIGNS	MILLING, PAVING	14' WIDTH RESTRICTION, SINGLE LANE	23-Feb
STATE ROUTE 95 SPUR MP 143.92-144.71	F046201C	STATE LINE TO RIVERSIDE DR	SOUTHWEST	6	60	36	60%	\$788,888.88	\$432,533.38	55%	PAVING, STRIPING, SIGNS, LOOP DETECTORS	STRIPING, LOOPS AT PARKER POE	ALTERNATING LANE, 12' WIDTH RESTRICTION	22-Dec
CHEMEHUEVI AVE - BEACON RD MP 144.5-148.3	F041201C	QUARTZSITE-PARKER-TOPOCK HWY (SR 95)	SOUTHWEST	6	70	60	86%	\$1,255,000	\$1,109,350	88%	LOOP DETECTORS, PAVING, STRIPING	STRIPING, PUNCHLIST	ALTERNATING LANE, 12' WIDTH RESTRICTION	22-Nov
CALTRANS 1143049	F039101C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	140	0	0%	\$3,640,502	\$0	0%	BIDS OPENED	ON SEPTEMBER 1, CALTRANS AWARDED THE PROJECT TO FEC FUTURE CONSTRUCTION AND ENGINEER, INC. SIGNATURE, INSURANCE, ETC. WILL TAKE UNTIL ABOUT OCTOBER 1. CALTRANS WILL NOTIFY ADOT ONCE THE AGENCY APPROVES ALL DOCUMENTS. BECAUSE THE CONTRACT HAS A 140-DAY DELAYED START, ACTUAL CONSTRUCTION WILL START DURING FEBRUARY 2023	ONE LANE CLOSED EACH DIRECTION WITH INTERMITTENT (MAX OF 6) NIGHTTIME FULL CLOSURE OF ALTERNATING SIDES OF BRIDGE	23-Mar
US BORDER TO I 10 - ITS	F034701C	I-19	SOUTHCENTRAL	2 & 3	305	218	71%	\$14,977,699	\$7,454,551	50%	INITIAL CONDUIT INSTALLATION UNDERWAY	DIRECTIONAL DRILL -- MICRO TRENCH	NONE	22-Apr
SR 260 SHOULDER WIDENING	H824501C	SR260 MP 282 - 304	NORTHCENTRAL	4 & 5	515	103	20%	\$24,983,210.00	\$4,663,871.00	19%	ENVIRONMENTAL CLEARANCE	CLEARING AND GRUBBING, PIPE EXTENSIONS, TREE REMOVAL	DAILY LANE CLOSURES	24-May
TOTALS					28515	22,513	79%	\$2,198,282,976	\$1,156,782,660	53%				