

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
SR 69 AND SPRING LANE	F026901C	SR 69 MP 265	NORTHWEST	1	85	39	46%	\$569,280.75	\$272,606.75	48%	REMOVALS, CATTLE GUARD, GRADING, PAVING, SIGNAL FOUNDATIONS/CONDUIT	LONG LEAD PROCUREMENT OF SIGNAL POLES	NONE	21-Apr
CARROW - STEPHENS	H823201C	US 93 MP 116-119	NORTHWEST	1	450	443	98%	\$31,314,751.00	\$31,719,605.77	101%	PROJECT IS COMPLETER OTHER THAN CHANGE ORDER WORK	MILL AND FILL SECTIONS AT NORTH END OF THE PROJECT	NONE	20-Dec
ELEVENTH ST TO WINDY POINT RD	H865801C	US 93 MP 38	NORTHWEST	1	210	253	120%	\$12,227,249.80	\$12,639,635.46	101%	PROJECT IS COMPLETE OTHER THAN 411 FRICTION COURSE AND SOME WORK AT PIERCE FERRY	PIERCE FERRY SAFETY IMPROVEMENTS	None	20-Oct
PIERCE FERRY RD	T009501C	Pierce Ferry Rd.- Lloyd st. t	NORTHWEST	1	140	136	97%	\$1,742,759.37	\$1,642,429.03	94%	PAVING FOR PEDESTRIAN PATH, CONCRETE SIDEWALK AND DRIVEWAYS, ROADWAY PAVING, CHIP SEAL, THERMOPLASTIC STRIPING	NONE	NONE	20-Nov
OLD KINGMAN HWY - UNION PASS	F016401C	SR 68 MP 8.5-11.2	NORTHWEST	1	154	101	66%	\$999,999.00	\$647,760.74	65%	SETTING UP STAGING YARD AND GRADING FOR NEW GUARDRAIL END TREATMENT PADS	GUARDRAIL INSTALLATION, MEDIAN CABLE BARRIER, AND SPEED FEEDBACK SIGN	SHOULDER CLOSURES/LANE CLOSURES	21-Feb
ACOMA BLVD AT PIMA DR NORTH	T020201C	LOCAL LAKE HAVASU	NORTHWEST	1	270	101	37%	\$304,000.00	\$12,189.72	4%	PARTNERING AND PRECONSTRUCTION MEETING, MATERIAL ORDERED	INSTALLATION OF SIGNAL JANUARY 2021	NONE	21-Apr
COURTWRIGHT AND PIERCE FERRY RD	T017501C	LOCAL MOHAVE	NORTHWEST	1	90	45	50%	\$522,600.32	\$299,592.71	57%	RUMBLE STRIPS ON PIERCE FERRY RD AND COURTWRIGHT	THERMOPLASTIC STRIPING	NONE	20-Dec
WINDY POINT RD TO MINERAL PARK	H865901C	US 93 MP 48	NORTHWEST	1	0	66	#DIV/0!	\$7,377,460.17	\$630,201.50	9%	PARTNERING AND PRECONSTRUCTION MEETING	SHOULDER WORK, PIPE AND BOX EXTENSION, BARRIER WORK ON BRIDGE	INTERMITTENT LANE CLOSURES TO WORK ON THE BRIDGE OR SHOULDERS	21-Jun
AZTEC ROAD TO BULLHEAD CITY PARKWAY	F014601C	US 95 MP 238.5	NORTHWEST	1	115	44	38%	\$1,748,305.00	\$356,118.00	20%	ADA RAMPS	CONCRETE MEDIAN AND MICROSEAL PLACEMENT	LANE CLOSURES DURING NIGHTWORK	21-Mar
7TH STREET TO AVIATION WAY	F020901C	US 95 MP 249	NORTHWEST	1	60	45	75%	\$533,976.26	\$444,241.66	83%	ADA SIDEWALK RAMPS, MEDIAN CURB AND DECOMPOSED GRANITE COMPLETE	FOG SEAL PLACEMENT AND STRIPING	LANE CLOSURES DURING NIGHTWORK	20-Dec
SR-389 SHORT CREEK SCOUR	F000801C	SR-389 MP 2	NORTHCENTRAL	1	280	221	79%	\$2,172,256	\$2,421,860	111%	BRIDGE DECK WORK COMPLETE.	PLACE RIP RAP AND GABION BASKETS IN DRAINAGE BOTTOM	ROADWAY OPEN TO TRAFFIC IN BOTH LANES.	20-Sep
SR-64 PAVING / PIPELINE RD TO AIR PARK	F008901C	SR-64 MP205 - 213	NORTHCENTRAL	1	130	128	98%	\$5,853,037	\$5,610,375	96%	MAJORITY OF WORK INCLUDING PAVING AND STRIPING.	MAIN PROJECT COMPLETE. MAYBE ADDING ADDITIONAL DELINEATORS VIS CHANGE ORDER.	NO TRAFFIC RESTRICTIONS	20-Aug
I-40 TOWNSEND-WINONA BRIDGE DECK REPLACEMENT	F010801C	I-40 TOWNSEND-WINONA BRIDGE	NORTHCENTRAL	2	215	138	64%	\$3,881,894	\$3,360,806	87%	BRIDGE DECK COMPLETE	PROJECT IS NOW IN WINTER SHUTDOWN. I-40 MAINLINE REPAIRS SCHEDULED FOR SPRING 2021.	NONE	21-Apr
VIRGIN RIVER BRIDGES 2, 4, & 5	H881201C	I-15 / MP 12	NORTHCENTRAL	2	322	329	102%	\$6,375,000	\$6,743,415.46	106%	ALL BRIDGE WORK COMPLETE. ADD'L WORK ON BRIDGE 7 TO BE COMPLETED VIA CHANGE ORDER	COVER ALL WIDE LOAD DETOUR TRAIL BLAZER SIGNS.	NONE	20-Oct
I-17, COUNTY LINE TO I-40	H893401C	1-17 MP 312 - 340	NORTHCENTRAL	2	320	330	103%	\$24,450,000	\$25,758,906	105%	PROJECT COMPLETE	PROJECT COMPLETE	NONE	20-Nov
CITY OF FLAGSTAFF SWITZER ROUNDABOUT	SH51101C	SWITZER & TURQUOISE	NORTHCENTRAL	2	161	276	171%	\$1,388,873	\$1,445,757	104%	PROJECT COMPLETE	NONE	NONE	20-Sep
US-180 B40 - ASPEN AVE	F006001C	US-180 MP 215	NORTHCENTRAL	2	Fixed Date	117		\$1,135,740	\$993,813	88%	PHASE 1 TURN LANE CONSTRUCTION COMPLETE	PROJECT PHASE I COMPLETE. PROJECT IN PHASE II - LANDSCAPE MAINTENANCE PERIOD.	NONE	20-Nov

DISTRICT MONTHLY REPORT  
DECEMBER 2020

HORSESHOE BEND LEFT TURN LANE	F023701C	US-89	NORTHCENTRAL	2	85	\$55	65%	\$892,803	\$590,567	66%	ALL WORK INCLUDING PAVING AND TEMP STRIPING	SWPPP & SEEDING. THEN WINTER SHUTDOWN	NONE	21-Jun
US180 PAVEMENT PRESERVATION	F004401C	US180, NF151 to NF223J	NORTHCENTRAL	2	130	\$96	74%	\$2,956,302	\$2,739,820	93%	ALL WORK COMPLETED	NONE	NONE	20-Sep
SR89A, SEDONA CITY LIMITS - BEAR HOWARD DR	F004701C	SR 89A, 374 - 387	NORTHCENTRAL	3	214	\$204	95%	\$8,270,015	\$8,501,576	103%	ALL CONSTRUCTION ACTIVIES ARE COMPLETED.	NONE	NONE	20-Nov
SR89A SPUR OVER PASS (MCCONNELL ROAD BRIDGE)	H877901C	SR 89A SPUR	NORTHCENTRAL	3	11/20/2020	FIXED END	#VALUE!	\$6,299,733.68	\$6,199,396.84	98%	ALL WORK COMPLETED EXCEPT MINOR PUNCHLIST ITEMS	PED RAIL, PUNCH LIST, AND FINAL EPOXY STRIPING ON MCCONNELL DUE TO MILL AND FILL	NONE	20-Nov
I-40, BUTLER AVE TIOP AND 4TH STREET TIUP	H881501C	I-40, MP 198.1 - MP 200.0.	NORTHCENTRAL	3	11/3/2020	FIXED END	#VALUE!	\$14,431,825	\$14,543,339	101%	ALL CONSTRUCTION ACTIVIES ARE COMPLETED.	BUTLER AVENUE-FIRE DAMAGE CHANGE ORDER WORK	ONE LANE CLOSURE WILL BE NEEDED FOR CO WORK	20-Nov
B40, RIO DE FLAG BRIDGE	H890501C	B40, MP 196.08	NORTHCENTRAL	3	10/31/2021	FIXED END	#VALUE!	\$4,942,894	\$412,474	8%	PARTNERING AND PRECONSTRUCTION CONFERENCE	MEDIAN REMOVAL, RETAINING WALL CONSTRUCTION	SINGLE LANE CLOSURES FOR MEDIAN REMOVAL, MAINTAIN 2 LANES EACH DIRECTION AFTER WITH US180 AND SANTA FE AVE EB LEFT TURN LANES CLOSED FOR RETAINING WALL WORK (TRAFFIC SHIFTED TO NORTH)	20-Oct
TWO GUNS/ & METEOT CRATER TI UP	F015201C	I-40 MP 230 - 234	NORTHCENTRAL	4	275	152	55%	\$4,272,377	\$2,461,971	58%	ALL WORK AT TWO GUNS BRIDGE. DEMO PHASE I METEOR CRATER BRIDGE	INSTALL FALSE WORK, REBAR AND NEW BEARING ASSEMBLIES METEOR CRATER PHASE I.	METEOR CRATER BRIDGE 1 LANE WITH SIGNAL CONTROLLING TRAFFIC. TRUCK DETOUR.	21-Jun
I-17 VERDE RIVER BRIDGES	H854401C	I-17 MP 287.84	NORTHCENTRAL	4	240	235	98%	\$1,835,514.00	\$130,582.44	7%	DEWATERING PLAN AND VERDE RIVER PROTECTION PLAN	ANTICIPATE RE-ADVERTISING THE PROJECT FOR CONSTRUCTION IN FY21	NONE	TBD
BABBITTS TANK WB & BUFFALO RANGE ROAD TI OP	H892801C	I-40/MP 224-225	NORTHCENTRAL	4	150	141	94%	\$3,472,182	\$3,410,840	98%	BRIDGE DECKS COMPLETE	PAVE APPROACHES PHASE II. ACFC IN SPRING	NONE - WINTER SHUTDOWN	21-Jun
WEST WINSLOW INDUSTRIAL SPUR BRIDGE DECK REPLACEMENT	H894401C	I-40 SPUR	NORTHCENTRAL	4	320	311	97%	\$2,307,868	\$2,273,710	99%	ALL WORK COMPLETE.	NONE	NONE	20-Nov
COLCORD RD BRIDGE 11465	T008701C	COLCORD RD	NORTHCENTRAL	5	210	147	70%	\$932,408	\$978,914	105%	ALL WORK COMPLETE.	NONE	NONE	20-Dec
I-10 RUTHRAUFF TRAFFIC INTERCHANGE	H848001C	I10, 252	SOUTHCENTRAL	5	690	\$320	46%	\$78,995,365	\$38,300,081	48%	EB I-10 PCCP MAINLINE PAVING, EB EARTHWORK, EB I-10 BRIDGE DECK, EB MSE WALLS, UPRR BRIDGE GIRDERS	WB I-10 DEMO, WB EARTHWORK, UPRR BRIDGE DECK, MSE WALL ON RUTHRAUFF, DAVIS ROAD UNDERPASS	EB & WB TRAFFIC ON NEWLY CONSTRUCTED EB I-10 ALIGNMENT	21-Dec
CITY OF ELOY - JIMMIE KERR BLVD RUMBLE STRIPS & WARNING LIGHTS	T016801C	JIMMIE KERR BLVD	SOUTHCENTRAL	5	180	\$0	0%	\$288,239	\$0	0%	N/A	PARTNERING, PRECONSTRUCTION, SUBMITTALS	N/A	21-Jun
I-19 - AJO WAY, PH. II	F013201C	I19, 62	SOUTHCENTRAL	5	715	\$713.00	100%	\$31,991,712	\$34,249,396	107%		N/A	N/A	20-May
SR-87 SIGNALS	F019001C	SR-87	SOUTHCENTRAL	5	240	\$205	85%	\$1,197,488	\$860,572	72%	NA	INSTALL UNDERGROUND FOR THE TRAFFIC SIGNALS	NONE	20-Dec
SR 77 WILLOW SPRINGS ROAD TO OLD 77	F003401C	SR-77	SOUTHCENTRAL	5	90	\$90	100%	\$2,210,477	\$2,246,831	102%				
PEART RD: EARLEY RD. & UPLAND TRAIL TI RUMBLESTRIPS, ILLUMINATION	T018001C	Local	SOUTHCENTRAL	5	135	\$115	85%	\$113,369	\$98,527	87%				
SR 189, INTERNATIONAL BORDER TO GRAND AVE	H804501C	SR-189, I-19	SOUTHCENTRAL	5	548	\$266.00	49%	\$82,146,114	\$40,797,308	50%	GIRDERS NEARLY SET ON BOTH INDIVIDUAL FLY OVER BRIDGES. PHASE 1 OF ROUNDABOUT PCCP NEARLY DONE.	DRILLED SHAFTS, COLUMNS, AND PIER CAPS FOR COMBO BRIDGE.	TRAFFIC SHIFTED TO CENTER LANES EAST OF FRANK REED ROAD. OUTSIDE LANE CLOSURES UPCOMING FROM SOUTH END TO LA QUINTA.	21-Sep

I-19/EL TORO RD BRIDGES	F000401C	MP 45.88	SOUTHCENTRAL	5	571	\$534	94%	\$5,978,331	\$6,202,903	104%	PHASE III SB I-19 BRIDGE DECK COMPLETED INCLUDING BARRIER AND PAVING THE APPROCHES.	UPRR FENCE UNDER CONSTRUCTION, PAINTING BRIDGES & PATCHING BARRIERS .	I-19 NB & SB RESTORED TO ITS ORIGINAL CONFIGURATIONS.	20-Jan
SR 86 - FRESNAL TO MP 123.9	H846901C	SR 86, 120.5-123.9	SOUTHCENTRAL	5	440	\$435	99%	\$13,870,714	\$13,165,779	95%		LANDSCAPE ESTABLISHMENT - ENDS 12/5/2020	NONE	20-Oct
MP-38 UPPER ELGIN ROAD SONOITA	F020201C	SR82 MP38	SOUTHCENTRAL	5	120	\$17.00	14%	\$685,530	\$16,571	2%	PARTNERING WAS HELD	CLEAR AND GRUB		
I-10 VAIL RD. TI UP EB 744 MOUNTAIN	F003301C	I-10,	SOUTHCENTRAL	5	550	\$549.00	100%	\$3,658,776	\$3,882,450	106%	BOTH BRIDGES ARE COMPLETE	CLOSE OUT	NONE	20-Sep
SR86-MP88 - QUIJOTOA	F015901C	SR86 88.25-90.37	SOUTHCENTRAL	5	105	\$101.00	96%	\$1,030,000	\$1,132,808	110%	GUARDRAIL AC PADS	INSTALL WATTLES SEEDING	PILOT VEHICLE OPERATION	20-Dec
I-10 HOUGHTON ROAD	H888701C	274 - 276	SOUTHCENTRAL	5	450	\$108.00	24%	\$23,427,902	\$5,823,695	25%	I-10 WB RAMP PCCP I-10 EB ON RAMP PCCP ALL THREE PIERS HAVE BEEN COMPLETED.	GIRDER INSTALLATION DECK FORMING	INTERMITENT LANE CLOSURES ON I-10 BOTH DIRECTIONS TRAFFIC WILL BE DETOURED ON AND OFF THE FREEWAY	21-Dec
BLACK CREEK EB & WB AND HOUCK BRDGS	F008801C	I-40 MP 347	NORTHEAST	5	396	\$227	57%	\$5,662,000	\$1,990,000.00	35%	HOUCK BRIDGE COMPLETE & BLK CRK PH 1 DEMO	I-40 EB & WB BLACK CREEK BRIDGES FORMING PH 1	I-40 WB HOUCK ON-RAMP CLOSED, EB & WB BLACK CREEK BRIDGES ONE LANE	20-Nov
METEOR CRATER & PAINTED CLIFFS REST AREAS	H821401C	I-40 MP 235.00 and 359.00	NORTHEAST	5	365	\$504	138%	\$12,408,000	\$9,011,830.00	73%	PUNCHLIST AT PAINTED CLIFFS COMPLETED	METEOR CRATER CLOSURE AND BEGIN WORK JANUARY	NONE	TBD
CEDER CREEK-FORT APACHE	F021701C	SR 73 MP 314	NORTHEAST	5	110	\$31	28%	\$422,000	\$236,000.00	56%	PIPE EXTENSIONS	PIPE EXTENSIONS	NONE	20-Apr
ST. JOHNS - SANDERS HIGHWAY	F015001C	US191	NORTHEAST	5	145	\$50	34%	\$2,523,000	\$820,000.00	33%	CBC FLOORS - PHASE I	CBC WALLS & DECK	11' WIDTH ONE LANE WITH TEMPORARY SIGNAL	20-Apr
LITTLE COLORADO RIVER BRIDGE	H826901C	SR 260 MP 394	NORTHEAST	5	154	\$100	65%	\$795,000	\$579,000.00	73%	SCOUR SLAB & CBC EXTENSIONS	SHOTCRETE	NONE	20-Apr
I-8 MP 46 - SW OF DATELAND	F009301C	YUMA-CASA GRANDE HWY (I-8)	SOUTHWEST	6	300	274	91%	\$18,765,432.10	\$18,108,727.65	97%	ACFC PAVING, SEEDING	ACFC REPAIR, FOG COAT, RUMBLE STRIPS, THERMOPLASTIC STRIPING, SEEDING ESTABLISHMENT	SINGLE LANE, 12' WIDTH RESTRICTION	21-Jan
I-8 AVENUE 36E - MP 46	F009201C	YUMA-CASA GRANDE HWY (I-8)	SOUTHWEST	6	200	57	29%	\$8,711,111	\$806,721	9%	CLEAR & GRUB SHOULDERS, PAVING	GORES, EMBANKMENT CURB, FENCE, CATTLE GUARD, PAVING	SINGLE LANE, 12' WIDTH RESTRICTION	21-Jun
FARMERS BRIDGE	T016701C	LA PAZ COUNTY	SOUTHWEST	6	215	52	24%	\$1,273,127	\$296,481	23%	WORK PLATFORM ERECTION, BRIDGE INSPECTION	LEAD ABATEMENT, PAVING, PLATFORM INSTALL	BRIDGE CLOSED	21-Apr
SR 95 YUMA REGION BASE CONTRACT	F031801C	QUARTZSITE - PARKER TOPOCK HWY SR 95	SOUTHWEST	6	120	34	28%	\$980,000	\$186,448	19%	CONCRETE DRIVEWAYS, REMOVALS, CONCRETE RAMPS	CONCRETE DRIVEWAYS, REMOVALS, CONCRETE RAMPS, PAVING	NONE	21-Mar
ADOT18-203922: CITY OF GOODYEAR	SH60701P	LPA- GOODYEAR	CENTRAL	6	365	0	0%	\$135,778	\$0	0%	N/A	SECOND SHIPMENT BEING INSTALLED.	N/A	20-Dec
CITY OF AVONDALE: VAN BUREN ST; AGUA FRIA	SL73801C	LPA-AVONDALE	CENTRAL	6	200	200	100%	\$2,432,373	\$1,284,243	53%	ALL NODES COMPLETE MINUS FURNISHINGS.	LANDSCAPE PLACEMENT.	N/A	20-Dec
CITY OF AVONDALE	SZ07801C	LPA- AVONDALE	CENTRAL	6	215	215	100%	\$1,311,177	\$1,353,572	103%	UTILITY WORK COMPLETE.	FINAL ACCEPTANCE & PROJECT CLOSEOUT.	N/A	21-Jan
CITY OF GLENDALE: CAMELBACK RD TO 51ST AVE	T007601C	LPA-GLENDALE	CENTRAL	6	250	221	88%	\$1,092,788	\$531,763	49%	DIRECTIONALLY DRILLED 240 LF OF HDPE CONDUIT.	PULL PROJECT FIBER OPTIC TRUNKLINE & INSTALLED PROJECT CAMERA EQUIPMENT.	N/A	21-Jan
GILBERT PED BRIDGE OVER UPRR	T011801C	LPA-GILBERT	CENTRAL	6	280	199	71%	\$3,477,777	\$1,590,338	46%	EAST SIDE DECK POUR, FALSEWORK WEST SIDE.	FLATWORK & STRUCTURE FABRICATION.	N/A	21-Feb
CASA GRANDE HWY (I-10): SR587-SR387	F011301C	SR587	CENTRAL	6	315	239	76%	\$15,637,028	\$14,934,469	96%	AR-ACFC COMPLETE. SR387 CROSSROAD PAVING COMPLETE.	LOOP CUT INS, DELINEATORS & SIGNAGE.	LANE CLOSURES ONGOING.	21-Feb
CORDES JCT HWY- CENTRAL AVE BRIDGE	F011501C	VAR LOC	CENTRAL	6	565	239	42%	\$13,531,033	\$6,183,857	46%	SB DIAPHRAGMS.	SB BRIDGE PLACEMENT, CONCRETE PAVING & BRIDGE BARRIER.	RIGHT LANE CLOSURES ON CENTRAL AVE, RIGHT LANE NB & SB I-17, REDUCE TRAFFIC TO 2 LANE IN EACH DIRECTION ON MAINLINE.	21-Nov

BOB STUMP MEMORIAL PKWY: HAPPY VALLEY PKWY TO LAKE PLEASANT	F011601C		CENTRAL	6	385	2	1%	\$20,326,911	\$423,795	2%	SET UP SHOULDER CLOSURES AT SR303 NB & SB FROM HAPPY VALLEY TO LONE MTN.	BEGINNING EARTHWORK FOR DRILLED SHAFT EXCAVATION.	SHOULDER CLOSURES AT NB & SB FROM HAPPY VALLEY TO LONE MTN.	22-Jan
PIMA FWY, SR101L: I-17 - PIMA RD	F012101C	SR101L	CENTRAL	6	640	652	102%	\$184,835,000	\$158,151,109	86%	MILLER RD MAINLINE BRIDGE GROVE DECK COMPLETE. MILLER RD FRONTAGE RD-PEDESTRIAN SIDEWALK OP, JUMPER FENCE, BRIDGE WALLS,&GROVING DECK COMPLETE.	MILLER RD MAINLINE BRIDGE-FACIA WALL, PATCH WORK, REPAIR EB DECK, APPROACH AND ANCHORS.	CAVE CREEK RD CLOSURES NIGHTLY THRU 11/2020.	21-Sep
CORDES JCT HWY-PEORIA AVE TO GREENWAY RD	F015501C	VAR LOC	CENTRAL	6	680	379	56%	\$29,620,020	\$10,132,997	34%	PIPE INSTALLATION.	CACTUS PUMP HOUSE REMOVAL, CACTUS INTERSECTION SIDEWALK CONSTRUCTION.	WEEKEND TI OFF RAMP RESTRICTIONS, SB FRONTAGE RD CLOSURE BTWN PEORIA & CACTUS, SB I-17 CACTUS ON RAMP, SB I- 17 PEORIA OFF RAMP.	21-Nov
SUPERSTITION FWY- US60 AT GILBERT	F025101C	US60	CENTRAL	6	260	31	12%	\$1,742,678	\$43,130	2%	BASELINE CPM SUBMITTED.	PHASE 2 CONSTRUCTION NOT ANTICIPATED UNTIL JUNE 2021.	N/A	21-Nov
PHOENIX-CORDES JCT HWY: I-17 PINNACLE PEAK RD TI	H738301C	I-17	CENTRAL		635	743	117%	\$50,069,219	\$43,684,485	87%	CONCRETE SURFACE PAINTING AT HAPPY VALLEY RD & FINAL STRIPING.	LANDSCAPE.	NEW DDI WAS FULLY OPEN TO TRAFFIC.	20-Dec
SUPERIOR-GILA COUNTY LINE	F016501C	US 60	SOUTHEAST		205	240	117%	\$8,146,153	\$8,655,434	106%	PARTNERING - GUARDRAIL, MAINLINE AND ACFC PAVING	CLEAN-UP	CURRENTLY OPEN TO TRAFFIC	20-Sep
GILA RIVER BRIDGE #20151	H841601C	SR77	SOUTHEAST		440	358	81%	\$12,572,753	\$10,525,789	84%	HALF OF DECK REMOVED - ALL DRILLED SHAFTS AND GIRDERS ON STRUCTURE DONE. HALF OF DECK POURED.	GIRDERS SET, STARTING DIAPHRAMS ON SECOND HALF OF STRUCTURE	REDUCED TRAFFIC LANE DOWN TO ONE LANE WITH THE NORTHBOUND LANE BEING CLOSED INSTALLED SIGNAL.	20-Apr
PINTO CREEK BRIDGE #351	H824301C	US 60, MP238	SOUTHEAST		500	345	69%	\$22,751,059	\$15,884,592	70%	ACCESS ROAD AND BLASTING COMPLETE. SHAFTS, COLUMNS AND PIERS COMPLETE.	WORK ONGOING ; MICRO-PILES, RETAINING WALL 2.	PERIODIC FLAGGING	20-Jul

TOTALS	150193	12998	1156%	\$818,026,537	\$589,434,205	139%
--------	--------	-------	-------	---------------	---------------	------