

District Construction Report - August 2022

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
TOWN OF GUADALUPE: AVENIDA DEL YAQUI	T021201C	LPA-GUADALUPE	CENTRAL	1	350	288	82%	\$5,129,410.55	\$3,752,469.24	73%	PAVING, LIGHTING, SLURRY SEAL, LOOP DETECTORS, SIGNAGE	CONCRETE REWORK, STRIPING, LANDSCAPE, LANDSCAPE ESTABLISHMENT	REVOLVING LANE CLOSURES BETWEEN NB, SB & CENTER LANE ON AVENIDA DEL YAQUI	23-Jan
CTR055867-CITY OF BUCKEYE	T025701P	LPA-BUCKEYE	CENTRAL	1	365	296	81%	\$436,770.00	\$0.00	0%	MOST CONTRACT WORK COMPLETE	BRACKETS REQUIRED FOR CAMERA INSTALL	N/A	22-Oct
CTR058562-MCDOWELL RD SR303-DYSART	T026101P	LPA-GOODYEAR	CENTRAL	1	365	54	15%	\$525,188.48	\$151,395.20	29%	N/A	PROCUREMENT OF TRAFFIC SIGNAL EQUIPMENT	N/A	23-Apr
CTR058562-LITCHFIELD RD ITS	T026201P	LPA-GOODYEAR	CENTRAL	1	365	54	15%	\$637,151.30	\$188,904.00	30%	N/A	PROCUREMENT OF TRAFFIC SIGNAL EQUIPMENT	N/A	23-Apr
CITY OF GOODYEAR; ESTRELLA/PEBBLE	T026301C	LPA-GOODYEAR	CENTRAL	1	225	318	141%	\$1,816,942.00	\$1,693,533.50	93%	ALL CONTRACT WORK	FINAL TESTING AND SOFTWARE INTEGRATION	N/A	22-Sep
CITYWIDE GLENDALE	T027601P	LPA-GLENDALE	CENTRAL	1	365	273	75%	\$534,985.00	\$186,226.81	35%	ETHERNET SWITCHES INSTALLED	MATERIAL PROCUREMENT	N/A	22-Oct
QUEEN CREEK PERFORMANCE	T029401P	LPA-QUEEN CREEK	CENTRAL	1	365	346	95%	\$1,126,197.00	\$1,133,380.87	101%	ALL CONTRACT ITEMS INSTALLED	TRAINING OF CITY STAFF IN USAGE OF EQUIPMENT	N/A	22-May
CASA GRANDE HWY: I-10 SPLIT-SR202L SANTAN	F007201C	I-10	CENTRAL	1	1400	572	41%	\$615,600,950.00	\$181,897,160.08	30%	OVEREXCAVATION AT 40TH ST LOOP RAMP; OHSS FOUNDATIONS AT 40TH ST; B020/B030 (48TH ST BRIDGES) - DECKS PANS INSTALLED; BROADWAY RD & 52ND ST - TEMP SIGNALS INSTALLED; BRIDGE 060 (BROADWAY RD) - SET GIRDERS (SPAN 2 & 3); BRIDGE 300 (SB SR 143) - DECK POUR; BRIDGE 340 (48TH ST LOCAL - EAST OF SR143) - APPROACH SLABS; I-10 (SOUTH OF BASELINE) - TRAFFIC SWITCH CREATING MEDIAN WORK ZONE; BRIDGE 600 (WBCD OVER SOUTHERN) - ABUTMENTS; BRIDGE 090 (GUADALUPE RD) - MEDIAN DRILLED SHAFT; I-10 (SOUTH OF BASELINE) - EB NOISE WALL PHASE 1;	ROW FENCE REMOVALS AND INSTALLATIONS; EDGE OF PCCP SAWCUT AND REMOVALS; B020/B030 (48TH ST BRIDGES) - DECK POUR; BROADWAY RD PCCP; WB BROADWAY RD OFF-RAMP (@ BELL BUTTE) - FENCE AND REMOVALS; BRIDGE 060 (BROADWAY RD) - DECK PANS (SPAN 2 & 3); BRIDGE 060 (BROADWAY RD) - CONSTRUCT BOX GIRDERS (SPAN 4); BRIDGE 300 (SB SR143) - APPROACH/ANCHOR SLABS; BRIDGE 310 (NB SR143) - APPROACH/ANCHOR SLABS; BEGIN MSE WALLS; BRIDGE 680 (WESTERN CANAL PED BRIDGE) - CONTINUE DRILLED SHAFTS; BRIDGE 070 (ALAMEDA PED BRIDGE) - SPREAD FOOTINGS FOR APPROACHES AND PIER CAPS; I-10 (SOUTH OF BASELINE) - EB ELLIOT OFF RAMP PHASE 2 PCCP PAVING; I-10 (SOUTH OF BASELINE) - OVERHEAD SIGN STRUCTURE/DMS FOUNDATION;	08/12 - 08/13 - FULL CLOSURE - NB SR-143 (I-10 TO WASHINGTON) 08/13 - 08/15 - FULL CLOSURE - SB SR-143 (L202 RED MTN TO I-10) 08/19 - 08/22 - FULL CLOSURE - EB I-10 (SR-51 TO US-60) 08/26 - 08/29 - FULL CLOSURE - WB I-10 (US-60 TO 40th ST) 09/09 - 09/11 - FULL CLOSURE - WB I-10 (US-60 TO 40th ST) 09/16 - 09/17 - FULL CLOSURE - EB I-10 (US-60 TO L202 SANTAN) 09/17 - 09/19 - FULL CLOSURE - WB I-10 (L202 SANTAN TO US-60) 09/23 - 09/26 - FULL CLOSURE - EB I-10 (US-60 TO L202 SANTAN) 09/30 - 10/03 - FULL CLOSURE - EB I-10 (US-60 TO L202 SANTAN) 10/21 - 10/24 - FULL CLOSURE - WB I-10 (US-60 TO 40th ST) 10/28 - 10/31 - FULL CLOSURE - WB I-10 (US-60 TO 40th ST)	24-Nov
EHRENBERG HWY 1-10: SR85 TO VERRADO WAY	F011901C	I-10	CENTRAL	1	700	384	55%	\$82,291,375.43	\$47,807,576.21	58%	SUBGRADE, AB, AND PCC PAVEMENT FOR REST OF MILLER ROAD, TRAFFIC SIGNALS, STORM DRAIN, AND TEMPORARY STRIPING MILLER ROAD AND RAMPS, SANITARY SEWER AND WATER LINE ON MILLER ROAD	SPREAD FOOTING, COLUMNS AND PIER CAP FOR INNER PORTIONS OF WB AND EB WATSON BRIDGE, SOLDIER PILE WALE SE QUADRANT OF WATSON ROAD, BEGIN MILLING AC PAVEMENT AT WB ON ADN OFF RAMPS AT WATSON	OPEN MILLER ROAD WEEK OF AUGUST 15TH, CLOSE WB ON AND OFF RAMPS WEEK OF AUGUST 26TH	23-Jun
PIMA FWY, SR101L: I-17 - PIMA RD	F012101C	SR101L MP 23-37	CENTRAL	1	640	1138	178%	\$184,835,000.00	\$188,135,976.59	102%	REACHED SUBSTANTIAL COMPLETION	TRAFFIC SIGNALS. PROJECT CLOSEOUT	N/A	22-Apr
DECK PARK TUNNEL FIRE DC: I-10	F014501C	I-10	CENTRAL	1	200	358	179%	\$1,726,769.00	\$1,075,084.88	62%	REQUESTED PROPOSAL FROM CONTRACTOR ON COSTS TO COMPLETE WORK	REPLACE CORRODED FIRELINE, INSTALL REMAINING FIRELINE	N/A	22-Sep
CORDES JCT HWY-PEORIA AVE TO GREENWAY RD	F015501C	I-17 FRONTAGE	CENTRAL	1	680	988	145%	\$29,620,020.20	\$28,334,862.15	96%	WB AND EB GREENWAY DRAINAGE CONSTRUCTION 100% COMPLETE GREENWAY TO THUNDERBIRD PIPE CONSTRUCTION 85% COMPLETE JACK-AND-BORE AT THUNDERBIRD 33% COMPLETE	THUNDERBIRD PUMP STATION REMOVAL GREENWAY PUMP STATION REMOVAL WB THUNDERBIRD DRAINAGE CONSTRUCTION LANDSCAPING	SB FRONTAGE RD BTWN CACTUS & THUNDERBIRD CLOSED SB THUNDERBIRD ON-RAMP CLOSED NB FRONTAGE RD BETWEEN GREENWAY & THUNDERBIRD CLOSED NB GREENWAY OFF-RAMP CLOSED NB THUNDERBIRD ON-RAMP CLOSED	22-May

District Construction Report - August 2022

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
AGUA FRIA FWY : I-10 - I-17	F020301C	SR101L	CENTRAL	1	200	152	76%	\$1,115,066.20	\$1,058,780.41	95%	ALL INSTALLATIONS COMPLETE	SAT TESTING, SOFTWARE INTEGRATION AND TESTING	N/A	22-Sep
SR347 AND OLD MARICOPA RD	F020801C	SR347	CENTRAL	1	365	365	100%	\$1,131,979.90	\$966,478.25	85%	PAVING, EARTHWORK AND SIGNAL INSTALLATION	STRIPPING, SIGNAL TURN ON, SEEDING, PUNCHLSIT	RIGHT LANE CLOSURE TO REMOVE TEMP STRIPPING	22-Sep
EHRENBERG HWY 1-10: AVONDALE - I-17	F023301C	I-10	CENTRAL	1	250	279	112%	\$12,478,792.60	\$12,153,247.26	97%	DIAMOND GRIND SPALL REPAIR STRIPING EXCEPT THE SEGMENT ON WB BETWEEN 51ST AVE AND 75TH AVE	OVERHEAD SIGN AT INDAIN SCHOOL BRIDGE	FULL FREEWAY CLOSURE ON I-10 WB FROM 8/13/22 TO 8/14/22	22-Sep
SUPERSTITION FWY- US60 AT GILBERT	F025101C	US60	CENTRAL	1	170	299	176%	\$1,742,678.00	\$1,382,081.54	79%	ALL ENGINES/PUMPS INSTALLED AND TESTED, ELECTRICAL ITEMS, GAS PIPING, WET WELL LEVEL DETECTION	FINAL TESTING, PUNCHLIST, HANDOVER	N/A	22-Jul
PHOENIX-CORDE JCT HWY : ANTHEM WAY -VAN BUREN ST	F044201C	I-17	CENTRAL	1	370	208	56%	\$4,175,450.45	\$1,782,442.53	43%	MICRODUCT INSTALL FROM LOOP 101 TO ANTHEM, BEGINNING OF FIBER INSTALL	FIBER OPTIC CABLE INSTALL AND TESTING, INTEGRATION OF FIBER LINK	VARIOUS SHOULDER CLOSURES	23-May
3RD AVE PUMP STATION	H878301C	I-10	CENTRAL	1	520	264	51%	\$2,744,129.00	\$69,392.15	3%	PROCUREMENT	PROCUREMENT	N/A	23-Dec
SANTAN FWY: LINDSAY RD TRAFFIC INTERCHANGE	H887301C	SR 202L	CENTRAL	1	380	569	150%	\$21,668,971.40	\$21,911,448.61	101%	PCCP PAVING ON RAMP A CUL-DE-SAC PAVING AT 144TH ST	PUNCH LIST	E/B LOOP 202 CLOSURE - GILBERT TO VAL VISTA RD. FRIDAY 8/19/22 TILL MONDAY 8/22/22 W/B LOOP 202 CLOSURE - VAL VISTA TO GILBERT RD. FRIDAY 8/26/22 TILL MONDAY 8/29/22	22-Aug
GATEWAY FREEWAY (SR 24) ELLSWORTH RD - IRONWOOD RD	H891501C	SR24	CENTRAL	1	630	617	98%	\$76,999,508.95	\$78,233,930.72	102%	SIGNAL POLE ASSEMBLIES, THERMOPLASTIC STRIPING, CATCH BASINS, O&M ROAD,	EROSION CONTROL MEASURES (WATTLES), POWERLINE FLOODWAY CHANNEL, SIGNAGE, FENCING, PUNCHLIST ITEMS	SUBSTANTIAL COMPLETION EXPECTED IN SEPTEMBER (TIME EXTENSION) ALL 5 MILES OF ROADWAY - ELLSWORTH RD TO IRONWOOD DR. OPENING AUGUST 11, 2022	22-Aug
SR-77 CALLE CONCORDIA TO TANGERINE ROAD	F028301C	SR77	SOUTHCENTRAL	2	185	155	84%	\$11,770,000.00	\$6,037,833.36	51%	CONCRETE WORK COMPLETE. PAVING TO BE COMPLETE ON 7/21/22	THERMOPLASTIC STRIPING.	SHOULDER CLOSURES DURING THE DAY, LANE CLOSURES AT NIGHT.	22-Aug
HELMET PEAK TI AND I-19 DUVAL TO PIMA MINE	F013801C - F017401C	I-19	SOUTHCENTRAL	2	600	518	86%	\$13,121,110.00	\$945,813.00	7%	WEST BOUND BRIDGE DECK POURED	ACFC - FINISH BARRIER WALL AND START EASTBOUND - START DEMO EAST BOUND DECK	DETOUR FOR BRIDGE FALSEWORK	22-Jul
I-19 AJO TO PIMA MINE	F021101C F039901C	I-19	SOUTHCENTRAL	2	235	17	7%	\$9,552,118.00	\$240,000.00	3%	MOBILIZING		NIGHT CLOSURES	
SR87 KINNEY RD TO I-19	F040001C	SR 86	SOUTHCENTRAL	2	75	0	0%	\$2,538,645.00	\$0.00	0%	MOBILIZING		NIGHT CLOSURES	
JCT I-10 - RIVER ROAD	F024801C	SR 77 MP68	SOUTHCENTRAL	2	750	413	55%	\$9,343,161.00	\$7,199,662.21	77%	GUARDRAIL AND UTILITIES	BORES FOR UNDERGROUND CONDUIT AND DRIVEWAY PAVEMENT	SHOULDER CLOSURES, LANE CLOSURES FOR PAVING	22-Oct
RIVER ROAD - CALLE CONCORDIA	H891901C	SR 77 MP 89	SOUTHCENTRAL	2	750	413	55%	\$25,029,832.00	\$8,647,530.92	35%	SIDEWALK AND CURB AND GUTTER CONTINUOUS WORK	WORKING ON SCUPPERS, EARTH WORK DRIVEWAYS AND SIDEWALK	NIGHTLY SHOULDER AND LANE CLOSURES	22-Oct
I-10 BENSON BYPASS	F020501C	I-10,	SOUTHCENTRAL	2	270	220	81%	\$7,332,096.00	\$8,412,305.00	115%	STRIPING	BRIDGE JOINT REPAIRS	INTERMITTENT LANE CLOSURES ON I-10 BOTH DIRECTIONS	21-Oct
I-10 HOUGHTON ROAD	H888701C	I-10	SOUTHCENTRAL	2	450	414	92%	\$23,427,902.00	\$23,304,861.00	99%	ALL RAMPS ARE COMPLETE BRIDGE HAS BEEN COMPLETED NEW RAMPS ARE COMPLETE	GUARDRAIL REPAIR/CLOSEOUT	NA	22-May
B-10 SAM PEDRO RIVER BRIDGE	H845101C	I-10 B	SOUTHCENTRAL	2	315	165	52%	\$6,134,883.00	\$3,586,424.00	58%	PIERS AND PIER CAPS COMPLETE	SET GIRDERS	CLOSURE 10B AT THE BRIDGE	22-Aug
RUBY ROAD TI	F010101C	I-19	SOUTHCENTRAL	2	220	180	82%	\$2,478,812.00	\$2,361,174.93	95%	BARRIER HAS BEEN POURED. DECK HAS BEEN POURED DECK HAS BEEN REMOVED	BRIDGE PAINTING	INTERMITTENT LANE CLOSURES ON I-10 BOTH DIRECTIONS TRAFFIC WILL BE DETOURED ON AND OFF THE FREEWAY	22-May
SR 189, INTERNATIONAL BORDER TO GRAND AVE	H804501C	SR-189, I-19	SOUTHCENTRAL	3	759	752	99%	\$83,816,113.73	\$82,836,370.52	99%	ALL ELEMENTS ARE COMPLETE WITH THE EXCEPTION OF PUNCH LIST WORK, TRAFFIC SIGNALS, ITS, AND SOME FINAL STRIPING. FLY OVER RAMPS NOW OPEN.	PUNCH LIST ITEMS AND A FEW SIGNAL ITEMS.	SOME LANE CLOSURES EXIST DURING ALLOWABLE TIMES, BUT TRAFFIC IS IN THE FINAL CONFIGURATION. FLY OVER BRIDGES ARE NOW OPEN.	22-Jul
SR87 DRAINAGE REPAIR	F044801C	SR87 MP 229	NORTHCENTRAL	4	35	76	217%	\$768,937	\$23,241	3%	PARTNERING/PRECON	CLEARING AND GRUBBING, NOXIOUS WEED REMOVAL, EARTHWORK	RT LANE CLOSURES	22-Oct
SR 260 PAVEMENT LIFE EXT	F040501C	SR 260 MP 272-282	NORTHCENTRAL	4	105	56	53%	\$3,880,943	\$3,358,800	87%	ALL PAVING IS COMPLETE	RUMBLE STRIPS, STRIPING, BRIDGE DECK REPAIR	DAILY LANE CLOSURES	22-Oct

District Construction Report - August 2022

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
SR 87 PAVEMENT LIFE EXT	F06901C	SR 87 MP 243-251	NORTHCENTRAL	4	90	16	18%	3994822	0	0%	PRECON/PARTNERING	409 SPOT REPAIRS	DAILY LANE CLOSURES	22-Nov
SWIFT TRAIL (SR 366) EMERGENCY FLOOD REPAIRS	F019101X	SR 366 MP 118-140	SOUTHEAST	4	436	266	61%	\$6,262,718	\$5,318,205	85%	DRAINAGE IMPROVEMENTS, CHIP SEAL COMPLETE	TEMPORARY STRIPING ON 8-15-22	ROLLING CLOSURE FOR STRIPING.	22-Sep
20TH AVE: G C RD TO R ST (WIDENING)	SS98801C	CITY OF SAFFORD	SOUTHEAST	4	340	284	84%	\$4,406,874	\$1,904,876	43%	IRRIGATION PIPE, CTB ON EAST SIDE NB, CATCH BASINS, FIRE HYDRANTS EAST SIDE	CEMENT SHORTAGE IS OVER. CURB, SIDEWALK DRIVEWAYS, AND PAVING EAST SIDE NB WATER LINE, STORM DRAIN WEST SIDE SB	OPEN TO TRAFFIC	23-Feb
PINTO CREEK BRIDGE #351	H824301C	US 60, MP238	SOUTHEAST	4	650	644	99%	\$22,751,059	\$25,290,491	111%	AC SPOT MILL/FILL , ACFC, STRIPING	PROJECT COMPLETE. SUBSTANTIAL COMPLETION ISSUED ON 5-27-2022.	OPEN TO TRAFFIC	22-May
RUSSELL ROAD, ARICA TO I-8 AND I-8 TO SR-84	T018601C	LOCAL	SOUTHCENTRAL	4	190	123	65%	\$3,077,777.00	\$572,554.98	19%	STARTED PAVING ON 1/2 OF THE JOB.	PAVING REMAINING 1/2 OF JOB.	LOCAL ROAD, CLOSURES WITH DETOURS	22-Oct
GILA RIVER BRIDGE STR 501 SR79	F010201C	SR79	SOUTHCENTRAL	4	485	93	19%	\$22,147,900.00	\$566,470.00	3%	ACCESS ROADS, DRILL SHAFTS, COLUMNS	CONTINUE ON DRILLED SHAFTS AND COLUMNS	N/A	22-May
SR87-SR79B	F04301C	SR87-79B	SOUTHCENTRAL	4	75	16	21%	\$1,048,975.00	\$39,929.00	4%	SURVEY AND STRIPING PLAN	MILLING AND PAVING	2 MILE LANE NIGHT LANE RESTRICTIONS	22-Jun
I-40 / I-17 - WALNUT CANYON RD.	F018501C	I-40 / MP 195	NORTHCENTRAL	5	340	231	68%	\$16,434,861	\$15,617,701	95%	PLACED AC ON DEEP REPAIR AREAS.	PLACEMENT OF ACFC POSTPONED UNTIL JUNE 2023. GUARDRAIL INSTALLATION FINAL STRIPING SEEDING JOINT EPAIR AT BULAH STREET.	ON AND OFF RAMP OVERNIGHT CLOSURES. MAINLINE SINGLE LANE CLOSURES	23-Jul
SR 89A & SR 179 ROUNDABOUT PAVING	F020601C	SR 89A & SR 179	NORTHCENTRAL	5	50	46	92%	\$655,860	\$674,981	103%	ALL PAVING; CONCRETE WORK; TRAFFIC PAINT	COMPLETE		22-Jun
I-17 FIBER ITS INFRASTRUCTURE	F042001C	I-17/ MP 340-297	NORTHCENTRAL	5	305	306	100%	\$7,998,373	\$8,027,901	100%	ALL TRENCHING, PULL BOX, AND FIBER INSTALLATION, NODE BUILDINGS INSTALLED	FIBER SPLICES, ELECTRIC CONNECTION	RIGHT LANE AND SHOULDER CLOSURES	22-Jun
A-1 MOUNTAIN BRIDGE REPLACEMENT	F010701C	I-40/MP 190	NORTHCENTRAL	5	100	89	89%	\$4,903,603	\$5,067,940	103%	RAMP REHABILITATION, BRIDGE REPLACEMENT, ACFC PAVING AND FINAL STRIPING	RE-SEEDING	NO FUTURE IMPACTS	22-Oct
SR 99/ CANYON DIABLO BRIDGE	F027701C	SR 99/ 71	NORTHCENTRAL	5	45	42	93%	\$744,632	\$603,626	81%	SCOUR; GUARDRAIL; PAVING; CHIPSEAL; SEEDING; PAINT	COMPLETE		22-Jun
PUMP HOUSE WASH BRIDGE	H877801C	SR89A/MP 387	NORTHCENTRAL	5	250	75	30%	\$4,199,114	\$1,736,106	41%	DECK REMOVAL	INSTALLATION OF STAY-IN-PLACE DECK, REINFORCING STEEL DECK PLACEMENT	SR 89A SINGLE LANE RESTRICTIONS BETWEEN MP 386-390 W/ TCB AND TEMPORARY SIGNALS	23-Jul
OAK CREEK CANYON DRAINAGE & SEDIMENT CONTROL	H890701C	SR89A/MP388	NORTHCENTRAL	5	250	75	30%	\$2,355,001	\$1,323,906	56%	INSTALLED 30" CMP INSTALLATION OF STAY-IN-PLACE DECK, REINFORCING STEEL	DECK POUR	SR 89A LANE RESTRICTIONS BETWEEN MP 386-390 - SINGLE LANE CLOSURES	23-Jul
SR 89A ROCKFALL MITIGATION	F015401C	SR89A MP 375&389	NORTHCENTRAL	5	250	75	30%	\$4,556,996	\$540,573	12%	NONE	ROCK SCALING	NIGHT TIME CLOSURES BETWEEN MP 387-390	23-Jul
MILTON ROAD PAVEMENT REHABILITATION	F029601C	SR 89A to I-40B	NORTHCENTRAL	5	150	100	67%	\$3,595,500	\$3,417,463	95%	SOME SIDEWALK AND DRIVEWAYS ABOUT 70%; PAVING;	CONCRETE (SIDEWALK, CATCH BASINS) IN PROGRESS. RIP RAP, ELECTRICAL	SR 89A NIGHT LANE RESTRICTIONS - SINGLE LANE CLOSURES	22-Aug
FLAGSTAFF-ASHFORK HWY (I-40)	F046801C	I-40 MP 146-MP 156	NORTHCENTRAL	5	85	8	9%	\$7,981,960.25	\$413,212.00	5%	PREWARNERS	WESTBOUND I-40 MILL AND PAVE BONDED WEARING COURSE	I-40 WB ONE LANE CLOSURES	22-Oct
SB COUNTY LINE - MCCONNELL BRIDGE	F020701C	I-17 SB MP 311 to MP 340	NORTHCENTRAL	5	11/10/1900	64	20%	\$34,954,000	\$8,091,940	23%	INSTALLED 3500 TONS OF AC REMOVE & REPLACE 4000 LF OF GUARDRAIL REPAIRED 1260 SY OF PCCP COMPLETED PROJECT DRAINAGE IMPROVEMENT	COMPLETE I-17 TRAFFIC SWITCH AC/PCCP REMOVAL DEEP PAVEMENT RECONSTRUCT	I-17 ONE LANE CLOSURE WITH TCB. WIDTH REDUCTIONS <16' AT TIMES.	24-Jun
B40, RIO DE FLAG BRIDGE	H890501C	B40, MP 196.08	NORTHCENTRAL	5	10/31/2021	FIXED END	#VALUE!	\$4,942,894	\$5,526,914	112%	RIO DE FLAG BRIDGE REPLACEMENT, ASSOCIATED PCCP AND AC PAVING, SOIL NAIL WALL , CHANNEL BACKFILL AND LINING, IRRIGATION AND SOD REPAIR, CLEANUP AND DEMOBILIZATION	SEEDING ESTABLISHMENT AND FINAL PUNCH LIST ITEMS.	NONE ANTICIPATED	22-Jun
I-40, WEST FLAG TI	H877701C	I-40, MP 191.36	NORTHCENTRAL	5	400	195	49%	\$6,489,938	\$6,575,324	101%	BRIDGE RECONSTRUCTION AND BASE PAVING, ACFC, BRIDGE PAINTING,	FINAL STRIPING, & SEEDING	SINGLE LANE CLOSURES FOR FINAL STRIPING	22-Jul
SOUTH OF PAGE TO UTAH STATE LINE	F040401C	SR 89, MP 545.78	NORTHCENTRAL	5	75	35	47%	\$3,624,256	\$3,540,643	98%	MILLING AND AC PAVING OPERATIONS, TEMPORARY STRIPE, RUMBLE STRIPS, DUAL COMPONENT EPOXY STRIPE, THERMOPLASTIC SYMBOLS	RESTRIPE OF DUAL COMPONENT EPOXY STRIPE IN AREAS	ROLLING CLOSURE OR ONE LANE CLOSURE FOR RE-STRIPE	22-Sep

District Construction Report - August 2022

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
BITTERSPRINGS-FREDONIA HWY; SR 67 JCT TO NF 248D	F041401C	SR 89A	NORTHCENTRAL	5	95	27	28%	\$8,090,335	\$0	0%	NONE	SOUTHBOUND MILL AND PAVE 416 AC	ONE LANE CLOSURES IN 2-MILE SEGMENTS; PILOT OPERATIONS	22-Oct
I-40 PAVEMENT LIFE EXT 2ND MESA - JOSEPH CITY	F040801C	I-40 MP 259 - 268	NORTHCENTRAL	5	100	75	75%	\$5,686,595	\$4,840,008	85%	ALL PAVING IS COMPLETE	RUMBLE STRIP, LOOP DETECTORS AND STRIPING	DAILY LANE CLOSURES	22-Sep
CARRIZO WASH	F015001C	US191 MP 323.37 - 324.37	NORTHEAST	5	158	147	93%	\$2,523,000.00	\$2,348,000.00	93%	PROJECT IS FINAL	NONE		21-May
POST OFFICE CANYON BRIDGE	F010901C	SR73 MP 348.9	NORTHEAST	5	210	157	75%	\$2,507,821.08	\$2,375,976.00	95%	PROJECT IS FINAL	NONE		21-Oct
US 60 MP 301	F035301C	US 60 MP 301	NORTHEAST	5	40	22	55%	\$703,760.00	\$682,776.34	97%	PROJECT IS FINAL	NONE		22-Jan
US60 - KNOTTINGHAM LN*	F020101C	SR260 MP 341.68 - 346.91	NORTHEAST	5	310	234	75%	\$16,584,000.00	\$7,581,899.00	46%	REMOVAL AND REPLACEMENT OF CONCRETE AT CURB GUTTER, DRIVEWAY, AND SIDEWALK IS UNDERWAY ALONG US 60 TO MEET ADA STANDARDS WORK REMAINS. MISCELLANEOUS 409 PAVING COMPLETED.	US 60 ON FORT APACHE PAVING WORK REMAINS TO BE COMPLETED. REMOVAL AND REPLACEMENT OF CONCRETE AT CURB GUTTER, DRIVEWAY, AND SIDEWALK IS UNDERWAY ALONG SR 260 TO MEET ADA STANDARDS WORK REMAINS. SR 260 PAVING WORK REMAINS.	SINGLE LANE CLOSURES ALONG EB AND WB SR 260 AND US 60	22-Sep
FH300 - 40TH ST*	F027901C	US 60 MP 336 - 342.1	NORTHEAST	5	*	*	*	*	*	*	SAME AS ABOVE	SAME AS ABOVE	SAME AS ABOVE	SAME AS ABOVE
BLACK CREEK EB & WB AND HOUCK BRDGS	F008801C	I-40 MP 347	NORTHEAST	5	615	536	87%	\$5,662,000.00	\$5,642,264.00	100%	FINAL ACCEPTANCE AND PROJECT FINAL.	NONE	NONE	21-Oct
METEOR CRATER & PAINTED CLIFFS REST AREAS	H821401C	I-40 MP 235.00 and 359.00	NORTHEAST	5	365	880	241%	\$12,408,000.00	\$11,690,121.00	94%	CONTRACT WORK COMPLETED.	FINAL ACCEPTANCE AND PROJECT CLOSEOUT.	NONE	21-Dec
DINNEBITO WASH BRIDGE	H894301C	SR 264 MP362.65	NORTHEAST	5	155	153	99%	\$2,562,681.00	\$2,566,146.53	100%	FINAL ACCEPTANCE AND PROJECT CLOSEOUT.	NONE	NONE	21-Nov
LONG HOUSE VALLEY	F014401C	US 160 mp 372.5 to 389.48	NORTHEAST	5	200	164	82%	\$12,549,800	\$10,081,684	80%	CHIP SEAL WORK COMPLETED.	FINAL STRIPING AND FINAL RUMBLE STRIP ONGOING	SINGLE LANE CLOSURES ALONG US 160.	22-Aug
CHINLE WASH TO LUKACHUKAI WASH	H894501C	US 191 mp 469.9 to mp 488.5	NORTHEAST	5	300	207	69%	\$17,448,364	\$9,713,307	56%	PHASE 1 BRIDGE AND ROADWAY WORK COMPLETED ON LUKACHUKAI, AGUA SAL NORTH, AGUA SAL SOUTH AND CHINLE WASH.	PHASE 2 BRIDGE AND ROADWAY WORK ONGOING ON LUKACHUKAI, AGUA SAL NORTH, AGUA SAL SOUTH AND CHINLE WASH	TEMPORARY TRAFFIC SIGNALS INSTALLED AT LUKACHUKAI, AGUA SAL NORTH, AGUA SAL SOUTH, AND CHINLE WASH	22-Dec
HERMOSA DRIVE UP #1368	F023001C	HERMOSA DR	NORTHEAST	5	120	89	74%	\$2,715,422.00	\$1,527,856.00	56%	PHASE 1 AND PHASE 2 BRIDGE DECK ONGOING.	PHASE 1 AND PHASE 2 ROADWAY WORK ONGOING	TEMPORARY TRAFFIC SIGNALS INSTALLED ALONG HERMOSA DR IN CITY OF HOLBROOK, AZ	22-Aug
MOENKOPI WASH BRIDGE	F023101C	SR 264 MP 324.1	NORTHEAST	5	150	81	54%	\$3,031,192.80	\$822,249.00	27%	PHASE 1 BRIDGE AND ROADWAY WORK COMPLETED.	PHASE 2 BRIDGE WORK ONGOING. PHASE 2 ROADWAY WORK UPCOMING.	TEMPORARY TRAFFIC SIGNALS INSTALLED ALONG SR 264 AT MOENKOPI WASH	22-Oct
FLYING V SLOPE FAILURE	F043001C	US 60 MP 305-305.5	NORTHEAST	5	105	93	89%	\$905,018.36	\$725,920.00	80%	CONTRACT WORK COMPLETED.	FINAL ACCEPTANCE AND PROJECT CLOSEOUT.	NONE	22-Aug
CHINLE TO BLACK MOUNTAIN WASH	F019301C	US 191 MP 448.22 to 460.36	NORTHEAST	5	250	45	18%	\$13,777,777.00	\$963,024.00	7%	CONTRACTOR MOBILIZATION. SB CMP PIPE IS 90% COMPLETE	CMP PIPE INSTALLATION ONGOING ALONG SB US 191. US 191 ROADWAY WIDENING WORK ONGOING.	SHOULDER AND LANE CLOSURES ALONG NB AND SB US 191	23-Aug
INTERSECTION OF US 60 AND CR 3148	F033801C	US 60 and CR 3148	NORTHEAST	5	135	115	85%	\$108,560.00	\$42,060.00	39%	POLE FOUNDATIONS COMPLETED. ADVANCE WARNING FLASHER INSTALLATION.	FINAL PUNCHLIST WORK. FINAL ACCEPTANCE AND PROJECT CLOSEOUT.	NONE	22-Sep
MP 465 TO NM STATELINE	F040301C	SR 264 MP 465	NORTHEAST	5	80	51	64%	\$5,995,500.00	\$149,790.00	2%	2 INCH MILL AND FILL SPOT REPAIRS COMPLETED. AR-ACFC WORK ONGOING.	FINAL STRIPE AND PUNCHLIST WORK.	LANE CLOSURES ALONG EB AND WB SR 264	22-Sep
PINE CREEK CANYON	H850801C	SR87 MP 268-278	NORTHCENTRAL	5	220	119	54%	\$4,747,474	\$3,259,153	69%	TREE REMOVAL, CLEAN AND GRUB, GUARDRAIL EXCEPT IN THE SHOULDER WIDENING AREA	ROADWAY EX, GUARDRAIL, ASPHALT, AB IN SHOULDER WIDENING TO BE DONE AFTER WINTER SHUTDOWN. APS RELOCATION WORK IN PROGRESS	DAILY LANE CLOSURES	22-Oct
US 95 AVE 9E - RIFLE RANGE RD	F030701C	SAN LUIS - YUMA - QUARTZSITE HWY (US 95)	SOUTHWEST	6	320	208	65%	\$14,877,953.77	\$13,404,742.57	90%	BRIDGE WORK & DEMO, PAVING (ONGOING), SIGNS, RUMBLE STRIP, EROSION CONTROL, ROCK MULCH, TRAFFIC SIGNAL	BRIDGE WORK, DRAINAGE EXCAVATION, AB, SITE CLEANUP, PILE DRIVING	10' WIDTH RESTRICTION, NARROW LANES	22-Oct
SENTINEL REST AREA	F025901C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	270	215	80%	\$7,635,134.16	\$5,353,940.84	70%	WB/EB RESTROOMS & RAMADAS, PUMP HOUSE, LIGHT POLES, LUMINAIRES	WB/EB RESTROOMS & RAMADAS, ROOFING, SES, MECHANICAL & ELECTRICAL	REST AREA CLOSED TO PUBLIC	22-Aug

District Construction Report - August 2022

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
SALINITY CANAL	T024101C	YUMA COUNTY	SOUTHWEST	6	100	86	86%	\$723,536.09	\$442,691.67	61%	CONCRETE BARRIER, STRUCTURAL BACKFILL, STRUCTURAL CONCRETE, POUR ABUTMENTS	TEMPORARY CONCRETE BARRIER, CONCRETE CURB & GUTTER, BRIDGE BARRIER & SLOPE, APPROACH SLABS	BRIDGE CLOSED	22-Aug
I-8 BRIDGE DECK REHABILITATION	F01720C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	180	56	31%	\$5,450,153.55	\$1,135,922.34	21%	REMOVAL OF STRUCTURAL CONCRETE, SLOPES, REINFORCING STEEL, DOWELS	TEMPORARY CONCRETE BARRIER, TEMPORARY & PORTABLE TRAFFIC CONTROL SIGNAL, REMOVAL OF STRUCTURAL CONCRETE, SINGLE SLOPE BRIDGE BARRIER, BRIDGE DECK JOINT SEAL, DOWELS	14' WIDTH RESTRICTION, SINGLE LANE	23-Jan
CALTRANS 1143049	F039101C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	140	0	0%	\$3,640,501.95	\$0.00	0%	BIDS OPENED	ADOT signed the COOP to modify the IGA to include the contract amount for the second lowest bidder. CalTrans is processing the funding authorization in order to award the contract. We will receive a firm start date once CalTrans awards the contract.	ONE LANE CLOSED EACH DIRECTION WITH INTERMITTENT (MAX OF 6) NIGHTTIME FULL CLOSURE OF ALTERNATING SIDES OF BRIDGE	23-Mar
I-40 PINEVETA DRAW BRIDGE EB #1175 AND WB #1176	F016301C	I-40 MP 138.48	NORTHWEST	6	260	164	63%	\$2,486,319.70	\$2,383,798.50	96%	PAVING AND SCOUR FLOOR	FRICTION COURSE AND FINAL STRIPING IN THE SUMMER	NONE	22-Sep
MCGUIREVILLE REST AREA- ANTHEM WAY- ITS BROADBAND	F042901C	I17 MP 229	NORTHWEST	6	390	262	67%	\$20,611,063.20	\$18,085,238.23	88%	INSTALLATION OF CONDUIT AND PULL BOXES FROM ANTHEM TO MCQUIREVILLE RA	INSTALLATION OF FIBER OPTIC IN CONDUIT, PULL BOXES AND FOG COATING SHOULDERS	NB AND SB RIGHT LANE CLOSURE 5 AM- 5 PM NORTH OF CORDES JUNCTION AND ROLLING NB CLOSURES 7 PM TO 6 AM SOUTH OF CORDES JCT	22-Dec
I-17 ANTHEM WAY TO SUNSET POINT	H680001C	ANTHEM WAY TI TO SUNSET POINT TI	NORTHWEST	6	1080	257	24%	\$362,077,500.00	\$29,349,057.58	8%	NONE	PARTNERING/PRE CON	NONE	24-Oct
E SELIGMAN TI OP EB# 1259 WB# 1260	F016101C	I-40 MP 122	NORTHWEST	6	310	102	33%	\$6,090,715.09	\$2,281,997.72	37%	CROSSOVER CONSTRUCTION & PAVING	DAMAGED COLUMN REPAIR & BRIDGE FALSEWORK INSTALLATION	SINGLE LANE EACH DIRECTION ON WITH CONCRETE BARRIER	23-Nov
QUARTZSITE-WICKENBURG HWY-CENTENNIAL WASH TO AGUILA	F041501C	US 60 MP 62.5	NORTHWEST	6	75	39	52%	\$1,634,000.00	\$663,087.21	41%	MICROSEAL	FINAL STRIPE AND PAVEMENT MARKING	NONE	22-Aug
CORDES JCT-PRESCOTT HWY BIG BUG 4 TO POLAND JCT	F040701C	SR 69 MP 271	NORTHWEST	6	100	6	6%	\$2,697,412.78	\$425,581.63	16%	409 MILLING AND PAVING	FRICTION COURSE PAVING	NIGHT WORK SINGLE LANE CLOSURES	22-Aug
SR89A GLASSFORD HILL RD-COYOTE SPRINGS RD	F040901C	SR 89A MP 322	NORTHWEST	6	85	0	0%	\$818,458.80	\$12,358.73	2%	PARTNERING/PRE CON	MILLING AND PAVING	NIGHT WORK SINGLE LANE CLOSURES	22-Sep
OUTH FORK SANTA MARIA SR 71	F038001C	US 93 MP 161	NORTHWEST	6	50	27	54%	\$545,098.04	\$12,500.00	2%	PARTNERING/PRE CON	CENTERLINE RUMBLE STRIP INSTALLATION	NIGHT WORK/PILOT CAR OPERATIONS SINGLE LANE ALTERNATING TRAFFIC	22-Aug
CORDES JCT-FLAGSTAFF HWY I-17 SUNSET POINT REST AREA REHABILITATION	F025801C	I-17 MP 251	NORTHWEST	6	210	5	2%	\$7,529,000.00	\$189,107.75	3%	PARTNERING/PRE-CON	MOBILIZATION-CLOSURE OF REST AREA	REST AREA CLOSED ON AFTER LABOR DAY TO GENERAL PUBLIC - OPEN FOR TRUCK PARKING	23-Jan
PRESCOTT-FLAGSTAFF HIGHWAY SR 89A	F046501C	SR 89 MP 322	NORTHWEST	6	75	0	0%	\$2,400,000.00	\$0.00	0%	NONE	PARTNERING/PRE CON	NONE	Fall-2022
GOLDEN VALLEY SR 68 VERDE RD TO BACOBI	F028001C	SR 68 MP 21.8-24.82	NORTHWEST	6	95	75	79%	\$1,520,130.13	\$1,519,268.99	100%	SUBSTANTIAL COMPLETION 07/26/22	NONE	ALL LANES OPEN	22-Jun
KABBA WASH BRIDGE NB# 492	F017001C	US93 MP 97.5	NORTHWEST	6	260	92	35%	\$2,633,585.70	\$1,244,162.59	47%	PHASE 1 BRIDGE DECK POURED, RAIL BANK PROTECTION	POURING BRIDGE BARRIER, SWITCHING TRAFFIC TO PHASE 2	NB RIGHT LANE CLOSED	23-Mar
KINGMAN-ASHFORK HIGHWAY I-40 ANVIL ROCK TI UP#1610	F025401C	I40 MP 109	NORTHWEST	6	155	71	46%	\$2,677,693.40	\$1,243,398.32	46%	BRIDGE DECK FORMED	POUR BRIDGE DECK 8/7/22	EB & WB LEFT LANE CLOSED	22-Nov
BULLHEAD CITY-KINGMAN HIGHWAY-LAUGHLIN BRIDGE	F040601C	SR 68 MP 14.7	NORTHWEST	6	90	33	37%	\$3,589,004.00	\$153,434.50	4%	SUBSTANTIAL COMPLETION-TERMINATION OF CONTRACT 05/09/22	NONE	NONE	22-Jul
MOHAVE COUNTY-STOCKTON HILL ROAD	T027101C	LOCAL KINGMAN	NORTHWEST	6	95	47	49%	\$499,605.40	\$404,088.56	81%	RUMBLE STRIP AND FOG COAT, THERMOPLASTIC STRIPING	RADAR FEED BACK SIGNS TO BE INSTALLED AROUND 1ST OF SEPTEMBER	NONE	22-Sep
I15 VIRGIN RIVER BRIDGE 1	H876001C	I15, MP 8.40 NB & MP 9.30 SB	NORTHCENTRAL	6	840	544	65%	\$55,994,447	\$33,518,423	60%	ACCESS ROADS, TEMPORARY BRIDGE, SOUTH PIERS AND PIER CAP CONSTRUCTION, PHASE I BRIDGE DEMO, STAGE 1 STEEL GIRDER ERECTION	NORTH PIER 1 CAP CONSTRUCTION, STAGE 1 BRIDGE DECK CONSTRUCTION, NB APPROACH CONSTRUCTION, PIPE EXTENSIONS, LIL JAMAICA WALL CONSTRUCTION	I-15 REDUCED TO SINGLE LANES UTILIZING EXISTING SOUTHBOUND LANES (BOTH NB & SB) TO CROSS VRB NO. 1	24-May

District Construction Report - August 2022

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
VERDE RIVER BRIDGE	H854402C	I-17 MP 287-288	NORTHCENTRAL	6	250	222	89%	\$1,868,403	\$2,022,336	108%	ALL CONTRACT WORK IS COMPLETE EXCEPT POLE PLANTING	POLE PLANTING IN JANUARY	NONE	23-Jan
I-19 TUBAC TO ARIVACA	H893501C	I-19	SOUTHCENTRAL	2 & 3	445	433	97%	\$17,419,659.00	\$18,633,818.00	107%	FINAL ACCEPTANCE PUNCHLIST		NONE	22-May
US BORDER TO I 10 - ITS	F034701C	I-19	SOUTHCENTRAL	2 & 3	305	58	19%	\$14,977,699	\$2,002,053	13%	MOBILIZING -- DESIGN	INSTALL HARD CONDUIT ON BRIDGES	NONE	23-Jan
SR 260 SHOULDER WIDENING	H824501C	SR260 MP 282 - 304	NORTHCENTRAL	4 & 5	515	53	10%	\$24,983,210	\$2,954,787	12%	ENVIRONMENTAL CLEARANCE	CLEARING AND GRUBBING, PIPE EXTENSIONS, TREE REMOVAL	DAILY LANE CLOSURES	24-May
TOTALS					73338	20,234	28%	\$2,096,046,584	\$1,016,167,172	48%				