

District Construction Report - June 2022

PROJECT NAME	TRACS NUMBER	LOCATION ROUTE AND	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED
					CONTRACT	TIME USED	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN	(PAVING, BRIDGE FORMING, SIGN	(LONG TERM LANE CLOSURES,	(YEAR/MON)
TOWN OF GUADALUPE: AVENIDA DEL YAQUI	T021201C	LPA-GUADALUPE	CENTRAL	1	350	197	56%	\$5,129,410.55	\$2,637,293.60	51%	CONCRETE FLATWORK FOR SB AVIENDA DEL YAQUI; NB 75% COMPLETE	MAINLINE PAVING OF AVIENDA DEL YAQUI; LANDSCAPE; SIGNING & STRIPING; ELECTRICAL	VARIOUS LANE SHIFTS BETWEEN NB AND SB AVIENDA DEL YAQUI. NB OR SB LANE CLOSED AND SHIFTED TO CENTER TURN LANE.	23-Jan
CITY OF BUCKEYE	T025701P	LPA-BUCKEYE	CENTRAL	1	365	226	62%	\$436,770	\$0	0%	N/A	MATERIAL PROCUREMENT	N/A	22-Oct
CITY OF GOODYEAR; ESTRELLA/PEBBLE CREEK/TMC	T026301C	LPA-GOODYEAR	CENTRAL	1	225	220	98%	\$1,816,942	\$1,582,064	87%	ALL CONTRACT ITEMS INSTALLED	INSTALL OF CHANGE ORDER MODEM REQUIRED FOR SOFTWARE INTEGRATION; SOFTWARE INTEGRATION; SAT TESTING	N/A	22-Apr
CITYWIDE GLENDALE	T027601P	LPA-GLENDALE	CENTRAL	1	365	175	48%	\$534,985	\$186,227	35%	ETHERNET SWITCHES INSTALLED	CCTV CAMERA PROCUREMENT	N/A	22-Oct
QUEEN CREEK PERFORMANCE	T029401P	LPA-QUEEN CREEK	CENTRAL	1	365	248	68%	\$1,126,197.00	\$1,133,380.87	101%	TRAFFIC SIGNAL CONTROLLERS AND DETECTION SYSTEMS INSTALLED	TESTING AND TRAINING; SUBSTANTIAL COMPLETION TO BE GRANTED AFTER	N/A	22-May
CASA GRANDE HWY: I-10 SPLIT-SR202L SANTAN	F007201C	I-10	CENTRAL	1	1400	474	34%	\$615,600,950.00	\$138,105,086.89	22%	BRIDGE 300 (SB SR 143) - FOUNDATION; BRIDGE 310 (NB SR143) - FOUNDATION & SUBSTRUCTURES; BRIDGE 340 (48TH ST LOCAL - EAST OF SR143) - FOUNDATION & SUBSTRUCTURES; BRIDGE 020 (SB 48TH ST) - SUBSTRUCTURES; BRIDGE 030 (NB 48TH ST) - SUBSTRUCTURES; SRP TRANSMISSION POLE SWITCH AT 46TH ST; I-10 EB (BASELINE TO ELLIOT) - FIRST 4 PCCP PLACEMENTS COMPLETED ON EB I-10; BRIDGE 620 (WB US60 TO WBCD) - REMOVED SURCHARGE LOAD; I-10 WB & EB (SOUTH OF BASELINE) - COMPLETED PORTIONS OF AC BASE;	DRAINAGE WORK ONGOING; SRP IRRIGATION ONGOING AT 32ND ST & 38TH ST ONGOING; PCCP BATCH PLANT SET UP ONGOING; BRIDGE 300 (SB SR 143) - SUBSTRUCTURE & SET BOX BEAMS; BRIDGE 310 (NB SR143) - SET BOX BEAMS; BRIDGE 340 (48TH ST LOCAL - EAST OF SR143) - SET VOIDED SLABS; BRIDGE 060 (BROADWAY RD) - COMPLETE SUBSTRUCTURES, SOFFIT, & SET GIRDERS; 48TH ST LOCAL (EAST OF SR143) - NEW ROADWAY WORK ONGOING; BROADWAY RD - BEGIN ROADWAY WORK FOR NEW ALIGNMENT; BRIDGE 090 (GUADALUPE RD) - DEMO; SRP TRANSMISSION WORK AT CALLE CERRITOS; BRIDGE 620 (WB US60 TO WBCD) - BEGIN FOUNDATION WORK; TEMPE DIABLO WAY - BEGIN EARTHWORK; BRIDGE 070 (ALAMEDA PED) - SUBSTRUCTURES;	03/07 - 06/13 - FULL CLOSURE - 48TH ST LOCAL (EAST OF SR143) 05/06 - 05/09 - FULL CLOSURE - WB/EB I-10 (L202 SAN TAN to US60) 06/03 - 06/04 - FULL CLOSURE - EB I-10 (SR143 to US60) 06/04 - 06/06 - FULL CLOSURE - WB I-10 (US60 to SR143) 06/24 - 06/27 - FULL CLOSURE - WB I-10 (US60 to SR143) 07/08 - 07/11 - FULL CLOSURE - EB I-10 (SR51 to US60) 07/15 - 07/16 - FULL CLOSURE - SB143 (L202 RED MTN to I-10) 07/16 - 07/18 - FULL CLOSURE - NB 143 (I-10 to WASHINGTON ST) 07/29 - 07/30 - FULL CLOSURE - EB I-10 (US60 to L202 SAN TAN) 07/30 - 08/01 - FULL CLOSURE - WB I-10 (L202 SAN TAN to US60)	24-Nov
EHRENBERG HWY 1-10: SR85 TO VERRADO WAY	F011901C	I-10	CENTRAL	1	700	286	41%	\$82,291,375.43	\$40,180,935.91	49%	WATERLINE AND SANITARY SEWER LINE UNDER MILLER BRIDGE, AC PAVING, PCC PAVING, CC&G, STORM DRAIN AND CATCH BASINS, AND MISC. ELECTRICAL ON EB OFF RAMP AND WB ON RAMP AT MILLER ROAD, OUTER SPREAD FOOTING FOR OUTSIDE PART OF MILLER BRIDGE	COLUMNS AND PIER CAP, AND PLACEMENT OF GIRDERS OF OUTSIDE PART OF EB/WB MILLER BRIDGES, SUBGRADE, AB, AND PCC PAVEMENT FOR REST OF MILLER ROAD, TRAFFIC SIGNALS, STORM DRAIN, AND PERMANENT STRIPING MILLER ROAD AND RAMPS	FIRST WEEK IN JUNE FULL CLOSURE OF MILLER ROAD	23-Jun
PIMA FWY, SR101L: I-17 - PIMA RD	F012101C	SR101L MP 23-37	CENTRAL	1	640	1138	178%	\$184,835,000	\$187,468,304	101%	REACHED SUBSTANTIAL COMPLETION	IN LANDSCAPE ESTABLISHMENT. PROJECT CLOSEOUT IN PROGRESS	None	22-Apr
DECK PARK TUNNEL FIRE DC: I-10	F014501C	I-10	CENTRAL	1	200	358	1.79	1726769	\$1,075,084.88	0.6225991317	ON STOP WORK ORDER; MATERIAL SAMPLES TO BE COLLECTED AND SENT FOR TESTING	REVIEW TEST REPORTS AND EVALUATE	N/A	22-Sep
CORDES JCT HWY-PEORIA AVE TO GREENWAY RD	F015501C	I-17 FRONTAGE	CENTRAL	1	680	890	1.308823529	29620020.2	\$23,510,468.69	0.7937357413	EB GREENWAY DRAINAGE CONSTRUCTION 95% COMPLETE GREENWAY TO THUNDERBIRD PIPE CONSTRUCTION 40% COMPLETE	JACK-AND-BORE AT THUNDERBIRD THUNDERBIRD PUMP STATION REMOVAL WB THUNDERBIRD DRAINAGE CONSTRUCTION WB GREENWAY DRAINAGE CONSTRUCTION	SB FRONTAGE RD BTWN CACTUS & THUNDERBIRD CLOSED SB THUNDERBIRD ON-RAMP CLOSED NB FRONTAGE RD BETWEEN GREENWAY & THUNDERBIRD CLOSED NB GREENWAY OFF-RAMP CLOSED NB THUNDERBIRD ON-RAMP CLOSED	22-Dec
AGUA FRIA FWY : I-10 - I-17	F020301C	SR101L	CENTRAL	1	200	152	0.76	1115066.2	\$1,043,439.61	0.9357647196	ON STOP WORK; WAITING FOR MISSING PARTS DELIVERY IN MAY	N/A	N/A	22-Sep

District Construction Report - June 2022

PROJECT NAME	TRACS NUMBER	LOCATION ROUTE AND	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED
					CONTRACT	TIME USED	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN	(PAVING, BRIDGE FORMING, SIGN	(LONG TERM LANE CLOSURES,	(YEAR/MON)
SR347 AND OLD MARICOPA RD	F020801C	SR347	CENTRAL	1	365	365	1	1131979.9	\$355,342.50	0.313912376	INITIAL EARTHWORK COMPLETED; TRAFFIC SIGNAL INSTALLATION COMPLETE; OBLIT EXISTING LEAD BASED STRIPING	MILL EXISTING SHOULDER; BACKFILL AB UNDER NEW PAVEMENT; PAVE SHOULDER AND ACCELERATION LANE	DAILY RIGHT LANE CLOSURE (REOPEN 3PM TO 8PM) DURING MILLING/PAVING; DAILY SHOULDER CLOSURE	22-Jun
EHRENBERG HWY 1-10: AVONDALE - I-17	F023301C	I-10	CENTRAL	1	250	226	0.904	12478792.6	\$10,972,465.61	0.8792890436	DIAMOND GRINDING IS COMPLETE STRIPING B BETWEEN L101 AND AVONDALE BLVD STRIPING EB BETWEEN L101 AND 75TH AVE	STRIPING THE REST OF THE CORRIDOR	NA	23-Jun
SUPERSTITION FWY- US60 AT GILBERT	F025101C	US60	CENTRAL	1	170	299	1.758823529	1742678	\$168,654.36	0.09677884268	ENGINE/PUMP 1 TEST COMPLETE; ELECTRICAL AND PROPANE INSTALL COMPLETE UP TO LAST CONNECTIONS REQUIRED AT NEW ENGINES	FINAL DOCUMENT REVIEW OF ENGINE/PUMP 1; BEGIN ENGINE/PUMP 2 REMOVAL	N/A	22-Jul
PHOENIX-CORDE JCT HWY : ANTHEM WAY -VAN BUREN ST	F044201C	I-17	CENTRAL	1	370	110	0.2972972973	4175450.45	\$695,929.07	0.166671615	PULL BOX INSTALLS; CONDUIT AND PULL BOX REPAIR WORK;INVENTORY OF EXISTING CONDITIONS	CONTINUED PULL BOX INSTALLS; MICRODUCT INSTALL; FOCUS IS ON SECTION FROM LOOP 101 TO ANTHEM WAY FOR SECTION 2 CONNECTION	RIGHT LANE CLOSURE ON FRONTAGE ROAD AT PINNACLE PEAK	23-May
SANTAN FWY: LINDSAY RD TRAFFIC INTERCHANGE	H887301C	SR 202L	CENTRAL	1	380	478	1.257894737	21668971.4	\$19,790,898.83	0.9133289469	BUILDING RW3 COMPLETE PCCP ON RAMP D	FINISHING RW1 BACKFILL RW1	NA	22-Aug
GATEWAY FREEWAY (SR 24) ELLSWORTH RD - IRONWOOD RD	H891501C	SR24	CENTRAL	1	630	512	0.8126984127	76999508.95	\$69,009,049.33	0.8962271354	PCCP COMPLETED	DRAINAGE CHANNEL LINING, AB6, O/M ROAD, CURB & GUTTER, SIGNAGE, STRUCTURES/MSE WALL PAINTING	TRAFFIC OPENED ON SR 24 TO WILLIAMS FIELD, NO TRAFFIC ALLOWED TO THE EAST OF WILLIAMS FIELD.	22-Aug
SR-77 CALLE CONCORDIA TO TANGERINE ROAD	F028301C	SR77	SOUTHCENTRAL	2	185	58	31%	\$11,770,000.00	\$842,777.00	7%	WORKING ON CURB, GUTTER, SIDEWALK, ADA RAMPS, BUS PULLOUTS.	PAVING	SHOULDER CLOSURES DURING THE DAY, LANE CLOSURES AT NIGHT.	22-Aug
HELMET PEAK TI AND I-19 DUVAL TO PIMA MINE	F013801C - F017401C	I-19	SOUTHCENTRAL	2	600	518	86%	\$13,121,110.00	\$945,813.00	7%	WEST BOUND BRIDGE DECK POURED	ACFC - FINISH BARRIER WALL AND START EASTBOUND - START DEMO EAST BOUND DECK	DETOUR FOR BRIDGE FALSEWORK	22-Jul
I-19 AJO TO PIMA MINE	F021101C F039901C	I-19	SOUTHCENTRAL	2	235	17	7%	\$9,552,118.00	\$240,000.00	3%	MOBILIZING		NIGHT CLOSURES	
SR87 KINNEY RD TO I-19	F040001C	SR 86	SOUTHCENTRAL	2	75	0	0%	\$2,538,645.00	\$0.00	0%	MOBILIZING		NIGHT CLOSURES	
JCT I-10 - RIVER ROAD	F024801C	SR 77 MP68	SOUTHCENTRAL	2	750	413	55%	\$9,343,161.00	\$7,199,662.21	77%	GUARDRAIL AND UTILITIES	BORES FOR UNDERGROUND CONDUIT AND DRIVEWAY PAVEMENT	SHOULDER CLOSURES, LANE CLOSURES FOR PAVING	22-Oct
RIVER ROAD - CALLE CONCORDIA	H891901C	SR 77 MP 89	SOUTHCENTRAL	2	750	413	55%	\$25,029,832.00	\$8,647,530.92	35%	SIDEWALK AND CURB AND GUTTER CONTINUOUS WORK	WORKING ON SCUPPERS, EARTH WORK DRIVEWAYS AND SIDEWALK	NIGHTLY SHOULDER AND LANE CLOSURES	22-Oct
I-10 BENSON BYPASS	F020501C	I-10,	SOUTHCENTRAL	2	270	220	81%	\$7,332,096.00	\$8,412,305.00	115%	STRIPING	BRIDGE JOINT REPAIRS	INTERMITTENT LANE CLOSURES ON I-10 BOTH DIRECTIONS	21-Oct
I-10 HOUGHTON ROAD	H888701C	I-10	SOUTHCENTRAL	2	450	414	92%	\$23,427,902.00	\$23,304,861.00	99%	ALL RAMPS ARE COMPLETE BRIDGE HAS BEEN COMPLETED NEW RAMPS ARE COMPLETE	GUARDRAIL REPAIR/CLOSEOUT	NA	22-May
B-10 SAN PEDRO RIVER BRIDGE	H845101C	I-10 B	SOUTHCENTRAL	2	315	165	52%	\$6,134,883.00	\$3,586,424.00	58%	PIERS AND PIER CAPS COMPLETE	SET GIRDERS	CLOSURE 10B AT THE BRIDGE	22-Aug
RUBY ROAD TI	F010101C	I-19	SOUTHCENTRAL	2	220	180	82%	\$2,478,812.00	\$2,361,174.93	95%	BARRIER HAS BEEN POURED. DECK HAS BEEN POURED DECK HAS BEEN REMOVED	BRIDGE PAINTING	INTERMITTENT LANE CLOSURES ON I-10 BOTH DIRECTIONS TRAFFIC WILL BE DETOURED ON AND OFF THE FREEWAY	22-May
POTRERO CANYON BRIDGE & COUNTRY CLUB BRIDGE	F024401C	B-19	SOUTHCENTRAL	3	199	169	85%	\$708,429.00	\$404,052.00	57%	BRIDGE 1 AND 2 SCOUR FLOORS COMPLETE	BRIDGE 3 SCOUR FLOOR	NONE, WORK IS BELOW THE ROADWAY.	22-Apr
SR 189, INTERNATIONAL BORDER TO GRAND AVE	H804501C	SR-189, I-19	SOUTHCENTRAL	3	759	723	95%	\$83,816,113.73	\$82,232,759.00	98%	ALL ELEMENTS ARE COMPLETE WITH THE EXCEPTION OF PUNCH LIST WORK, TRAFFIC SIGNALS, ITS, AND SOME FINAL STRIPING. FLY OVER RAMPS NOW OPEN.	ITS WORK IN PROGRESS, SIGNAL AND LIGHTING, FINAL STRIPING, PUNCH LIST WORK.	SOME LANE CLOSURES EXIST DURING ALLOWABLE TIMES, BUT TRAFFIC IS IN THE FINAL CONFIGURATION. FLY OVER BRIDGES ARE NOW OPEN.	22-Mar
SR87 DRAINAGE REPAIR	F044801C	SR87 MP 229	NORTHCENTRAL	4	35	0	0%	\$768,937.00	\$23,241.00	3%	PARTNERING/PRECON	CLEARING AND GRUBBING, NOXIOUS WEED REMOVAL, EARTHWORK	RT LANE CLOSURES	22-Aug
SR 260 PAVEMENT LIFE EXT	F040501C	SR 260 MP 272-282	NORTHCENTRAL	4	105	8	8%	\$3,880,943.00	\$71,750.00	2%	PARTNERING/PRECON	409 AC AND ACFC	DAILY LANE CLOSURES	22-Oct
SWIFT TRAIL (SR 366) EMERGENCY FLOOD REPAIRS	F019101X	SR 366 MP 118-140	SOUTHEAST	4	436	226	52%	\$6,262,718.00	\$4,551,827.00	73%	DRAINAGE IMPROVEMENTS	CHIP SEAL - TO BEGIN JULY 18	PILOT CAR DURING CHIPSEAL.	22-Sep

District Construction Report - June 2022

PROJECT NAME	TRACS NUMBER	LOCATION ROUTE AND	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED
					CONTRACT	TIME USED	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN	(PAVING, BRIDGE FORMING, SIGN	(LONG TERM LANE CLOSURES,	(YEAR/MON)
20TH AVE: G C RD TO R ST (WIDENING)	SS98801C	CITY OF SAFFORD	SOUTHEAST	4	340	228	67%	\$4,406,874.00	\$1,816,861.00	41%	IRRIGATION PIPE,CTB ON EAST SIDE NB, CATCH BASINS, FIRE HYDRANTS EAST SIDE	PROJECT HAS BEEN DELAYED DUE TO CEMENT SHORTAGE. CURB, SIDEWALK DRIVEWAYS, AND PAVING EAST SIDE NB WATER LINE, STORM DRAIN WEST SIDE SB	OPEN TO TRAFFIC	22-Nov
PINTO CREEK BRIDGE #351	H824301C	US 60, MP238	SOUTHEAST	4	650	644	99%	\$22,751,059.00	\$25,290,491.00	111%	AC SPOT MILL/FILL , ACFC, STRIPING	PROJECT COMPLETE. SUBSTANTIAL COMPLETION ISSUED ON 5-27-2022..	OPEN TO TRAFFIC	22-May
CITY OF ELOY - JIMMIE KERR BLVD RUMBLE STRIPS & WARNING LIGHTS	T016801C	JIMMIE KERR BLVD	SOUTHCENTRAL	4	180	154	86%	\$288,239.00	\$270,478.23	94%	ALL WORK IS COMPLETED	N/A	N/A	22-Jun
SMITH ROAD: SR-84 TO KORTSEN ROAD, KORTSEN ROAD: SR-347 TO SMITH ROAD	T018401C	LOCAL	SOUTHCENTRAL	4	260	192	74%	\$2,370,770.00	\$895,726.00	38%	DIRT WORK COMPLETE. DRAINAGE WORK COMPLETE.	PAVING	DAILY LANE CLOSURES, LOW VOLUME RURAL ROAD	22-Apr
GILA RIVER BRIDGE STR 501 SR79	F010201C	SR79	SOUTHCENTRAL	4	485	93	19%	\$22,147,900.00	\$566,470.00	3%	ACCESS ROADS, DRILL SHAFTS, COLUMNS	CONTINUE ON DRILLED SHAFTS AND COLUMNS	N/A	22-May
SR87-SR79B	F04301C	SR87-79B	SOUTHCENTRAL	4	75	16	21%	\$1,048,975	\$39,929	4%	SURVEY AND STRIPING PLAN	MILLING AND PAVING	2 MILE LANE NIGHT LANE RESTRICTIONS	22-Jun
I-40 / I-17 - WALNUT CANYON RD.	F018501C	I-40 / MP 195	NORTHCENTRAL	5	340	183	54%	\$16,434,861	\$11,398,772	69%	SHOULDER PAVING, PASSING LANE DEEP REPAIRS MP 195-MP200, TRAVEL LANE DEEP REPAIRS MP 195-201	RAMP PAVING AND BRIDGE REPAIR, MAINLINE PAVING	ON AND OFF RAMP OVERNIGHT CLOSURES. MAINLINE SINGLE LANE CLOSURES	22-Sep
SR 89A & SR 179 ROUNDABOUT PAVING	F020601C	SR 89A & SR 179	NORTHCENTRAL	5	50	45	90%	\$655,860	\$670,134	102%	ALL PAVING; CONCRETE WORK; TRAFFIC PAINT	COMPLETE	NIGHT TIME LANE RESTRICTIONS.	22-Dec
I-17 FIBER ITS INFRASTRUCTURE	F042001C	I-17/ MP 340-297	NORTHCENTRAL	5	273	250	92%	\$7,998,373	\$7,460,776	93%	ALL TRENCHING, PULL BOX, AND FIBER INSTALLATION.	NODE BUILDING INSTALLATION. FIBER SPLICES (WAITING ON MATERIALS)	RIGHT LANE AND SHOULDER CLOSURES	22-Jun
A-1 MOUNTAIN BRIDGE REPLACEMENT	F010701C	I-40/MP 190	NORTHCENTRAL	5	100	57	57%	\$4,903,603	\$4,708,129	96%	RAMP REHABILITATION, BRIDGE REPLACEMENT	ACFC PAVING AND FINAL STRIPING	SINGLE LANE CLOSURES ON I-40 AND/OR A-1 MTN ROAD	22-Oct
SR 99/ CANYON DIABLO BRIDGE	F027701C	SR 99/ 71	NORTHCENTRAL	5	45	32	71%	\$744,632	\$486,249	65%	SCOUR; GUARDRAIL; PAVING; CHIPSEAL	SEEDING; FINAL STRIPE	LANE RESTRICTIONS - SINGLE LANE CLOSURES NB & SB	22-Jun
PUMP HOUSE WASH BRIDGE	H877801C	SR89A/MP 387	NORTHCENTRAL	5	250	33	13%	\$4,199,113.85	\$625,412.96	15%	TRAFFIC CONTROL SETUP, PHASE I DECK DEMOLITION	PHASE I DECKING, REBAR, AND CONCRETE PLACEMENT	SR 89A SINGLE LANE RESTRICTIONS BETWEEN MP 386-390 W/ TCB AND TEMPORARY SIGNALS	23-Jul
OAK CREEK CANYON DRAINAGE & SEDIMENT CONTROL	H890701C	SR89A/MP388	NORTHCENTRAL	5	250	33	13%	\$2,355,001	\$804,967	34%	INSTALLED 30" CMP	INSTALL CATCH BASINS, RIP RAP GABION MATTRESS, ROADSIDE BARRIER.	SR 89A LANE RESTRICTIONS BETWEEN MP 386-390 - SINGLE LANE CLOSURES	23-Jul
SR 89A ROCKFALL MITIGATION	F015401C	SR89A MP 375&389	NORTHCENTRAL	5	250	33	13%	\$4,556,996	\$381,347	8%	NONE	ANTICIPATE STARTING LATE SUMMER EARLY FALL	SR 89A LANE RESTRICTIONS BETWEEN MP 386-390 - SINGLE LANE CLOSURES	23-Jul
MILTON ROAD PAVEMENT REHABILITATION	F029601C	SR 89A to I-40B	NORTHCENTRAL	5	150	49	33%	\$3,595,500	\$1,764,613	49%	SOME SIDEWALK AND DRIVEWAYS ABOUT 70%	CONCRETE (SIDEWALK, DRIVEWAYS, AND CURB & GUTTER) IN PROGRESS. PAVING IN PROGRESS.	SR 89A NIGHT LANE RESTRICTIONS - SINGLE LANE CLOSURES	22-Jul
SB COUNTY LINE - MCCONNELL BRIDGE	F020701C	I-17 SB MP 311 to MP 340	NORTHCENTRAL	5	315	19	6%	\$34,954,000	\$3,304,606	9%	ADVANCED WARNING SIGNS, AGGREGATE CRUSHING	GUARDRAIL, PCCP REPAIR, INSIDE SHOULDER AND PASSING LANE MILL & FILL	I-17 ONE LANE CLOSURE WITH TCB. WIDTH REDUCTIONS <14' AT TIMES.	24-Jun
B40, RIO DE FLAG BRIDGE	H890501C	B40, MP 196.08	NORTHCENTRAL	5	44500	FIXED END	#VALUE!	\$4,942,893.52	\$5,526,913.84	112%	RIO DE FLAG BRIDGE REPLACEMENT, ASSOCIATED PCCP AND AC PAVING, SOIL NAIL WALL	CHANNEL BACKFILL AND LINING, IRRIGATION AND SOD REPAIR, CLEANUP AND DEMOBILIZATION	NONE ANTICIPATED	22-Jun
I-40, WEST FLAG TI	H877701C	I-40, MP 191.36	NORTHCENTRAL	5	400	191	48%	\$6,489,937.90	\$6,572,775.28	101%	BRIDGE RECONSTRUCTION AND BASE PAVING	IN WINTER SHUTDOWN - ACFC, BRIDGE PAINTING, STRIPING, & SEEDING	SINGLE LANE CLOSURES JUNE/JULY FOR PAVING AND FINAL STRIPING	22-Jul
S.OF PAGE TO UTAH STATE LINE	F040401C	SR 89, MP 545.78	NORTHCENTRAL	5	75	2	3%	\$3,624,256.00	\$0.00	0%	NONE	TEST STRIP FOR AC PAVING 06/07/22 FOLLOWED BY AC PAVING OPERATIONS/TEMP. STRIPE	SOUTHBOUND 89 ONE LANE/FLAGGER SETUP CLOSURES IN SEGMENTS	22-Sep
I-40 PAVEMENT LIFE EXT 2ND MESA - JOSEPH CITY	F040801C	I-40 MP 259 - 268	NORTHCENTRAL	5	100	28	28%	\$5,686,595	\$155,000	3%	SURVEY OF EXISTING STRIPE	409 MISC AC REPAIRS AND BONDED WEARING COURSE	DAILY LANE CLOSURES	22-Sep
CARRIZO WASH	F015001C	US191 MP 323.37 - 324.37	NORTHEAST	5	158	147	93%	\$2,523,000.00	\$2,348,000.00	93%	PROJECT IS FINAL	NONE	NONE	21-May
POST OFFICE CANYON BRIDGE	F010901C	SR73 MP 348.9	NORTHEAST	5	210	157	75%	\$2,507,821.08	\$2,375,976.00	95%	PROJECT IS FINAL	NONE	NONE	21-Oct
US 60 MP 301	F035301C	US 60 MP 301	NORTHEAST	5	40	22	55%	\$703,760.00	\$682,776.34	97%	PROJECT IS FINAL	NONE	NONE	22-Jan

District Construction Report - June 2022

PROJECT NAME	TRACS NUMBER	LOCATION ROUTE AND	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED
					CONTRACT	TIME USED	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN	(PAVING, BRIDGE FORMING, SIGN	(LONG TERM LANE CLOSURES,	(YEAR/MON)
US60 - KNOTTINGHAM LN*	F020101C	SR260 MP 341.68 - 346.91	NORTHEAST	5	310	187	60%	\$16,584,000.00	\$7,259,257.73	44%	REMOVAL AND REPLACEMENT OF CONCRETE AT CURB GUTTER, DRIVEWAY, AND SIDEWALK IS UNDERWAY ALONG US 60 TO MEET ADA STANDARDS WORK REMAINS. MISCELLANEOUS 409 PAVING COMPLETED.	US 60 ON FORT APACHE PAVING WORK REMAINS TO BE COMPLETED. REMOVAL AND REPLACEMENT OF CONCRETE AT CURB GUTTER, DRIVEWAY, AND SIDEWALK IS UNDERWAY ALONG SR 260 TO MEET ADA STANDARDS WORK REMAINS. SR 260 PAVING WORK REMAINS.	NONE	22-Sep
FH300 - 40TH ST*	F027901C	US 60 MP 336 - 342.1	NORTHEAST	5	*	*	*	*	*	*	SAME AS ABOVE	SAME AS ABOVE	NONE	same as above
BLACK CREEK EB & WB AND HOUCK BRDGS	F008801C	I-40 MP 347	NORTHEAST	5	615	536	87%	\$5,662,000.00	\$5,642,264.00	100%	CONTRACT WORK COMPLETED	FINAL ACCEPTANCE AND PROJECT FINAL	NONE	21-Oct
METEOR CRATER & PAINTED CLIFFS REST AREAS	H821401C	I-40 MP 235.00 and 359.00	NORTHEAST	5	365	880	241%	\$12,408,000	\$11,690,121	94%	CONTRACT WORK COMPLETED	FINAL ACCEPTANCE AND PROJECT FINAL	NONE	21-Dec
DINNEBITO WASH BRIDGE	H894301C	SR 264 MP362.65	NORTHEAST	5	155	153	99%	\$2,562,681	\$2,566,147	100%	FINAL ACCEPTANCE AND PROJECT CLOSEOUT.	NONE	NONE	21-Nov
LONG HOUSE VALLEY	F014401C	US 160 mp 372.5 to 389.48	NORTHEAST	5	200	114	57%	\$12,549,800	\$9,981,425	80%	MAINLINE PAVING AND GUARDRAIL WORK COMPLETED	CHIP SEAL WORK SCHEDULED TO RESUME JULY 2022 FOR ELEVATION GREATER THAN 5,000 FEET	NONE	22-Aug
CHINLE WASH TO LUKACHUKAI WASH	H894501C	US 191 mp 469.9 to mp 488.5	NORTHEAST	5	300	157	52%	\$17,448,364.00	\$8,369,158.00	48%	PHASE 1 SUPERSTRUCTURE BRIDGE CONSTRUCTION AT LUKACHUKAI AND AGUA SAL NORTH. SCOUR SLAB AT CHINLE WASH IS COMPLETE.	PHASE 1 SUPERSTRUCTURE WORK AT CHINLE AND AGUA SAL SOUTH ONGOING. PHASE 2 SUPERSTRUCTURE WORK AT AGUA SAL NORTH AND LUKACHUKAI WASH.	SINGLE LANE CLOSURE WITH TEMPORARY TRAFFIC SIGNAL IN EFFECT AT LUKACHUKAI, CHINLE WASH BRIDGES, AGUA SAL NORTH, AND AGUA SAL SOUTH.	22-Dec
HERMOSA DRIVE UP #1368	F023001C	HERMOSA DR	NORTHEAST	5	120	42	35%	\$2,715,422.00	\$1,024,500.00	38%	PHASE 1 BRIDGE DEMO COMPLETE. ABUTMENT BACKWALL RECONSTRUCTION COMPLETE. PHASE 1 BRIDGE DECK PLACEMENT.	PHASE 1 ROADWAY RECONSTRUCTION. TRAFFIC SWITCH. PHASE 2 SUPERSTRUCTURE RECONSTRUCTION	ONE LANE ROADWAY OVER HEMOSA DR IN HOLBROOK, AZ. OCCASIONAL NIGHTTIME FULL CLOSURES OF EASTBOUND AND WESTBOUND INTERSTATE 40 (I-40) WITH DETOUR THROUGH CITY OF HOLBROOK FOR MAJOR ITEMS OF WORK.	22-Aug
MOENKOPI WASH BRIDGE	F023101C	SR 264 MP 324.1	NORTHEAST	5	150	33	22%	\$3,031,192.80	\$436,913.00	14%	PARTNERING PRECON MEETING. NOXIOUS SPECIES TREATMENT. MOBILIZATION. PHASE 1 BRIDGE DEMOLITION COMPLETED	PHASE 1 ROADWAY RECONSTRUCTION. PHASE 1 BRIDGE SUPERSTRUCTURE CONSTRUCTION	SINGLE LANE CLOSURE WITH TEMPORARY TRAFFIC SIGNAL IN EFFECT AT SR 264 MP 324	22-Oct
FLYING V SLOPE FAILURE	F043001C	US 60 MP 305-305.5	NORTHEAST	5	105	51	49%	\$905,018.36	\$335,148.00	37%	PARTNERING PRECON MEETING. NOXIOUS SPECIES TREATMENT. MOBILIZATION	CASSION DRILLING AND INSTALLATION	SINGLE LANE CLOSURE ALONG US 60 THROUGHOUT PROJECT LIMITS.	22-Aug
CHINLE TO BLACK MOUNTAIN WASH	F019301C	US 191 MP 448.22 to 460.36	NORTHEAST	5	250	7	3%	\$13,777,777.00	\$362,135.00	3%	CONTRACTOR MOBILIZATION	CMP PIPE INSTALLATION. US 191 ROADWAY WIDENING WORK .	VARIOUS SINGLE LANE CLOSURE ALONG US 191 THROUGHOUT PROJECT LIMITS.	23-Aug
INTERSECTION OF US 60 AND CR 3148	F033801C	US 60 AND CR 3148	NORTHEAST	5	135	45	33%	\$108,560.00	\$4,250.00	4%	PARTNERING PRECON MEETING.	ADVANCE WARNING FLASHER INSTALLATION WILL BEGIN IN JUNE 2022 DUE TO MATERIAL PROCUREMENT	SHOULDER CLOSURE ALONG US 60	22-Sep
MP 465 TO NM STATELINE	F040301C	SR 264 MP 465	NORTHEAST	5	80	3	4%	\$0.00	\$5,995,500.00	0%	PARTNERING PRECON MEETING.	CONTRACTOR MOBILIZATION, 2 INCH MILLING REPAIR AREAS, AR-ACFC	SINGLE LANE CLOSURE ALONG SR 264 THROUGHOUT PROJECT LIMITS.	22-Sep
PINE CREEK CANYON	H850801C	SR87 MP 268-278	NORTHCENTRAL	5	220	109	50%	\$4,747,474.00	\$3,237,428.00	68%	TREE REMOVAL, CLEAN AND GRUB, GUARDRAIL EXCEPT IN THE SHOULDER WIDENING AREA	ROADWAY EX, GUARDRAIL, ASPHALT, AB IN SHOULDER WIDENING TO BE DONE AFTER WINTER SHUTDOWN. APS RELOCATION WORK IN PROGRESS	NO CLOSURES APS WAITING ON PULL BOXES AND MANHOLES TO COMPLETE WORK	22-Oct
US 95 AVE 9E - RIFLE RANGE RD	F030701C	SAN LUIS - YUMA - QUARTZSITE HWY (US 95)	SOUTHWEST	6	320	166	52%	\$14,877,953.77	\$8,045,196.22	54%	BRIDGE WORK, MILLING, BORROW MATERIAL, AGGREGATE BASE & AC PAVING (ON-GOING)	PAVING (ON-GOING), SHOULDERS, DECK JOINTS, STRIPING, GUARDRAIL, HEADWALLS, SPILLWAYS, CURB	10' WIDTH RESTRICTION, NARROW LANES	22-Oct
RAINBOW WASH TO MC 85	F024901C	GILA BEND - BUCKEYE HWY (SR 85)	SOUTHWEST	6	200	132	66%	\$13,546,326.65	\$13,328,186.53	98%	SMOOTHNESS TEST, GUARDRAIL, FENCE, PUNCHLIST	STRIPING, PUNCHLIST, CLOSEOUT	14' WIDTH RESTRICTION, SINGLE LANE	22-Aug
SENTINEL REST AREA	F025901C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	270	173	64%	\$7,635,134	\$4,068,643	53%	WB SEWER, PUMPHOUSE, WB & EB RESTROOM/ RAMADAS	WB SEWER, PUMPHOUSE, PAINT, TILE, WB & EB RESTROOM/ RAMADAS	REST AREA CLOSED TO PUBLIC	22-Aug
EHRENBERG - PHOENIX HWY I-10	F019901C	LA PAZ COUNTY	SOUTHWEST	6	210	348	166%	\$4,847,234	\$4,845,164	100%	PARTITIONS, COUNTERS, DOORS, PUNCHLIST, FINAL WALK THRU	ADEQ WATER TESTING, COUNTERS, DOORS, PUNCHLIST	REST AREA CLOSED TO PUBLIC	22-May

District Construction Report - June 2022

PROJECT NAME	TRACS NUMBER	LOCATION ROUTE AND	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED
					CONTRACT	TIME USED	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN	(PAVING, BRIDGE FORMING, SIGN	(LONG TERM LANE CLOSURES,	(YEAR/MON)
SALINITY CANAL	T024101C	YUMA COUNTY	SOUTHWEST	6	100	42	42%	\$723,536	\$49,735	7%	SURVEY, BRIDGE REMOVAL, EXCAVATION	INSTALL & REMOVE CONCRETE BARRIER, SIGNS, REMOVE BRIDGE, STRUCTURAL EXCAVATION	BRIDGE CLOSED	22-Aug
WELLTON-MOHAWK CANAL - IMPERIAL DAM RD	F041301C	SAN LUIS - YUMA - QUARTZSITE HWY (US 95)	SOUTHWEST	6	70	22	31%	\$979,273	\$782,266	80%	SURVEY, MILLING, PAVING, STRIPING	PERMANENT STRIPE, CLOSEOUT	NONE	22-Jul
I-10, 367TH AVE - 315TH AVE	F041101C	EHRENBERG - PHOENIX HWY	SOUTHWEST	6	3/10/1900	42	60%	\$1,949,132	\$1,735,412	89%	PAVING, PERMANENT STRIPE, PAVEMENT MARKINGS	PERMANENT STRIPE, CLOSEOUT	NONE	22-Jul
I-8 BRIDGE DECK REHABILITATION	F01720C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	6/28/1900	23	13%	\$5,450,154	\$247,438	5%	CONCRETE BARRIER, EROSION CONTROL, SURVEY, REMOVALS, DOWELS, REINFORCING STEEL	REMOVAL OF STRUCTURAL CONCRETE, SLOPES, REINFORCING STEEL, DOWELS	14' WIDTH RESTRICTION, SINGLE LANE	23-Jan
CALTRANS 1143049	F039101C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	140	0	0%	\$3,640,502	\$0	0%	BIDS OPENED	ADOT is finishing its review of the Coop Agreement with CalTrans to update it to include the actual award amount for the second lowest bidder. CalTrans expects to award the contract to the second lowest bidder soon thereafter The contract has a 140-day delayed start clause which places the actual start of the project during October 2022	ONE LANE CLOSED EACH DIRECTION WITH INTERMITTENT (MAX OF 6) NIGHTTIME FULL CLOSURE OF ALTERNATING SIDES OF BRIDGE	23-Mar
I-40 PINEVETA DRAW BRIDGE EB #1175 AND WB #1176	F016301C	I-40 MP 138.48	NORTHWEST	6	9/16/1900	159	61%	\$2,486,320	\$2,383,799	96%	PAVING AND SCOUR FLOOR	FRICTION COURSE AND FINAL STRIPING IN THE SPRING	NONE	22-Jun
MCGUIREVILLE REST AREA- ANTHEM WAY- ITS BROADBAND	F042901C	I17 MP 229	NORTHWEST	6	390	201	52%	\$20,611,063	\$13,384,803	65%	INSTALLATION OF CONDUIT AND PULL BOXES FROM ANTHEM TO MCGUIREVILLE RA	INSTALLATION OF FIBER OPTIC IN CONDUIT	SB RIGHT LANE CLOSURE 5 AM- 5 PM NORTH OF CORDES JUNCTION	22-Dec
I-17 ANTHEM WAY TO SUNSET POINT	H680001C	ANTHEM WAY TI TO SUNSET POINT TI	NORTHWEST	6	1080	194	18%	\$362,077,500	\$15,699,775	4%	NONE	PARTNERING/PRE CON	NONE	24-Oct
E SELIGMAN TI OP EB# 1259 WB# 1260	F016101C	I-40 MP 122	NORTHWEST	6	310	59	19%	\$6,090,715	\$587,037	10%	PARTNERING/PRE CON	CROSSOVER CONSTRUCTION	EB & WB LEFT LANE CLOSURES 6 AM MONDAY - 5 PM ON FRIDAY	23-Nov
QUARTZSITE-WICKENBURG HWY-CENTENNIAL WASH TO AGUILA	F041501C	US 60 MP 62.5	NORTHWEST	6	75	25	33%	\$1,634,000.00	\$209,704.83	13%	CHIP SEAL	MICRO SEAL	NONE	22-Aug
CORDES JCT-PRESCOTT HWY BIG BUG 4 TO POLAND JCT	F040701C	SR 69 MP 271	NORTHWEST	6	100	0	0%	\$2,697,412.78	\$0.00	0%	PARTNERING/PRE CON	MILLING AND PAVING	NONE	22-Aug
SR89A GLASSFORD HILL RD-COYOTE SPRINGS RD	F040901C	SR 89A MP 322	NORTHWEST	6	85	0	0%	\$818,458.80	\$0.00	0%	PARTNERING/PRE CON	MILLING AND PAVING	NONE	22-Sep
SOUTH FORK SANTA MARIA SR 71	F038001C	US 93 MP 161	NORTHWEST	6	50	0	0%	\$545,098.04	\$0.00	0%	NONE	PARTNERING/PRE CON	NONE	22-Aug
CORDE JUNCTION- FLAGSTAFF HWY I-17 SUNSET POINT REST AREA REHABILITATION	F025801C	I-17 MP 251	NORTHWEST	6	7/28/1900	0	0%	\$7,529,000	\$0	0%	NONE	PARTNERING/PRE CON	NONE	23-Jan
STOCKTON HILL ROAD SAFETY IMPROVEMENTS	T019101C	LOCAL KINGMAN	NORTHWEST	6	100	98	98%	\$449,352.98	\$414,800.48	92%	SPEED FEED BACK SIGNS, CABINETS, SIGNAL HEADS	NONE/COMPLETE	NONE	22-May
GOLDEN VALLEY SR 68 VERDE RD TO BACOBI	F028001C	SR 68 MP 21.8-24.82	NORTHWEST	6	95	73	77%	\$1,520,130	\$1,378,852	91%	CURB, TEMP STRIPE, SIGN BASES, & SIGNAGE, MICRO SEAL	FINAL STRIPE AND PAVEMENT MARKING	ALL LANES OPEN	22-Jun
KABBA WASH BRIDGE NB# 492	F017001C	US93 MP 97.5	NORTHWEST	6	260	49	19%	\$2,633,586	\$747,713	28%	1ST HALF OF BRIDGE DEMO	FORMING AND POURING 1ST HALF OF BRIDGE DECK , RAIL BANK PROTECTION RECONSTRUCT	NB RIGHT LANE CLOSED	23-Mar
KINGMAN-ASHFORK HIGHWAY I-40 ANVIL ROCK TI UP#1610	F025401C	I40 MP 109	NORTHWEST	6	155	29	19%	\$2,677,693	\$533,558	20%	TEMPORARY CONCRETE BARRIER REPLACED	BRIDGE SHORING TO COMMENCE 5/4/2022	EB & WB LEFT LANE CLOSED	22-Nov
BULLHEAD CITY-KINGMAN HIGHWAY-LAUGHLIN BRIDGE	F040601C	SR 68 MP 14.7	NORTHWEST	6	90	33	37%	\$3,589,004	\$153,435	4%	CONSTRUCTION CONTRACT WAS TERMINATED. WILL BE RE-BID AT TBD DATE	NONE	NONE	22-Jul
MOHAVE COUNTY-STOCKTON HILL ROAD	T027101C	LOCAL KINGMAN	NORTHWEST	6	95	28	29%	\$499,605	\$156,657	31%	RUMBLE STRIP AND FOG COAT	THERMOPLASTIC STRIPING 6/21/22	NONE	22-Sep
I15 VIRGIN RIVER BRIDGE 1	H876001C	I15, MP 8.40 NB & MP 9.30 SB	NORTHCENTRAL	6	840	485	58%	\$55,994,446.58	\$29,893,280.41	53%	SOUTHERN PIER AND CAP CONSTRUCTION, PHASE I BRIDGE DEMO	NORTH PIER AND CAP CONSTRUCTION, STAGE 1 STEEL GIRDER ERECTION, BRIDGE DECK PLACEMENT	I-15 REDUCED TO SINGLE LANES UTILIZING SOUTHBOUND LANES TO CROSS VRB NO. 1	24-May

District Construction Report - June 2022

PROJECT NAME	TRACS NUMBER	LOCATION ROUTE AND	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED
					CONTRACT	TIME USED	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN	(PAVING, BRIDGE FORMING, SIGN	(LONG TERM LANE CLOSURES,	(YEAR/MON)
VERDE RIVER BRIDGE	H854402C	I-17 MP 287-288	NORTHCENTRAL	6	250	222	89%	\$1,868,403	\$1,784,940	96%	ALL CONTRACT WORK IS COMPLETE EXCEPT POLE PLANTING	POLE PLANTING IN JANUARY	NONE	23-Jan
I-19 TUBAC TO ARIVACA	H893501C	I-19	SOUTHCENTRAL	2 & 3	445	433	97%	\$17,419,659.00	\$18,633,818.00	107%	FINAL ACCEPTANCE PUNCHLIST		NONE	22-May
US BORDER TO I 10 - ITS	F034701C	I-19	SOUTHCENTRAL	2 & 3	305	58	19%	\$14,977,699.00	\$2,002,053.00	13%	MOBILIZING -- DESIGN	INSTALL HARD CONDUIT ON BRIDGES	NONE	23-Jan
SR 260 SHOULDER WIDENING	H824501C	SR260 MP 282 - 304	NORTHCENTRAL	4 & 5	5/29/1901	9	2%	\$24,983,210	\$1,257,305	5%	PARTNERING/PRECON, ENVIRONMENTAL DATA COLLECTION	CLEARING AND GRUBBING, PIPE EXTENSIONS, TREE REMOVAL	DAILY LANE CLOSURES	24-May
TOTALS					72810	17,906	25%	\$2,085,738,477	\$898,113,021	43%				