

MONTHLY CONSTRUCTION REPORT

May-12

PROJECTS UNDER CONSTRUCTION	110
MONETARY VALUE OF CONTRACTS	\$896,459,176.51
PAYMENTS MADE TO DATE	\$158,963,076.12
INTERSTATE	22
PRIMARY	74
LOCAL GOVERNMENT	10
NON-FEDERAL AID	4
OTHER	0
CONTRACTS EXECUTED IN MAY 2012	21
MONETARY AMOUNT OF CONTRACTS EXECUTED	\$159,661,713.85

FIELD REPORTS SECTION

EXT. 7301

Arizona Department of Transportation
Field Reports Section
Completed Contracts Fiscal Year 2012
 May, 2012

Project Number	Location District	State Estimate	Contractor	Bid Amount	Final Cost	Monetary	Percent
CM PVY-0(001)A SS48401C	TATUM BLVD/MCDONALD Phoenix District Working Days: 272 = 180 + 92 Days Used: 245	2,451,973.90	ARCHON, INC.	Low Bid = \$2,311,000.00	(\$140,973.90) or 5.75% under State Estimate \$2,660,068.65	\$349,068.65	15.1 %
060-B-NEA H689801C	I-10 TO SR101L (PRICE) Phoenix District Working Days: 354 = 260 + 9 + 2 + 83 Days Used: 354						
FTH-0-(200)A SS64601C	SHEA BLVD:PALISADES Phoenix District Working Days: 241 = 120 + 121 Days Used: 241	22,715,602.00	FISHER SAND & GRAVEL CO. DBA SOUTHWEST ASPHALT PAVING	Low Bid = \$19,688,621.90	(\$3,026,980.10) or 13.33% under State Estimate \$23,997,312.41	\$4,308,690.51	21.9 %
HES-060-A(202)A H733501C	US 60 AT VICKSBURG ROAD Yuma District Working Days: 155 Days Used: 124	1,807,452.00	COFFMAN SPECIALTIES, INC.	Low Bid = \$1,455,555.00	(\$351,897.00) or 19.47% under State Estimate \$1,713,655.70	\$258,100.70	17.7 %
		1,862,140.40	COMBS CONSTRUCTION COMPANY, INC.	Low Bid = \$1,463,599.28	(\$398,541.12) or 21.40% under State Estimate \$1,511,152.72	\$47,553.44	3.2 %

**Arizona Department of Transportation
Field Reports Section
Completed Contracts Fiscal Year 2012**

May, 2012

Project Number	Location District	State Estimate	Contractor	Bid Amount	Final Cost	Monetary	Percent
078-A-(201)A H666901C	JAKE'S CORNER REALIGNMENT Safford District	372,352.00	CKC CONSTRUCTION & MATERIALS LLC	Low Bid = \$59,785.36 or 16.06% over State Estimate \$432,137.36	\$460,542.67	\$28,405.31	6.6 %
Working Days: 95 Days Used: 68							
BR-LLA-0(008)A SB41801C	CIBOLA ROAD OVER THE COLORADO Yuma District						
Working Days: 105 = 90 + 5 + 10 Days Used: 92							
077-A-(201)A H702001C	OLD HWY 77 TO COPPER ST Tucson District	1,102,236.00	LAWRENCE CONSTRUCTION COMPANY DBA LCCO CONSTRUCTION CORP.	Low Bid = (\$122,523.58) or 11.12% under State Estimate \$979,712.42	\$1,100,841.40	\$121,128.98	12.4 %
Working Days: 125 = 90 + 35 Days Used: 112							
017-B-(213)A H788801C	AIRPORT TI UP, #632 Flagstaff District	491,875.00	FALCONE BROS & ASSOCIATE INC.	Low Bid = (\$47,740.56) or 9.71% under State Estimate \$444,134.44	\$621,306.95	\$177,172.51	39.9 %
Working Days: 25 Days Used: 25							
		246,428.00	VASTCO, INC.	Low Bid = \$50,686.30 or 20.57% over State Estimate \$297,114.30	\$273,864.73	(\$23,249.57)	-7.8 %

Arizona Department of Transportation
Field Reports Section
Completed Contracts Fiscal Year 2012
 May, 2012

Project Number	Location District	State Estimate	Contractor	Bid Amount	Final Cost	Monetary	Percent
347-A-(205)A H827101C	JCT SR 84 TO LOUIS JOHNSON RD Tucson District Working Days: 40 = 20 + 20 Days Used: 34	254,766.00	SOUTHERN ARIZONA PAVING & CONSTRUCTION, CO.	Low Bid = \$282,976.25	\$28,210.25 or 11.07% over State Estimate \$350,748.63	\$67,772.38	23.9 %
STP-999-A(327)A H831901C	PATAGONIA TO MP 28 Tucson District Working Days: 35 Days Used: 30						
TEA 090-A(003)A H641301C	SR90, E AVE DEL SOL TO COLONIA Safford District Working Days: 135 = 115 + 20 Days Used: 132	479,814.00	SOUTHERN ARIZONA PAVING & CONSTRUCTION, CO.	Low Bid = \$474,380.94	(\$5,433.06) or 1.13% under State Estimate \$466,198.50	(\$8,182.44)	-1.7 %
TEA 090-A(004) H660401C	CROSSROADS TO CESAR Safford District Working Days: 135 = 115 + 20 Days Used: 132						
072-A(200)A H665501C	MP 13.27- MP 14.49 Yuma District Working Days: 143 = 100 + 43 Days Used: 143	831,661.00	NAC CONSTRUCTION A DIVISION OF COLORADO RIVER MATERIALS, INC	Low Bid = \$763,506.70	(\$68,154.30) or 8.19% under State Estimate \$839,424.28	\$75,917.58	9.9 %

Arizona Department of Transportation
Field Reports Section
Completed Contracts Fiscal Year 2012
 May, 2012

Project Number	Location District	State Estimate	Contractor	Bid Amount	Final Cost	Monetary	Percent
095-C-(205)A H665601C	MP 132.5 TO MP 140.9 Yuma District		COMBS CONSTRUCTION COMPANY, INC.	Low Bid = \$1,733,146.60	(\$52,791.40) or 2.96% under State Estimate \$1,846,084.13	\$112,937.53	6.5 %
	Working Days: 143 = 100 + 43 Days Used: 143	1,785,938.00					

Completed Contracts (Fiscal Year 2012)

May, 2012

	<u>No. of Contracts</u>	<u>State Estimate</u>	<u>Bid Amount</u>	<u>Final Cost</u>
<u>Totals</u>	12	\$34,402,238.30	\$30,325,885.19	\$35,841,200.76
# of Projects: 14		<u>Monetary</u>	<u>Monetary</u>	<u>Monetary</u>
		(\$4,076,353.11)		\$5,515,315.57


Accumulation to Date (Fiscal Year 2012 ONLY)

No. of Contracts	Accumulative State Estimate	Bid Amount	Final Cost	Monetary	Percent
109	\$283,757,864.37	\$260,032,302.19	\$276,055,274.79	\$16,022,972.60	6.2%

Prepared By:

Yvonne Navarro
Field Reports Unit, X6849

Checked By:


Lenynne Hickson, Manager
Field Reports Unit, X7301

