

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
CITY OF PEORIA: 75TH AVE & CACTUS RD	SH53501C	LPA- PEORIA	CENTRAL	1	365	390	107%	\$6,134,772.80	\$5,884,964.14	96%	N/A	N/A	N/A	18-Oct
CITY OF PEORIA: 75TH AVE & PEORIA AVE	SH53601C	LPA- PEORIA	CENTRAL	1	365	390	107%	\$5,136,904.93	\$5,141,413.25	100%	N/A	N/A	N/A	18-Oct
CITY OF BUCKEYE	SH63401P	LPA- BUCKEYE	CENTRAL	1	365	133	36%	\$124,718.27	\$30,811.01	25%	THIRD SIGN SHIPMENT DELIVERED 2/1/19.	INSTALLATION OF 2ND & 3RD SHIPMENTS IS ONGOING.	N/A	20-Apr
CITY OF GLENDALE: NEW RIVER NORTH	SZ10701C	LPA-GLENDALE	CENTRAL	1	75	73	97%	\$703,000.00	\$455,156.70	65%	1ST MONTH PH II LANDSCAPE ESTABLISHMENT.	2ND MONTH PH II LANDSCAPING ESTABLISHMENT.	N/A	19-Jan
MARICOPA COUNTY	T000101P	LPA- MARICOPA	CENTRAL	1	365	241	66%	\$520,858.85	\$16,431.87	3%	BASELINE PROJECT SCHEDULED.	PROGRAMMING.	N/A	19-Jun
CITY OF GLENDALE	T003101C	LPA- GLENDALE	CENTRAL	1	200	64	32%	\$949,081.45	\$205,901.17	22%	N/A	DEMO/POUR/GRADE/PAVE VARIOUS INTERSECTIONS.	LEFT LN CLOSURES AT 8 INTERSECTIONS.	19-Aug
APACHE TRAIL TO SUPERSTITION BLVD: DELAWARE DR - APACHE TRAIL	T006001C	SR88	CENTRAL	1	205	135	66%	\$1,270,000.00	\$511,744.02	40%	STORM DRAIN CONSTRUCTION.	SB AC BASE PAVING.	SOUTHBOUND DELAWARE DRIVE CLOSED. TRAFFIC DETOURED TO PARALLEL STREETS.	19-May
CITY OF BUCKEYE: LOWER BUCKEYE RD - WATSON	T006201C	LPA- BUCKEYE	CENTRAL	1	120	70	58%	\$1,145,817.90	\$276,628.88	24%	MOBILIZING, SETTING UP YARD, NSCP WORK, SWPPP & START CLEAR AND GRUB	N/A	N/A	19-Apr
CITY OF EL MIRAGE: EL MIRAGE RD: OLIVE TO GRAND	T006401C	LPA-EL MIRAGE	CENTRAL	1	150	134	89%	\$197,490.00	\$151,389.52	77%	FIBER CLOSURES, SPLICING, PANELS.	TESTING THE SYSTEM.	N/A	19-Feb
CITY OF PEORIA: 83RD AVE TO HAPPY VALLEY RD	T006801C	LPA- PEORIA	CENTRAL	1	70	70	100%	\$866,358.07	\$837,375.85	97%	FINAL WALKTHRU ON SIDEWALK & SCUPPERS.	N/A	N/A	18-Dec
CITY OF GLENDALE: EVP SYSTEMS CITYWIDE	T007701C	LPA-GLENDALE	CENTRAL	1	200	141	71%	\$460,969.00	\$402,279.39	87%	BEGINS TESTING.	ONGOING TESTING.	N/A	19-Apr
SRPMIC: PALM LN; HARRIS ST - GIL & MCDOWELL	T007801C	LPA- SRPMIC	CENTRAL	1	95	43	45%	\$1,743,400.00	\$755,577.87	43%	WATERLINE WORK AT MCDONALD SUBDIVISION.	SUBGRADE WORK AT MCDONALD SUBDIVISION & WATERLINE WORK AT PALM LANE.	N/A	19-May
CITY OF APACHE JUNCTION: VAR LOCATIONS	T010401C	LPA- APACHE JCT	CENTRAL	1	220	41	19%	\$267,169.00	\$126,435.00	47%	RW0 01 - 1/22/19	INSTALLING COMMUNICATION CABLE.	OFFICER FLAGGERS	19-Aug
CITY OF GOODYEAR: COTTON LN/ELWOOD ST	T013601C	LPA- GOODYEAR	CENTRAL	1	210	30	14%	\$859,880.00	\$35,000.00	4%	MOBILIZATION & PROJECT INVENTORY.	PULL BOXES & CONDUITS.	N/A	19-Oct
STATEWIDE: VARIOUS LOCATIONS	F005501C	STATEWIDE	CENTRAL	1	200	27	14%	\$1,035,837.30	\$26,835.52	3%	SWO 01- INVENTORY ISSUES.	N/A	N/A	19-Jul
PIMA FWY, SR101L: I-17 - PIMA RD	F012101C	SR101L	CENTRAL	1	640	0	0%	\$184,835,000.00			DESIGN & CONSTRUCTION PARTNERING.	FIRST BARRIER PLACEMENT AND TRAFFIC SHIFT ON 101.	3 MILE LOOP 101 CLOSURES.	20-Dec
CENTRAL DISTRICT- VAR LOC	F014301C	VAR LOC	CENTRAL	1	160	93	58%	\$628,660.64	\$65,999.30	10%	I-10/SR 51 EN RAMP COMPLETED.	REMAINING FLYOVER RAMP SIGN MOUNT INSTALLATION.	SHOULDER CLOSURES.	19-May
SUPERSTITION FWY US60: VAL VISTA DR	F014801C	US60	CENTRAL	1	180	323	179%	\$1,658,260.00	\$1,693,650.34	102%	PUMP ENGINE #3 INSTALLATION.	ELECTRICAL SYSTEM INSTALLATION.	N/A	19-Feb
MARICOPA RD: SR347 @ UNION PACIFIC RAILROAD	H700701C	SR347	CENTRAL	1	750	449	60%	\$23,103,780.95	\$12,150,350.41	53%	ALL GIRDERS SET OVER UPRR AND MCGH.	BRIDGE SUPERSTRUCTURE.	PHASE 2 TRAFFIC CONFIGURATION.	19-Nov
PHOENIX-CORDES JCT HWY: I-17 PINNACLE PEAK RD TI	H738301C	I-17	CENTRAL	1	635	71	11%	\$50,069,219.12	\$6,377,623.72	13%	OVER EX UNDERWAY AT HV.	PINNACLE PEAK BOX CULVERT AND BRIDGE UPCOMING IN FEBRUARY 2019.	N/A	20-Jun

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
CASA GRANDE HWY (I-10): I-10/SR 87 TI	H769601C	I-10/SR87	CENTRAL	1	640	394	62%	\$58,465,000.00	\$41,607,079.34	71%	BASE COURSE HAS BEEN PLACED ON NEW SR87 ALIGNMENT, SOUTH OF I-10.	PAVE SR87 SOUTH OF I-10 AND A PORTION OF PHILLIPS RD.	OPEN SR87, SOUTH OF I-10, TO PHILLIPS RD.	19-Sep
CASA GRANDE HWY (I-10): EARLEY RD TO I-8	H798401C	I-10/I-8	CENTRAL	1	482	316	66%	\$36,649,062.24	\$22,582,560.98	62%	BRIDGE DEMO AND MILLING OF OLD ROADWAY.	PAVING PHASE 3 SCHEDULED TO BEGIN FEBRUARY 19, 2019.	TRAFFIC SWITCHED ONTO NEW INTERIOR LANES BOTH EB & WB MID JANUARY	19-Aug
EHRENBERG HWY (I-10): DYSART RD TO I-17	H878601C	EHRENBERG	CENTRAL	1	245	45	18%	\$9,953,305.73	\$827,179.31	8%	TREE REMOVALS AND CLEARING AND GRUBBING.	FMS RELOCATION.	AUXILIARY LANE BETWEEN 35TH AVE AND 43RD AVE CLOSED.	19-Aug
BOB STUMP MEMORIAL PKWY: I-10-NORTHERN	H881301C	SR303	CENTRAL	1	340	97	29%	\$2,759,994.90	\$2,298,416.85	83%	PULL CONDUCTORS, CCTV POLE INSTALLS, PULL 144 FIBER, SPLICE CONDUCTOR & SAW CUT LOOPS.	144 FIBER & SAW CUT LOOPS.	SB RAMP CLOSURES.	19-Aug
EHRENBERG HWY (I-10): PERRYVILLE RD TO BULLARD AVE	H881901C	EHRENBERG	CENTRAL	1	370	99	27%	\$2,042,269.00	\$2,066,230.30	101%	RAMP WORK/LOOPS, CCTV & POLE AND DMS TO BE INSTALLED.	TESTING, LANDSCAPE RESTORATION & GATE INSTALLATION.	N/A	19-Jun
SOUTH MTN FWY: SR 202	H882701C	L202, MP 56 - 78	CENTRAL	1	1350	1068	79%	\$916,549,178.13	\$649,072,149.46	71%	EB/WB ITS CONDUITS FROM ESTRELLA TO SOUTHERN, PORED BRIDGE DECK: EB 51ST AVE OP.	ERECT NEW 230 KV POLES AT BROADWAY RD, FINAL DECK POUR EB SALT RIVER BRIDGE, DRILLED SHAFTS AT BR80 AND CCP AT 24TH CROSSROAD.	59TH AVE WILL BE CLOSED BTWN VAN BUREN & BUCKEYE BEGINNING 1/14/19.	19-Nov
US60: GREENWAY RD TO THOMPSON	H887401C	US60	CENTRAL	1	340	206	61%	\$4,063,736.50	\$1,548,377.19	38%	FENCE FOUNDATION & PAVING ON HALF OF EAST BOUND.	NEW CHANNEL CROSSING.	US60 CLOSURE. EB CLOSURE OF US60 FRONTAGE RD.	19-Jun
I-10 - INA ROAD TI	H847901C	I10, 248	SOUTHCENTRAL	2	885	744	84%	\$85,628,517	\$71,158,844.77	83%	SIGNAL INSTALLATION, SIGNAL ELECTRICAL, UPRR BRIDGE DECK	PCCP AND AC PAVING, APPROACH SLABS	NEXT TRAFFIC SHIFT MAR 2019	19-Jun
INA ROAD, SILVERBELL TO STARCOMMERCE	SB41301C	I10, 248	SOUTHCENTRAL	2	885	744	84%	\$22,504,912	\$17,321,882	77%	Paving West end of Ina first lift	GRADING, CURB, GUTTER, SIDEWALK FOR NORTH SIDE INA ROAD, TUCSON WATER LINE	NEXT TRAFFIC SHIFT FEB 2019	19-Jun
I-19 - CANOA RANCH TO DUVAL	H871601C	I19, 31.8-42.5	SOUTHCENTRAL	2	420	451	107%	\$9,477,799	\$7,758,790	82%	AC PAVING, SIGNS, CRASH FENCE	AR-ACFC PAVING, THERMO STRIPE	NO SIGNIFICANT IMPACTS UNTIL AR-ACFC PLACEMENT IN SPRING	19-May
I-10 WILMOT, KOLB, RITA SIGNALS	H889601C	I10, 269-273.4	SOUTHCENTRAL	2	250	225	90%	\$1,753,205	\$685,238	39%	SIGNAL FOUNDATIONS, CONDUIT, EARTHWORK	ELECTRICAL, AC PAVING	NONE	19-Feb
SANTA CRUZ RIVER LEVEE	SL64901C	TOWN OF MARANA	SOUTHCENTRAL	2	104	109	105%	\$880,543	\$424,693	48%	GRADE PREP, FENCE	AC PAVING	NONE	18-Nov
I-19 AJO WAY, PH. II	F013201C	I19, 62	SOUTHCENTRAL	2	570	189	33%	\$31,991,712	\$7,527,618	24%	SEWER LINE INSTALLATION & MHS, GRADING FOR SOIL CEMENT, SCRB COMPLETED FOUNDATIONS, COLUMN AND ABUTMENTS FOR EASTBOUND BR, OVER EX FOR LEFT SHOULDER OF I-19	PCCP PAVING I-19, AJO AC PHASE 1 DETOUR SHIFT, BRIDGE PIER CAP & BACKWALLS	NEXT DETOUR FOR SB I-19 IN FEB 2019 & PLACE AJO ON PHASE 1 DETOUR	20-Feb
I-19 - PIMA MINE ROAD TI	H817801C	I19, 50	SOUTHCENTRAL	2	501	672	134%	\$4,748,522	\$5,051,541	106%	NONE (ON WINTER SHUTDOWN)	THERMO STRIPING (ON HOLD)	NONE	19-Apr
I-10 WILMOT BRIDGES	F006301C	I10, 267-269	SOUTHCENTRAL	2	398	395	99%	\$3,979,255	\$4,203,460	106%	SEEDING, STRIPING; 45 DAY SEEDING MAINTENANCE PERIOD COMPLETE	ACFC, SLOPE PAVING REPAIRS	NONE	19-Mar
TUCSON-BENSON HIGHWAY (I-10) (I-10); EASTBOUND OFF RAMP AT SR 83	F006801C	I-10,SR83, 281	SOUTHCENTRAL	2	115	113	98%	\$409,908	\$393,492	96%	ALL WORK COMPLETE; REDLINES AND RECORD DRAWINGS COMPLETE	MATERIALS CLOSEOUT, PROJECT CLOSEOUT	NONE	19-Jan
PINAL AIR PARK TI UP STR #771	H894101C	I-10, PINAL AIR PARK ROAD	SOUTHCENTRAL	2	210	101	48%	\$1,678,827	\$519,476	31%	BRIDGE DEMO	DECK FORMS, REBAR, POUR BRIDGE DECK	SHIFT TO MEDIAN SHOULDER AND LANE #1 WEEK OF 2/11/19	19-Apr
I-10 TUCSON-BENSON HIGHWAY WASH BRIDGES #463 & #1020	F009501C	I-10	SOUTHCENTRAL	2	130	66	51%	\$272,000	\$191,373	70%	POURED CONCRETE SCOUR PROTECTION SLABS AT STR#463 AND STR#1020	BACKFILL OVER SCOUR PROTECTION PADS AT BOTH STR#463 AND STR#1020	NONE	19-Apr

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
SANTA CRUZ CO - PENDLETON DRIVE	SH53301C	PENDLETON DR	SOUTHCENTRAL	2	230	5	2%	\$2,932,000	\$118	0%	WORK STARTED ON 02/04/2019	UTILITIES ARE CURENTLY BEING RELOCATED CLEARING AND GRUBBING	INTERMITENT LANE SUWITCHES THROUGHOUT THE PROJECT	19-Sep
SR86 VALENCIA RD - KINNEY RD	H680601C	SR 86, 159.0 - 166.6	SOUTHCENTRAL	2	920	982	107%	\$40,960,323	\$49,552,563	121%	PUNCHLIST	STOP WORK ORDER UNTIL AR-ACFC	NONE	19-Mar
CANOA AND SACATON REST AREAS	H821301C	110, 182 & 119, 33	SOUTHCENTRAL	2, 4	465	393	85%	\$4,355,955	\$3,585,973	82%	CANOA WATERLINE, CANOA TILE AND RESTROOMS	CANOA RESTROOMS AND PLUMBING	CANOA REST AREA RAMPS CLOSED ON 10-31-18	19-Apr
SR 92 SIERRA VISTA	H871701C	JCT SR 90 TO KACHINA	SOUTHCENTRAL	3	225	303	135%	\$3,616,252	\$2,901,162	80%	NONE (ON WINTER SHUTDOWN)	THERMO STRIPING (ON HOLD)	NONE	19-Apr
SR 92 AT FOOTHILLS DRIVE	H826501C	SR 92, FOOTHILLS BLVD	SOUTHCENTRAL	3	225	303	135%	\$3,353,444	\$2,021,479	60%	SIGNAL INSTALLATION (& ON WINTER SHUTDOWN)	THERMO STRIPING (ON HOLD)	NONE	19-Apr
US 70 SAFFORD 20TH-8TH	H891701C	US 70 & 8TH	SOUTHEAST	3	90	4	4%	\$767,472	\$83,862	0.00%	CONTRACT TIME STARTS 02-04-19 - CONTRACTOR STARTED WORK ON 02-04-19	REMOVE CURB @ WALGREENS & 8TH, REMOVE SIGNS AT WALGREENS & 8TH, SAW CUT & DEMO 8TH, POUR CONCRETE	DETOUR AT 8TH & HWY. 70 TO MAIN ST. SIGNS, FLAGGING - RD CLOSED AT WALGREENS DURING DEMO	19-May
GLANCE CREEK BRIDGE	H891401C	SR 80	SOUTHEAST	3	270	148	55%	\$1,989,981	\$951,400	48%	COMPLETED 1/2 OF BRIDGE, CONCRETE, REBAR, ASPHALT REMOVAL, NOXIOUS WEEDS, REMOVED 1/2 BRIDGE	PAVING APPROACHES, FORMING BARRIER WALLS @ ABUT 2 FORMING & POURING APPROACH SLABS @ 1 & 2, CURING OF BRIDGE DECK	TCB & TEMP SIGNAL, ONE WAY TRAFFIC	19-Jun
BACK COUNTRY BYWAY	H870101C	US 191	SOUTHEAST	3	140	116	83%	\$3,991,387	\$1,705,053	43%	PARTNERING JUNE 15, 2018	PAVING 417 AC SOUTH BOUND	PILOR CAR,FLAGGING, DPS, TWO WAY TRAFFIC	19-May
BISBEE ROUNDABOUT	H889101C	SR92	SOUTHEAST	3	80	24	30%	\$1,987,382	\$293,219	15%	Partnering complete	CRACKSEALING	PILOR CAR,FLAGGING, DPS, TWO WAY TRAFFIC	19-Jun
GLOBE - SHOW LOW HWY	H859901C	US60 MP302 - 311	NORTHEAST	4	141	130	92%	\$4,557,677	\$4,131,082	91%	WORK SHUTDOWN - ACFC BINDER UNAVAILABLE	ACFC IN SPRING	NONE	19-Jul
KAYENTA - UTAH STATE LINE HIGHWAY	H892901C	US 163	NORTHEAST	5	153	134	88%	\$3,355,556	\$3,433,066	102%	PHASE II CONSTRUCTION COMPLETE	SEEDING ESTABLISHMENT, ACFC, IN WINTER SHUTDOWN	NONE	19-Jun
CHINLE WASH BRIDGE	H849001C	US 160 MP 429	NORTHEAST	5	200	209	105%	\$6,065,103	\$5,437,419	90%	BRIDGE COMPLETE, DEMO OLD ALIGNMENT AND BRIDGE	PAVING TO NEW BRIDGE	LANE WIDTH RESTRICTIONS/LANE CLOSURES/TEMP SIGNAL	19-Jun
HEBER-HOLBROOK HIGHWAY SR 377	H893001C	SR 377 MP 00.00 TO 33.82	NORTHEAST	5	177	47	27%	\$5,904,154	\$990,073	17%	NONE	IN WINTER SHUTDOWN	10' WIDTH LANE RESTRICTION DURING WINTER SHUTDOWN	19-Jul
ST. JOHNS - SANDERS HWY (US191)	H869001C	CEMETERY RD- GENERATING STATION	NORTHEAST	5	210	127	60%	\$4,243,575	\$4,894,979	115%	WORK SHUTDOWN - ACFC BINDER UNAVAILABLE	ACFC IN SPRING	NONE	19-Jul
NACOG SIGN REPLACEMENT	T011301C	VARIOUS	NORTHEAST	5	180	95	53%	\$268,641	\$200,000	74%	SIGNS FABRICATED	SIGNS BEING REPLACED	NONE	19-Mar
US 60 - MCNARY	M699701C	SR 260 MP 341.69-360.5	NORTHEAST	5	25	5	20%	\$400,000	\$12,000	3%	START WORK 01/02/2019	WEATHER DELAYS	NONE	19-Feb
STATION AT LA POSADA - CITY OF WINSLOW	SL71101C	LPA	NORTHCENTRAL	5	120	120	100%	\$1,288,000	\$1,403,835	109%	ALL WORK COMPLETED	FINAL SENT TO FIELD REPORTS	NONE	6/31/2018

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
I-40, PARKS TI TO RIORDAN PAVEMENT REHAB	H879501C	I-40, MP 179-191	NORTHCENTRAL	5	335	210	63%	\$13,985,792	\$15,343,511	110%	ALL ACTIVITIES COMPLETE	NONE	NONE	18-Aug
I-40, DEVIL DOG TO WILLIAMS	F013101C	I-40, MP 156-161	NORTHCENTRAL	5	2018 NOV	FIXED	#VALUE!	\$33,980,986	\$36,984,508	109%	SUBSTANTIAL COMPLETION GRANTED, WORK IS COMPLETE	PROJECT CLOSEOUT AND FINAL ACCEPTANCE	NONE	1-Nov
I-40, CATARACT LAKE ROAD TO PARKS TI	H869401C	I-40, MP 162-179	NORTHCENTRAL	5	284	163	57%	\$35,347,806	\$25,052,742	71%	RECONSTRUCT WORK, PPC BRIDGE OVERLAY,	BARRIER WORK, GUARDRAIL WORK, MILL AND FILL, SBS OVERLAY, INTERSECTION RECONSTRUCTION	WINTER SHUTDOWN	19-Oct
I-40/I-17 INTERCHANGE STRUCTURES 1261-1264	H877501C	I-40, MP 195-195.5	NORTHCENTRAL	5	2018 NOV	11/9/2018	#VALUE!	\$10,128,666	\$9,455,009	93%	ALL ACTIVITIES HAVE BEEN COMPLETED EXCEPT, FINAL STABILIZATION, ACFC PAVING, FINAL STRIPING, RUMBLE STRIPS, PAINTING THE BRIDGE, AND PUNCH LIST.	WINTER SHUTDOWN, REPAIRING WESTBOUND LIGHTING.	ALL LANES AND RAMPS ON I-40 ARE OPEN UNTIL ACFC PAVING, RUMBLE STRIPS, AND FINAL STRIPING NEXT SPRING. THEN FURTHER CLOSURES WILL BE NEEDED.	19-Jul
I-40, COTTONWOOD WASH BRIDGES	H872201C	I-40, MP 258	NORTHCENTRAL	5	292	137	47%	\$4,542,338	\$2,165,391	48%	EB WORK COMPLETED	WINTER SHUTDOWN UNTIL APRIL 2019	ALL LANES OPEN NOW	19-Oct
CITY OF FLAGSTAFF N4TH ST FROM E HUNTINGTON DR	SL73101C	4TH STREET	NORTHCENTRAL	5	110	35	32%	\$596,000.00	\$203,786.00	34%	WORKED STOPPED FOR WINTER SHUTDOWN	RESUME WORK ON/ABOUT 01 APRIL 2019	NONE	19-Jul
CITY OF FLAGSTAFF LED LIGHT REPLACEMENT / SZ18401P	SZ18401P	VARIOUS IN COF	NORTHCENTRAL	5	365	0	0%	\$1,833,966	\$0	0%	FINAL PAPERWORK IN PROGRESS		NONE	18-Jun
I-40 - TWIN ARROWS TI	H873401C	I-40 / MP 218 - 220	NORTHCENTRAL	5	220	197	90%	\$4,574,000	\$4,725,041	103%	45 DAY SEEDING INSPECTION APPROVED	RECONSTRUCT BARRIER WALLS AND RELOCATE GUIDE SIGNS	NONE	19-Jun
I-17, COUNTY LINE TO I-40	H893401C	1-17 MP 312 - 340	NORTHCENTRAL	5	320	187	58%	\$24,450,000	\$16,622,982	68%	WILLARD SPRINGS RD BRIDGES COMPLETE	PROJECT IN WINTER SHUTDOWN 'TIL 1 APRIL 2019	NONE	19-Jul
SR-64 ROW FENCE	F006201C	SR-64 MP 224 - 236	NORTHCENTRAL	5	105	99	94%	\$608,912	\$566,313	93%	ALL WORK COMPLETED	FINAL PAPERWORK IN PROGRESS	NO IMPACT TO TRAFFIC	19-Mar
CITY OF FLAGSTAFF SIGN REPLACEMENT	SH59601C	VARIOUS IN COF	NORTHCENTRAL	5	140	129	92%	\$225,316	\$13,500	6%	INSTALLATION COMPLETE	FINAL INSPECTION IN PROGRESS	NO IMPACT TO TRAFFIC	18-Nov
CITY OF FLAGSTAFF SWITZER ROUNDABOUT	SH51101C	SWITZER & TURQUOISE	NORTHCENTRAL	5	150	134	89%	\$1,388,873	\$860,114	62%	TEMP AC PLACED FOR WINTER SHUTDOWN	WINTER SHUTDOWN UNTIL APPROX 01 APRIL 2019	TURQUOISE & SWITZER ARE OPEN	19-Jun
PLAZA WAY DRAINAGE IMPROVEMENTS	H839901C	SR-89A / MP 402	NORTHCENTRAL	5	85	81	95%	\$763,269.75	\$798,011.89	105%	PROJECT COMPLETE	FINAL PAPERWORK	NONE	19-Mar
THOUSAND TRAILS TO I-17	H869901C	SR 260 MP 209	NORTHWEST	6	640	651	102%	\$45,704,162.00	\$47,085,314.43	103%	ALL ACTIVITIES EXCEPT AR-ACFC AND FINAL STRIPING/MARKING	WINTER SHUTDOWN DUE WEATHER IMPACTS ON PAVING SEASON	OPEN ALL TRAVEL LANES, WINTER SHUTDOWN	19-May
JCT SR 89A TO DEEP WELL RANCH ROAD	H851801C	SR 89 MP 319	NORTHWEST	6	280	132	47%	\$10,361,415.00	\$4,222,196.48	41%	GRADING, CULVERTS, SOUND WALL, CURBS, AB.	SOUND WALLS, CULVERTS, AB.	LANE REDUCTIONS, LANE CLOSURES, NIGHT CLOSURES	19-Aug
DW RANCH ROAD TI UP	H879901C	I-40 MP 59	NORTHWEST	6	210	210	100%	\$2,928,993.00	\$2,983,876.15	102%	ALL CONTRACT WORK IS COMPLETE	Modification to approaches and placement of methacrylate. 01/09/19	INTERMITTENT LANE CLOSURES ON DW RANCH TI	19-Jan
HAVILAND REST AREA REHAB	H826301C	I-40 MP 23	NORTHWEST	6	215	290	135%	\$3,623,173.00	\$2,214,694.46	61%	CLEARING AND GRUBBING, SEPTIC TANK WORK, BLOCK WALL AND RESTROOM DEMO	CONTINUE PLUMBING AND ELECTRIC, CONTINUE PUMP HOUSE WORK, FINISHING DISPOSAL PIT WORK, LANDSCAPE ITEMS, RESTROOM REHAB	EB AND WB REST AREA CLOSED	19-Apr
AUDLEY BRIDGES	H882001C	I-40 MP 113	NORTHWEST	6	410	320	78%	\$4,353,978.00	\$4,755,435.87	109%	ALL CONTRACT ACTIVITIES COMPLETED	NONE	NONE UPCOMING THIS MONTH	19-Feb

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
CYMPO SIGN REPLACEMENT	SH60001C	LPA	NORTHWEST	6	110	31	28%	\$199,625.65	\$5,000.00	3%	NONE	SIGN FOUNDATIONS TO BEGIN IN EARLY MARCH	NONE UPCOMING THIS MONTH	SUMMER 2019
DETRITAL WASH-SANTA MARIA CRACK SEAL	H891601C	US 93 Various Locations	NORTHWEST	6	140	57	41%	\$1,309,549.00	\$300,740.53	23%	CRACK SEAL ON US 93 MP 50-41	CRACK SEAL US 93 MP 162-141 NB	SB AND NB ONE LANE CLOSURE	19-May
WEST SELIGMAN BRIDGES	H894001C	B-40 MP 139	NORTHWEST	6	280	262	94%	\$4,250,251.00	\$2,727,055.30	64%	PAVED APPROACHED ON RR AND 66OP BRIDGES, SET UP SHORING AND TRAFFICE CONTROL FOR I-40 TIUP	DEMOLITION AND REMOVALS ON I-40 TIUP	LANE CLOSURES ON I-40 AND EXIT 121 TO BE CLOSED UNTIL APRIL 2019, B-40 TO BE OPENED TO TRAFFIC 2/8/2019	19-Apr
BIG JIM WASH BRIDGE	H878001C	US 93 MP 165	NORTHWEST	6	115	106	92%	\$598,888.00	\$552,959.15	92%	SEEDING AND FINAL STRIPING	SEEDING ESTABLISHMENT PERIOD	NONE UPCOMING THIS MONTH	19-Jan
LOS ALTOS TO KERKES	F007901C	US 60 MP 109	NORTHWEST	6	90	81	90%	\$1,534,471.00	\$1,651,074.51	108%	ALL WORK EXCEPT FINAL PREFORMED PAVEMENT MARKINGS	PREFORMED PAVEMENT MARKINGS	LANE CLOSURES FOR FINAL PAVEMENT MARKINGS	19-Feb
LAKE HAVASU AVE TO S. PALO VERDE	SS85901C	LPA	NORTHWEST	6	135	122	90%	\$1,111,054.00	\$1,067,743.41	96%	ALL CONTRACT WORK COMPLETE	NONE	NONE	19-Feb
MP 82 TO AQUILA	H888301C	US 60 MP 82	NORTHWEST	6	265	56	21%	\$2,346,204.00	\$656,257.37	28%	BRIDGE BARRIER AND GUARDRAIL	MILL AND SEAL BRIDGE DECK	MINOR LANE SHIFT	SUMMER 2019
CENTENNIAL WASH TO AGUILA	H888401C	US 60 MP 62.5	NORTHWEST	6	265	56	21%	\$2,120,203.00	\$131,750.00	6%	PARTNERING/PRECON	MILLING/CHIP SEAL	NONE UPCOMING THIS MONTH	SUMMER 2019
PAULDEN TURN LANES	H891801C	SR 89 MP 336	NORTHWEST	6	165	41	25%	\$1,259,399.00	\$176,597.86	14%	CULVERTS, GRADING, LIGHTING FOUNDATIONS	AB, CURB, MILLING, PAVING	SHOULDER CLOSURES, FLAGGING	SUMMER 2019
WHITE HILLS TO 11TH STREET	H865701C	US 93 MP 28	NORTHWEST	6	225	61	27%	\$9,990,000.00	\$459,586.21	5%	STAGING YARD, NOXIOUS WEED REMOVAL AT PIPE EXTENSIONS AND INITIAL SURVEY WORK	BEGIN PIPE EXTENSIONS	POSSIBLE SHOULDER/LANE CLOSURE	19-Sep
CARROW-STEPHENS	H823201C	US 93 MP 116-119	NORTHWEST	6	450	0	0%	\$31,314,751.00	\$858,662.55	3%	NONE	PLANT RELOCATION/CLEARING AND GRUBBINGS/NOXIOUS WEED REMOVAL	NONE UPCOMING THIS MONTH	19-Oct
YARNELL HILL	H849801c	SR 89 MP 272-276	NORTHWEST	6	110	0	0%	\$1,562,651.85	\$0.00	0%	NONE	PARTNERING/PRECON FEB 21, 2019	NONE UPCOMING THIS MONTH	19-Aug
BAGDAD CHIP SEAL	F004801C	SR 96, SR 97	NORTHWEST	6	80	0	0%	\$2,269,602.05	\$0.00	0%	NONE	PARTNERING/PRECON FEB 20, 2019	NONE UPCOMING THIS MONTH	19-Jun
SR 89A SLURRY SEAL	F004601C	SR89A, MP 355	NORTHCENTRAL	6	85	70	82%	\$2,580,657	\$2,561,933	99%	ALL WORK EXCEPT PUNCHLIST ITEMS	PUNCHLIST ITEMS REMAINING	DAILY LANE CLOSURES	19-Jan
I-17 VERDE RIVER BRIDGES	H854401C	I-17 MP 287.84	NORTHCENTRAL	6	240	0		\$1,835,514.00	\$0.00		PARTNERING WORKSHOP	SUBMITTALS FROM CONTRACTOR	NONE	19-Jun
MP 96 - PALOMA ROAD	H892201C	YUMA-CASA GRANDE HIGHWAY (I-8)	SOUTHWEST	6	180	139	77%	\$8,581,891.00	\$9,281,650.88	108%	DELINEATORS, PIPE LINERS, SIGN REMOVAL & REPLACEMENT	SEEDING, SIGN INSTALLATION	SINGLE LANE, 12' WIDTH RESTRICTION	19-Mar
STATEWIDE PORT OF ENTRY TRUCK SCREENING	F010401C	STATEWIDE	SOUTHWEST	6	550	59	11%	\$4,441,029.00	\$0.00	0%	DESIGN KICK OFF MEETING, SUBMITTALS	DESIGN	NONE	21-Jan
MOHAVE ROAD INTERSECTION	H848901C	QUARTZSITE-PARKER-TOPOCK HWY (SR95)	SOUTHWEST	6	120	109	91%	\$798,591.00	\$760,128.06	95%	POLES & MAST ARMS, PAVEMENT MARKINGS	POLE FOUNDATION	NONE	19-Jan
BEACON RD - EAST OF RIVERSIDE DR	F012701C	QUARTZSITE-PARKER-TOPOCK HWY (SR95)	SOUTHWEST	6	235	12	5%	\$9,177,449.71	\$780,391.33	9%	SUBMITTALS, TRAFFIC CONTROL, SURVEY, GUARDRAIL, CLEAR & GRUB	GUARDRAIL, SLOPE PAVING, ADA RAMPS	SINGLE LANE, 14' WIDTH RESTRICTION	19-Nov
SR 72 MP 30 TO JCT US 60	H871101C	JCT SR 95 - HOPE HWY (SR 72)	SOUTHWEST	6	240	3	1%	\$8,333,362.02	\$0.00	0%	PARTNERING, SUBMITTALS	TREE REMOVALS, PIPE INSTALLATION	SINGLE LANE, 10' WIDTH RESTRICTION	19-Dec