

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
ADOT18-203922: CITY OF GOODYEAR	SH60701P	LPA- GOODYEAR	CENTRAL	1	365	0	0%	\$135,777.96	\$0.00	0%	N/A	SECOND SHIPMENT BEING INSTALLED.	N/A	20-Dec
CITY OF AVONDALE: VAN BUREN ST; AGUA FRIA	SL73801C	LPA-AVONDALE	CENTRAL	1	200	200	100%	\$2,432,373.30	\$1,887,837.05	78%	ALL NODES COMPLETE MINUS FURNISHINGS.	LANDSCAPE PLACEMENT.	N/A	20-Dec
CITY OF GLENDALE: CAMELBACK RD TO 51ST AVE	T007601C	LPA-GLENDALE	CENTRAL	1	250	243	97%	\$1,092,787.80	\$577,717.85	53%	DIRECTIONALLY DRILLED 240 LF OF HDPE CONDUIT.	PULL PROJECT FIBER OPTIC TRUNKLINE & INSTALLED PROJECT CAMERA EQUIPMENT.	N/A	21-Jan
GILBERT PED BRIDGE OVER UPRR	T011801C	LPA-GILBERT	CENTRAL	1	280	227	81%	\$3,477,777.00	\$2,070,205.18	60%	FLATWORK & STRUCTURE FABRICATION.	ELECTRICAL WORK.	N/A	21-Feb
CASA GRANDE HWY (I-10): SR587-SR387	F011301C	SR587	CENTRAL	1	315	267	85%	\$15,637,027.75	\$16,109,981.21	103%	WOODY VEGETATION, FINAL MAINTENANCE WALKTHROUGH & THERMOPLASTIC MAINLINE STRIPING COMPLETE.	RPMS & 387 CROSSROAD STRIPING.	LANE CLOSURES ONGOING.	21-Feb
CORDES JCT HWY- CENTRAL AVE BRIDGE	F011501C	VAR LOC	CENTRAL	1	565	274	48%	\$13,531,032.87	\$6,792,838.71	50%	SB GRIDER ERECTION COMPLETE.	SB CONCRETE PAVING, SB ANCHOR AND APPROACH SLABS, SB BRIDGE BARRIER, SB GUARDRAIL INSTALLATION.	CONTRAFLOW OF EITHER DIRECTION OF TRAFFIC TO OPPOSITE SIDE OF FREEWAY,.	21-Nov
BOB STUMP MEMORIAL PKWY: HAPPY VALLEY PKWY TO LAKE PLEASANT	F011601C	VAR LOC	CENTRAL	1	385	30	8%	\$20,326,911.29	\$1,158,073.78	6%	SETTING UP SHOULDER CLOSURES AT NB & SB FROM HAPPY VALLEY TO LONE MTN	POUR JOMAX FOOTINGS, CONSTRUCT PIERS AND DRILL SHAFTS EXCAVATE/POUR.	SHOULDER CLOSURES AT NB & SB FROM HAPPY VALLEY TO LONE MTN.	22-Jan
PIMA FWY, SR101L: I-17 - PIMA RD	F012101C	SR101L	CENTRAL	1	640	687	107%	\$184,835,000.00	\$168,672,001.62	91%	MILLER RD MAINLINE BRIDGE-FACIA WALL, PATCH WORK, REPAIR EB DECK, APPROACH AND ANCHORS.	ABUTMENT 2 FACIA WALL COMPLETION, PATCH WORK, REPAIR EB CRACKING ON DECK & BACKFILL UNDER OP MAY START.	EB SR101 FULL CLOSURE BTWN 7TH ST & SR51 STARTING 1/8/2021 TO 1/11/21.	21-Sep
CORDES JCT HWY-PEORIA AVE TO GREENWAY RD	F015501C	VAR LOC	CENTRAL	1	680	414	61%	\$29,620,020.20	\$10,891,707.73	37%	PEOR1A PUMP HOUSE REMOVAL 90% COMPLETE.	CACTUS INTERSECTION SIDEWALK CONTRUCTION.	WEEKEND TI OFF RAMP RESTRICTIONS, SB FRONTAGE RD CLOSURE BTWN PEORIA & CACTUS, SB I-17 CACTUS ON RAMP, SB I-17 PEORIA OFF RAMP.	21-Nov
SUPERSTITION FWY- US60 AT GILBERT	F025101C	US60	CENTRAL	1	260	54	21%	\$1,742,678.00	\$43,130.05	2%	BASELINE CPM SUBMITTED.	PHASE 2 CONSTRUCTION NOT ANTICIPATED UNTIL JUNE 2021.	N/A	21-Nov
PHOENIX-CORDES JCT HWY: I-17 PINNACLE PEAK RD TI	H738301C	I-17	CENTRAL	1	635	743	117%	\$50,069,219	\$43,684,485	87%	INSTALLING BRICK PAVERS IN PINNACLE PEAK MEDIAN, CONCRETE SURFACE PAINTING AT HAPPY VALLEY RD & FINAL STRIPING.	LANDSCAPE, SIGNS INSTALLATION & PUNCHLIST.	IN NOVEMBER NEW DDI WAS FULLY OPEN TO TRAFFIC.	20-Dec
SANTAN FREEWAY (SR202L): LINDSAY RD TRAFFIC INTERCHANGE	H887301C	SR202L	CENTRAL	1	380	0	0%	\$21,790,355	\$524,250	2%	N/A	PHASE 2 CONSTRUCTION NOT ANTICIPATED UNTIL JUNE 2021.	N/A	21-Nov
GATEWAY FREEWAY (SR24) ELLSWORTH RD-IRONWOOD DR	H891501C	SR24	CENTRAL	1	630	43	7%	\$50,069,219	\$10,887,160	22%	SIGNAL BUTTE BOX CULVERT FLOOR, WALLS & TOP POURED.	WILLIAMS FIELD BOX CULVERT, ELLSWORTH BOX CULVERT EXTENSION & STORM DRAIN IRONWOOD RAMPS.	222ND FULL CLOSURE, IRONWOOD NARROWED TO 1 LANE EACH DIRECTION & MOUNTAIN RD FULL CLOSURE.	22-Aug
I-8 MP 46 - SW OF DATELAND	F009301C	YUMA-CASA GRANDE HWY (I-8)	SOUTHWEST	2	300	293	98%	\$18,765,432.10	\$18,284,213.55	97%	FOG COAT, RUMBLE STRIPS, SEEDING ESTABLISHMENT	ACFC REPAIR, SEEDING ESTABLISHMENT, THERMOPLASTIC STRIPING	SINGLE LANE, 12' WIDTH RESTRICTION	21-Jan
I-8 AVENUE 36E - MP 46	F009201C	YUMA-CASA GRANDE HWY (I-8)	SOUTHWEST	2	200	72	36%	\$8,711,111.11	\$2,987,523.54	34%	GOES, EMBANKMENT CURB, FENCE, CATTLE GUARD, PAVING	GOES, EMBANKMENT CURB, FENCE, CATTLE GUARD, PAVING, BRIDGE DECK REPAIR	SINGLE LANE, 16' WIDTH RESTRICTION	21-Jun
FARMERS BRIDGE	T016701C	LA PAZ COUNTY	SOUTHWEST	2	215	87	40%	\$1,273,127.10	\$357,116.52	28%	LEAD ABATEMENT, PAVING, PLATFORM INSTALL, EPOXY OVERLAY ON DECK, EXPANSION JOINT REPAIR	SPAN 3 REPAIR STRUCTURAL STEEL WORK ON COLUMNS, PLATFORM INSTALL	BRIDGE CLOSED	21-Apr
SR 95 YUMA REGION BASE CONTRACT	F031801C	QUARTZSITE - PARKER TOPOCK HWY SR 95	SOUTHWEST	2	120	55	46%	\$980,000.00	\$375,895.50	38%	(ADA PROJECT)-REMOVAL & INSTALLATION OF NEW CONCRETE DRIVEWAYS AND SIDEWALK RAMPS	(ADA PROJECT)-REMOVAL & INSTALLATION OF NEW CONCRETE DRIVEWAYS AND SIDEWALK RAMPS	SINGLE LANE, 12' WIDTH RESTRICTION	21-Mar

SR 69 AND SPRING LANE	F026901C	SR 69 MP 265	NORTHWEST	2	85	\$39	46%	\$569,280.75	\$274,277.05	48%	REMOVALS, CATTLE GUARD, GRADING, PAVING, SIGNAL FOUNDATIONS/CONDUIT	LONG LEAD PROCUREMENT OF SIGNAL POLES	NONE	21-Apr
CARROW - STEPHENS	H823201C	US 93 MP 116-119	NORTHWEST	2	450	\$452	100%	\$31,314,751.00	\$31,884,135.67	102%	PROJECT IS COMPLETE OTHER THAN CHANGE ORDER WORK	MILL AND FILL SECTIONS AT NORTH END OF THE PROJECT	NONE	20-Dec
ELEVENTH ST TO WINDY POINT RD	H865801C	US 93 MP 38	NORTHWEST	2	210	\$254	121%	\$12,227,249.80	\$12,670,906.00	101%	PROJECT IS COMPLETE OTHER THAN 411 FRICTION COURSE AND SOME WORK AT PIERCE FERRY	PIERCE FERRY SAFETY IMPROVEMENTS	NONE	20-Oct
PIERCE FERRY RD	T009501C	PIERCE FERRY RD. - LLOYD ST.	NORTHWEST	3	5/19/1900	\$136	97%	\$1,742,759.37	\$1,642,430.29	94%	PAVING FOR PEDESTRIAN PATH, CONCRETE SIDEWALK AND DRIVEWAYS, ROADWAY PAVING, CHIP SEAL, THERMOPLASTIC STRIPING	RE-STRIPE THERMOPLASTIC STRIPING	NONE	20-Nov
OLD KINGMAN HWY - UNION PASS	F016401C	SR 68 MP 8.5-11.2	NORTHWEST	3	6/2/1900	\$136	88%	\$999,999.00	\$759,052.41	76%	SETTING UP STAGING YARD AND GRADING FOR NEW GUARDRAIL END TREATMENT PADS, GUARDRAIL INSTALLATION, MEDIAN CABLE BARRIER	SPEED FEEDBACK SIGN	SHOULDER CLOSURES/LANE CLOSURES	21-Feb
ACOMA BLVD AT PIMA DR NORTH	T020201C	LOCAL LAKE HAVASU	NORTHWEST	3	9/26/1900	\$136	50%	\$304,000.00	\$13,189.72	4%	PARTNERING AND PRECONSTRUCTION MEETING, MATERIAL ORDERED	INSTALLATION OF SIGNAL JANUARY 2021	NONE	21-Apr
COURTWRIGHT AND PIERCE FERRY RD	T017501C	LOCAL MOHAVE	NORTHWEST	3	90	64	71%	\$522,600.32	\$299,343.71	57%	RUMBLE STRIPS ON PIERCE FERRY RD AND COURTWRIGHT	THERMOPLASTIC STRIPING	NONE	20-Jan
WINDY POINT RD TO MINERAL PARK	H865901C	US 93 MP 48	NORTHWEST	4	0	94	#DIV/0!	\$7,377,460.17	\$1,728,174.35	23%	PARTNERING AND PRECONSTRUCTION MEETING	SHOULDER WORK, PIPE AND BOX EXTENSION, BARRIER WORK ON BRIDGE, SHOULDER PAVING.	INTERMITTENT LANE CLOSURES TO WORK ON THE BRIDGE OR SHOULDERS	21-Jun
AZTEC ROAD TO BULLHEAD CITY PARKWAY	F014601C	US 95 MP 238.5	NORTHWEST	4	115	64	56%	\$1,748,305.00	\$494,654.97	28%	ADA RAMPS	CONCRETE MEDIAN AND MICROSEAL PLACEMENT	LANE CLOSURES DURING NIGHTWORK	21-Mar
7TH STREET TO AVIATION WAY	F020901C	US 95 MP 249	NORTHWEST	4	60	56	93%	\$533,976.26	\$490,249.65	92%	ADA SIDEWALK RAMPS, MEDIAN CURB AND DECOMPOSED GRANITE COMPLETE	FOG SEAL PLACEMENT AND STRIPING	LANE CLOSURES DURING NIGHTWORK	Spring 2021
I-10 RUTHRAUFF TRAFFIC INTERCHANGE	H848001C	I10, 252	SOUTHCENTRAL	4	690	\$320	46%	\$78,995,365	\$38,300,081	48%	EB I-10 PCCP MAINLINE PAVING, EB EARTHWORK, EB I-10 BRIDGE DECK, EB MSE WALLS, UPRR BRIDGE GIRDERS	WB I-10 DEMO, WB EARTHWORK, UPRR BRIDGE DECK, MSE WALL ON RUTHRAUFF, DAVIS ROAD UNDERPASS	EB & WB TRAFFIC ON NEWLY CONSTRUCTED EB I-10 ALIGNMENT	21-Dec
CITY OF ELOY - JIMMIE KERR BLVD RUMBLE STRIPS & WARNING LIGHTS	T016801C	JIMMIE KERR BLVD	SOUTHCENTRAL	5	180	\$0	0%	\$288,239	\$0	0%	N/A	PARTNERING, PRECONSTRUCTION, SUBMITTALS	N/A	21-Jun
I-19 - AJO WAY, PH. II	F013201C	I19, 62	SOUTHCENTRAL	5	715	\$713	100%	\$31,991,712	\$34,249,396	107%	N/A	N/A	N/A	20-May
SR-87 SIGNALS	F019001C	SR-87	SOUTHCENTRAL	5	243	\$240	99%	\$1,197,488	\$998,240	83%	NA	INSTALL UNDERGROUND FOR THE TRAFFIC SIGNALS	NONE	20-Dec
SR 77 WILLOW SPRINGS RD TO OLD 77	F003401C	SR-77	SOUTHCENTRAL	5	90	\$90	100%	\$2,210,477	\$2,246,831	102%				
PEART RD: EARLEY RD. & UPLAND TRAIL TI RUMBLESTRIPS, ILLUMINATION	T018001C	LOCAL	SOUTHCENTRAL	5	135	\$115	85%	\$113,369	\$98,527	87%				
SR 189, INTERNATION BORDER TO GRAND AVE	H804501C	SR-189, I-19	SOUTHCENTRAL	5	548	\$266	49%	\$82,146,114	\$40,797,308	50%	GIRDERS NEARLY SET ON BOTH INDIVIDUAL FLY OVER BRIDGES. PHASE 1 OF ROUNDABOUT PCCP NEARLY DONE.	DRILLED SHAFTS, COLUMNS, AND PIER CAPS FOR COMBO BRIDGE.	TRAFFIC SHIFTED TO CENTER LANES EAST OF FRANK REED ROAD. OUTSIDE LANE CLOSURES UPCOMING FROM SOUTH END TO LA QUINTA.	21-Sep
I-19/EL TORO RD BRIDGES	F000401C	MP 45.88	SOUTHCENTRAL	5	571	\$534	94%	\$5,978,331	\$6,202,903	104%	PHASE III SB I-19 BRIDGE DECK COMPLETED INCLUDING BARRIER AND PAVING THE APPROCHES.	UPRR FENCE UNDER CONSTRUCTION, PAINTING BRIDGES & PATCHING BARRIERS .	I-19 NB & SB RESTORED TO ITS ORIGINAL CONFIGURATIONS.	20-Jan
SR 86 - FRESNAL TO MP 123.9	H846901C	SR 86, 120.5-123.9	SOUTHCENTRAL	5	440	\$435	99%	\$13,870,714	\$13,165,779	95%		LANDSCAPE ESTABLISHMENT - ENDS 12/5/2020	NONE	20-Oct

MP-38 UPPER ELGIN ROAD SONOITA	F020201C	SR82 MP38	SOUTHCENTRAL	5	120	\$17	14%	\$685,530	\$16,571	2%	PARTNERING WAS HELD	CLEAR AND GRUB		
I-10 VAIL RD. TI UP EB 744 MOUNTAIN	F003301C	I-10,	SOUTHCENTRAL	5	550	\$549	100%	\$4,204,833	\$3,882,450	92%	BOTH BRIDGES ARE COMPLETE	CLOSE OUT	NONE	20-Sep
SR86-MP88 - QUIJOTOA	F015901C	SR86 88.25-90.37	SOUTHCENTRAL	5	105	\$101	96%	\$1,340,000	\$1,132,808	85%	GUARDRAIL AC PADS	INSTALL WATTLES SEEDING	PILOT VEHICLE OPERATION	20-Dec
I-10 HOUGHTON ROAD	H888701C	274 - 276	SOUTHCENTRAL	5	450	\$108	24%	\$23,427,902	\$5,823,695	25%	I-10 WB RAMP PCCP I-10 EB ON RAMP PCCP ALL THREE PIERS HAVE BEEN COMPLETED.	GIRDER INSTALLATION DECK FORMING	INTERMITTENT LANE CLOSURES ON I-10 BOTH DIRECTIONS TRAFFIC WILL BE DETOURED ON AND OFF THE FREEWAY	21-Dec
SR-389 SHORT CREEK SCOUR	F000801C	SR-389 MP 2	NORTHCENTRAL	5	280	\$235	84%	\$2,172,256	\$2,421,860	111%	BRIDGE DECK WORK, AND SCOUR RETROFIT LESS GABION SHOTCRETE	SHOTCRETE SIDE GABION BASKETS	NONE	20-Sep
SR-64 PAVING / PIPELINE RD TO AIR PARK	F008901C	SR-64 MP205 - 213	NORTHCENTRAL	5	130	\$128	98%	\$5,853,037	\$5,610,375	96%	ALL CONTRACT WORK COMPLETE	LOOKING INTO ADDING OBJECT MARKERS TO REPLACE GREEN DELINEATORS THAT WERE PLACED INCORRECTLY. COSTS WOULD BE NON FA	NONE	20-Aug
I-40 TOWNSEND-WINONA BRIDGE DECK REPLACEMENT	F010801C	I-40 TOWNSEND-WINONA BRIDGE	NORTHCENTRAL	5	215	\$138	64%	\$3,881,894	\$3,360,806	87%	BRIDGE SUPERSTRUCTURE PLACEMENT AND RAMP AND INTERSECTION PAVING.	I-40 MAINLINE RECONSTRUCT PORTION IN SPRING 2021	NONE	21-Apr
VIRGIN RIVER BRIDGES 2, 4, & 5	H881201C	I-15 / MP 12	NORTHCENTRAL	5	322	329	102%	\$6,375,000	\$6,743,415.46	106%	ALL CONTRACT WORK COMPLETE. ALL CHANGE ORDER WORK ON BRIDGE #7 COMPLETE.	COVER ALL "WIDE LOAD DETOUR" TRAIL BLAZER SIGNS	NONE	20-Oct
I-17, COUNTY LINE TO I-40	H893401C	1-17 MP 312 - 340	NORTHCENTRAL	5	320	330	103%	\$24,450,000	\$25,758,906	105%	ALL CONTRACT WORK COMPLETE	NONE	NONE	20-Nov
CITY OF FLAGSTAFF SWITZER ROUNDABOUT	SH51101C	SWITZER & TURQUOISE	NORTHCENTRAL	5	161	276	171%	\$1,388,873	\$1,445,757	104%	ALL CONTRACT WORK COMPLETE	NONE	NONE	20-Sep
US-180 B40 - ASPEN AVE	F006001C	US-180 MP 215	NORTHCENTRAL	6	Fixed Date	117	#VALUE!	\$1,135,740	\$993,813	88%	ALL CONTRACT WORK COMPLETE	NONE	NONE	20-Nov
HORSESHOE BEND LEFT TURN LANE	F023701C	US-89	NORTHCENTRAL	6	85	55	65%	\$892,803	\$673,239	75%	TURN LANE WIDENING COMPLETE	CHIP SEAL, DELINEATORS, AND FINAL PAVEMENT MARKING	NONE	21-Jun
US180 PAVEMENT PRESERVATION	F004401C	US180, NF151 to NF223J	NORTHCENTRAL	6	130	96	74%	\$2,956,302	\$2,739,820	93%	ALL CONTRACT WORK COMPLETE	NONE	NONE	20-Sep
SR89A, SEDONA CITY LIMITS - BEAR HOWARD DR	F004701C	SR 89A, 374 - 387	NORTHCENTRAL	6	214	204	95%	\$8,270,015	\$8,501,576	103%	ALL CONTRACT WORK COMPLETE	NONE	NONE	20-Nov
SR89A SPUR OVER PASS (MCCONNELL ROAD BRIDGE)	H877901C	SR 89A SPUR	NORTHCENTRAL	6	11/20/2020	FIXED END	#VALUE!	\$6,299,733.68	\$6,209,521.33	99%	ALL CONTRACT WORK COMPLETE	FINAL PAVEMENT MARKINGS ON MCCONNELL DRVIE (CO WORK)	NONE	20-Nov
I-40, BUTLER AVE TIOP AND 4TH STREET TIUP	H881501C	I-40, MP 198.1 - MP 200.0.	NORTHCENTRAL	6	11/3/2020	FIXED END	#VALUE!	\$14,431,825	\$14,543,339	101%	ALL CONTRACT WORK COMPLETE	BUTLER AVE TIOP CO WORK TO REPAIR TANKER FIRE DAMAGE	SINGLE LANE CLOSURES ON BUTLER AVE BEGINNING IN FEBRUARY	21-Apr
B40, RIO DE FLAG BRIDGE	H890501C	B40, MP 196.08	NORTHCENTRAL	6	10/31/2021	FIXED END	#VALUE!	\$4,942,894	\$412,474	8%	WING WALLS ON NORTH HALF OF STRUCTURE	WING WALLS ON SOUTH HALF OF STRUCTURE	EB LEFT TURN LANES TO SANTA FE AND US180/HUMPHREY'S CLOSED TO MAINTAIN TWO THROUGH LANES EACH DIRECTION	21-Oct
TWO GUNS/ & METEOR CRATER TI UP	F015201C	I-40 MP 230 - 234	NORTHCENTRAL	6	275	171	62%	\$4,272,377	\$2,625,410	61%	TWO GUNS BRIDGE DECK REPLACEMENT. METEOR CRATER BRIDGE PHASE I DEMO.	METEOR CRATER PHASE I STEEL, BEARINGS, AND DECK POUR	METEOR CRATER BRIDGE 1 LANE WITH SIGNAL CONTROLLING TRAFFIC. TRUCK DETOUR.	21-Jun
BABBITS TANK WB & BUFFALO RANGE ROAD TI OP	H892801C	I-40/MP 224-225	NORTHCENTRAL	6	150	141	94%	\$3,472,182	\$3,456,691	100%	ALL CONTRACT WORK EXCEPT ACFC.	ACFC IN SPRING. POSSIBLE CO TO ADD PPC OVERLAY OF EB BABBITS BRIDGE	NONE - WINTER SHUTDOWN	21-Jun
SLATE CREEK (NB) SLOP STABILIZATION	F024101C	SR 87/MP 224	NORTHCENTRAL	6	210	0	0%	\$1,538,004	\$0	0%	NONE	PARTNERING AND PRECON	NB/SB LANE CLOSURES	21-Oct
BLACK CREEK EB & WB AND HOUCK BRDGS	F008801C	I-40 MP 347	NORTHEAST	6	396	269	68%	\$5,662,000	\$2,449,000	43%	HOUCK BRIDGE COMPLETE & BLK CRK PH 1 DEMO	I-40 EB & WB BLACK CREEK BRIDGES FORMING PH 1	I-40 WB HOUCK ON-RAMP CLOSED, EB & WB BLACK CREEK BRIDGES ONE LANE	21-Nov

METEOR CRATER & PAINTED CLIFFS REST AREAS	H821401C	I-40 MP 235.00 and 359.00	NORTHEAST	6	365	504	138%	\$12,408,000	\$9,011,830	73%	PUNCHLIST AT PAINTED CLIFFS COMPLETED	METEOR CRATER CLOSURE AND BEGIN WORK JANUARY	NONE	TBD
CEDER CREEK-FORT APACHE	F021701C	SR 73 MP 314	NORTHEAST	6	110	47	43%	\$422,000	\$324,000	77%	PIPE EXTENSIONS	SEEDING	NONE	21-Apr
ST. JOHNS - SANDERS HIGHWAY	F015001C	US191	NORTHEAST	6	145	68	47%	\$2,523,000	\$1,032,000	41%	CBC FLOORS - PHASE I	CBC WALLS & DECK	11' WIDTH ONE LANE WITH TEMPORARY SIGNAL	21-Apr
LITTLE COLORADO RIVER BRIDGE	H826901C	SR 260 MP 394	NORTHEAST		154	128	83%	\$795,000	\$585,000	74%	SCOUR SLAB & CBC EXTENSIONS	SHOTCRETE	NONE	21-Apr
SUPERIOR-GILA COUNTY LINE	F016501C	US 60	SOUTHEAST		205	240	117%	\$8,146,153	\$8,687,158	107%	PARTNERING - GUARDRAIL, MAINLINE AND ACFC PAVING	CLEAN-UP	CURRENTLY OPEN TO TRAFFIC	21-Sep
GILA RIVER BRIDGE #20151	H841601C	SR77	SOUTHEAST		440	378	86%	\$12,572,753	\$10,631,300	85%	HALF OF DECK REMOVED - ALL DRILLED SHAFTS AND GIRDERS ON STRUCTURE DONE. HALF OF DECK POURED.	GIRDERS SET, STARTING DIAPHRAMS ON SECOND HALF OF STRUCTURE	REDUCED TRAFFIC LANE DOWN TO ONE LANE WITH THE NORTHBOUND LANE BEING CLOSED INSTALLED SIGNAL.	21-Apr
PINTO CREEK BRIDGE #351	H824301C	US 60, MP238	SOUTHEAST		500	376	75%	\$22,751,059	\$16,065,155	71%	ACCESS ROAD AND BLASTING COMPLETE. SHAFTS, COLUMNS AND PIERS COMPLETE.	WORK ONGOING ; MICRO-PILE INSTALLATION, EXCAVATION AND GRADING FOR RETAINING WALL 2 AND TEMPORARY SHORING FOR ABUTMENT 2.	PERIODIC FLAGGING	21-Jul

TOTALS		150431	12838	1172%	\$885,893,205	\$616,757,586	144%
--------	--	--------	-------	-------	---------------	---------------	------