

District Monthly Reports
August 2017

Project Name	Location	ADOT District	Board District	Contract Time			Project Dollars			Completed Activities	Up-Coming Activities	Major Traffic Changes	Estimated Completion
	Route and Mile Post			Contract Time Days	Time Used Days	% Complete	Contract \$	\$ Spent	% Spent	(paving, bridge forming, sign installation, other)	(paving, bridge forming, sign installation, other)	(long term lane closers, traffic switches, new signals or roundabouts, other)	(year/month)
CITY OF PEORIA: 75TH AVE & CACTUS RD	LPA- PEORIA	CENTRAL	1	365	45	12%	\$6,134,773	\$486,256	8%	EXCAVATION FOR THE JUNCTION STRUCTURE ON 75TH AVE & PEORIA AVE.	SHORING AND BUILDING THE JUNCTION STRUCTURE.	N/A	18-Jun
CITY OF PEORIA: 75TH AVE & PEORIA AVE	LPA- PEORIA	CENTRAL	1	365	45	12%	\$5,136,905	\$631,043	12%	PLACEMENT OF LATER WATERLINES ON PEORIA AVE.	WATERLINE INSTALLATION	N/A	18-Jun
SRPMIC/ALMA SCHOOL RD, MCDONALD RD	LPA - SALT RIVER PIMA	CENTRAL	1	150	406	271%	\$3,069,921	\$4,341,657	141%	SUBSTANTIAL COMPLETION AWARDED, PERMANENT STRIPING & SIGN INSTALLATION.	BARB-WIRE FENCE AT CHANNEL CROSSING & TEST STRIPING FOR RETRO-REFLECTIVITY.	N/A	17-Jul
CITY OF LITCHFIELD PARK	LPA - LITCHFIELD	CENTRAL	1	365	365	100%	\$156,304	\$0	0%	WORKING WITH SUMERA KAYANI FOR FINAL PAYMENT AND CLOSE-OUT.	CITY OF LITCHFIELD PARK TO PROVIDE ALL SIGN INVOICES TO THE DEPT.	N/A	17-May
TOWN OF PARADISE VALLEY: VAR LOC	LPA-PARADISE VALLEY	CENTRAL	1	365	256	70%	\$73,440	\$24,095	33%	N/A	TOWN OF PARADISE VALLEY INSTALLING SIGNS IN SECTION 7.	N/A	17-Sep
SALT RIVER PIMA-MARICOPA INDIAN	LPA - SALT RIVER	CENTRAL	1	80	92	115%	\$739,515	\$840,861	114%	N/A	CONTINUE PROJECT CLOSEOUT.	N/A	17-Jun
CITY OF GLENDALE: 65TH AVE & BETHANY HOME RD	LPA-GLENDALE	CENTRAL	1	140	34	24%	\$236,903	\$6,250	3%	SUBMITTALS ARE ALL APPROVED.	POLE DELIVERY DUE MID-AUGUST.	N/A	18-Jan
CITY OF AVONDALE: DYSART RD; RANCHO SANTA FE BLVD	LPA - AVONDALE	CENTRAL	1	85	168	198%	\$502,807	\$564,464	112%	SYSTEM ACCEPTANCE TEST COMPLETED.	TIME EXTENSION #4 & PROCEDURAL CHANGE ORDER IN PROGRESS.	N/A	17-Aug
CITY OF GLENDALE: MARYLAND AVE; 95TH TO 99TH AVE	LPA- GLENDALE	CENTRAL	1	180	3	2%	\$642,000	\$19,200	3%	PRECONSTRUCTION CONFERENCE & PARTNERING WORKSHOP HELD JULY 17, 2017.	INSTALL SIGNAL STRUCTURE FOUNDATIONS, INSTALL CONDUIT AND PULL BOXES & PROCURE SIGNAL HEADS, DMS.	MARYLAND AVE SHOULDER CLOSURES STARTING 8/28/17	18-Feb
CITY OF GLENDALE: VARIOUS LOCATIONS	LPA-GLENDALE	CENTRAL	1	150	13	9%	\$469,000	\$13,935	3%	N/A	MATERIALS SUBMITTALS, SURVEY AND BLUE STAKE ARE IN PROGRESS.	N/A	18-Feb
CITY OF SURPRISE: REEMS RD; PEORIA AVE TO MOUNTAIN	LPA- SURPRISE	CENTRAL	1	200	16	8%	\$596,192	\$0	0%	TRAFFIC CONTROL SUB ON BOARD. SUBMITTALS BEING SUBMITTED.	FIRST WEEKLY MEETING AUGUST 10, 2017	N/A	17-Nov
CORDES JCT HWY: I-17, I-10 TO SR 101L	I-17	CENTRAL	1	165	10	6%	\$1,897,846	\$0	0%	PARTNERING AND PRE-CON HELD 8/3/17	N/A	N/A	18-Jan
I-10 / 303L TI PHASE II	L303 / I-10, MP 125	CENTRAL	1	600	534	89%	\$63,480,562	\$61,682,482	97%	REMOVE DIRT FROM FCMC CHANNEL, WS/NE ANCHOR LUGS,	REMAINING WORK INCLUDE EARTHWORK SLOPE FINE GRADING, SOIL STABILIZATION, CONCRETE INCIDENTALS & BARRIER.	N/A	17-Oct
I-10/SR 303L T.I. PHASE I LANDSCAPE	L303 / I-10, MP 125	CENTRAL	1	365	320	88%	\$5,946,257	\$5,550,553	93%	PH II LANDSCAPE INSPECTION #7.	PH II LANDSCAPE INSPECTION #8.	None	17-Dec
I-10: VARIOUS LOCATIONS	I-10-VARIOUS	CENTRAL	1	250	115	46%	\$1,482,424	\$718,347	48%	TERMINATING FIBER AT THE CABINETS & FIBER DISTRIBUTION PANELS IN THE NODE BUILDING.	CONTRACTOR COMPLETED PULLING 34% OF BRANCH FIBER & 44% OF TRUNK LINE FIBER	SHOULDER CLOSURES ON WB I-10 & EB 1-10 AT RAMPS.	18-Feb
CORDES JCT HWY I-17, 19TH AVE- ARIZONA CANAL TR	I-17, MP 198 - MP 209	CENTRAL	1	300	314	105%	\$9,827,000	\$9,634,705	98%	AR-ACFC MILL & OVERLAY AT I-10/I-17 INTERCHANGE RAMPS.	PUNCHLIST ITEMS.	N/A	17-Aug
SANTAN FWY: RAY RD TO BROADWAY RD	MP 29 - 39.7	CENTRAL	1	340	12	4%	\$4,184,269	\$99,214	2%	CONTRACTOR FINISHED SETTING UP THE YARD.	INVENTORY, SURVEY & BLUE STAKE IN PROGRESS	SHOULDER CLOSURES ARE USED.	18-Nov
SOUTH MTN FWY: SR 202	L202, MP 56 - 78	CENTRAL	1	1350	522	39%	\$916,549,178	\$249,056,788	27%	MASS EARTHWORK HAUL FROM BASELINE THRU BROADWAY RD. I-10 MEDIAN SUBGRADE.	PLANT INVENTORY SURVEY OF CENTER SEGMENT.	PECOS CLOSED AT 17TH AVE	19-Nov
MARICOPA COUNTY HWYS	VARIOUS	CENTRAL	1	300	49	16%	\$2,954,003	\$294,370	10%	CONTRACTOR COMPLETED TO ER WORK SECTION 11 (I-10, BROADWAY CURVE).	CONTRACTOR COMPLETING ER WORK SECTION 12 (EB I-10, SOUTHERN AVE , US 60 TI) THIS WEEK, MOBILIZING TO SEC 10, (SR 143, SOUTHERN TO VAN BUREN) NEXT WEEK.	N/A	18-Jul
CASA GRANDE HWY: GILA RIVER BRIDGE TO SR587 TI	I-10, MP 209 -214	CENTRAL	1	190	50	26%	\$3,555,000	\$103,470	3%	N/A	OUT TO BID AND OPENED ON SEPT 22, 2017	N/A	19-Nov
INA RD. T.I.	I-10	SC	2	730	200	27%	\$85,727,716	\$18,810,685	22%	ABUTMENT FASCIA WALL, DRILLED SHAFTS, PCCP, CAMINO DE LAS CAPAS FLATWORK	INA RD. BRIDGE GIRDERS, PCCP, ASPHALT PAVING, GRADING, STORM DRAINS	NO UPDATE	17-Jan
INA RD. T.I.	I-10	SC	2	730	200	27%	\$22,504,912	\$5,799,624	26%	WATERLINE UNDER EB BRIDGE, STAY-IN-PLACE DECK FORMS, DECK REBAR	EB INA RD BRIDGE DECK POUR, GRADING	NO UPDATE	17-Jan
I-10 HOUGHTON SIGNALS	I-10	SC	2	150	73	49%	\$350,741	\$90,959	26%	CONDUIT, POLE FOUNDATIONS	SAWCUTTING, BORROW IMPORT, AB, PLACEMENT, ASPHALT PAVING	NO UPDATE	17-Oct
I-19 AJO WAY TI	I-19	SC	2	700	536	77%	\$40,685,631	\$30,580,612	75%	RAMP A AND RAMP B OPEN, SW2 COMPLETE, TRAFFIC ON PHASE I OF BRIDGE	CONSTRUCT RAMP C & D, PHASE II OF SPUI BRIDGE	CLOSING OF AJO WAY FOR PAVING ON 8/18-20/2017	17-Feb
PIMA MINE RD.	I-19	SC	2	385	135	35%	\$4,748,864	\$1,486,500	31%	DRILLED SHAFTS, PIER CAPS, ABUTMENT CAPS	SETTING GIRDERS ON 8/13/2017, DECK DEMO, DETOUR	MINOR TRAFFIC INTERRUPTION ON PIMA MINE RD. FOR GIRDER SETTING AND DEMO	17-Apr
CRAYCROFT	I-10	SC	2	350	316	90%	\$3,498,647	\$1,934,128	55%	EB BRIDGE OPERATIONAL	WB DECK POUR 9/8/2-17, AC MID SEPT.	TRAFFIC BACK FOR WB USING TEMP DETOUR	17-Sep

District Monthly Reports
August 2017

Project Name	Location	ADOT District	Board District	Contract Time			Project Dollars			Completed Activities	Up-Coming Activities	Major Traffic Changes	Estimated Completion
	Route and Mile Post			Contract Time Days	Time Used Days	% Complete	Contract \$	\$ Spent	% Spent	(paving, bridge forming, sign installation, other)	(paving, bridge forming, sign installation, other)	(long term lane closers, traffic switches, new signals or roundabouts, other)	(year/month)
SR-86 VALENCIA TO KINNEY	SR-86	SC	2	700	523	75%	\$41,400,016	\$27,932,523	67%	SUBGRADE, AB, PAVING, MISC., TRAFFIC SWITCHES, BOX CULVERT CONSTRUCTION, OTHER MISC. ITEMS	AB & PAVING VALENCIA RD, BOX 5 DECK, SUNSET CHANNEL, OTHER MISC. WORK	KINNEY RD. SOUTH CLOSED, VALENCIA RD, TEMP DETOUR, KINNEY RD. TEMP DETOUR,	17-Jan
SR-86 FULLER TO VALENCIA	SR-86	SC	2	180	179	99%	\$4,292,969	\$3,972,862	93%	MILLING AND PAVING	STOP WORK ORDER UNTIL MID SEPT. FOR CHIPSEAL	NONE	17-Jul
BOWIE WEST TI - EAST TI	I-10 MP 362 - 367	SE	3	150	124	83%	\$5,870,066	\$5,676,982	97%	GUARDRAIL, PAVING, PAVEMENT MARKING	FINAL ACCEPTANCE AND PROJECT CLOSEOUT PENDING	LANE CLOSURE	17-Sep
DAVIS ROAD, MP 9.9	DAVIS ROAD, MP 9.9	SE	3	140	134	96%	\$2,953,000	\$1,817,815	62%	DETOUR ROAD, EARTHWORK, ARCHES INSTALLATION	PAVING	NONE	17-Aug
SAN SIMON POE	I-10 MP 383	SE	3	30	29	97%	\$472,274	\$470,590	100%	CONSTRUCTION COMPLETE	FINAL ACCEPTANCE AND PROJECT CLOSEOUT PENDING	NONE	17-Jun
SAN PEDRO RIVER BRIDGE	SR 92 MP 340.37-340.80	SE	3	470	341	73%	\$4,308,308	\$2,737,931	64%	PARTNERING AND PRECONSTRUCTION MEETING	PILLARS	LANE CLOSURE, ONE LANE TRAFFIC WITH TEMPORARY SIGNAL	17-Sep
SAN PEDRO RIVER BRIDGE	I-10 MP 306	SE	3	200	222	111%	\$2,594,049	\$2,731,178	105%	CONSTRUCTION COMPLETE	FINAL ACCEPTANCE AND PROJECT CLOSEOUT PENDING	NONE	17-Feb
SR 92 - TAYLOR AVE	SR92 MP 353	SE	3	120	115	96%	\$552,500	\$272,552	49%	PARTNERING AND PRECONSTRUCTION MEETING	CURB/GUTTER, SIDEWALK	SHIFTING LANE CLOSURE	17-Apr
JOE CARLSON SAFE ROUTES	DOUGLAS	SE	3	60	33	55%	\$245,895	\$11,690	5%	PARTNERING AND PRECONSTRUCTION MEETING	CLEARING, GRUBBING	SHIFTING LANE CLOSURE	17-Sep
SR-87 I-10 TO LA PALMA RD.	SR-287	SC	3	90	100	111%	\$2,206,869	\$2,176,386	99%	COMPLETE	ESCALATION/DECISION		17-May
SR-82 PP	SR-82	SC	3	170	155	91%	\$2,106,556	\$2,208,594	105%	COMPLETE	FINAL WALKTHROUGH		17-Nov
SR-79 CULVERT EXTENSIONS	SR-79	SC	3	220	142	65%	\$1,306,040	\$1,116,653	85%	ALL BOX EXTENSIONS COMPLETE	SEEDING	MOVING OPERATION	17-Oct
SR-90 CHIPSEAL	SR-90	SC	3	55	0	0%	\$887,700	\$25,201	3%	NONE	CHIPSEAL WORK TO BEGIN 8/14/17 AND CONTINUE FOR ABOUT 3 WEEKS	DAILY LANE CLOSURES	17-Oct
SR-90 BUFFALO SOLDIER TRAIL/HATFIELD INT.	SR-90	SC	3	120	0	0%	\$2,633,000	\$0	0%	NONE	PARTNERING 8/15/17, CONTRACTOR SET PRE-WARNERS WEEK OF 8/28/2017	NONE	17-Jan
SR 366 TO 45TH STREET	US 191 114 - 117	SE	4	95	88	93%	\$2,619,639	\$2,569,161	98%	TURNOUTS, PAVING, STRIPING	SEEDING ESTABLISHMENT	SHIFTING LANE CLOSURE	17-Aug
RELATION ST TO JCT US 70	US 191 MP 120-121	SE	4	110	151	137%	\$882,944	\$822,151	93%	SIGNALS, CURBING/GUTTER, SIDEWALK, STRIPING, SIGNALS	FINAL ACCEPTANCE AND PROJECT CLOSEOUT PENDING	NONE	17-May
8TH ST - US 191	US 70 MP 342	SE	4	200	27	14%	\$5,031,257	\$0	0%	PARTNERING AND PRECONSTRUCTION MEETING	MOBILIZING	SHIFTING LANE CLOSURE	17-Mar
US 70 & US 75	US 70 MP 366-385, US75 MP 391-398	SE	4	95	8	8%	\$1,336,309	\$0	0%	PARTNERING AND PRECONSTRUCTION MEETING	MOBILIZING	SHIFTING LANE CLOSURE	17-Nov
US-60 SILVER KING-SUPERIOR STREETS	US-60 MP 222-226	SE	4	850	685	81%	\$32,896,671	\$32,268,793	98%	TWO BRIDGE REHABS, COMPLETED 6 OF 7 NEW BRIDGES; CURB/GUTTER, SIDEWALK	PAVING AND COMPLETION OF LAST BRIDGE; PAVING, STRIPING	FINAL CONFIGURATION IN SEPTEMBER	17-Sep
OAK FLATS TO MIAMI CLIMBING LANE	US-60 MP 232-238	SE	4	365	365	100%	\$8,840,000	\$9,863,455	112%	CONSTRUCTION PHASE COMPLETED	FINAL ACCEPTANCE AND PROJECT CLOSEOUT PENDING	NONE	17-Aug
ROCKFALL SR77 NEAR SUMMIT	SR 77 MP 156-157	SE	4	145	189	130%	\$2,975,000	\$3,173,303	107%	CONSTRUCTION PHASE COMPLETED	FINAL ACCEPTANCE AND PROJECT CLOSEOUT PENDING	NONE	17-Jul
KELVIN BRIDGE	FLORENCE-KELVIN HWY	SE	4	420	164	39%	\$5,673,614	\$1,498,809	26%	CLEARING, GRUBBING, SOME PAVING	STRUCTURE (CAISSONS AND BRIDGE DECK)	NONE	17-Apr
BIA6 - SR70 INTERSECTION	SR 70	SE	4	130	93	72%	\$771,469	\$606,396	79%	STRIPING, RAILBANK	SEEDING ESTABLISHMENT	NONE	17-Sep
TOWN OF SUPERIOR SIGNS	SUPERIOR	SE	4	75	80	107%	\$125,361	\$82,086	65%	PARTNERING AND PRECONSTRUCTION MEETING	SIGN INSTALLATION	NONE	17-May
TOWN OF GLOBE SIDEWALKS	GLOBE	SE	4	90	6	7%	\$614,630	\$0	0%	PARTNERING AND PRECONSTRUCTION MEETING	MOBILIZING	SHIFTING LANE CLOSURE	17-Nov
SR 87 - SLATE CREEK	SR 87 , MP 224	NC	4	155	80	52%	\$2,022,672	\$409,916	20%	SOME PAVING COMPLETE	MULTI PLATE INSTALLATION AND SB PAVING	DAILY LANE CLOSURES	17-Dec
SIGNAL AT DIVERSION DAM RD.	SR-79	SC	4	125	73	58%	\$196,354	\$62,615	32%	SIDEWALK, POLE FOUNDATIONS, CONDUIT, DETECTABLE WARNING STRIP	STRIPING, ELECTRICAL WIRING, POLE AND MAST ARM INSTALLATION	LANE RESTRICTIONS AS NEEDED	17-Aug
SR-87 GILA RIVER BRIDGE SCOUR	SR-87	SC	4	225	135	60%	\$401,526	\$271,696	68%	GROUTED RIPRAP, GRADING, SHOTCRETE PROTECTION, PENETRATING CRACK SEAL	GRADING, STRIPING, SEEDING	NO UPDATE	17-Nov
COOLIDGE MAIN STREET	0	SC	4	170	8	5%	\$1,794,540	\$203,906	11%	TRAFFIC CONTROL SETUP FOR PHASE I WORK	WORKING ON PHASE I SUBGRADE, LIGHTING, IRRIGATION, AND FIRE HYDRANT	NONE	17-Mar
SR-287 FLORENCE BLVD. PED HYBRID BEACON	SR-287	SC	4	130	24	18%	\$174,542	\$5,375	3%	POLE FOUNDATION CONDUITS	WHEEL CHAIR RAMPS, INSTALL POLES AND SIGNS	NEW SIGNAL FIRST WEEK OF NOVEMBER	17-Nov
MIDWAY RD. ASH AVE - CLAYTON	0	SC	4	120	52	43%	\$850,666	\$92,392	11%	HAULED ALL BORROW	WORKING ON GRADE, AB, & PAVING	FULL CLOSURE WITH DETOUR	17-Oct
SR-87 RANDOLF	SR-87	SC	4	135	24	18%	\$493,931	\$34,544	7%	HAULED BORROW, WING EXTENSIONS	SOIL CEMENT, AB, PAVING	SHOULDER CLOSURE	17-Nov
SR-79/79BT	SR-79	SC	4	90	0	0%	\$618,962	\$0	0%	PARTNERING 8/10/2017	START DATE 8/28/2017		17-Jan
SR-87 SAN TAN TO HUNT HWY	SR-87	SC	4	90	0	0%	\$1,427,750	\$0	0%	PARTNERING 8/9/2017	START MID SEPT.		17-Nov
ADOT14-061415	NAVAJO COUNTY - ARIOUS LOCATIONS	NE	5	365	152	42%	\$27,021	\$26,327	97%	SIGNS		NONE	
SHOW LOW - SPRINGVILLE -EAST HWY	US60 SHOW LOW - 40TH STREET	NE	5	200	46	23%	\$5,081,785	\$1,377,736	27%	SOUTH HALF OF PIPES, SOME SUB-GRADE	AB, SOUTH SIDE PAVING, CURB/GUTTER/SIDEWALK, SIGNAL	MID SEPT. TRAFFIC SWITCH TO NORTH AND NEW SIGNAL WORKING.	17-Jun

District Monthly Reports
August 2017

Project Name	Location	ADOT District	Board District	Contract Time			Project Dollars			Completed Activities	Up-Coming Activities	Major Traffic Changes	Estimated Completion
	Route and Mile Post			Contract Time Days	Time Used Days	% Complete	Contract \$	\$ Spent	% Spent	(paving, bridge forming, sign installation, other)	(paving, bridge forming, sign installation, other)	(long term lane closers, traffic switches, new signals or roundabouts, other)	(year/month)
HOLBROOK - SPRINGVILLE HWY	GENERATING STATION - JCT US60	NE	5	120	77	64%	\$2,794,999	\$3,006,444	108%	PROJECT SUBSTANTIALLY COMPLETE	FINAL WALK-THRU 8/14/17	NONE	17-Aug
SPRINGVILLE - APLINE HWY	CORREJO CROSSING - FH275	NE	5	95	90	95%	\$1,977,423	\$1,918,092	97%	PROJECT COMPLETE			17-Aug
CARRIZO-WHITERIVER - INDIAN PINES HWY	FORT APACHE - LOCUST STREETS	NE	5	160	69	43%	\$6,709,968	\$5,550,193	83%	MILL/FILL COMPLETE	ACFC, STRIPING		17-Sep
CARRIZO-WHITERIVER - INDIAN PINES HWY	MP338-340 SPOT PEDESTRIAN IMPR.	NE	5	160	66	41%	\$265,032	\$110,594	42%	CONDUIT, POLE FOUNDATIONS, NEW SIGNING	BECONS, CABINETS		17-Sep
STATION AT LA POSADA - CITY OF WINSLOW	LPA	NC	5	120	12	10%	\$1,288,000	\$30,000	2%	PARTNERING, PRECON	ROOF SYSTEM, HVAC, DOORS, AND MASONRY	NONE	17-Dec
FRONTAGE ROAD 40, CITY OF FLAGSTAFF	EL PASO RD TO FOREST	NC	5	120	67	56%	\$1,270,898	\$1,034,505	81%	PCCP, SLAB REMOVAL, MILLING, AND AC BOTTOM LIFT, FINAL RIDING SURFACE (416 TR+)	FINAL STRIPING, AC AND SUBGRADE REPAIRS	SINGLE LANE CLOSURES WITH FLAGGERS AND PILOT CAR	17-Aug
CROOKTON TO HISTORIC 66 SIGN REHAB	I-40, MP 126-161	NC	5	205	63	31%	\$1,460,726	\$432,646	30%	FOUNDATION REMOVAL, INSTALL, SIGN REMOVAL AND ERECTION ARE ALL IN PROGRESS	FOUNDATION REMOVAL, INSTALL, SIGN REMOVAL AND ERECTION, WEIGH STATION REMOVAL	SHOULDER CLOSURES	17-Feb
I-40, PARKS TI TO RIORDAN PAVEMENT REHAB	MP179 - MP191	NC	5	335	52	16%	\$13,985,792	\$5,585,821	40%	MAINLINE PAVING WEST OF BELLEMONT TI	TRAFFIC CONTROL, GUARDRAIL, PAVING EAST AND WESTBOUND EAST OF BELLEMONT TI, RIORDAN BRIDGE WORK	SINGLE LANE CLOSURES IN BOTH DIRECTIONS, 24 HR LANE CLOSURE AT RIORDAN BRIDGE WB AND BELLEMONT TI RAMP	17-Aug
I-40, DEVIL DOG TO WILLIAMS	I-40, MP 156-161	NC	5	FIXED (18-OCT)	FIXED	FIXED	\$33,980,986	\$4,758,428	14%	PARTNERING, PRECON, WB OVERLAY, TRAFFIC SWITCH	REMOVAL AND REPAVING OF EB LANES	ALL EB TRAFFIC SWITCHED TO SHARE WB LANES. ONE LANE EACH DIRECTION .	17-Oct
CITY OF FLAGSTAFF SIGNS	LPA	NC	5	90	37	41%	\$198,986	\$112,210	56%	ALL FIELD WORK NOW COMPLETED.	OFFICE WORK AND RECONCILIATION OF FINAL QUANTITIES IN PROGRESS.	NO FURTHER IMPACT TO TRAFFIC	17-Aug
SR 87 - CHIP SEAL - MP 290-317	SR 87	NC	5	180	66	37%	\$1,200,501	\$388,970	32%	CHIP SEAL DONE	FINAL STRIPING	SOME LANE RESTRICTIONS ON I-10 DURING PARAPIT WALL POURS	17-Aug
JACKS CANYON BRIDGE	SR-87 MP 330	NC	5	130	51	39%	\$1,049,162	\$284,071	27%	SB BRIDGE DECK REMOVED. NEW REBAR PLACED AND DECK FORMS SET	POUR SB BRIDGE DECK.	ROADWAY WILL BE RESTRICTED TO A SINGLE LANE AT THE BRIDGE ONCE WORK STARTS.	17-Dec
CITY OF PAGE - ELM STREET PAVING	LPA	NC	5	60	31	52%	\$560,351	\$320,897	57%	WEST SIDE OF STREET SIDEWALK & CURB AND GUTTER COMPLETE. WORK CONTINUES ON EAST SIDE	DRAINAGE PIPE REPLACEMENT & AC PAVING	MINIMAL IMPACT TO LACAL TRAFFIC	17-Sep
KACHINA VILLAGE TRAIL - COCONINO COUNTY	LPA	NC	5	FIXED (17-NOV)	FIXED	FIXED	\$999,919	\$500,375	50%	TEMPOARY DETOUR PAVED, DRAINAGE PIPES RELOCATED,	AB PLACEMENT AND AC PAVING ON MAIN ROADWAY	MINIMAL IMPACTS TO LOCAL TRAFFIC	17-Nov
I-40 - TWIN ARROWS TI	I-40 / MP 218 - 220	NC	5	220	93	42%	\$4,574,000	\$3,116,050	68%	HALF OF DECK REMOVED. NEW GIRDERS SET IN PLACE	FORMING NEW WEST HALF OF BRIDGE DECK & INSTALLING REBAR FOR BRIDGE DECK	EB I-40 IS DOWN TO A SINGLE LANE AT THE TI.	17-Dec
ADAMAN TI DRAINAGE IMPROVEMENTS	I-40 MP 303.6	NE	5	105	0	0%	\$677,215	\$0	0%		PARTNERING		18-Jan
GLOBE-SHOW LOW HWY US 60	US 60 MP 286.42 TO 301.81	NE	5	65	28	43%	\$1,470,652	\$978,148	67%	CHIP SEAL	STRIPING/RUMBLE STRIP	NONE	17-Sep
COTTONWOOD WASH TO MP 373	SR 77 MP 361.70 TO 373.18	NE	5	75	13	17%	\$1,794,473	\$46,081	3%	TEST STRIP	PAVING	LANE CLOSURES/PILOT CAR OPERATIONS	17-Nov
LAGUNA CREEK BRIDGE	US 160 MP 420 TO 420.27	NE	5	115	72	63%	\$619,699	\$618,673	100%	ALL WORK COMPLETE	FINAL WALKTHROUGH	NONE	17-Sep
WOODRUFF BRIDGE REHAB	NAVAJO COUNTY	NE	5	110	0	0%	\$761,167	\$0	0%		PARTNERING	NONE	18-Jan
COCONINO STREET	SPRINGVILLE	NE	5	65	32	49%	\$439,900	\$240,566	55%	SIDEWALK, PAVING, CURB AND GUTTER	STRIPING AND SIGNS	SHORT TERM SHOULDER/LANE CLOSURES	17-Oct
BURNSIDE TO FISH WASH	SR 264 MP 441.19 TO 450.02	NE	5	220	209	95%	\$19,832,047	\$17,745,211	89%	SHOULDER WIDENING, PAVING ACFC, NEW BRIDGE, OLD BRIDGE DEMO	SEEDING, BMPS, SIGNS, FINAL STRIPE	SHORT TERM SHOULDER/LANE CLOSURES	17-Nov
I-17, MP 250.4 TO SUNSET POINT REST AREA	I-17, MP 250.4 - 252	NW (NC ADMIN)	6	45	21	47%	\$728,869	\$695,436	95%	ALL PAVING AND TEMPORARY STRIPING	FINAL STRIPING	SINGLE LANE CLOSURES FOR FINAL STRIPING	17-Sep
TOWN OF CLARKDALE - SAFE ROUTES TO SCHOOL	LPA	NC	6	70	73	104%	\$255,000	\$106,648	42%	SUBSTANTIAL COMPLETION 8-4-2017	NONE	NONE	17-Aug
CAMP VERDE - FINNIE FLAT ROAD	LPA	NC	6	90	95	106%	\$788,969	\$484,740	61%	ALL CONTRACT WORK COMPLETE	CLEANUP	DETOURS	17-Aug
COLORADO CITY TO MAGLES ROAD	SR-389	NC	6	75	58	77%	\$1,528,722	\$1,573,456	103%	CHIP SEAL WORK AND ALL STRIPING COMPLETE	STRIPING RETROREFLECTIVITY TESTING	SINGLE LANE CLOSURES (BOTH DIRECTIONS)	17-Aug

District Monthly Reports
August 2017

Project Name	Location	ADOT District	Board District	Contract Time			Project Dollars			Completed Activities	Up-Coming Activities	Major Traffic Changes	Estimated Completion
	Route and Mile Post			Contract Time Days	Time Used Days	% Complete	Contract \$	\$ Spent	% Spent	(paving, bridge forming, sign installation, other)	(paving, bridge forming, sign installation, other)	(long term lane closers, traffic switches, new signals or roundabouts, other)	(year/month)
TOWN OF CLARKDALE - BROADWAY TO MAIN ST	LPA	NC	6	120	91	76%	\$739,736	\$749,318	101%	EVERYTHING EXCEPT CHIP SEAL AND FINAL STRIPING	FINAL STRIPING	NONE	17-Aug
SR 260 AT INDUSTRIAL DRIVE IN CAMP VERDE	SR 260, MP 218	NC	6	180	285	158%	\$1,349,272	\$1,323,348	98%	ALL MAJOR WORK COMPLETED	CLEANUP	NONE	17-Aug
THOUSAND TRAILS TO 1-17	SR 206 MP 209	NW	6	660	148	22%	\$45,704,162	\$9,636,982	21%	SOME EARTHWORK AND BOX CULVERTS, DETOUR PAVING	CONTINUING EARTHWORK, BOX CULVERTS, PIPES, BRIDGE ABUTMENTS	PERIODIC NIGHTTIME FLAGGING OPERATION SUN-THURS, TRAFFIC TRAVELING ON DETOUR PAVEMENT	18-Oct
1-17 SAFETY IMPROVEMENTS	I-17 MP 232-279	NW	6	180	100	56%	\$1,100,000	\$925,000	84%	4 DMS SIGNS COMPLETE AND ACTIVATED	SPEED FEEDBACK SIGNS	NONE UPCOMING THIS MONTH	17-Sep
LAKE HAVASU STATE PARK	WINDSOR STATE PARK - LOCAL GOV	NW	6	250	250	100%	\$4,059,043	\$4,215,885	104%	BOAT RAMPS, PAVING, DECOMPOSED GRANITE AND STRIPING	REPAIR OF DAMAGED JETTY AND REMOVAL OF LIGHT SHIELDS (STOP WORK ORDER)	NONE UPCOMING THIS MONTH	17-Oct
COUNTY ROUTE 1 / GOLDEN SHORES	FORT MOHAVE / LOCAL GOV	NW	6	210	158	75%	\$950,000	\$887,496	93%	ALL CONTRACT ITEMS ARE COMPLETE	PENDING CHANGE ORDER WORK FOR DRAINAGE/ROUNDBOUT IMPROVEMENTS	NONE UPCOMING THIS MONTH	17-Oct
WILLOW SPRINGS ROCK FALL	I-40 MP 81-83	NW	6	175	93	53%	\$2,628,332	\$2,579,671	98%	EMERGENCY PAVING IS COMPLETE	CONTINUE ROCK SCALING, CONTINUE EXCAVATION AND STOCKPILING RIP RAP MATERIAL	ONE LANE CLOSED EB AND WB	17-Nov
N. OATMAN RD TO RIVERVIEW DRIVE	BULLHEAD CITY / LOCAL GOV	NW	6	160	191	119%	\$2,091,000	\$1,949,707	93%	UTILITY RELOCATIONS, SAW CUTTING, SUBGRADE PREP, PAVING, CURB AND GUTTER	SURVEY MARKERS	NONE UPCOMING THIS MONTH	17-Aug
AVAITION WAY - LAUGHLIN	SR 95 MP 249	NW	6	170	95	56%	\$1,094,728	\$1,066,278	97%	COMPLETED SIGNAL UPGRADE, MEDIAN, AND CURB AND GUTTER	PUNCHLIST PAVING	NIGHTWORK RESTRICTIONS DURING WORK HOURS	17-Aug
HOLY MOSES WASH BR EB #1833	I-40 MP 46	NW	6	200	74	37%	\$2,524,178	\$1,260,936	50%	MILLING, CROSS OVER PAVING, PIPES, BRIDGE DEMO AND CATCH BASINS	CONTINUE TO CONSTRUCT FALSEWORK	1-40 EB TRAFFIC WILL BE DETOURED TO WB 1-40. ONE LANE TRAFFIC EACH DIRECTION	18-Feb
CATTLECHUTE PASS	US 93 MP 98	NW	6	145	94	65%	\$1,010,784	\$565,033	56%	STRUCTURAL EXCAVATION, BOX CULVERT AT WINDMILL RANCH AND CATTLE CHUTE PASS	CATTLE GUARDS, PIPE, DRAINAGE DITCH AND PAVING	TRAFFIC RESTRICTED TO ONE LANE ON WINDMILL RANCH ROAD AND CATTLE CHUTE PASS	17-Nov
WHILLOW BEACH TO WHITE HILLS	US 93 MP17 - 28	NW	6	200	166	83%	\$9,550,000	\$9,149,320	96%	FINAL STRIPING RUMBLE STRIP	CHECK DAMS SEEDING	INTERMITTENT RT AND LT LANE CLOSURES	17-Sep
PEACOCK AND BIG SANDY WASH BRIDGES	I-40 MP73 - 76	NW	6	FIXED (17-SEPT)	FIXED	FIXED	\$2,714,910	\$1,673,412	62%	POUR PEACOCK DECK POUR BIG SANDY DECK	INSTALL BARRIER POUR APPROACH SLABS	TRAFFIC IS DIVERTED TO THE WB SIDE OF 1-40	17-Oct
DW RANCH ROAD TI UP	I-40 MP 59	NW	6	210	91	43%	\$2,928,993	\$1,486,459	51%	DECK IS FORMED	POUR DECK POUR SB BARRIER	RT LANE COLSED WB AND EB	17-Dec
AUDLEY BRIDGES	I-40 MP113	NW	6	410	143	35%	\$4,353,978	\$2,184,617	50%	DECK IS FORMED	POUR DECK POUR BARRIER	TRAFFIC IS DIVERTED TO THE WB SIDE OF 1-40	18-Sep
BURRO CREEK BRIDGE SB	US 93 MP 138	NW	6	170	12	7%	\$2,170,794	\$88,899	4%	CLEARING AND GRUBBING TRANSPLANTING OF PLANTS	CONSTRUCT DETOURS	INTERMITTENT LT LANE CLOSURES NB AND SB	18-Mar
HUALAPAI WAY TO PICA CAMP RD	SR 66 MP 104	NW	6	65	13	20%	\$1,582,000	\$68,972	4%	PARTNERING AND PRECONSTRUCTION CONFERENCE	MICROSEAL ACTIVITY TO BEGIN ON 08/23/17	ROADWAY REDUCED TO ONE WAY - PIOLET CAR OPERATION	17-Nov
B-8 FOURTH AVE GATEWAY	CITY OF YUMA	SW	6	155	70	45%	\$628,010	\$17,576	3%	MOBILIZATION, TRAFFIC CONTROL SET UP, SCALE HOUSE DEMOLITION	SCALE HOUSE DEMOLITION, DIRECTIONAL BORING, CONDUIT	NONE	17-Dec
AVENUE 3E TO ARABY ROAD	CITY OF YUMA	SW	6	225	183	81%	\$3,219,167	\$2,756,982	86%	GRADING & PAVING AVE 3E, SIGNAL POLES INSTALLED	HIGHWAY 95 INTERSECTION PAVING, GUARDRAIL	SPEED REDUCED, NARROW LANES ON AVE 3E, REDUCED TO ONE LANE ON HWY 95	17-Sep
I-8 ARABY ROAD TI RECONSTRUCT	YUMA-CASA GRANDE HIGHWAY (I-8)	SW	6	278	10	4%	\$8,003,000	\$244,613	3%	TRAFFIC CONTROL SET UP, TEMPORARY SIGNAL, GRADING, PAVED DETOUR	EARTHWORK, CURB & GUTTER, ELECTRICAL	SPEED REDUCED TO 25 MPH, SINGLE LANE ON ARABY RD WITH 10' WIDTH RESTRICTION, WB ON RAMP CLOSED	17-Oct
MOHAWK REST AREA	YUMA-CASA GRANDE HIGHWAY (I-8)	SW	6	289	288	100%	\$4,665,823	\$4,832,668	104%	DELIVERY & INSTALLATION OF LIGHT POLES	PUNCH LIST ITEMS	NONE	17-Jul
WEST QUARTZSITE TI	EHRENBERG-PHOENIX HWY (I-10)	SW	6	120	82	68%	\$1,741,008	\$902,199	52%	PAVING & BRIDGE BARRIER	BRIDGE BARRIER & BRIDGE DECK REHAB	EB/WB SINGLE LANE 16' WIDTH RESTRICTION ON I-10. SINGLE LANE 10' WIDTH RESTRICTION ON BRIDGE.	17-Sep
DOME VALLEY-WELLTON	YUMA-CASA GRANDE HIGHWAY (I-8)	SW	6	235	231	98%	\$7,790,609	\$8,228,469	106%	PERMANENT STRIPING, REFLECTIVITY TESTING	PUNCH LIST ITEMS	NONE	17-Jul
WB OFF RAMP & GISS PARKWAY	I-8 TI RAMPS A & B	SW	6	150	90	60%	\$1,677,543	\$1,340,317	80%	SUBGRADE PREPARATION & PAVING OPERATIONS	SLURRY SEAL, HAND RAIL, LIGHT POLES	I-8 RAMPS A & B CLOSED	17-Oct

District Monthly Reports
August 2017

Project Name	Location	ADOT District	Board District	Contract Time			Project Dollars			Completed Activities	Up-Coming Activities	Major Traffic Changes	Estimated Completion
	Route and Mile Post			Contract Time Days	Time Used Days	% Complete	Contract \$	\$ Spent	% Spent	(paving, bridge forming, sign installation, other)	(paving, bridge forming, sign installation, other)	(long term lane closers, traffic switches, new signals or roundabouts, other)	(year/month)
EHRENBERG PORT OF ENTRY PHASE II	EHRENBERG-PHOENIX HWY (I-10)	SW	6	400	79	20%	\$11,361,363	\$2,140,482	19%	ELECTRICAL, PCCP REMOVALS, REBAR & CONCRETE FOOTINGS, STEM WALLS	RETAINING WALL, CREDENTIAL BOOTH, BUILDING STRUCTURAL STEEL, PLUMBING	10' WIDTH RESTRICTION, RIGHT LANE CLOSURE WB THRU SEPT.	17-Nov
COUNTY LINE TO SALOME ROAD	EHRENBERG-PHOENIX HWY (I-10)	SW	6	175	44	25%	\$6,990,000	\$230,183	3%	SURVEY, GUARDRAIL, AGGREGATE	GUARDRAIL, PAVING OPERATIONS	SINGLE LANE WITH 12' WIDTH RESTRICTION EB & WB	17-Mar
PHOENIX - CORDES JCT PAVEMENT PRESERVATION	I-17 MP 232 - 245	NW (NC ADMIN)	1, 6	314	189	60%	\$10,886,705	\$10,941,765	101%	NB & SB BRIDGE WORK, NB & SB GUARDRAIL WORK, NB & SB MAINLINE PAVING, RAMP & CROSSROAD PAVING, TRAFFIC LOOPS, DECK SPALL REPAIR	CLEANUP, SHOULDER FOG COAT, SEEDING, EMBANKMENT CURB	SINGLE LANE CLOSURES NB AND SB	17-Sep