

District Monthly Reports  
December 2017

Project Name	Location	ADOT District	Board District	Contract Time			Project Dollars			Completed Activities	Up-Coming Activities	Major Traffic Changes	Estimated Completion
	Route and Mile Post			Contract Time Days	Time Used Days	% Complete	Contract \$	\$ Spent	% Spent	(paving, bridge forming, sign installation, other)	(paving, bridge forming, sign installation, other)	(long term lane closers, traffic switches, new signals or roundabouts, other)	(year/month)
CITY OF PEORIA: 75TH AVE & CACTUS RD	LPA- PEORIA	CENTRAL	1	365	164	45%	\$6,134,772.80	\$2,514,773.79	41%	STORM DRAIN LATERAL PIPES ON ES OF 75TH AVE NORTH OF	STORM DRAIN LATERAL PIPES ON WS OF 75TH AVE NORTH OF INTERSECTION & 16" WATERLINE EB CACTUS EAST OF	75TH AVE TRAFFIC TO BE SWITCHED FROM SB SIDE TO NB SIDE	18-Jun
CITY OF PEORIA: 75TH AVE & PEORIA AVE	LPA- PEORIA	CENTRAL	1	365	164	45%	\$5,136,904.93	\$2,081,738.66	41%	DEMO SIDEWALKS, CURB & GUTTER, DRIVEWAYS IN THE NE & SW QUADRANTS OF INTERSECTION.	STORM DRAIN PIPES IN NE QUADRANT OF INTERSECTION & STREET LIGHT AND TRAFFIC SIGNAL FOUNDATION.	OPEN LEFT TURN MOVEMENTS FOR HOLIDAY SEASON	18-Jun
CITY OF GLENDALE: 59TH AVE & OLIVE AVE	LPA- GLENDALE	CENTRAL	1	150	51	34%	\$715,000.00	\$160,495.63	22%	BUS BAYS & SHELTERS, CONDUIT RUNS, DRAINAGE & SIDEWALK ON NW & SE CORNERS.	MEDIAN WORK, AC PAVING & FINAL SIGNAL ADJUSTMENT.	ONE LANE EB/WB & NB/SB	18-Mar
CITY OF AVONDALE: PED COUNTDOWN SIG HEADS	LPA- AVONDALE	CENTRAL	1	90	22	24%	\$459,699.00	\$14,958.50	3%	ALL TRAFFIC CONTROL PLANS APPROVED.	PEDESTRIAN BUTTON & HEAD INSTALLATION.	TURN BAY CLOSURES AT VAR. LOC.	18-Mar
CITY OF GLENDALE: 65TH AVE & BETHANY HOME RD	LPA-GLENDALE	CENTRAL	1	140	114	81%	\$236,902.50	\$103,740.20	44%	ELECTRICAL SERVICE GREEN STICKERED & POLE/MAST ARM.	PLACE SIDEWALK, CURB/GUTTER & RAMPS.	SINGLE LANE RESTRICTION	18-Jan
CITY OF GLENDALE: GLENDALE AVE'S-NORTH ALLEY	LPA- GLENDALE	CENTRAL	1	120	106	88%	\$595,000.00	\$189,188.00	32%	15" STORM DRAIN & CATCH BASINS A & B AND WALL FOOTINGS.	WATERLINE REALIGNMENT UNDER GLENDALE AVE.	GLENDALE AVE PM WORK	18-Jan
CITY OF GLENDALE: 55TH AVE, RIVERIA TO CACTUS	LPA- GLENDALE	CENTRAL	1	180	51	28%	\$346,000.00	\$8,000.00	2%	CONTRACTOR WAITING FOR WINTER SRP IRRIGATION DRY UP.	JANUARY TO START WORK WITH REMOVALS.	N/A	18-Apr
CITY OF GLENDALE: OLIVE, NORTHERN & 51ST AVE	LPA-GLENDALE	CENTRAL	1	170	69	41%	\$570,886.74	\$220,150.71	39%	INSTALLATION COMPLETE AT OLIVE FROM 57TH AVE TO 59TH AVE & AT NORTHERN FROM 47TH TO 51ST AVE.	PULLING MULE TAPE IN CONDUITS	RIGHT LN CLOSURES AT 51ST AVE & NORTHERN	18-Apr
CITY OF GLENDALE: MARYLAND AVE; 95TH TO 99TH AVE	LPA- GLENDALE	CENTRAL	1	180	94	52%	\$642,000.00	\$99,420.92	15%	N/A	DELIVERY OF SIGNALS EXPECTED MID-DECEMBER.	N/A	18-Feb
CITY OF GLENDALE: VARIOUS LOCATIONS	LPA-GLENDALE	CENTRAL	1	150	94	63%	\$469,000.00	\$294,335.10	63%	BLUE STAKING COMPLETE.	ETHERNET RADIOS INSTALLATION.	N/A	18-Feb
CITY OF PEORIA: 75TH AVE FROM GREENWAY RD	LPA- PEORIA	CENTRAL	1	185	74	40%	\$242,484.42	\$8,437.50	3%	SUBMITTED PERMIT APPLICATION TO FLOOD DISTRICT.	INSTALLING HANGERS FOR A 6" RMC THAT IS ATTACHED TO 75TH AVE BRIDGE.	N/A	18-May
CITY OF SURPRISE: REEMS RD; PEORIA AVE TO MOUNTAIN	LPA- SURPRISE	CENTRAL	1	200	81	41%	\$596,192.41	\$167,994.95	28%	INSTALLED HALF OF THE J BOXES.	INTERDICT AND DIRECT BORING.	HOLIDAY MORATORIUM UNTIL 1/2/18.	18-Feb
CITY OF LITCHFIELD PARK: OLD LITCHFIELD RD/BIRD LN	LPA-LITCHFIELD	CENTRAL	1	65	31	48%	\$328,000.00	\$89,221.46	27%	ASPAHLT & CONCRETE REMOVAL.	ABC, CATCH BASIN INSTALLATION.	RIGHT LN CLOSED FROM BIRD LN TO CAMELBACK RD ON LITCHFIELD	18-Jan
CORDES JCT HWY: I-17, I-10 TO SR 101L	I-17	CENTRAL	1	165	121	73%	\$1,897,845.76	\$1,712,288.16	90%	ALL PERIPHERAL EQUIPMENT IS INSTALLED IN THE TRAFFIC SIGNAL CABINETS.	TESTING EQUIPMENT.	N/A	18-Jan
SUPERSTITION FWY US60: VAL VISTA DR	US60	CENTRAL	1	180	13	7%	\$1,658,260.00	\$12,500.00	1%	INITIAL SITE VISIT COMPLETED TO PLAN RECIRCULATION PLAN.	RECIRCULATION PLAN FOR PUMP TESTING IN BEGINNING STAGES.	N/A	18-Jun
SR88: MP196-220 (N IDAHO RD)	SR88	CENTRAL	1	100	0	0%	\$2,274,929.16	\$3,246,856.34	143%	ALL SPILLWAY & PAVEMENT REPAIR COMPLETED.	BACKFILL RAILBANK AND REGRADE WASH.	N/A	17-Dec
MARICOPA RD: SR347 @ UNION PACIFIC RAILROAD	SR347	CENTRAL	1	750	30	4%	\$23,103,780.95	\$0.00	0%	PARTNERING/ PRECON & RAILROAD PRECON.	RAILROAD TRAINING FOR STAFF.	N/A	19-Jul
SR88: APACHE JCT-TORTILLA FLATS	SR88	CENTRAL	1	365	73	20%	\$6,523,700.00	\$349,624.68	5%	CURVES 1 & 2 REMOVALS.	BOULDER PUSH, CURVE RECONSTRUCTION & GUARDRAIL.	SINGLE LN CLOSURE W/FLAGGER.	18-Jul
STATEWIDE: VAR LOC	VARIOUS	CENTRAL	1	200	55	28%	\$1,239,865.49	\$236,768.26	19%	CONDUIT INFRASTRUCTURE COMPLETE IN ALL LOCATIONS.	DRILLING, FORMING & POURING CONCRETE FOR FOUNDATIONS OF DMS SIGNS.	SHOULDER CLOSURES & LEFT TURN CLOSURES 8A-4P	18-Jul
I-10/SR 303L T.I. PHASE I LANDSCAPE	L303 / I-10, MP 125	CENTRAL	1	365	320	88%	\$5,946,257.30	\$5,615,865.50	94%	PH II LANDSCAPE ESTABLISHMENT FINAL INSPECTIONS.	PH II CONTRACT COMPLETION SCHEDULED FOR 12/21/17.	N/A	17-Dec
I-10: VARIOUS LOCATIONS	I-10-VARIOUS	CENTRAL	1	250	201	80%	\$1,482,424.00	\$1,204,842.13	81%	INSTALLATION OF CONDUITS, RETROFIT PULL BOXES, CCTV FOUNDATIONS, CABINETS & TRANSFORMER FOUNDATIONS.	REMOVING 25 TWISTED PAIR CABLE THROUGHOUT PROJECT & INSTALL 12 FIBER COUNT FIBER CABLE.	N/A	18-Feb
STATEWIDE: VAR LOC	I-10-VARIOUS	CENTRAL	1	200	55	28%	\$2,318,270.00	\$434,246.40	19%	BLUE STAKING COMPLETE.	UNDERGROUND AT SR80 & SR90 TO INSTALL CONDUITS, PULL BOXES & CABINET FOUNDATIONS.	SW DISTRICT NEEDS LANE CLOSURES & DPS OFFICERS	18-Sep
CORDES JCT HWY I-17, 19TH AVE- ARIZONA CANAL TR	I-17, MP 198 - MP 209	CENTRAL	1	300	314	105%	\$9,827,000.00	\$9,787,026.32	100%	N/A	FIELD OFFICE WORKING ON CLOSEOUT	N/A	17-Oct
SUPERSTITION FWY: 48TH ST	US 60, MP 185.85	CENTRAL	1	180	69	38%	\$1,698,100.00	\$25,024.78	1%	ELECTRICAL SUBMITTALS APPROVED.	RECIRCULATION PLAN FOR PUMP TESTING IN BEGINNING STAGES.	N/A	18-Apr
SANTAN FWY: RAY RD TO BROADWAY RD	MP 29 - 39.7	CENTRAL	1	340	93	27%	\$4,184,269.00	\$827,810.47	20%	ALL DMS FOUNDATIONS INSTALLED.	CONTRACTOR TO START WORK ON SHOP DRAWINGS OF 7 DMS SIGNS.	N/A	18-Nov
SOUTH MTN FWY: SR 202	L202, MP 56 - 78	CENTRAL	1	1350	641	47%	\$916,549,178.13	\$325,104,339.10	35%	SALT RIVER SEGMENT WEST ABUTMENT & CENTER DRILLED SHAFTS.	CONTINUED WORK ON STRUCTURES ON BRIDGE WORK ON BUCKEYE RD, ROOSEVELT SB & ROOSEVELT RAMP NW.	N/A	19-Nov
MARICOPA COUNTY HWYS	VARIOUS	CENTRAL	1	300	135	45%	\$2,954,002.90	\$1,157,513.48	39%	CONTRACTOR FINISHED 1ST HALF OF ER WORK SEC 15, I-10/SR202L SANTAN TI.	2ND HALF OF ER WORK SEC 15, I-10/SR202L SANTAN TI.	N/A	18-Jul
CASA GRANDE HWY: GILA RIVER BRIDGE TO SR587 TI	I-10, MP 209 -214	CENTRAL	1	190	153	81%	\$3,555,000.00	\$3,219,014.79	91%	BASE PAVING AND TEMPORARY STRIPING	AR-ACFC PAVING, PERMANENT SIGNING AND STRIPING	N/A	19-Nov
H847901C - INA ROAD TI	I-10, MP 248	SC	2	885	298	34%	\$85,628,517	\$29,072,406	34%	EB INA BRIDGE DECK, EB I-10 PCCC, I-10 MEDIAN BARRIER, CAMINO DE LAS CAPAS	UPRR BRIDGE GIRDERS, DEMO OLD WB I-10 MAINLINE AND BRIDGE	NEXT TRAFFIC SHIFT DEC 2017	19-Jun
SB413 - INA ROAD, SILVERBELL TO STARCOMMERCE	INA ROAD, MARANA	SC	2	885	298	34%	\$22,504,912	\$7,902,030	35%	EB INA BRIDGE DECK OVER SANTA CRUZ RIVER, BRIDGE BARRIER AND DECK JOINTS, BAT BOXES	DEMO OLD INA ROAD BRIDGE, CURB, GUTTER, SIDEWALK, PAVING	NEXT TRAFFIC SHIFT DEC 2017	19-Jun
CANOA RANCH TO DUVAL H871601C	I19, 31.8-42.5	SC	2	420	24	6%	\$9,477,799	\$0	0%		BRIDGE BARRIER REPLACEMENT, BRIDGE DECK JOINTS	CLOSE SHOULDER	18-Dec
H846701C SR 86 AND I-19 TI	SR 86 AND I-19	SC	2	700	662	95%	\$39,973,370	\$37,604,150	94%	RAMPS A AND B, WALL SW2, WALL SW1 RAMP C AND D RCBC 4 COMPLETE 24" WATER LINE	WORKING ON BRIDGEDECK POUR SPUI BRIDGE DECK 12/15/17, SIGNS AND ELECTRICAL, AND SEEDING	RAMPS C, AND D SHOULD OPEN 1ST WEEK IN OCTOBER	18-Jan
H817801C, PIMA MINE ROAD TI	I-19 AND PIMA MINE ROAD	SC	2	385	254	66%	\$4,748,522	\$2,848,328	60%	POURED SB BRIDGE DECK, DETOUR PAVE AND SWITCHED TRAFFIC NB BRIDGE DEMO COMPLETED	FORM NB I-19 BRIDGE DECK AND PLACE REBAR	TRAFFIC SHIFT ABOUT OCTOBER 15, 2017	18-Apr
F006301C, TUCSON - BENSON HWY I-10	WILMOT TI OP AND EARP WASH	SC	2	380	21	6%	\$3,979,255	\$118,875	3%	CLEARING AND GRUBING	SHORING, STRUCTURALX, AC SHOULDER REMOVAL	NIGHT LANE RESTRICTION	18-Dec
H680601C - VALENCIA RD - KINNEY RD (SR 86)	SR 86 / MP 159.0 - 166.6	SC	2	700	660	94%	\$40,960,323	\$32,683,254	80%	BOX CULVERTS/EXTENSIONS, BRIDGE STRUCTURES. PORTIONS OF: PAVEMENT, DRAINAGE, SIGNALS, SEWER.	ROADWAY, BANK PROTECTIONS, SEWER, ELECTRICAL, SIDESTREETS, SIGNAGE, STRIPING	VARIOUS DETOURS	18-Aug

District Monthly Reports  
December 2017

Project Name	Location	ADOT District	Board District	Contract Time			Project Dollars			Completed Activities	Up-Coming Activities	Major Traffic Changes	Estimated Completion
	Route and Mile Post			Contract Time Days	Time Used Days	% Complete	Contract \$	\$ Spent	% Spent	(paving, bridge forming, sign installation, other)	(paving, bridge forming, sign installation, other)	(long term lane closers, traffic switches, new signals or roundabouts, other)	(year/month)
DAVIS ROAD, MP 9.9	DAVIS RD. MP 9.9	SE	3	140	170	121%	\$2,953,000	\$2,876,194	97%	DETOUR ROAD, EARTHWORK, ARCHES INSTALLATION, PIPES, PAVING	PUNCH LIST	NONE	17-Aug
US 191 JCT 191 & JCT I-10	US 191 & I-10	SE	3	110	35	32%	\$1,200,955	\$199,412	17%	PROJECT SUBMITTALS COMPLETED, PARTNERING WK SHOP	SURVEY, PAVING, MILLING , TRAFFIC CONTROL	DEC 20TH ROAD TO BE CLOSED FOR DURATION OF PROJECT	
SMELTER HIL-HORSHOE CURVE	US 191	SE	3	114	83	73%	\$668,231	\$670,025	100%	COMPLETED REMOVALS, SIGNS, TEMP TC, SIDEWALKS	INSTALLING	TWO WAY TRAFFIC WITH SHOULDER CLOSED	18-Mar
F002301C, BENSON - STEINS PASS HWY I-10	DRAGOON ROAD TO JOHNSON ROAD	SC	3	230	21	9%	\$1,635,585	\$61,712	4%	PLANT TRANSPLANT, CLEAR AND GRUB	SETTING UP BARRIER	NIGHT LANE RESTRICTION	18-Jul
S203501C, CITY OF NOGALES	CRAWFORD STREET	SC	3	130	80	62%	\$447,500	\$306,064	68%	THERMO STRIP	PUNCH LIST SUBSTANTIAL COMPLETION	NONE	18-Jan
F000201C, NOGALES - TOMBSTONE HWY SR 82	RIAN VALLEY WASH STR # 395	SC	3	90	21	23%	\$527,974	\$14,502	3%	CONCRETE WORK AND FINE GRADE UNDER THE BRIDGE	SHOTCRETE	NONE	18-Feb
H880301C - E. BUFFALO SOLDIER TRAIL - HATFIELD ST	SR 90 / MP 316	SC	3	300	71	24%	\$2,633,000	\$672,385	26%		ROADWAY WIDENING, MEDIAN CONSTRUCTION, SIGNAGE, STRIPING	VARIOUS LANE CLOSURES	18-Aug
SR 87 - SLATE CREEK	SR 87 , MP 224	NC	4	177	159	90%	\$2,022,672	\$1,557,525	77%	AC PAVING, PIPE EXTENSIONS, DRAINAGE WORK	REMOVE SOIL NAIL WALL	DAILY LANE CLOSURES	1-Mar
TOWN OF PAYSON, BONITA STREET	LPA	NC	4	120	0	0%	\$1,297,668	\$0	0%	NONE	ALL WORK STARTS ON DECEMBER 18, 2017	DAILY LANE CLOSURES	18-Jun
NACOG SIGN REPLACEMENT	VARIOUS LOCATIONS	NC	4	180	18	10%	\$410,408	\$11,250	3%	REVIEWING SHOP DRAWINGS	INSTALLATION TO BEGIN IN JAN 2018	NONE	18-Oct
SR 260 WATER SYSTEM REMOVAL	SR 260, MP 2259	NC	4	100	69	69%	\$482,565	\$354,018	73%	ALL WORK COMPLETED	N/A	NONE	17-Dec
CITY OF COTTONWOOD - MINGUS AVE - WILLARD ST TO 10TH ST	LPA	NC	4	170	30	18%	\$1,498,554	\$249,351	17%	SOME AC REMOVAL COMPLETED	NEW AB, GEOGRID, AND GEOTEXTILE WORK	6TH STREET - ONE WAY TRAFFIC	
8TH ST & US 191	US 70 MP 342	SE	4	200	112	56%	\$5,031,257	\$1,262,948	25%	SUBMITTALS & AVOIDANCE FENCE	MILLING & PAVING & SAN SIMON BRIDGE WORK	RESTRICTED TO ONE LANE EACH WAY	18-Mar
REAY LANE, SAFFORD BRYCE RD	GRAHAM CO	SE	4	130	30	23%	\$317,206	\$3,011	1%	PARTNERING HELD ON OCT. 16,2017	EXCAVATION, PIPE INSTALLATION	FLAGGERS, ONE LANE	17-Mar
BYLAS US 70	US 70	SE	4	250	35	14%	\$9,096,538	\$1,391,764	15%	MOBILIZAITON, CLEARING & GRUBBING	EXCAVATION, PIPE, CURB INSTALL,	RESTRICTED TO ONE LANE EACH WAY	18-Oct
SILVER KING US 60	SUPERIOR	SE	4	850	811	95%	\$32,896,671	\$33,225,294	101%	COMPLETED LANDSCAPING	STONE AVE & BRIDGE REPAIR (TO BE DETERMINED)	LANE RESTRUCTION DURING WORK	
SAN CARLOS US 70 (BIA)	HIGH SCHOOL TURNOUT	SE	4	70	0	0%	\$856,168	\$0	0%	PARTNERING DEC. 14	NONE		
SZ13001C, CITY OF COOLIDGE	MAIN ST, COOLIDGE AV-PINKLY	SC	4	170	92	54%	\$1,794,540	\$965,141	54%	PHASE I SIDEWALK CURB AND GUTTER AND VALLEY GUTTER, PAVED ONE LIFT OF AC	SWITCHED TRAFFIC ONTO PHASE I AND BEGAN WORK ON PHASE II THE SECOND HALF OF MAIN STREET	NONE	18-Apr
H879101C, TUCSON-ORCLE-GLOBE HWY	OLD TIGER RD-MIGUEL RD	SC	4	120	32	27%	\$4,319,274	\$1,001,923	23%	BRIDGES OVERLAY WITH POLYPOLYESTER CONCRETE IS COMPLETE	WORKING ON THE TEMPORARY DETOUR, CONCRTE ADA RAMS, DRIVEWAYS, AND SIDEWALK		18-Apr
H790401C, ORACLE JCT-FLORENCE SR79	SR 79, MP 132.13	SC	4	160	73	46%	\$618,962	\$229,673	37%	THERMO STRIPING	REPLACE A SIGN, PUNCH LIST	NONE	18-Jan
H879001C, SR 84	BURRIS TO FIVE POINT	SC	4	230	52	23%	\$1,747,683	\$560,637	32%	PAVING	WORK IN RAIL ROAD RIGHT OF WAY	LANE CLOSURE	18-Jun
ADOT14-061415	NAVAJO COUNTY - VARIOUS LOCATIONS	NE	5	365	152	42%	\$27,021	\$26,327	97%	SIGNS		NONE	
East Hwy SHOW LOW - SPRINGVILLE - EAST HWY	US60 SHOW LOW - 40TH ST	NE	5	200	127	64%	\$5,081,785	\$3,399,014	67%	SOUTH HALF FINISHED	AC / SIGNAL	DEC 18-19 - FINAL CONFIGURATION OF STRIPING AND SIGNAL PHASING	18-Jul
GLOBE - SHOW LOW HWY	US60 MP302 - 311	NE	5	125	34	27%	\$4,557,677	\$635,807	14%	RECONSTRUCT AREA FINISHED	GUARDRAIL UNTIL WINTER SHUT-DOWN	NONE	18-Jun
CARRIZO-WHITERIVER - INDIAN PINES HWY	MP338-340 SPOT PEDESTRIAN IMPR.	NE	5	160	131	82%	\$265,032	\$222,611	84%	CONDUIT, POLE FOUNDATIONS, NEW SIGNING		NEW PEDESTRIAN BECONS EARLY OCTOBER	17-Nov
CARRIZO-WHITERIVER - INDIAN PINES HWY	FORT APACHE - LOCUST STREETS	NE	5	160	131	82%	\$6,709,968	\$6,979,919	104%	PAVING, STRIPING		NONE	17-Oct
ADAMANA TI DRAINAGE IMPROVEMENTS	I-40 MP 303.6	NE	5	105	69	66%	\$677,215	\$392,622	58%	NONE	SHUT DOWN DUE TO ARCHEOLOGICAL DELAYS	NONE	18-Jan
GLOBE-SHOW LOW HWY US 60	US 60 MP 286.42 TO 301.81	NE	5	65	59	91%	\$1,470,652	\$1,687,876	115%	ALL WORK COMPLETE	NONE	NONE	17-Nov
COTTONWOOD WASH TO MP 373	SR 77 MP 361.70 TO 373.18	NE	5	75	68	91%	\$1,794,473	\$1,547,583	86%	ALL WORK COMPLETE	NONE	NONE	17-Nov
WOODRUFF BRIDGE REHAB	NAVAJO COUNTY	NE	5	110	68	62%	\$761,167	\$116,801	15%	ABUTMENT 2 REPAIR COMPLETE	ABUTMENT 1 REPAIRING ONGOING	ROAD CLOSED	18-Feb
BURNSIDE TO FISH WASH	SR 264 MP 441.19 TO 450.02	NE	5	220	275	125%	\$19,832,047	\$20,493,235	103%	ALL WORK COMPLETE	NONE	NONE	17-Nov
STATION AT LA POSADA - CITY OF WINSLOW	LPA	NC	5	120	61	51%	\$1,288,000	\$569,455	44%	PARTNERING, PRECON, MASONRY	ROOF SYSTEM, HVAC, AND DOORS	NONE	17-Dec
CROOKTON TO HISTORIC 66 SIGN REHAB	I-40, MP 126-161	NC	5	205	153	75%	\$1,541,135	\$1,069,631	69%	SIGN & FOUNDATION INSTALL, SIGN REMOVAL, WEIGH STATION REMOVAL	FOUNDATION REMOVAL, INSTALL, SIGN REMOVAL AND ERECTION	RIGHT LANE AND SHOULDER CLOSURES	18-Feb
I-40, PARKS TI TO RIORDAN PAVEMENT REHAB	MP179 - MP191	NC	5	335	153	46%	\$13,985,792	\$12,408,610	89%	ALL BASE PAVING, FOG, BRIDGE DECK WORK, AND GUARDRAIL	DELINEATORS, ACFC SUMMER OF 2018	SINGLE LANE CLOSURES IN BOTH DIRECTIONS	18-Aug
I-40, DEVIL DOG TO WILLIAMS	I-40, MP 156-161	NC	5	FIXED 10/2018	N/A	N/A	\$33,980,986	\$22,883,989	67%	ALL EASTBOUND RECONSTRUCT EXCEPT FINAL STRIPING	WESTBOUND RECONSTRUCT. SHUTDOWN THROUGH APRIL 2018	NONE	18-Oct
JACKS CANYON BRIDGE	SR-87 MP 330	NC	5	130	130	100%	\$1,049,162	\$1,008,402	96%	PROJECT COMPLETE	FINAL PAPERWORK UNDERWAY	NONE	17-Dec

District Monthly Reports  
December 2017

Project Name	Location	ADOT District	Board District	Contract Time			Project Dollars			Completed Activities	Up-Coming Activities	Major Traffic Changes	Estimated Completion
	Route and Mile Post			Contract Time Days	Time Used Days	% Complete	Contract \$	\$ Spent	% Spent	(paving, bridge forming, sign installation, other)	(paving, bridge forming, sign installation, other)	(long term lane closers, traffic switches, new signals or roundabouts, other)	(year/month)
CITY OF PAGE - ELM STREET PAVING	LPA	NC	5	60	57	95%	\$560,351	\$567,292	101%	ALL FIELD WORK COMPLETE NOW. FINAL WALK THRU WITH THE CITY IS COMPLETE.	PROJECT CLOSEOUT PAPERWORK SUBMITTED	NONE	17-Sep
KACHINA VILLAGE TRAIL - COCONINO COUNTY	LPA	NC	5	FIXED 11/2017	N/A	N/A	\$999,919	\$1,130,093	113%	ALL FIELD WORK COMPLETE	AWAITING THE FINAL SEEDING INSPECTION.	NONE	17-Nov
I-40 - TWIN ARROWS TI	I-40 / MP 218 - 220	NC	5	220	174	79%	\$4,574,000	\$4,592,397	100%	ALL BRIDGE AND ROADWAY WORK COMPLETED.	CURRENTLY IN THE SEEDING ESTABLISHMENT PERIOD	NONE	17-Dec
US-89 MP 526 - 527	US-89 / MP 526	NC	5	95	4	4%	\$629,431	\$0	0%	PROJECT IN WINTER SHUT DOWN	N/A	NONE	18-Sep
CITY OF FLAGSTAFF PINE KNOLL DRIVE	LPA	NC	5	150	80	53%	\$538,000	\$525,982	98%	ALL FIELD WORK COMPLETE / CITY APPROVED FINAL WALK THRU.	FINAL PAPERWORK	NONE	17-Nov
THOUSAND TRAILS TO 1-17	SR 206 MP 209	NW	6	640	267	42%	\$45,704,162	\$18,289,479	40%	BRIDGE ABUTMENTS/PIERS, TEMPORARY SIGNAL	CONTINUING EARTHWORK, BOX CULVERTS, PIPES, CURB AND GUTTER, PAVING, BRIDGE GIRDERS	MINOR TRAFFIC CROSSEOVERS	18-Oct
CYPMO SIGN REPLACEMENT	VARIOUS LOCATIONS	NW	6	95	40	42%	\$385,352	\$197,216	51%	ALL FOUNDATIONS COMPLETE, PANELS INSTALLED IN DEWEY-HUMBOLDT	INSTALLING REMAINING SIGN PANELS	NONE UPCOMING THIS MONTH	18-Jan
COUNTY ROUTE 1 / GOLDEN SHORES	FORT MOHAVE / LOCAL GOV	NW	6	210	220	105%	\$950,000	\$1,093,256	115%	ALL CONTRACT ITEMS AND CHANGE ORDER WORK ARE COMPLETE	ALL WORK COMPLETE	NONE UPCOMING THIS MONTH	17-Nov
WILLOW SPRINGS ROCK FALL	I-40 MP 81-83	NW	6	160	165	103%	\$2,628,332	\$3,569,674	136%	EMERGENCY PAVING IS COMPLETE; ALL CONTRACT WORK IS COMPLETE	ALL WORK COMPLETE	NONE UPCOMING THIS MONTH	17-Nov
SILVER SPRINGS TO WILLOW TI	I-40 MP 79-86	NW	6	165	25	15%	\$4,498,990	\$0	0%	PARTNERING AND PRECONSTRUCTION CONFERENCE	WORK TO BEGIN JANUARY 2018	NONE UPCOMING THIS MONTH	18-Jun
AVAITION WAY - LAUGHLIN	SR 95 MP 249	NW	6	170	154	91%	\$1,094,728	\$1,099,586	100%	CONTRACT WORK IS COMPLETE; ADDITIONAL LED SIGN IS INSTALLED	ALL WORK COMPLETE	NONE UPCOMING THIS MONTH	17-Dec
HOLY MOSES WASH BR EB #1833	I-40 MP 46	NW	6	200	150	75%	\$2,524,178	\$1,857,302	74%	MILLING, CROSS OVER PAVING, PIPES, BRIDGE DEMO, CATCH BASINS, WEBS, DIAPHRAMS AND CAP BEAMS AND BRIDGE DECK	FORM AND POUR BRIDGE BARRIER	1-40 EB TRAFFIC WILL BE DETOURED TO WB 1-40. ONE LANE TRAFFIC EACH DIRECTION	18-Feb
CATTLECHUTE PASS	US 93 MP 98	NW	6	145	147	101%	\$1,010,784	\$863,663	85%	CONTRACT WORK IS COMPLETE	STOP WORK ORDER. PUNCH LIST WORK, REPAIR CATTLEGUARD AND INSTALL STOP SIGN	NONE UPCOMING THIS MONTH	18-Jan
WILLOW BEACH TO WHITE HILLS	US 93 MP 17 - 28	NW	6	200	225	113%	\$9,550,000	\$9,826,529	103%	ALL CONTRACT WORK IS COMPLETE	ALL WORK COMPLETE	NONE UPCOMING THIS MONTH	17-Dec
PEACOCK AND BIG SANDY WASH BRIDGES	I-40 MP 73 - 76	NW	6	FIXED 9/2017	N/A	N/A	\$2,714,910	\$2,705,826	100%	ALL CONTRACT WORK IS COMPLETE	ALL WORK COMPLETE	NONE UPCOMING THIS MONTH	17-Dec
DW RANCH ROAD TI UP	I-40 MP 59	NW	6	210	167	80%	\$2,928,993	\$2,813,210	96%	DECK HAS BEEN POURED, BRIDGE BARRIER PLACED AND APPROACHES PAVED, BARRRIER WAS PLACED, APPROACHED PAVED AND STRIPED, SEEDING	MODIFICATION OF APPROACHES IS PENDING	INTERMITTENT LANE CLOSURES ON DW RANCH	18-Jan
AUDLEY BRIDGES	I-40 MP 113	NW	6	410	205	50%	\$4,353,978	\$3,107,639	71%	EB BRIDGE DECK HAS BEEN COMPLETED, BARRIER POURED, APPROACHES PAVED AND SHOULDER SEEDED	PROJECT IS IN WINTER SHUT DOWN	NONE UPCOMING THIS MONTH	18-Sep
BURRO CREEK BRIDGE SB	US 93 MP 138	NW	6	170	62	36%	\$2,170,794	\$1,361,266	63%	DETOURS HAVE BEEN COMPLETED AND BARRIER WAS REMOVED, DECK JOINTS REMOVED	BARRIER PLACEMENT AND DECK JOINT REMOVAL	TRAFFIC WILL BE RESTRICTED TO ONE LANE IN BOTH DIRECTIONS AND MERGED INTO NB US 93	18-Mar
HUALAPAI WAY TO PICA CAMP RD	SR 66 MP 104	NW	6	65	64	98%	\$1,582,000	\$1,353,013	86%	ALL CONTRACT WORK IS COMPLETE	ALL WORK COMPLETE	NONE UPCOMING THIS MONTH	17-Nov
AZ STATE LINE TO RISING SUN ROAD	SR 95 MP 249	NW	6	75	66	88%	\$1,942,622	\$1,418,904	73%	MICROSEAL AND RPM REMOVAL	STOP WORK ORDER UNTIL TEMPERATURES ARE REACHED FOR FINAL STRIPING AND RMP	NONE UPCOMING THIS MONTH	18-Mar
BLAKE RANCH ROAD TI	I-40 MP 66	NW	6	205	6	3%	\$1,577,767	\$0	0%	PARTNERING AND PRECONSTRUCTION CONFERENCE	DETOUR PAVING AND REMOVAL OF CATTLE GUARD	INTERMITTENT CLOSURE OF RAMPS DURING NIGHT OPERATIONS	18-Aug
B-8 FOURTH AVE GATEWAY	CITY OF YUMA	SW	6	155	155	100%	\$628,010	\$504,738	80%	IRRIGATION, PAVING, LANDSCAPE	DECOMPOSED GRANITE, LANDSCAPE ESTABLISHMENT	12' WIDTH RESTRICTION, SINGLE LANE	18-Jan
AVENUE 3E TO ARABY ROAD	CITY OF YUMA	SW	6	190	251	132%	\$3,219,167	\$3,486,679	108%	ILLUMINATED SIGNS	SIGNAL HEAD INSTALLATION	NONE	17-Dec
I-8 ARABY ROAD TI RECONSTRUCT	YUMA-CASA GRANDE HIGHWAY (I-8)	SW	6	278	123	44%	\$8,003,000	\$3,396,237	42%	PERMANENT STRIPING, PUNCHLIST	WINTER SHUTDOWN	NONE	18-Oct
CESAR CHAVEZ AV	CITY OF SOMERTON	SW	6	45	59	131%	\$743,936	\$284,182	38%	PAVING, IRRIGATION, LANDSCAPE	LIGHT POLE FOUNDATIONS, DECOMPOSED GRANITE, SIGNS	NONE	18-May
EHRENBERG TO DOME ROCK RD	EHRENBERG-PHOENIX HWY (I-10)	SW	6	70	54	77%	\$1,084,084	\$72,313	7%	MILLING, PAVING	PAVING, STRIPING	12' SINGLE LANE EB/WB	18-Jan
COUNTY LINE TO SALOME ROAD	EHRENBERG-PHOENIX HWY (I-10)	SW	6	175	133	76%	\$6,990,000	\$5,645,600	81%	PAVING, PIPE LINERS, TREE REMOVAL	GUARDRAIL , DELINEATORS, STRIPING	12' WIDTH RESTRICTION, SINGLE LANE EB/WB	18-Mar
GISS PARKWAY -6TH ST - CASTLE	CITY OF YUMA	SW	6	40	0	0%	\$195,717	\$0	0%	SUBMITTALS	MOBILIZATION	NONE	18-Jan
EHRENBERG PORT OF ENTRY PHASE II	EHRENBERG-PHOENIX HWY (I-10)	SW	6	400	166	42%	\$11,361,363	\$5,844,855	51%	PCCP, CURB & GUTTER, CREDENTIAL BOOTH, FRAMING, PLUMBING, HVAC, FIRE SUPPRESSION	PCCP, CURB & GUTTER, CREDENTIAL BOOTH, FRAMING, PLUMBING, HVAC, FIRE SUPPRESSION	NONE	18-Nov
H821301C, Rest Areas	I-10, I-91	SC	4,2	360	5	1%	\$4,355,955	\$1,640	0%	REST AREA OPEN TO PUBLIC	STOPPING TIME TILL JANUARY 8, 2018	NONE	18-Dec