

District Monthly Reports  
September 2017

Project Name	Location	ADOT District	Board District	Contract Time			Project Dollars			Completed Activities	Up-Coming Activities	Major Traffic Changes	Estimated Completion
	Route and Mile Post			Contract Time Days	Time Used Days	% Complete	Contract \$	\$ Spent	% Spent	(paving, bridge forming, sign installation, other)	(paving, bridge forming, sign installation, other)	(long term lane closers, traffic switches, new signals or roundabouts, other)	(year/month)
CITY OF PEORIA: 75TH AVE & CACTUS RD	LPA- PEORIA	CENTRAL	1	365	80	22%	\$6,134,772.80	\$863,404.21	14%	TEMPORARY SIGNALS & ASPHALT FOR MAINTENANCE OF TRAFFIC	STORM DRAIN INSTALLATION	75TH AVE & CACTUS RD REDUCED TO 1 LN IN EACH DIRECTION	18-Jun
CITY OF PEORIA: 75TH AVE & PEORIA AVE	LPA- PEORIA	CENTRAL	1	365	80	22%	\$5,136,904.93	\$1,117,842.58	22%	WATERLINE COMPLETED WEST OF 75TH AVE	TRAFFIC CONTROL SWITCH FOR EAST HALF OF WATERLINE CONSTRUCTION	75TH AVE & CACTUS RD REDUCED TO 1 LN IN EACH DIRECTION	18-Jun
TOWN OF PARADISE VALLEY: VAR LOC	LPA-PARADISE VALLEY	CENTRAL	1	365	277	76%	\$73,439.66	\$26,826.00	37%	N/A	TOWN OF PARADISE VALLEY INSTALLING SIGNS IN SECTION 7.	N/A	17-Sep
SALT RIVER PIMA-MARICOPA INDIAN	LPA - SALT RIVER	CENTRAL	1	80	92	115%	\$739,514.62	\$844,774.82	114%	N/A	PROCESS FORCE ACCOUNT & FINAL ESTIMATE	N/A	17-Jun
CITY OF GLENDALE: 65TH AVE & BETHANY HOME RD	LPA-GLENDALE	CENTRAL	1	140	55	39%	\$236,902.50	\$6,250.00	3%	SUBMITTAL REVIEW.	START OF CONSTRUCTION 9/22/17	SINGLE LANE RESTRICTION	18-Jan
CITY OF GLENDALE: GLENDALE AVE'S-NORTH ALLEY	LPA- GLENDALE	CENTRAL	1	120	17	14%	\$595,000.00	\$57,368.46	10%	CONTRACTOR MOBILIZED. POTHOLE WORK AT GLENDALE AVE.	SW GAS UTILITY RELOCATION OF WORK FOR CITY OF GLENDALE ONGOING.	N/A	18-Jan
CITY OF GLENDALE: OLIVE, NORTHERN & 51ST AVE	LPA-GLENDALE	CENTRAL	1	170	12	7%	\$570,886.74	\$16,165.94	3%	INSTALLATION OF FIBER AT 51ST AVE FROM OLIVE TO BUTLER IS DELETED DUE TO ASPHALT CONCERNS.	CHANGE ORDER IN PROCESS TO ADJUST QUANTITIES.	N/A	18-Apr
CITY OF GLENDALE: MARYLAND AVE; 95TH TO 99TH AVE	LPA- GLENDALE	CENTRAL	1	180	28	16%	\$642,000.00	\$60,213.24	9%	EXISTING FACILITY AND EQUIPMENT INVENTORY	INSTALL SIGNAL STRUCTURE FOUNDATIONS, INSTALL CONDUIT AND PULL BOXES & PROCURE SIGNAL HEADS,	MARYLAND AVE SHOULDER CLOSURES	18-Feb
CITY OF GLENDALE: VARIOUS LOCATIONS	LPA-GLENDALE	CENTRAL	1	150	37	25%	\$469,000.00	\$13,935.00	3%	N/A	MATERIALS SUBMITTALS, SURVEY AND BLUE STAKE ARE IN PROGRESS.	N/A	18-Feb
CITY OF PEORIA: 75TH AVE FROM GREENWAY RD	LPA- PEORIA	CENTRAL	1	185	12	6%	\$242,484.42	\$0.00	0%	PARTNERING AND PRE-CON	MATERIALS SUBMITTALS.	N/A	18-May
CITY OF SURPRISE: REEMS RD; PEORIA AVE TO MOUNTAIN	LPA- SURPRISE	CENTRAL	1	200	38	19%	\$596,192.41	\$4,515.22	1%	PROJECT INVENTORY	START OF CONSTRUCTION 9/11/17	TEMP LANE RESTRICTIONS	17-Nov
CORDES JCT HWY: I-17, I-10 TO SR 101L	I-17	CENTRAL	1	165	38	23%	\$1,897,845.76	\$187,275.67	10%	WEEKEND WORK AT INDIAN SCHOOL SCHOOL RD, GLENDALE & NORTHERN AVE.	ADOT REQUESTED 1 INTERSECTION TO BE FULLY OPERATIONAL FOR TEST BY 9/30/17.	CLOSURES AT DUNLAP & THUNDERBIRD 9/15 -17, 2017	18-Jan
I-10 / 303L TI PHASE II	L303 / I-10, MP 125	CENTRAL	1	600	567	95%	\$63,480,561.74	\$63,664,470.19	100%	HIGHMAST WORK.	PAINTING OF VARIOUS STRUCTURES.	N/A	17-Oct
I-10/SR 303L T.I. PHASE I LANDSCAPE	L303 / I-10, MP 125	CENTRAL	1	365	320	88%	\$5,946,257.30	\$5,561,703.03	94%	PH II LANDSCAPE INSPECTION #8.	PH II LANDCAPE INSPECTION #9.	None	17-Dec
I-10: VARIOUS LOCATIONS	I-10-VARIOUS	CENTRAL	1	250	139	56%	\$1,482,424.00	\$882,897.29	60%	CCTV POLE FOUNDATIONS & INSTALLATION OF PULL BOXES.	INSTALLATION OF CCTV CAMERAS & CIRCUIT BREAKERS.	SHOULDER CLOSURES ON WB I-10 & EB 1-10 AT RAMPS.	18-Feb
CORDES JCT HWY I-17, 19TH AVE- ARIZONA CANAL TR	I-17, MP 198 - MP 209	CENTRAL	1	300	314	105%	\$9,827,000.00	\$9,685,479.39	99%	N/A	PUNCH LIST ITEMS	N/A	17-Aug
SUPERSTITION FWY: 48TH ST	US 60, MP 185.85	CENTRAL	1	180	0	0%	\$1,698,100.00	\$25,024.78	1%	PRECONSTRUCTION CONFERENCING & PARTNERING WORKSHOP	PROCURE ENGINES AND PUMPS.	N/A	18-Apr
SANTAN FWY: RAY RD TO BROADWAY RD	MP 29 - 39.7	CENTRAL	1	340	36	11%	\$4,184,269.00	\$261,948.46	6%	COMPLETED INVENTORY	STAKING DMS FOUNDATIONS.	SHOULDER CLOSURES ARE IN PROGRESS	18-Nov
SOUTH MTN FWY: SR 202	L202, MP 56 - 78	CENTRAL	1	1350	557	41%	\$916,549,178.13	\$267,515,336.22	29%	DECK PANELS SET AT 40TH ST.	INSTALLATION OF UNDERGROUND DRAINAGE FROM BASELINE RD TO SOUTHERN RD.	N/A	19-Nov
MARICOPA COUNTY HWYS	VARIOUS	CENTRAL	1	300	73	24%	\$2,954,002.90	\$480,582.97	16%	WORK SECTION 12, EB EB I-10, MP 172.0 SOUTHERN AVE	SECTION 10 SR 143, MP 0.3 to 1.3, SOUTHERN TO VAN BUREN, and Sec 9, SB SR 143 AT THOMAS ON RAMP	N/A	18-Jul
H8479 - I-10/INA ROAD TI	I-10, MP 248	SC	2	730	233	32%	\$85,628,517	\$18,810,684	22%	EB INA BRIDGE GIRDERS, NORTH HALF PCCP, CAMINO DE LAS CAPAS	EB INA BRIDGE DECK, SOUTH HALF PCCP, UPRR BRIDGE COLUMNS, MSE WALLS	NEXT TRAFFIC SHIFT DEC 2017	19-Jun
SB413 - INA ROAD, SILVERBELL TO STARCOMMERCE	INA ROAD, MARANA	SC	2	730	233	32%	\$16,210,405	\$5,799,624	36%	EB INA BRIDGE DECK OVER SANTA CRUZ RIVER, WATERLINE	BRIDGE BARRIER, ELECTRICAL CONDUIT, ROADWAY GRADE	NEXT TRAFFIC SHIFT DEC 2017	19-Jun
H8897 - I-10, HOUGHTON TI SIGNAL	I-10, MP 275	SC	2	150	111	74%	\$350,741	\$167,792	48%	CONDUIT, SIGN FOUNDATIONS, SEEDING, PAVEMENT WIDENING	STRIPING, SIGNAL POLE INSTALLATION, ELECTRICAL INSTALLATION	NEW SIGNAL	17-Oct
H846701C SR 86 AND I-19 TI	SR 86 AND I-19	SC	2	700	157	22%	\$39,973,370	\$31,969,299	80%	RAMPS A AND B, WALL SW2, WALL SW1 PARTIALLY COMPLETE 50% OF THE SPUI BRIDGE	WORKING ON RAMPS C, AND D RCBC 2 SPUI BRIDGE SUB-STRUCTURE, POURING PCCP	RAMPS C, AND D SHOULD OPEN 1ST WEEK IN OCTOBER	18-Jan
H817801C, PIMA MINE ROAD TI	I-19 AND PIMA MINE ROAD	SC	2	385	170	44%	\$4,748,522	\$1,872,510	39%	FORMING SB BRIDGE DECK, WORKING ON DETOUR	SB BRIDGE DECK TO BE POURED SEPTEMBER 25, PAVE THE DETOUR	TRAFFIC SHIFT ABOUT OCTOBER 15, 2017	18-Apr
H877401C, TUCSON-BENSON I-10	CRAYCROFT RD TI OP STR 594 595	SC	2	350	344	98%	\$3,308,204	\$2,820,700	85%	EB BRIDGE DECK COMPLETED	WB DECK POUR 9/15/2017 - AC PAVING APPROX 9/20/2017	APPROX OPEN WB LANE 10/20/2017	17-Nov
H680601C - VALENCIA RD - KINNEY RD (SR 86)	SR 86 / MP 159.0 - 166.6	SC	2	700	558	80%	\$40,960,323	\$29,499,437	72%	BOX CULVERTS/EXTENSIONS, BRIDGE STRUCTURES. PORTIONS OF: PAVEMENT, DRAINAGE, SIGNALS, SEWER.	ROADWAY, BANK PROTECTIONS, SEWER, ELECTRICAL, SIDESTREETS, SIGNAGE, STRIPING	VARIOUS DETOURS	18-Aug
H879201C - FULLER ROAD - VALENCIA ROAD	SR 86 / MP 148 - 159.1	SC	2	180	179	99%	\$4,254,452	\$4,002,156	94%	PAVEMENT REMOVAL AND REPLACEMENT, SIGNAGE	PAVEMENT SMOOTHNESS RECTIFICATION, CHIP SEAL, STRIPING.	NONE	17-Oct
H790401C, ORACLE JCT-FLORENCE SR79	SR 79, MP 132.13	SC	3	160	17	11%	\$618,962	\$0	0%	PROJECTED START DATE 9/18/2017			18-Jan
H868301C, NOGALES-TOMBSTONE SR82	MP 28 TO JCT SR 83	SC	3	170	155	91%	\$2,065,000	\$2,208,594	107%	PROJECT IS SUBSTANTIALLY COMPLETE			17-Sep
SZ03501C, CITY OF NOGALES	CRAWFORD STREET	SC	3	130	0	0%	\$447,500	\$0	0%	PARTNEERING IN PRE-CON 9/14/2017			18-Jan
H888901C - WHETSTONE TI - SIERRA VISTA TO SR 80	SR 90 / MP 317.5 - 336.2	SC	3	55	26	47%	\$887,700	\$795,157	90%	PROJECT IS SUBSTANTIALLY COMPLETE	STRIPING	NONE	17-Oct
H880301C - E. BUFFALO SOLDIER TRAIL - HATFIELD ST	SR 90 / MP 316	SC	3	300	0	0%	\$2,633,126	\$9,966	0%	NOT STARTED YET	ROADWAY WIDENING, MEDIAN CONSTRUCTION, SIGNAGE, STRIPING	VARIOUS LANE CLOSURES	18-Aug
DAVIS ROAD, MP 9.9	DAVIS RD. MP 9.9	SE	3	140	154	110%	\$2,953,000	\$2,759,180	93%	DETOUR ROAD, EARTHWORK, ARCHES INSTALLATION, PIPES, PAVING	GUARDRAIL, FOG COAT, RIP RAP, F SHAPE BARRIER	NONE	17-Aug
SAN PEDRO RIVER BRIDGE	SR 92 MP 340.7 340.8	SE	3	470	376	80%	\$4,308,308	\$3,325,565	77%	REMOVAL ITEMS, COMPLETED DRILLED SHAFTS, STRUCTURAL EXCAVATION	SETTING GIRDERS, POURING CONCRETE	TEMPORARY TRAFFIC SIGNAL	17-Dec

District Monthly Reports  
September 2017

Project Name	Location	ADOT District	Board District	Contract Time			Project Dollars			Completed Activities	Up-Coming Activities	Major Traffic Changes	Estimated Completion
	Route and Mile Post			Contract Time Days	Time Used Days	% Complete	Contract \$	\$ Spent	% Spent	(paving, bridge forming, sign installation, other)	(paving, bridge forming, sign installation, other)	(long term lane closers, traffic switches, new signals or roundabouts, other)	(year/month)
JOE CARLSON SAFE ROUTE	DOUGLAS	SE	3	60	57	95%	\$245,895	\$123,657	50%	CONCRETE SCUPPERS	SIDEWALK, CURB & GUTTER, REMOVAL ITEMS	NONE	17-Dec
SMELTER HIL-HORSHOE CURVE	US 191	SE	3	95	23	24%	\$668,231	\$27,145	4%	COMPLETED REMOVALS	POUR SIDEWALK, CURB & GUTTER & CONSTRUCT STORMDRAINS, CATCH BASINS AND MANHOLES	TRAFFIC OPEN IN BOTH DIRECTIONS 11' LANES	18-Mar
SR 87 - SLATE CREEK	SR 87, MP 224	NC	4	155	99	64%	\$2,022,672	\$660,449	33%	REPAIR AND PAVE INSIDE LANES	REPAIR AND PAVE OUTSIDE LANES	TCB UP 24/7	17-Dec
SR 260 WATER SYSTEM REMOVAL	SR 260, MP 2259	NC	4	100	8	8%	\$482,565	\$0	0%	MOBILIZATION	REMOVE RESERVOIRS AND PIPE	SOME LANE CLOSURES	17-Dec
H8465 - SR 87, GILA RIVER BRIDGE	SR 87, MP 148	SC	4	225	175	78%	\$401,526	\$368,594	92%	ALL WORK COMPLETE	PROJECT WALKTHROUGH, SEEDING ESTABLISHMENT	NONE	17-Oct
HX243 - SR 79, DIVERSION DAM ROAD SIGNAL	SR 79, MP	SC	4	125	111	89%	\$196,354	\$93,174	47%	CONDUIT, POLE FOUNDATIONS, STRIPING, SIDEWALK, RAMP	SIGNAL ACTIVATION, THERMO STRIPING	NEW SIGNAL	17-Sep
SZ13001C, CITY OF COOLIDGE	MAIN ST, COOLIDGE AV-	SC	4	170	26	15%	\$1,794,540	\$335,501	19%	RELOCATED FIRE HYDRANT, INSTALL IRRIGATION SLEEVES, WORKING ON SIDEWALK AND SUBGRADE	CONTINUE WORK ON SUBGRADE, CURB, CURB AND GUTTER AND SIDEWALK	NONE	18-Apr
H879101C, TUCSON-ORCLE-GLOBE HWY	OLD TIGER RD-MIGUEL RD	SC	4	150	0	0%	\$4,319,274	\$0	0%	AWARD DATE SEPT. 15			18-Apr
H854501C, ADAMS PEAK WASH	STRUCTURE # 1604, 1605 AND	SC	4	135	128	95%	\$200,000	\$194,954	97%	PROJECT IS SUBSTANTIALLY COMPLETE			17-Jun
H868401C, CASA GRANDE-LA PALMA SR 287	JCT I-10 TO LA PALMA RD	SC	4	90	100	111%	\$2,212,348	\$2,176,386	98%	ESCALATION PROCESS			17-May
H870401C, ORACLE JCT-FLORENCE SR 79	MP 122 TO 124	SC	4	220	170	77%	\$1,297,682	\$1,265,989	98%	PROJECT IS SUBSTANTIALLY COMPLETE			17-Sep
H886401C, PICACHO-COOLIDGE-CHANDLER-MESA SR87	SANTAN IND. PARK TO HUNT MP152.3	SC	4	70	13	19%	\$1,427,750	\$28,832	2%	START WORK AC PAVING 9/18/2017	CHIP SEAL APPROX 9/28/2017	TRAFFIC SHIFT 9/18/2017	17-Nov
H887701C, PICACHO-COOLIDGE-CHANDLER-MESA SR87	RANDOLPH RD. INTERSECTION	SC	4	135	52	39%	\$493,931	\$349,970	71%	PAVING AND FOG COMPLETED	THERMO STRIPIN AND LIGHTING	NONE	17-Oct
SZ14701C, CASA GRANDE PINAL COUNTY	MIDWAY RD. ASH TO CLAYTON	SC	4	120	80	67%	\$850,618	\$651,292	77%	PAVING AND FOG COMPLETED	THERMO STRIPIN AND SIGNING	NONE	17-Oct
T005501C, CASA GRANDE - LA PALMA SR 287	FLORENCE BLVD PED HYB BEACON	SC	4	130	52	40%	\$174,542	\$66,889	38%	WHEEL CHAIR RAMPS - LIGHT POLE FOUNDATION - ELECTRICAL CONDUIT	SET SIGNAL POLES 11/2047	NONE	17-Nov
8TH ST & US 191	US 70 MP 342	SE	4	200	47	24%	\$5,031,257	\$98,125	2%	PRECONSTRUCTION & PARTNERING	CONTRACTOR HAS NOT BEGUN WORK	NONE	18-Mar
US 70 & US 75	US 70 MP 366-385 & US 75 391-398	SE	4	95	37	39%	\$1,336,309	\$40,092	3%	CHIP SEAL COMPLETE ON US 70	CHIP SEAL ON US 75	PILOT CAR AND FLAGGING - 4 DAYS A WEEK	17-Oct
SAFFORD-STRUCTURES 394,514 SCOUR	US 70	SE	4	145	0	0%	\$411,026	\$0	0%		PARTNERING IN SEPT 27, 2017	NONE	
US 60 SILVER KING-SUPERIOR STREETS	US 60-MP 222-226	SE	4	850	720	85%	\$32,896,671	\$32,689,836	99%	409, 417 & 416 PAVING, BRIDGES & LANDSCAPING COMPLETE	414 AR-ACFC PAVING & PUNCH LIST	NONE	17-Oct
US 70/BIA6 INTERSECTION	US 70	SE	4	130	113	87%	\$771,469	\$692,072	90%	409 AC PAVING COMPLETE,	411 ACFC CORRECTIVE ACTION, RE-SEED, RIPRAP, RESTRIPE	NONE	17-Sep
KELVIN BRIDGE	FLORENCE KELVIN HWY	SE	4	420	192	46%	\$5,673,613	\$2,807,522	49%	CLEARING & GRUBBING, MOBILIZATION	BUILDING PIER COLUMNS AND PIER CAPS	NONE	18-Apr
ADAMANA TI DRAINAGE IMPROVEMENTS	I-40 MP 303.6	NE	5	105	0	0%	\$677,215	\$0	0%		TRAFFIC CONTROL SET UP, SURVEY, DRAINAGE EXCAVATION	NONE	18-Jan
GLOBE-SHOW LOW HWY US 60	US 60 MP 286.42 TO 301.81	NE	5	65	38	58%	\$1,470,652	\$950,615	65%	CHIP SEAL	STRIPING/RUMBLE STRIP	ROLLING LANE CLOSURE	17-Sep
COTTONWOOD WASH TO MP 373	SR 77 MP 361.70 TO 373.18	NE	5	75	23	31%	\$1,794,473	\$40,856	2%	416 PAVING COMPLETE	ACFC PAVING/STRIPING	LANE CLOSURES/PILOT CAR OPERATIONS	17-Nov
LAGUNA CREEK BRIDGE	US 160 MP 420 TO 420.27	NE	5	115	82	71%	\$619,699	\$618,673	100%	ALL WORK COMPLETE	FINAL WALKTHROUGH	NONE	17-Sep
WOODRUFF BRIDGE REHAB	NAVAJO COUNTY	NE	5	110	0	0%	\$761,167	\$0	0%		SUBMITTAL REVIEW	NONE	18-Jan
COCONINO STREET	SPRINGERVILLE	NE	5	65	37	57%	\$439,900	\$240,566	55%	ALL WORK COMPLETE	NONE	NONE	17-Oct
BURNSIDE TO FISH WASH	SR 264 MP 441.19 TO 450.02	NE	5	220	219	100%	\$19,832,047	\$19,843,072	100%	SHOULDER WIDENING, PAVING ACFC, NEW BRIDGE, OLD BRIDGE DEMO	SEEDING, BMPS, SIGNS, FINAL STRIPE	SHORT TERM SHOULDER/LANE CLOSURES	17-Nov
ADOT14-061415	Navajo County - arious locations	NE	5	365	152	42%	\$27,021	\$26,327	97%	SIGNS		NONE	
SHOW LOW-SPRINGERVILLE-EAST HWY	US60 SHOW LOW - 40TH STREET	NE	5	200	66	33%	\$5,081,785	\$1,870,907	37%	SOUTH HALF OF PIPES, SOME SUB-GRADE	PAVING OF SOUTH HALF	MID SEPT. TRAFFIC SWITCH TO NORTH SIDE	18-Jun
HOLBROOK - SPRINGERVILLE HWY	GENERATING STATION - JCT US60	NE	5	120	84	70%	\$2,794,999	\$3,008,014	108%	PROJECT SUBSTANTIALLY COMPLETE	FINAL WALK-THRU 8/14/17	NONE	17-Aug
SPRINGERVILLE - APLINE HWY	CORREJO CROSSING - FH275	NE	5	95	90	95%	\$1,977,423	\$1,919,097	97%	PROJECT COMPLETE		NONE	17-Aug
CARRIZO-WHITERIVER - INDIAN PINES HWY	FORT APACHE - LOCUST STREETS	NE	5	160	78	49%	\$6,709,968	\$6,800,082	101%	MILL/FILL COMPLETE	EPOXY, CAMERAS FOR SIGNALS	NONE	17-Sep
CARRIZO-WHITERIVER - INDIAN PINES HWY	MP338-340 SPOT PEDESTRIAN IMPR.	NE	5	160	66	41%	\$265,032	\$110,586	42%	CONDUIT, POLE FOUNDATIONS, NEW SIGNING	BECONS, CABINETS	NEW PEDESTRIAN BECONS LATE SEPTEMBER	17-Sep

District Monthly Reports  
September 2017

Project Name	Location	ADOT District	Board District	Contract Time			Project Dollars			Completed Activities	Up-Coming Activities	Major Traffic Changes	Estimated Completion
	Route and Mile Post			Contract Time Days	Time Used Days	% Complete	Contract \$	\$ Spent	% Spent	(paving, bridge forming, sign installation, other)	(paving, bridge forming, sign installation, other)	(long term lane closers, traffic switches, new signals or roundabouts, other)	(year/month)
STATION AT LA POSADA - CITY OF WINSLOW	LPA	NC	5	120	12	10%	\$1,288,000	\$30,000	2%	PARTNERING, PRECON	ROOF SYSTEM, HVAC, DOORS, AND MASONRY	NONE	17-Dec
FRONTAGE ROAD 40, CITY OF FLAGSTAFF	EL PASO RD TO FOREST	NC	5	120	118	98%	\$1,270,898	\$1,189,991	94%	ALL WORK COMPLETED	FINAL WALKTHROUGH	NONE	17-Aug
CROOKTON TO HISTORIC 66 SIGN REHAB	I-40, MP 126-161	NC	5	205	86	42%	\$1,460,726	\$577,448	40%	FOUNDATION REMOVAL, INSTALL, SIGN REMOVAL AND ERECTION ARE ALL IN PROGRESS	FOUNDATION REMOVAL, INSTALL, SIGN REMOVAL AND ERECTION, WEIGH STATION REMOVAL	RIGHT LANE AND SHOULDER CLOSURES	18-Feb
I-40, PARKS TI TO RIORDAN PAVEMENT REHAB	MP179 - MP191	NC	5	335	52	16%	\$13,985,792	\$5,585,821	40%	MAINLINE PAVING WEST OF BELLEMONT TI	TRAFFIC CONTROL, GUARDRAIL, PAVING EAST AND WESTBOUND EAST OF BELLEMONT TI, RIORDAN BRIDGE WORK	SINGLE LANE CLOSURES IN BOTH DIRECTIONS, 24 HR LANE CLOSURE AT RIORDAN BRIDGE WB AND BELLEMONT TI RAMPS	18-Aug
I-40, DEVIL DOG TO WILLIAMS	I-40, MP 156-161	NC	5	2018 OCT	FIXED	FIXED	\$33,980,986	\$8,951,021	26%	PARTNERING, PRECON, TRAFFIC SWITCH, EB RECONSTRUCT IN PROGRESS	REMOVE AND RECONSTRUCT EB LANES	ALL EB TRAFFIC SWITCHED TO SHARE WB LANES. ONE LANE EACH DIRECTION	18-Oct
CITY OF FLAGSTAFF SIGNS	LPA	NC	5	90	37	41%	\$198,986	\$112,210	56%	ALL FIELD WORK NOW COMPLETED.	OFFICE WORK AND RECONCILIATION OF FINAL QUANTITIES IN PROGRESS.	NO FURTHER IMPACT TO TRAFFIC	17-Aug
SR 87 - CHIP SEAL - MP 290-317	SR 87	NC	5	180	86	48%	\$1,200,501	\$1,060,093	88%	ALL WORK COMPLETED	PROJECT CLOSEOUT	NONE	17-Sep
JACKS CANYON BRIDGE	SR-87 MP 330	NC	5	130	75	58%	\$1,049,162	\$526,742	50%	WEST HALF OF NEW DECK PLACED.	REMOVALS ON THE EAST HALF OF THE OLD BRIDGE	ROADWAY WILL BE RESTRICTED TO A SINGLE LANE AT THE BRIDGE ONCE WORK STARTS.	17-Dec
CITY OF PAGE - ELM STREET PAVING	LPA	NC	5	60	50	83%	\$560,351	\$522,409	93%	ALL FIELD WORK COMPLETE NOW	FINAL WALK THROUGH WITH CITY & PROJECT CLOSEOUT PAPERWORK	NONE	17-Sep
KACHINA VILLAGE TRAIL - COCONINO COUNTY	LPA	NC	5	2017 NOV	FIXED	FIXED	\$999,919	\$756,687	76%	TEMPOARY DETOUR PAVED, DRAINAGE PIPES RELOCATED,	AB PLACEMENT AND AC PAVING ON MAIN ROADWAY	MINIMAL IMPACTS TO LOCAL TRAFFIC	17-Nov
I-40 - TWIN ARROWS TI	I-40 / MP 218 - 220	NC	5	220	117	53%	\$4,574,000	\$3,407,312	74%	WEST HALF OF NEW DECK POURED.	PREPARING FOR REMOVALS ON EAST HALF OF BRIDGE	NONE	1-Dec
CITY OF FLAGSTAFF PINE KNOLL DRIVE	LPA	NC	5	150	24	16%	\$538,000	\$215,980	40%	FUTS COMPLETE, ALL CURB & GUTTER COMPLETE	AC PAVING SCHEDULED IN THE NEXT WEEK	FULL ROAD CLOSURE FOR AC PAVING	17-Nov
B-8 FOURTH AVE GATEWAY	CITY OF YUMA	SW	6	155	90	58%	\$628,010	\$42,892	7%	SCALE HOUSE DEMOLITION, DIRECTIONAL BORING, CONDUIT	MONUMENT RESTORATION, LANDSCAPE GRADING	12' WIDTH RESTRICTION, SINGLE LANE	17-Dec
AVENUE 3E TO ARABY ROAD	CITY OF YUMA	SW	6	225	204	91%	\$3,219,167	\$2,939,345	91%	HIGHWAY 95 INTERSECTION PAVING, GUARDRAIL	SIGNS, TEMPORARY STRIPING, SIGNALS	SPEED REDUCED, NARROW LANES ON AVE 3E, REDUCED TO ONE LANE ON HWY 95	17-Sep
I-8 ARABY ROAD TI RECONSTRUCT	YUMA-CASA GRANDE HIGHWAY (I-8)	SW	6	278	40	14%	\$8,003,000	\$598,542	7%	EARTHWORK, CURB & GUTTER, ELECTRICAL	PAVING, TEMPORARY STRIPING, CATCH BASINS, ELECTRICAL, CURB, GUTTER, SIDEWALK	SPEED REDUCED TO 25 MPH, SINGLE LANE ON ARABY RD WITH 10' WIDTH RESTRICTION, WB ON RAMP CLOSED	18-Oct
WEST QUARTZSITE TI	EHRENBERG-PHOENIX HWY (I-10)	SW	6	120	103	86%	\$1,741,008	\$1,222,424	70%	BRIDGE BARRIER & BRIDGE DECK REHAB	PERMANENT STRIPING, SEEDING ESTABLISHMENT	NONE	17-Sep
DOMA VALLEY-WELLTON	YUMA-CASA GRANDE HIGHWAY (I-8)	SW	6	235	231	98%	\$7,790,609	\$8,228,469	106%	PUNCH LIST ITEMS	PROJECT CLOSE-OUT	NONE	17-Jul
WB OFF RAMP & GISS PARKWAY	I-8 TI RAMPS A & B	SW	6	150	110	73%	\$1,677,543	\$1,519,079	91%	SLURRY SEAL, HAND RAIL, LIGHT POLES	SIGNS, LIGHTING	NONE	17-Oct
EHRENBERG PORT OF ENTRY PHASE II	EHRENBERG-PHOENIX HWY (I-10)	SW	6	400	99	25%	\$11,361,363	\$2,849,890	25%	RETAINING WALL, CREDENTIAL BOOTH, BUILDING STRUCTURAL STEEL, PLUMBING	RETAINING WALLS, PCCP, METAL FRAMING, PLUMBING, HVAC, ELECTRICAL	10' WIDTH RESTRICTION, RIGHT LANE CLOSURE WB THRU SEPT.	18-Nov
COUNTY LINE TO SALOME ROAD	EHRENBERG-PHOENIX HWY (I-10)	SW	6	175	64	37%	\$6,990,000	\$255,246	4%	GUARDRAIL, PAVING OPERATIONS	PAVING EASTBOUND, GRADING & REBAR ON APPROACH SLABS	SINGLE LANE WITH 12' WIDTH RESTRICTION EB & WB	18-Mar
THOUSAND TRAILS TO 1-17	SR 206 MP 209	NW	6	640	176	28%	\$45,704,162	\$12,186,497	27%	SOME PAVING, EARTHWORK, BOX CULVERTS, PIPE, BRIDGE ABUTMENTS/PIERS	CONTINUING EARTHWORK, BOX CULVERTS, PIPES, ROUNDABOUT 2	RAP 2 DETOUR, CHERRY CREEK ROAD RELOCATED	18-Oct
1-17 SAFETY IMPROVEMENTS	I-17 MP 232-279	NW	6	180	135	75%	\$1,100,000	\$1,016,826	92%	4 DMS SIGNS COMPLETE AND ACTIVATED	SPEED FEEDBACK SIGNS	NONE UPCOMING THIS MONTH	17-Sep
LAKE HAVASU STATE PARK	WINDSOR STATE PARK - LOCAL GOV	NW	6	250	250	100%	\$4,059,043	\$4,215,885	104%	BOAT RAMPS, PAVING, DECOMPOSED GRANITE AND STRIPING, DAMAGED JETTY AND REMOVAL OF LIGHT SHIELDS	ALL WORK AND PUNCHLIST ITEMS ARE COMPLETE	NONE UPCOMING THIS MONTH	17-Sep
COUNTY ROUTE 1 / GOLDEN SHORES	FORT MOHAVE / LOCAL GOV	NW	6	210	178	85%	\$950,000	\$887,496	93%	ALL CONTRACT ITEMS ARE COMPLETE	PENDING CHANGE ORDER WORK FOR DRAINAGE/ROUNDABOUT IMPROVEMENTS	NONE UPCOMING THIS MONTH	17-Oct
WILLOW SPRINGS ROCK FALL	I-40 MP 81-83	NW	6	175	113	65%	\$2,628,332	\$2,783,270	106%	EMERGENCY PAVING IS COMPLETE; EXCAVATION AND STOCKPILING RIP RAP MATERIAL	CONTINUE ROCK SCALING, BEGIN CONCRETE BARRIER WORK	ONE LANE CLOSED EB AND WB	17-Nov
N. OATMAN RD TO RIVERVIEW DRIVE	BULLHEAD CITY / LOCAL GOV	NW	6	160	195	122%	\$2,091,000	\$1,975,613	94%	UTILITY RELOCATIONS, SAW CUTTING, SUBGRADE PREP, PAVING, CURB AND GUTTER, SURVEY MARKERS	STREET SIGN CORRECT, REMOVAL OF PAVING LOT 2	NONE UPCOMING THIS MONTH	17-Oct
AVAITION WAY - LAUGHLIN	SR 95 MP 249	NW	6	170	115	68%	\$1,094,728	\$1,066,278	97%	CONTRACT WORK IS COMPLETE	ADDITIONAL WORK: LED SIGN	NONE UPCOMING THIS MONTH	17-Sep
HOLY MOSES WASH BR EB #1833	I-40 MP 46	NW	6	200	93	47%	\$2,524,178	\$1,618,143	64%	MILLING, CROSS OVER PAVING, PIPES, BRIDGE DEMO AND CATCH BASINS	CONSTRUCT FORMS FOR WEBS, CAP BEAMS, PLACE REINFORCING STEEL	1-40 EB TRAFFIC WILL BE DETOURED TO WB 1-40. ONE LANE TRAFFIC EACH DIRECTION	18-Feb
CATTLECHUTE PASS	US 93 MP 98	NW	6	145	114	79%	\$1,010,784	\$639,758	63%	STRUCTURAL EXCAVATION, BOX CULVERT, PIPE CULVERTS, CONCRETE SLABS, AB, RIP RAP AT WINDMILL RANCH AND CATTLE CHUTE PASS	SEEDING AND PAVING	TRAFFIC RESTRICTED TO ONE LANE ON WINDMILL RANCH ROAD AND CATTLE CHUTE PASS	17-Nov

District Monthly Reports  
September 2017

Project Name	Location	ADOT District	Board District	Contract Time			Project Dollars			Completed Activities	Up-Coming Activities	Major Traffic Changes	Estimated Completion
	Route and Mile Post			Contract Time Days	Time Used Days	% Complete	Contract \$	\$ Spent	% Spent	(paving, bridge forming, sign installation, other)	(paving, bridge forming, sign installation, other)	(long term lane closers, traffic switches, new signals or roundabouts, other)	(year/month)
WILLOW BEACH TO WHITE HILLS	US 93 MP17 - 28	NW	6	200	186	93%	\$9,550,000	\$9,530,108	100%	THE PROJECT HAS BEEN DISKED AND TILLED	COMPLETE SEEDING AND PUNCH LIST ITEMS	INTERMITENT RT AND LT LANE CLOSURES	17-Sep
PEACOCK AND BIG SANDY WASH BRIDGES	I-40 MP73 - 76	NW	6	fixed end 9/2017	na	FIXED	\$2,714,910	\$2,106,829	78%	BARRIERS HAVE BEEN POURED AC ON APPROACHES HAS BEEN PLACED	INSTALL GUARDRAIL INSTALL EPOXY OVERLAY	TRAFFIC IS DIVERTED TO THE WB SIDE OF 1-40	17-Oct
DW RANCH ROAD TI UP	I-40 MP 59	NW	6	210	111	FALSE	\$2,928,993	\$1,841,868	63%	NB DECK HAS BEEN REMOVED	POUR NB DECK POUR SB BARRIER	RT LANE COLSED WB AND EB	17-Dec
AUDLEY BRIDGES	I-40 MP113	NW	6	410	158	39%	\$4,353,978	\$2,484,638	57%	BARRIER WAS POURED AC ON APPROACHES WAS PLACED	SEED OPEN UP TO TRAFFIC	TRAFFIC IS DIVERTED TO THE WB SIDE OF 1-40	18-Sep
BURRO CREEK BRIDGE SB	US 93 MP 138	NW	6	170	32	19%	\$2,170,794	\$88,899	4%	CLEARING AND GRUBBING TRANSPLANTING OF PLANTS	CONSTRUCT DETOURS	INTERMITENT LT LANE CLOSURES NB AND SB	18-Mar
HUALAPAI WAY TO PICA CAMP RD	SR 66 MP 104	NW	6	65	31	48%	\$1,582,000	\$482,416	30%	PARTNERING AND PRECONSTRUCTION CONFERENCE	CONTINUE MICROSEAL ACTIVITY	ROADWAY REDUCED TO ONE WAY - PIOLET CAR OPERATION	17-Nov
CYPMO SIGN REPLACEMENT	VARIOUS LOCATIONS	NW	6	95	8	8%	\$385,352	\$63,750	17%	18% OF FOUNDATIONS COMPLETE	REMAINING FOUNDATIONS, ORDERING SIGNS	NONE UPCOMING THIS MONTH	18-Jan
I-17, MP 250.4 TO SUNSET POINT REST AREA	I-17, MP 250.4 - 252	NW (NC ADMIN)	6	45	35	78%	\$728,869	\$714,297	98%	ALL WORK COMPLETED	FINAL WALKTHROUGH	NONE	17-Sep
TOWN OF CLARKDALE - SAFE ROUTES TO SCHOOL	LPA	NC	6	70	73	104%	\$255,000	\$244,619	96%	ALL WORK COMPLETED	PROJECT CLOSEOUT	NONE	17-Sep
CAMP VERDE - FINNIE FLAT ROAD	LPA	NC	6	90	98	109%	\$788,969	\$758,180	96%	ALL WORK COMPLETED	PROJECT CLOSEOUT	NONE	17-Sep
COLORADO CITY TO MAGLES ROAD	SR-389	NC	6	75	58	77%	\$1,528,722	\$1,573,456	103%	CHIP SEAL WORK AND ALL STRIPING COMPLETE	STRIPING RETROREFLECTIVITY TESTING	SINGLE LANE CLOSURES (BOTH DIRECTIONS)	17-Aug
TOWN OF CLARKDALE - BROADWAY TO MAIN ST	LPA	NC	6	120	107	89%	\$739,736	\$749,318	101%	ALL WORK COMPLETED	PROJECT CLOSEOUT	NONE	17-Sep
PHOENIX - CORDES JCT PAVEMENT PRESERVATION	I-17 MP 232 - 245	NW (NC ADMIN)	1, 6	314	213	68%	\$10,886,705	\$11,200,666	103%	ALL WORK COMPLETE EXCEPT FINAL STRIPE	FINAL STRIPING, FINAL WALKTHROUGH	SINGLE LANE CLOSURES NB AND SB	17-Sep