

District Construction Report - August 2026

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT					
CITY OF GLENDALE: VARIOUS LOCATIONS	T011901C	LPA-GLENDALE	CENTRAL	1	350	325	93%	\$3,003,678.62	\$1,063,595.45	35%	SIGNALS	PARTIL COMPLETION OF ALL INTERSECTIONS	FULL FYA INTERSECTION REPLACMENTS	MISC. LANE AND SHOULDER RESTRICTIONS AT INTERSECTIONS OF WORK	26-Aug
CITY OF APACHE JUNCTION: OLD WEST HWY, IDAHO TO GOLDFIELD	T024201C	LPA-APACHE JUNCTION	CENTRAL	1	320	116	36%	\$3,620,748.15	\$1,262,628.87	35%	SIDEWALKS	PARTNERING AND PRECON, FLATWORK ON WINCHESTER RD., SIDEWALKS WINCHETSER TO TOMAHAWK	FULL LENGTH CURBAND GUTTER REPLACEMENT, WEEKS WASH CULVERT MODIFICATIONS, CONTINUE SIDEWALK INSTALLATION EAST OF TOMAHAWK,	EB OLD WEST HIGHWAY RIGHT LANE AND SHOULDER CLOSED W. OF WINCHESTER TO TOMAHAWK.	26-Dec
CITY OF GLENDALE: VARIOUS LOCATIONS	T031101C	LPA-GLENDALE	CENTRAL	1	350	325	93%	\$2,155,415.23	\$1,311,546.05	61%	SIDEWALKS	FLAT WORK IN SECTIONS 1-22	SECTIONS 22-29	MISC. RESIDENTIAL STREET RESTRICTIONS	26-Aug
TOWN OF GILBERT:MEW'S RD BEGINNING AT HIGLEY RD	T033601C	GILBERT	CENTRAL	1	110	72	65%	\$2,882,974.10	\$1,721,513.29	60%	SYSTEM ENHANCEMENT	PARTNERING AND PRECON. SEWER LINE INSTALLED FROM HIGLEY TO 1000' EAST. RESIDENTIAL SEWER CONNECTIONS, WATER TAPS	UTILITY RELOCATION, HIGLEY RD. STORMWATER CHANNEL, CURBNB AND GUTTER, PAVING	LANE CLOSURE ON MEWS RD EAST OF HIGLEY	26-Aug
CITY OF PEORIA: 107TH AND ROSE GARDEN LN	T036601C	LPA-PEORIA	CENTRAL	1	310	255	82%	\$847,344.00	\$824,346.71	97%	SIGNALS	SE CORNER PED POLE AND ADA RAMP, ASPHALT AND TEMP PAINT	APPLY PERMANENT PAVEMENT MARKINGS (PREFORMED, THERMO, HIGHBUILD) TRAFFIC SIGNAL TO GO LIVE	N/A	26-Jul
CITY OF GLENDALE: MISSOURI AVE , 55THAVE-51ST AVE	T037201C	LPA-GLENDALE	CENTRAL	1	188	115	61%	\$3,049,167.86	\$1,642,374.96	54%	SIDEWALKS	SIDEWALK AND DRIVEWAYS ALONG SAN MIGUEL FROM 55TH TO 59TH 99% COMPLETE SIDEWALK ALONG MISSOURI FROM 51ST TO 55TH 25% COMPLETE	SIDEWALK ALONG MISSOURI FROM 51ST TO 55TH DRIVEWAYS ALONG MISSOURI FROM 51ST TO 55TH	NO STREET PARKING ALONG SAN MIGUEL NO STREET PARKING ALONG MISSOURI	26-Oct
CITY OF MARICOPA: UPRR	T045801C	LPA-MARICOPA	CENTRAL	1	335	406	121%	\$7,920,000.00	\$3,239,833.68	41%	PED BRIDGE	ELEVATOR BUILDING FORMS, CONCRETE POUR FOR ELEVATOR THIRD AND FOURTH LIFT.	SETTING GIRDERS	N/A	26-Jun
SANTAN FREEWAY (SR202L): VAL VISTA DR TO SR101L	F012401C	SR-202	CENTRAL	1	928	715	77%	\$199,498,998.00	\$164,806,405.87	83%	WIDENING	DRAINAGE PIPE/CATCH BASIN/MANHOLE INSTALLATION ON EB COOPER RD MAINLINE, WB ALMA SCHOOL RD TO DOBSON RD FULL RAMP RECONSTRUCTION AT WB MCQUEEN RD OFF RAMP. ARIZONA AVE TI SLOPE PAVING EB CONSOLIDATED CANAL FALSEWORK EB UPRR BRIDGE BRIDGE BARRIER RAMP RECONSTRUCTION 24 OF 24 COMPLETED AC BASE PAVING 91% COMPLETE PCCP 92% COMPLETE ROADWAY EX 98% COMPLETE WALLS 87% COMPLETE BRIDGES 91% COMPLETE DIAMOND GRINDING 16% COMPLETE	DRAINAGE PIPE/CATCH BASIN/MANHOLE INSTALLATION ON EB DOBSON RD TO ALMA SCHOOL RD, WB DOBSON RD TO WN RAMP RETAINING WALL PANEL CONSTRUCTION AT CW 2486+59 LT, SW 2469, SBW 2463, MSE-RW-CW 2419+59 LT LINDSAY ROAD BRIDGE BARRIER CONSOLIDATED CANAL FORM/STRIP/POUR BOTTEM DECK & STEMS DOBSON RD AND ALMA SCHOOL RD CROSS ROAD PAVING EB SR202L DIAMOND GRINDING	LONG TERM RIGHT LANE RESTRICTION ON WB L202 FROM W-N RAMP TO PRICE RD OFF RAMP 9/29/25 TO 7/17/26 EB SR202L FULL CLOSURE FROM MCQUEEN RD TO LINDSAY RD 7/10/26 TO 7/13/26 EB SR202L FULL CLOSURE FROM COOPER RD TO VAL VISTA DR 7/17/26 TO 7/20/26	27-Feb
I-10: BRIDGES OVER THE GILA RIVER	F027001C	I-10	CENTRAL	1	830	782	94%	\$50,999,971.90	\$50,706,518.75	99%	BRIDGE REPLACEMENT	PHASE 3 EB I-10 (WESTERN HALF) - ABUTMENT #2 WINGWALL, DIAPHRAGMS - INTERMEDIATE & EXPANSION, FORM DECK (SPANS 1-4), ROADWAY AGGREGATE BASE NORTH & SOUTH OF BRIDGE	PHASE 3 EB I-10 (WESTERN HALF) - BRIDGE DECK PLACEMENT SPANS 1-4, FORM BRIDGE DECK SPANS 5-9, PAINTING SUBSTRUCTURES, GRADING SEDIMENTATION BASINS, AC PAVING EB I-10	PHASE 3, EB I-10 MEDIAN CROSSOVER DETOUR - 03/16/2026-10/26/2026	26-Oct
AGUA FRIA HWY (SR101): 75TH AVE TO I-17	F031601C	SR-101	CENTRAL	1	910	652	72%	\$139,565,000.00	\$118,602,767.08	85%	WIDENING	REPAIRED 35TH AVE BRIDGE GIRDER, ASPHALT AT 75TH AVE, BEGAN LANDSCAPE WALKTHROUGHS	POST TENSION 35TH AVE BRIDGE. CONTINUE WITH LANDSCAPE WALKTHROUGHS, FINISH RW2 AND RW7.	RESTRICT HOV LANES BETWEEN 47TH AVE AND 31ST AVE	27-May
PHOENIX - CASA GRANDE HWY (I-10): GAS LINE RD TO DIRK LAY	F033601C	I-10	CENTRAL	1	880	173	20%	\$82,087,012.09	\$30,949,717.43	38%	WIDENING/RECONSTRUCTION	IMPORT BORROW AT SEED FARM ROAD TI (80%), MEDIAN (50%); BOX CULVERT EXTENTIONS; ITS CONDUIT & PULL BOXES INSTALL (90%)	IMPORT BORROW AT SEED FARM ROAD TI & I-10 MEDIAN; AB; ITS CONDUIT & PULL BOXES INSTALL	NIGHTLY LANES CLOSURES EB & WB (SUN PM - FRI AM)	28-Jun
PHOENIX - CASA GRANDE HWY (I-10): DIRK LAY TO SR387	F033701C	I-10	CENTRAL	1	880	173	20%	\$68,974,999.46	\$17,406,871.58	25%	WIDENING/RECONSTRUCTION	IMPORT BORROW AT SR387 TI (80%), MEDIAN (50%); BOX CULVERT EXTENTIONS (25%)	IMPORT BORROW AT SR387 TI & I-10 MEDIAN; AB; BOX CULVERT EXTENTIONS; ITS CONDUIT & PULL BOXES INSTALL	NIGHTLY LANES CLOSURES EB & WB (SUN PM - FRI AM)	28-Jun
MARICOPA COUNTY: SOSSAMAN RD TO MERIDIAN DR	F036101C	US-60X	CENTRAL	1	750	831	111%	\$38,549,000.00	\$39,402,441.93	102%	RDWY RECONSTRUCTION	PUNCH LIST	TCE'S FOR LAST DRIVEWAY TIE-IN	N/A	26-Jul

District Construction Report - August 2026

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT					
AGUA FRIA HWY (SR101): SR101 AND I-10 SYSTEM TI	F047501C	SR-101	CENTRAL	1	1070	47	4%	\$192,382,454.14	\$18,010,870.22	9%	WIDENING/NEW DHOV RAMPS	DRILLED SHAFTS FOR MCDOWELL BRIDGE AND SB SR 101 BRIGE WIDENING OVER THOMAS, BEGAN DRILLED SHAFTS FOR SW RETAINING WALL AND MCDOWELL OVERPASS STRUCTURE OVER SB THOAMS ON RAMP, FORMED AND POURED FOOTING CAP FOR MCDOWELL AND THOMAS BRIDGES, CC&G AND PCPC REMOVALS SB AND NB SR 101, INSTALL NEW CONDUIT FOR FMS / LIGHTING SB 101, EXCAVATED FOOTING FOR RETAINING WALL ALONG SB THOAMS OFF RAMP	POUR COLUMNS AND PIER CAPS FOR MCDOWELL AND THOMAS BRIDGES, CONTINUE DRILLED SHAFTS FOR SW RETAINING WALL AND MCDOWELL OVERPASS STRUCTURE OVER SB THOAMS ON RAMP, CONTINUE INSTALLING CONDUIT FOR NEW FMS AND LIGHTING, POUR FOOTING AND WALL FOR RETAINING WALL ALONG SB THOMAS OFF RAMP, EXCAVATION FOR COMBO WALL ON NB THOAMS OFFRAMP, CONTINUE EXCAVATION FOR SB THOAMS OFF AND NB OFF.	EB I-10 CLOSURE 8/7/26 TO 8/10/26, NB 101 CLOSURE 9/11 TO 9/14/26 FROM I-10 TO THOAMS ROAD, SB 101 CLOSURE 9/25/26 TO 9/28/26 FROM INDIAN SCHOOL TO I-10	29-May
PHOENIX-CORDES JCT-FLAGSTAFF HWY (I17) SUNSET POINT-I17/I-40 TI	F051501C	I-17	CENTRAL	1	365	381	104%	\$6,054,382.44	\$5,722,630.78	95%	FMS /ITS	DMS PAD WORK, CONDUIT, BOXES, PULL BOXES, AND FOUNDATIONS, SEEDING, TESTINGS	PUNCHLIST ITEMS	N/A	26-Jun
PICACHO - COOLIDGE - CHANDLER - MESA HIGHWAY (SR 87): WESTERN CANAL TO BASELINE ROAD	F055501C	SR-87	CENTRAL	1	365	180	49%	\$6,581,433.00	\$1,702,481.29	26%	PAVEMENT PRES	REMOVAL AND REPLACEMENT OF CONCRETE CURB, SIDEWALKS, AND DRIVEWAYS FROM DESERT LANE TO BASELINE RD ON NB SR 87	REMOVAL AND REPLACEMENT OF CONCRETE CURB, SIDEWALKS, AND DRIVEWAYS FROM BASELINE RD TO DESERT LANE ON SOUTHBOUND SR 87	SB SR 87 RIGHT LANE RESTRICTION FROM BASELINE RD TO DESERT LANE 6/23/26 TO 7/17/26	27-Jan
BOB STUMP MEMORIAL PARKWAY (SR303L): 51ST AVE TO I-17	F056201C	SR-303	CENTRAL	1	900	162	18%	\$129,253,114.63	\$29,671,956.79	23%	SYSTEM TI/CAPACITY	ROADWAY EXCAVATION 77% COMPLETE, PROOF ROLLING, DRAINAGE PIPES 32% COMPLETE, RETAINING WALLS 10% COMPLETE, BRIDGE ABUTMENT RETAINING WALLS	EARTHWORK, DRAINAGE PIPES, BRIDGE RETAINING WALLS, BRIDGE SPREAD FOOTINGS, BRIDGE DRILLED SHAFTS, EARTHWORK IMPORT, ROADWAY RETAINING WALLS	N/A	28-Jul
MARICOPA ROAD: I-10- CITY OF MARICOPA	F058101C	I-10	CENTRAL	1	220	3	1%	\$32,126,100.34	\$0.00	0%	CAPACITY ADDITIONS (ENGINEERING)	SHOULDER PAVING I-10 TO MARICOPA, EROSION CONTROL AND INLET PROTECTION, SETUP STAGING AREAS	SHOULDER AND LANE PAVING I-10 TO RIGGS, SETUP ADDITIONAL STAGING AREAS SOUTH OF RIGGS	N/A	26-Dec
WICKENBURG-PHOENIX HIGHWAY (US60)85TH AVE-I-17	F067501C	US 60	CENTRAL	1	275	61	22%	\$22,471,538.00	\$1,727,109.39	8%	PAVEMENT REHABILITATION	FLATWORK AT 27TH AVE AND 43RD AVE INTERSECTIONS, PAVED 27TH AVE INTERSECTION INCLUDING THOMAS RD AND 27TH AVE.	FLATWORK AT 51ST AVE AND BETHANY HOME RD, PAVE 43RD AVE AND CAMELBACK	N/A	27-Mar
PHOENIX - CASA GRANDE HWY (I-10): 7TH ST TO CHANDLER BLVD	F069201C	I-10	CENTRAL	1	220	180	82%	\$3,090,844.00	\$3,314,450.60	107%	SIDEWALKS/ADA/PAVE PRES	RAISING UTILITIES, STRIPING	PUNCH LIST ITEMS	N/A	26-Jul
PHOENIX - CASA GRANDE HWY (I-10): SR202L TO GILA RIVER	F072101C	I-10	CENTRAL	1	1462	201	14%	\$410,785,000.00	\$32,368,630.02	8%	WIDENING/RECONSTRUCTION	QUARTERLY NOXIOUS WEED SPRAYING	STORM DRAIN CLEANING ONGOING; EARLY WORKS PACKAGE - MILL AND FILL WB SHOULDER	N/A	29-Dec
BOB STUMP MEMORIAL PKWY (SR303L): PEORIA AVE TO SONORAN DESERT DR	F074201C	SR-303	CENTRAL	1	250	248	99%	\$828,013.64	\$715,787.19	86%	LIGHTING	ALL MAJOR ITEMS OF WORK COMPLETE	PUNCHLIST ITEMS	N/A	26-Jul
SANTAN FREEWAY (SR202L): MCCLINTOCK TO 48TH STREET	F074301C	SR-202	CENTRAL	1	180	73	41%	\$1,053,740.60	\$0.00	0%	LIGHTING	MATERIAL PROCUREMENT	MATERIAL PROCUREMENT	N/A	26-Jun
EHRENBERG-PHOENIX HIGHWAY (I-10): VERRADO WAY TO 99TH AVE	F074501C	I-10	CENTRAL	1	250	248	99%	\$1,340,986.36	\$1,189,054.69	89%	LIGHTING	ALL MAJOR ITEMS OF WORK COMPLETE	PUNCHLIST ITEMS	N/A	26-Jun
PIMA FREEWAY (SR101I) PRINCESS DR-SHEA BLVD	F077001C	SR-101	CENTRAL	1	90	68	76%	\$3,972,000.00	\$4,016,644.68	101%	SYSTEM ENHANCEMENT	ALL MAJOR ITEMS OF WORK COMPLETE	PUNCHLIST ITEMS, ELECTRICAL, FINAL STRIPING	N/A	26-Aug
PIESTEWA FREEWAY: SR51, I-10 TO SHEA BLVD	F085801C	SR-51	CENTRAL	1	180	113	63%	\$17,845,579.59	\$7,857,935.75	44%	PAVEMENT PRES	DIAMOND GRINDING APPROX. 50% COMPLETE. STEEL RETAINER BAR REMOVALS APPROX. 80% COMPLETE. INDIAN SCHOOL DECK JOINT REPLACEMENT 75% COMPLETE.	COMPLETE SPALL REPAIRS. CONTINUE DIAMOND GRINDING. COMPLETE STEEL RETAINER BAR REMOVALS. COMPLETE INDIAN SCHOOL DECK JOINT REPLACEMENT. BEGIN STORM DRAIN/PAVEMENT REPAIR WORK AT CAMELBACK. BEGIN JOINT SAWING/SEALING.	WEEKEND FULL CLOSURES TO CONTINUE THROUGH JULY 2026. LONG TERM LANE RESTRICTIONS AT CAMELBACK TENTATIVELY PLANNED FOR LATE JULY/AUGUST 2026. ADDITIONAL FULL CLOSURES WILL BE REQUIRED FOR SLAB REPAIRS AND DECK JOINT REPAIR AT NB OSBORN RD BRIDGE.	26-Sep
BOB STUMP MEMORIAL PKWY (SR303L): MC85 TO VAN BUREN	H687001C	SR-303	CENTRAL	1	1400	43	3%	\$322,698,361.15	\$8,328,115.05	3%	NEW FREEWAY	BURROWING OWL AND MIGRATORY BIRD SURVEY IN-PLACE COMPACTION FIRST PUBLIC NOTICE	CLEARING AND GRUBBING BOX CULVERT EXTENSIONS UTILITY RELOCATIONS	NONE AT THIS TIME	30-May
I-10 INA ROAD TO RUTHRAUFF ROAD	H758301C	I10	SOUTHCENTRAL	2	1038	1265	122%	\$145,266,699	\$142,869,248	98%	WIDENING, BRIDGE, ITS	PROJECT BEING CLOSED OUT	PUNCHLIST WORK	NONE	26-Aug

District Construction Report - August 2026

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT					
SUNSET LINKS ROAD, SANTA CRUZ RIVER TO RIVER ROAD	T032701C	LOCAL	SOUTHCENTRAL	2	1038	1265	122%	\$34,571,643	\$32,547,125	94%	BRIDGES, NEW ROADWAY	PROJECT BEING CLOSED OUT	PUNCHLIST WORK	NONE	26-Aug
DOVE MOUNTAIN BLVD. - TRAFFIC SIGNAL	T034201C	LOCAL	SOUTHCENTRAL	2	190	114	60%	\$790,000	\$424,104	54%	NEW TRAFFIC SIGNAL	LOOP DETECTORS, CABINET AND POLE FOUNDATIONS	POLE INSTALLATION, STRIPING, SIGNAGE	DAYTIME RESTRICTIONS ON TRAVEL LANES	26-Oct
SR-187 - SR-387 TO SR-87	F064101C	SR-187	SOUTHCENTRAL	2	125	191	153%	\$9,831,499	\$8,198,279	83%	SHOULDER WIDENING AND PAVEMENT PRESERVATION, ADD 2 TURN LANES.	MAINLINE PAVING, FORD WALLS AT DRAINAGE CROSSINGS.	PAVING, BOX CULVERT EXTENSIONS, INTERSECTIONS AT CASA GRANDE AND SR87	SINGLE LANE CLOSURES WITH FLAGGERS.	26-Nov
I-19 WESTERN AVENUE TI OP BRIDGE REHAB	F070901C	I-19	SOUTHCENTRAL	3	115	114	99%	\$3,957,733	\$1,912,687	48%	PPC OVERLAY AND SLOPE PAVING REPAIRS	NB AND SB PHASE 1 BRIDGE REPAIRS	PH II BRIDGE BARRIER REHAB POURED, APPROACH SLAB, GUARDRAIL, BRIDGE DECK REPAIR	SINGLE LANE CLOSURE NB/SB	26-Sep
COCHISE RAILROAD OVERPASS	F038301C	US 191 MP 62 TO 63	SOUTHEAST	3	550	133	24%	\$22,402,478.00	\$2,918,696.00	13%	BRIDGE REPLACEMENT	PARTNERING, PRECONSTRUCTION MEETINGS, SUBMITALS	PRELOAD MATERIAL FOR BOX CULVERT AND APPROACHES.	NONE	28-Mar
JCT SB I 10 TO MP 356.49	F064301C	I 10 MP 345 TO 356.5	SOUTHEAST	3	280	100	36%	\$21,154,662.00	\$15,304,912.00	72%	PAVEMENT	PARTNERING, PRECONSTRUCTION MEETINGS, SUBMITALS, MILLING AND TEST STRIP	PAVING MAINLINE.	DAY TIME LANE CLOSURES.	27-Apr
SR 87-PAVEMENT REHAB/ADA UPGRADES	F057201C	SR 87, MP 250-255.1	NORTHCENTRAL	4	252	130	52%	\$12,233,415	\$10,653,962	87%	PAVEMENT PRESERVATION	ALL CONCRETE, ADA RAMP, SIDEWALK, DRIVEWAYS & 416 PAVING	RUMBLE STRIPS, SIGNING, STRIPING	NIGHTLY LANE CLOSURES	26-Sep
SR 260 LION SPRINGS	F013901C	SR 260-MP 256.2 TO 260.1	NORTHCENTRAL	4	570	27	5%	\$76,247,868.00	\$5,455,399.00	7%	CAPACITY ADD - 4 LANE DIVIDED HIGHWAY	PHASE 1 CLEAR AND GRUB ONGOING, FENCE REMOVAL ONGOING	BLASTING, EARTHWORK, PIPES	FLAGGING OPERATIONS MONDAY - 1/2 DAY FRIDAY	29-Apr
QUEEN CREEK BRIDGE	H856601C	US60 / MP 227.7	SOUTHEAST	4	1104	614	56%	\$64,868,493.00	\$44,533,846.00	69%	BRIDGE	CONTINUE WITH PIONEERING FOR WB ROADWAY CUT; CONTINUE WITH THE WORK PAD CONSTRUCTION IN QUEEN CREEK; CONSTRUCTION OF THE NORTH ACCESS ROAD; CONTINUE WITH PIER 3 / ABUTMENT 2 / RETAINING WALL #1 / RETAINING WALL #2 ACCESS ROAD CONSTRUCTION; CONTINUE CONSTRUCTION OF THE WB ROADWAY CUT; CONTINUE WITH PIER 2 ACCESS ROAD; START EXCAVATION FOR PIER 2; BEGIN SHORING INSTALLATION IN THE AREA OF PIER 3 / ABUTMENT 2 / RETAINING WALL #1 / RETAINING WALL #2, PIER 2 SHORING; SHORING INSTALLATION IN THE AREA OF PIER 3 / RETAINING WALL #2 / PIER 4 / ABUTMENT 2. CONSTRUCTION OF THE EB (SOUTH) ROADWAY CUT; PIER 3 AND PIER 2 DRILLED SHAFTS, TUNNEL REPAIRS. PIER 4 DRILLED SHAFT, PIER 2 DRILLED SHAFT CAP, CONSTRUCTION OF THE EASTBOUND AND WESTBOUND ROADWAY CUTS. PIER 2, ABUTMENT 2 SPREAD FOOTING.	DRILLED SHAFT WORK AT PIER 1.	INTERMITTENT DAYTIME LANE RESTRICTIONS. FULL CLOSURES OF US 60 SCHEDULED ON TUE./WED./TH. BETWEEN THE HOURS OF 9AM AND 2PM AS NEEDED.	28-Jan
WATERFALL CANYON BRIDGE	F031501C	US60 / MP 229.5	SOUTHEAST	4	1104	614	56%	\$4,895,177.00	\$3,561,278.00	73%	BRIDGE	ACCESS ROAD TO BOTTOM OF THE WASH. DEMO CONCRETE UNDERNEATH EXISTING STRUCTURE. BOX CULVERT CUT OFF WALLS AND FLOOR - CONCRETE POURS, BOX CULVERT WALLS, BOX CULVERT TOPS. INJECTION GROUTING	CONTINUE FASCIA WALL CONSTRUCTION AND LEAN CONCRETE BACKFILL. BEGIN OLD BRIDGE REMOVAL.	LANE CLOSURE WITH CONCRETE BARRIER. ONE LANE OPEN EACH DIRECTION.	28-Jan
W SANTEE ST TO US 70	F06461C	US 60 MP 250	SOUTHEAST	4	130	131	101%	\$4,689,300.00	\$4,359,175.00	93%	PAVEMENT	SIDEWALK REPAIRS AND RAMP REPLACEMENTS: BRIDGE DECK TREATMENTS, MAINLINE PAVING.	CONCRETE BRAIER REPAIR AND FINAL STRIPING.	DAY TIME LANE CLOSURES.	26-Aug
REAY LANE TO 8TH ST	F064701C	US 70 MP 335 TO 340	SOUTHEAST	4	220	208	95%	\$9,594,288.00	\$9,083,871.00	95%	PAVEMENT	PARTNERING, STARTED CONCRETE FLAT WORK. CONCRETE WORK, SIDEWALKS AND RAMP, BEGIN PAVING	CLEAN UP AND PUNCH LIST.	NONE	26-Jul
COUNTY RD 220 TO YELLOWJACKET	F061901C	US 70 MP 287 TO 288	SOUTHEAST	4	170	166	98%	\$3,540,965.00	\$3,820,936.00	108%	PASSING LANE	ROADWAY EXCAVATION, STRUCTURES, AGGREGATE BASE PLACEMENT, 490 PAVING, SEEDING AND GUARDRAIL.	CLEAN UP AND PUNCH LIST.	NONE	26-Jun
MEDICINE WAY ROAD-MP 275.7	F069801C	US 70 MP 274 TO 275.7	SOUTHEAST	4	170	169	99%	\$3,446,236.00	\$2,693,146.00	78%	PASSING LANE	PARTNERING, PRECONSTRUCTION MEETINGS, SUBMITALS. CLEARING AND GRUBBING AND ROADWAY EXCAVATION. ROADWAY EXCAVATION AND ROADWAY BEDDING. AGGREGATE BASE COURSE, PAVING	MICRO SEAL AND STRIPING.	SHOULDER CLOSURE	26-Jul

District Construction Report - August 2026

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT					
WILLARD SPRINGS WILDLIFE OP	F075101C	I17 MP 327	NORTHCENTRAL	5	225	216	96%	\$15,821,930	\$12,677,602	80%	BRIDGE	GRS EAST AND WEST ABUTMENTS, 24 WILDLIFE ESCAPE RAMPS, CROSSEVER DETOURS, GIRDERS PLACED, DIAPHRAGMS POURED, DECK POURED AND CURED, PARAPET WALLS PLACED, PARAPET FENCE BEING CONSTRUCTED	WILDLIFE FENCING, BRIDGE STAINING, APPROACH SOIL, SEEDING	LANE CLOSURES ON I17 TO PLACE FENCING ON PARAPET WALLS, AND FOR SEEDING, STAINING, AND STRIPING	26-Nov
I-40 TWO GUNS TO DENNISON	F057901C	I40 MP 229	NORTHCENTRAL	5	205	124	60%	\$26,445,000	\$20,296,050	77%	PAVEMENT PRESERVATION	WB PAVING COMPLETE	BRIDGE REPAIRS, EB MAINLINE PAVING, STRIPING	DAILY LANE CLOSURES THROUGHOUT THE WORK ZONE AT WORK LOCATIONS	26-Oct
TUBA CITY - EAST	F064401C	US 160 MP 335	NORTHCENTRAL	5	150	63	42%	\$20,475,888	\$8,877,947	43%	PAVEMENT PRESERVATION	TURNOUT PAVING, CMP EXTENSIONS AND END TREATMENTS, CMP LINING, NEW GUARDRAIL	BOX CULVERT EXTENSIONS ONGOING, 416 AND SAMI MAINLINE PAVING ONGOING	DAILY LANE CLOSURES THROUGHOUT THE WORK ZONE AT WORK LOCATIONS	26-Oct
SHELBY DRIVE	T062001C	SHELBY DR., COS	NORTHCENTRAL	5	80	66	83%	\$1,195,977	\$1,082,384	91%	MULTI USE PATH	SIDEWALK, CURB AND GUTTER, PARKING AREA, DRAINAGE	LANDSCAPE IRRIGATION, HANDRAIL, STRIPING	DAILY FLAGGING OPERATION	26-Jul
I-40 - PIPELINE RD, SR 64	F057801C	SR 64 MP 185.79-205	NORTHCENTRAL	5	270	64	24%	\$19,382,000	\$9,990,815	52%	PAVEMENT PRESERVATION	SLOPE WIDENING, EARTHWORK, CBC EXTENSIONS AND PAVING	EARTHWORK, CBC EXTENSIONS, PAVING CONTINUE	DAYTIME SHOULDER CLOSURES / NIGHT LANE CLOSURES	27-Jun
ASHFORK-FLAGSTAFF HWY (I-40)	F028101C	I-40(MP 185-MP195)	NORTHCENTRAL	5	344	87	25%	\$4,675,138	\$1,184,596	25%	ITS	MOST OF THE CONDUIT IN THE WESTERN SECTION HAS BEEN INSTALLED	UPCOMING WORK WILL BE CONCENTRATED ON WB, BETWEEN MP 195 AND 192. WORK INCLUDED CONDUIT INSTALLATION (DIRECTIONAL DRILL AND TRENCHING), PULL BOXES AND FOUNDATIONS FOR DEVICES.	NONE	26-Dec
VARIOUS LOCATIONS - FLAGSTAFF AREA	F062301C	I-40, I-17 AND CITY OF FLAGSTAFF	NORTHCENTRAL	5	120	115	95%	\$1,072,320	\$900,000	95%	LIGHTING	ALL THE FIXTURES HAVE BEEN INSTALLED	NEXT IS PROJECT CLOSEOUT	NONE	26-Jul
89A - OAK CREEK CANYON GUARDRAIL REPLACEMENT	F071801C	89A, OAK CREEK CANYON SWITCHBACKS	NORTHCENTRAL	5	120	92	80%	\$3,444,444	\$2,400,000	71%	GUARDRAIL	ALL THE GUARDRAIL WILL BE INSTALLED BY JULY 10TH.	SEEDING THE WEEK OF THE 13TH AND EMBANKMENT CURB THE WEEK OF JULY 20TH.	89A IS CURRENTLY CLOSED AND STAGE II FIRE RESTRICTIONS ARE IN PLACE	26-Aug
I-40 - ITS IMPROVEMENTS	F051601C	I-40, I-17/I-40 TI TO COUNTRY CLUB DRIVE	NORTHCENTRAL	5	160	0	0%	\$2,460,000	\$0	0%	CCTV CAMERAS, DMS AND BRANCH FIBER	NONE	PARTNERING AND PRE-CON AND THE PROCUREMENT OF LONG LEAD ITEMS.	NONE	
RED ROCK RANGER STATION TO CHAPEL	F078301C	SR 179 MM 304 TO 310	NORTHCENTRAL	6	115	8	7%	\$4,237,248	\$237,745	6%	PAVEMENT PRESERVATION	UTILITY LOWERING	DEEP MILL AND 409, THEN MICRO SURFACE	NIGHT WORK: FLAGGING AND CONTRA FLOW WITH PILOT CAR	26-Oct
YAVAPAI COUNTY - CORNVILLE/TISSAW ROUNDABOUT	T048901C	CORVILLE RD ROUNDABOUT	NORTHCENTRAL	6	185	117	63%	\$4,211,417.00	\$2,650,627.00	63%	NEW ROUNDABOUT	PHASE 1 & 2 ROADWAY EX, CURB AND GUTTER, SIDEWALK, PAVING	PHASE 3 PAVING, LIGHT POLES, SIGNING, STRIPING	PHASE 2 TRAFFIC SWITCH, FULL CLOSURE OF TISSAW RD. WITH DETOUR	26-Oct
CITY OF YUMA	T041001C	VARIOUS LOCATIONS PHBS	SOUTHWEST	6	221	248	112%	\$675,073.00	\$611,048.98	91%	SYSTEM ENHANCEMENT, SAFETY IMPROVEMENTS	PULL BOXES, POLES, MAST ARMS, SIGNS, ADA RAMPS	APS POWER, TILE	NONE	26-Jul
YUMA COUNTY	T037801C	CO. 11TH ST @ AVE G	SOUTHWEST	6	100	37	37%	\$1,310,695.00	\$54,750.84	4%	CURVE FLATTENING	SUBMITTALS	EXCAVATION, BORROW, SUBGRADE, ELECTRICAL CONDUIT	NONE	26-Oct
YUMA COUNTY	T043601C	CO. 14TH ST & AVE C	SOUTHWEST	6	300	94	31%	\$610,424.07	\$0.00	0%	TRAFFIC SIGNAL & INTERSECTION WIDENING	SUBMITTALS, MATERIAL PROCUREMENT	MATERIAL PROCUREMENT	NONE	27-Feb
YUMA COUNTY	T044101C	CO. 14TH ST & AVE G	SOUTHWEST	6	300	94	31%	\$1,042,113.03	\$0.00	0%	TRAFFIC SIGNAL & INTERSECTION WIDENING	SUBMITTALS, MATERIAL PROCUREMENT	MATERIAL PROCUREMENT	NONE	27-Feb
CITY OF YUMA	T045501C	PEDESTRIAN HYBRID BEACONS	SOUTHWEST	6	226	185	82%	\$766,000.00	\$296,914.30	39%	SYSTEM ENHANCEMENT, SAFETY IMPROVEMENTS	POLE BASES, PULL BOXES, FOUNDATIONS, CURB, SIDEWALKS, DRIVEWAYS, STRIPING	SIDEWALK, DRIVEWAYS, ASPHALT PATCHING	NONE	26-Sep
CITY OF SOMERTON	T051701C	CO. 15TH ST & AVE D	SOUTHWEST	6	165	227	138%	\$356,467.35	\$107.50	0%	INTERSECTION IMPROVEMENTS	PARTNERING, SUBMITTALS	MATERIAL PROCUREMENT	NONE	27-Jan
US 95 IMPERIAL DAM & ABERDEEN RD INTERSECTION	F083201C	SAN LUIS-YUMA-QUA RTZSITE HWY US 95	SOUTHWEST	6	380	140	37%	\$24,676,767.67	\$8,632,605.23	35%	INTERSECTION IMPROVEMENTS	PAVING DETOUR, FENCING, STRIPING	EARTHWORK, SUBGRADE, FENCING, PIPE	SHOULDER WORK, 12' WIDTH RESTRICTION	27-Jun
JUAN SANCHEZ BLVD IMPROVEMENTS	SZ01801C	CITY OF SAN LUIS	SOUTHWEST	6	165	3	2%	\$57,044,316.00	\$6,998,926.95	12%	SYSTEM ENHANCEMENT	PAVING, PIPE, CONDUIT, SEWER MANHOLES	PAVING, RETENTION WALL, SUBGRADE, CONDUIT, PIPE, SURVEY	NONE	28-Apr
US 95 RIFLE RANG RD TO WELLTON-MOHAWK CANAL	F035901C	SAN LUIS-YUMA-QUA RTZSITE HWY US 95	SOUTHWEST	6	330	505	153%	\$23,867,530.90	\$27,239,848.82	114%	CAPACITY ADDITIONAL (MAJOR WIDENING)	STORM DAMAGE ROW & DESIGN	PENDING QUOTE FROM CONTRACTOR	NONE	26-Oct

District Construction Report - August 2026

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT					
I-40/US 93; WEST KINGMAN TI	H799301C	I-40; MP 48.87-48.92 & 49.30-51.56/ US 93; MP 69.36-71.16	NORTHWEST	6	676	551	82%	\$106,543,210.00	\$80,764,473.17	76%	SYSTEM TO SYSTEM INTERCHANGE	CLACK CANYON BRIDGE FOR NEW WB I-40, RIGHT OF WAY FENCING, PIPE EXTENSIONS UNDER EB-40, I-40 WIDENING WB IN THE MEDIAN AND RIGHT SHOULDER EB FROM STOCKTON HILL TO WHITE CLIFFS, OP TUNNEL BOX STRUCTURES FOR BEALE & FORT BEALE STREETS, THE HOLY MOSES WASH DOUBLE BARREL CULVERT & CHANNEL LINING, RETAINING WALL ALONG HOLY MOSES WASH, WB I-40 SOUND WALL, SE BRIDGE SPANS 3,4,5,6,7 & THE STRADDLE BENT FOR SE BRIDGE OVER EB I-40. RAMP D FOR SB US93 TRAFFIC TO BEALE STREET IS PAVED, SOIL CEMENT BANK PROTECTION ALONG NB US93 & HOLY MOSES WASH.	SOUTH US93 TO EAST (SE) BRIDGE OVER EB I-40 SPANS 1 & 2. WEST TO NORTH & SOUTH TO EAST RAMP EXCAVATION, RAMP A (NEW US93 NB ACCESS) IS EXPECTED TO OPEN THRU THE OP BOX UNDER US93 ON AUG 11TH, ROADWAY LIGHTING ON US93 & I-40, EB I-40 WIDENING BETWEEN STOCKTON HILL & WHITE CLIFFS, SE ABUTMENT 1.	RAMP A (NEW US93 NB ACCESS) IS EXPECTED TO OPEN THRU THE OP BOX UNDER US93 ON AUG 11TH.	27-Apr
I-40; RANCHO SANTA FE PARKWAY TI	H681401C	I-40; MP 55.85-57.27	NORTHWEST	6	390	381	98%	\$43,950,204.76	\$34,427,959.75	78%	TI IMPROVEMENTS	WB & EB DETOURS COMPLETE	COMPLETING SIDEWALK AND CONCRETE INCIDENTALS. INSTALLING CATTLE GUARDS	NONE	26-Aug
US 93; KINGMAN POE TRUCK SCREENING	F058901C	US 93; MP 63.75-67.26	NORTHWEST	6	240	156	65%	\$2,268,611.73	\$1,410,137.96	62%	POE-INSTALL TRUCK SCREENING SENSORS	CONDUIT RUNS & PULL BOXES, MAJOR SIGN FOUNDATIONS, GUARDRAIL	PROJECT IS IN FULL PROJECT STOP WORK ORDER AS OF 07/09/25 RESUME WORK ORDER TO BE ISSUED 08/03/26	NONE	26-Dec
I-40; HOLY MOSES WASH-RATTLESNAKE WASH	F058501C	I-40; MP 46.87-57.50	NORTHWEST	6	296	256	86%	\$25,252,525.25	\$20,522,353.85	81%	PAVEMENT PRESERVATION	MILLING AND PAVING SMA ON RAMP AND WB SEEDING ALONG I-40	REMOVE AND REPLACE ADA RAMP ON STOCKTON HILL SEEDING ALONG I-40	CLOSE ONE LANES OF MAIN LINE AT NIGHT TIME CLOSE RAMP AT NIGHT TIME	26-Sep
US 93; CANE SPRINGS	F060101C	US 93; MP 105.99-109.42	NORTHWEST	6	560	381	68%	\$48,750,981.10	\$39,351,929.59	81%	ROADWAY WIDENING	PHASE 1 COMPLETED 03/27/26 TWO WAY TRAFFIC ON NEW SB ALIGNMENT MASS EARTHWORK COMPLETED ALL BOX CULVERTS AND PIPE CULVERT COMPLETED NB AB BASE IN PLACE	NB 416 AC BASE SOIL CEMENT BANK PROTECTION NB GUARDRAIL INSTALLATION	OPENED NEW SB ALIGNMENT TO TWO WAY TRAFFIC 03/27/26	27-Apr
SR 69; LEE BOULEVARD TO WALKER ROAD	F063301C	SR 69; MP 292.58-293.43	NORTHWEST	6	100	101	101%	\$2,273,249.98	\$1,539,927.07	68%	THIRD LANE EXTENSION/RAISED MEDIAN	MEDIAN, WIDENING PAVING, MICROSEAL	FINAL STRIPING	NIGHTWORK- SINGLE LANE OF TRAFFIC IN EACH DIRECTION FROM 8:00 PM TO 6:00 AM	26-Aug
I-17; SUNSET POINT TO SR 69	F075801C	I-17; MP 252.00-262.00	NORTHWEST	6	125	31	25%	\$6,514,571.84	\$587,470.06	9%	PAVEMENT REHABILITATION	PARTNERING/PRECON	MILLING AND PAVING WORK	NIGHT WORK - 8 PM TO 7 AM SINGLE LANE CLOSURES IN EACH DIRECTION	26-Sep
US 93; SANCTUARY ROAD TO I-40	F055201C	I-40; MP 48.00-71.40	NORTHWEST	6	380	154	41%	\$41,781,775.48	\$21,578,796.28	52%	PAVEMENT PRESERVATION	CONCRETE FLATWORK (DRIVEWAYS, SIDEWALK, C&G) ALONG BEALE STREET AC PAVING ALONG BEALE STREET AC BASE AND SMA PAVING MP 64 TO 69.5 METHACRYLATE DECK SEALANT	416 AC BASE PLACEMENT MP 64 TO MP 48 GUARDRAIL INSTALLTION CONCRETE TRANSITION BARRIER INSTALLTION SB BRIDGES (BIG WASH, BISMARCK, CERBAT, WASH) CONCRETE BARRIER PPC (on hold) CATTLE GUARDS, EMBANKMENT CURB, DECK JOINT REPLACEMENTS	NONE	27-May
YAVAPAI COUNTY; WASH BRIDGE AT WALNUT GROVE ROAD	T041401C	YAVAPAI COUNTY	NORTHWEST	6	180	163	91%	\$1,032,972.60	\$749,419.84	73%	BRIDGE REPLACEMENT	SCOUR WALL, WING WALLS, BOX CULVERT, HEADWALLS, BRIDGE DEMO	PAVING, GUARDRAIL	NONE	26-Aug
US 93; PLACERITAS CREEK TO DATE CREEK	F063801C	US 93; MP 156.00-172.00	NORTHWEST	6	305	124	41%	\$19,479,342.06	\$19,746,430.50	101%	PAVEMENT PRESERVATION	417 & SMA PAVING, GUARDRAIL, DRAINAGE, THERMO	SEEDING, SPALL REPAIRS ON RCBC	NONE	26-Dec
I-40; US 93 TO SILVER SPRINGS ROAD	F063701C	I-40; MP 71.69-79.50	NORTHWEST	6	170	70	41%	\$8,125,968.75	\$2,345,205.87	29%	PAVEMENT PRESERVATION	MILLING AND PAVING 416 ON EB REMOVE AND REPLACE GUARDRAIL FIX THE JOINT DECKS ON THE BRIDGE (4 BRIDGES)	PAVING SMA REMOVE AND REPLACE EMBANKMENT CURB	DAYTIME WORK - CLOSE ONE LANE ON EB-I 40 FROM MP 72 TO MP 90 NIGHT TIME WORK - CLOSE ONE LANE ON JUNCTION AREA BETWEEN I-40 AND SR 93	26-Dec
YAVAPAI COUNTY; CROOKTON @ BNSF RR OVERPASS	T059201C	YAVAPAI COUNTY	NORTHWEST	6	165	71	43%	\$2,171,287.05	\$55,259.17	3%	BRIDGE REHABILITATION	NONE	PARTNERING/PRE-CON	NONE	27-Jan
CITY OF KINGMAN; AIRWAY AVE AND BANK ST	T048701C	CITY OF KINGMAN	NORTHWEST	6	100	86	86%	\$103,910.00	\$15,945.93	15%	HSIP SAFETY- FLASHING ARROWS	ADD NEW CONDUCTOR	REMOVE AND REPLACE TRAFFIC SIGNAL HEADS	NIGHT TIME WORK - CLOSED PART OF THE INTERSECTION - MAINTAIN THE TRAFFIC GO THROUGH THE INTERSECTION	26-Aug

District Construction Report - August 2026

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT					
I-40: MARKHAM WASH TO SELIGMAN TI EB	F075601C	I-40; MP 107.70-122.70	NORTHWEST	6	180	14	8%	\$17,985,968.65	\$444,250.00	2%	PAVEMENT REHABILITATION	PARTNERING 6/23/2026	TIME START 7/2/2026 START WORK 7/6/2026	LANE CLOSURES FOR GUARDRAIL INSTALLION AND EMBANKMENT CURB REMOVAL	27-Jul
YAVAPAI COUNTY; IRON SPRINGS ROAD N OF TONTO	T046001C	YAVAPAI COUNTY	NORTHWEST	6	160	32	20%	\$2,295,011.73	\$0.00	0%	CONSTRUCT PASSING LANES	CLEARING AND GRUBBING	EARTHWORK	NONE	26-Nov
YAVAPAI COUNTY; IRON SPRINGS ROAD AT SKYLINE DRIVE	T044301C	YAVAPAI COUNTY	NORTHWEST	6	160	31	19%	\$2,275,350.13	\$0.00	0%	CONSTRUCT PASSING LANES	PARTNERING/PRE-CON	NONE	NONE	26-Nov
US 93; CHOLLA CANYON RANCH RD - EAST OLD WIKIEUP HILLSIDE	F076001C	I-40; MP 127.67-131.00	NORTHWEST	6	215	3	1%	\$9,631,964.10	\$0.00	0%	PAVEMENT REHABILITATION	PARTNERING	DETOUR WORK	NONE	27-Feb
BIG BUG CREEK (#08252)	T051301C	YAVAPAI COUNTY	NORTHWEST	6	70	8	11%	\$442,970.70	\$0.00	0%	BRIDGE REHABILITATION	NONE	PARTNERING/PRE-CON	NONE	26-Dec
SANTA MARIA RIVER BRIDGE	F058401C	SR 96; MP 10.00 - 11.00	NORTHWEST	6	350	3	1%	\$9,480,448.90	\$0.00	0%	BRIDGE REPLACEMENT	PARTNERING/PRE-CON 7/27/2026	SUBMITTAL COC/COC/SHOP DRAWING/SCHEDULE	NONE	27-Nov
N OF PAULDEN AND S OF I-40 NB	F063401C	SR 89; MP 353.67 - 354.63	NORTHWEST	6	140	8	6%	\$2,947,005.00	\$0.00	0%	HSIP SAFETY IMPROVEMENTS - PASSING LANE	PARTNERING/PRE-CON	NONE	NONE	Feburary-2027
NB AND SB PASSING LANE EXTENSIONS	F063601C	US 93; MP 177.0 - 175.5 & 176.0 - 176.5	NORTHWEST	6	180	0	0%	\$5,729,500.00	\$0.00	0%	HSIP SAFETY IMPROVEMENTS - PASSING LANE	NONE	TRAFFIC CONTROL SET UP AND SURVEY. PLACE TCB	LANE RESTRICTIONS	27-Mar
US 93; OLDEUP HILLSIDE-N OF NOTHING	F064901C	US 93; MP 131.00-141.00	NORTHWEST	6	215	299	139%	\$22,414,689.35	\$21,235,515.15	95%	PAVEMENT REHABILITATION	ALL PROJECT WORK COMPLETED	ESCALATION FOR TIME EXTENSION AND SMA REPAIRS	NONE	26-Jun
TOPOCK KINGMAN-ASHFORK KINGMAN	F049901C	I-40 MP 0.1 TO MP 201.4	NORTHCENTRAL	5,6	640	596	93%	\$55,566,794	\$54,175,000	97%	ITS	REPAIRING FIBER HITS AND TESTING	TESTING FIBER CABLE AND INSTALLING FIBER MARKERS	SHOULDER CLOSURES	26-Aug
		TOTALS			29,076	15,244	52%	\$2,627,499,801	\$1,053,033,492	40%					