

District Construction Report - November 2024

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
CITY OF BUCKEYE: YUMA RD AND VERRADO WAY	T025601C	LPA-BUCKEYE	CENTRAL	1	530	457	86%	\$986,969.00	\$9,258,661.43	938%	PROJECT COMPLETE	MINOR LANDSCAPE REPAIR	N/A	24-Dec
TOWN OF QUEEN CREEK: RITTERHOUSE RD AND OCOTILLO RD	T030801C	LPA-QUEEN CREEK	CENTRAL	1	120	120	100%	\$2,379,482.90	\$2,512,541.83	106%	PHASE II SUBSTANTIAL COMPLETION GRANTED ON 10/19/2024	PUNCH LIST, CLOSEOUT	N/A	24-Oct
TOWN OF FOUNTAIN HILLS: PALISADES BLVD AND SAGUARO BLVD	T031401C	LPA-FOUNTAIN HILLS	CENTRAL	1	180	114	63%	\$3,366,764.92	\$1,462,957.37	43%	SIDEWALK 65% COMPLETE LANDSCAPE REPAIR 65% COMPLETE DRIVEWAYS 95% COMPLETE	SIDEWALK CONSTRUCTION ON PALISADES BLVD SIDEWALK CONSTRUCTION ON SOUTH SAGUARO	RIGHT-LANE RESTRICTIONS ON LOCAL STREETS	25-Jan
CITY OF GLENDALE: 67TH AVE - MISSOURI AVE	T031801C	LPA-GLENDALE	CENTRAL	1	195	202	104%	\$4,375,110.00	\$3,511,185.95	80%	MICRO MILL & SLURRY SEAL	INSTALL WAVETRONIX, LIGHT POLE FOUNDATIONS AND POLES, AND FLASHING BEACONS	N/A	24-Dec
CITY OF PEORIA: 75TH AVE TO SKUNK CREEK	T032101C	LPA-PEORIA	CENTRAL	1	280	12	4%	\$3,667,000.00	\$0.00	0%	PARTNERING/ PRECON, SUBMITTALS	INSTALL SWPPP, BEGIN EARTHWORK FOR SIDEWALK ON BOTH SIDES OF	N/A	25-Aug
CITY OF GLENDALE; VARIOUS LOCATIONS	T034901C	LPA-GLENDALE	CENTRAL	1	256	381	149%	\$519,085.00	\$313,316.58	60%	DELAYED DUE TO MAST ARM ISSUES	MAST ARM RESUBMITTAL, MINOR SINGAL WORK	N/A	24-Sep
CITY OF APACHE JUNCTION: APACHE TRAIL AND SUPERSTITION	T036501C	LPA-APACHE JUNCTION	CENTRAL	1	200	10	5%	\$1,617,250.86	\$0.00	0%	PRECON	SRP COORDINATION; APACHE JUNCTION PROJECT COORDINATION; SUBMITTAL REVIEW AND PROCUREMENT	N/A	25-Apr
CITY OF APACHE JUNCTION: IRONWOOD TO BASELINE	T037501C	LPA-APACHE JUNCTION	CENTRAL	1	105	47	45%	\$1,351,111.00	\$392,654.75	29%	CLEAR AND GRUB, SWPPP, AC REMOVALS	ROADWAY EX, AB BASE, PAVING	NB IRONWOOD RIGHTLANE AND SHOULDER CLOSURE ELLIOTT TO BASELINE, SB IRONWOOD RIGHTLANE AND SHOULDER CLOSURE BASELINE TO TO ELLIOTT	25-Jan
CITY OF GUADALUPE; HIGHLINE CANAL	T039201C	LPA-GUADALUPE	CENTRAL	1	250	205	82%	\$964,749.00	\$981,719.54	102%	ALL PATHWAY LIGHTING INSTALLED AND COMPLETED	POLE #72 BOLTAND FOUNDATION REPAIR	N/A	24-Dec
TOWN OF GILBERT; HIGLEY RD AND GERMANN RD	T044501C	LPA-GILBERT	CENTRAL	1	205	290	141%	\$302,797.07	\$281,890.85	93%	SUBSTANTIAL COMPLETION	FINAL ACCEPTANCE	N/A	24-Sep
TOWN OF QUEEN CREEK; RITTENHOUSE RD AND OCOTILLO RD	T044601C	LPA-QUEEN CREEK	CENTRAL	1	205	241	118%	\$263,002.59	\$256,474.31	98%	SUBSTANTIAL COMPLETION	FINAL ACCEPTANCE	N/A	24-Sep
CASA GRANDE HWY: I-10 SPLIT-SR202L SANTAN	F007201C	I-10	CENTRAL	1	1400	1391	99%	\$615,600,950.00	\$600,946,319.67	98%	TRAFFIC SWITCH - REMOVE EB I-10 SPLIT OVER BRIDGE 010 (SALT RIVER) ; TRAFFIC SWITCH - OPEN SB 48TH ST; OPEN NEW UNIVERSITY CONNECTOR (OFF RAMP FROM 143); ALAMEDA PED BRIDGE TRUSS SET AND DECK PLACED	COMPLETE PCCP EB APPROACH TO SALT RIVER BRIDGE; COMPLETE PIER 4 DIAPRAGM REPAIR; FINISH PCCP AT DHOV LANDING; EBCD OPENING (11/11); FINAL STRIPING ON-GOING	N/A	25-Mar
PIMA FREEWAY (SR101L): PRINCESS DR-SHEA BLVD	F012301C	SR-101	CENTRAL	1	700	288	41%	\$108,141,707.00	\$50,539,235.34	47%	FLW SB ON RAMP, CACTUS SB ON RAMP, & SHEA SB OFF RAMP COMPLETE, SB06 RETAINING WALL, 60% MAINLINE PCCP, 65% ASPHALT BASE MATERIAL, CAP DECK POUR (SB & NB), CAP GIRDERS (SB & NB), 75% STORM DRAIN, 35% MAINLINE BARRIER, 30% FLW CROSSROAD RECONSTRUCT	SB01 RETAINING WALL, CACTUS RIB & AGAVE MOCKUP APPROVALS, PIMA BRIDGE DECKING, CAP BRIDGE DECKING, FRANK LLOYD WRIGHT INTERSECTION RECONSTRUCT INCLUDING SIGNALS, OVERHEAD SIGN INSTALLATION, MAINLINE PCCP, MAINLINE BARRIER,	RAINTREE SB AND CACTUS SB ON RAMP OPENINGS, FRANK LLOYD WRIGHT INTERSECTION SIGNALS	26-Jan

District Construction Report - November 2024

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
SANTAN FREEWAY (SR202L): VAL VISTA DR TO SR101L	F012401C	SR-202	CENTRAL	1	928	106	11%	\$199,498,998.00	\$26,109,605.39	13%	EARTHWORK/HAULING, REMOVALS, BRIDGE REMOVALS ON ARIZONA AVE AND LINDSAY RD DRILLED SHAFTS AT UPRR OP WB ABUTMENT 1 AND 2, AZ RAMP D ABUTMENT 1 AND 2, AZ RAMP C ABUTMENT 1 AND 2, ARIZONA AVE TI WB/EB PIERS, LINDSAY TI EB PIER AND LINDSAY TI OP ABUTMENT 1	RETAINING WALLS FOOTING EXCAVATION EARTHWORK/HAULING BRIDGE PIER AND COLUMN FORMING/POURING AT ALL BRIDGE WIDENING LOCATIONS DRAINAGE PIPE INSTALLATION	NB ARIZONA AVE REDUCED TO ONE LANE (NIGHTLY) AT SR 202L 11/3 - 11/8 NB ARIZONA AVE FULL CLOSURE (NIGHTLY) AT SR202L 11/12 TO 11/14 NB/SB ARIZONA AVE FULL CLOSURE (NIGHTLY) AT SR 202L 11/14 TO 11/15 EB SR202L FULL CLOSURE FROM MCQUEEN RD TO COOPER RD ON 11/16 12 AM TO 12PM WB SR202L HOV LANE CLOSURE FROM COOPER RD TO MCQUEEN RD ON 11/16 12 AM TO 12 PM WB SR202L FULL CLOSURE FROM COOPER RD TO MCQUEEN RD ON 11/17 12 AM TO 12PM EB SR202L HOV LANE CLOSURE FROM MCQUEEN RD TO COOPER RD ON 11/17 12 AM TO 12PM	27-Feb
CORDES JCT HWY-PEORIA AVE TO GREENWAY RD	F015501C	I-17	CENTRAL	1	680	1672	246%	\$29,620,020.20	\$40,890,572.54	138%	LANDSCAPE ESTABLISHMENT	PROJECT CLOSEOUT	N/A	24-Jun
I-10, BRIDGES OVER THE GILA RIVER	F027001C	I-10	CENTRAL	1	830	173	21%	\$50,999,971.90	\$15,003,753.37	29%	PIER CAPS, ABUTMENTS, & GIRDERS (PHASE 1 - EB I-10 EASTERN HALF BRIDGE)	INTERMEDIATE, EXPANSION, & ABUTMENT DIAPHRAGMS (PHASE 1), SOUTHERN SEDIMENTATION BASIN, CULTURAL DATA RECOVERY (WEST SHOULDER OF EB I-10)	N/A	26-Aug
MARICOPA COUNTY:MAG REG. NEG. OFFSET MED IMPROV	F027101C	US-60	CENTRAL	1	205	241	118%	\$67,070.74	\$44,469.64	66%	SUBSTANTIAL COMPLETION	FINAL ACCEPTANCE	N/A	24-Sep
AGUA FRIA HWY (SR101): 75TH AVE TO I-17	F031601C	SR-101	CENTRAL	1	910	50	5%	\$139,565,000.00	\$10,771,848.47	8%	MILLING ON SR 101	CLEARING & GRUBBING, 51ST AVE BRIDGE DRILL SHAFTS, FENCE REMOVAL, FINISH SETTING BARRIER, CONTINUE SALVAGING PLANT MATERIAL	TRAFFIC PATTERN- SHIFT CHANGE. (LANES MOVED TOWARD MEDIAN)	27-Mar
MARICOPA COUNTY: SOSSAMAN RD TO MERIDIAN DR	F036101C	US-60X	CENTRAL	1	750	27100.00%	36%	\$38,549,000.00	\$13,037,683.04	34%	MEDIAN CURB 99% COMPLETE MEDIAN AC PAVING 75% COMPLETE BOX CULVERT CONSTRUCTION 66% COMPLETE	SIGNAL AND LIGHTING INSTALLATION SIDEWALK CONSTRUCTION	EB US 60X REDUCED TO ONE LANE WB US 60X REDUCED TO ONE LANE	26-Feb
BOB STUMP MEMORIAL PKWY: SR303/US60 SYSTEM TI	F047201C	SR303	CENTRAL	1	120	8600%	72%	\$3,490,059.95	\$2,296,888.79	66%	SIDEWALK REPLACEMENT ON 163RD, MILL AND FILL ON US 60, PLACED DG ON BOTH SIDES OF NB OFF RAMP, MILLED AR-ACFC AND RESTRIPE NB 303 OFF RAMP TO FINAL CONFIGURATION	TRAFFIC SIGNAL MODIFICATIONS AT US 60 / 163RD INT., GURADRAIL REPLACEMENT ALONG EB & WB US 60, RESTRIPE 163RD TO FINAL CONFIGURATION, SIGN INSTALLATION	N/A	24-Nov
PHOENIX-CORDES JCT HWY (1-17): HAPPY VALLEY RD TO SR74	F049501C	I-17	CENTRAL	1	315	17700%	56%	\$10,245,358.47	\$10,058,362.78	98%	MILLING 100% COMPLETE PCCP REPAIR 99% COMPLETE DIAMOND GRINDING 95% COMPLETE DECK JOINT REPLACEMENT 75% COMPLETE	LOOP DETECTOR REPLACEMENT DECK JOINTS AT LOOP 303 EN RAMP OVERPASS	MULTI-LANE RESTRICTIONS ON NB & SB I-17 FULL CLOSURES OF I-17	25-Feb
RED MOUNTAIN FWY (SR-202): 24TH ST - SCOTTSDALE RD	F062101C	SR-202	CENTRAL	1	160	7300%	46%	\$537,640.00	\$12,500.00	2%	PRECON AND PROCUREMENT	MEDIAN LED REPLACEMENTS, SHOULDER REMOVALS AND LED REPLACEMENTS, HIGH MAST LED REPLACEMENTS	HOV CLOSURES BOTH DIRECTIONS LOOP 202 FROM 24TH STREET TO SCOTTSDALE WEEK NIGHTS FROM 11/13 TO 12/12; SHOULDER CLOSURES 12/13 TO 12/20 AND 1/6 TO 1/10	24-Sep
PHOENIX -GLOBE HWY (US60) MILL AVE TO SR101L	F062201C	US-60	CENTRAL	1	140	11100%	79%	\$209,690.00	\$234,187.71	112%	ALL WORK COMPLETE	FINAL WALKTHROUGH AND CLOSEOUT	N/A	24-Dec
3RD AVE PUMP STATION	H878301C	I-10	CENTRAL	1	520	110200%	212%	\$2,744,129.00	\$2,588,792.87	94%	ALL WORK COMPLETE	PUNCHLIST AND TRAINING	N/A	24-Aug

District Construction Report - November 2024

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
I-10 INA ROAD TO RUTHRAUFF ROAD	H758301C	I-10	SOUTHCENTRAL	2	1010	628	62%	\$138,063,532	\$100,184,397	73%	OG 2 MSE WALL, EB ABUTMENT 1 RILLITO ANCHOR AND APPROACH SLABS, ORANGE GROVE WB BRIDGE DECK, RILLITO EB BRIDGE DECK	GRADING MEDIAN, MSE WALL AT OG 1, COPING ON MSE WALL, OG EB DECK POUR, OG WB ANCHOR AND APPROACH SLABS, OG BRIDGE BARRIER, DECK JOINTS, PAVE DETOUR FOR WB SWITCH, LOOP DETECTORS, RILLITO BRIDGE ANCHOR AND APPROACH SLABS AND DECK JOINTS AND BRIDGE BARRIER,	MOVE WB I-10 TRAFFIC FROM THE FRONTAGE RD TO NEW I-10 MAINLINE SOUTH OF ORANGE GROVE TO INA (MID-AUGUST), MOVE EB I-10 TRAFFIC FROM THE FRONTAGE RD TO NEW I-10 MAINLINE FROM INA TO RUTHRAUFF (MID-SEPTEMBER), MOVE WB I-10 TRAFFIC ONTO NEW I-10 MAINLINE FROM RUTHRAUFF TO ORANGE GROVE (MID-OCTOBER)	25-Dec
SUNSET LINKS ROAD, SANTA CRUZ RIVER TO RIVER ROAD	T032701C	LOCAL	SOUTHCENTRAL	2	1010	628	62%	\$32,933,776	\$12,079,247	37%	CONDUIT, PATCHING ABUTMENT AND DECK, METAL FENCE WB METAL ARTWORK	CENTER MEDIAN BARRIER	NONE	25-Dec
I-10 AJO TO MP 272	F021201C	I-10	SOUTHCENTRAL	2	385	385	100%	\$15,495,176	\$15,906,235	103%	PROJECT COMPLETE CLOSE OUT		NONE	24-Sep
TRACY - BIA 132 (MP. 80-90) PAVE. REHAB.	F054901C	SR 86	SOUTHCENTRAL	2	160	0	0%	\$8,888,888	\$0	0%	MOBILIZING			25-Jun
JCT I-10 - RIVER ROAD	F024801C	SR 77 MP68	SOUTHCENTRAL	2	750	413	55%	\$9,343,161	\$10,105,791	108%	CLOSE OUT			24-Jul
RIVER ROAD - CALLE CONCORDIA	H891901C	SR 77 MP 89	SOUTHCENTRAL	2	750	413	55%	\$25,029,832	\$28,974,256	116%	CLOSE OUT			24-Jul
SR 287/SR 79B ROUNDABOUT	SZ04101C	SR 287/79	SOUTHCENTRAL	2	284	245	86%	\$6,469,511	\$3,810,197	59%	AC AT ROUNDABOUTS, MEDIAN CONCRETE PAVING, CONCRETE APRONS	ADA RAMPS, AC PATHWAY, CURB, DG, PAVE AC ON NORTH END OF PROJECT, MONUMENT SIGN INSTALLATION, HAUL IN ADDITIONAL BORROW, INSTALLING SIGNS	NONE	24-Nov
I-10: I-8 TO SR 87 (MP. 200-209) - PVMT. PRES.	F066401C	I-10	SOUTHCENTRAL	2	105	165	157%	\$7,745,874	\$7,793,956	101%	CLOSE OUT			24-Jul
FANNIN - JASON LOPEZ CIRCLE - PVMT.PRES.	F051801C	SR79	SOUTHCENTRAL	2	90	1	1%	\$1,686,811	\$43,113	3%	MOBILIZING, AC SPOT REPAIRS	BONDED WEARING COURSE, LOOPS, PERMANENT STRIPING	NIGHTLY LANE RESTRICTIONS AND FLAGGING SETUPS	24-Sep
SR 80 SAN PEDRO RIVER BRIDGE	H893701C	SR 80	SOUTHCENTRAL	2	410	553	135%	\$ 9,792,627	\$ 6,894,987	70%	POURED ABUTMENTS AND 1 BRIDGE DECK	POUR SECOND BRIDGE DECK	ONE LANE TRAFFIC WITH LIGHT AT THE BRIDGE	24-Nov
I-10, PICACHO - PINAL AIRPARK RD. (MP. 222-231.71)	F045901C	I-10	SOUTHCENTRAL	2	120	228	190%	\$ 4,627,770	\$ 3,750,285	81%	MAILINES PAVING COMPLETE	FINAL STRIPE CLOSE OUT	NONE	24-Aug
SR 90: CAMPUS DR. TO MOSON RD. (MP. 321.0 - 325.9)	F045301C	SR 90	SOUTHCENTRAL	2	375	179	48%	\$ 5,873,128	\$ 1,322,481	23%	SIDEWALK, CURB AND GUTTER, GUARDRAIL, ADA RAMPS, AND PIPE WORK.	PAVING SCHEDULED FOR EARLY SPRING 2025	NA	25-Jun
SR 90: BORDER PATROL STATION TO CAMPUS DR. (MP. 304.4 - 321.0)	F059301C	SR 90	SOUTHCENTRAL	2	375	179	48%	\$ 21,869,778	\$ 5,295,735	24%	SIDEWALK, CURB AND GUTTER, GUARDRAIL, ADA RAMPS, AND PIPE WORK.	PAVING SCHEDULED FOR EARLY SPRING 2025	NA	25-Jun
MULE PASS TUNNEL	F039401C	SR80 / MP 338.6	SOUTHEAST	3	185	262	142%	\$4,999,229.78	\$5,338,274.00	107%	PROJECT COMPLETED		OPEN TO TRAFFIC	24-Apr
ARIZONA AVE - REX ALLEN DR	F047401C	10B and Rex Allen	SOUTHEAST	3	65	65	100%	\$3,892,698.00	\$3,830,993.00	98%	PROJECT COMPLETED		OPEN TO TRAFFIC	24-Sep
US191 S AT I-10 PERMANENT BRIDGE REPAIR	F067001C	I-10 / MP 331 to 332	SOUTHEAST	3	170	165	97%	\$5,331,936.25	\$5,178,688.00	97%	BRIDGE IS OPEN	PROJECT COMPLETED	OPEN TO TRAFFIC	24-Jun
US 191 AT SR 75 & SR 78	F043801C	US191 MP 154	SOUTHEAST	3	265	156	59%	\$6,519,519.00	\$2,006,890.00	31%	WORKING ON PHASE 2	REMOVING EXISTING PAVEMENT. POURING PCCP AND CURB.	OPEN TO TRAFFIC WITH RESTRICTIONS.	25-Apr
E BENSONF TO DRAGOON RD	F062801C	I-10	SOUTHCENTRAL	3	70	69	99%	\$2,991,941	\$2,755,618	92%	CLOSE OUT			24-Sep
GILA COUNTY - HOUSTON MESA RD	T039101C	HOUSTON MESA, MP 0-4.5	NORTHCENTRAL	4	155	94	61%	\$2,910,697	\$945,675	32%	CATTLEGUARD INSTALLATION, PIPE CULVERT INSTALLATION	SURVEY/CLEAR AND GRUB/ROADWAY EX	FLAGGING OPERATION	24-Dec
PINAL COUNTY; HUNT HWY FROM GARY RD TO BELLA	T035201C	LPA-PINAL COUNTY	CENTRAL	4	450	164	36%	\$959,811.50	\$0.00	0%	PRECON	CONTRACTOR SUBMITTALS	N/A	25-Jul
PINAL CREEK BRIDGE AT COTTONWOOD ST	T028101C	CITY OF GLOBE	SOUTHEAST	4	185	153	83%	\$2,263,406.15	\$2,068,220.00	91%	BRIDGE OPEN TO TRAFFIC ON 9/19/24.	PROJECT COMPLETE.	ROAD OPEN.	24-Oct

District Construction Report - November 2024

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
QUEEN CREEK BRIDGE	H856601C	US60 / MP 227.7	SOUTHEAST	4	670	204	30%	\$40,766,879.00	\$6,046,630.00	15%	CONTINUE WITH PIONEERING FOR WB ROADWAY CUT; CONTINUE WITH THE WORK PAD CONSTRUCTION IN QUEEN CREEK; CONSTRUCTION OF THE NORTH ACCESS ROAD; CONTINUE WITH PIER 3 / ABUTMENT 2 / RETAINING WALL #1 / RETAINING WALL #2 ACCESS ROAD CONSTRUCTION; CONTINUE CONSTRUCTION OF THE WB ROADWAY CUT; CONTINUE WITH PIER 2 ACCESS ROAD; START EXCAVATION FOR PIER 2; BEGIN SHORING INSTALLATION IN THE AREA OF PIER 3 / ABUTMENT 2 / RETAINING WALL #1 / RETAINING WALL #2	CONTINUE WORK PAD CONSTRUCTION ON SHORING IN THE AREA OF PIER 3 / ABUTMENT 2 / RETAINING WALL #1 / RETAINING WALL #2; CONTINUE WITH CONSTRUCTION OF THE WB ROADWAY CUT; CONTINUE WITH PIER 2 ACCESS ROAD; CONTINUE WITH EXCAVATION FOR PIER 2	INTERMITTENT DAYTIME LANE RESTRICTIONS ANTICIPATED TO BEGIN IN MAY FULL CLOSURES OF US 60 SCHEDULED TO BEGIN IN MID-MAY ON TUE./WED./TH. BETWEEN THE HOURS OF 9AM AND 2PM AS NEEDED.	26-Sep
WATERFALL CANYON BRIDGE	F031501C	US60 / MP 229.5	SOUTHEAST	4	670	204	30%	\$3,932,694.10	\$251,438.00	6%	ACCESS ROAD TO BOTTOM OF THE WASH. DEMO CONCRETE UNDERNEATH EXISTING STRUCTURE.	BEGIN WORKING ON BOX CULVERT FLOORS.	LANE CLOSURE WITH CONCRETE BARRIER. ONE LANE OPEN EACH DIRECTION.	26-Sep
US 191 ARMORY RD. - US 70	F058001C	US191 / MP 117	SOUTHEAST	4	240	65	27%	\$6,559,900.00	\$1,855,454.00	28%	CONCRETE WORK, PAVING, FOG COAT AND ELECTRICAL WORK .	FINAL STRIPING COMPLETE NEXT WEEK.	ALL LANES OPEN.	24-Nov
SR 266 TO SR 366	F042801C	US191 / MP 104.5 TO 113.61	SOUTHEAST	4	200	178	89%	\$7,993,933.00	\$7,624,195.00	95%	PROJECT IS COMPLETE EXCEPT FOR SEEDING AND PUNCH LIST.	SUBSTANTIAL COMPLETION ON 9/23/24	OPEN TO TRAFFIC.	24-Jun
US 191 CLIFTON/MORENCI	F058201C	US191 MP 160	SOUTHEAST	4	230	75	33%	\$10,153,107.00	\$2,441,863.00	24%	WORKING ON GUARDRAIL.	GUARDRAIL.	SINGLE LANE CLOSURES.	25-May
PUMP HOUSE WASH BRIDGE	H877801C	SR89A/MP 387	NORTHCENTRAL	5	428	422	99%	\$4,199,114	\$4,196,772	100%	POURED ENTIRE DECK, BARRIER, APPROACH SLABS, BOX CULVERT REPAIR, STRIPING, BRIDGE PIER ENCASEMENT, SIGNS,	PROJECT IS COMPLETE IS PART OF A 3 TRACS PROJECT THAT IS AWAITING A CHANGE ORDER TO FINALIZE THE LAST TWO PROJECTS. SEE PROJECT H890701C.	NONE	24-Oct
OAK CREEK CANYON DRAINAGE & SEDIMENT CONTROL	H890701C	SR89A/MP388	NORTHCENTRAL	5	428	422	99%	\$2,644,088	\$3,897,017	147%	RE-DESIGN OF EROSION AREA, UPPER DRAINAGE STRUCTURE, DRAINAGE EXCAVATION, PIPE INSTALL, SHOTCRETE PIPE	STAIN DRAINAGE STRUCTURES AND WALL, SEEDING	SINGLE LANE CLOSURE WITH FLAGGING	24-Oct
SR 89A ROCKFALL MITIGATION	F015401C	SR89A MP 375&389	NORTHCENTRAL	5	428	422	99%	\$4,556,996	\$4,053,333	89%	ROCK SCALING WAS PERFORMED ON THE NORTH END OF THE PROJECT, NOXIOUS WEEDS, BLASTING, SCALING, PAVING, TEMPORARY STRIPING, EPOXY STRIPING	PROJECT IS COMPLETE. PLEASE SEE PROJECT H890701C AS THIS PROJECT IS PART OF A TRIPLE TRACS PROJECT.	NONE	24-Oct
TIMBERLINE - DEADMAN FLAT RD	F051701C	US 89 MP 425-434	NORTHCENTRAL	5	83	81	98%	\$6,696,925	\$7,326,258	109%	409 PATCHING, BONDED WEARING COURSE, RUMBLE STRIP, FINAL STRIPING, SEEDING ACCEPTED	PROJECT IS COMPLETE	NONE	24-Sep
AIRPORT ROAD TI UP	F036201C	I-17 MP 337.39	NORTHCENTRAL	5	185	141	76%	\$8,214,092	\$6,972,878	85%	BRIDGE CONSTRUCTION, BARRIER, BRIDGE DEMOLITION, PAVING	BRIDGE PAINTING, ELECTRICAL, SEEDING, GUARDRAIL, ROUNDABOUT PCCP, SIGNING	SHOULDER CLOSURES, I17 LANE CLOSURES FOR SEEDING	24-Nov
SB COUNTY LINE - MCCONNELL BRIDGE	F020701C	I-17 SB MP 311 to MP 340	NORTHCENTRAL	5	315	420	133%	\$34,954,000	\$39,555,958	113%	GLARE SCREEN REMOVAL AND REPLACEMENT PASSING LANE IMPROVEMENTS COMPLETED. KELLY CANYON BRIDGE BARRIER AND REPAIRS. SPALL REPAIRS AT I-40/17 TI BRIDGE REPAIRED RIORDAN BRIDGE ACFC	FINAL STRIPE RIORDAN BRIDGE DECK REPAIRS RUMBLE STRIP CLEANUP	INTERMITTENT LANE CLOSURES ON I-40 AT MP191. INTERMITTENT LANE CLOSURES ON I-17 FROM MP339 - MP311	24-Oct
CARRIZO WASH	F015001C	US191 MP 323.37 - 324.37	NORTHEAST	5	158	147	93%	\$2,523,000.00	\$2,348,000.00	93%	PROJECT IS FINAL	NONE	NONE	21-May
POST OFFICE CANYON BRIDGE	F010901C	SR73 MP 348.9	NORTHEAST	5	210	157	75%	\$2,507,821.08	\$2,375,976.00	95%	PROJECT IS FINAL	NONE	NONE	21-Oct
US 60 MP 301	F035301C	US 60 MP 301	NORTHEAST	5	40	22	55%	\$703,760.00	\$682,776.34	97%	PROJECT IS FINAL	NONE	NONE	22-Jan
BLACK CREEK EB & WB AND HOUCK BRDGS	F008801C	I-40 MP 347	NORTHEAST	5	615	536	87%	\$5,635,202.72	\$5,642,264.00	100%	PROJECT IS FINAL	NONE	NONE	21-Oct

District Construction Report - November 2024

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
DINNEBITO WASH BRIDGE	H894301C	SR 264 MP362.65	NORTHEAST	5	155	153	99%	\$2,562,681.00	\$2,566,146.53	100%	PROJECT IS FINAL	NONE	NONE	21-Nov
FLYING V SLOPE FAILURE	F043001C	US 60 MP 305-305.5	NORTHEAST	5	105	93	89%	\$905,018.36	\$795,527.97	88%	PROJECT IS FINAL	NONE	NONE	22-Aug
INTERSECTION OF US 60 AND CR 3148	F033801C	US 60 AND CR 3148	NORTHEAST	5	135	124	92%	\$108,560.00	\$106,440.00	98%	PROJECT IS FINAL	NONE	NONE	22-Sep
LONG HOUSE VALLEY	F014401C	US 160 MP 372.5 TO 389.48	NORTHEAST	5	200	179	90%	\$12,549,800.00	\$12,363,611.00	99%	PROJECT IS FINAL	NONE	NONE	22-Sep
METEOR CRATER & PAINTED CLIFFS REST AREAS	H821401C	I-40 MP 235.00 AND 359.00	NORTHEAST	5	365	880	241%	\$12,408,000.00	\$11,826,621.00	95%	PROJECT IS FINAL	NONE	NONE	21-Dec
HERMOSA DRIVE UP #1368	F023001C	HERMOSA DR	NORTHEAST	5	150	132	88%	\$2,715,422.00	\$2,922,894.61	108%	PROJECT IS FINAL	NONE	NONE	22-Aug
MOENKOPI WASH BRIDGE	F023101C	SR 264 MP 324.1	NORTHEAST	5	150	149	99%	\$3,031,192.80	\$3,012,471.00	99%	PROJECT IS FINAL	NONE	NONE	22-Nov
I-40 WRONG WAY SIGNING PROJECT	F056301C	I-40 MP 264.77 TO 359.20	NORTHEAST	5	115	73	63%	\$937,396.00	\$862,132.00	92%	PROJECT IS FINAL	NONE	NONE	23-Aug
HONDAH TO MCNARY	F041601C	SR 260 MP 357.6 TO 360.8	NORTHEAST	5	70	66	94%	\$2,115,550.00	\$2,161,370.00	102%	PROJECT IS FINAL	NONE	NONE	22-Nov
S OF BLACK CANYON TO JCT SR 260	F046701C	SR 73 MP 350 TO 357.73	NORTHEAST	5	125	153	122%	\$2,570,770.00	\$2,513,098.10	98%	PROJECT IS FINAL	NONE	NONE	23-Aug
MP 465 TO NM STATELINE	F040301C	SR 264 MP 465	NORTHEAST	5	94	94	100%	\$6,888,755.15	\$5,995,500.00	87%	PROJECT IS FINAL	NONE	NONE	23-Apr
NORFOLK RD - SR 61	F035801C	US 60 MP 352.5 TO 353.18	NORTHEAST	5	140	139	99%	\$1,519,743.00	\$1,514,363.04	100%	PROJECT IS FINAL	NONE	NONE	23-Jun
COCONINO COUNTY LINE TO BIA 503	F046601C	SR 264 MP 360.12 TO MP 373.5	NORTHEAST	5	75	70	93%	\$4,250,000.00	\$4,248,202.84	100%	PROJECT IS FINAL	NONE	NONE	23-May
PERKINS VALLEY - HOLBROOK	F047001C	I-40 MP 282.8 TO 290.3	NORTHEAST	5	120	132	110%	\$6,120,000.00	\$6,047,834.70	99%	PROJECT IS FINAL	NONE	NONE	23-Jun
US60 - KNOTTINGHAM LN*	F020101C	SR260 MP 341.68 - 346.91	NORTHEAST	5	362	476	131%	\$16,584,000.00	\$16,880,610.32	102%	SUBSTANTIALLY COMPLETE AS OF 11/20/2023.	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	23-Dec
FH300 - 40TH ST*	F027901C	US 60 MP 336 - 342.1	NORTHEAST	5	*	*	*	*	*	*	SAME AS ABOVE	SAME AS ABOVE	same as above	
CHINLE WASH TO LUKACHUKAI WASH	H894501C	US 191 MP 469.9 TO MP 488.5	NORTHEAST	5	359	390	109%	\$17,448,364.00	\$17,279,792.42	99%	SUBSTANTIALLY COMPLETE AS OF 10/07/2023	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	23-Sep
CHINLE TO BLACK MOUNTAIN WASH	F019301C	US 191 MP 448.22 TO 460.36	NORTHEAST	5	250	227	91%	\$13,777,777.00	\$13,740,001.95	100%	SUBSTANTIALLY COMPLETE AS OF 10/12/2023	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	23-Sep
SR 264 AND IR 4	F033901C	SR 264 AND IR 4	NORTHEAST	5	182	232	127%	\$775,394.59	\$742,181.73	96%	SUBSTANTIALLY COMPLETE AS OF 12/04/2023.	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	23-Oct
TEESTO WASH BRIDGE	F023201C	SR 87 MP 384.7 TO 385.4	NORTHEAST	5	160	203	127%	\$6,972,372.00	\$6,444,360.86	92%	SUBSTANTIALLY COMPLETE AS OF 7/08/2024	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	24-Jul
JOSEPH CITY TO PERKINS VALLEY	F038401C	I-40 MP 277.4 TO 382.8	NORTHEAST	5	185	165	89%	\$10,731,525.00	\$10,122,699.01	94%	SUBSTANTIALLY COMPLETE AS OF 11/08/2023.	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	23-Nov
COYOTE WASH BRIDGE	F031701C	SR 87 MP 374.91 TO 375.15	NORTHEAST	5	151	135	89%	\$3,995,708.40	\$2,966,864.77	74%	PHASE II DECK PLACEMENT	PHASE II BRIDGE BARRIER AND PAVING	BRIDGE REDUCED TO ONE LANE, SIGNALIZED (4/22/24)	24-Nov
DEAD RIVER*	F042201C	DEAD RIVER AT I-40 MP 316	NORTHEAST	5	285	137	48%	\$3,456,176.77	\$3,276,092.75	95%	CROSSOVER COMPLETE, TRAFFIC SWITCHED, HYDRODEMOLITION OF EB BRIDGE DECK, UHPC DECK	EPOXY SEAL BRIDGE DECK, FINAL STRIPING	OPEN BOTH DIRECTIONS	25-Jun
PINTA TO MCCARREL*	F049801C	I-40 MP 318 TO 330	NORTHEAST	5	285	137	48%	\$26,528,823.23	\$9,888,182.21	37%	CRAY CREEK BRIDGE BARRIER WESTBOUND	GUARDRAIL, CRAZY CREEK BRIDGE REPAIRS & BARRIER REPLACEMENT, MILL AND FILL AC REPLACEMENT	SINGLE LANE AND TI RESTRICTIONS FOR PAVING.	25-Jun
HEBER-HOLBROOK (SR 377)	F050601C	SR 377 MP 0 TO 6.4	NORTHEAST	5	80	75	94%	\$1,699,955.50	\$1,821,935.57	107%	SUBSTANTIALLY COMPLETE AS OF 9/30/2024	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	24-Aug
OVERGARRD - CAMPERLAND RD	F062701C	SR 260 MP 310	NORTHEAST	5	67	75	112%	\$1,443,522.00	\$1,279,629.97	89%	SLURRY SEAL	EPOXY STRIPING REPAIR	ROAD REDUCED TO ONE LANE WITH PILOT CAR OPERATION DURING DAY	24-Nov

District Construction Report - November 2024

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
TAYLOR - RODEO SIDEWALK	F071701C	SR 77 MP 358.88	NORTHEAST	5	80	28	35%	\$1,204,944.73	\$320,131.27	27%	SLOPES, SLIP CURB	PAVING, SIDEWALK, DRAINAGE	RESTRICTED TO SINGLE LAND SOUTH BOUND	25-Jan
LITTLE COLORADO BRIDGE TO CEMETERY RD	F053301C	US 191 MP 315.7	NORTHEAST	5	50	48	96%	\$583,777.00	\$671,597.43	115%	SUBSTANTIALLY COMPLETE AS OF 10/25/2024	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	24-Oct
WHIPPLE TO STATE ROUTE 260	T046301C	WOOLFORD RD	NORTHEAST	5	65	46	71%	\$1,699,500.00	\$1,279,629.97	75%	REMEDICATION OF SUBGRADE	PAVING, STRIPING, UTILITY MANHOLE ADJUSTMENTS	FULL CLOSURE - LOCAL ACCESS ONLY	24-Nov
TOWN OF EAGER LIGHTING	T035601C	MAIN ST, EAGER AZ	NORTHEAST	5	80	3	4%	\$824,481.06	\$0.00	0%		LIGHT POLE FOUNDATIONS	DAILY ONE LANE RESTRICTIONS	25-Jun
CRESTVIEW TO JOY NEVIN	F054401C	SR 77 MP 358.88	NORTHEAST	5	55	22	40%	\$2,107,000.00	\$113,455.00	5%		ADA RAMPS	DAILY ONE LANE RESTRICTIONS	25-Jul
I15 VIRGIN RIVER BRIDGE 1	H876001C	I15, MP 8.40 NB & MP 9.30 SB	NORTHCENTRAL	6	840	1277	152%	\$55,994,447	\$58,564,932	105%	VRB NO. 1 BRIDGE, MEDIAN BARRIER, PAVING, TEMP STRIPING, REVEGETATION, ACFC, FINAL STRIPING, RPMS, DELINEATORS, RUMBLESTRIP	PUNCHLIST ITEMS-LIL JAMAICA WALL EROSION, PIER 4 ACCESS ROAD FILL REMOVAL	NONE	24-Oct
I-40 & I-17 VARIOUS LOCATIONS	F069602C	CHRISTENSEN, PARKS, SUNSET, HAVILAND	NORTHCENTRAL	6	180	79	44%	\$1,001,472	\$611,254	61%	CONSTRUCTION FENCE INSTALL, ASBESTOS REMOVAL, TREE REMOVAL	RAMADA REMOVAL-PARKS & CHRISTENSEN	NONE	24-Oct
US 95 RIFLE RANGE RD TO WELLTON - MOHAWK CANAL	F035901C	SAN LUIS - YUMA - QUARTZSITE HWY (US 95)	SOUTHWEST	6	330	443	134%	\$23,867,530.90	\$21,936,813.66	92%	PAVING, EXCAVATE END WALL FOR BOXES, FORM/POUR/STRIP PRE-CAST BOXES, BRIDGE WORK,	PAVING, PUNCHLIST	SHOULDER CLOSED, WIDTH RESTRICTION 11'	25-Jan
US 95 CASTLE DOME MINE RD - LA PAZ CO LINE	F063201C	SAN LUIS - YUMA - QUARTZSITE HWY (US 95)	SOUTHWEST	6	90	58	64%	\$2,715,175.00	\$2,103,429.34	77%	PAVING, CHIP SEAL, FOG COAT, STRIPING	FOG SHOULDERS, THERMO	SINGLE LANE, 14' WIDTH RESTRICTION	24-Nov
I-10 DOME ROCK RD - NE OF SCADDAN W MP11.71-24	F038501C	EHRENBERG - PHOENIX HWY (I-10)	SOUTHWEST	6	235	282	120%	\$28,200,200.72	\$28,529,986.01	101%	SEEDING, GUARDRAIL, STRIPING	SIGNS, SEEDING, PUNCHLIST, THERMO, RUMBLE STRIP	14' WITH RESTRICTION, SINGLE LANE	24-Nov
I-10 VARIOUS LOCATIONS	F032501C	INTERSTATE 10	SOUTHWEST	6	350	327	93%	\$3,487,070.87	\$2,679,307.87	77%	SIGN POST, PUNCHLIST	APS POWER, INTEGRATION	NONE	24-Oct
I-8 MP 3.34	F061001C	GILA BEND - LUKEVILLE HWY (SR 85)	SOUTHWEST	6	170	6	4%	\$2,298,532.00	\$167,992.35	7%	FENCE, DRAINAGE EXCAVATION, SURVEY	BOX CULVERTS, DOWELS, REINFORCING STEEL	SINGLE LANE, 14' WIDTH RESTRICTION	25-Jun
I-10 SCADDAN WASH TO PLOMOSA	F050201C	EHRENBERG - PHOENIX HWY (I-10)	SOUTHWEST	6	200	112	56%	\$16,146,915.37	\$5,535,057.34	34%	GUARDRAIL, CONCRETE WORK	PIPE LINER, PAVING	SINGLE LANE, 14' WIDTH RESTRICTION	25-Feb
US 95 ABERDEEN RD - CASTLE DOME MINE	F042701C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	160	89	56%	\$6,750,000.00	\$4,710,589.69	70%	GABION BASKETS, MILLING, PAVING, PIPE, GUARDRAIL	PIPE CULVERTS, GABION BASKETS, FOG SEAL, RUMBLE STRIP, STRIPING	SINGLE LANE W/ SIGNALS, 11' WIDTH RESTRICTION	25-Jan
US 93; TEGNER ST.-WICKENBURG RANCH WAY	F003101C	US 93; MP 193.51-198.35	NORTHWEST	6	442	398	90%	\$50,966,991.25	\$54,876,677.43	108%	FENCING, DECORATIVE ROCK, DRAINAGE, CURB, GUTTER AND SIDEWALK INSTALLATION	PAVEMENT REPAIR SCHEDULED TO BEGIN 9/30	ONE LANE IN EACH DIRECTION OPEN TO TRAFFIC ON NEW ALIGNMENT	24-Dec
I-40; E. KINGMAN TI OP WB BRIDGE #1358	F029501C	I-40; MP 52.84-53.28	NORTHWEST	6	Fixed Date	619		\$8,563,137.57	\$4,599,519.60	54%	NONE	REMOVING DECK	WB I-40 WILL BE PUT INTO DETOUR CONFIGURATION	24-Nov
US 60; CENTENNIAL WASH BRIDGE	F029701C	US 60; MP 61.67-62.43	NORTHWEST	6	345	108	31%	\$13,707,564.30	\$7,891,823.94	58%	DRILLED SHAFTS, COLUMNS,PIER CAPS	PREPARING FOR GIRDER SET DECEMBER 2ND, BRINGING IN BORROW FOR NEW ROADWAY ALIGNMENT	NONE	25-Aug
I-40; NEEDLE MOUNTAIN TI-LAKE HAVASU TI	F034201C	I-40; MP 2.40-8.30	NORTHWEST	6	230	101	44%	\$24,777,783.80	\$10,270,836.68	41%	NEEDLE MTN BRIDGE WORK, WB DEEP REPAIRS	DETOUR WORK FOR EB REPAIRS, GUARDRAIL	TRAFFIC DETOURED ONTO EB MP 4-5	25-Apr
I-40; WALNUT CREEK TO HOLY MOSES WASH	F039201C	I-40; MP 33.00-46.87	NORTHWEST	6	580	478	82%	\$29,990,407.55	\$27,784,938.06	93%	BARRIER TRANSITIONS, CONCRETE BARRIER, DECK REPAIRS, TREE REMOVAL, 417 & 414 PAVING	PIPE EXTENSIONS, GUARDRAIL REPAIRS, THERMO	NONE	25-Feb
I-40; CA BORDER TO NEEDLE MT ROAD	F055701C	I-40; MP 0.12-2.40	NORTHWEST	6	120	2	2%	\$8,517,436.81	\$0.00	0%	NONE	PARTNERING AND PRECONSTRUCTION MEETINGS	NONE	25-Apr
SR89; W ROAD 5 NORTH-PAULDEN	F055901C	SR89; MP 331.00-335.11	NORTHWEST	6	50	0	0%	\$384,444.00	\$12,307.71	3%	PARTNERING AND PRECONSTRUCTION MEETINGS	WINTER SHUTDOWN UNTIL LATE SPRING 2025	NONE	25-Jun
SR89; LITTLE RANCH ROAD INTERSECTION	F056501C	SR89; MP 335.49-335.98	NORTHWEST	6	115	8	7%	\$1,141,058.90	\$78,739.03	7%	PARTNERING AND PRECONSTRUCTION MEETINGS	WORKING ON ROCK SLOPE ON SB SIDE	NONE	25-Mar
US 93; KINGMAN POE TRUCK SCREENING	F058901C	US 93; MP 63.75-67.26	NORTHWEST	6	240	0	0%	\$2,268,611.73	\$0.00	0%	NONE	PARTNERING AND PRECONSTRUCTION MEETINGS	NONE	25-Oct

District Construction Report - November 2024

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
I-17; ANTHEM WAY TO SUNSET POINT	H680001C	I-17; MP 229	NORTHWEST	6	1293	1097	85%	\$362,077,500.00	\$337,311,149.05	93%	RUMBLE STRIP MILL AND FILL, CLEAR AND GRUBBING, AND BLASTING	NEW RIVER TI, NEW RIVER WASH, LITTLE SQUAW CREEK, COLDWATER TI, AGUA FRIA, AND MOORES GULCH BRIDGES, EARTHWORK, SUBGRADE WORK, PAVING, DRAINAGE WORK, GUARDRAIL WORK, ITS WORK, SOUNDWALLS	NIGHTLY LANE CLOSURES	25-May
I-40; RANCHO SANTA FE PARKWAY TI	H681401C	I-40; MP 55.85-57.27	NORTHWEST	6	390	0	0%	\$43,950,204.76	\$0.00	0%	NONE	PARTNERING AND PRECONSTRUCTION MEETINGS, 11/12/24	NONE	26-Apr
I-40/US 93; WEST KINGMAN TI	H799301C	I-40; MP 48.87-48.92 & 49.30-51.56/ US 93; MP 69.36-71.16	NORTHWEST	6	660	117	18%	\$106,543,210.00	\$12,948,693.92	12%	AT CLACK CANYON SHAFTS 1-8 ARE COMPLETE. FLOOR FOR BEALE ST BOX IS POURED. PE5 PIPE EXTENSION ANND ENERGY DISSIPATER COMPLETE. DOWNSTREAM HEADWALL AT PE4 AND PE3 COMPLETE. EXISTING SOUNDWALL WESTBOUND HAS BEEN REMOVED. PROJECT CAMERAS INSTALLED, SOUND BERMS ON WAGON TRAIL RD COMPLETE	CUTTING MATERIAL ON 93 AND HAULING TO WEST BOUND I40. DRILLING SHAFTS FOR SE BRIDGE, FORMING UP ABUTMENT 1 AT CLACK CANYON, POUR SCHEDULED FOR 11/21. WORKING ON HEADWALL AT PE1, INSTALLING PIPE RUNS 138, 140, AND 154. FORMING UP ABUTMENT 2 AT CLACK CANYON SHOULD TAKE PLACE IN 2 WEEKS	RIGHT LANE CLOSURE EB I40 NIGHTLY	26-Oct
SR69; PRESCOTT LAKES PARKWAY TO HEATHER HEIGHTS	H873901C	SR69; MP 293.80-296.00	NORTHWEST	6	190	80	42%	\$9,792,000.00	\$2,033,079.81	21%	BOX CULVERT EXTENSION	STORM DRAIN INSTALLATION, EARTHWORK	LONG TERM SHOULDER CLOSURE, NIGHT TIME LANE CLOSURES/SIDE ACCESS CLOSURES	25-Aug
MOUNTAIN VIEW RD-STERLING RD	T027301C	MOHAVE COUNTY	NORTHWEST	6	120	176	147%	\$2,050,457.00	\$1,702,295.69	83%	SOUTH SECTION	CONSTRUCTING RETAINING WALL (CHANGE ORDER WORK)	NONE	24-Nov
BULLHEAD PARKWAY; SILVER CREEK ROAD TO LAREDO DRIVE	T039301C	BULLHEAD CITY	NORTHWEST	6	80	33	41%	\$2,620,589.00	\$756,207.10	29%	NONE	CURB AND GUTTER, LIGHT POLE FOUNDATIONS ON GOING	LANE CLOSURES DURING THE DAY	25-Jan
ANDY DEVINE AVENUE AND VARIOUS LOCATIONS	T042101C	CITY OF KINGMAN	NORTHWEST	6	120	0	0%	\$1,061,908.25	\$0.00	0%	PARTNERING/ PRECON 11/4/2024	TRAFFIC CONTROL DEVICE SET UP	REDUCE TRAFFIC TO ONE LANE PER DIRECTION	25-Apr
I-40 & I-17 EXPAND TRUCK PARKING	F069601C	I-17 (SUNSET PT., CHRISTENSEN) I-40 (PARKS, HAVILAND)	NORTHCENTRAL	1 & 5	450	221	49%	\$1,741,420	\$839,584	48%	I-17 AND I-40 REST AREA CONCEPTUAL DESIGNS, DEMO PLAN FOR CHRISTENSEN & PARKS, PARTNERING/PRECON. DESIGNING EACH REST AREA BASED ON CONCEPTS. GMP-1 PARKS & CHRISTENS & GMP 2 HAVILAND & PARKS.	FINAL DESIGN-SUNSET, HAVILAND, CHRISTENSEN, PARKS	NONE	25-Oct
I-10: PRINCE RD TO I-19 : VALENCIA RD - HPS TO LED LIGHTING MP. 254-58.95	F062501C	I-10	SOUTHCENTRAL	2 & 3	210	25	12%	\$1,349,003	\$0	0%	MOBILIZING			25-Apr
SR 260 SHOULDER WIDENING	H824501C	SR260 MP 282 - 304	NORTHCENTRAL	4 & 5	515	388	75%	\$24,983,210	\$16,937,170	68%	ENVIRONMENTAL CLEARANCE	CLEARING AND GRUBBING, PIPE EXTENSIONS, TREE REMOVAL, ROADWAY EX	LANE CLOSURES	25-Dec
TOTALS					33508	26,781	80%	\$2,534,116,227	\$1,816,490,205	72%				