


# State Transportation Board

***Presentation by Paul Patane  
Southwest District Engineer  
November 20, 2015***




# State Projects

SR 95 at Cienega Springs Road  
Intersection Improvements  
Construction Start Date: 7/22/2015  
Anticipated Completion: Feb 2016

Parker Port of Entry Admin Building  
Building Restoration  
Start Date: 10/13/2015  
Anticipated Completion: Feb 2016

I-10, Ehrenberg Port of Entry  
Reconstruction of E.B. P.O.E.  
Construction Start Date: 3/25/2015  
Anticipated Completion: 4/01/2016



I-10, MP 42 to Hovatter  
Pavement Rehabilitation  
Start Date: 5/20/2015  
Anticipated Completion: December 2015



# I-10, MP 42 to Hovatter Road

**Prime Contractor – Fann Contracting, Inc.**

**Project Cost – \$8,154,000**

**Project Start Date – 5/20/2015**

**Anticipated Completion Date – December 2015**

**96% Complete**





# SR 95 at Cienega Springs Road

**Prime Contractor – Meadow Valley, Inc.**

**Project Cost – \$1,926,420**

**Project Start Date – 7/22/15**

**Anticipated Completion Date – February 2016**

**66% Complete**





# I-10 Ehrenberg Port of Entry

**Prime Contractor – FNF Construction, Inc.**

**Project Cost – \$9,207,024**

**Project Start Date – 3/25/15**


**Anticipated Completion Date – April 2016**

**64% Complete**





# SR 95 Parker Port of Entry



## Parker Port of Entry Admin Building

Project Cost – \$334,545

Start Date – 10/13/2015

27% Completed

## Parker Port of Entry Truck Screening

Estimated Project Cost – \$900,000

Anticipated Start Date – Summer 2016



# Local Government


SR 95, Colorado River to 7<sup>th</sup> Street  
Intersection Improvements  
Construction Start Date: 10/21/2015  
Anticipated Completion: April 2016



N. Moon Mountain Ave & Quartzsite  
Elementary Schools & Scholars Academy  
Roadway & System Enhancements  
Anticipated Start Date: Feb 2016



Quartzsite, Hi Jolly  
Wayfinding Signage  
Start Date: 11/16/15  
Anticipated Completion: Feb 2016





# Town of Parker Project

## SR 95, Colorado River to 7th Street

Project Cost – \$610,100

Start Date – 10/19/2015

Anticipated Completion – April 2016

16% Completed



# Town of Quartzsite Project




## Hi Jolly Wayfinding Signage

Project Cost - \$366,478

Start Date – 11/16/2015

Anticipated Completion – February 2016






# Town of Quartzsite Project

## N. Moon Mountain Avenue & Quartzsite Elementary Schools & Scholars Academy

Estimated Project Cost – \$814, 000

Anticipated Start Date – February 2016



# Upcoming State Projects


**Parker Port of Entry Truck Screening  
Installation of New Truck Screening System  
Anticipated Start Date: Spring 2016**

**SR 95 at Mohave Road  
Intersection Improvements  
Anticipated Start Date: Fall 2016**

**SR 72, Joshua Road to US 60  
Pavement Rehabilitation  
Anticipated Start Date: Spring 2017**

**I-10 West Quartzsite TI  
Intersection Improvements  
Anticipated Start Date: January 2016**

**I-10, MP 30 to MP 42  
Pavement Rehabilitation  
Anticipated Start Date: Spring 2016**





**Fiscal Year 2016**

*West Quartzsite TI  
Lane Configurations  
10-19-2015*



**I-10, W. Quartzsite TI Improvements**  
**Estimated Project Cost – \$1.65 Millon**  
**Anticipated Start Date – Summer 2016**

**Fiscal Year 2016**

**Interstate 10, MP 30 to MP 42**

**Estimated Project Cost – \$12 Million**

**Anticipated Start Date – Spring 2016**





**Fiscal Year 2017**

## **SR 95 at Mohave Road**

**Estimated Project Cost – \$3 Million**

**Anticipated Start Date – Fall 2016**



**SR 72, Joshua Rd to US 60**

**Estimated Project Cost – \$12 Million**

**Project currently not programmed**



# Accomplishments

**SR 95, Colorado River Bridge**

**Bridge Widening**

**Start Date: 5/2011**

**Completion: 10/2014**



**I-10, North Side MP .01 to MP .10**

**Multi-Use Pathway**

**Construction Start Date: 3/25/2015**

**Completion Date: 6/23/2015**



**I-10, Ehrenberg TI**

**Roundabout Construction**

**Start Date: 2/20/2014**


**Completion: 10/08/2014**

**I-10, Ehrenberg Rest Area**

**Rest Area Rehabilitation**

**Start Date: 4/21/2014**

**Completion: 5/4/2015**



# SR 95, Colorado River Bridge

**Prime Contractor – MCM Construction**

**Project Cost – \$35.8 M**

**Completion Date – October 2014**





# I-10, Ehrenberg T.I.

**Prime Contractor – Grey Mountain Construction, LLC**

**Project Cost – \$3,086,635**

**Completion Date – 10/08/2014**




# I-10, North Side MP .01 to MP .10

**Prime Contractor – FNF Construction, Inc.**

**Project Cost – \$260, 000**

**Project Start Date – 3/25/15**

**Completion Date – 6/23/15**





# I-10, Burnt Well & Ehrenberg Rest Areas

**Prime Contractor – Fann Contracting, Inc.**

**Project Cost – \$2,975,820**

**Completion Date – 5/4/15**





# Construction in La Paz County

**Fiscal Year 2014 - \$23,910,262**

**Fiscal Year 2015 - \$19,882,103**

**Fiscal Year 2016 - \$14,690,579**

**Fiscal Year 2017 - \$4,650,000**







**Questions or Comments?**

**Thank you**