

District Monthly Report
March 2018

| Project Name | Location | ADOT District | Board District | Contract Time | | | Project Dollars | | | Completed Activities | Up-Coming Activities | Major Traffic Changes | Estimated Completion |
|------------------------------------------------------|---------------------|---------------|----------------|--------------------|----------------|------------|------------------|------------------|---------|-------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------|------------------------------------------------------------------------------------|----------------------|
| | Route and Mile Post | | | Contract Time Days | Time Used Days | % Complete | Contract \$ | \$ Spent | % Spent | (paving, bridge forming, sign installation, other) | (paving, bridge forming, sign installation, other) | (long term lane closers, traffic switches, new signals or roundabouts, other) | (year/month) |
| CITY OF PEORIA: 75TH AVE & CACTUS RD | LPA- PEORIA | CENTRAL | 1 | 365 | 262 | 72% | \$6,134,772.80 | \$3,796,159.28 | 62% | WATERLINE INSTALLATION. | ROADWAY GRADING AND ASPHALT PAVING. | NB & SB TRAFFIC TO CENTER OF 75TH AVE | 18-Jun |
| CITY OF PEORIA: 75TH AVE & PEORIA AVE | LPA- PEORIA | CENTRAL | 1 | 365 | 262 | 72% | \$5,136,904.93 | \$3,034,633.86 | 59% | WATERLINE INSTALLTION. | ROADWAY GRADING AND ASPHALT PAVING. | WB & EB TRAFFIC TO CACTUS & PEORIA TO CENTER LANES. | 18-Jun |
| CITY OF GLENDALE: 59TH AVE & OLIVE AVE | LPA- GLENDALE | CENTRAL | 1 | 150 | 141 | 94% | \$715,000.00 | \$711,647.37 | 100% | STREET LIGHTING. | WAITIN ON SRP TO ENERGIZE LIGHT, LANDSCAPING. | N/A | 18-Mar |
| CITY OF AVONDALE: PED COUNTDOWN SIG HEADS | LPA- AVONDALE | CENTRAL | 1 | 90 | 75 | 83% | \$459,699.00 | \$350,236.69 | 76% | N/A | PAINT NEW CROSSWALKS, GROUT POLE BASES. | RESTRICTION FOR STRIPING. | 18-Mar |
| CITY OF GLENDALE: 55TH AVE, RIVERIA TO CACTUS | LPA- GLENDALE | CENTRAL | 1 | 180 | 141 | 78% | \$346,000.00 | \$198,799.11 | 57% | IRRIGATION PIPE, FENCE AND REMOVALS. | PAVING, SIDEWALK, LANDSCAPE & ROADWAY EX BUY OFF. | SB LANE CLOSURE | 18-Apr |
| CITY OF GOODYEAR: VARIOUS LOCATIONS | LPA-GOODYEAR | CENTRAL | 1 | 175 | 32 | 18% | \$494,495.00 | \$80,654.90 | 16% | INVENTORY. | DIRECTIONAL DRILL CONDUIT. INSTALL PULL BOXES. | N/A | 18-Jun |
| CITY OF GLENDALE: OLIVE, NORTHERN & 51ST AVE | LPA-GLENDALE | CENTRAL | 1 | 170 | 130 | 76% | \$570,886.74 | \$441,068.19 | 77% | FIBER CONNECTION ACCEPTED. COMPLETED CCTV TESTS. | INITIAL PROJECT WALK-THROUGH SCHEDULED MARCH 6, 2018. | N/A | 18-Apr |
| CITY OF GLENDALE: MARYLAND AVE; 95TH TO 99TH AVE | LPA- GLENDALE | CENTRAL | 1 | 180 | 138 | 77% | \$642,000.00 | \$577,199.92 | 90% | INSTALLATION OF SIGNS STRUCTURES & CONTROL CABINETS. | SPLICING OF FIBEROPTIC & TESTING THE SYSTEM. | MARYLAND AVE CLOSURE BTWN 95TH-99TH AVE. | 18-Apr |
| CITY OF PEORIA: 75TH AVE FROM GREENWAY RD | LPA- PEORIA | CENTRAL | 1 | 185 | 130 | 70% | \$242,484.42 | \$212,283.43 | 88% | ELECTRONIC EQUIPMENT INSTALLED. | EXPANSION COUPLINGS AT EACH END OF BRIDGE. | N/A | 18-May |
| CITY OF SURPRISE: REEMS RD; PEORIA AVE TO MOUNTAIN | LPA- SURPRISE | CENTRAL | 1 | 200 | 125 | 63% | \$596,192.41 | \$291,464.84 | 49% | MULE TAPE FROM BELL TO MOUNTAIN. | ADD NEW CAMERA & PROCESSOR. | TEMPORARY LANE RESTRICTIONS. | 18-May |
| CITY OF AVONDALE: VAR LOC | LPA- AVONDALE | CENTRAL | 1 | 110 | 52 | 47% | \$199,725.60 | \$5,875.00 | 3% | N/A | SIGN PANEL INSTALLATION. | MOVING SHOULDER CLOSURES. | 18-May |
| CITY OF AVONDALE: MCDOWELL RD; DYSART TO AVONDALE | LPA- AVONDALE | CENTRAL | 1 | 200 | 49 | 25% | \$627,168.60 | \$40,172.16 | 6% | EXISTING PULL BOX REMOVED AND SALVAGED. | INSTALLATION OF RIGID CONDUIT QUAD DUCT ON MCDOWELL RD BRIDGE. | TWO LN WB CLOSURE OVER BRIDGE. | 18-Oct |
| I-10/SR303L T.I. PHASE 2 | I-10, SR303L | CENTRAL | 1 | 240 | 84 | 35% | \$3,861,693.00 | \$826,191.82 | 21% | CLEAR & GRUB, IRRIGATION SYSTEM & INSTALLATION ON EB I-10 BETWEEN CITRUS & COTTON LANE. | AUGER PLANT PITS & INSTALL GRANITE MULCH EB I-10 FRT RD BTWN CITRUS & COTTON LANE. | N/A | UNKNOWN |
| SUPERSTITION FWY US60: VAL VISTA DR | US60 | CENTRAL | 1 | 180 | 87 | 48% | \$1,658,260.00 | \$12,500.00 | 1% | N/A | AWAITING PUMP & ENGINE DELIVERY IN APRIL 2018. | N/A | 18-Jun |
| MARICOPA RD: SR347 @ UNION PACIFIC RAILROAD | SR347 | CENTRAL | 1 | 750 | 121 | 16% | \$23,103,780.95 | \$701.78 | 0% | N/A | MOBILIZATION AND START OF CONSTRUCTION. | N/A | 19-Jul |
| CASA GRANDE HWY (I-10): EARLEY RD TO I-8 | I-10/I-8 | CENTRAL | 1 | 482 | 0 | 0% | \$36,649,062.24 | \$0.00 | 0% | N/A | PARTNERING SCHEDULED FOR 3/13/18 | N/A | Unknown |
| SR88: APACHE JCT-TORTILLA FLATS | SR88 | CENTRAL | 1 | 365 | 163 | 45% | \$6,523,700.00 | \$1,227,978.35 | 19% | ALL CURVES & SUPER ELEVATION CORRECTION AREA PAVED. | MILL & FILL OPERATION. | SINGLE LN CLOSURE W/FLAGGER. | 18-Jul |
| APACHE TRAIL HWY (SR88): APACHE TRAIL & SUPERSTITION | SR88 | CENTRAL | 1 | 250 | 5 | 2% | \$3,333,510.50 | \$114,116.36 | 3% | PARTNERING & PRECONSTRUCTION COMPLETED. | START OF CONSTRUCTION. | N/A | 18-Nov |
| STATEWIDE: VAR LOC | VARIOUS | CENTRAL | 1 | 200 | 111 | 56% | \$1,239,865.49 | \$689,119.90 | 56% | CONDUIT INSTALLATION AT ALL LOCATIONS. | CONDUCTOR INSTALLATION. | N/A | 18-Jun |
| I-10: VARIOUS LOCATIONS | I-10-VARIOUS | CENTRAL | 1 | 250 | 249 | 100% | \$1,482,424.00 | \$1,415,408.50 | 95% | FINAL ACCEPTANCE LETTER SENT OUT FOR SIGNATURE. | N/A | N/A | 18-Mar |
| STATEWIDE: VAR LOC | I-10-VARIOUS | CENTRAL | 1 | 200 | 109 | 55% | \$2,318,270.00 | \$1,635,623.77 | 71% | PULL BOXES & FOUNDATIONS AT ALL LOCATIONS. | LOOPS, QUARTZ SENSORS, POLES & SOLAR PANELS. | N/A | 18-Jun |
| SUPERSTITION FWY: 48TH ST | US 60, MP 185.85 | CENTRAL | 1 | 180 | 125 | 69% | \$1,698,100.00 | \$25,024.78 | 1% | N/A | RECIRCULATION PLAN FOR PUMP TESTING IN BEGINNING STAGES. | N/A | 18-Apr |
| SANTAN FWY: RAY RD TO BROADWAY RD | MP 29 - 39.7 | CENTRAL | 1 | 340 | 130 | 38% | \$4,184,269.00 | \$1,737,254.74 | 42% | DMS FOUNDATIONS & GUARD RAILS. | CONDUIT & PULL BOXES, CAMERAS & LOOPS. | WEEKEND CLOSURES. | 18-Nov |
| EHRENBERG HWY (I-10): PERRYVILLE RD TO BULLARD AVE | EHRENBERG | CENTRAL | 1 | 370 | 32 | 9% | \$2,042,269.00 | \$59,970.62 | 3% | INITIAL SURVEY. | INVENTORY & MEDIAN DMS FOUNDATIONS. | WEEKEND CLOSURES. | 19-Jun |
| SOUTH MTN FWY: SR 202 | L202, MP 56 - 78 | CENTRAL | 1 | 1350 | 732 | 54% | \$916,549,178.13 | \$368,269,167.68 | 40% | LAVEEN CONVEYANCE CHANNEL BOX CULVERT FLOORS & WALLS. | BUILD NEW EMBANKMENT ELLIOT RD TO BASELINE RD. | CLOSE 59TH AVE WB OFF RAMP. | 19-Nov |
| MARICOPA COUNTY HWYS | VARIOUS | CENTRAL | 1 | 300 | 198 | 66% | \$2,954,002.90 | \$1,849,786.90 | 63% | ER WORK SECTION 24 AT US60/L202 SUPER RED TAN TI. | ER WORK SECTION 20, US60 SUPERSTITION FWY. | N/A | 18-Jul |
| CASA GRANDE HWY: GILA RIVER BRIDGE TO SR587 TI | I-10, MP 209 -214 | CENTRAL | 1 | 190 | 148 | 78% | \$3,555,000.00 | \$3,220,361.89 | 91% | N/A | WINTER SHUTDOWN UNTIL NIGHT TEMPS ARE WARM ENOUGH TO PAVE AR-ACFC. | N/A | 19-Nov |
| H847901C - INA ROAD TI | I10, 248 | SC | 2 | 885 | 396 | 45% | \$85,628,517 | \$39,238,593 | 46% | EARTHWORK, GRADING, STORM DRAIN INSTALLATION FOR WB I-10 | UPRR BRIDGE GIRDERS, DRAINAGE STRUCTURES, MSE WALLS, PCCP PAVING | ALL TRAFFIC IS SHIFTED TO FUTURE EB I-10 PAVEMENT | 19-Jun |
| SB413 - INA ROAD, SILVERBELL TO STARCOMMERCE | I10, 248 | SC | 2 | 885 | 396 | 45% | \$22,504,912 | \$9,899,398 | 44% | WB INA BRIDGE COLUMNS, CURB AND GUTTER, SIDEWALK | GRADING, CURB, GUTTER, SIDEWALK, COLUMNS AND PIER CAPS FOR NEW WB BRIDGE | NEXT TRAFFIC SHIFT APR 2018 | 18-Jun |
| CANOA RANCH TO DUVAL H871601C | I19, 31.8-42.5 | SC | 2 | 420 | 122 | 29% | \$9,477,799 | \$0 | 0% | CONCRETE BRIDGE BARRIER, DECK JOINTS | BRIDGE BARRIER CONSTRUCTION, BRIDGE DECK JOINTS | REDUCED TO 1 LANE WITH LANE SHIFT AT BRIDGES | 18-Dec |
| H846701C SR 86 AND I-19 TI | I19, 61 | SC | 2 | 739 | 746 | 101% | \$39,973,370 | \$39,761,755 | 99% | PROJECT ALL COMPLETED. RAMPS ARE ALL OPEN | WORKING ON ELECTRICAL AND FMS, FENCEING, AND MEDIAN ISLANDS AND PAINTING | ONLY ALTERNATE LANE CLOSURES ON AJO AND I-19 FOR MEDIAN ISLANDS WORK AND PAINTING. | 18-Apr |
| H817801C, PIMA MINE ROAD TI | I19, 50 | SC | 2 | 385 | 338 | 88% | \$4,748,522 | \$3,221,960 | 68% | POURED NB BRIDGE DECK PHASE II, DEMO NB BRIDGE WEST HALF IS COMPLETE AND FORMING THE DECK | FORM NB I-19 BRIDGE DECK PHASE III AND PLACE REBARPOUR DECK 3/22/18 | NO MAJOR EVENT SCHEDULED FOR THIS MONTH | 18-Jun |
| F013001C/TANGERINE RD FIRST AVE_SR (77) | FIRST AVE-SR 77 | SC | 2 | 70 | 13 | 19% | \$522,772 | \$0 | 0% | | WORKING ON ADA RAMPS AND MICRO MILLINGS | ALTERNATE LANE CLOSURES FOR MILLING OPERATION AND CHIP SEAL | 18-Apr |
| F006301C, TUCSON - BENSON HWY I-10 | I10, 267-269 | SC | 2 | 380 | 105 | 28% | \$3,979,255 | \$832,746 | 21% | POURING CONCRETE TEMPORARY BRIDGE ABUTMENTS | POURING EAST BACK WALL, HAUL IN TEMPORARY BRIDGE | NIGHT LANE RESTRICTION, MEDIAN DETOUR | 18-Dec |

District Monthly Report
March 2018

| Project Name | Location | ADOT District | Board District | Contract Time | | | Project Dollars | | | Completed Activities | Up-Coming Activities | Major Traffic Changes | Estimated Completion |
|---------------------------------------------------------|--------------------------------------|---------------|----------------|--------------------|----------------|------------|-----------------|--------------|---------|----------------------------------------------------------------------------------------------|------------------------------------------------------------------------------|-------------------------------------------------------------------------------|----------------------|
| | Route and Mile Post | | | Contract Time Days | Time Used Days | % Complete | Contract \$ | \$ Spent | % Spent | (paving, bridge forming, sign installation, other) | (paving, bridge forming, sign installation, other) | (long term lane closers, traffic switches, new signals or roundabouts, other) | (year/month) |
| H680601C - VALENCIA RD - KINNEY RD (SR 86) | SR 86, 159.0 - 166.6 | SC | 2 | 917 | 740 | 81% | \$40,960,323 | \$38,600,145 | 94% | BOX CULVERTS/EXTENSIONS, BRIDGE STRUCTURES. PORTIONS OF: PAVEMENT, DRAINAGE, SIGNALS, SEWER. | ROADWAY, BANK PROTECTIONS, SEWER, ELECTRICAL, SIDESTREETS, SIGNAGE, STRIPING | VARIOUS DETOURS | 18-Aug |
| F002301C, BENSON - STEINS PASS HWY I-10 | I10, 316-321 | SC | 3 | 230 | 106 | 46% | \$1,635,585 | \$710,426 | 43% | ONGOING ROCK EXCAVATION | POUR BARRIER WALL - GUARDRAIL | DAY LANE RESTRICTION | 18-Dec |
| F000201C, NOGALES - TOMBSTONE HWY SR 82 | SR82, 46 | SC | 3 | 90 | 44 | 49% | \$527,974 | \$210,591 | 40% | SCOUR PROTECTION - PAVING | BRIDGE WORK - GUARD RAIL | NONE | 18-Feb |
| H880301C - E. BUFFALO SOLDIER TRAIL - HATFIELD ST | SR 90, 316 | SC | 3 | 300 | 151 | 50% | \$2,633,000 | \$1,208,094 | 46% | | ROADWAY WIDENING, MEDIAN CONSTRUCTION, SIGNAGE, STRIPING | VARIOUS LANE CLOSURES | 18-Aug |
| US 191 JCT 191 & JCT I-10 | US 191 & I-10 | SE | 3 | 110 | 56 | 51% | \$1,200,955 | \$878,998 | 73% | Paving complete | ON WINTER SHUT DOWN | | |
| WHITE WATER DRAW | US 80 | SE | 3 | 125 | 60 | 48% | \$1,494,000 | \$614,462 | 41% | REMOVAL ITEMS COMPLETE | GUARDRAIL, PAVING, COMPLETE BRIDGE REPAIRS | RESTRICTED TO ONE LANE EACH WAY | |
| NACOG SIGN REPLACEMENT | VARIOUS LOCATIONS | NC | 4 | 180 | 74 | 41% | \$410,408 | \$11,250 | 3% | PAGE AND ST. JOHNS COMPLETE | HOLBROOK SIGNS | NONE | 18-Oct |
| SR87-SLATE CREEK | SR 87 , MP 224 | NC | 4 | 246 | 203 | 83% | \$2,022,672 | \$1,897,710 | 94% | AC PAVING, PIPE EXTENSIONS, DRAINAGE WORK | REMOVE SOIL NAIL WALL | DAILY LANE CLOSURES | 18-Jul |
| TOWN OF PAYSON, BONITA STREET | LPA | NC | 4 | 120 | 33 | 28% | \$1,297,668 | \$307,336 | 24% | CLEARING, SOME RETAINING WALLS COMPLETED | WALL 1 & 2 CONSTRUCTION, STORM DRAIN, MANHOLES AND CATCH BASINS | DAILY LANE CLOSURES | 18-Jun |
| SR 260 WATER SYSTEM REMOVAL | SR 260, MP 2259 | NC | 4 | 100 | 89 | 89% | \$482,565 | \$448,577 | 93% | ALL WORK COMPLETED | N/A | NONE | 17-Dec |
| CITY OF COTTONWOOD - MINGUS AVE - WILLARD ST TO 10TH ST | LPA | NC | 4 | 170 | 85 | 50% | \$1,498,554 | \$524,532 | 35% | SOME AC REMOVAL AND SOME NEW SIDEWALK COMPLETED | NEW AB, GEOGRID, AND GEOTEXTILE WORK | 6TH STREET OPEN. | 1-Jul |
| SZ13001C, CITY OF COOLIDGE | City of Coolidge | SC | 4 | 170 | 134 | 79% | \$1,794,540 | \$1,289,985 | 72% | MAIN STREET ALL DONE WITH SIDEWALK AND PAVING | WORKING ON SUBGRADE CENTRAL SOUTH SIDE | PAVING SECOND LIFT ON MAIN STREET AND PAVING 1ST LIFT ON CENTRAL SOUTH SIDE | 18-Apr |
| H879101C, TUCSON-ORCLE-GLOBE HWY | SR77, 120-113 | SC | 4 | 120 | 88 | 73% | \$4,319,274 | \$3,875,621 | 90% | PAVING ALL COMPLETE | PAVING MISCELLANEOUS AC. WINTER SHUT DOWN START NEXT WEEK | NONE FOR THIS MONTH | 18-Apr |
| H879001C, SR 84 | SR84, 175-177 & SR287, 111.77-111.82 | SC | 4 | 230 | 141 | 61% | \$1,747,683 | \$1,728,478 | 99% | THERMO STRIPING | PUNCH LIST - SMOOTHNESS | NONE | 18-Jun |
| RAY LANE MARBLE LANE | GRAHAM CO | SE | 4 | 20 | 6 | 30% | \$92,863 | \$6,763 | 7% | | AB HAUL | NONE | |
| REAY LANE, SAFFORD BRYCE RD | GRAHAM CO | SE | 4 | 130 | 86 | 66% | \$317,206 | \$215,513 | 68% | EXCAVATION, BORROW, PIPE | AB HAUL AND PAVING(WILL BE COMPLETE 03/10/18) | FLAGGERS, ONE LANE | 18-May |
| 8TH ST & US 191 | US 70 MP 342 | SE | 4 | 200 | 135 | 68% | \$5,031,257 | \$3,025,328 | 60% | MILLING, PAVING | ON WINTER SHUT DOWN | | 18-Mar |
| BYLAS US 70 | US 70 | SE | 4 | 250 | 90 | 36% | \$9,096,538 | \$3,771,093 | 41% | MOBILIZAITON, CLEARING & GRUBBING, PIPE | BOX EXTENSIONS, AB HAUL, ELECTRICAL, PAVING | RESTRICTED TO ONE LANE DURING DAY | 18-Oct |
| SAN CARLOS US 70 (BIA) | HIGH SCHOOL PASS LANE | SE | 4 | 145 | 0 | 0% | \$294,307 | \$0 | 0% | PARTNERING WORKSHOP - 03-23-18 | | NONE AT THIS TIME | |
| SAN CARLOS US 70 (BIA) | HIGH SCHOOL TURNOUT | SE | 4 | 70 | 29 | 41% | \$856,168 | \$210,904 | 25% | PAVING, PIPES | WINTER SHUT DOWN | | 18-Apr |
| KELVIN BRIDGE | FLORENCE KELVIN HWY | SE | 4 | 420 | 374 | 89% | \$5,673,613 | \$4,417,682 | 78% | CLEARING & GRUBBING, MOBILIZATION | SETTING GIRDERS | NONE | 18-Apr |
| STRUCTURE 394 & 514 N. OF SAFFORD | US 70 | SE | 4 | 145 | 106 | 73% | \$411,026 | \$352,425 | 86% | HOLYOAK WASH COMPLETE | SEEDING AND SPALL REPAIR (HOLYOAK) | NONE | 18-Apr |
| ADAMANA TI DRAINAGE IMPROVEMENTS | I-40 MP 303.6 | NE | 5 | 105 | 124 | 118% | \$677,215 | \$646,451 | 95% | DRAINAGE CHANNEL, MINI BENCHING OF SLOPES, PIPE INSTALL | NONE | NONE | 18-Feb |
| KAYENTA - UTAH STATE LINE HIGHWAY | US 163 | NE | 5 | 130 | 0 | 0% | \$3,355,556 | \$79,427 | 2% | NONE | IN WINTER SHUT DOWN | NONE AT THIS TIME | 18-Dec |
| MILKY WASH BRIDGE | SR 180 MP 331 | NE | 5 | 110 | 0 | 0% | \$894,870 | \$0 | 0% | NONE | IN WINTER SHUT DOWN | NONE AT THIS TIME | 18-Nov |
| WOODRUFF BRIDGE REHAB | NAVAJO COUNTY | NE | 5 | 110 | 123 | 112% | \$761,167 | \$529,823 | 70% | ALL NEW ABUTEMENT WORK COMPLETED/STRUCTURAL STEEL COMPLETE/NEW CONCRETE DECK Poured | DECK CURE/KEEPER WALLS/HISTORICAL MONUMENT/FINISH BACKFILL | ROAD CLOSED | 18-Mar |
| STATION AT LA POSADA - CITY OF WINSLOW | LPA | NC | 5 | 120 | 108 | 90% | \$1,288,000 | \$1,135,287 | 88% | PARTNERING, PRECON, MASONRY, ROOF, AND DOORS | STUCCO, WINDOWS | NONE | 18-Jan |
| CROOKTON TO HISTORIC 66 SIGN REHAB | I-40, MP 126-161 | NC | 5 | 205 | 199 | 97% | \$1,541,135 | \$1,331,953 | 86% | ALL COMPLETE | NONE | NONE | 18-Feb |
| I-40, PARKS TI TO RIORDAN PAVEMENT REHAB | I-40, MP 179-191 | NC | 5 | 335 | 151 | 45% | \$13,985,792 | \$12,818,590 | 92% | ALL BASE PAVING, FOG, BRIDGE DECK WORK, DELINEATORS, AND GUARDRAIL | ACFC SUMMER OF 2018 | NONE - WINTER SHUTDOWN | 18-Aug |
| I-40, DEVIL DOG TO WILLIAMS | I-40, MP 156-161 | NC | 5 | 2018 OCT | FIXED | #VALUE! | \$33,980,986 | \$22,927,867 | 67% | ALL EASTBOUND RECONSTRUCT EXCEPT FINAL STRIPING | WESTBOUND RECONSTRUCT. SHUTDOWN THROUGH APRIL 2018 | NONE | 18-Oct |
| I-40, CATARACT LAKE ROAD TO PARKS TI | I-40, MP 162-179 | NC | 5 | 284 | 0 | 0% | \$35,347,806 | \$0 | 0% | AWARDED 2/16/18 | PARTNERING AND PRECONSTRUCTION CONFERENCE ON 3/13/18 | CROSSOVERS TO SHIFT TRAFFIC TO ONE BOUND FORTHCOMING | 19-Oct |
| I-40/I-17 INTERCHANGE STRUCTURES 1261-1264 | I-40, MP 195-195.5 | NC | 5 | 2018 NOV | FIXED | #VALUE! | \$10,128,666 | \$517,617 | 5% | NONE | TRAFFIC SWITCH ON I-40, I-17, AND BEULAH BLVD, SET SHORING AND FALSEWORK | LANE SHIFTS AND RAMP CLOSURES FORTHCOMING | 18-Nov |
| I-40, COTTONWOOD WASH BRIDGES | I-40, MP 258 | NC | 5 | 290 | 0 | 0% | \$4,542,338 | \$0 | 0% | PARTNERING WORKSHOP | REVIEW SUBMITTALS, START TIME APRIL 2, 2018 | NONE | 19-Oct |
| I-40 - TWIN ARROWS TI | I-40 / MP 218 - 220 | NC | 5 | 220 | 197 | 90% | \$4,574,000 | \$4,724,653 | 103% | 45 DAY SEEDING INSPECTION APPROVED | RECONSTRUCT BARRIER WALLS AND RELOCATE GUIDE SIGNS | NONE | 15-Apr |
| US-89 MP 526 - 527 | US-89 / MP 526 | NC | 5 | 95 | 4 | 4% | \$629,431 | \$0 | 0% | PROJECT IN WINTER SHUT DOWN | N/A | NONE | 18-Sep |
| THOUSAND TRAILS TO 1-17 | SR 206 MP 209 | NW | 6 | 640 | 355 | 55% | \$45,704,162 | \$28,453,518 | 62% | EB BRIDGE, BOX CULVERTS, SOME PAVING, SOME GUARDRAIL, PHASE 1 | PHASE 2, FINISH ROUNDABOUTS, WB BRIDGE BARRIER | MINOR TRAFFIC CROSSOVERS | 18-Oct |

District Monthly Report
March 2018

| Project Name | Location | ADOT District | Board District | Contract Time | | | Project Dollars | | | Completed Activities | Up-Coming Activities | Major Traffic Changes | Estimated Completion |
|---------------------------------------|--------------------------------|---------------|----------------|--------------------|----------------|------------|-----------------|-------------|---------|----------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------|----------------------|
| | Route and Mile Post | | | Contract Time Days | Time Used Days | % Complete | Contract \$ | \$ Spent | % Spent | (paving, bridge forming, sign installation, other) | (paving, bridge forming, sign installation, other) | (long term lane closers, traffic switches, new signals or roundabouts, other) | (year/month) |
| CYPMO SIGN REPLACEMENT | VARIOUS LOCATIONS | NW | 6 | 95 | 87 | 92% | \$385,352 | \$369,138 | 96% | PROJECT IS SUBSTANTIALLY COMPLETE | PUNCH LIST ITEMS | NONE UPCOMING THIS MONTH | 18-Feb |
| DW RANCH ROAD TI UP | I-40 MP 59 | NW | 6 | 210 | 209 | 100% | \$2,928,993 | \$2,938,771 | 100% | ALL CONTRACT WORK IS COMPLETE | MODIFICATION TO APPROACHES AND PLACEMENT OF METHACRYLATE | INTERMITTENT LANE CLOSURES ON DW RANCH WHEN WORK BEGINS | 18-May |
| WILLOW SPRINGS ROCK FALL | I-40 MP 81-83 | NW | 6 | 160 | 167 | 104% | \$2,628,332 | \$3,569,710 | 136% | EMERGENCY PAVING IS COMPLETE; ALL CONTRACT WORK IS COMPLETE. PINNING OF BOULDER CHANGE ORDER WOK IS COMPLETE | PROJECT IS SUBSTANTIALLY COMPLETE | NONE UPCOMING THIS MONTH | 18-Mar |
| SILVER SPRINGS TO WILLOW TI | I-40 MP 79-86 | NW | 6 | 165 | 91 | 55% | \$4,498,990 | \$140,973 | 3% | PARTNERING AND PRECONSTRUCTION REFRESHER HELD | ROCK CRUSHING HAS BEGUN. MILLING WILL BEGIN IN MARCH | NONE UPCOMING THIS MONTH | 18-Jun |
| AUDLEY BRIDGES | I-40 MP 113 | NW | 6 | 410 | 206 | 50% | \$4,353,978 | \$3,108,489 | 71% | EB BRIDGE DECK HAS BEEN COMPLETED, BARRIER POURED, APPROACHES PAVED AND SHOULDER SEEDED | PROJECT IS IN WINTER SHUT DOWN | NONE UPCOMING THIS MONTH | 18-Sep |
| HOLY MOSES WASH BR EB #1833 | I-40 MP 46 | NW | 6 | 200 | 212 | 106% | \$2,524,178 | \$2,404,909 | 95% | MILLING, CROSS OVER PAVING, PIPES, EB BRIDGE DEMO, CATCH BASINS, NEW EB BRIDGE COMPLETE, CROSS OVER REMOVED, SEEDING | LOOP DETECTOR, ABUT NO 2 SLOPE SCOUR REPAIR, ROCK OUTLET, GUARDRAIL PADS | LANE CLOSURES AS NEEDED | 18-Mar |
| BURRO CREEK BRIDGE SB | US 93 MP 138 | NW | 6 | 170 | 99 | 58% | \$2,170,794 | \$1,772,796 | 82% | DETOURS HAVE BEEN COMPLETED BARRIER AND DECK JOINTS REMOVED BARRIER HAS BEEN POURED DECK JOINT STEEL HAS BEEN PLACED | CONTRACTOR WILL PLACE THE EPOXY OVERLAY IN MARCH. PROJET IS IN WINTER SHUT DOWN | TRAFFIC WILL BE RESTRICTED TO ONE LANE IN BOTH DIRECTIONS AND MERGED INTO NB US 93 | 18-Apr |
| AZ STATE LINE TO RISING SUN ROAD | SR 95 MP 249 | NW | 6 | 75 | 66 | 88% | \$1,942,622 | \$1,425,457 | 73% | MICROSEAL AND RPM REMOVAL | STOP WORK ORDER UNTIL TEMPERATURES ARE REACHED FOR FINAL STRIPING AND RMP | NONE UPCOMING THIS MONTH | 18-Apr |
| BLAKE RANCH ROAD TI | I-40 MP 66 | NW | 6 | 205 | 63 | 31% | \$1,577,677 | \$732,849 | 46% | PARTNERING AND PRECONSTRUCTION CONFERENCE. PROJECT WAS CLEARED AND GRUBBED | PLACING OF AB ON S.B. BLAKE RANCH ROAD | DETOUR IN PLACE FOR BLAKE RANCH ROAD INTERMITENT RAMP CLOSURES AT NIGHT | 18-Aug |
| DETRITAL WASH-SANTA MARIA CRACK SEAL | US 93 VARIOUS LOCATIONS | NW | 6 | 140 | 0 | 0% | \$1,309,549 | \$0 | 0% | NONE | PRECONSTRUCTION MEETING MARCH 6TH | NONE UPCOMING THIS MONTH | 18-Sep |
| MP 183.6 DRAINAGE | SR 95 MP 183.6 | NW | 6 | 175 | 0 | 0% | \$808,506 | \$0 | 0% | NONE | PRECONSTRUCTION MEETING MARCH 15TH | NONE UPCOMING THIS MONTH | 18-Nov |
| MOHAVE COUNTY LED SIGNS | VARIOUS LOCATIONS | NW | 6 | 55 | 0 | 0% | \$99,447 | \$0 | 0% | NONE | PRECONSTRUCTION MEETING MARCH 14TH | NONE UPCOMING THIS MONTH | 18-Jun |
| PLOMOSA & SALOME ROAD | LA PAZ COUNTY | SW | 6 | 305 | 49 | 16% | \$793,973 | \$90,995 | 11% | FORD WALLS, SHOULDER GRADING | SHOULDER GRADING AND FORD WALLS, STRIPING | SINGLE LANE, FLAGGING OPERATION | 18-Jun |
| ALAMO ROAD US 60 - MP 3.0 | LA PAZ COUNTY | SW | 6 | 305 | 49 | 16% | \$617,381 | \$18,000 | 3% | PRECONSTRUCTION SUBMITTALS | SHOULDER GRADING AND FORD WALLS, STRIPING | SINGLE LANE, FLAGGING OPERATION | 18-Jun |
| I-8 ARABY ROAD TI RECONSTRUCT | YUMA-CASA GRANDE HIGHWAY (I-8) | SW | 6 | 278 | 123 | 44% | \$8,003,000 | \$3,404,007 | 43% | WINTER SHUTDOWN | RESUME WORK IN MAY 2018 | NONE | 18-Oct |
| CESAR CHAVEZ AV | CITY OF SOMERTON | SW | 6 | 45 | 59 | 131% | \$743,936 | \$668,548 | 90% | LIGHT POLE FOUNDATIONS, CLEAN-UP | APS CONNECT, LANDSCAPE ESTABLISHMENT | NONE | 18-May |
| EHRENBERG PORT OF ENTRY PHASE II | EHRENBERG-PHOENIX HWY (I-10) | SW | 6 | 400 | 214 | 54% | \$11,361,364 | \$6,983,453 | 61% | PCCP, CURB & GUTTER, CREDENTIAL BOOTH, FRAMING, PLUMBING, HVAC, FIRE SUPPRESSION | METAL WALL PANELS, DRYWALL INSTALL, HVAC, ELECTRICAL, INSULATION, FIRE SUPPRESSION, CURB & GUTTER, CREDENTIAL BOOTH, ROADWAY LIGHTING | NONE | 18-Nov |
| COUNTY LINE TO SALOME ROAD | EHRENBERG-PHOENIX HWY (I-10) | SW | 6 | 175 | 173 | 99% | \$6,990,000 | \$7,222,751 | 103% | GUARDRAIL, DELINEATORS, STRIPING | PCCP REPAIR AT MP 70.63 | 12' WIDTH RESTRICTION, SINGLE LANE EB/WB | 18-Mar |
| GISS PARKWAY -6TH ST - CASTLE | CITY OF YUMA | SW | 6 | 40 | 32 | 80% | \$195,717 | \$169,287 | 86% | PERMANENT STRIPING | REFLECTOMETER TESTING | NONE | 18-Mar |
| GILA BEND REST AREA TO I-10 | YUMA-CASA GRANDE HIGHWAY (I-8) | SW | 6 | 200 | 30 | 15% | \$1,416,817 | \$31,407 | 2% | PRECONSTRUCTION SUBMITTALS | DRILLING & POURING FOUNDATIONS | SHOULDER CLOSURE | |
| RUMBLE STRIPS - VARIOUS LOC. F002001C | VARIOUS | SC | 2, 3, 4 | 140 | 1 | 1% | \$408,587 | \$0 | 0% | | GROUND-IN RUMBLE STRIPS, THERMO STRIPING, RPM | LANE CLOSURES | 18-Jun |
| H821301C, Rest Areas | I10, 182 & I19, 33 | SC | 4,2 | 360 | 62 | 17% | \$4,355,955 | \$54,073 | 1% | SACATON SIDEWALKS | SACATON RESIDENTIAL - SIDEWALK / CANOA WATERLINE | SACATON ON/OFF RAMP CLOSED / CANOA FRONTAGE ROAD CLOSURE AND DETOUR | 18-Dec |