

# State Transportation Board *"District"* Engineers Report

Presentation By: Randy Everett

Date: May 20, 2022

## ADOT CENTRAL DISTRICT

March 2019

Arizona Department of Transportation  
Central Maintenance District  
2140 W. Hilton Ave. Phoenix, AZ  
(602) 712-6664



### Construction

4672 - Black Canyon : Jimmy Naujokaitis  
4673 - 48th Street : Micah Hannam  
4674 - San Tan : Zachary Davis  
4674 - South Mtn. (E) : Adam Brahm  
4674 - South Mtn. (W) : Kole Dea  
4676 - Deer Valley : Julio Alvarado  
4677 - Vision : John Halvarson  
4678 - Valley West : Anthony Brozich  
4679 - Agua Fria : Keegan Olds  
4684 - Landscape Const : Kirk Kiser

### Maint. - Ray Baca

5477 - Avondale : Mark Kilian  
5480 - Mesa : Jerry Turner  
5482 - Central RW Contracts : Martin Pena  
5486 - Avondale : Jesse Alatorre  
5487 - Mesa : Mark Goedert

### Maint. - Kirt Cummings


5478 - Happy Valley : Ismael Regalado  
5479 - University : Robert Guerrero  
5481 - Durango : James Durlin  
5484 - Phoenix : Luis Perez  
5485 - Tempe : Carlos Parra  
5488 - North Valley : Troy Bice

### Maintenance

5489 - Central LS Contracts: Esgar Garcia  
5470 - RTP Supervisor : John Zandler  
5471 - Bluestake Supervisor: Scott Vollrath

### Permits

5474 - Permits Supervisor : Debra Planalp



## Key Construction Staff:

- Randy Everett – District Administrator
- Micah Hannam – Assistant District Engineer

5<sup>th</sup> Largest City in US!

# Current Construction Projects


## **Preservation Projects (Pavement and Bridge)**

- I-10 Diamond Grinding
- I-17 Drainage Improvements

## **Expansion Projects**

- SR24
- I-10; SR85 to Verrado
- Broadway Curve

# Map of Preservation Projects



## I-10 Diamond Grinding



- Mill and diamond grind I-10 from Avondale to I-17
- 43<sup>rd</sup> Ave to I-17 & 75<sup>th</sup> Ave to Avondale
- 90% currently complete
- 90% days used – June 2022






## I-17 Drainage Improvements

- Upgrade drainage along I-17
- 80% currently complete
- 132% days used – August 2022

# Map of Expansion Projects



I-10 SR85 to Verrado



- Construct one additional General Purpose lane in each direction, reconstruct Watson and Miller Transportation Interchanges (TI)
- 50% currently compete
- 42% days used - Summer 2023



SR24



- Successfully opened Williams Field to Ellsworth early in April

Legacy Sports Facility


- Extend SR24 from Ellsworth to Ironwood
- 90% complete
- 81% days used - Summer 2022

## Broadway Curve:

- Widen I-10 from the Salt River to Chandler Blvd.
- HOV Ramps between I-10 and US60 both directions
- Collector/Distributor road system
- 22% currently complete
- 34% days used - Winter 2024



# Up-Coming Construction Projects



# Questions?

