

District Construction Report - October 2026

PROJECT NAME	TRACTS NUMBER	LOCATION		ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
		ROUTE AND MILE POST				CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT					
CITY OF GLENDALE: VARIOUS LOCATIONS	T011901C	LPA-GLENDALE	CENTRAL	1	350	409	117%	\$3,003,678.62	\$2,424,033.22	81%	SIGNALS	ALL CONTRACT WORK EXCEPT FOR 99TH AND CAMELBACK.	99TH AND CAMELBACK F/W HEAD AND POLE NIGHT WORK, PUNCH LIST	N/A	27-Mar	
CITY OF APACHE JUNCTION: OLD WEST HWY, IDAHO TO GOLDFIELD	T024201C	LPA-APACHE JUNCTION	CENTRAL	1	320	179	56%	\$3,620,748.15	\$2,621,623.82	72%	SIDEWALKS	ALL WORK ON WINCHESTER DR. FROM OLDEST HWY TO SOUTHERN BOUNDARY, DRIVEWAYS, AC PATCHBACKS, WEEKS DRIVE, CAMELBACK, IDAHO TO IDAHO RD. TO SILVER PALMS	COMPLETION OF FLATWORK, WASH BARRIER WALL AND CULVERT EXTENSIONS FROM SILVER PALMS TO TOMAHAWK, TOMAHAWK TO GOLDFIELD TO COME AFTER.	OLD WEST HWY EB RIGHT LANE CLOSED FROM WINCHESTER TO GOLDFIELD, OLDEST HWY WB RIGHT LANE CLOSED FROM TOMAHAWK TO 1200' WEST.	26-Dec	
CITY OF GLENDALE: VARIOUS LOCATIONS	T031101C	LPA-GLENDALE	CENTRAL	1	350	409	117%	\$2,155,415.23	\$1,942,464.74	90%	SIDEWALKS	SECTIONS 11, 10, 14-23	SECTIONS 11, 12, 13 FLATWORK, AC PATCHBACKS, SIGNAGE AND CORRECTIONS	MISC. LOCAL RESIDENTIAL TRAFFIC CONTROL	26-Sep	
TOWN OF GILBERT/MEWS RD BEGINNING AT HIGLEY RD	T033601C	GILBERT	CENTRAL	1	110	126	115%	\$2,882,974.10	\$2,986,978.38	104%	SYSTEM ENHANCEMENT	ALL CONTRACT WORK PENDING SUBSTANTIAL COMPLETION BEING ISSUED DRIVEWAYS ALONG MISSOURI FROM 51ST TO 55TH COMPLETE	TRANSFER OF WARRANTIES AND FINAL ACCEPTANCE	N/A	26-Sep	
CITY OF GLENDALE: BETHANY HOME RD-MISSOURI AVE, 55THAVE-51ST AVE	T037201C	LPA-GLENDALE	CENTRAL	1	188	172	91%	\$3,049,167.86	\$2,935,347.48	96%	SIDEWALKS	WATER-SERVICE INSTALLATIONS 95% COMPLETE	SIGNAL DETECTION CAMERA INSTALLATION PUNCH LIST	NO STREET PARKING ALONG SAN MIGUEL	26-Oct	
CITY OF MARICOPA: UPRR	T045801C	LPA-MARICOPA	CENTRAL	1	335	497	148%	\$7,020,000.00	\$4,524,433.45	57%	PED BRIDGE	ELEVATOR FOURTH LIFT/ POUR	BRIDGE WALL/ ELEVATOR BUILDING FORMS	N/A	26-Jun	
SANTAN FREEWAY (SR202L): VAL VISTA DR TO SR101L	F012401C	SR-202	CENTRAL	1	928	799	86%	\$199,498,998.00	\$189,057,347.33	95%	WIDENING	RETAINING WALL PANEL CONSTRUCTION AT CW 2486+59 LT SW 2469 CONSOLIDATED CANAL FORM/STRIP/POUR BOTTOM DECK & STEMS LINDSAY ROAD INSTALL LIGHT WEIGHT SOUND WALL PANELS	DIAMOND GRINDING PRICE RD TO MCCOY RD TO COOPER RD TO WILLIAMS FIELD RD	EB SR202L FULL CLOSURE FROM ARIZONA AVE TO GILBERT RD 10/09/26 TO 10/12/26	27-Feb	
												WB SR202L DIAMOND GRINDING WILLIAMS FIELD RD TO COOPER RD LINDSAY ROAD BRIDGE BARRIER RAMP RECONSTRUCTION 24 OF 24 COMPLETED AC BASE PAVING 101% COMPLETE PCP 98% COMPLETE ROADWAY EX 100% COMPLETE DIAMOND GRINDING 66% COMPLETE ADA SIDEWALK RAMPS 95% COMPLETE CONCRETE HALF BARRIER 75% COMPLETE				
I-10: BRIDGES OVER THE GILA RIVER	F027001C	I-10	CENTRAL	1	830	887	107%	\$50,999,971.90	\$56,257,979.16	110%	BRIDGE REPLACEMENT	38" SINGLE SLOPE BRIDGE BARRIER, 4" SHOTCRETE SEDIMENTATION BASINS, 6" SHOTCRETE GUIDE BASINS, 42" MEDIAN BARRIER, CATCH BASINS #3 & #4, SPILLWAYS AT SEDIMENTATION BASINS, GUARDRAIL, GROUTED RIP RAP, JUNCTION BOXES & VAULTS, SIGN INSTALLATION, BRIDGE DECK GROOVING	PHASE 3: I-10 EB PAVING 90%, WADDLES 80%, PUNCH-LIST 75%, SUBSTRUCTURE/SUPERSTRUCTURE BRIDGE PAINTING 30%, SEEDING, DITCH & BERM/CHECK DAMS, PHASE 1 EB I-10 BRIDGE DECK CRACK REPAIR	PHASE 3, EB I-10 MEDIAN CROSSOVER DETOUR - 03/16/2026-10/18/26	26-Nov	
AGUA FRIA HWY (SR101): 75TH AVE TO I-17	F031601C	SR-101	CENTRAL	1	910	743	82%	\$139,565,000.00	\$131,335,066.17	94%	WIDENING	ALL WB DIAMOND GRINDING	CONTINUING WITH DG PLACEMENT, STARTING JOKE AND CRACK REPAIR, REPLANTING SALVAGED SAGUAROS, STARTING EB DIAMOND GRINDING.	WEEKEND CLOSURES EVERY WEEKEND UP TO MORATORIUM	27-May	
PHOENIX - CASA GRANDE HWY (I-10): GAS LINE RD TO DIRK LAY	F033601C	I-10	CENTRAL	1	880	264	30%	\$82,087,012.09	\$37,039,219.95	45%	WIDENING/RECONSTRUCTION	MEDIAN SUBGRADE, BOX CULVERT EXTENSIONS, AB ONGOING	AB IMPORT IN MEDIAN; DRAINAGE PIPES & BOX CULVERTS, ITS CONDUIT INSTALL, DRILLED SHAFTS FOR SEED FARM ROAD BRIDGE CONSTRUCTION; COLUMNS FOR PIERS AND ABUTMENTS AT GAS LINE ROAD BRIDGE CONSTRUCTION	NIGHTLY SINGLE LANE CLOSURES FOR AB IMPORT	28-Jun	
PHOENIX - CASA GRANDE HWY (I-10): DIRK LAY TO SR387	F033701C	I-10	CENTRAL	1	880	264	30%	\$68,974,999.46	\$22,561,337.60	33%	WIDENING/RECONSTRUCTION	MEDIAN SUBGRADE, 417 TEST LOT, AB ONGOING	AB IMPORT IN MEDIAN; 417 PAVING EB, DRAINAGE PIPES & BOX CULVERTS, ITS CONDUIT, PULL BOXES & LIGHT POLES FOUNDATIONS INSTALL, SR-387 PHASE ONE PIER & ABUTMENT COLUMNS	NIGHTLY SINGLE LANE CLOSURES FOR AB IMPORT & PAVING	28-Jun	

District Construction Report - October 2026

PROJECT NAME	TRACTS NUMBER	LOCATION		ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME		PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES (PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	UP-COMING ACTIVITIES (PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
		ROUTE AND MILE POST				CONTRACT TIME DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT					
AGUA FRIA HWY (SR101): SR101 AND I-10 SYSTEM TI	F047501C	SR-101	CENTRAL	1	1070	13%		\$192,382,454.14	\$40,955,592.73	21%	WIDENING/NEW DHOV RAMPS	CONTINUE DRILLING THE 10' AND 12' SHAFTS FOR THE DHOV BRIDGE. SET MCDOWELL BRIDGE GRIDERS OVER THOMAS ROAD. POUR THOMAS BRIDGE DECK. POUR THOMAS BRIDGE PORTAL FRAME WALLS AND DECK. CONSTRUCT NW AND SE RETAINING WALLS FOR MCDOWELL BRIDGE. BEGIN ROADWAY EX AND EMBANKMENT FOR SB 101 FROM INDIAN SCHOOL TO I-10. BEGIN REMOVALS ALONG I-10 EB, ON RAMP. RELOCATING FMS ALONG EB AND WB I-10. STARTED BOTH THE SOUNDWALL AND RETAINING WALL ALONG SB 101 AND SB THOMAS ON RAMP	BEGIN CONSTRUCTION FOR THE DHOV BRIDGE. POUR THE CLOSURE POUR FOR THOMAS BRIDGE DECK. POUR MCDOWELL BRIDGE DECK. POUR PORTAL FRAME WALLS AND DECK. CONSTRUCT NW AND SE RETAINING WALLS FOR MCDOWELL BRIDGE. BEGIN ROADWAY EX AND EMBANKMENT FOR SB 101 FROM INDIAN SCHOOL TO I-10. BEGIN REMOVALS ALONG I-10 EB, ON RAMP. RELOCATING FMS ALONG EB AND WB I-10. STARTED BOTH THE SOUNDWALL AND RETAINING WALL ALONG SB 101 AND SB THOMAS ON RAMP	TBD - TRIPLE LEFT AND TRIPLE RIGHT LANE CLOSURES FOR INSTALLING LEAD LAG ALONG EB I-10.	29-May
EURENBERG-PHOENIX HIGHWAY (I-10)-JACKRABBIT TRAIL TI	F048602C	I-10	CENTRAL	1	185	28%		\$5,393,624.83	\$1,023,456.81	19%	WIDENING/RECONSTRUCTION	SAWCUT EXISTING CHANNEL LINING. DEMO BOX CULVERTS AND WINGWALLS. STRUCTURE EX AND GRADE FOR NEW BOX CULVERT EXTENSIONS, PLACE REBAR AND FORM AND POUR FLOOR OF ALL 3 EXTENSIONS.	FORM AND POUR WALLS AND TOP FOR JACKRABBIT TRAIL CLOSED. EARLY NOVEMBER EB AND WB CLOSURE FOR MILLING AR-ACFC FOR RETAINING WALL	10/15 - SOUTHBOUND JACKRABBIT TRAIL CLOSED. EARLY NOVEMBER EB AND WB CLOSURE FOR MILLING AR-ACFC	27-Feb
PICACHO - COOLIDGE - CHANDLER- MESA HIGHWAY (SR-87)-MCDOWELL TRAIL TO BASELINE ROAD	F055501C	SR-87	CENTRAL	1	365	72%		\$6,581,433.00	\$2,641,639.09	40%	PAVEMENT PRES	ALL ADA SIDEWALK RAMPS ARE COMPLETED. CURB AND GUTTER ALONG WITH SIDEWALKS ARE COMPLETED. SIDEWALKS ARE 55% COMPLETE.	MILLING AND PAVING OF SR 87. HANDRAILS AND SPILLWAYS WILL BE INSTALLED. PUNCHLIST ITEMS.	N/A	27-Jan
BOB STUMP MEMORIAL PARKWAY (SR303L): 51ST AVE TO I-17	F056201C	SR-303	CENTRAL	1	900	28%		\$129,253,114.63	\$47,613,546.24	37%	SYSTEM TI/CAPACITY	ROADWAY EXCAVATION 78% COMPLETE. DRILLED SHAFTS 100% COMPLETE. DRAINAGE PIPES 66% COMPLETE. RETAINING WALLS 51% COMPLETE. AND SOUND BARRIER WALL 76% COMPLETE	EARTHWORK, DRAINAGE PIPES, BRIDGE RETAINING WALLS, BRIDGE SPREAD FOOTINGS, BRIDGE 2 GIRDER PLACEMENT, ROADWAY RETAINING WALLS	SR303L SB (WB) SINGLE LANE CLOSURE - 9/9/2026 - 10/21/2026	28-Jul
MARIPOSA ROAD- I-10- CITY OF MARICOPA	F058101C	I-10	CENTRAL	1	220	47%		\$32,126,100.34	\$17,457,084.96	54%	CAPACITY ADDITIONS (ENGINEERING)	N/A	STORM DRAIN CLEANING ONGOING. DESIGN ONGOING. EARLY WORKS PACKAGE - MILL AND FILL WB SHOULDER	N/A	26-Dec
WICKENBURG-PHOENIX HIGHWAY (US60)/85TH AVE-I-17	F067501C	US 60	CENTRAL	1	275	55%		\$22,471,538.00	\$10,827,302.29	48%	PAVEMENT REHABILITATION	ALL FLATWORK IS DONE.	CONTINUING WITH MANHOLE ADJUSTMENTS, MILL AND FILL 416 ON MAINLINE AND AUX LANES. ELECTRICAL LOOPS	NIGHTLY RESTRICTIONS EB AND WB ON GRAND AVE	27-Mar
PHOENIX - CASA GRANDE HWY (I-10)-SR202L TO GILA RIVER	F072101C	I-10	CENTRAL	1	1462	20%		\$410,785,000.00	\$47,657,083.07	12%	WIDENING/RECONSTRUCTION	NOXIOUS WEED TREATMENT	CLEAR AND GRUB AND 4' SHOULDER WIDENING FROM GILA BRIDGE TO WICKES ROAD. GEOTECHNICAL INVESTIGATION AT QUEEN CREEK INTERCHANGE	N/A	29-Dec
BOB STUMP MEMORIAL PARKWAY (SR303L): PEORIA AVE TO SONORAN DESERT DR	F074201C	SR-303	CENTRAL	1	250	124%		\$828,013.64	\$722,266.42	87%	LIGHTING	PUNCHLIST ITEMS	PUNCHLIST ITEMS	N/A	26-Jul
SANTAN FREEMWAY (SR202I): MCCLINTOCK TO 48TH STREET	F074301C	SR-202	CENTRAL	1	180	91%		\$1,053,740.60	\$0.00	0%	LIGHTING	INVENTORY/ MATERIAL PROCUREMENT	INVENTORY/ MATERIAL PROCUREMENT	N/A	26-Jun
EURENBERG-PHOENIX HIGHWAY (I-10)-VERRADO WAY TO 99TH AVE	F074501C	I-10	CENTRAL	1	250	124%		\$1,340,986.36	\$1,188,732.18	89%	LIGHTING	PUNCHLIST ITEMS	PUNCHLIST ITEMS	N/A	26-Jun
PIMA FREEMWAY (SR101I): PRINCESS DR-SHEA BLVD	F077001C	SR-101	CENTRAL	1	90	84%		\$3,972,000.00	\$4,422,285.31	111%	SYSTEM ENHANCEMENT	ELECTRICAL	PUNCH LIST/ FINAL STRIPING	N/A	26-Oct
PIESTEWA FREEMWAY- SR51, I-10 TO SHEA BLVD	F085801C	SR-51	CENTRAL	1	180	109%		\$17,845,579.59	\$13,283,004.93	74%	PAVEMENT PRES	DIAMOND GRIND	ONGOING JOINT REPAIR / SPALL REPAIRS / LOOP REPLACEMENTS / ATTENUATOR REPLACEMENTS	N/A	26-Sep
BOB STUMP MEMORIAL PARKWAY (SR303L): MCBS TO VAN BUREN	H687001C	SR-303	CENTRAL	1	1400	10%		\$322,698,361.15	\$21,615,198.79	7%	NEW FREEWAY	CONCRETE BOX CULVERT AND CHANNEL SOUTH OF YUMA 75% COMPLETE. CONCRETE BOX CULVERT AT FCDMC CHANNEL 70% COMPLETE	IN-PLACE (HEIC) COMPACTION BORROW IMPORT ATLANTA AVE OVERPASS	NONE AT THIS TIME	30-May
I-10 NA ROAD TO RUTHAUFF ROAD	H758301C	I10	SOUTHCENTRAL	2	1038	122%		\$145,266,699	\$142,869,248	98%	WIDENING, BRIDGE, ITS	PROJECT BEING CLOSED OUT	PUNCHLIST WORK	NONE	26-Aug
SUNSET LINKS ROAD, SANTA CRUZ RIVER TO RIVER ROAD	T032701C	LOCAL	SOUTHCENTRAL	2	1038	122%		\$34,571,643	\$32,547,125	94%	BRIDGES, NEW ROADWAY	PROJECT BEING CLOSED OUT	PUNCHLIST WORK	NONE	26-Aug

District Construction Report - October 2026

PROJECT NAME	TRACTS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
					CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT					
SR-187 - SR-387 TO SR-87	F064101C	SR-187	SOUTHCENTRAL	2	125	231	185%	\$9,831,499	\$8,198,279	83%	PAVEMENT PRES, WIDENING, BRIDGE, TI, ITS, DMS, ETC.	MAINLINE PAVING, FORD WALLS AT DRAINAGE CROSSESS.	PAVING, BOX CULVERT EXTENSIONS, INTERSECTIONS AT CASA GRANDE AND SHERB	SINGLE LANE CLOSURES WITH FLAGGERS.	26-Nov
COCHISE RAILROAD OVERPASS	F038301C	US 191 MP 62 TO 63	SOUTHEAST	3	550	195	35%	\$22,402,478.00	\$3,187,313.00	14%	BRIDGE REPLACEMENT	PARTNERING, PRECONSTRUCTION MEETINGS, SUBMITALS	REMOVE PRECADO MATERIAL FOR APPROACHES, PAD FOR ROSE WALLS.	NONE	28-Mar
JCT SR 110 TO MP 356.49	F064301C	110 MP 345 TO 356.5	SOUTHEAST	3	280	163	58%	\$21,154,662.00	\$23,297,307.00	110%	PAVEMENT	PARTNERING, PRECONSTRUCTION MEETINGS, SUBMITALS MILLING AND TEST STRIP, PAVING MAINLINE SMA	SEEDING ESTABLISHMENT, FINAL STRIPING.	DAY TIME LANE CLOSURES.	27-Apr
I-19 WESTERN AVENUE TI OP BRIDGE REHAB	F075901C	I-19	SOUTHCENTRAL	3	115	154	134%	\$3,957,733	\$1,912,687	48%	PPC OVERLAY AND SLOPE PAVING REPAIRS	NB AND SB PHASE 1 BRIDGE REPAIRS	PH I BRIDGE BARRIER REHAB POURED, APPROACH 1 SLOPE REPAIR, BRIDGE	SINGLE LANE CLOSURE NB/SB	26-Sep
SR 87 PAVEMENT REHAB/ADA UPGRADES	F057201C	SR 87 MP 250-255.1	NORTHCENTRAL	4	252	158	63%	\$12,233,415	\$12,314,659	101%	PAVEMENT PRESERVATION	ALL CONTRACT WORK IS COMPLETE	WORKING ON CHANGE ORDER FOR ADA ADJUSTMENTS	NONE	26-Nov
SR 260 LION SPRINGS	F013901C	SR 260-MP 256.2 TO 260.1	NORTHCENTRAL	4	570	86	15%	\$76,247,868.00	\$13,853,409.00	18%	CAPACITY ADD - 4 LANE DIVIDED HIGHWAY	FENCE REMOVAL, CLEAR AND GRUB PHASE 1, TREE REMOVAL PHASE 1	ROADWAY EXCAVATION AND BLASTING PHASE 1, WILDLIFE FENCE INSTALLATION, BRIDGES, BOX CULVERTS AND PIPE CULVERTS PHASE 1	RIGHT LANE CLOSURE WITH POSSIBLE FLAGGING OPERATIONS MONDAY 1/2 DAY FRIDAY	29-Apr
US 70 TO MP 134	F070801C	US 191 MP 132 TO 134	SOUTHEAST	4	195	49	25%	\$2,983,905.00	\$1,141,309.00	38%	PASSING LANE	PRE-WARNING SIGNS AND CLEAR AND GRUB, OX EXTENSIONS, GRADE ROADWAY	DRAINAGE EXCAVATION, AB PLACEMENT, PAVING.	INTERMITTENT FLAGGING	27-Apr
COTTONWOOD WASH TO REAR LANE	F075901C	US 70 MP 330 TO 335	SOUTHEAST	4	190	3	2%	\$8,417,160.00	\$0.00	0%	PAVEMENT	PARTNERING, PRECONSTRUCTION MEETINGS, PRE-WARNING SIGNS	CONCRETE WORK, PAVING.	DAY TIME LANE CLOSURES.	27-Jul
WILLARD SPRINGS WILDLIFE OP	F075101C	117 MP 327	NORTHCENTRAL	5	304	275	90%	\$15,821,930	\$13,844,943	88%	BRIDGE/WILDLIFE FENCE	GRS EAST AND WEST ABUTMENTS, 24 WILDLIFE ESCAPE RAMPS, CROSSOVER DETOURS, GIRDERS PLACED, DIAPHRAGMS POURED, DECK POURED AND CURED, PARAPET WALLS PLACED, SOIL/CINDER ON DECK, APPROACHES, BRIDGE STAINED	WILDLIFE FENCING, SEEDING, WEEDS PILES, BROSON CONTROL, RE-INSTALLATION OF PARAPET FENCING	INTERMITTENT LANE CLOSURES ON I17 TO PLACE FENCING ON PARAPET WALLS, AND FOR SEEDING AND STRIPING	27-Jun
I-40 TWO GUNS TO DENNISON	F057901C	140 MP 229	NORTHCENTRAL	5	205	189	92%	\$26,445,000	\$26,432,125	100%	PAVEMENT PRESERVATION	ALL PAVING COMPLETED, GR COMPLETED, RUMBLE STRIP STRIPE GRIND	BRIDGE REPAIRS, STRIPING, RUMBLE STRIP	DAILY LANE CLOSURES THROUGHOUT THE WORK ZONE AT WORK LOCATIONS	26-Oct
TUBA CITY - EAST	F064401C	US 160 MP 335	NORTHCENTRAL	5	150	127	85%	\$20,475,888	\$17,338,363	85%	PAVEMENT PRESERVATION	TURNOUT PAVING, CMP EXTENSIONS AND CURB, BRIDGE, AND SAMI MAINLINE PAVING, CHIP SEAL	CMP HEADWALLS, RSA WORK, SEEDING, FINAL STRIPING	NO TRAFFIC RESTRICTIONS WILL BE IN PLACE UNTIL FINAL STRIPING WORK.	26-Nov
I-40 - PIPELINE RD, SR 64	F057801C	SR 64 MP 185.79-205	NORTHCENTRAL	5	270	121	45%	\$19,382,000	\$17,059,010	88%	PAVEMENT PRESERVATION	ALL EARTHWORK, BOX AND PIPE EXTENSIONS/REPLACEMENTS COMPLETE	1 WEEK OF PAVING, SHOULDER BUILDUP, WHITTLES AND SEEDING, BRIDGE BARRIER, DECK SEALING, LOOP DETECTORS, RUMBLE STRIP AND STRIPING	DAYTIME SHOULDER CLOSURES / NIGHT LANE CLOSURES	27-Jun
ASHFORK-FLAGSTAFF HWY (I-40)	F028101C	I-40/MP 185-MP195	NORTHCENTRAL	5	344	243	71%	\$4,675,138	\$3,149,846	67%	ITS	ALL CONDUIT HAS BEEN INSTALLED, FOUNDATIONS HAVE BEEN COMPLETED, POLES ARE INSTALLED, ALL CABINETS HAVE BEEN INSTALLED	PULL BOXES, INSTALLING ELECTRICAL ITEMS IN CABINETS, PULLING CONDUCTOR, SPLICING OF FIBER	NONE	26-Dec
I-40 - ITS IMPROVEMENTS	F051601C	I-40, I-17/-40 TI TO COUNTRY CLUB DRIVE	NORTHCENTRAL	5	157	53	34%	\$2,460,000	\$141,550	6%	CCTV CAMERAS, DMS AND BRANCH FIBER	SOME OF THE CONDUIT HAS BEEN INSTALLED	PROCUREMENT OF LONG LEAD ITEMS, CLEARING AND GRUBBING, DIRECTIONAL DRILLING	SHOULDER CLOSURES	27-Sep
PARIS - BELLEMONT	F078901C	I-40 MP 179 TO 185	NORTHCENTRAL	5	50	7	14%	\$1,007,234	\$134,189	13%	ROW FENCE REPLACEMENT	SOME FENCE REPLACEMENT AND REMOVAL	FENCE REMOVAL AND REPLACEMENT	SHOULDER CLOSURES	26-Dec
PERKINS VALLEY TI	F064501C	PERKINS VALLEY TI UP 1776	NORTHEAST	5	350	209	60%	\$6,969,542.61	\$4,316,004.28	62%	MAJOR BRIDGE REHABILITATION	PHASE I BRIDGE DECK COMPLETE	PHASE I BRIDGE BARRIER	MEDIAN AND SHOULDER CLOSURES, CROSS STREET SINGLE LANE CLOSURE	26-Oct
LITTLE COLORADO BRIDGE REHAB	F065701C	I 40 MP 388	NORTHEAST	5	77	100	130%	\$2,371,881.00	\$2,343,397.94	99%	BRIDGE REHAB	DECK MILL AND EPOXY PAVING NB/SB APPROACH, BARRIER SEALING, FINAL STRIPING	SIGNING	NONE	26-Aug
SR 377 SHOULDER WIDENING	F069701C	SR 377 MP 8 TO MP 12	NORTHEAST	5	115	96	83%	\$8,455,109.07	\$3,266,940.97	39%	SHOULDER WIDENING	ROADWAY EXCAVATION, DRAINAGE EXCAVATION, PAVING	REDUCED TO ONE LANE WITH FLAGGING OPERATION	REDUCED TO ONE LANE WITH FLAGGING OPERATION	26-Oct
US 80 ST JOANS 24TH ST TO SR331	F057701C	US 180 MP 366 TO 368	NORTHEAST	5	120	109	91%	\$6,174,827.07	\$3,279,448.00	53%	PAVEMENT REHAB	SIDEWALK AND DRIVEWAY REPLACEMENT, PAVING	REDUCED TO ONE LANE IN EACH DIRECTION	REDUCED TO ONE LANE IN EACH DIRECTION	26-Oct
CEMETERY WASH JACKRABBIT TI	F068901C	140 MP 255.66-253.5 & 268-270.17	NORTHEAST	5	210	71	34%	\$3,994,253.20	\$1,627,914.08	41%	BRIDGE DECK REPAIR	PHASE 1 JACKRABBIT TI UNSOUND DECK REPAIRS	PHASE 1 JACKRABBIT TI UNSOUND DECK REPAIRS	REDUCED TO ONE LANE IN EB DIRECTION	26-Nov
FIVE MILE WASH LITTLE CO BRIDGE	F031301C	US180 MP 209.05 - 309.18 & 310.13 - 310.60	NORTHEAST	5	250	0	0%	\$9,093,380.00	\$225,494.40	2%	BRIDGE REPLACEMENT	BOX CULVERT, BRIDGE WIDENING	WILL BE REDUCED TO SINGLE LANE	WILL BE REDUCED TO SINGLE LANE	TBD

District Construction Report - October 2026

PROJECT NAME	TRACTS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
					CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT					
LINDEN SHOW LOW SR 260	F068501C	SR 260 MP 331 TO MP 340	NORTHEAST	5	85	63	74%	\$4,248,037.79	\$4,310,630.48	101%	PAVEMENT PRES, WIDENING, BRIDGE, T, ITS, DMS, ETC.	PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	26-Nov
APACHE DRIVE TO MP 407 US180	F078401C	SR 180 MP 403 TO MP 407	NORTHEAST	5	90	65	72%	\$2,155,120.00	\$2,155,120.00	100%	SYSTEM PRESERVATION	CONCRETE SIDEWALKS, ADA RAMPS, PAVING, RUMBLE STRIPS	STRIPING	SINGLE LANE WITH FLAGGERS, ONE LANE IN EACH DIRECTION	26-Nov
MCCARELL RD TO QUERINO I40	F078401C	I40 MP 330 TO MP 342	NORTHEAST	5	240	0	0%	\$33,840,993.67	\$0.00	0%	PAVEMENT REHAB	MILLING, CHIP SEAL, MICRO SEAL, RUMBLE STRIPS, STRIPING	MILLING, PAVING		26-Nov
SW OF LAGUNA CR US 160	F097101P	US 160 MP 420	NORTHEAST	5	180	16	9%	\$9,093,380.00	\$700,800.00	8%	SYSTEM PRESERVATION	EXCAVATION, PIPE PLACEMENT, BACKFILL, PAVING, SEEDING	STRIPING		26-Nov
RED ROCK RANGER STATION TO CHAPEL	F078301C	SR 179 MM 304 TO 310	NORTHCENTRAL	6	115	78	68%	\$4,237,248	\$4,115,472	97%	PAVEMENT PRESERVATION	UTILITY LOWERING, .409 PAVEMENT, MICRO MILLING, MICRO SURFACING, TEMP STRIPING	RAISE UTILITIES, FINAL STRIPING	NIGHT WORK FLAGGING AND CONTRA FLOW WITH PILOT CAR	26-Oct
I-8 & I-10	F075501C	GLIA BEND, QUARTZ, EHRNERG	SOUTHWEST	6	332	38	11%	\$2,432,706.00	\$59,829.25	3%	INSTALL DMS & QUEUE WARNING SYSTEM	MATERIAL PROCUREMENT	MATERIAL PROCUREMENT	NONE	27-Jul
GLIA BEND-LEUVILLE HWY (SR 85)	F083301C	QUOTOSA WASH W/ THINER RD	SOUTHWEST	6	165	32	19%	\$2,681,299.00	\$120,930.16	5%	DRAINAGE IMPROVEMENTS	DEMO, GRADING, REBAR, FOOTINGS, FORMS	SAW CUT/DEMO, SET FORMS	NONE	27-Mar
YUMA COUNTY	T037801C	CO. 11th ST @ AVE G	SOUTHWEST	6	100	85	85%	\$1,310,695.00	\$820,378.96	63%	CURVE FLATTENING	EXCAVATION, AGGREGATE BASE, PAVING	STRIPING, SIGNS, SOIL STABILIZER, PUNCH LIST	NONE	26-Oct
YUMA COUNTY	T043601C	CO. 14TH ST & AVE C	SOUTHWEST	6	300	164	55%	\$610,424.07	\$17,152.78	3%	TRAFFIC SIGNAL & INTERSECTION WIDENING	MATERIAL PROCUREMENT	DRILL, FORM, POUR FOUNDATIONS, INSTALL CONDUIT, SURVEY	NONE	27-Feb
YUMA COUNTY	T044101C	CO. 14TH ST & AVE G	SOUTHWEST	6	300	164	55%	\$1,042,113.03	\$30,347.22	3%	TRAFFIC SIGNAL & INTERSECTION WIDENING	MATERIAL PROCUREMENT	DRILL, FORM, POUR FOUNDATIONS, INSTALL CONDUIT, SURVEY	NONE	27-Feb
CITY OF YUMA	T045501C	PEDESTRIAN HYBRID BIPOCON	SOUTHWEST	6	226	229	101%	\$766,000.00	\$366,910.08	48%	SYSTEM ENHANCEMENT, SAFETY IMPROVEMENTS	HARDWARE FOR SIGNALS PENDING, PUNCHLIST	HARDWARE FOR SIGNALS PENDING	NONE	26-Oct
CITY OF SOMERTON	T051701C	CO. 13TH ST & AVE D	SOUTHWEST	6	165	66	40%	\$356,467.35	\$107.50	0%	INTERSECTION IMPROVEMENTS	MATERIAL PROCUREMENT	MATERIAL PROCUREMENT	NONE	27-Jan
CITY OF YUMA	T054201C	AVE A AT 16TH ST SAN	SOUTHWEST	6	65	3	5%	\$291,488.00	\$44,090.00	15%	BUS PULL OUTS	PARTNERING, SUBMITTALS	RELOCATE WATER VALVES, SAWCUT, REMOVALS, CONCRETE PLACEMENT	NONE	26-Dec
US 95 IMPERIAL DAM & ABERDEEN RD INTERSECTION	F083201C	LUIS-YUMA-QUA RTZSITE HWY US 95	SOUTHWEST	6	380	182	48%	\$24,676,767.67	\$10,903,090.18	44%	INTERSECTION IMPROVEMENTS	ELECTRICAL, AGGREGATE BASE COURSE, FENCING, PIPE, CATCH BASIN	EARTHWORK, AGGREGATE BASE, CONCRETE APRONS, TANK CROSSINGS REMOVE & REPLACE, FENCING	SHOULDER WORK, 12' WIDTH RESTRICTION	27-Jun
JUAN SANCHEZ BLVD IMPROVEMENTS	S201801C	CITY OF SAN LUIS	SOUTHWEST	6	530	136	26%	\$57,044,316.00	\$11,740,591.47	21%	SYSTEM ENHANCEMENT	RETENTION & RETAINING WALLS, SIDEWALKS, GRADING, SURVEY	SUBGRADE, INSTALL CONDUIT, FENCE, SIDEWALK, RAMPS, GUTTER, SET FORMS, PIPE, CATCH BASINS, SURVEY	NONE	28-Apr
US 95 RIFLE RANG RD TO WELTON-MOHAWK CANAL	F035901C	SAN LUIS-YUMA-QUA RTZSITE HWY US 95	SOUTHWEST	6	330	505	153%	\$23,867,530.90	\$27,241,193.82	114%	CAPACITY ADDITIONAL (MAJOR WIDENING)	STORM DAMAGE ROW & DESIGN	PENDING QUOTE FROM CONTRACTOR	NONE	26-Oct
I-40/US 93, WEST KINGMAN	H799301C	I-40 MP 48.87-48.92 & 49.30-51.56/ US 93, MP 69.36-71.16	NORTHWEST	6	676	594	88%	\$106,543,210.00	\$86,342,192.65	81%	SYSTEM TO SYSTEM INTERCHANGE	CLACK CANYON BRIDGE FOR NEW WB I-40, UNDER OF-WAY FENCING, PIPE EXTENSIONS MEDIAN AND RIGHT SHOULDER EB FROM STOCKTON HILL TO WHITE CLIFFS, CP FORT BEALE STREETS, THE HOLY MOSES WASH DOUBLE BARREL CULVERT & CHANNEL LINING, RETAINING WALL ALONG HOLY MOSES WASH, WB & EB -40 SOUND WALLS, SE BRIDGE SPANS 3.4,5.6,7 & THE STRADDLE BENT FOR SE BRIDGE OVER EB I-40, RAMP D FOR SR US93 TRAFFIC TO I-40, RAMP E FOR SR US93 TRAFFIC TO I-40, RAMP F FOR SR US93 TRAFFIC TO I-40, RAMP G FOR SR US93 TRAFFIC TO I-40, RAMP H FOR SR US93 TRAFFIC TO I-40, RAMP I FOR SR US93 TRAFFIC TO I-40, RAMP J FOR SR US93 TRAFFIC TO I-40, RAMP K FOR SR US93 TRAFFIC TO I-40, RAMP L FOR SR US93 TRAFFIC TO I-40, RAMP M FOR SR US93 TRAFFIC TO I-40, RAMP N FOR SR US93 TRAFFIC TO I-40, RAMP O FOR SR US93 TRAFFIC TO I-40, RAMP P FOR SR US93 TRAFFIC TO I-40, RAMP Q FOR SR US93 TRAFFIC TO I-40, RAMP R FOR SR US93 TRAFFIC TO I-40, RAMP S FOR SR US93 TRAFFIC TO I-40, RAMP T FOR SR US93 TRAFFIC TO I-40, RAMP U FOR SR US93 TRAFFIC TO I-40, RAMP V FOR SR US93 TRAFFIC TO I-40, RAMP W FOR SR US93 TRAFFIC TO I-40, RAMP X FOR SR US93 TRAFFIC TO I-40, RAMP Y FOR SR US93 TRAFFIC TO I-40, RAMP Z FOR SR US93 TRAFFIC TO I-40, RAMP AA FOR SR US93 TRAFFIC TO I-40, RAMP AB FOR SR US93 TRAFFIC TO I-40, RAMP AC FOR SR US93 TRAFFIC TO I-40, RAMP AD FOR SR US93 TRAFFIC TO I-40, RAMP AE FOR SR US93 TRAFFIC TO I-40, RAMP AF FOR SR US93 TRAFFIC TO I-40, RAMP AG FOR SR US93 TRAFFIC TO I-40, RAMP AH FOR SR US93 TRAFFIC TO I-40, RAMP AI FOR SR US93 TRAFFIC TO I-40, RAMP AJ FOR SR US93 TRAFFIC TO I-40, RAMP AK FOR SR US93 TRAFFIC TO I-40, RAMP AL FOR SR US93 TRAFFIC TO I-40, RAMP AM FOR SR US93 TRAFFIC TO I-40, RAMP AN FOR SR US93 TRAFFIC TO I-40, RAMP AO FOR SR US93 TRAFFIC TO I-40, RAMP AP FOR SR US93 TRAFFIC TO I-40, RAMP AQ FOR SR US93 TRAFFIC TO I-40, RAMP AR FOR SR US93 TRAFFIC TO I-40, RAMP AS FOR SR US93 TRAFFIC TO I-40, RAMP AT FOR SR US93 TRAFFIC TO I-40, RAMP AU FOR SR US93 TRAFFIC TO I-40, RAMP AV FOR SR US93 TRAFFIC TO I-40, RAMP AW FOR SR US93 TRAFFIC TO I-40, RAMP AX FOR SR US93 TRAFFIC TO I-40, RAMP AY FOR SR US93 TRAFFIC TO I-40, RAMP AZ FOR SR US93 TRAFFIC TO I-40, RAMP BA FOR SR US93 TRAFFIC TO I-40, RAMP BB FOR SR US93 TRAFFIC TO I-40, RAMP BC FOR SR US93 TRAFFIC TO I-40, RAMP BD FOR SR US93 TRAFFIC TO I-40, RAMP BE FOR SR US93 TRAFFIC TO I-40, RAMP BF FOR SR US93 TRAFFIC TO I-40, RAMP BG FOR SR US93 TRAFFIC TO I-40, RAMP BH FOR SR US93 TRAFFIC TO I-40, RAMP BI FOR SR US93 TRAFFIC TO I-40, RAMP BJ FOR SR US93 TRAFFIC TO I-40, RAMP BK FOR SR US93 TRAFFIC TO I-40, RAMP BL FOR SR US93 TRAFFIC TO I-40, RAMP BM FOR SR US93 TRAFFIC TO I-40, RAMP BN FOR SR US93 TRAFFIC TO I-40, RAMP BO FOR SR US93 TRAFFIC TO I-40, RAMP BP FOR SR US93 TRAFFIC TO I-40, RAMP BQ FOR SR US93 TRAFFIC TO I-40, RAMP BR FOR SR US93 TRAFFIC TO I-40, RAMP BS FOR SR US93 TRAFFIC TO I-40, RAMP BT FOR SR US93 TRAFFIC TO I-40, RAMP BU FOR SR US93 TRAFFIC TO I-40, RAMP BV FOR SR US93 TRAFFIC TO I-40, RAMP BW FOR SR US93 TRAFFIC TO I-40, RAMP BX FOR SR US93 TRAFFIC TO I-40, RAMP BY FOR SR US93 TRAFFIC TO I-40, RAMP BZ FOR SR US93 TRAFFIC TO I-40, RAMP CA FOR SR US93 TRAFFIC TO I-40, RAMP CB FOR SR US93 TRAFFIC TO I-40, RAMP CC FOR SR US93 TRAFFIC TO I-40, RAMP CD FOR SR US93 TRAFFIC TO I-40, RAMP CE FOR SR US93 TRAFFIC TO I-40, RAMP CF FOR SR US93 TRAFFIC TO I-40, RAMP CG FOR SR US93 TRAFFIC TO I-40, RAMP CH FOR SR US93 TRAFFIC TO I-40, RAMP CI FOR SR US93 TRAFFIC TO I-40, RAMP CJ FOR SR US93 TRAFFIC TO I-40, RAMP CK FOR SR US93 TRAFFIC TO I-40, RAMP CL FOR SR US93 TRAFFIC TO I-40, RAMP CM FOR SR US93 TRAFFIC TO I-40, RAMP CN FOR SR US93 TRAFFIC TO I-40, RAMP CO FOR SR US93 TRAFFIC TO I-40, RAMP CP FOR SR US93 TRAFFIC TO I-40, RAMP CQ FOR SR US93 TRAFFIC TO I-40, RAMP CR FOR SR US93 TRAFFIC TO I-40, RAMP CS FOR SR US93 TRAFFIC TO I-40, RAMP CT FOR SR US93 TRAFFIC TO I-40, RAMP CU FOR SR US93 TRAFFIC TO I-40, RAMP CV FOR SR US93 TRAFFIC TO I-40, RAMP CW FOR SR US93 TRAFFIC TO I-40, RAMP CX FOR SR US93 TRAFFIC TO I-40, RAMP CY FOR SR US93 TRAFFIC TO I-40, RAMP CZ FOR SR US93 TRAFFIC TO I-40, RAMP DA FOR SR US93 TRAFFIC TO I-40, RAMP DB FOR SR US93 TRAFFIC TO I-40, RAMP DC FOR SR US93 TRAFFIC TO I-40, RAMP DD FOR SR US93 TRAFFIC TO I-40, RAMP DE FOR SR US93 TRAFFIC TO I-40, RAMP DF FOR SR US93 TRAFFIC TO I-40, RAMP DG FOR SR US93 TRAFFIC TO I-40, RAMP DH FOR SR US93 TRAFFIC TO I-40, RAMP DI FOR SR US93 TRAFFIC TO I-40, RAMP DJ FOR SR US93 TRAFFIC TO I-40, RAMP DK FOR SR US93 TRAFFIC TO I-40, RAMP DL FOR SR US93 TRAFFIC TO I-40, RAMP DM FOR SR US93 TRAFFIC TO I-40, RAMP DN FOR SR US93 TRAFFIC TO I-40, RAMP DO FOR SR US93 TRAFFIC TO I-40, RAMP DP FOR SR US93 TRAFFIC TO I-40, RAMP DQ FOR SR US93 TRAFFIC TO I-40, RAMP DR FOR SR US93 TRAFFIC TO I-40, RAMP DS FOR SR US93 TRAFFIC TO I-40, RAMP DT FOR SR US93 TRAFFIC TO I-40, RAMP DU FOR SR US93 TRAFFIC TO I-40, RAMP DV FOR SR US93 TRAFFIC TO I-40, RAMP DW FOR SR US93 TRAFFIC TO I-40, RAMP DX FOR SR US93 TRAFFIC TO I-40, RAMP DY FOR SR US93 TRAFFIC TO I-40, RAMP DZ FOR SR US93 TRAFFIC TO I-40, RAMP EA FOR SR US93 TRAFFIC TO I-40, RAMP EB FOR SR US93 TRAFFIC TO I-40, RAMP EC FOR SR US93 TRAFFIC TO I-40, RAMP ED FOR SR US93 TRAFFIC TO I-40, RAMP EE FOR SR US93 TRAFFIC TO I-40, RAMP EF FOR SR US93 TRAFFIC TO I-40, RAMP EG FOR SR US93 TRAFFIC TO I-40, RAMP EH FOR SR US93 TRAFFIC TO I-40, RAMP EI FOR SR US93 TRAFFIC TO I-40, RAMP EJ FOR SR US93 TRAFFIC TO I-40, RAMP EK FOR SR US93 TRAFFIC TO I-40, RAMP EL FOR SR US93 TRAFFIC TO I-40, RAMP EM FOR SR US93 TRAFFIC TO I-40, RAMP EN FOR SR US93 TRAFFIC TO I-40, RAMP EO FOR SR US93 TRAFFIC TO I-40, RAMP EP FOR SR US93 TRAFFIC TO I-40, RAMP EQ FOR SR US93 TRAFFIC TO I-40, RAMP ER FOR SR US93 TRAFFIC TO I-40, RAMP ES FOR SR US93 TRAFFIC TO I-40, RAMP ET FOR SR US93 TRAFFIC TO I-40, RAMP EU FOR SR US93 TRAFFIC TO I-40, RAMP EV FOR SR US93 TRAFFIC TO I-40, RAMP EW FOR SR US93 TRAFFIC TO I-40, RAMP EX FOR SR US93 TRAFFIC TO I-40, RAMP EY FOR SR US93 TRAFFIC TO I-40, RAMP EZ FOR SR US93 TRAFFIC TO I-40, RAMP FA FOR SR US93 TRAFFIC TO I-40, RAMP FB FOR SR US93 TRAFFIC TO I-40, RAMP FC FOR SR US93 TRAFFIC TO I-40, RAMP FD FOR SR US93 TRAFFIC TO I-40, RAMP FE FOR SR US93 TRAFFIC TO I-40, RAMP FF FOR SR US93 TRAFFIC TO I-40, RAMP FG FOR SR US93 TRAFFIC TO I-40, RAMP FH FOR SR US93 TRAFFIC TO I-40, RAMP FI FOR SR US93 TRAFFIC TO I-40, RAMP FJ FOR SR US93 TRAFFIC TO I-40, RAMP FK FOR SR US93 TRAFFIC TO I-40, RAMP FL FOR SR US93 TRAFFIC TO I-40, RAMP FM FOR SR US93 TRAFFIC TO I-40, RAMP FN FOR SR US93 TRAFFIC TO I-40, RAMP FO FOR SR US93 TRAFFIC TO I-40, RAMP FP FOR SR US93 TRAFFIC TO I-40, RAMP FQ FOR SR US93 TRAFFIC TO I-40, RAMP FR FOR SR US93 TRAFFIC TO I-40, RAMP FS FOR SR US93 TRAFFIC TO I-40, RAMP FT FOR SR US93 TRAFFIC TO I-40, RAMP FU FOR SR US93 TRAFFIC TO I-40, RAMP FV FOR SR US93 TRAFFIC TO I-40, RAMP FW FOR SR US93 TRAFFIC TO I-40, RAMP FX FOR SR US93 TRAFFIC TO I-40, RAMP FY FOR SR US93 TRAFFIC TO I-40, RAMP FZ FOR SR US93 TRAFFIC TO I-40, RAMP GA FOR SR US93 TRAFFIC TO I-40, RAMP GB FOR SR US93 TRAFFIC TO I-40, RAMP GC FOR SR US93 TRAFFIC TO I-40, RAMP GD FOR SR US93 TRAFFIC TO I-40, RAMP GE FOR SR US93 TRAFFIC TO I-40, RAMP GF FOR SR US93 TRAFFIC TO I-40, RAMP GG FOR SR US93 TRAFFIC TO I-40, RAMP GH FOR SR US93 TRAFFIC TO I-40, RAMP GI FOR SR US93 TRAFFIC TO I-40, RAMP GJ FOR SR US93 TRAFFIC TO I-40, RAMP GK FOR SR US93 TRAFFIC TO I-40, RAMP GL FOR SR US93 TRAFFIC TO I-40, RAMP GM FOR SR US93 TRAFFIC TO I-40, RAMP GN FOR SR US93 TRAFFIC TO I-40, RAMP GO FOR SR US93 TRAFFIC TO I-40, RAMP GP FOR SR US93 TRAFFIC TO I-40, RAMP GQ FOR SR US93 TRAFFIC TO I-40, RAMP GR FOR SR US93 TRAFFIC TO I-40, RAMP GS FOR SR US93 TRAFFIC TO I-40, RAMP GT FOR SR US93 TRAFFIC TO I-40, RAMP GU FOR SR US93 TRAFFIC TO I-40, RAMP GV FOR SR US93 TRAFFIC TO I-40, RAMP GW FOR SR US93 TRAFFIC TO I-40, RAMP GX FOR SR US93 TRAFFIC TO I-40, RAMP GY FOR SR US93 TRAFFIC TO I-40, RAMP GZ FOR SR US93 TRAFFIC TO I-40, RAMP HA FOR SR US93 TRAFFIC TO I-40, RAMP HB FOR SR US93 TRAFFIC TO I-40, RAMP HC FOR SR US93 TRAFFIC TO I-40, RAMP HD FOR SR US93 TRAFFIC TO I-40, RAMP HE FOR SR US93 TRAFFIC TO I-40, RAMP HF FOR SR US93 TRAFFIC TO I-40, RAMP HG FOR SR US93 TRAFFIC TO I-40, RAMP HH FOR SR US93 TRAFFIC TO I-40, RAMP HI FOR SR US93 TRAFFIC TO I-40, RAMP HJ FOR SR US93 TRAFFIC TO I-40, RAMP HK FOR SR US93 TRAFFIC TO I-40, RAMP HL FOR SR US93 TRAFFIC TO I-40, RAMP HM FOR SR US93 TRAFFIC TO I-40, RAMP HN FOR SR US93 TRAFFIC TO I-40, RAMP HO FOR SR US93 TRAFFIC TO I-40, RAMP HP FOR SR US93 TRAFFIC TO I-40, RAMP HQ FOR SR US93 TRAFFIC TO I-40, RAMP HR FOR SR US93 TRAFFIC TO I-40, RAMP HS FOR SR US93 TRAFFIC TO I-40, RAMP HT FOR SR US93 TRAFFIC TO I-40, RAMP HU FOR SR US93 TRAFFIC TO I-40, RAMP HV FOR SR US93 TRAFFIC TO I-40, RAMP HW FOR SR US93 TRAFFIC TO I-40, RAMP HX FOR SR US93 TRAFFIC TO I-40, RAMP HY FOR SR US93 TRAFFIC TO I-40, RAMP HZ FOR SR US93 TRAFFIC TO I-40, RAMP IA FOR SR US93 TRAFFIC TO I-40, RAMP IB FOR SR US93 TRAFFIC TO I-40, RAMP IC FOR SR US93 TRAFFIC TO I-40, RAMP ID FOR SR US93 TRAFFIC TO I-40, RAMP IE FOR SR US93 TRAFFIC TO I-40, RAMP IF FOR SR US93 TRAFFIC TO I-40, RAMP IG FOR SR US93 TRAFFIC TO I-40, RAMP IH FOR SR US93 TRAFFIC TO I-40, RAMP II FOR SR US93 TRAFFIC TO I-40, RAMP IJ FOR SR US93 TRAFFIC TO I-40, RAMP IK FOR SR US93 TRAFFIC TO I-40, RAMP IL FOR SR US93 TRAFFIC TO I-40, RAMP IM FOR SR US93 TRAFFIC TO I-40, RAMP IN FOR SR US93 TRAFFIC TO I-40, RAMP IO FOR SR US93 TRAFFIC TO I-40, RAMP IP FOR SR US93 TRAFFIC TO I-40, RAMP IQ FOR SR US93 TRAFFIC TO I-40, RAMP IR FOR SR US93 TRAFFIC TO I-40, RAMP IS FOR SR US93 TRAFFIC TO I-40, RAMP IT FOR SR US93 TRAFFIC TO I-40, RAMP IU FOR SR US93 TRAFFIC TO I-40, RAMP IV FOR SR US93 TRAFFIC TO I-40, RAMP IW FOR SR US93 TRAFFIC TO I-40, RAMP IX FOR SR US93 TRAFFIC TO I-40, RAMP IY FOR SR US93 TRAFFIC TO I-40, RAMP IZ FOR SR US93 TRAFFIC TO I-40, RAMP JA FOR SR US93 TRAFFIC TO I-40, RAMP JB FOR SR US93 TRAFFIC TO I-40, RAMP JC FOR SR US93 TRAFFIC TO I-40, RAMP JD FOR SR US93 TRAFFIC TO I-40, RAMP JE FOR SR US93 TRAFFIC TO I-40, RAMP JF FOR SR US93 TRAFFIC TO I-40, RAMP JG FOR SR US93 TRAFFIC TO I-40, RAMP JH FOR SR US93 TRAFFIC TO I-40, RAMP JI FOR SR US93 TRAFFIC TO I-40, RAMP JJ FOR SR US93 TRAFFIC TO I-40, RAMP JK FOR SR US93 TRAFFIC TO I-40, RAMP JL FOR SR US93 TRAFFIC TO I-40, RAMP JM FOR SR US93 TRAFFIC TO I-40, RAMP JN FOR SR US93 TRAFFIC TO I-40, RAMP JO FOR SR US93 TRAFFIC TO I-40, RAMP JP FOR SR US93 TRAFFIC TO I-40, RAMP JQ FOR SR US93 TRAFFIC TO I-40, RAMP JR FOR SR US93 TRAFFIC TO I-40, RAMP JS FOR SR US93 TRAFFIC TO I-40, RAMP JT FOR SR US93 TRAFFIC TO I-40, RAMP JU FOR SR US93 TRAFFIC TO I-40, RAMP JV FOR SR US93 TRAFFIC TO I-40, RAMP JW FOR SR US93 TRAFFIC TO I-40, RAMP JX FOR SR US93 TRAFFIC TO I-40, RAMP JY FOR SR US93 TRAFFIC TO I-40, RAMP JZ FOR SR US93 TRAFFIC TO I-40, RAMP KA FOR SR US93 TRAFFIC TO I-40, RAMP KB FOR SR US93 TRAFFIC TO I-40, RAMP KC FOR SR US93 TRAFFIC TO I-40, RAMP KD FOR SR US93 TRAFFIC TO I-40, RAMP KE FOR SR US93 TRAFFIC TO I-40, RAMP KF FOR SR US93 TRAFFIC TO I-40, RAMP KG FOR SR US93 TRAFFIC TO I-40, RAMP KH FOR SR US93 TRAFFIC TO I-40, RAMP KI FOR SR US93 TRAFFIC TO I-40, RAMP KJ FOR SR US93 TRAFFIC TO I-40, RAMP KK FOR SR US93 TRAFFIC TO I-40, RAMP KL FOR SR US93 TRAFFIC TO I-40, RAMP KM FOR SR US93 TRAFFIC TO I-40, RAMP KN FOR SR US93 TRAFFIC TO I-40, RAMP KO FOR SR US93 TRAFFIC TO I-40, RAMP KP FOR SR US93 TRAFFIC TO I-40, RAMP KQ FOR SR US93 TRAFFIC TO I-40, RAMP KR FOR SR US93 TRAFFIC TO I-40, RAMP KS FOR SR US93 TRAFFIC TO I-40, RAMP KT FOR SR US93 TRAFFIC TO I-40, RAMP KU FOR SR US93 TRAFFIC TO I-40, RAMP KV FOR SR US93 TRAFFIC TO I-40, RAMP KW FOR SR US93 TRAFFIC TO I-40, RAMP KX FOR SR US93 TRAFFIC TO I-40, RAMP KY FOR SR US93 TRAFFIC TO I-40, RAMP KZ FOR SR US93 TRAFFIC TO I-40, RAMP LA FOR SR US93 TRAFFIC TO I-40, RAMP LB FOR SR US93 TRAFFIC TO I-40, RAMP LC FOR SR US93 TRAFFIC TO I-40, RAMP LD FOR SR US93 TRAFFIC TO I-40, RAMP LE FOR SR US93 TRAFFIC TO I-40, RAMP LF FOR SR US93 TRAFFIC TO I-40, RAMP LG FOR SR US93 TRAFFIC TO I-40, RAMP LH FOR SR US93 TRAFFIC TO I-40, RAMP LI FOR SR US93 TRAFFIC TO I-40, RAMP LJ FOR SR US93 TRAFFIC TO I-40, RAMP LK FOR SR US93 TRAFFIC TO I-40, RAMP LL FOR SR US93 TRAFFIC TO I-40, RAMP LM FOR SR US93 TRAFFIC TO I-40, RAMP LN FOR SR US93 TRAFFIC TO I-40, RAMP LO FOR SR US93 TRAFFIC TO I-40, RAMP LP FOR SR US93 TRAFFIC TO I-40, RAMP LQ FOR SR US93 TRAFFIC TO I-40, RAMP LR FOR SR US93 TRAFFIC TO I-40, RAMP LS FOR SR US93 TRAFFIC TO I-40, RAMP LT FOR SR US93 TRAFFIC TO I-40, RAMP LU FOR SR US93 TRAFFIC TO I-40, RAMP LV FOR SR US93 TRAFFIC TO I-40, RAMP LW FOR SR US93 TRAFFIC TO I-40, RAMP LX FOR SR US93 TRAFFIC TO I-40, RAMP LY FOR SR US93 TRAFFIC TO I-40, RAMP LZ FOR SR US93 TRAFFIC TO I-40, RAMP MA FOR SR US93 TRAFFIC TO I-40, RAMP MB FOR SR US93 TRAFFIC TO I-40, RAMP MC FOR SR US93 TRAFFIC TO I-40, RAMP MD FOR SR US93 TRAFFIC TO I-40, RAMP ME FOR SR US93 TRAFFIC TO I-40, RAMP MF FOR SR US93 TRAFFIC TO I-40, RAMP MG FOR SR US93 TRAFFIC TO I-40, RAMP MH FOR SR US93 TRAFFIC TO I-40, RAMP MI FOR SR US93 TRAFFIC TO I-40, RAMP MJ FOR SR US93 TRAFFIC TO I-40, RAMP MK FOR SR US93 TRAFFIC TO I-40, RAMP ML FOR SR US93 TRAFFIC TO I-40, RAMP MN FOR SR US93 TRAFFIC TO I-40, RAMP MO FOR SR US93 TRAFFIC TO I-40, RAMP MP FOR SR US93 TRAFFIC TO I-40, RAMP MQ FOR SR US93 TRAFFIC TO I-40, RAMP MR FOR SR US93 TRAFFIC TO I-40, RAMP MS FOR SR US93 TRAFFIC TO I-40, RAMP MT FOR SR US93 TRAFFIC TO I-40, RAMP MU FOR SR US93 TRAFFIC TO I-40, RAMP MV FOR SR US93 TRAFFIC TO I-40, RAMP MW FOR SR US93 TRAFFIC TO I-40, RAMP MX FOR SR US93 TRAFFIC TO I-40, RAMP MY FOR SR US93 TRAFFIC TO I-40, RAMP MZ FOR SR US93 TRAFFIC TO I-40, RAMP NA FOR SR US93 TRAFFIC TO I-40, RAMP NB FOR SR US93 TRAFFIC TO I-40, RAMP NC FOR SR US93 TRAFFIC TO I-40, RAMP ND FOR SR US93 TRAFFIC TO I-40, RAMP NE FOR SR US93 TRAFFIC TO I-40, RAMP NF FOR SR US93 TRAFFIC TO I-40, RAMP NG FOR SR US93 TRAFFIC TO I-40, RAMP NH FOR SR US93 TRAFFIC TO I-40, RAMP NI FOR SR US93 TRAFFIC TO I-40, RAMP NJ FOR SR US93 TRAFFIC TO I-40, RAMP NK FOR SR US93 TRAFFIC TO I-40, RAMP NL FOR SR US93 TRAFFIC TO I-40, RAMP NM FOR SR US93 TRAFFIC TO I-40, RAMP NO FOR SR US93 TRAFFIC TO I-40, RAMP NP FOR SR US93 TRAFFIC TO I-40, RAMP NQ FOR SR US93 TRAFFIC TO I-40, RAMP NR FOR SR US93 TRAFFIC TO I-40, RAMP NS FOR SR US93 TRAFFIC TO I-40, RAMP NT FOR SR US93 TRAFFIC TO I-40, RAMP NU FOR SR US93 TRAFFIC TO I-40, RAMP NV FOR SR US93 TRAFFIC TO I-40, RAMP NW FOR SR US93 TRAFFIC TO I-40, RAMP NX FOR SR US93 TRAFFIC TO I-40, RAMP NY FOR SR US93 TRAFFIC TO I-40, RAMP NZ FOR SR US93 TRAFFIC TO I-40, RAMP OA FOR SR US93 TRAFFIC TO I-40, RAMP OB FOR SR US93 TRAFFIC TO I-40, RAMP OC FOR SR US93 TRAFFIC TO I-40, RAMP OD FOR SR US93 TRAFFIC TO I-40, RAMP OE FOR SR US93 TRAFFIC TO I-40, RAMP OF FOR SR US93 TRAFFIC TO I-40, RAMP OG FOR SR US93 TRAFFIC TO I-40, RAMP OH FOR SR US93 TRAFFIC TO I-40, RAMP OI FOR SR US93 TRAFFIC TO I-40, RAMP OJ FOR SR US93 TRAFFIC TO I-40, RAMP OK FOR SR US93 TRAFFIC TO I-40, RAMP OL FOR SR US93 TRAFFIC TO I-40, RAMP OM FOR SR US93 TRAFFIC TO I-40, RAMP ON FOR SR US93 TRAFFIC TO I-40, RAMP OP FOR SR US93 TRAFFIC TO I-40, RAMP OQ FOR SR US93 TRAFFIC TO I-40, RAMP OR FOR SR US93 TRAFFIC TO I-40, RAMP OS FOR SR US93 TRAFFIC TO I-40, RAMP OT FOR SR US93 TRAFFIC TO I-40, RAMP OU FOR SR US93 TRAFFIC TO I-40, RAMP OV FOR SR US93 TRAFFIC TO I-40, RAMP OW FOR SR US93 TRAFFIC TO I-40, RAMP OX FOR SR US93 TRAFFIC TO I-40, RAMP OY FOR SR US93 TRAFFIC TO I-40, RAMP OZ FOR SR US93 TRAFFIC TO I-40, RAMP PA FOR SR US93 TRAFFIC TO I-40, RAMP PB FOR SR US93 TRAFFIC TO I-40, RAMP PC FOR SR US93 TRAFFIC TO I-40, RAMP PD FOR SR US93 TRAFFIC TO I-40, RAMP PE FOR SR US93 TRAFFIC TO I-40, RAMP PF FOR SR US93 TRAFFIC TO I-40, RAMP PG FOR SR US93 TRAFFIC TO I-40, RAMP PH FOR SR US93 TRAFFIC TO I-40, RAMP PI FOR SR US93 TRAFFIC TO I-40, RAMP PJ FOR SR US93 TRAFFIC TO I-40, RAMP PK FOR SR US93 TRAFFIC TO I-40, RAMP PL FOR SR US93 TRAFFIC TO I-40, RAMP PM FOR SR US93 TRAFFIC TO I-40, RAMP PN FOR SR US93 TRAFFIC TO I-40, RAMP PO FOR SR US93 TRAFFIC TO I-40, RAMP PP FOR SR US93 TRAFFIC TO I-40, RAMP PQ FOR SR US93 TRAFFIC TO I-40, RAMP PR FOR SR US93 TRAFFIC TO I-40, RAMP PS FOR SR US93 TRAFFIC TO I-40, RAMP PT FOR SR US93 TRAFFIC TO I-40, RAMP PU FOR SR US93 TRAFFIC TO I-40, RAMP PV FOR SR US93 TRAFFIC TO I-40, RAMP PW FOR SR US93 TRAFFIC TO I-40, RAMP PX FOR SR US93 TRAFFIC TO I-40, RAMP PY FOR SR US93 TRAFFIC TO I-40, RAMP PZ FOR SR US93 TRAFFIC TO I-40, RAMP QA FOR SR US93 TRAFFIC TO I-40, RAMP QB FOR SR US93 TRAFFIC TO I-40, RAMP QC FOR SR US93 TRAFFIC TO I-40, RAMP QD FOR SR US93 TRAFFIC TO I-40, RAMP QE FOR SR US93 TRAFFIC TO I-40, RAMP QF FOR SR US93 TRAFFIC TO I-40, RAMP QG FOR SR US93 TRAFFIC TO I-40, RAMP QH FOR SR US93 TRAFFIC TO I-40, RAMP QI FOR SR US93 TRAFFIC TO I-40, RAMP QJ FOR SR US93 TRAFFIC TO I-40, RAMP QK FOR SR US93 TRAFFIC TO I-40, RAMP QL FOR SR US93 TRAFFIC TO I-40, RAMP QM FOR SR US93 TRAFFIC TO I-40, RAMP QN FOR SR US93 TRAFFIC TO I-40, RAMP QO FOR SR US93 TRAFFIC TO I-40, RAMP QP FOR SR US93 TRAFFIC TO I-40, RAMP QQ FOR SR US93 TRAFFIC TO I-40, RAMP QR FOR SR US93 TRAFFIC TO I-40, RAMP QS FOR SR US93 TRAFFIC TO I-40, RAMP QT FOR SR US93 TRAFFIC TO I-40, RAMP QU FOR SR US93 TRAFFIC TO I-40, RAMP QV FOR SR US93 TRAFFIC TO I-40, RAMP QW FOR SR US93 TRAFFIC TO I-40, RAMP QX FOR SR US93 TRAFFIC TO I-40, RAMP QY FOR SR US93 TRAFFIC TO I-40, RAMP QZ FOR SR US93 TRAFFIC TO I-40, RAMP RA FOR SR US93 TRAFFIC TO I-40, RAMP RB FOR SR US93 TRAFFIC TO I-40, RAMP RC FOR SR US93 TRAFFIC TO I-40, RAMP RD FOR SR US93 TRAFFIC TO I-40, RAMP RE FOR SR US93 TRAFFIC TO I-40, RAMP RF FOR SR US93 TRAFFIC TO I-40, RAMP RG FOR SR US93 TRAFFIC TO I-40, RAMP RH FOR SR US93 TRAFFIC TO I-40, RAMP RI FOR SR US93 TRAFFIC TO I-40, RAMP RJ FOR SR US93 TRAFFIC TO I-40, RAMP RK FOR SR US93 TRAFFIC TO I-40, RAMP RL FOR SR US93 TRAFFIC TO I-40, RAMP RM FOR SR US93 TRAFFIC TO I-40, RAMP RN FOR SR US93 TRAFFIC TO I-40, RAMP RO FOR SR US93 TRAFFIC TO I-40, RAMP RP FOR SR US93 TRAFFIC TO I-40, RAMP RQ FOR SR US93 TRAFFIC TO I-40, RAMP RR FOR SR US93 TRAFFIC TO I-40, RAMP RS FOR SR US93 TRAFFIC TO I-40, RAMP RT FOR SR US93 TRAFFIC TO I-40, RAMP RU FOR SR US93 TRAFFIC TO I-40, RAMP RV FOR SR US93 TRAFFIC TO I-40, RAMP RW FOR SR US93 TRAFFIC TO I-40, RAMP RX FOR SR US93 TRAFFIC TO I-40, RAMP RY FOR SR US93 TRAFFIC TO I-40, RAMP RZ FOR SR US93 TRAFFIC TO I-40, RAMP SA FOR SR US93 TRAFFIC TO I-40, RAMP SB FOR SR US93 TRAFFIC TO I-40, RAMP SC FOR SR US93 TRAFFIC TO I-40, RAMP SD FOR SR US93 TRAFFIC TO I-40, RAMP SE FOR SR US93 TRAFFIC TO I-40, RAMP SF FOR SR US93 TRAFFIC TO I-40, RAMP SG FOR SR US93 TRAFFIC TO I-40, RAMP SH FOR SR US93 TRAFFIC TO I-40, RAMP SI FOR SR US93 TRAFFIC TO I-40, RAMP SJ FOR SR US93 TRAFFIC TO			

District Construction Report - October 2026

PROJECT NAME	TRACTS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES (LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	ESTIMATED COMPLETION (YEAR/MON)
					CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT					
I-40: HOLY MOSES WASH-BATTLESNAKE WASH	F058501C	I-40: MP 46.87-57.50	NORTHWEST	6	220	299	136%	\$25,252,525.25	\$23,635,271.43	94%	PAVEMENT PRESERVATION	REMOVE AND REPLACE ADA RAMPS ON STOCKTON HILL	PUNCH LIST FINAL EPOXY STRIPING	NO LANE CLOSURE ON I-40 AND RAMPS EXCEPT NEEDED FOR PUNCH LIST	26-Nov
US 93: CANE SPRINGS	F060101C	US 93: MP 105.99-109.42	NORTHWEST	6	560	428	76%	\$48,750,981.10	\$43,428,144.75	89%	ROADWAY WIDENING	PHASE 1 COMPLETED 03/27/26 TWO WAY LEFT TURN LANE ON RAMP TO NB SMA PAVING SOIL CEMENT BANK PROTECTION NB GUARDRAIL INSTALLATION LANDSCAPE REPLANTING NURSERY TO GRADE	NB SMA PAVING SOIL CEMENT BANK PROTECTION NB GUARDRAIL INSTALLATION LANDSCAPE REPLANTING NURSERY TO GRADE	OPENED NEW SR ALIGNMENT TO TWO WAY TRAFFIC 03/27/26	27-Apr
SR 69: LEE BOULEVARD TO WALKER ROAD	F063301C	SR 69: MP 292.58-293.43	NORTHWEST	6	100	105	105%	\$2,273,249.98	\$2,129,790.19	94%	THIRD LANE EXTENSION/RAISED MEDIAN	NB AB BASE AND 416 BASE AC IN PLACE MEDIAN, WIDENING PAVING, MICROSEAL, FINAL STRIPING	SEEDING ESTABLISHMENT	N/A	26-Oct
I-17: SUNSET POINT TO SR 69	F075801C	I-17: MP 252.00-262.00	NORTHWEST	6	125	71	57%	\$6,514,571.84	\$4,202,296.09	65%	PAVEMENT REHABILITATION	CONCRETE FLATWORK (DRIVEWAYS, SIDEWALK, C&G) ALONG BEALE STREET AC PAVING ALONG BEALE STREET AC BASE AND SMA PAVING MP 64 TO 69 METHACRYLATE DECK SEALANT & SR PPC DECK JOINT REPLACEMENTS 416 BASE AC PAVING MP 64 TO 48 GUARDRAIL INSTALLATIONS	MILLING AND PAVING WORK	NIGHT WORK - 8 PM TO 7 AM SINGLE LANE CLOSURES IN EACH DIRECTION	26-Oct
US 93: SANCTUARY ROAD TO I-40	F055201C	I-40: MP 48.00-71.40	NORTHWEST	6	380	203	53%	\$41,781,775.48	\$29,249,061.00	70%	PAVEMENT PRESERVATION		SMA SURFACE TOP LIFT PAVING MP 64 TO MP 48 CATTLE GUARDS, EMBANKMENT CURB	NONE	27-May
YAVAPAI COUNTY: WASH BRIDGE AT WALNUT GROVE ROAD	T041401C	YAVAPAI COUNTY	NORTHWEST	6	180	177	98%	\$1,032,972.60	\$1,104,661.62	107%	BRIDGE REPLACEMENT: SCOUR WALL, WING WALLS, BOX CULVERT, HEADWALLS, BRIDGE DEMO	PAVING, GUARDRAIL	45 DAY SEEDING ESTABLISHMENT	NONE	26-Oct
I-40: US 93 TO SILVER SPRINGS ROAD	F063701C	I-40: MP 71.69-79.50	NORTHWEST	6	170	109	64%	\$8,125,968.75	\$5,626,488.00	69%	PAVEMENT PRESERVATION	PAVING SMA FORCE ACCOUNT: BRIDGE DECK REPAIR	STEEL CRACK REPAIR REMOVE AND REPLACE GUARDRAIL	DAYTIME WORK - CLOSE ONE LANE ON EB I-40 FROM MP 72 TO MP 90 NIGHT TIME WORK - CLOSE ONE LANE ON JUNCTION AREA BETWEEN I-40 AND SR 93	26-Dec
YAVAPAI COUNTY: BNSF RR OVERPASS	T055201C	YAVAPAI COUNTY	NORTHWEST	6	165	110	67%	\$2,171,287.05	\$57,720.86	3%	BRIDGE REHABILITATION	PARTNERING/PRE-CON	BNSF REVIEW OF DEMO PLAN	NONE	27-Apr
I-40: MARKHAM WASH TO SELIGMAN TIEB	F075601C	I-40: MP 107.70-122.70	NORTHWEST	6	180	59	33%	\$17,985,968.65	\$6,639,457.88	37%	PAVEMENT REHABILITATION	Partnering 6/23/2026	PAVING 417 & SMA, GUARDRAIL, BRIDGE REPAIR, PIPE END SECTION, GABIONS, WIRE TIED RIP RAP	LANE CLOSURE FOR GUARDRAIL INSTALLATION AND MAINLINE PAVING, TIE RAMP CLOSURES, BRIDGE CLOSURE FOR REPAIR	27-Jul
YAVAPAI COUNTY: IRON SPRINGS ROAD N OF TONTO SPRINGS ROAD AT SKYLINE DRIVE	T046001C	YAVAPAI COUNTY	NORTHWEST	6	160	69	43%	\$2,275,350.13	\$817,610.15	36%	CONSTRUCT PASSING LANES	CLEARING AND GRUBBING	EARTHWORK, AC REMOVAL	NONE	26-Nov
US 93: CHOLIA CANYON RANCH RD - EAST OLD WINKLEUP HILLSIDE	F076001C	I-40: MP 127.67-131.00	NORTHWEST	6	140	46	33%	\$9,031,964.10	\$1,457,411.08	15%	PAVEMENT REHABILITATION	DETOUR	SLAB REMOVALS/DEEP REPAIR, 416 PAVING, DRAINAGE WORK	MP 127-132 BOTH DIRECTIONS OF TRAFFIC ARE ON NB	27-Feb
BIG BUG CREEK (#R8232)	T051301C	YAVAPAI COUNTY	NORTHWEST	6	70	0	0%	\$442,970.70	\$5,000.00	1%	BRIDGE REHABILITATION	PARTNERING/PRE-CON	BAT SURVEY	NONE	26-Dec
SANTA MARIA RIVER BRIDGE	F056401C	SR 96: MP 10.00 - 11.00	NORTHWEST	6	350	47	13%	\$9,480,448.90	\$275,894.00	3%	BRIDGE REPLACEMENT	SET UP JOB SITE	REMOVE AND REPLACE FENCE CONSTRUCT NEW BRIDGE - DRILL SHAFTS	CLOSE ONE DIRECTION DURING WORK HOUR USING FLAGGER TO CONTROL TRAFFIC	27-Nov
N OF PAULDEN AND S OF I-40 NB	F063401C	SR 89: MP 353.67 - 354.63	NORTHWEST	6	140	42	30%	\$2,947,005.00	\$25,808.36	8%	HSP SAFETY IMPROVEMENTS - PASSING LANE	PARTNERING/PRE-CON, TCB PLACEMENT	CLEANING AND GRUBBING, AC REMOVAL	WORKING BEHIND TCB	February-2027
NB AND SB PASSING LANE EXTENSIONS	F063601C	US 93: MP 177.0 - 175.5 & 176.0 - 176.5	NORTHWEST	6	180	0	0%	\$5,729,500.00	\$0.00	0%	HSP SAFETY IMPROVEMENTS - PASSING LANE	TCB IS INSTALLED	PLACING STRUCTURAL BACKFILL AT BOX EXTENSIONS, ROADWAY EXCAVATION AND PLACING AB	LANE RESTRICTIONS	27-Mar
US 93: OLDEUP HILLSIDE-N OF NOTHING	F064901C	US 93: MP 131.00-141.00	NORTHWEST	6	215	299	139%	\$22,414,689.00	\$21,236,284.65	95%	PAVEMENT REHABILITATION	ALL PROJECT WORK COMPLETED	ESCALATOR FOR TIME EXTENSION AND SMA REPAIRS	NONE	26-Jun
TELEPHONE RD TO ROAD 1 S IN CHINO VALLEY	F075801C	SR 89: MP 326.6-327.5	NORTHWEST	6	80	3	4%	\$1,000,000.00	\$0.00	0%	ADA SAFETY IMPROVEMENTS	PARTNERING/PRE-CON	SURVEY WORK	LANE RESTRICTIONS AT NIGHT	27-Jun

