

- **69 projects under construction      \$1,555.6 Million**
- **13 projects finalized in September      \$50.1 Million**
- **Fiscal Year to date:      30 projects finalized**

# Woodbury Fire June 2019

ADOT



# Woodbury Fire June 2019

ADOT





ADOT


87

ke



# Woodbury Fire June 2019

ADOT



## Upcoming Activities


- FHWA Central Lands Will be improving to approx. MP 229 the Segment of SR 88 from Roosevelt Lake (\$11.6M program)
- \$700 appropriated for Project Scoping and a Vegetation Plan

# Construction Cost Index



## CONSTRUCTION COST INDEX

(Posting Date: 07/23/2021)



# Item 8 – New Construction Contracts

Item	Highway	Low bid	State Estimate	Difference	Percent
3d	I-8	\$7,635,134.16	\$6,948,826.00	\$686,308.16	9.9%
3e	I-17	\$20,611,063.20	\$18,814,395.00	\$1,796,668.20	9.5%
3f	I-40	\$4,903,602.59	\$5,012,314.50	(\$108,711.91)	-2.2%
8a	I-10	\$735,940.00	\$443,140.00	\$292,800.00	66.1%
8b	US 60	\$703,760.00	\$602,890.00	\$100,870.00	16.7%
<b>TOTAL THIS MONTH</b>		\$34,589,499.95	\$31,821,565.50	\$2,767,934.45	8.7%
<b>TOTAL FY TO DATE</b>		\$93,788,579.35	\$94,849,358.27	(\$1,060,778.92)	-1.1%




## I-10: Bowie - New Mexico State Line

Low Bid	\$735,940
State estimate	\$443,140
Difference	\$292,800
% Difference	66.1%

**Recommendation: Award**

## Reason for Difference:

- Clearing and Grubbing
- Traffic Control
- Mobilization




Low Bid	\$703,760
State estimate	\$602,890
Difference	\$100,870
% Difference	16.7%

**Recommendation: Award**

Reason for Difference:

- Clearing and Grubbing




Low Bid	\$7,635,134
State estimate	\$6,948,826
Difference	\$686,308
% Difference	9.9%

**Recommendation: Award**

Reason for Difference:

- Pump House
- Restroom

Renovation



## I-17: Anthem Way - McGuireville Rest Area


ADOT

Low Bid	\$20,611,063
State estimate	\$18,814,395
Difference	\$1,796,668
% Difference	9.5%

**Recommendation: Award**

Reason for Difference:

- Fiber Optic Cable
- Pull Boxes
- Erosion Control
- Onsite Overhead





Low Bid	\$4,903,603
State estimate	\$5,012,315
Difference	-\$108,712
% Difference	-2.2%

**Recommendation: Award**

Reason for Difference:

- Structural Excavation
- Polyester Polymer Concrete Deck

