

# State Transportation Board Meeting

## Central District Project Update

**Kirk Kiser, PLA**  
**Assistant District Engineer**  
**Central District Construction**

**May 19, 2023**



**ADOT Central District**  
**2140 W. Hilton Ave**  
**Phoenix, AZ 85009**  
**(602) 712-6664**

# Active Construction & Operation Projects

- **(14) Active SR Const & Op Projects** **\$879.2 million**
- **(5) Local Public Agency Projects** **\$5.2 million**

# Active State Route Construction Projects



**I-10 Bdwy Curve Major Proj**

**\$615.6 million**

**51% spent**

**60% complete**

# Active State Route Construction Projects



**I-10, SR85 to Verrado Way**  
**\$82.29 million**  
**99% spent**  
**94% complete**

# Active State Route Construction Projects



**SR303L, 51st Ave & 43<sup>rd</sup> Ave TI**  
**\$70.0 million**  
**65% spent**  
**68% complete**




# Active State Route Construction Projects



**I-17 Drainage, Peoria Ave to  
Greenway Rd  
\$29.6 million  
107% spent  
186% complete**


# Active State Route Construction Projects



**I-17, Dunlap Ave to Deer Valley Rd**  
**Mill & Diamond Grind**  
**\$15.9 million**  
**88% spent**  
**73% complete**



# Active State Route Construction Projects



**I-10, Avondale Blvd to I-17**  
**Mill & Diamond Grind**  
**\$12.4 million**  
**107% spent**  
**112% complete**

# Other Active State Route Construction Projects

**I-17, Anthem Way to Van Buren FMS**

**\$4.1 million**

**I-10, Riggs Rd to Gila River Pavement**

**\$4.1 million**

**I-10, 3<sup>rd</sup> Ave Pump Station**

**\$2.7 million**

**US60, Gilbert Rd Pump Station**


**\$1.7 million**

**I-10, Deck Park Tunnel Fire Line**

**\$1.7 million**

**SR88, Tomahawk Rd to Buffalo**

**\$1.6 million**



# Projects in Development FY23

• SR101L Pima Princess to Shea Construct GPL (bid 8/23)	\$134.5 million
• I-10, Gila River Bridge (bid 6/23)*	\$112.0 million
• US60X, Sossaman to Meridian (bid 8/23)	\$48.0 million
• SR101L, 16 <sup>th</sup> St Wall (awarded 4/21)	\$8.1 million
• SR347, Widening at Lakeview (bid 7/23)	\$4.0 million
• SR51, PCCP Replacement at Camelback (bid 7/23)	\$1.0 million
• (26) LPA Projects	\$27.1 million

\* Orig part of I-10 Corridor FY24

# Future Projects In Development FY24

- |   |                 |
|---|-----------------|
| • I-10, GRIC Access Improvements SR202L to SR387            | \$888.0 million |
| • SR202L Santan, Val Vista to SR101L (bid 11/23)            | \$188.3 million |
| • SR101L Agua Fria, 75 <sup>th</sup> Ave to I-17 (bid 5/24) | \$126.2 million |
| • SR347, Widening MP175.1 to I-10 (bid 5/24)                | \$TBD           |
| • I-17, Happy Valley to SR74 Pvmnt Pres (bid 1/24)          | \$12.3 million  |
| • (22) LPA Projects   | \$35.2 million  |

# Thank You

## Questions