

State Transportation Board Meeting


Northcentral District Project Update

Brenden Foley
Northcentral District Administrator

June 21, 2024

CONTINUING VS. UPCOMING PROJECTS

- COMPLETED PRIOR SEASONS
- CONTINUING CONSTRUCTION FROM PRIOR SEASONS
- UPCOMING PROJECTS THIS SEASON



CONSTRUCTION DOLLARS STARTED PRIOR SEASONS AND CARRYING OVER TO THIS SEASON

\$147,288,280

COMPLETED PRIOR SEASONS


82%

REMAINING THIS SEASON

18%

CONSTRUCTION DOLLARS ANTICIPATED TO ADVERTISE THIS SEASON

\$139,209,374



CONTINUING CONSTRUCTION IN CY 24

- I-15, Virgin River Bridge #1 Replacement \$56.0m
- US89, Timberline to Deadman Flat \$6.7m
- I-17, J. W. Powell Bridge Replacement \$8.2m
- SR89A Oak Creek Canyon Improvements \$11.1m
- I-17 SB, I-40 to County Line \$35.0m
- Gila County - Control Road \$0.7m
- I-17, I-40 Rest Area Truck Parking Exp (D) \$1.7m
- SR260 Shoulder Widening \$25.0m
- Gila County - Houston Mesa Road \$2.9m
- TOTAL \$147.3m

CONTINUING CONSTRUCTION PROJECTS

I-15, Virgin River Bridge #1



- Kiewit Infrastructure West CO.
- \$55,994,447
- Started February 2021
- Anticipated completion Summer 2024
- Bridge Replacement



CONTINUING CONSTRUCTION PROJECTS

US89, Timberline to Deadman Flat

- Cactus Transport II, Inc.
- \$6,696,925
- Started February 2024
- Anticipated completion Fall 2024
- Pavement Life Extension



CONTINUING CONSTRUCTION PROJECTS

I-17, Airport Road TI Bridge

- J. Banicki Construction, Inc
- \$8,214,092
- Started March 2024
- Anticipated completion Fall 2024
- Bridge Replacement



CONTINUING CONSTRUCTION PROJECTS

SR89A, Oak Creek Canyon Improvements

- Fisher Sand and Gravel Co.
- \$11,111,111
- Started March 2022
- Anticipated completion Fall 2024
- Bridge rehabilitation, rockfall mitigation, drainage and sediment control



CONTINUING CONSTRUCTION PROJECTS

I-17 SB, County Line to McConnell Bridge


- Fann Contracting, Inc
- \$34,954,000
- Started May 2022
- Anticipated completion Fall 2024
- Pavement rehabilitation



CONTINUING CONSTRUCTION PROJECTS

I-40 and I-17 Rest Area Truck Parking Expansion

- Sundt Construction, Inc.
- \$xx TBD - Progressive Design Build
- Started February 2024
- Anticipated completion Fall 2025
- Add truck parking to:
 - I-40 Haviland / **Parks rest areas** (SHOWN)
 - I-17 Christensen / Sunset Point rest areas

 Potential expanded parking areas
(Parks rest area, I-40, shown below)



CONTINUING CONSTRUCTION PROJECTS

SR260 Shoulder Widening, Rim Rd to Gibson

- Hatch Construction & Paving, Inc
- \$24,983,210
- Started May 2022
- Anticipated completion Fall 2025
- 20 miles of culvert extension and shoulder widening




ANTICIPATED ADVERTISEMENTS IN CY24

DESCRIPTION

PROGRAM \$

- US89 & N. Lake Powell Blvd Roundabout \$4.3m
- I-40 Broadband, CA State Line to I-17/I-40 TI \$68.5m
- I-40 Transwestern to Cosnino Variable Speed Limit \$3.0m
- US89 Townsend-Winona Rd to Sunset Crater X-Repairs \$18.0m
- CoF 4th St Cedar Ave/Lockett Rd Roundabout \$6.3m
- Flagstaff Area LED Lighting \$2.2m
- I-17 Wildlife Overpass and Game Fencing \$25.5m
- SR87, Indian Rd - Houston Mesa Pavement Pres \$11.4
- TOTAL \$139.2m



Thank You!

Please visit us at:

<https://azdot.gov/projects/northcentral-district-projects>

