District Construction Report - November 2026

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT $	$ SPENT	% SPENT	PAVEMENT PRES, WIDENING, BRIDGE, TI, ITS, DMS. ETC.	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
CITY OF GLENDALE: VARIOUS LOCATIONS	T011901C	LPA-GLENDALE	CENTRAL	1	350	416	119%	$3,003,678.62	$2,494,029.14	83%	SIGNALS	ALL CONTRACT WORK WITH THE EXCEPTION OF 99TH AND CAMELBACK	99TH AND CAMELBACK SCHEDULED FOR FEB/MAR 2027 FOR POLE PROCUREMENT AND AVAILABLE TCP PERMITTING THROUGH CITY OF GLENDALE	N/A	27-Mar
CITY OF APACHE JUNCTION: OLD WEST HWY, IDAHO TO GOLDFIELD	T024201C	LPA-APACHE JUCNTION	CENTRAL	1	320	203	63%	$3,620,748.15	$3,266,809.81	90%	SIDEWALKS	WINCHESTER & OLD WEST HIGHWAY FORM WINCHESTER TO TOMAHAWK	TOMAHAWK TO GOLDFIELD, WB WEEKS WASH GUARDRAIL, WB OLD WEST HIGHWAY AT WINCHESTER, SEEDING	EB OLD WEST HIGHWAY RIGHT LANE CLOSURE TOMAHAWK TO GOLDFIELD, WB SHOULDER CLOSURE AT WEEKS WASH, WB OLDWEST HIGHWAY SHOULDER CLOSURE AT WINCHESTER	26-Dec
CITY OF GLENDALE: VARIOUS LOCATIONS	T031101C	LPA-GLENDALE	CENTRAL	1	350	416	119%	$2,155,415.23	$2,123,866.02	99%	SIDEWALKS	95% OF CONTRACT WORK COMPLETED	FINISHING LAST REAMINING SECTION OF FLAT WORK BY 11/6, CHANGE ORDER WORK, PUNCH LIST	N/A	27-Mar
TOWN OF GILBERT:MEWS RD BEGINNING AT HIGLEY RD	T033601C	GILBERT	CENTRAL	1	110	126	115%	$2,882,974.10	$2,986,978.38	104%	SYSTEM ENHANCEMENT	SUBSTANTAIL AND FINAL ACCEPTENCE GRANTED	MATERIALS CLOSEOUT, FINAL	N/A	26-Sep
CITY OF GLENDALE: BETHANY HOME RD-MISSOURI AVE , 55THAVE-51ST AVE	T037201C	LPA-GLENDALE	CENTRAL	1	188	185	98%	$3,049,167.86	$3,443,411.55	113%	SIDEWALKS	SIGNAL DETECTION CAMERA INSTALLATION WATER SERVICE INSTALLATIONS 100% COMPLETE	PUNCH LIST	NO STREET PARKING ALONG SAN MIGUEL NO STREET PARKING ALONG MISSOURI	26-Nov
TOWN OF GLIBERT: STACEY RD HIGLEY RD TO 172ND S	T042301C	GILBERT	CENTRAL	1	145	16	11%	$1,591,873.88	$51,139.31	3%	ROADWAY IMPROVEMENTS	PRECONSTRUCTION MEETING, SURVEY	CLEARING AND GRUBBING, EARTH WORK, POTHOLING, FENCE REMOVALS	N/A	27-May
CITY OF MARICOPA: UPRR	T045801C	LPA-MARICOPA	CENTRAL	1	335	532	159%	$7,920,000.00	$4,527,868.42	57%	PED BRIDGE	BRIDGE WALL ELECTRICAL IMBEDS/ ELEVATOR BUILDING FORMS/ FOURTH LIFT CONCRETE POUR	FIFTH/SIXTH LIFT CONCRETE POUR, ELEVATOR BUILDING FORMS	N/A	26-Jun
CITY OF SURPRISE: WADDELL RD: LITCHFIELD RD-BULL	T058801C	SURPRISE	CENTRAL	1	300	45	15%	$612,910.00	$0.00	0%	CONDUIT, PULL BOXES, & FIBER OPTIC CABLE	PRECON MEETING	MATERIAL PROCUREMENT, MAY 2027 START	N/A	27-Jul
SANTAN FREEWAY (SR202L): VAL VISTA DR TO SR101L	F012401C	SR-202	CENTRAL	1	928	841	91%	$199,498,998.00	$197,267,488.11	99%	WIDENING	RETAINING WALL PANEL CONSTRUCTION AT CW 2486+59 LT, SW 2469 CONSOLIDATED CANAL FORM/STRIP/POUR BOTTEM DECK & STEMS LINDSAY ROAD INSTALL LIGHT WEIGHT SOUND WALL PANELS EB SR202L DIAMOND GRINDING MAINLINE PRICE RD TO WILLIAMS FIELD RD WB SR202L DIAMOND GRINDING MAINLINE WILLIAMS FIELD RD TO PRICE RD LINDSAY ROAD BRIDGE BARRIER RAMP RECONSTRUCTION 24 OF 24 COMPLETED AC BASE PAVING 101% COMPLETE PCCP 100% COMPLETE ROADWAY EX 100% COMPLETE DIAMOND GRINDING 76% COMPLETE ADA SIDEWALK RAMPS 99% COMPLETE CONCRETE HALF BARRIER 99% COMPLETE WALLS 99% COMPLETE BRIDGES 100% COMPLETE	DIAMOND GRINDING WITHIN THE WORK ZONE EB/WB SR202L, JOINT SEALING, SPALL REPAIRS, LANDSCAPING AND IRRIGATION ISTALLATION.	WB SR202L FULL CLOSURE FROM GILBERT RD TO ARIZONA AVE 11/06/26 TO 11/09/26 WB SR202L FULL CLOSURE FROM WILLIAMS FIELD RD TO GILBERT RD 11/13/26 TO 11/16/26	27-Feb
I-10: BRIDGES OVER THE GILA RIVER	F027001C	I-10	CENTRAL	1	830	908	109%	$50,999,971.90	$56,974,575.55	112%	BRIDGE REPLACEMENT	PHASE 3 I-10 EB PAVING, PHASE 1 EB I-10 BRIDGE DECK CRACK REPAIR, PHASE 2 WB I-10 BRIDGE DECK CRACK REPAIR, GROUTED RIP RAP & SHOTCRETE CHANNEL, PERMANENT WATTLES	SUBSTRUCTURE/SUPERSTRUCTURE BRIDGE PAINTING 30%, SEEDING 50%, DITCH & BERM CHECK DAMS 50%, ROW FENCE 75%, FOG COAT 40%, PUNCHLIST 90%	PHASE 4, FINAL CONFIGURATION - 10/18/2026-11/08/2026	26-Nov
AGUA FRIA HWY (SR101): 75TH AVE TO I-17	F031601C	SR-101	CENTRAL	1	910	778	85%	$139,565,000.00	$135,711,775.50	97%	WIDENING	BARRIER BETWEEN WB 51ST AVE AND 59TH AVE. DECOMPOSED GRANITE PLACED BETWEEN EB 51ST AVE TO 75TH AVE.	SCUPPER AT WB FRONTANGE ROAD BEFORE 75TH. SLOPE PAVING AT 51ST AVE BRIDGE. BARRIER AT EB 51AVE TO 31ST AVE. FINAL SALVAGE SAGUARO RELOCATION	EB 51ST AVE TO 27TH AVE IN FINAL CONFIGURATION	27-May
PHOENIX - CASA GRANDE HWY (I-10): GAS LINE RD TO DIRK LAY	F033601C	I-10	CENTRAL	1	880	299	34%	$82,087,012.09	$40,682,238.59	50%	WIDENING/RECONSTRUCTION	MEDIAN SUBGRADE; BOX CULVERT EXTENSIONS INSIDE OF MEDIAN; LIFT ONE OF PAVING EB	AB IMPORT IN MEDIAN; DRAINIAGE PIPES & BOX CULVERTS; ITS CONDUIT INSTALL; DRILLED SHAFTS FOR SEED FARM ROAD BRIDGE CONSTRUCTION; COLUMNS FOR PIERS AND ABUTMENTS AT GAS LINE ROAD BRIDGE CONSTRUCTION; EB PAVING	NONE, BUT 2-11' LANES IN EACH DIRECTION	28-Jun

District Construction Report - November 2026

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT $	$ SPENT	% SPENT	PAVEMENT PRES, WIDENING, BRIDGE, TI, ITS, DMS. ETC.	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
PHOENIX - CASA GRANDE HWY (I-10): DIRK LAY TO SR387	F033701C	I-10	CENTRAL	1	880	299	34%	$68,974,999.46	$30,255,079.25	44%	WIDENING/RECONSTRUCTION	MEDIAN SUBGRADE; 417 TEST LOT; AB ONGOING; LIFT ONE OF PAVING EB AND PART OF LIFT TWO EB; AB SUBSTANTIALLY COMPLETE	DRAINIAGE PIPES & BOX CULVERTS; ITS CONDUIT, PULL BOXES & LIGHT POLE FOUNDATIONS INSTALL; SR-387 PHASE ONE PIER & ABUTMENT COLUMNS; 417 PAVING ONGOING LIFTS 2 AND 3	NONE, BUT 2-11' LANES IN EACH DIRECTION	28-Jun
MARICOPA COUNTY: SOSSAMAN RD TO MERIDIAN DR	F036101C	US-60X	CENTRAL	1	750	896	119%	$38,549,000.00	$44,042,044.79	114%	RDWY RECONSTRUCTION	ALL CONTRACT WORK COMPLETE	PUNCH LIST	N/A	26-Nov
AGUA FRIA HWY (SR101): SR101 AND I-10 SYSTEM TI	F047501C	SR-101	CENTRAL	1	1070	169	16%	$192,382,454.14	$48,374,126.40	25%	WIDENING/NEW DHOV RAMPS	BEGAN PIER COLUMN CONSTRUCTION FOR THE DHOV BRIDGE, POUR THE CLOSURE POUR FOR THOMAS BRIDGE WIDENING, POUR MCDOWELL BRIDGE DECK, POURED SOME OF THE PORTAL FRAME WALLS, CONSTRUCTED PART OF NW AND SE RETAINING WALLS FOR MCDOWELL BRIDGE, BEGIN REMOVALS ALONG I-10 EB, CONTINUE CONSTRUCTION OF RETAINING WALLS AND SOUNDWALLS ALONG SB 101, CONTINUE STORM DRAIN AND CB'S AND MH'S FOR NB, SB 101 AND EB I-10.	CONTINE FORMING AND POURING DHOV COLUMNS, BEGIN PIER CAP FALSEWORK FOR DHOV, POUR MCDOWELL BRIDGE DECK, BARRIER, APPROACH AND ANCHOR SLABS, CONTINUE STORM DRAIN ON NB 101 AND EB I-10, CONTINUE FORMING AND POURING WALLS FOR PORTAL FRAME, CONTINUE INSTALLING NEW FMS AND LIGHTING ALONG 101 AND I-10	N/A	29-May
EHRENBERG-PHOENIX HIGHWAY (I-10): JACKRABBIT TRAIL TI	F048602C	I-10	CENTRAL	1	185	82	44%	$5,393,624.83	$1,973,885.82	37%	WIDENING/RECONSTRUCTION	ALL 3 BOX CULVERT EXTENSIONS ARE COMPLETE, REMOVED CONCRETE CHANNEL LINING FOR RW6,	MILL I-10 ARACFC BOTH EB AND WB I-10, SHIFT TRAFFIC TO MEDIAN, INSTALL TCB ALONG EB AND WB I-10 FOR DEMO OF EXISTING JACKRBBIT BRIDGES, BACKFILL BOX CULVERTS, BEGINE EXCAVATING, FORMING, AND PORING RW6.	EB I-10 CLOSED FROM VERRADO WAY TO SR 303 11/6/26 9 PM - 11/9/26 5AM WB I-10 CLOSED FROM SR 303 TO VERRADO WAY 11/13/26 9 PM - 11/16/26 5 AM	27-Feb
PICACHO - COOLIDGE - CHANDLER - MESA HIGHWAY (SR 87): WESTERN CANAL TO BASELINE ROAD	F055501C	SR-87	CENTRAL	1	365	306	84%	$6,581,433.00	$3,044,348.68	46%	PAVEMENT PRES	ADA SIDEWALKS COMPLETED RIPRAP PLACEMENT ON DETAIL C PED PUSH BUTTON INSTALLATION	MILLING AND PAVING ON NB/SB SR 87 LANDSCAPE INSTALLATION MEDIAN PAVING FOG SEALING AND FINAL STRIPING PUNCHLIST ITEMS LOOP DETECTORS	NB/SB SR 87 REDUCED TO ONE LANE 11/2/26 TO 11/6/26 NB/SB REDUCED TO ONE LANE 11/8/26 TO 11/13/26	27-Jan
BOB STUMP MEMORIAL PARKWAY (SR303L): 51ST AVE TO 1-17	F056201C	SR-303	CENTRAL	1	900	281	31%	$129,253,114.63	$51,910,465.55	40%	SYSTEM TI/CAPACITY	ROADWAY EXCAVATION 79% COMPLETE, BR02 GIRDERS 100% COMPLETE, DRAINAGE PIPES 69% COMPLETE, RETAINING WALLS 63% COMPLETE, AND SOUND BARRIER WALL 92% COMPLETE	EARTHWORK, DRAINAGE PIPES, BRIDGE RETAINING WALLS, BRIDGE SPREAD FOOTINGS, ROADWAY RETAINING WALLS, BR05 GIRDERS, BR02 DECK POUR	SR303L NB (EB) CLOSURE - 11/6/2026 - 11/9/2026 SR303L NB (EB) NIGHTLY CLOSURE - 11/12/2026 - 11/13/2026 SR303L NB (EB) CLOSURE - 11/13/2026 - 11/16/2026	28-Jul
MARICOPA ROAD: I-10- CITY OF MARICOPA	F058101C	I-10	CENTRAL	1	220	145	66%	$32,126,100.34	$24,004,349.66	75%	CAPACITY ADDITIONS (ENGINEERING)	PAVING AND SHOULDER BUILD UP FOR GMP 1 COMPLETE	STRIPING SHIFT AND TCB AT SANTA ROSA AND SANTA CRUZ BRIDGES. SAFETY PULLOUTS SOUTH OF GILA RIVER BRIDGE.	STRIPING SHIFT AT BRIDGES 11/9/2026 - 11/20/2026	26-Dec
EHRENBERG-PHOENIX HWY: (I-10) SR 85- CITRUS ROAD	F066001C	I-10	CENTRAL	1	180	5	3%	$2,887,280.61	$72,535.31	3%	WIDENING/RECONSTRUCTION	PRECONSTRUCTION MEETING	MILL EB AND WB I-10 AR-ACFC, SHIFT TRAFFIC TO MEDIAN, BEGIN DEMO OF WB CITRUS BRIDGE, INSTALL TCB ALONG I-10	EB I-10 CLOSED FROM VERRADO WAY TO SR 303 11/6/26 9 PM - 11/9/26 5AM WB I-10 CLOSED FROM SR 303 TO VERRADO WAY 11/13/26 9 PM - 11/16/26 5 AM	27-May
WICKENBURG-PHOENIX HIGHWAY (US60)85TH AVE-I-17	F067501C	US 60	CENTRAL	1	275	187	68%	$22,471,538.00	$12,542,854.61	56%	PAVEMENT REHABILITATION	MILL AND FILL UP TO 67TH AVE AND NORTHERN. ALL FLATWORK IS DONE	CONTINUING TO MILL AND FILL FROM 67TH AVE TO END OF PROJECT. DRAINAGE WORK AT 71ST AVE AND GRAND AVE.	N/A	27-Mar
PHOENIX - CASA GRANDE HWY (I-10): SR202L TO GILA RIVER	F072101C	I-10	CENTRAL	1	1462	327	22%	$410,785,000.00	$47,657,083.08	12%	WIDENING/RECONSTRUCTION	MOT RFC DESIGN PACKAGE	CLEAR AND GRUB AND 4' SHOULDER WIDENING ON WB I-10 FROM GILA BRIDGE TO RIGGS ROAD ONGOING; GEOTECHINICAL INVESTIGATION AT QUEEN CREEK INTERCHANGE ONGOING; EB I-10 SHOULDER PREP FOR TCB PLACEMENT	N/A	29-Dec
BOB STUMP MEMORIAL PKWYY (SR303L): PEORIA AVE TO SONORAN DESERT DR	F074201C	SR-303	CENTRAL	1	250	310	124%	$828,013.64	$722,266.42	87%	LIGHTING	PUNCHLIST ITEMS	PUNCHLIST ITEMS	N/A	26-Jul
SANTAN FREEWAY (SR202I): MCCLINTOCK TO 48TH STREET	F074301C	SR-202	CENTRAL	1	180	178	99%	$1,053,740.60	$36,461.15	3%	LIGHTING	INVENTORY/ MATERIAL PROCUREMENT	MEDIAN POLES LED CONVERSIONS	N/A	26-Jun

District Construction Report - November 2026

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT $	$ SPENT	% SPENT	PAVEMENT PRES, WIDENING, BRIDGE, TI, ITS, DMS. ETC.	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
EHRENBERG-PHOENIX HIGHWAY (I-10): VERRADO WAY TO 99TH AVE	F074501C	I-10	CENTRAL	1	250	310	124%	$1,340,986.36	$1,188,732.18	89%	LIGHTING	PUNCHLIST ITEMS	PUNCHLIST ITEMS	N/A	26-Jun
PIMA FREEWAY (SR101l) PRINCESS DR-SHEA BLVD	F077001C	SR-101	CENTRAL	1	90	80	89%	$3,972,000.00	$4,428,753.87	111%	SYSTEM ENHANCEMENT	N/A	N/A	N/A	26-Oct
PIESTEWA FREEWAY: SR51, I-10 TO SHEA BLVD	F085801C	SR-51	CENTRAL	1	180	197	109%	$17,845,579.59	$15,071,991.36	84%	PAVEMENT PRES	DECK JOINT STRIP SEALS INSTALLED	ON GOING JOINT REPAIR / SPALL REPAIRS / LOOP REPLACEMENTS / ATTENUATOR REPLACEMENTS; FINAL STRIPING TO BEGIN; CROSSROAD REPAIRS TO RESUME DURING MORATORIUM	SB SR51 FULL CLOSURES UNTIL 11/13-11/16 WEEKEND; RAMP CLOSURES AND CROSSROAD RESTRCTIONS APPROVED VARIOUS WEEKENDS THROUGHOUT MORATORIUM	26-Sep
BOB STUMP MEMORIAL PKWY (SR303L): MC85 TO VAN BUREN	H687001C	SR-303	CENTRAL	1	1400	169	12%	$322,698,361.15	$23,466,955.35	7%	NEW FREEWAY	CONCRETE BOX CULVERT AND CHANNEL SOUTH OF YUMA 85% COMPLETE CONCRETE BOX CULVERT AT FCDMC CHANNEL 95% COMPLETE IN-PLACE (HEIC) COMPACTION 7% COMPLETE BORROW IMPORT 1% COMPLETE	ATLANTA AVE OVERPASS	NO LONG TERM CLOSURES AT THIS TIME	30-May
SR-187 - SR-387 TO SR-87	F064101C	SR-187	SOUTHCENTRAL	2	125	231	185%	$9,831,499	$8,198,279	83%	SHOULDER WIDENING AND PAVEMENT PRESERVATION, ADD 2 TURN LANES.	MAINLINE PAVING, FORD WALLS AT DRAINAGE CROSSINGS.	PAVING, BOX CULVERT EXTENSIONS, INTERSECTIONS AT CASA GRANDE AND SR87	SINGLE LANE CLOSURES WITH FLAGGERS.	26-Nov
HONEYCUT WASH DECK REPAIR	T0686 01C	LOCAL	SOUTHCENTRAL	2	85	14	16%	$652,682	$0	0%	Deck Repair		Project Kick Off		26-Oct
COCHISE RAILROAD OVERPASS	F038301C	US 191 MP 62 TO 63	SOUTHEAST	3	550	219	40%	$22,402,478.00	$3,224,640.00	14%	BRIDGE REPLACEMENT	PARTNERING, PRECONSTRUCTION MEETINGS, SUBMITALS, PRELOADING	REMOVE PRELOAD MATERIAL FOR APPROACHES. PAD FOR MSC WALLS.	NONE	28-Mar
JCT SB I 10 TO MP 356.49	F064301C	I 10 MP 345 TO 356.5	SOUTHEAST	3	280	180	64%	$21,154,662.00	$23,782,612.00	112%	PAVEMENT	PARTNERING, PRECONSTRUCTION MEETINGS, SUBMITALS.MILLING AND TEST STRIP, PAVING MAINLINE SMA	SEEDING ESTABLISHMENT, FINAL STRIPING.	DAY TIME LANE CLOSURES.	27-Apr
THORNTON RD WIDENING-PHASE 3	T0530	LOCAL	SOUTHCENTRAL	4	365	21	6%	$3,981,069	$26,304	1%	MOBILIZE				26-Sep
SR 87-PAVEMENT REHAB/ADA UPGRADES	F057201C	SR 87, MP 250-255.1	NORTHCENTRAL	4	252	162	64%	$12,233,415	$12,328,806	101%	PAVEMENT PRESERVATION	ALL CONTRACT WORK IS COMPLETE	WORKING ON CHANGE ORDER FOR ADA ADJUSTMENTS	NIGHTLY LANE CLOSURES	26-Nov
SR 260 LION SPRINGS	F013901C	SR 260-MP 256.2 to 260.1	NORTHCENTRAL	4	570	101	18%	$76,247,868.00	$14,437,926.00	19%	CAPACITY ADD - 4 LANE DIVIDED HIGHWAY	FENCE REMOVAL, CLEAR AND GRUB PHASE 1, TREE REMOVAL PHASE 1	ROADWAY EXCAVATION AND BLASTING PHASE 1. WILDLIFE FENCE INSTALLATION, BRIDGES, BOX CULVERTS AND PIPE CULVERTS PHASE 1	RIGHT LANE CLOSURE WITH POSSIBLE FLAGGING OPERATIONS MONDAY - 1/2 DAY FRIDAY	29-Apr
US 70 TO MP 134	F070801C	US 191 MP 132 TO 134	SOUTHEAST	4	195	76	39%	$2,983,903.00	$2,065,022.00	69%	PASSING LANE	PRE-WARNING SIGNS AND CLEAR AND GRUB. OX EXTENSIONS, GRADE ROADWAY, PAVING	MICRO SEAL, FINAL STRIPING	INTERMITENT FLAGGING	27-Apr
COTTONWOOD WASH TO REAY LANE	F075901C	US 70 MP 330 TO 335	SOUTHEAST	4	190	28	15%	$8,917,160.00	$518,176.00	6%	PAVEMENT	PARTNERING, PRECONSTRUCTION MEETINGS, PRE-WARNING SIGNS	CONCRETE WORK, PAVING.	DAY TIME LANE CLOSURES.	27-Jul
WILLARD SPRINGS WILDLIFE OP	F075101C	I17 MP 327	NORTHCENTRAL	5	304	290	95%	$15,821,930	$13,990,827	88%	BRIDGE/WILDLIFE FENCE	GRS EAST AND WEST ABUTMENTS, 24 WILDLIFE ESCAPE RAMPS, CROSSOVER DETOURS, GIRDERS PLACED, DIAPHRAGMS POURED, DECK POURED AND CURED, PARAPET WALLS PLACED, SOIL/CINDER ON DECK, APPROACHES, BRIDGE STAINED, WEADS PILES, RE-INSTALLATION OF PARAPET FENCING	WILDLIFE FENCING, SEEDING, EROSION CONTROL, CATTLE GUARD	INTERMITTENT LANE CLOSURES ON I17 FOR SEEDING DURING THE WEEK 11.9.26. NO FUTURE TRAFFIC RESTRICTIONS EXPECTED	27-Jun
TUBA CITY - EAST	F064401C	US 160 MP 335	NORTHCENTRAL	5	150	139	93%	$20,475,888	$18,143,036	89%	PAVEMENT PRESERVATION	TURNOUT PAVING, CMP EXTENSIONS AND END TREATMENTS, CMP LINING, NEW GUARDRAIL, 416 AND SAMI MAINLINE PAVING, CHIP SEAL, CMP HEADWALLS, RSA SIGNING AND STRIPING WORK.	SEEDING, FINAL STRIPING, FINAL PUNCHLIST, FINAL WALK THROUGH	LANE CLOSURES WEEK OF 11.9.26 AND 11.16.26. NO OTHER TRAFFIC RESTRICTIONS AFTER.	26-Nov
I-40 - PIPELINE RD, SR 64	F057801C	SR 64 MP 185.79-205	NORTHCENTRAL	5	270	139	51%	$19,382,000	$21,301,232	110%	PAVEMENT PRESERVATION	PAVING, BRIDGE BARRIER, RUMBLE STRIP	SHOULDER BUILDUP, WATTLES AND SEEDING, DECK SEALING, LOOP DETECTORS, AND STRIPING	DAYTIME SHOULDER CLOSURES / MOBILE CLOSURES	27-Jun
ASHFORK-FLAGSTAFF HWY (I-40)	F028101C	I-40(MP 185-MP195)	NORTHCENTRAL	5	344	285	83%	$4,675,138	$3,412,850	73%	ITS	ALL VSL ARE INSTALLED AND TESTED. 2 OUT OF 5 APS SERVICES ARE COMPLETE	FIBER SPLICING, SPLICING LOOPS, REMOVING STATIC SIGNS.	NONE	26-Dec
I-40 - ITS IMPROVEMENTS	F051601C	I-40, I-17/I-40 TI TO COUNTRY CLUB DRIVE	NORTHCENTRAL	5	210	53	25%	$2,460,000	$393,000	16%	CCTV CAMERAS, DMS AND BRANCH FIBER	SOME OF THE CONDUIT HAS BEEN INSTALLED	FINISH MAINTENANCE PAD FOR NEW DMS	SHOULDER CLOSURES	27-Sept-
PARKS - BELLEMONT	F078901C	I-40 MP 179 TO 185	NORTHCENTRAL	5	50	28	56%	$1,007,234	$747,089	74%	ROW FENCE REPLACEMENT	SOME FENCE REPLACEMENT AND REMOVAL	FENCE REMOVAL AND REPLACEMENT	SHOULDER CLOSURES	26-Dec

District Construction Report - November 2026

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT $	$ SPENT	% SPENT	PAVEMENT PRES, WIDENING, BRIDGE, TI, ITS, DMS. ETC.	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
PERKINS VALLEY TI	F064501C	PERKINS VALLEY TI UP 1776	NORTHEAST	5	350	236	67%	$6,969,542.61	$4,752,268.10	68%	MAJOR BRIDGE REHIBILITATION	PHASE I BRIDGE DECK COMPLETE	PHASE 2 BRIDGE DECK	MEDIAN AND SHOULDER CLOSURES, CROSS STREET SINGLE LANE CLOSURE	26-Oct
LITTLE COLORADO BRIDGE REHAB	F069701C	I 40 MP 388	NORTHEAST	5	77	115	149%	$2,371,881.00	$2,371,881.00	100%	BRIDGE REHAB	DECK MILL AND EPOXY, PAVING NB/SB APPROACH, BARRIER WALL SEALING, FINAL STRIPING, SIGNING	FINAL WALKTHROUGH	NONE	26-Aug
SR 377 SHOULDER WIDENING	F069701C	SR 377 MP 8 TO MP 12	NORTHEAST	5	115	120	104%	$8,455,109.07	$3,526,871.93	42%	SHOULDER WIDENING	NB DRAINAGE EXCAVATION, NB CULVERTS	DAYTIME TC WITH FLAGGING OPERATION, SB ROADWAY EXCAVATION, SB DRAINAGE EXCAVATION, NB PAVING	REDUCED TO ONE LANE WITH 24 HR SIGNAL	26-Oct
US180 ST JOHN'S 24TH ST TO SR191	F057701C	US 180 MP 366 TO 368	NORTHEAST	5	120	109	91%	$6,174,827.07	$5,536,876.53	90%	PAVEMENT REHAB		SIDEEWALK AND DRIVEWAY REPLACEMENT, PAVING	REDUCED TO ONE LANE IN EACH DIRECTION	26-Oct
CEMETERY WASH JACKRABBIT TI	F068901C	I40 MP252.66 - 253.5 & 269.78 - 270.17	NORTHEAST	5	210	92	44%	$3,994,253.20	$1,799,816.85	45%	BRIDGE DECK REPAIR	PHASE 1 and 2 JACKRABBIT TI UNSOUND DECK REPAIRS, JACK RABBIT PPC FIELD DEMONSTRATION. CEMETERAY PHASE 2 HYDRODEMO COMPLETED	JACKRABBIT PPC AND APPROACH PAVING, CEMETERY WASH PHASE 2 SILICA FUME DECK POUR, CEMETERY WASH PHASE 1 HYDRODEMO.	REDUCED TO ONE LANE IN EB DIRECTION	26-Nov
FIVE MILE WASH LITTLE CO BRIDGE	F031301C	US180 MP309.05 - 309.18 & 310.13 - 310.60	NORTHEAST	5	250	26	10%	$9,093,380.00	$1,002,237.38	11%	BRIDGE REPLACEMENT	LCR ABUTMENT #2 EMBANKMENT	LCR EB BRIDGE DEMO, 5 MILE WASH EB LANE BRIDGE DEMO	REDUCED TO ONE LANE IN EB DIRECTION WITH SIGNAL LIGHT AT 5 MILE AND LCR	TBD
LINDEN SHOW LOW SR 260	F068501C	SR 260 MP 331 TO MP 340	NORTHEAST	5	85	78	92%	$4,248,037.79	$4,602,854.00	108%	SYSTEM PRESERVATION	CONCRETE SIDEWALKS, ADA RAMPS, PAVING, RUMBLE STRIPS	STRIPING	SINGLE LANE WITH FLAGGERS, ONE LANE IN EACH DIRECTION	26-Nov
APACHE DRIVE TO MP 407 US180	F078401C	SR 180 MP 403 TO MP 407	NORTHEAST	5	90	80	89%	$2,155,120.00	$2,204,563.83	102%	SYSTEM PRESERVATION	MILLING, CHIP SEAL, MICRO SEAL, RUMBLE STRIPS, STRIPING			26-Nov
MCCARRELL RD TO QUERINO I40	F075401C	I 40 MP 330 TO MP 342	NORTHEAST	5	240	0	0%	$33,840,993.67	$820,533.54	2%	PAVEMENT REHAB		MILLING, PAVING		26-Nov
SW OF LAGUNA CR US 160	F097101P	US 160 MP 420	NORTHEAST	5	180	16	9%	$9,093,380.00	$700,800.00	8%	SYSTEM PRESERVATION	EXCAVATION, PIPE PLACEMENT, BACKFILL, PAVING, SEEDING	STRIPING		26-Nov
RED ROCK RANGER STATION TO CHAPEL	F078301C	SR 179 MM 304 TO 310	NORTHCENTRAL	6	115	96	83%	$4,237,248	$4,226,022	100%	PAVEMENT PRESERVATION	UTILITY LOWERING, 409 PAVEMENT, MICRO MILLING, MICRO SURFACING, TEMP STRIPING, FINAL STRIPE, RAISE UTILITIES	FINAL PUNCHLIST, FINAL WALKTHROUGH	INTERMITTENT LANE CLOSURES WEEK OF 11.9.26.	26-Oct
I-8 & I-10	F072501C	GILA BEND, QUARTZ, EHRENBERG	SOUTHWEST	6	332	66	20%	$2,162,708.00	$59,829.25	3%	INSTALL DMS & QUEUE WARNING SYSTEM	MATERIAL PROCUREMENT PHASE	MATERIAL PROCUREMENT PHASE	NONE	27-Jul
I-10	F076201C	I-10 MP 0-12	SOUTHWEST	6	210	11	5%	$29,165,817.91	$727,500.00	2%	SYSTEM PRESERVATION	SUBMITTALS	GUARDRAIL, SURVEY	SINGLE LANE, 14' WIDTH RESTRICTION	27-Aug
GILA BEND-LUKEVILLE HWY (SR 85)	F083301C	QILOTOSA WASH W THAYER RD	SOUTHWEST	6	165	36	22%	$2,681,299.00	$232,336.31	9%	DRAINAGE IMPROVEMENTS	SAW CUT/DEMO, SET FORMS	INSTALL REBAR, POUR FLOORS, FORM WALLS AND DECK	NONE	27-Mar
I-10	F077901C	BURNT WELL REST AREA	SOUTHWEST	6	271	0	0%	$1,270,473.82	$124.94	0%	RECONSTRUCTION	PROCUREMENT PHASE, SUBMTTALS	WORK BEGINGS 11/1/26; REMOVALS	NONE	27-May
YUMA COUNTY	T043601C	CO. 14TH ST & AVE C	SOUTHWEST	6	300	185	62%	$610,424.07	$20,212.78	3%	TRAFFIC SIGNAL & INTERSECTION WIDENING	SUBMITTALS, PROCUREMENT	INSTALL PROJECT SIGNS, UTILITY POTHOLING, INSTALL CONDUIT, DRILL FORM, POUR SIGNAL FOUNDATIONS	NONE	27-Feb
YUMA COUNTY	T044101C	CO. 14TH ST & AVE G	SOUTHWEST	6	300	185	62%	$1,042,113.03	$30,347.22	3%	TRAFFIC SIGNAL & INTERSECTION WIDENING	SUBMITTALS, PROCUREMENT	INSTALL PROJECT SIGNS, UTILITY POTHOLING, INSTALL CONDUIT, DRILL FORM, POUR SIGNAL FOUNDATIONS	NONE	27-Feb
CITY OF YUMA	T045501C	PEDESTRIAN HYBRID BEACONS	SOUTHWEST	6	226	248	110%	$766,000.00	$366,910.08	48%	SYSTEM ENHANCEMENT, SAFETY IMPROVEMENTS	HARDWARE FOR SIGNALS PENDING	HARDWARE FOR SIGNALS PENDING	NONE	26-Oct
CITY OF SOMERTON	T051701C	CO. 15TH ST & AVE D	SOUTHWEST	6	165	87	53%	$356,467.35	$107.50	0%	INTERSECTION IMPROVEMENTS	MATERIAL PROCUREMENT	MATERIAL PROCUREMENT	NONE	27-Jan
US 95 IMPERIAL DAM & ABERDEEN RD INTERSECTION	F083201C	SAN LUIS-YUMA-QUARTZSITE HWY US 95	SOUTHWEST	6	380	201	53%	$24,676,767.67	$12,112,781.69	49%	INTERSECTION IMPROVEMENTS	EARTHWORK, AGGREGATE BASE, CONCRETE APRONS, TANK CROSSINGS REMOVE & REPLACE, FENCING	PAVING, CURB & GUTTER, PCCP, RIGHT OF WAY FENCE	SHOULDER WORK, 12' WIDTH RESTRICTION	27-Jun
JUAN SANCHEZ BLVD IMPROVEMENTS	SZ01801C	CITY OF SAN LUIS	SOUTHWEST	6	530	168	32%	$57,044,316.00	$12,586,435.32	22%	SYSTEM ENHANCEMENT	SUBGRADE, INSTALL CONDUIT, FENCE, SIDEWALK, RAMPS, GUTTER, SET FORMS, PIPE, CATCH BASINS, SURVEY	INSTALL CONDUIT, EXCAVATE TRAFFIC LIGHT FOOTING, GRADE & PLACE ABC, CURB & GUTTER & SIDEWALKS, DEMO	NONE	28-Apr
US 95 RIFLE RANG RD TO WELLTON-MOHAWK CANAL	F035901C	SAN LUIS-YUMA-QUARTZSITE HWY US 95	SOUTHWEST	6	330	505	153%	$23,867,530.90	$27,241,193.82	114%	CAPACITY ADDITIONAL (MAJOR WIDENING)	PENDING QUOTE FROM CONTRACTOR	PENDING QUOTE FROM CONTRACTOR	NONE	26-Oct

District Construction Report - November 2026

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT $	$ SPENT	% SPENT	PAVEMENT PRES, WIDENING, BRIDGE, TI, ITS, DMS. ETC.	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
I-40/US 93; WEST KINGMAN TI	H799301C	I-40; MP 48.87-48.92 & 49.30-51.56/ US 93; MP 69.36-71.16	NORTHWEST	6	679	613	90%	$106,543,210.00	$87,828,661.53	82%	SYSTEM TO SYSTEM INTERCHANGE	CLACK CANYON BRIDGE FOR NEW WB I-40, RIGHT OF WAY FENCING, PIPE EXTENSIONS UNDER EB-I40, I-40 WIDENING WB IN THE MEDIAN AND RIGHT SHOULDER EB FROM STOCKTON HILL TO WHITE CLIFFS, OP TUNNEL BOX STRUCTURES FOR BEALE & FORT BEALE STREETS, THE HOLY MOSES WASH DOUBLE BARREL CULVERT & CHANNEL LINING, RETAINING WALL ALONG HOLY MOSES WASH, WB & EB I-40 SOUND WALLS, SE BRIDGE SPANS 3,4,5,6,7 & SE abutments 1 & 2. RAMP D FOR SB US93 TRAFFIC TO BEALE STREET IS PAVED, SOIL CEMENT BANK PROTECTION ALONG NB US93 & HOLY MOSES WASH, RAMP A IS COMPLETE AND OPEN TO ONE LANE.	SOUTH US93 TO EAST (SE) BRIDGE OVER EB I-40 SPANS 1 & 2, WEST TO NORTH & SOUTH TO EAST RAMP PAVING, ROADWAY LIGHTING ON US93 & I-40, EB I-40 WIDENING BETWEEN STOCKTON HILL & WHITE CLIFFS, PAVEMENT TIE-INS FOR RAMPS SE &WN TO US93 ON THE NORTH END & I-40 ON THE SOUTH EAST END.	ONE LANE OPEN IN EACH DIRECTION US93, GONZALAS PASS TO BETTY STREET.	27-May
US 93; KINGMAN POE TRUCK SCREENING	F058901C	US 93; MP 63.75-67.26	NORTHWEST	6	240	219	91%	$2,268,611.73	$1,741,927.53	77%	POE-INSTALL TRUCK SCREENING SENSORS	STOP WORK ORDER 07/09/25 RESUME WORK ORDER 08/03/26 CONDUIT RUNS & PULL BOXES, MAJOR SIGN FOUNDATIONS, GUARDRAIL DMS SIGNS INSTALLED FIBER OPTIC CABLE INSTALLED COMPLIANCE POLE AND CAMERA SYSTEMS INSTALLED IN ROAD SENSORS INSTALLED SPLICES LOAD CENTER - GREEN TAGGED	POWER DROP TO LOAD CENTER CABINET SUB SYSTEM TESTING WHOLE SYETM TESTING	NONE	26-Dec
I-40; HOLY MOSES WASH-RATTLESNAKE WASH	F058501C	I-40; MP 46.87-57.50	NORTHWEST	6	296	318	107%	$25,252,525.25	$24,827,230.00	98%	PAVEMENT PRESERVATION	PUNCH LIST	PUNCH LIST FINAL EPOXY STRIPING	NO LANE CLOSURE ON I-40 AND RAMPS EXCEPT NEEDED FOR PUNCH LIST	26-Dec
US 93; CANE SPRINGS	F060101C	US 93; MP 105.99-109.42	NORTHWEST	6	560	442	79%	$48,750,981.10	$45,079,599.74	92%	ROADWAY WIDENING	PHASE 1 COMPLETED 03/27/26 TWO WAY TRAFFIC ON NEW SB ALIGNMENT MASS EARTHWORK SOIL CEMENT BANK PROTECTION ALL BOX CULVERTS AND PIPE CULVERTS NB AB BASE AND 416 BASE AC IN PLACE SMA PAVING GUARDRAIL EMBANKMENT CURB LANDSCAPE REPLANTING NURSERY TO GRADE TEMPORARY PAVEMENT MARKING NB RUMBLE STRIP NB SIGNS NB	LANDSCAPE ESTABLISHMENT PHASE 2 - MEDIAN & NB SHOULDER SEEDING RIGHT OF WAY FENCE PREP FOR OPENING NB TO TRAFFIC - GOAL 1ST WEEK DEC)	OPENED NEW SB ALIGNMENT TO TWO WAY TRAFFIC 03/27/26	CONTRACT TIME 04/10/27 SUBSTANTIAL COMPLETION 12/31/26
I-17; SUNSET POINT TO SR 69	F075801C	I-17; MP 252.00-262.00	NORTHWEST	6	125	89	71%	$6,514,571.84	$4,830,862.91	74%	PAVEMENT REHABILITATION	MILLING AND PAVING WORK	FINAL STRIPING	NIGHT WORK - 8 PM TO 7 AM SINGLE LANE CLOSURES IN EACH DIRECTION	26-Nov
US 93; SANCTUARY ROAD TO I-40	F055201C	I-40; MP 48.00-71.40	NORTHWEST	6	380	217	57%	$41,781,775.48	$33,296,999.51	80%	PAVEMENT PRESERVATION	CONCRETE FLATWORK (DRIVEWAYS, SIDEWALK, C&G) ALONG BEALE STREET AC PAVING ALONG BEALE STREET AC BASE AND SMA PAVING MP 64 TO 69 METHACRYLATE DECK SEALANT & SB PPC DECK SURFACING DECK JOINT REPLACEMENTS 416 BASE AC PAVING MP 64 TO 48 GUARDRAIL INSTALLATIONS MANHOLE ADJUSTMENTS ALONG BEALE CATTLE GUARDS	SMA SURFACE TOP LIFT PAVING MP 64 TO MP 48 SHOULDER BUILDUP	NONE	27-May
I-40: US 93 TO SILVER SPRINGS ROAD	F063701C	I-40; MP 71.69-79.50	NORTHWEST	6	170	126	74%	$8,125,968.75	$7,563,466.37	93%	PAVEMENT PRESERVATION	REMOVE AND REPLACE GUARDRAIL	STEEL CRACK REPAIR PUNCH LIST	DAYTIME WORK - CLOSE ONE LANE ON EB-I 40 FROM MP 72 TO MP 90 NIGHT TIME WORK - CLOSE ONE LANE ON JUNTION AREA BETWEEN I-40 AND SR 93	26-Dec
YAVAPAI COUNTY; CROOKTON @ BNSF RR OVERPASS	T059201C	YAVAPAI COUNTY	NORTHWEST	6	165	134	81%	$2,171,287.05	$88,156.70	4%	BRIDGE REHABILITATION	PARTNERING/PRE-CON	BNSF REVIEW OF DEMO PLAN	NONE	27-Apr

District Construction Report - November 2026

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			PROJECT TYPE	COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT $	$ SPENT	% SPENT	PAVEMENT PRES, WIDENING, BRIDGE, TI, ITS, DMS. ETC.	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
I-40: MARKHAM WASH TO SELIGMAN TI EB	F075601C	I-40; MP 107.70-122.70	NORTHWEST	6	180	72	40%	$17,985,968.65	$10,027,366.42	56%	PAVEMENT REHABILITATION	PARTNERING 6/23/2026	PAVING 417 & SMA, GUARDRAIL, BRIDGE REPAIR, PIPE END SECTION, GABIONS, WIRE TIED RIP RAP	LANE CLOSURES FOR GUARDRAIL INSTALLION AND MAINLINE PAVING, TI RAMP CLOSURES, BRIDGE CLOSURE FOR REPAIR	27-Jul
YAVAPAI COUNTY; IRON SPRINGS ROAD N OF TONTO	T046001C	YAVAPAI COUNTY	NORTHWEST	6	160	83	52%	$2,275,350.13	$925,407.69	41%	CONSTRUCT PASSING LANES	CLEARING AND GRUBBING	EARTHWORK, RETAINING WALL	NONE	27-Jan
YAVAPAI COUNTY; IRON SPRINGS ROAD AT SKYLINE DRIVE	T044301C	YAVAPAI COUNTY	NORTHWEST	6	160	82	51%	$2,295,011.73	$471,133.52	21%	CONSTRUCT PASSING LANES	CLEARING AND GRUBBING, FENCE REMOVAL	EARTHWORK, SUBGRADE PREP	NONE	27-Jan
US 93; CHOLLA CANYON RANCH RD - EAST OLD WIKIEUP HILLSIDE	F076001C	I-40; MP 127.67-131.00	NORTHWEST	6	140	65	46%	$9,631,964.10	$4,981,635.88	52%	PAVEMENT REHABILITATION	DETOUR, DEEP REPAIRS, 416 ON SB	416 PAVING ON NB, DRAINAGE WORK	NONE	27-Feb
BIG BUG CREEK (#08252)	T051301C	YAVAPAI COUNTY	NORTHWEST	6	70	26	37%	$442,970.70	$13,714.87	3%	BRIDGE REHABILITATION	PARTNERING/PRE-CON	BAT SURVEY	NONE	26-Dec
SANTA MARIA RIVER BRIDGE	F058401C	SR 96; MP 10.00 - 11.00	NORTHWEST	6	350	66	19%	$9,480,448.90	$2,009,923.80	21%	BRIDGE REPLACEMENT	REMOVE AND REPLACE FENCE CONSTRUCT NEW BRIDGE - DRILL SHAFTS	CONSTRUCT ABUTMENTS	CLOSE ONE DIRECTION DURING WORK HOUR USING FLAGGER TO CONTROL TRAFFIC	27-Nov
N OF PAULDEN AND S OF I-40 NB	F063401C	SR 89; MP 353.67 - 354.63	NORTHWEST	6	140	57	41%	$2,947,005.00	$517,561.93	18%	HSIP SAFETY IMPROVEMENTS - PASSING LANE	PARTNERING/PRE-CON, TCB PLACEMENT, CLEARING AND GRUBBING, AC REMOVAL	ROADWAY EX	WORKING BEHIND TCB	Feburary-2027
NB AND SB PASSING LANE EXTENSIONS	F063601C	US 93; MP 177.0 - 175.5 & 176.0 - 176.5	NORTHWEST	6	180	63	35%	$5,729,500.00	$1,787,400.52	31%	HSIP SAFETY IMPROVEMENTS - PASSING LANE	TCB IS INSTALLED	PLACING STRUCTURAL BACKFILL AT BOX EXTENSIONS. ROADWAY EXCAVATION AND PLACING AB	LANE RESTRICTIONS	27-Mar
US 93; OLDEUP HILLSIDE-N OF NOTHING	F064901C	US 93; MP 131.00-141.00	NORTHWEST	6	210	299	142%	$22,414,689.00	$21,241,521.16	95%	PAVEMENT REHABILITATION	ALL PROJECT WORK COMPLETED	ESCALATION FOR TIME EXTENSION AND SMA REPAIRS	NONE	26-Jun
TELEPHONE RD TO ROAD 1 S IN CHINO VALLEY	F076801C	SR 89; MP 326.6-327.5	NORTHWEST	6	80	14	18%	$1,000,000.00	$88,042.87	9%	ADA SAFETY IMPROVEMENTS	PARTNERING/PRE-CON, SURVEY WORK	SIDEWALK AND DRIVEWAY REMOVAL AND REPLACEMENT	LANE RESTRICTIONS AT NIGHT	27-Jun
QUEEN CREEK BRIDGE	H856601C	US60 / MP 227.7	SOUTHEAST	7	1104	672	61%	$74,051,781.00	$50,670,431.00	68%	BRIDGE	CONTINUE WITH PIONEERING FOR WB ROADWAY CUT; CONTINUE WITH THE WORK PAD CONSTRUCTION IN QUEEN CREEK; CONSTRUCTION OF THE NORTH ACCESS ROAD; CONTINUE WITH PIER 3 / ABUTMENT 2 / RETAINING WALL #1 / RETAINING WALL #2 ACCESS ROAD CONSTRUCTION; CONTINUE CONSTRUCTION OF THE WB ROADWAY CUT; CONTINUE WITH PIER 2 ACCESS ROAD; START EXCAVATION FOR PIER 2; BEGIN SHORING INSTALLATION IN THE AREA OF PIER 3 / ABUTMENT 2 / RETAINING WALL #1 / RETAINING WALL #2, PIER 2 SHORING; SHORING INSTALLATION IN THE AREA OF PIER 3 / RETAINING WALL #2/ PIER 4 / ABUTMENT 2. CONSTRUCTION OF THE EB (SOUTH) ROADWAY CUT; PIER 3 AND PIER 2 DRILLED SHAFTS; TUNNEL REPAIRS. PIER 4 DRILLED SHAFT, PIER 2 DRILLED SHAFT CAP, CONSTRUCTION OF THE EASTBOUND AND WESTBOUND ROADWAY CUTS. PIER 2 , ABUTMENT 2 SPREAD FOOTING. PIER 1 DRILLED SHAFTS.	DEWATER, DRILLED SHAFT CAP EXCAVATION, DRILLED SHAFT CAP, PIER 1 COLUMNS/CAP, SET GIRDERS SPAN 5	INTERMITTENT DAYTIME LANE RESTRICTIONS. FULL CLOSURES OF US 60 SCHEDULED ON TUE./WED./TH. BETWEEN THE HOURS OF 9AM AND 2PM AS NEEDED.	28-Jan
WATERFALL CANYON BRIDGE	F031501C	US60 / MP 229.5	SOUTHEAST	7	1104	672	61%	$4,895,177.00	$3,909,997.00	80%	BRIDGE	ACCESS ROAD TO BOTTOM OF THE WASH. DEMO CONCRETE UNDERNEATH EXISTING STRUCTURE. BOX CULVERT CUT OFF WALLS AND FLOOR - CONCRETE POURS, BOX CULVERT WALLS. BOX CULVERT TOPS. INJECTION GROUTING	CONTINUE WITH OLD BRIDGE REMOVAL	LANE CLOSURE WITH CONCRETE BARRIER. ONE LANE OPEN EACH DIRECTION.	28-Jan
NORTH OF FLORENCE TO QUEEN VALLEY	F070701C	SR 79 MP 140 TO 148	SOUTHEAST	7	290	90	31%	$6,334,503.00	$2,202,155.00	35%	PASSING LANE	PRE-WARNING SIGNS AND CLEAR AND GRUB.	SHOULDER EXCAVATION AND FILL MATERIAL, PIPE AND CULVERT WORK.	SHOULDER CLOSURES	27-Oct
		TOTALS			29,472	17,485	59%	$2,597,063,642	$1,261,693,030	49%					